



EAST CENTRAL RAILWAY
(Construction Organization)

**HEADQUARTER OFFICE,
MAHENDRUGHAT, PATNA.**

No. ECR/CAO/CON/WT/S/CTE Statement

Dt.09.01.2026

Dy. CVO(Engg.)
E.C.Railway,
Hajipur.


Sub: Submission of Quarterly progress report of CTE/CVC for 3rd quarter ending up to December' 2025.

In connection with above, the quarterly progress report of Engineering works costing more than 01 Crore up to end of December' 2025 under CAO/Con/South is enclosed herewith for your kind information and necessary action please.

Encl: As above.


(Ranjit Kumar)

**Dy. Chief Engineer/C/South
for Chief Admn. Officer/Con**



CTE Statement for works costing more than Rs.1 Crore under CAO/Con/South for 3rd quarter Oct 25 to Dec 25, E.C. Railway, Mahendrughat, Patna										
SN	Name of Works & Location	Tendered Cost (In Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
1	ECR-CAO-C-S-ETEN-50-18-19 in Single packet system for work of "Conducting Final Location Survey" Design and Drawings and Soil Exploration along with preparation of L- Section & X-section of Road and Railway Lie, Land Plans, data for design near New proposed ROB in lieu of LC No. 35/DVT at Km. 217/10-12 between Demu - Latchur section and LC No. 39 Sp/T at Km. 120-3-4 PTRU station limit between Bhurkanda-Patratu in CIC section of Dhanbad Division under DY. CE/Con/BRKA of East Central Railway.	Rs. 97,18,804.34 2nd Variation Rs. 1,07,42,399.29	ECR/CAO/Con/WT/S449 2 186 dated 02.09.2019	Sparsh Engineering Company Private Limited, 504, Midland Apartment, West Anantpur, Doranda, Ranchi - 834001.	07.03.2020	13.10.2025	Physical Progress 98% Financial Progress 96%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 1,05,78,847.69
2	Tender No. ECR-CAO-C-S-ETEN-79-22-23 closing date 10.03.2023 15:30 for P-way maintenance and other ancillary works between Ch. 143.640 to 169.350 including Uthul Yard, Sidhwar-Shakti in connection with new B.G. rail line between Barkakana to Ranchi.	Rs. 1,55,57,014.00	ECR/ECRC/Civil/2023/0006 Dated 25.05.2023	Amrit Kumar-Patna Vijay Nagar Kankarbagh Patna-800020	12.04.2023	11.04.2026	Physical Progress 38% Financial Progress 32%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 1,99,73,057.00
3	Tender No. ECR-CAO-C-S-ETEN-42-20-21 closing date 26.03.2021 15:30 for "Construction of S&T distribution buildings at Barkakana Station, Repair work of different stations of CRS purpose and other misc. works under jurisdiction of DY. CE/C/BRKA.	Rs. 1,25,15,653.38 2nd Variation value Rs. 1,10,34,787.28	ECR/CAO/Con/WT/Ag/South/489 dated 05.08.2021	M/s Sikriwal Engineering and Construction, Jaipur, Sasaram, Rohtas, Bihar - 821301.	03.06.2021	30.09.2025	Physical Progress 90% Financial Progress 83%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 1,48,26,543.83
4	Tender No. ECR-CAO-C-S-ETEN-47-22-23 closing date 20-04-2023 15:30 for Rock fall protection by wire netting, Slope stabilization and other ancillary works in cutting section in between Sidhwar - Sanki Section in new B.G. Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana	Rs. 29,79,18,486.17 1st variation Rs. 33,79,98,054.26	ECR/ECRC/Civil/2023/0043 Dated 09.08.2023	M/s MCLPL-SCC JV., Room No B15, Mahabir Tower, Main Road, Ranchi - 834001	04.07.2023	31.03.2026	Physical Progress 83% Financial Progress 71%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 40,92,28,690.00
5	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 160.600 to 169.854 (Except km 163.150 to 163.300) in the section between Sidhwar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana.	Rs.32,97,21,260.00 3rd & final Variation Rs. 44,34,12,794.50	ECR/ECRC/Civil/2024/0048 Dated 03.06.2024	MACCAFERRI INFRASTRUCTURE PRIVATE LIMITED-PUNE	03.04.2024	31.12.2025	Physical Progress 100% Financial Progress 99.16%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed, Final bill under process.	Rs.32,01,11,353.00
6	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 152.520 to 160.600 (Except km 155.250 to 155.750) & Ramp km156.700 to 156.900) in the section between Sidhwar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana.	Rs.31,32,79,786.00 1st Variation Rs. 43,22,15,470.95	ECR/ECRC/Civil/2024/0038 Dated 24.04.2024	GARWARE TECHNICAL FIBRES LIMITED-PUNE	15.03.2024	15.12.2025	Physical Progress 99% Financial Progress 98.34%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 31,47,54,762.00
7	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 143.144 to 152.520 (Except km 148.100 to 148.800) in the section between Sidhwar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana.	Rs.32,06,04,795.00 3rd & final Variation Rs. 46,49,87,539.57	ECR/ECRC/Civil/2024/0039 Dated 24.04.2024	GARWARE TECHNICAL FIBRES LIMITED-PUNE	04.03.2024	31.10.2025	Physical Progress 100% Financial Progress 98%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed, Final bill under process.	Rs. 31,46,26,856.00
8	Construction of Drain, Boulder Pitching, & Ramp; Shotcreting work over Cut & Ramp; Cover portion of Tunnel (T-3) for protection of track under Cut & Ramp; Cover structure against water logging/flooding in between km 158.200 to 159.950 between Sidhwar (KM 143.144) - Sanki (KM 169.854) Section in B.G.Rail line of Barkakana-Ranchi section and drone videography of entire Barkakana- Ranchi under Dy CE/C/Barkakana.	Rs.7,05,87,515.00 1st Variation Rs. 8,58,51,141.00	ECR/ECRC/Civil/2024/0029 Dated 27.03.2024	SURAJ CONSTRUCTION CO-RANCHI	08.02.2024	31.03.2026	Physical Progress 90% Financial Progress 81%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 9,94,19,035.00
9	Tender No. ECR-CAO-C-S-ETEN-20-20-21 closing date 14.10.2020 15:30 for Earth work in cutting, Filling, blanketing, turfing, construction of major & Minor bridges, Limited Height Sub-way, Height Gauge, Retaining wall, Drain, S & T buildings, water supply arrangements, approach road, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, and other associated works as per Railway's specification and standards for construction of ROR line to avoid surface crossing at Garhwa Road Station by ROR under jurisdiction of Dy. CE/C/BRKA.	Rs. 76,67,79,617.38 2nd Variation Rs. 94,87,58,014.16	ECR/CAO/Con/WT/Ag/South/492 Dated 05.10.2021	M/s Mehrotra Builders Private Limited, 9 Industrial Area, Rewa Road, Sam, Madhya Pradesh - 485001	05.01.2021	31.03.2025	Physical Progress 98% Financial Progress 94%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed, Final bill under process.	Rs. 83,46,79,135.13
10	Tender No. ECR-CAO-C-S-ETEN-02-23-24 Closing date 16.05.2023 15:30 for the work of "Supplying, Stacking & Spreading of Shyam gauge nominal size machine crushed stone ballast, Transporting of P-way material/fittings, Track linking and other ancillary works in connection with construction of New BG Rail line (ROR) to avoid surface connection at Garhwa Road.	Rs. 8,10,47,157.3	ECR/ECRC/Civil/2024/0014 Dated 12.04.2024	M/s Krishna Ram, NEAR SIDH COURT, PATRATU BASTI RAMGARHI, RAMGARHI, Jharkhand- 829122	16.10.2023	30.06.2025	Physical Progress 70% Financial Progress 52%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 7,05,11,849.08
11	Earth Work in Cutting, filling, blanketing, turfing, construction of ROBR/UB/LIES, RCC and PSC minor bridges, Retaining wall, Drain, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, and other associated works for civil Engineering work of Garhwa Road ROR -Phase-II (4.11Km) between Garhwa Road - Sigasi Station of Dhanbad Division under jurisdiction of Dy CE/C/BRKA.	Rs. 26,61,11,870.00	ECR/ECRC/Civil/2024/0063 Dated 17.09.2024	S T CONSTRUCTIONS PVT LTD-GAUTAM BUDHI NAGAR	19.11.2024	31.03.2026	Physical Progress 30% Financial Progress 18%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 26,64,31,584.00
12	Tender no. ECR-CAO-C-S-ETEN-12-23-24 closing date 21-07-2023 15:30 for construction of Road Over Bridge (1x25.25m Span, Composite Girder + 1x29.83m span, Composite Girder + 1x24.0m span, Composite Girder + 1x60.0m span + Bow String Girder + 9x24.0m span, Composite Girder) in lieu of level Crossing Gate No. 35 B/T (S&T No. 13/B/T) at Km. 217/10-12 between Demu - Latchur in CIC Section of Dhanbad Division of East Central Railway under Dy. CE/Con/BRKA.	Rs. 64,03,26,158.51	ECR/ECRC/Civil/2024/0026 Dated 06.05.2024	M/s. M.G. Contractors Pvt. Ltd., Panchkula, Plot no. 376, Industrial Area Phase I Panchkula-134113 Haryana	11.11.2023	15.06.2026 (Under progress)	Physical Progress 47% Financial Progress 38%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 62,94,01,538.09

8

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
13	Tender No. ECR-CAO-C-S-ETEN-20-23-24 closing date 01-08-2023 15:30 for Construction of Road Over Bridge (5x30 m span, Composite Girder + 1x48m span + Bow String Girder + 2x20.431m span, Composite Girder) + 1x27.458m span, Composite Girder + 4x24.155m span, Composite Girder) in lieu of level crossing Gate No. 39/94/T at Km. 1293-4 PTRU Station limit between Bharkunda - Patratu in CIC Section of Dhanbad Division Of East Central Railway under Dy.CE/CON/BRKA	Rs. 66,80,20,075.29	ECR/ECRC/Civil/2024/0025 Dated 06.05.2024	M/s. M.G. Contractors Pvt. Ltd.- Panchkula, Plot no. 376 Industria Area Phase I Panchkula-134113 Haryana	09.11.2023	15.06.2026 (Under progress)	Physical Progress 40% Financial Progress 28%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Work in progress	Rs. 64,77,59,794.39
14	Composite works (Civil & Electrical) involving Earth Work in Cutting, filling, blanketing, surfacing, construction of Road over Bridge(ROB), RCC and PSC minor bridges, Retaining wall, Drain, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, P-Way and other associated works for civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2x25 KV OHE system in Y-Connection between Kojur - Ranchi Road Station of Dhanbad Division under jurisdiction of Dy. CE/C/BRKA.	Rs. 62,30,21,480.00 1st Variation Rs. 73,05,47,838.08	ECR/ECRC/Civil/2024/0047 Dated 23.05.2024	SAURABH KUMAR AND BROTHERS-Bokaro	26.02.2024	28.02.2026	Physical Progress 45% Financial Progress 35%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Work in progress	Rs. 69,21,75,611.00
15	Composite works (Civil & Electrical) involving Earth Work in Cutting, filling, blanketing, surfacing, construction of Major Bridge(ROR) of (1x76.2m OWG), RCC and PSC minor bridges, Limited Height Sub-Way, Height gauge, Retaining wall, Drain, S & T buildings, water supply arrangements, approach road, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, and other associated works for civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2x25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11KV/33KV H.T. & L.T. overhead lines coming under proposed alignment of these two stations and at any other location as per Railway's specification and standards for construction of Rail Over Rail (ROR) Project Between Patratu- Tokiasud Station of Dhanbad Division under jurisdiction of Dy.CE/C/BRKA.	Rs. 76,18,60,992.00	ECR/ECRC/Civil/2024/0073 Dated:- 16.07.2024	RAJ KUMAR SINGH RAJA CONSTRUCTION JV., VILL. BALPAKAR, PO+PS - PALGANJ, DIST - PATNA, BHAR. 801110	-	-	Physical Progress 0% Financial Progress 0%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Not started due to hindrance from the local villagers.	Rs. 86,19,66,083.00
16	Tender No. ECR-CAO-C-S-ETEN-45-22-23 closing date 06-04-2023 15:30 for Soil exploration and other Misc work for preparation of EPC tenders in connection with doubling work in between Dhanbad - Chandrapura via Tetulmari, Nichtpur, Matari, Telo including Y-Connection in Dhanbad & Chandrapura (42.72 Km) under Dy.CE/CON/BRKA	Rs. 1,23,93,428.00 2nd Variation Rs. 1,60,92,271.95	ECR/ECRC/Civil/2023/0055 Dated 29.11.2023	M/s Anand Raj Construction F-159, P. C. Colony, Kanbarbagh, Patna-800020.	21.09.2023	20.12.2025	Physical Progress 75% Financial Progress 60%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Work in progress	Rs. 1,95,36,196.00
17	Composite works (Civil & Electrical) involving Earthwork, Blanketing, P.Way work, Construction of Minor bridges, RUB, Major bridge, ROB, Retaining wall, FOB, Platform, Station Buildings, Service Buildings, Approach road, Circulating area, Drain, Supply and spreading of ballast, Linking of track including dismantling of P.Way track and transportation of P.Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2x25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11 KV H.T. & amp; L.T. overhead lines coming under proposed alignment between DHANBAD (Excluding yard) KM 271.395 and MATARI (Excluding yard) KM 290.188, stations in connection with doubling of Dhanbad-Chandrapura section in Dhanbad Division of East Central Railway under Dy.CE/CON/BRKA.	Rs. 223,68,29,521.00	ECR/ECRC/Civil/2025/0014 dated 10.03.2025	GKC ANPR SHILPA JV Name :- N Prasad Rao Contact No:- 9437578954	20.06.2024	31.12.2026 (Under Progress)	Physical Progress 15% Financial Progress 4%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Work in progress	Rs. 247,55,35,311.00
18	Composite works (Civil& Electrical) involving Earthwork, Blanketing, P.Way work, Construction of minor bridges, ROB&apora, Retaining wall, FOB, Platform, Station Buildings, Service Buildings, Approach road, Circulating area, Drain, Supply and spreading of ballast, Linking of track including dismantling of P.Way track and transportation of P.Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2x25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11KV/33KV H.T. & L.T. overhead lines coming under proposed alignment between TELO (Including yard) KM 9.25 and Chandrapura (Excluding yard) KM 16.920 stations in connection with doubling of DhanbadChandrapura section in Dhanbad Division of East Central Railway under Dy.CE/CON/BRKA.	Rs. 91,07,33,320.24	ECR/ECRC/Civil/2024/0087 Dated 01.08.2024	MCPL-SCC-DDJV	15.06.2024	30.06.2026	Physical Progress 15% Financial Progress 6%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Work in progress	Rs. 1,08,06,37,472.00
19	Construction of Road Over Bridge 231 A (1 x 60m span Bow String Girder) in lieu unauthorised L-Xing at KM 94.266 between Ranchi Road & amp; Arigada Station in connection with Ranchi Road- Patratu doubling work of Dhanbad Division of East Central Railway under Dy. CE/CON/Dhanbad	Rs. 15,65,84,345.00	ECR/ECRC/Civil/2024/0113 Dated 17.07.2025	SURAJ CONSTRUCTION CO-RANCHI	19.03.2025	01.02.2026	Physical Progress 15% Financial Progress 7%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Work in progress	Rs. 18,86,55,837.2
20	Conducting FLS, Preparation of land plans, Obtaining permission of tree cutting, Preparation of GAD, Design of Major Bridges, Minor Bridges, LHS, RUB, ROB, Thrust Bed, Animal underpass/overpass, FOB, RFO, Buildings, soil stability, slope stability, EV2 test under projects in jurisdiction of Dy. CE/CON/BRKA and Dy. CE/CON/IZME-I.	Rs. 11,72,68,764.00	ECR/ECRC/Civil/2025/0015 Dated 24.02.2025..	CHAITYANYA PROJECTS CONSULTANCY PVT LTD- GHIAZIABAD	01.11.2024	09.10.2026	Physical Progress 12% Financial Progress 1%	A.K.Singh CE/CSE & Dy. CE/C/BRKA & AEN/CON/BRKA	Work in progress	Rs. 15,40,32,712.00

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
21	E-Tender No.ECR/CAO-CONS-ETEN-57-18-19 in Two packet system for work of " Earth work in embankment, compaction, blanketing, turfing, Construction of minor bridges, major bridge (Km. 26.123), RUD, FODs and other associated works from Ch. 24.400 Km. to 32.405 (Excluding Tunnel) in connection with construction of new BG Rail line from Koderna to Tilaiya under jurisdiction of Dy.CE/C/DHN.	Ra. 90987567.77 Rs. 996056940.59 (Revised Cost)	LOA No.ECR/ CAO/ CON/ WT/ 54597143 dated. 29.11.03.12.2018 Agt. No. ECR/CAO/Con/WT/Ag/ Sou th/388 Dated:16.04.2019	MBPL KLD (JV)3, Industrial Estate,Jewu Road, Sams-485001,Madhya Pradesh, India	12.12.2018	30.06.2025	98%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	1080119491
22	E-Tender No.ECR/CAO-CONS-ETEN-58-18-19 in Two packet system for work of " Earth work in embankment, compaction, blanketing, turfing, Construction of minor bridges, Station building, platform, FODs and other associated works from Ch. 44.00 Km. to 49.50 in connection with construction of new BG Rail line from Koderna to Tilaiya under jurisdiction of Dy.CE/C/DHN	Ra. 851415842.58 Revised cost Ra. 1273119980.22	LOA No. ECR/CAO/CON/WT/S/458/7142 dated. 29.11.03.12.2018 Agt. No. ECR/CAO/Con/WT/Ag/ Sou th/391 Dated:02.05.2019	M/s. Shree Balaji- ANPR(JV),No.7/5 Chandann Complex Unit- III,Kharavel Nagar, Bhubaneswar-751001	19.02.2019	30.05.2025	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work Completed	1193794061
23	ECR-CAO-C-S-ETEN-09-19-20 in Two packet system for work of " Construction of major bridges at km 31.986 (17x30.5, Composite Girder), at km 33.475 (9x30.5, Composite Girder), at km 40.950 (3x30.5, Composite Girder) at km 43.000 (5x30.5, Composite Girder) at km 44.350 (5x30.5, Composite Girder) and at km 48.410 (3x30.5, Composite Girder) including super structure and other associated work in connection with construction of new BG rail line from Koderna to Tilaiya under jurisdiction of Dy.CE/C/DHN"	Ra. 1307970736.18 Rs. 192,00,93,261.67 (Revised Cost)	LOA No. ECR/CAO/CON/WT/S/507/5895 dated 13.08.2019 Agt. No. ECR/CAO/Con/WT/Ag/ Sou th/436 Dated:03.03.2020	Dineshchandra R AgarwalInfraconPvt.Ltd.401, The Grand Mall, Opp. SBI Zonal Office,S.M. Road Ambawadi, Ahmedabad-15	21.10.2019	Applied for EOT up to 30.11.2025	89%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	1422454392
24	Tender No.ECR-CAO-C-S-ETEN-23-19-20 for Earth work in embankment, compaction,blanketing,turfing,construction of minor bridges and others associated works from Km 44.00 to Km 39.00 in connection with construction of new BG rail line from Koderna to Tilaiya under jurisdiction of Dy.CE/C/DHN".	Ra. 820641003.4 Revised cost Ra. 90,45,08,419.53	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-23-19-20/10219090009176 dated 04.11.2019, Agt. NO- ECR/CAO/CON/WT/Ag/ Sou th/426 Dated:29.01.2020.	M/S GKC ANPR J.V.A-701 7 TH Floor, Indu Amex, 13TH Phase, KPBI Colony Kakapally Hyderabad-500085,Telangana.	27.12.2019	30.01.2025	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in Completion stage.	1377287729
25	ECR-CAO-C-S-ETEN-25-19-20 Closing date 26.09.2019 15:30 for Earth Work in embankment, Compaction,Blanketing,Turfing,Construction of minor bridges,FOD, Station building, Platform and others associated works from km 32.04 to km 39.0 in connection with construction of new BG Rail line from Koderna to Tilaiya under jurisdiction of Dy.CE/C/DHN".	Ra. 1054430145.42 Revised cost Ra. 156,93,72,974.70	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-25-19-20/00932850011658 Dt.12.12.2019 Agt. No. ECR/CAO/CON/WT/Ag/ Sou th/439 Dated:19.03.2020.	Dineshchandra R AgarwalInfraconPvt.Ltd.401, The Grand Mall, Opp. SBI Zonal Office,S.M. Road Ambawadi, Ahmedabad-15	21.02.2020	01.11.2025	94%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	1615663826
26	ECR-CAO-C-S-ETEN-36-19-20 closing date 06.12.2019 15:30 for Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P. Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Km 49.500 and Jharahi Km 46.000 (Including Jharahi Yard) part of Koderna-Tilaiya in connection with new line between Koderna- Tilaiya under Dhanbad Division of ECR.	Ra. 93924936.24	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ ECR-CAO-C-S-ETEN-36-19-20/1073 630013072 Dat ed:06.01.2020, Agt. No- ECR/CAO/Con/WT/Ag/ Sou th/614 Dated:21.03.2020.	M/s NDHI CREATIVE INFRASTRUCTURE PVT LTD- KOLKATA, 404 Mangalam A 24, HemanthBassSarani Kolkata-700001 West Bengal, India.	15.01.2020	31.03.2025	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work completed	93986000
27	Tender No. ECR-CAO-C-S-ETEN-58-19-20 " Balance Earth work in embankment, compaction, blanketing, turfing, Construction of minor bridges, and others associated works from Km 28.20 to Km 32.405(excluding tunnel part) in connection with construction of new BG Rail line from Koderna to Tilaiya under jurisdiction of Dy.CE/C/DHN.	Ra. 1,37,16,07,036.81 Revised cost Rs. 151,66,00,521.25	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-58-19-20/ 0093 2850018858 Dated: 08.05.2020, Agt. ECR/CAO/ Co n/WT/Ag/ South/460 4/19.10.2020	Dineshchandra R AgarwalInfraconPvt.Ltd.401, The Grand Mall, Opp. SBI Zonal Office,S.M. Road Ambawadi, Ahmedabad-15	13.08.2020	28.02.2026	92%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	1557081296
28	Tender No.57 of 2017-18 (Single)South for the work of "Design, Drawing & Proof Checking of Major Bridge in East Central Railway under the Jurisdiction of CAO/Con/South"	Ra. 34500000	ECR/CAO/Con/WT AGT/South/353 Dated 14.09.2018	RTES Limited	21.12.2017	30.11.2024	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work Completed	34500000
29	Tender No. ECR-CAO-C-S-ETEN-32-21-22 for Construction of 4 no. single line BG Tunnels (approx total length 1200 RM) between Km 28.300 to Km 35.100 including 50m cutting on each face of all tunnel for opening of foot in connection with construction of New BG Rail line from Koderna to Tilaiya under jurisdiction of Dy. CE/C/DHN.	Ra. 562181630.5	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-32-21-22/10393890043006 Dated: 07.10.2021, Agt. ECR/CAO/Con/WT/Ag/ Sou th/531 dt.29.06.2022	M/s RR Constructions and Infrastructure India Private Limited-Hyderabad, 8-2- 603/1/23, Krishnapuram Road No. 10, Banjara Hills, Hyderabad- 500034, Telangana, India.	15.10.2021	30.01.2026	60%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	691310256.6
30	Tender No. ECR-CAO-C-S-ETEN-51-21-22 closing date 23.12.2021 15:30 for Balance Earth Work in embankment, compaction, blanketing, turfing, Construction of minor bridge and others associated works from Km 44.000 to Km 45.540 and CC catch water drain from Km 39.000 to Km 49.500 in connection with construction of new BG Rail Line from Koderna to Tilaiya under jurisdiction of Dy. CE/C/DHN	Ra. 441106271.13	LAO No.CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-51-21-22/00816220050033 Dt.21.02.2022, Agt.ECR/CAO/Con/WT/Ag/ South/516 Dated: 19.04.2022	M/s Royal Infraconstru Limited-Kolkata Oostej Waterside Building, Tower-1, 4th floor, No. 401, Plot No- 5, DP Block, Salt Lake, Sector-V Kolkata-700091 West Bengal, India.	05.03.2022	31.05.2025	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DHN & Sunil Kumar Srivastava AEN/Con/IKQR	Work completed.	905885234.4

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
31	Tender No. ECR-CAO-C-S-ETEN-03-23-24 closing date 16.05.2023 15:30 for Construction of Major Bridges-108, 111, 112 and 114 and other associated works in Jharali - Kherad section in connection with new BG line between Tilaiya to Koderma under jurisdiction of Dy. CE/Construction/Dhanbad.	Rs. 1131243062.22 Revised cost Rs. 1382902615.38	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-03-23-24/0816220079035 Dated:13.06.2023.	M/s Royal Infraconstru Limited-Kolkata Goeraj Waterside Building, Tower-1, 4th floor, No. 401, Plot No.-5, DP Block, Salt Lake, Sector-V Kolkata-700091 West Bengal, India.	27.07.2023	28.02.2026	92%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress	1284673328
32	Tender No. ECR-CAO-C-S-ETEN-SLT-06-23-24 closing date 10.06.2023 15:30 for Construction of Bridges-118, of span 4x30.5m, composite girder at chainage 38.7000 of Jharali - Jamundaha section of Koderma - Tilaiya New line Project.	Rs. 303092731.96	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SLT-06-23-24/0816220081928 Dated:19.07.2023.	M/s Royal Infraconstru Limited-Kolkata Goeraj Waterside Building, Tower-1, 4th floor, No. 401, Plot No.-5, DP Block, Salt Lake, Sector-V Kolkata-700091 West Bengal, India.	02.08.2023	20.03.2025	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work completed.	312630626
33	Tender No. ECR-CAO-C-S-ETEN-S2-21-22 closing date 23.12.2021 15:30 for Balance Earth Work in embankment, Compaction, Blanketing, turfing, construction of minor bridge, major bridge at Km 35.905 (Span 3x30.5 m) and others associated work from Km 32.470 to 35.350 in connection with construction of new BG Rail Line from Koderma to Tilaiya under jurisdiction of Dy. CE/C/DIN.	Rs. 584521604.8	LAO No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-S2-21-22/00863410005036 Dated:21.02.2022. Agt. ECR/CAO/Con/WT/Ag/South/530 Dated:24.06.2020.	M/s Mehrotra Buildcon Private Limited-Satna, 9 Industrial Area Rewa Road, Satna-485001 Madhya Pradesh, India.	05.03.2022	28.02.2026	70%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	843026495.6
34	Tender No. ECR-CAO-C-S-ETEN-64-21-22 closing date 16.02.2022 15:30 for Detail Design and Construction supervision of 4 no. single line BG Tunnel (approx. total length 1200 RM) between Km 28.300 to Km 35.100 excluding about 50m to 100m (approx.) cutting as required on each face of all tunnel for opening of face in connection with construction of New BG Rail line from Koderma to Tilaiya under jurisdiction of Dy. CE/C/DIN.	Rs. 13337878.55	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-64-21-22/01194840050890 Dated:09.03.2022. Agt. ECR/CAO/Con/WT/Ag/South/523 Dated:21.05.2022.	M/s Geoportal Engineering Consultancy private Limited- New Delhi, 12 199 Ground Floor Geeta Colony New Delhi-110031 Delhi, India	15.05.2022	31.05.2025	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work Completed.	22441877.03
35	Tender No. ECR-CAO-C-S-ETEN-SLT83-21-22 for "closing date 12.04.2022 15:30 for Shifting of utilities with proposal of construction Main Station building with road & circulating area, Service building, Godowank Store, Boundary Wall, FOB, Over Head Water Tank with minimum capacity 100000 Gallons, Deep Tube well, and Pump house & DG Room in connection with the proposed alignment of Dedicated Freight Corridor (DFC) double line track at Koderma Junction in Dhanbad Division under Dy. CE/Con/Dhanbad.	Rs. 429319764.89	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SLT83-21-22/00896170050002 dated 13.05.2022	M/S Adyaraj, Developers Private Limited 202 Vissu Palace East Boring Canal Road Patna 800001	20.05.2022	31.01.2026	86%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	394078920.2
36	Tender No. ECR-CAO-C-S-ETEN-02-22-23 closing date 26.04.2022 15:30 for Construction of 2 Nos. RUBBLIS in lieu of existing level crossing No. 12/C/T at km. 311/25-27 & 13/C/E at km. 314/9-11 in between PKA-MPO section of Dhanbad division on ECR.	Rs. 187938043.53	LOA No. -CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-02-22-23/01128120055237 Dated:11.05.2022	M/s BINOD KUMAR YADAV-KODERMA, A1 PO Gajhandi,BhumiTilaiya Koderma-825409 Jharkhand, India	10.06.2022	30.11.2025	93%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress.	204524503.1
37	Tender No. ECR-CAO-C-S-ETEN-06-22-23 closing date 20.05.2022 15:30 for Construction of 2 Nos. RUBBLIS in lieu of existing level crossing No. 16/C/E at km. 264/9-11 & 17/C/T at km. 265/17-19 in between PKA-MPO section of Dhanbad division on ECR.	Rs. 121411851.74	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-06-22-23/1070368058126. Dated 15.07.2022	M/s Perron Construction and RC JV at Halipur Post PipraDewas PS Dausani Dist. Begusarai Bihar 851112.	02.08.2022	31.07.2024	100%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work Completed.	133337252
38	Tender No. ECR-CAO-C-S-ETEN-01-22-23 for for Construction of 6 Nos. RUBBLIS in lieu of existing level crossing No. 4/C/E at km 277/22-24, 5/C/T at km 278/18-20, 6/C/T at km 281/4-6, 7/C/E at km 283/16-18, 10A/C/T at km 306/11-13 & 11A/C/T at km 309/19-21 in between PKA-MPO section of Dhanbad division on ECR.	Rs. 632584267.55	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-01-22-23/10615830058068 Dated: 14.02.2022	M/s ISC Projects - GSM JV S-2, The Metropole, Adjacent to Inox, Bund Garden Road, Pune-411001, Maharashtra.	25.08.2024	31.03.2026	84%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress.	611570618.00
39	Tender No. ECR-CAO-C-S-ETEN-13-20-21 for Supply of wedding Partition etc. Koderma (including) to Jharali in e/w Koderma and Tilaiya under Dhanbad Division of ECR.	Rs. 13217564.55	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-13-20-21/00854630027239 Dated: 19.10.2020	M/s The India Thermit Corporation Limited	18.04.2021	31.10.2025	8%	Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress.	13217564.55
40	Tender No. ECR-CAO-C-S-ETEN-22-23-24 closing date 18-09-2023 15:30 for Rock fill protection, slope stabilization and other associated works for vulnerable locations between Km 40.000 to Km49.200 of Koderma-Tilaiya new B.G. Rail line project work under jurisdiction of Dy. CE/Con/Dhanbad.	Rs. 172906897.6	Letter No. CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-22-23-24 /00842020090032 Dated: 30/10/2023	M/s GARWARE TECHNICALS/BIRES LIMITED-PUNE	15.11.2023	30.10.2025	90%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress	295169955.6
41	Tender No. ECR-CAO-C-S-ETEN-60-22-23 for Earth Work in embankment, cutting, compaction, blanketing, turfing, Construction of minor bridges and others associated works along with controlled blasting by use of Muffling & other ancillary activities from Km 27.400 to Km 28.200 and at Jharali yard in connection with construction of new BG Rail line from Koderma to Tilaiya under jurisdiction of Dy. CE/C/DIN	289364234.8	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-60-22-23/00861470073730. Dated 20.03.2023	M/s Miral Infrastructure- Ahmedabad 501 502 Shaility Square Near Khodiyar Nagar Petrol Pump NH No. 8 Ahmedabad- 382350 Gujarat, India	05.07.2023	31.01.2026	71%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress	490844452.3
42	Tender No. ECR-CAO-C-S-ETEN-77-22-23 for Manufacturing of stone ballast (machine crushed) from railway boulders available from Km 27.070 to 28.200, Km 29.700 to 29.900, Km 30.240 to 30.400, Km 31.050 to 31.200, Km 32.340 to 32.500 & Km 37.640 to 38.490 in Koderma to Tilaiya Section and transporting and stacking along the railway alignment and spreading on Railway formation in Koderma to Tilaiya Section from Km 24.500 to 46.000 under jurisdiction of Dy. CE/C/DIN.	Rs. 124356688.62	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-77-22-23/00861470079412. Dated 16.09.2023	M/s Miral Infrastructure- Ahmedabad 501 502 Shaility Square Near Khodiyar Nagar Petrol Pump NH No. 8 Ahmedabad- 382350 Gujarat, India	-	18.06.2024	0%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Closer of contract processed	170818454

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
43	Tender No. ECR-CAO-C-S-ETEN-25-23-24 for Composite works (Civil & Electrical) involving Earthwork in Formation, Cutting, Blanketing, P.way work, Construction of 01 no major bridge (RX18.30*2X12.2m), Minor bridges, RUB/ROB, Retaining wall, FOB, Platform, Station Buildings etc., and Electrical General work and Removal/Modification of various electrical infringements 11 KV/33 KV H.T. & L.T. overhead lines etc in connection with doubling of Chandrapura - Jamunatand section in Dhanbad Division of East Central Railway.	Rs. 896798422.33	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-25-23-24/00861470093607, Dated 19.12.2023	M/s Minal UBC JV 316 to 319, SUVAS Scales, Nr.SuvastCaspas, Opp. Nikol Police Station, Nikol Ahmedabad- 382350 Gujarat,	05.02.2024	15.03.2026	23%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress	861891297.6
44	Tender No. ECR-CAO-C-S-ETEN-49-23-24 closing date 07-12-2023 15:30 for Composite works (Civil & Electrical) involving Earthwork, Blanketing, P.Way work, Bridge work, retaining wall, FOB, Platform, Station Buildings, Drain, Approach road, Circulating area, Supply and spreading of ballast, Linking of track including dismantling of P.Way track and transportation of P.Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and electrical General work and Removal/Modification of various electrical infringements 11 KV/33 KV H.T. & L.T. overhead lines coming under proposed alignment between SindriMarshallingyard to Sindri Town in connection with the yard remodelling of Sindrimarshalling yard with Revival of Sindri Town south line in Dhanbad Division of East Central Railway under Dy.CE/Con/Dhanbad.	Rs. 309064824.3	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-49-23-24/01128120095665 Dated:- 17.01.2024	M/s BKY-JHEW JV, Koderna Jharkhand.	18.01.2024	17.01.2026	91%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress	348872772
45	Tender No. ECR-CAO-C-S-ETEN-57-23-24 closing date 19-01-2024 15:30 for Composite works (Civil & Electrical) involving Earthwork, Blanketing, P. Way work, Minor Major Bridge work, ROB/LHS, Retaining wall, Shifting of Utilities, Station buildings, Quarters, Drain, Road diversion, Supply and spreading of ballast, supply of P. Way materials, Linking of track and other P. way work and other ancillary associated Civil Engineering works and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11 KV/33KV H.T. & L.T. overhead lines coming under proposed alignment between Pradhankhanta (DFCC/IR CH:261.200/260.200) to Gomoh (DFCC/IR CH: 28.470/300.15) Approx. 39.00 KMRoute, KM including New Pradhankhanta yard and Excluding 1.4 KM (DFCC/IR CH:271.090/270.090) to DFCC/IR Ch: 272.490/271.490) in connection with construction of 3rd & 4th Double line track in Dhanbad Division of East Central Railway under Dy.CE/Con/Dhanbad.	Rs. 6187348412	Letter No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-57-23-24 /00930510101032 Dated: 16/04/2024	M/s ABCI-SCPL-SIPS JV C/o. ABCI Infrastructure Private Limited, 1/3 Me Donald Tower, 1st Floor, G.S.Road, Bhangpahal, Guwahati-781007, Assam	16.04.2024	15.10.2026	22%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress	6410758858
46	Tender No. ECR-CAO-C-S-ETEN-05-23-24closing date 23-06-2023 15:30 for Supplying,Stacking& Spreading of 50 mm gauge nominalsize machine crushed stone ballast,Transporting of P.way material/gritings, Tracklinking and other ancillary works as perRailway's specification and standard betweenKm 46.000 to Km 24.500 (includingJamundaha yard) and other ancillary works inconnection with construction of New BG Railline between Koderna-Tilaiya project underjurisdiction of Dy. CE/Con/Dhanbad.	Rs. 211554814.16	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-05-23-24/00861470084443, Dated 14.08.2023	M/s Minal Infrastructure-Ahmedabad 501 502 Shaily Squire Near Khodiyar Nagar Petrol Pump NH No. 8 Ahmedabad-382350 Gujarat, India.	30.7.2025	30.06.2026	40%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress	9669903111
47	Tender No. ECR-CAO-C-S-ETEN-56-23-24 closing date 02.02.2024 15:30 for Construction of RPF Building, Microwave office building, Type-IV Quarter and extension of existing FOB of Koderna station etc in connection with shifting of utilities due to DFCCIL tracks in Dhanbad Division of East Central Railway under Dy.CE/Con/Dhanbad.	Rs. 87076686.01	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-56-23-24/01544380101873 Dated:- 26.04.2024	M/s Aminah Constructors Private Limited-Koderna, Near Hindustan Petrol Pump PO PS Koderna, Jharkhand- 825410.		26.10.2025	21%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress	9,45,45,804.57
48	Tender No. ECR-CAO-C-S-ETEN-19-24-25 closing date 23.08.2024 15:30 for Construction of One single line BG Tunnel i.e. Tunnel no 04 (approx. total 250 RM) between Km 34.750 to Km 35.100 and other associated works in Jamunaba-Kheraundh section in connection with construction of New BG Rail line from Koderna to Tilaiya under jurisdiction of Dy.CE/C/Dhanbad under Dhanbad Division.	Rs. 187804469.83	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-19-24-25/01018100114981 Dated:- 14.10.2024	M/s SSNR Projects Private Limited, S1-8-40, Behind BOC Ltd, Seethanmehdara, Vrakhapatanam- 530013,Andhra Pradesh.		15.03.2026	59%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress	20,11,73,429.00
49	Monthly basis cab and taxi hiring services -SUV. 4500 Km per vehicle per month , outstation 24*7.	Rs. 11811366	OBMC-511647782835667 dated:24.09.2024	M/s Binod Kumar Singh, Ward No.25 Teliya Road, Ramgarh, Jharkhand-829102		23.06.2026		A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress	
50	Tender No. ECR-CAO-C-S-ETEN-06-24-25 closing date 21-06-2024 15:30 for Miscellaneous work in compliance of CRS stipulations which includes work of Major bridge e.g.construction of side pathway, inspection platform, Replacement of HSFG bolts and supply of HSFG bolts with DTI washer, installing of girder etc for ROR 95, Major br.no.79, ROB No.71,72&74, And formation widening and minor bridge work e.g. construction of retaining wall, catchwater drain, side drain, rasecut repairing, oem widening etc and other associated work from Km 49.500 to Km 64.756 and construction of SSP at Koderna, Jharshi, Jamundaha, Kharound and Tilaiya Switching station in connection with construction of a new BG rail line from Koderna to Tilaiya under jurisdiction of Dy. CE/Con/Dhanbad in Dhanbad Division of East Central Railway.	Rs. 97438240.17	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-06-24-25 /01128120108142Dated 18.07.2024	M/s BINOD KUMAR YADA V-KODERMA AT PO GUJHANDI JHUMRI TELAIYA KODERMA- 825409		18.01.2026	11%	A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/IKQR	Work in progress	11,29,86,529.00

§

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
51	Tender No. ECR-CAO-C-S-ETEN-02-24-25 closing date 18.06.2024 15:30 for Design of Broad Gauge/Ballastless track including proof checking, supply, installation, testing, and commissioning in between Kheranah to Jamundaha stations in Tunnels No.1 to 4 (Total 04 nos of Tunnels) (Approx. total length 1.226 Km) with all other ancillary works in connection with construction of New BG Line between Tilaiya to Koderma under jurisdiction of Dy. CE/Construction /Dhanbad.	Ra. 117766645.38	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-02-24-25/00826150111077 Dated 24.08.2024	M/s RAILTECH-PRIL JV, Railtech Square 6th Floor, G 12, J.14, Transport Nagar Lucknow 226012		24.08.2025		A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/CDM & Sunil Kumar Srivastava AEN/Con/T/KQR	Work in progress.	13,73,90,212.34
52	Tender No. ECR-CAO-C-S-ETEN-14-24-25 closing date 10-07-2024 15:30 for Conducting FLS, Preparation of Land Plans, Obtaining permission of tree cutting, Preparation of GAD, Design of Major Bridges, Minor Bridges, LHS, RUB/ROB, Thrust Bed, Animal underpass/overpass, FOB, RFO, Buildings, soil stability, slope stability, EV2 test under projects in jurisdiction of Dy. CE/CON/DMN and Dy. CE/CON/DANAPUR	Ra. 59674598.21	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-14-24-25/00861140111079 Dated 24.08.2024	M/s CE TESTING COMPANY PRIVATE LIMITED, 124-A N S C Bose Road, Kolkata 700092 West Bengal.		23.08.2027		A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/CDM & Sunil Kumar Srivastava AEN/Con/T/KQR	Work in progress.	
53	Tender No ECR-DCE-WT-DHN-02-2024-25 closing date 02-04-2025 17:00 for Rockfall and Debris Flow Protection alongwith associated other miscellaneous works for vulnerable locations from Jamundaha (including) to Major Bridge 108 (including) in connection with new BG Line between Tilaiya to Koderma under the jurisdiction of Dy. CE/Construction /Dhanbad.	Ra. 471211570.7	CAO-C-SOUTH-HQ-ENGINEERING/ECR-DCE-WT-DHN-02-2024-25 /00842020129070 dated: 10.05.2025	m/s Garware Technical Fibres Limited-Pune Plot No. 11 D1 MIDC Chinchwad Pune 411019		10.02.2026		A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/CDM & Sunil Kumar Srivastava AEN/Con/T/KQR	Work in progress.	
54	Tender No. ECR-DCE-WT-DHN-01-2024-25 closing date 18-02-2025 15:30 for Construction of inspection pathway on 6 nos Major Bridges, Height gauge, Drain work, Boulder wall, Toe wall and other Associated Misc works in between Kheranah and Jharahi section in connection with new BG Line between Tilaiya to Koderma under jurisdiction of Dy. CE/Construction /Dhanbad in East Central Railway of Dhanbad Division.	Ra. 153089352.4	CAO-C-SOUTH-HQ-ENGINEERING/ECR-DCE-WT-01-2024-25/ Dated 12.04.2025.	M/s Mehrotra Buildcon Private Limited-Satna 9 Industrial Area Rewa Road, Satna-485001 Madhya Pradesh, India.		11.01.2026		A.K.Singh CE/CSE & Rajeev Ranjan Dy. CE/CDM & Sunil Kumar Srivastava AEN/Con/T/KQR	Work in progress.	
55	e-Tender No-ECR-CAO-C-S-ETEN-04-19-20 in Two Packet System for the work of Earthwork in embankment, Blanketing, construction of Major Bridges, Minor Bridges, Retaining wall, S & T Buildings, PF Wall, PF surfacing, FOB, PF shed and other allied works in connection with Maniktha Karota-Patner surface Triangle line from New Lucknessani Stn (including) to Ashok Dham Stn (including) of Patna-Kiul Main Line.	Ra. 658900000 2nd Vari-Ra. 779100000	ECR-CAO-C-S-ETEN-04-19-20 in Two Packet System for the work of Earthwork in embankment, Blanketing, construction of Major Bridges, Minor Bridges, Retaining wall, S & T Buildings, PF Wall, PF surfacing, FOB, PF shed and other allied works in connection with Maniktha Karota-Patner surface Triangle line from New Lucknessani Stn (including) to Ashok Dham Stn (including) of Patna-Kiul Main Line.	Raj Kumar Singh Raja Construction Pvt Ltd, Viji-Dahi Parker, PO & PS-Paliganj, Distt-Panna (Bihar)	29.07.19	30.09.25	75%	Sudhir Kr Singh, AEN/Con/DNR	Work is in progress.	628011517.2
56	Tender no. ECR-CAO-C-S-ETEN-48-23-24 closing date 29.11.2023 15:30 for Composite tender of Civil & Electrical works for construction of Ara Bypass Line to be connected from Jagjivan Halt (PNBE-DDU Main line) to existing Ara-Sasaram line through link cabin (Y-Connectivity of Ara) under Danapur Division of East Central Railway	Ra. 477500000	ECR-CAO-C-S-ETEN-48-23-24/0130830095140 dt 10.01.2024	M/s RKS Raja Imperial BABA JV, Baitpaker, Paliganj, Patna, Bihar-800020	20.01.24	30.09.25 (Ext under process)	75%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/CDM-4 & Sudhir Kr Singh, AEN/Con/DNR	Work is in progress.	52146893.1
57	Tender No. ECR-CAO-C-S-ETEN-65-21-22 for linking of track including transportation of P. Way materials like Rail, sleeper, fittings etc including drain, retaining wall etc and other ancillary works in connection with Maniktha-Karota-Patner surface line from Karota Patner Stn to Ashok Dham St (including) of Patna-Kiul main line.	7.20 Cr 2nd Vari 6.80	Agri No- ECR/CAO-C-S-ETEN-65-21-22 for linking of track including transportation of P. Way materials like Rail, sleeper, fittings etc including drain, retaining wall etc and other ancillary works in connection with Maniktha-Karota-Patner surface line from Karota Patner Stn to Ashok Dham St (including) of Patna-Kiul main line.	M/s A.K. Construction, Begusarai Bihar Brahmapur Begusarai	08.04.22	09.07.25 (Ext under process)	7%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/CDM-4 & Sudhir Kr Singh, AEN/Con/DNR	Work completed.	79125975.18
58	Tender No. ECR-CAO-C-S-ETEN-74-22-23 closing date 08.08.2022 15:30 for conducting Final Location Survey, Soil investigation work & Drawing of bridges/other structure in connection with New line/3rd line for Kiul-Jhajha, Barh to Bakhtiyarpur to Karmati and More Barahis in Danapur Division of East Central Railway.	1.31	LOA No-ECR-CAO-C-S-ETEN-74-22-23/01190660061003 dt 01.09.2022	M/s Delhi Integrated Multi Modal Transit System Limited, 8th floor, Block-1, Delhi Technology, Park, Shastrri Park, Delhi-110053	13.12.22	31.10.25 (Ext under process)	82% (physical) 49.46% financial	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/CDM-4 & Ravindra Kr Raj, XEN/Con/GB	Soil investigation report submitted, DPR of BKP-PIK submitted and sanctioned and rest DPR sent to Rly Board.	13322132.51
59	Tender no. ECR-CAO-C-S-ETEN-81-23-23 closing date 22.03.2023 15:30 for construction of Pier P12 to P23 and Abutment A2 of Viaduct, balance quantity of deck slab and pathway works in connection with ROR line from Karmati to Bakhtiyarpur Link	39.92 Cr 2nd Vari 45.18	ECR-CAO-C-S-ETEN-81-23-23/008080076519 dt 08.05.2023	M/s BABA HANS CONSTRUCTIONS PRIVATE LIMITED, PATNA, FLAT NO-402, PLOT NO-162, BHOLA APARTMENT, ANANDPURI WEST BORING CANAL ROAD, PATNA 800001.	15.05.23	31.10.25 (Ext under process)	85%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/CDM-4 & Ravindra Kr Raj, XEN/Con/GB	Work is in progress.	
60	Supply, stacking and spreading stone ballast, Linking of track including transportation of P. Way materials like Rail, sleeper, fittings etc and other ancillary works in connection with BKP-Barh 3rd line from Karmati to Bakhtiyarpur link ROR line.	5.20 Cr	01053470081851 dt 18.07.2023 ECR/ECR/CCE/02/2023/0057 dt 30.12.23	J.S.Company, Begusarai	01.08.23	19.07.24	49%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/CDM-4 & Ravindra Kr Raj, XEN/Con/GB	Work completed. Letter given to agency for final measurement.	5.49 Cr.
61	Final Location Survey, Traffic Survey with EIR/FIRR, Preparation of LOP for Engineering/Electrical/S & T Works, ESP, L-section, General Arrangement Drawings of bridges/RUB/ROB, Preparation of Detailed Project Report (DPR), EPC/BOQ Tender Document and other Preliminary Activities for preparing Detailed Estimate on actual realistic Cost in connection with Kiul-Patna-Pandit Dasm Dayal Upadhyay (KIUL-PNBE-DOLD 3rd and 4th line) 330 K.M.	5.39 Cr	ECR-CAO-C-S-ETEN-46-23-24/10692780094170 dt 28.12.2023	M/s SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED	01.02.24	30.11.2025 (Ext under process)	17.63% Financial	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/CDM-4 & Ravindra Kr Raj, XEN/Con/GB	Work is in progress.	77823492

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
62	Tender No. ECR-CAO-C-S-ETEN-73-23-24 closing date 15-04-2024 15:30 for Composite tender of Civil & Electrical works for Construction of Surface Triangle between Bhadrasa Station (Patna-DDU Main line) and crossing station Karma (Dildamagar -Tarighat line) (11.10 Km) under Danapur Division of East Central Railway.	95.96	ECR-CAO-C-S-ETEN-73-23-24/00861470103621 dt 21.03.24	M/s MIRAL-UDC JV, 316 to 319, SUVAS Scola, Nr. Survas Caspia, Opp. Nikol Police Station, Nikol, Ahmedabad-382350, Gujarat	27.06.24	20.11.2025 (Agri yet not finalised)	0%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/C/DNR-I & Ravindra Kr Raj. XEN/Con/GB	Land acquisition is in progress.	1178229782
63	Tender no. ECR-CAO-C-S-ETEN-14-24-25 closing date 10.07.2024 15:30 for Conducting FLS, Preparation of land plans, obtaining permission of tree cutting, Preparation of GAD, Design of Major Bridges, Minor Bridges, LHS, RUB, ROB, Thrust Bed, Animal underpass/overpass, FOR, RFO Buildings, Soil stability, Slope stability, EV2, test under projects in jurisdiction of Dy. CE/Con/Danapur.	5.97	ECR-CAO-C-S-ETEN-14-24-25/00861140111079 dt 24.08.2024	M/s CE Testing Company Private Limited, Kolkata, 124 A N S Bose Road Kolkata-700092, West Bengal, India.	16.09.24	23.08.2027	12%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/C/DNR-I & Ravindra Kr Raj. XEN/Con/GB	Work is in progress.	
64	Tender No. ECR-CAO-C-S-EPC-03-24-25 closing date 31-03-2025 12:15 for Construction and Commissioning of maintenance facilities for Vande Bharat Coaching complex at Padiputra, Patna (Bihar) including all Civil, Electrical, Mechanical, Signal and Telecommunication works for East Central Railway	220.85	ECR-CAO-C-S-EPC-03-24-25/00976330132505	M/s NALANDA - ALTS JV (Joint Venture) 4TH FLOOR, N.P. TOWER, MAIN ROAD, KANKARBAAGH/PATNA 800020	27.06.25	26.06.27	0%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/C/DNR-I & Ravindra Kr Raj. XEN/Con/GB	Work is in progress.	260.90 Cr
65	Tender No. ECR-CAO-C-S-ETEN-46-21-22 closing date 12.11.2021 15:30 for supply of portion and welding of 60kg/52kg (New/SH 90/72 UTS rail) rail joints by fusion welding of Rail by Alumino Thermit process on cess in situ as per IRS specification T-19-2020 with contractor's materials, labour, T & P etc including welding supervisor complete in all respect under jurisdiction of CAO/C/S	13.16	ECR/CAO/Con/WT/Ag/Sout h/540 dt 18.08.2022	The India Thermit Corporation Ltd	24.01.22	31.07.2026	54%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/C/DNR-I & Ravindra Kr Raj. XEN/Con/GB	Work is in progress.	131688965.6
66	Strengthening Important Bridge no-7 (J.P. Setu) by retrofitting as suggested by CSIR-SERC, Chennai and provision of inspection platform around pier and view cutter etc for Bridge no-6 (Viaduct) between PPTA-PHLO in connection with doubling of Padiputra-Pahleza BG rail line project under Danapur Division of ECR.	13.82	00972580072570 dt 28.02.2023	M/S JCL Infra Private Limited	13.06.23	31.08.2025	39%	Akhilesh Kumar CE/CGB & Prateek Rastogi Dy CE/C/DNR-I & Ravindra Kr Raj. XEN/Con/GB	Work under arbitration.	77823492
67	Tender No. ECR-CAO-C-S-EPC-02-24-25 closing date 03-03-2025 12:15 for Engineering, Procurement and Construction (EPC) for Construction of New BG Rail Bridge (2x32.086m Open Web Steel Girder + 33x122.0 m Open Web Steel Girder) with Sub structure of Double line Track and Superstructure of Single line Track across River Ganga between Bikramshila and Katarah Stations on New Railway Line Project.	Rs.10683400000	Letter No: CAO-C-SOUTH-HQ-ENGINEERING/ ECR-CAO-C-S-EPC-02-24-25/01346260136330 Dated: 31/05/2025	M/s IRCON INTERNATIONAL LTD.- NEW DELHI C-4, District Centre Saket NEW DELHI-110017 Delhi , India	-	31.05.2029	Nil	Akhilesh Kumar CE/CGB & Rahul Kumar Dy CE/C/DNR-II & Prasant Kr Singh. AEN/Con/DNR	Not started	13,73,90,212.34
68	1. Tender No. OSETender08OpenDNR24-25-1 closing date 20-08-2024 12:00 for Provision of 5 Nos. Terminal platform in Harding Park area at PATNA Jn.	Rs-690200000	Letter No: DANAPUR DIVISION-GATI SHAKTI /ASSETender08OpenDNR24-25-1/00868500113192 Dated: 06/09/2024	M/s BATESHWAR SINGH-BEGUSARAI BHATT TOLA JAGIR BEGUSARAI-851135 Bihar, India	02.05.2025	30.04.2026	7%	Akhilesh Kumar CE/CGB & Rahul Kumar Dy CE/C/DNR-II & Prasant Kr Singh. AEN/Con/DNR	Work is in progress.	
69	Construction of Road Over Bridge in lieu of L-Xing No. 39C in between Karwandi and Samaram and ROB in lieu of L-xing No. 56C in between Pusauli-Muthani in G.C. Section of Mughalsara Division (Railway Portion).	339531330.5	ECR/CAO/Con/WT/S/4406/097 dt.08.10.18	CIS & S.P. Mallik (JV),34A, Metal/Street, 4th Floor, Kolkata-700013	22.10.2018	07.04.2020, Extended up to 15/09/2025	97%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreya Shekhar XEN/Con/DOS	Work is in progress	315976199
70	Construction of Road over bridge (ROB) in lieu of LC NO. 69C between Karmuna and Saidraja station at Km642/5-7 on DFC route of Pt Deen Dayal Upadhyaya Division	439315418.5	ECR/CAO/Con/WW/Ag/Sout h/484 dated 01.09.2021	M/s. Claude Amit JV, Vijay Nagar, P.S.-Patakar Nagar, P. O. -B. H. Colony, Patna-800026.	25.06.2021	10.12.2022, Extended up to 31.01.2026 .	75%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreya Shekhar XEN/Con/DOS	Work is in progress	472075747.3
71	Construction of 5 nos sub way in lieu of existing L.C. no 24/C.26.C.27/C.28/B & 29/C in between Gaya-SEB	496425060.6	ECR/CAO/Con/WW/Ag/Sout h/481 dated 17.03.2021	M/s. M Durga Rao, 48-1-3-1, Sringeri, Vizianagaram-530016, Andhra Pradesh.	15.12.2020	03.03.2022, Extended up to 28/11/2025. Further extension applied.	38%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreya Shekhar XEN/Con/DOS	Work in progress	561489980.1
72	Balance work for Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings, Earth Work in embankment, compaction, blanketing, turfing, Construction of RUB , Minor Bridges, Major Bridges, and others associated works for construction of 3rd line (Km 673.500 to Km 677.280) between DDU to Allahabad under jurisdiction of Dy. CE/C/DOS.	13,42,25,326.81	ECR/ECRC/Civil/2025/0647 dated 01.11.2025.	NDR BOM JV, SECOND FLOOR, Gati Number 7, Rohitas Industries, Shubhash Nagar, Delhi on sone, Rohas, Bihar- 821305	25.07.2025	22.11.2025, Extended up to 28/03/2025.	60%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreya Shekhar XEN/Con/DOS	Work in progress	55,59,77,100.70
73	Tender No. ECR-CAO-C-S-ETEN-40-21-22 for Supply and Stacking of 110000 Cum 50mm size machine crushed track ballast conforming RDSOs specification IRS-GE4 June-2004 with up to date correction slips, for BG Railway Track FOR Kosiara siding and loading the same into BOBYN/Open wagon and other miscellaneous work related with development of Kosiara Ballast Siding for various projects under CAO/Con/South and DDU Division	201105523.1	LOA No: ECR/CAO-C-S-ETEN-CAO-C-SOUTH-40-21-22/00882180046498 dated 14/12/2021.	B B CONSTRUCTION-JAGDISH JV, 12- NAYA GANJ KHURJA DSST-BULANDSHAIIR (UP)	28.12.2022	13.12.2023, Extended up 09.01.2026.	95%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreya Shekhar XEN/Con/DOS	Work is in progress	216282333
74	Tender No. ECR-CAO-C-S-ETEN-20-22-23 for Supply of 1,10,000 cum 50mm size machine crushed track ballast as per RDSO specification of B.G. Railway track & loading the same into any type of Railway wagons F.O.R. Japla for various projects under CAO/Con/South, ECR.	215466900	LOA No: CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-20-22-23/010719270062031 Dated: 16/09/2022	B.B.Construction jagdish JV, 91, Radha Ocldid, Munari Road, Mathura, UP -281003	21.09.2022	15.06.2023, Extended up to 19/07/2025. Further extension applied & under process.	95%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreya Shekhar XEN/Con/DOS	Work is in progress	212515003.5

B

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
75	Tender No. ECR-CAO-C-S-ETEN-46-22-23 for Conducting Final Location Survey (FLS) and soil investigation work at Tori-Chitra-Kantha/Parsiya (near Gaya) new line, Tiura-Pipradhi-Rohatgarh Fort-Delhi-on-Sone new line and bulb line for Nabinsagar Power Generation Plant (NTPC) at Ankora.	23893998.48	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-46-22-23/00861140114062628 Dated: 27/09/2022	C E TESTING COMPANY PRIVATE LIMITED, 124-A N S C Bose Road Kolkata-700092	44814	26.09.2023 Extended up to 31.12.2025	80%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Digvijay Narayan Singh AEN/Cov/DOS	Work is in progress	34745355
76	Tender No. ECR-CAO-C-S-ETEN-86-22-23 for Conducting Final Location Survey (FLS) and soil investigation work for construction of Bihra-Aurangabad (120.077 km) new line project and Gaya Duhongaj (136.83 km) via Ralganj New line project.	37781967	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-86-22-23 / 10692780076937 Dated: 15/05/2023	M/s SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED, 1101A, 11th Floor, Tower A-II, Corporate Park, Plot No. 7A/I, Sector 142 Noida-201301 Uttar Pradesh.	27/05/2023	14.03.2024, Extended up to 31.01.2026	65%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Digvijay Narayan Singh AEN/Cov/DOS	Work is in progress	51940796
77	Tender No. ECR-CAO-C-S-ETEN-17-24-25 for Conducting Final Location Survey, Traffic Survey with EIR/FIR, ESP, L-Section, OAD and design of bridges / RUB/ROB, Preparation of Detailed Project Report (DPR), EPC/BOQ Tender Document and the Preliminary Activities for preparing Detailed Estimate (approx. 100 Km) in connection with Railway projects and 8 nos ROB, 04 nos. ROR and other concerned activities associated with Survey and preliminary work, providing assistance & liaisoning in land acquisition/transfer of private/Government/Forest land from application stage to final documentation stage of Railway projects under CE/C/South.	63849022.38	Letter No. CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-17-24-25 / 00861140111440 Dated: 29/08/2024	M/s C E TESTING COMPANY PRIVATE LIMITED, 124-A N S C Bose Road Kolkata-700092	03-10-2025	28.08.2026	5%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Digvijay Narayan Singh AEN/Cov/DOS	Work is in progress	
78	Tender No. ECR-CAO-C-S-ETEN-DOS-04 for Construction of Subway in lieu of existing level crossing no 9C, 12C, 13C, 14C, 15C, 16C, 18C, 20C & 21C in between Gaya - Son Nagar section of Pt Dera Dayal Upadhyaya Division.	644891138.2	LOA No. CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-DOS-04 / 00907140146208 Dated: 09/12/2025	M/s VIJAYA INFRA PROJECT PVT LTD, Gula No. 111, Dangi Shamji Industrial Estate Lba Marg, Surya Nagar Vikhroli West Mumbai-400083	15/12/2025	08.09.2026	0%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Digvijay Narayan Singh AEN/Cov/DOS	Work in progress	635166221
79	Tender No. ECR-CAO-C-S-EPC-04-23-24 for Engineering, Procurement and Construction (EPC) for Construction of double line track (3rd & 4th line) formation including earth work, blanketing, minor bridges, major bridges, electrification works and other miscellaneous works for 32.5 T axleload including Electrical TRD (2x25 KV) in Gaya-SonNagar section (in between DFCC CH-225.300 (IRCI-475200) to DFCC CH-292.175 (IRCI-542.075)) in DDU Division of East Central Railway.	7091117690.40	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-EPC-04-23-24 / 10310770099456 Dated: 13/03/2024	M/s H.G. INFRA ENGINEERING LIMITED, 14, Panchwati Colony, Ratnada Jodhpur-342001	30.06.2024	11.03.2027	10%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreyas Shekhar, XEN/Cov/DOS Digvijay Narayan Singh AEN/Cov/DOS	Work in progress	7726961511.95
80	Tender No. ECR-CAO-C-S-ETEN-29-24-25 for Dismantling of existing 48m span Bow String girder and superstructure spanning over running track. Provision of additional substructure along with foundation between running tracks. Supply, Fabrication, Launching of new Composite Girders along with other ancillary works for rehabilitation of railway portion of existing ROB at km 553/28-30 in Howrah end of Delhi On Sone Station of DDU Division.	106069098.8	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-29-24-25 / 00973440131225 Dated: 11/01/2025	M/s SAURABH KUMAR AND BROTHERS, Jaridhi Bazar Beruni Bokaro-829114	15/01/2025	10.10.2025, Further extension applied	20%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreyas Shekhar, XEN/Cov/DOS Digvijay Narayan Singh AEN/Cov/DOS	Work in progress	90024732.92
81	Tender No. ECR-CAO-C-S-ETEN-DOS-01 for Construction of Minor Bridges, Earth Work, Blanketing, linking of permanent way including transportation of P.Way materials and others associated works at Sasaram North Cabin yard in connection with construction of "ROR at Sasaram connecting OC to ARA-SSM line	38889388.04	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-DOS-01 / 00861470131949 Dated: 20/06/2025	M/s MURAL INFRASTRUCTURE, 316 to 319, SUVAS Sola, Nr. Suresh Capital, Opp. Nkal Police Station, Nkal, ALMEDARAD, 382140	26/06/2025	19/12/2025	0%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Shreyas Shekhar, XEN/Cov/DOS	Work in progress	45954521.44
82	Construction of Road Over Bridge (ROB) in lieu of L-Xing No. 11C in between Gurara & Imaulpur in Gaya & Mughalsari QC section of Mughalsari Division.	103887699.1	ECR/CAO/Cov/WT/Ag/Sou th/366 dt 07.12.18	M/s Binay Kumar Singh, M.G. Nagar, Kanti Factory Road, Kankarbagh, Patna-800026	05.09.2018	06.02.2019 06.06.2019 07.12.2019 06.06.2020 06.12.2020 06.12.2021 05.6.2022 31.3.2023 18.6.2023 18.12.2023 18.6.2024 30.10.2024 17.12.2024 16.3.2025 15.06.2025	90%	Anil Kumar CE/C/South & Vishal Anand Dy CE/C/DOS & Digvijay Narayan Singh AEN/Cov/DOS	Work is in progress	88898471
83	Work of "Earth work in formation in Cutting/filling including compaction, blanketing, turfing, side drain & catch water drain, Construction of minor bridges, construction of quaters & platforms, FOB's & Other miscellaneous activities and associated works in between Obra Dam Km 138.900 (Excluding Yard) to Mirehadhui Km 166.500 (Excluding Yard) in connection with Ramna-Singrauli (160 Km) Doubling project under Dhanbad Division in ECR.	Rs. 1078306022 2nd Variation cost- Rs1341686536.54	Ag. No. ECR/CAO/Cov/WT/Sou th/303 Date-24.05.2017	ISCL	18.09.2016	Original DOC-20.12.2017 Extended DOC Up to 30.08.2025	Physical Progress-100% Financial Progress-95%	N.K. Jha CE/C/Central & Shashi Kumar, Dy. CE/Cov/Gaya	Final Variation submitted.	999480328.5
84	Tender No. ECR/CAO-S-ETEN-SLT61-21-22 closing date 28-01-2022 15:30 for construction of 60 Bed Running Room at Krishnashila station, augmentation of Existing Running Room of Renukut, Construction of Officer's Rest House at Singrauli station & at Garhwa Road station and O&W Office at Singrauli station, Ballast retainer at Singrauli, Road & Boundary walls under Dy. CE/C/Renukut in connection with Doubling of Garhwa Road-Ranwa, Ramna-Singrauli & Karala Road-Shaktinagar BO Rail line project under Dhanbad division in EC Railway.	169159370.9	ECR/CAO/Cov/WT/Ag/Sou th/544, Dt. 23.09.2022	MBPL	26.05.2022	Original DOC 03.01.2023 Extended up to 30.06.2025	Physical Progress-90% Financial Progress-60%	N.K. Jha CE/C/Central & Shashi Kumar, Dy. CE/Cov/Gaya	Work in progress	160566225.9

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
85	Tender No. ECR-CAO-C-S-ETEN-139-22-23 closing date 11.08.2022 15:30 for Conducting Final Location Survey Soil investigation work & Drawing of bridges/ Other Structure in connection with New Line Between Wyndhamanj to Ambikapur (180 km) New Line under Dy. CE/Con/Reskut in Dhanbad Division of East Central Railway.	30691795.9	ECR/ECRC/Civil/2023/0001, Dt. 06.02.2023	M/s CONSULTING ENGINEERS GROUP LIMITED- JAIPUR	10.12.2022	Original DOC 21.08.2024 & extended upto 31.01.2026	Physical Progress-70% Financial Progress-35%	N.K. Jha CE/Central & Shashi Kumar, Dy.CE/Con/Gaya	Work in progress	38051877
86	Tender No. ECR-CAO-C-S-ETEN-54-22-23 closing date 07.10.2022 15:30 for Earthwork in cutting, filling, compaction, blanketing, hurling, Extension of Minor Bridges, construction of Control building for weigh bridge and barrier at Level crossing, Road work, retaining wall, Drain work and other associated work as per Railway specification and standards for the Construction of Engine Escape line and wharf wall siding for the NCL Khadia Project under Dy. CE/Con/Reskut unit under Dhanbad Division of East Central Railway.	181101176.04 & 1st variation 225099805.79	ECR/ECRC/Civil/2023/0017, Dt. 24.03.2023	M/s K.N International Limited-Sonebhadra, Cinema Road, Anpara, Sonebhadra-231225, Uttar Pradesh	14.11.2022	Original DOC 03.07.2023, & Extended upto 30.09.2025	Physical Progress-85% Financial Progress-75%	N.K. Jha CE/Central & Shashi Kumar, Dy.CE/Con/Gaya	Work in progress	195561614.5
87	Tender No. ECR-CAO-C-S-ETEN-58-22-23 closing date 25.10.2022 15:30 for Passenger amenities work, Development of circulating area, Central Drain work, track machine Rest House, water supply arrangement, Approach road, Platform work, PF shed Renovation of old Singrauli stn. building and other miscellaneous works in compliance of CRS stipulation between Garhwa Rd to Dudhi Nagar and Odra to Singrauli section in connection with doubling of Garhwa Rd- Ramna & Ramna-Singrauli BO rail line project under Dy. CE/Con/Reskut in Dhanbad division ECR.	93153919.78	ECR/ECRC/Civil/2023/0021, Dt. 17.04.2023	M/s Sinha Infotech Private Limited-Singrauli	06.02.2023	Original DOC 09.10.2023 & Extended upto 30.11.2025	Physical Progress-88% Financial Progress-75%	N.K. Jha CE/Central & Shashi Kumar, Dy.CE/Con/Gaya	Work in progress	105896532.2
88	Passenger amenities work, Improvement of existing station building, water supply, approach road, boundary post and other miscellaneous work associated with CRS inspection between Jharkhas to OBRA section in connection with doubling of Ramna-Singrauli BO rail line project under Dhanbad division in ECR.	Rs. 92644042.36	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-S-ETEN-50-22-23/00927320067546 dated 09.12.2022	Sinha Infotech Pvt.Ltd., Bhagat Singh Colony, Singrauli (M.P.)	44930	Upto 31.10.2024	24%	N. K. Jha CE/C, Shashi Kumar, Dy.CE/C/Gaya	Rs. 108156872.97	Rs. 108156872.97
89	Name of Work "ECR-CAO-C-S-ETEN-21-24-25 for Supply of 1,00,000cmm 50mm size machine crushed track ballast conforming RDSO's specification IRSGE-4 June 2004 with upto date correction slips, for BO Railway track for Bill siding and loading the same into any type of Railway wagons for various projects under CAO/Con/South, ECR.	Rs. 154516049	LOA No. ECR-CAO-C-S-ETEN-21-24-25/00863400119442 dated 17.12.2024.	M/s Bahad Ram Mandhyan & Co. Palur Jharkhand	30.01.2025		60%	N. K. Jha CE/C, Shashi Kumar, Dy.CE/C/Gaya	Work in progress	Rs. 1199247000.0
90	Under Water Strengthening & Rehabilitation of Substructure around well cap & Pier (P3, P4, P5, P6) and Open foundation (P7) of Important Bridge No-07 (Odra Dam Bridge) (Span- 2x30.5m+5x76.2 m+1x30.5m) At Km 139.600 in connection with Ramna-Singrauli Doubling work of DHN Division of E.C. Railway	Ra. 56622606.79 1st Variation Ra.81392545.18	Letter No. CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-81-23-24 / 00888980102487, Dated: 06/05/2024	M/s DYNASOURE CONCRETE TREATMENT PVT. LTD. MUMBAI	01.06.2024	30.06.2025 DOC under process.	100%	N. K. Jha CE/C, Shashi Kumar, Dy.CE/C/Gaya	Final variation is under process.	Rs. 56907142.50
91	Engineering Procurement and Construction (EPC) for "Construction of double line track (3rd & 4th line) formation including earth work, blanketing, minor bridges, RUB, Major bridges, Important bridges, RFO works, Track works, station building, electrification works, TRD works (2X25KV) and other miscellaneous works for 32.5T Indian Railway Standard Loading in Gaya detour section in between DFCC CH 183.680(R CH434.426) (Near Koderma detour End) to DFCC CH 225.300 (Near New Kashta) in DHN and DDU Division of East Central Railway.	Ra. 831.28.29761.69	Agreement No. ECR/ECRC/Civil/2024/0111 date 09.08.2024	Lanco & Toubro Limited.	07.09.2024		2%	N. K. Jha CE/C, Shashi Kumar, Dy.CE/C/Gaya, Rohit Raj, XEN/Con/Gaya	Work in progress	Rs. 10128066558.15
92	Construction of Office Building, 1 nos Type V quarter, 2 nos Type IV, 6 nos Type III and 4 nos type II (Special) staff Qtr., Water Supply, sanitary work, Road work and other ancillary work related to building at Gaya in connection with 3rd and 4th new line of DFCC project from Kashta to Paharpur under dhanbad and DDU division of East Central Railway.	Ra. 7,75,69,885.00	Agreement No. ECR/ECRC/Civil/2024/0085 date 09.08.2024	Lord Vishnu Constructions Pvt. Ltd. Patna.	25.10.24	31.12.2025	55%	N. K. Jha CE/C, Shashi Kumar, Dy.CE/C/Gaya, Rohit Raj, XEN/Con/Gaya	Work in progress	
93	E-Tender No. ECR-CAO-C-S-ETEN-14-21-22 for Construction of Chainpur Road Over Bridge (ROB) in lieu of L/C No. 26/Sp/T at Km. 801-2 in between Chandrapura - Barkakana route in CIC section of Dhanbad Division.	423872559.6	ECR-CAO-C-S-ETEN-14-21-22/01145880042963 dated 07.10.2021	Twamve Construction and Infrastructure Limited (Formerly known as Tantis Constructions Limited, Kolkata).	18.09.2024	20.10.2025 Extension applied up to 30.10.2026	6%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/MZME Sanjay Kumar (AEN/CON/MZME-1)	Work in progress.	460989638.6
94	E-Tender No. ECR-CAO-C-S-ETEN-31-21-22 for Construction of Road Over Bridge (ROB) at Gomia Km. 494-5 in lieu of L/C No. 11/A/T in between Chandrapura - Barkakana route in CIC section of Dhanbad Division.	559125142.3	ECR-CAO-C-S-ETEN-31-21-22/01461520046563 dated 15.12.2021	M/S GPT-GSM JV, Adarsh Nagar, Near New Bus Stand, Bijulia, Rangarath Cantt.	19.02.2023	14.12.2025	23%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/MZME Sanjay Kumar (AEN/CON/MZME-1)	Work is in progress	612353115.4
95	E-Tender No. ECR-CAO-C-S-ETEN-09-21-22 for earth work in cutting, filling, extension of minor bridges, wharf wall, FOB at Phulbasia and Shivpur and other associated work in between Km. 30.900 to 44.400 (including Phulbasia Yard and Shivpur Yard) in connection with construction of 3rd line between Tori - Shivpur.	515179424 After Variation 746687638.45	ECR-CAO-C-S-ETEN-09-21-22/10615910046730 dated 17.12.2021	M/S RKPL-Pallavi JV, Flat No. 207, Lumbini Enclave, Opp. Nana, Panjagutta, Hyderabad		16.11.2025	100%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/MZME Sanjay Kumar (AEN/CON/MZME-1)	Work completed on 16.11.2025.	696099923.9
96	E-Tender No. ECR-CAO-C-S-ETEN-07-21-22 for earth work in cutting, filling, extension of minor bridges, wharf wall, retaining wall, FOB at Biratoli construction of Major Bridges at Ch. 3.325, construction of 03 (Three) Nos. ROB in lieu of existing ROB at Ch. 3.11, Ch. 5.295 & Ch. 5.865 with dismantling of existing ROB and other associated work in between Km. 3.00 to 18.500 (including Biratoli Yard and Kumahi Yard) in connection with construction of 3rd line between Tori - Shivpur.	682567373.05 After Variation 993489779.32	ECR-CAO-C-S-ETEN-07-21-22/10615070047731 dated 05.01.2022	M/S RKPL - Upakar JV, 6-3/347/22/10/2, 101, Sai Ville Apartments, Dwarakapuri colony, Hyderabad - 500082, Telangana.	15.01.2022	31.12.2025	100%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/MZME Sanjay Kumar (AEN/CON/MZME-1)	Work completed on 21.11.2025.	852963233.2

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
97	Tender No. ECR-CAO-C-S-ETEN-08-21-22 Earth work in cutting, filling, extension of Minor Bridges, Wharf wall, Retaining wall, FOB at Balunath & Dukaru, construction of 02 (Two) No. ROB in lieu of existing ROB at Ch. 25.775 & 30.810 with dismantling of existing ROB and other associated work in between Km. 18.500 to 30.900 (including Balunath Yard and Dukaru Yard) in connection with construction of 3rd line between Tori-Shivpur.	776330498 After Variation 1095532632	ECR/CAO/Con/WT/Agst/Sout b/513 dated 25.03.2022	M/S Dineshchandra R.Agarwal, Infracon Pvt. Ltd., 401-The Grand Mall, Opp. SHI Zonal Office, S.M. Road, Ambawadi, Ahmedabad-380015 (Gujarat)	10.01.2022	31.12.2025 Extension applied up to 30.09.2026	94%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work in progress.	986550689.4
98	E-Tender No. ECR-CAO-C-S-ETEN-05-21-22 for supply, stacking and spreading of stone ballast, linking of Permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard, from Km. 22.100 to 44.400 Km (including Dukru Yard, Phulbasia Yard, Shivpur Yard) in connection with 3rd line from Tori - Shivpur New B.G. Rail line Project in Latchar District.	279051814.43 After Variation 319187414.51	ECR-CAO-C-S-ETEN-05-21-22/00863410040573 dated 25.08.2021	M/S Mehrotra Buildcon Private Limited, Satna	05.02.2022	30.10.2025 Extension applied up to 31.08.2026	77%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work is in progress	332818123.9
99	E-Tender No. ECR-CAO-C-S-ETEN-06-21-22 for supply, stacking and spreading of stone ballast, linking of Permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard, from Km. 3.00 to 22.100 Km (including Binstoli Yard, Kusmahi Yard, Balunath Yard) in connection with 3rd line from Tori - Shivpur New B.G. Rail line Project in Latchar District.	279543968.54 After Variation 319196383.8	ECR-CAO-C-S-ETEN-06-21-22/00863410040577 dated 25.08.2021	M/S Mehrotra Buildcon Private Limited, Satna	08.09.2021	28.02.2025 Extension applied up to 30.10.2026	82%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work is in progress	332818123.9
100	Tender No. ECR-CAO-C-ETEN-SLT-16-22-23 for Suitable mitigation work recommended by the consultant for slope stability at Br. No. 66, 64, 72, 92 in Tori - Shivpur B.G. Rail line and Bridge No. 06 of Biradoli - Mahumulan surface line.	178627201.68 After Variation 249464755.1	ECR-CAO-C-S-ETEN-SLT-16-22-23/10694700057962 dated 13.07.2022	M/S Karn Enterprises, Bokaro	25.07.2022	31.01.2026	67%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work is in progress	164571125.9
101	Tender No. ECR-CAO-C-ETEN-SLT-07-22-23 for Construction of Boundary wall, NTPC office building, side drain and other associated work in connection with construction of Hazaribag - Banadag N.T.P.C. Siding	217044533.64 After Variation 322938185	ECR-CAO-C-S-ETEN-SLT-07-22-23/01287390058237 dated 16.07.2022	M/S Binay Kumar Singh, K. K. Road, M.G. Nagar, Kankarbagh, Patna - 26	30.07.2022	31.03.2026	75%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME D. K. Verma AEN/CON/HZME-1	Work is in progress	176125213.7
102	Construction of 3 (Three) Nos. ROB in lieu of existing ROB at Ch-5.295, Ch 5.865 & Ch. 30.810 with dismantling of Existing ROB at Ch. 3.111, Ch. 5.295, Ch. 5.865, Ch. 25.775, Ch. 30.810 and other associated work in connection with construction of 3rd line between Tori - Shivpur	472171747.09 After Variation 473945517.1	ECR/ECRSC/Ch/2022/0014	SAURABH KUMAR AND BROTHERS-Bokaro	10.11.2022	15.02.2026	62%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME D. K. Verma AEN/CON/HZME-1	Work is in progress	574180357
103	Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings, Earth work in cutting, filling, blanketing, extension/construction of Minor Bridges, Retaining wall, approach road etc. and other associated work in connection with Hazaribag - Banadag (N.T.P.C) doubling work.	574868984 After Variation 83896908.14	ECR-CAO-C-S-ETEN-44-22-23 dated 24.01.2023	RANG BAHADUR SINGH-DHANBAD	10.02.2023	31.03.2026	82%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME D. K. Verma AEN/CON/HZME-1	Work in progress.	664146824
104	Construction Type-II, Type-III quarter, Running room, RPF barrack, Health unit, over head Tank, Water filtration plant, deep tube well, Malbahe room and other ancillary work between TORISHIVPUR section in Latchar/Chattri district Jharkhand State	573281365 After Variation 659804602.53	ECR-CAO-C-S-ETEN-21-22-23 dated 27.01.2023	DINESHCHANDRA R. AGRAWAL, INFRACON PVT. LTD.-AHMEDABAD	10.02.2023	31.07.2026	48%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work in progress.	585638334
105	Tender No. ECR-CAO-C-S-ETEN-41-22-23 for Conducting Final location survey Soil investigation work & Drawing of bridges/ Other Structure in connection with Hazaribag - Arigada doubling with "Y" connection with Ranchi Road, Shivpur - Kathautia Doubling and Koderma - Hazaribag doubling with "Y" connection at Koderma - Hazaribag Town in Dhanbad Division of East Central Railway	25758329	ECR/CAO-C-S-ETEN-41-22-23/01190660061005	M/S Delhi Integrated Multi Modal Transit System Limited Delhi	20.01.2023	31.03.2026	48%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work is in progress	26557716
106	Tender No. ECR-CAO-C-S-ETEN-47-23-24 Earth Work in Cutting, Filling, Extension of Minor Bridges, Ballast Supply, Spreading of ballast, Track Linking, Yard Remodelling, Transportation of P.Way material and other associated work between Km-0.00 to km-3.00 in connection with construction of Tori-shivpur 3rd line.	89489661 After Variation 101331056.5	ECR-CAO-C-S-ETEN-47-23-24/01301030094441 dated 01.01.24	BOM INFRA-FARIDABAD	15.01.2024	30.09.2025	59%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work in progress.	96273177
107	Tender No. ECR-CAO-C-S-ETEN-45-23-24 Maintenance of newly opened section from Tori to Balunath (including) in Tori-Shivpur section including P-way, cess repairs, repairs to inspection steps etc. in connection with the new 3rd line for a period of 12 months. (KM 0.00 to Km 21.295).	36282187 After Variation 36845493.55	ECR-CAO-C-S-ETEN-45-23-24/00973440091993 dated 29.11.2023	SAURABH KUMAR AND BROTHERS-Bokaro	10.12.2023	31.10.2025	100%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work completed on 31.10.2025	45389624
108	Tender No. ECR-CAO-C-S-ETEN-60-23-24 Earthwork in cutting, filling, compaction, blanketing, construction minor bridge, RUB, retaining wall, supply Ramp, spreading of stone ballast, P.Way linking, Transportation of P.Way material etc. and other associated work from Ch. 2.000 to 6.800 in connection with construction of Hazaribag - Banadag doubling Rail line Project.	687973991 After Variation 731638909.70	ECR-CAO-C-S-ETEN-60-23-24/00816220103124 dated 14.05.2024	ROYAL INFRACONSTRU LIMITED-KOLKATA	15.06.2024	14.05.2026	60%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME D. K. Verma AEN/CON/HZME-1	Work is in progress	860006459
109	Tender No. ECR-CAO-C-S-ETEN-74-23-24 Construction of boundary wall/wind breaking wall in Bokra, Balunath and Phulbasia siding under Jagadpur-Singhmithia area of CCL and crash barrier in ROB in connection with construction of Tori - Shivpur 3rd Line.	195893927 After Variation 207295891.29	ECR-CAO-C-S-ETEN-74-23-24/00816220102811 dated 09.05.2024	ROYAL INFRACONSTRU LIMITED-KOLKATA	18.06.2024	30.11.2025 Extension applied up to 31.03.2026	75%	R.N. Jha CE/CSD, Hansraj Meena, Dy. CE/C/HZME Sanjay Kumar (AEN/CON/HZME-1)	Work is in progress	200966238

SN	Name of Works & Location	Tendered Cost (In Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address*	Remarks	Assessed Cost
110	Conducting FLS, preparation of land plans, obtaining permission of tree cutting, preparation of GAD, Design of Major Bridges, Minor Bridges, LHS, RUB, ROB, Thrust Bed, Animal underpass/overpass, FOB, RFO, Buildings, Soil stability, Slope stability, EV2 test under projects in jurisdiction of Dy.CE/CON/BRKA and Dy.CE/CON/HZME-1	117268764	ECR-CAO-C-S-ETEN-16-24-25/105473901/14706 dated 09.10.2024	CHAITANYA PROJECTS CONSULTANCY PVT LTD- GHIAZIABAD	12.10.2024	09.10.2026	5%	R.N.Jha CE/CSD, Hamsraj Meena, Dy. CE/CA/HZME D. K. Verma AEN(Con)/HZME-I	Work is in progress	154032712.1
111	Tender No. ECR-CAO-C-S-ETEN-HZME-03 closing date 19.03.2025 15:30 for construction ROB at Km. 72.150(1*36.00m Composite Girders) for elephant and wild animal over pass between Dames- Jageswar Bihar Station and other associated work in connection with doubling work in between Dames-Ranchi Road.	194352974.4	ECR-CAO-C-S-ETEN-HZME-03/009734401/28392 dated 01.05.2025	SAURABH KUMAR AND BROTHERS-Bokaro	12.05.2025	30.04.2026	2%	R.N.Jha CE/CSD, Hamsraj Meena, Dy. CE/CA/HZME Sanjay Kumar AEN(Con)/HZME-I	Work is in progress	196636676
112	"Construction of ROB in lieu of L.C. at 29.500 km, with open foundation in between Koderma-Nawadih section in connection with new B. G. Rail line between Koderma to Giridih."	113433766.24 / 130523471.60	ECR/CAO/Con/WT/South/11/1/11066 dated 27.11.2013	Classic Civil Construction Pvt. Ltd. 501, 5th floor, Pulsar Plaza, Link Tank Road, Ranchi.	21.10.2018	30.09.2025 (Work is Final)	100% (Work Completed)	R.N.Jha CE/CSD, SANTOSH KUMAR Dy. CE/CA/HZME & Sri S. SHARMA, AEN(Con)/SD GAYA	Final Bill and Final variation is under progress	
113	"Construction of ROB in lieu of unmanned L.C. at 18.950 km with Open foundation in between Koderma-Nawadih section in connection with new BG Rail line between Koderma to Giridih."	76524013.79	ECR/CAO/Con/WT/South/11/4/10113 dated 26.09.2013	Foundation Engineers, 12/1 Patliputra Industrial Estate, Patna-8000013.	01.04.2024	31.12.2025	10%	R.N.Jha CE/CSD, SANTOSH KUMAR Dy. CE/CA/HZME & Sri S. SHARMA, AEN(Con)/SD GAYA	Work in progress	10,71,12,576.00
114	"Construction of ROB in lieu of unmanned L.C. at 31.200 km with Pile foundation in between Koderma-Nawadih section in connection with new BG Rail line between Koderma to Giridih"	92987172.00 / 108415556.80	ECR/CAO/Con/WT/South/11/2/10686 dated 04.11.2013	Foundation Engineers, 12/1 Patliputra Industrial Estate, Patna-8000013.	05.06.2018	30.11.2025 (Work is Final)	100% (Work Completed)	R.N.Jha CE/CSD, SANTOSH KUMAR Dy. CE/CA/HZME & Sri S. SHARMA, AEN(Con)/SD GAYA	Final Bill and Final variation is under progress	9,85,80,568.00
115	Construction and extension of Electric Loco Shed, Examination pit and other Miscellaneous works interconnection of Loco Shed augmentation work, for increasing loco holding from 175 to 200 at N.S.C.B. Gomoh Junction of Dhanbad Division of E.C. Railway.	143415915.4	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-18-21-22/00927450043165 Dated 11.10.2021	M/S Rangabhadur Singh, Dhaiya, Dhanbad, Jharkhand-826004	17.11.2021	EOT under Process upto 31.01.2026	95%	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri Sanjay Kumar, AEN(Con)/HZME	Work is in final stage, extension is not required	17,16,79,151.76
116	Earthwork in embankment, Compaction, blanketing, Surfing, Construction of ROR(Rail over Rail) Bridges, FOB (Foot Over Bridge), minor bridges, major Bridges, Building, Platforms, and other associate works for construction of ROR line to avoid surface crossing at Gomoh & to connect Matari - Telo by ROR under jurisdiction of Dy. CE/Con/HZME-2.	2678742136.11 1st Variation of Rs. 92,09,33,199.19	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-43-20-21/00932850039151 Dated: 29.07.2021	M/s Dineshbhadra R. Agarwal INFRACON Pvt. Ltd.-Ahmedabad, 401-The Grand Mall, Opp. SBI Zonal Office, S.M Road, Ambawadi, Ahmedabad-380015, Gujarat, India	03.08.2021	28.02.2026 (Extension is under process)	85%	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri Sanjay Kumar, AEN(Con)/HZME	Work in progress	3162196919
117	Construction of 6 Nos. RUB/LHS in lieu of existing level crossing No. 21/C/E at KM-24/9-11, 22/C/E at KM-34/9-21-23, 28/C/T at KM-37/2/19-21, 33/C/E Km 38/23-25, 35/C/2T Km 40/25-27 & Le Nos. -36/C/2T at Km 40/27-29 in between PKA-MPO section of Dhanbad division on ECR.	427843173.6	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-40-21-22/10445430053746 Dated:03.05.2022	M/S RSC - PCC JV H No. 30, Sector-13 Part-2 Hsar-125001	10.05.2022	30.09.2025 (Work is Final)	100% (Work Completed)	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri Sanjay Kumar, AEN(Con)/HZME	Final Bill and Final variation is under progress	41,65,58,736.71
118	Miscellaneous work in connection with construction of New BG rail line between Koderma-Giridih & Dames-Ranchi Road Doubling work under Dy. CE/Con/HZME	2,78,92,432.42	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-09-21-22/0118120055162 Dated:30.05.2022	M/s BINOD KUMAR YADAV-KODERMA AT+PO - GUJHANDI JHUMRI TELAIYA, KODERMA-825409	31.05.2022	31.05.2025 (Under process upto-31.12.25)	70%	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri S. Sharma, AEN(Con)/SD GAYA	Work in progress	
119	Construction of 7 Nos. RUB/LHS in lieu of existing level crossing No. 16/C/E at KM-32/7-9, 17/C/T at KM-32/29-31, 19/C/E at KM-33/6/31-33/7/01, 21/C/T Km 35/13-15, 25/C/T Km 36/17-19, Le Nos.-26/C/E at Km 36/15-17 & Le Nos. -38/A/E at Km 43/09-11 in between PKA-MPO section of Dhanbad division in ECR	576536816.5	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-08-22-23/01146550057568 Dated: 06.07.2022	M/S ST CONSTRUCTION PVT LTD	01.08.2022	28.02.2026	85%	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri Sanjay Kumar, AEN(Con)/HZME	Work in progress	58,24,93,508.57
120	work of Major Upgradation of Gaya Railway Station at Gaya on Engineering, Procurement and construction (EPC) mode, in Pandit Deen Dayal Upadhyay Division of East Central Railway under Umbrella Work	2,43,91,64,783.39 1st Variation Value Rs. 247,89,97,234.76	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-41-21-22/00827310056089 Dated: 14.06.2022	KAMLADITYA CONSTRUCTION PVT. LTD	01.07.2022	15.07.2026	65%	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri S. Sharma, AEN(Con)/SD Gaya	Work in progress	2439164783.39
121	Appointment of Authority Engineer for Providing Project Management Services for Major Upgradation of Gaya Railway Station in Pt. Deen Dayal Upadhyaya Division of East Central Railway on Engineering Procurement and Construction(EPC) basis.	4,15,29,572.96	CAO-C-SOUTH-HQ-ENGINEERING / ECR/CAO-C-S-PMS-27-22-23 / 00939180060692 Dated: 26.08.2022	MA. AARVEE ASSOCIATES ARCHITECTS ENGINEERS AND CONSULTANT PVT. LTD	01.09.2022	30.09.2026	65%	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri S. Sharma, AEN(Con)/SD Gaya	Work in progress	4,38,30,683.86
122	Fabrication assembling and launching of superstructure of ROR(1x61m Open Web Girder for 3 nos of Track) & ROR 2 (1x61m Open Web Girder for 2 nos of Tracks) under traffic block in connection with construction of Gomoh Fly Over to avoid surface crossing at Gomoh & to connect Matari-Telo by ROR under jurisdiction of Dy.CE/Con/HZME	32,44,76,927.19	Letter No: CAO-C-SOUTH-HQ-ENGINEERING / ECR/CAO-C-S-ETEN-40-22-23 / 00972580078491 Dt. 05.06.2023	MA JCL INFRA PRIVATE LIMITED-MEERUT PARTAPUR INDUSTRIAL AREA MEERUT- 250103 Uttar Pradesh, India	15.06.2023	28.02.2026	50%	R.N.Jha CE/CSD & Santosh Kumar Dy. CE/CA/HZME-II & Sri Sanjay Kumar, AEN(Con)/HZME	Work in progress	342267446.1

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
123	Construction of construction of officer rest house at Gaya and other associated work in connection with construction of Gaya Station Development in the Jurisdiction of Dy. CE/Con/HZME-2 of Pt. DDU division in ECR	2,40,41,549.32	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-08-23-240097660081696 Dated: 17.07.2023	M/s Classic Coal Construction Pvt. Ltd. 501, 5th floor, Pulsar Plaza, Link Tank Road, Ranchi.	25.07.2023	30.06.2025 (Work is final)	100%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sri S. Sharma, AEN/Con/SD/Gaya	Final Bill and Final variation is under progress	2.59 Cr.
124	earth work in cutting, embankment, compaction, blanketing, turfing, minor bridge, LHS (Limited Height Subway), and others associates works in connection with construction of 3 additional line along the 2 existing line from the approach of existing major bridge no. 10 located at Km 4/17-19 (Excluding to Telo Yard(Excluding) in the Jurisdiction of Dy. CE/Con/HZME-2 of DHDN division in ECR	29,02,02,339.92	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-27-23-2400924040090271 Dated: 02.11.2023	M/s G. S. Malhotra-Rangarh Centt Adarsh Nagar near new Bus stand Bijuliya Rangarh Pta-829122 Bharkhand	15.11.2023	31.03.2026	50%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sh. Sanjay Kumar AEN/Con/HZME-II	Work in progress	363509994.9
125	Construction of Proposed new 02 lane ROB on Bagodar to Rajdhanwar Road in lieu of LC no. 20/SPLT at Km 34/32-34 between Hazaribag Road and Keshwari BH Station at GC line under Dhanbad Division in ECR	73,21,23,891.54	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-43-23-2401146530097177 Dated: 09.02.2024	M/S STC - DMR JV SF-24 Ansal Fortune Arcade SECTOR-30 NOIDA DIST 201301 Gautam Buddha Nagar (UP)	23.02.2024	30.06.2026	40%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sanjay Kumar AEN/Con/HZME-II	Work in progress	736630033.8
126	Construction of double line track (3rd and 4th line) formation including earth work, blanketing major bridges, minor bridges, Rail fly over, electrification works and other miscellaneous work for 32.5 T axle load including Electrical TRD (2x25KV) in Gomoh Koderma Section (in between DFCC Ch:28.470(R)Ch:300.15) to DFCC Ch:12.00(R Ch:393.55) in Dhanbad Division of East Central Railway	763,92,23,458.07	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-EPC-05-23-2410608760099276 Dated: 08.03.2024	M/s Dhaya Maju Infrastructure Asia SDN, Berhad-Selangor Darul Ehsan B-O-28, Block-B, 10 Boulevard Lebuhraya Sprint PJU 6A Petaling Jaya, Selangor Darul Ehsan Selangor, Malaysia-47400	25.03.2024	07.03.2027	30%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sh B. K. Ranjan AEN/Con/HZME	Work in progress	96699031111
127	Construction of 2 New ROB and dismantling of existing ROB - 17 at Km 8.004 (EP No CB/3-5) between Gomoh- Telo Section and ROB - 52A at Km 289.770 (EP No 289/19-21) between Gomoh-Dhanbad Section and other associated works in connection with construction of Dhanbad - Japtnagar 3rd line in Dhanbad Division under ECR	39,59,91,008.95	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-03-24-25 / 01146550104291 Dated: 31.05.2024	M/s ST CONSTRUCTION PVT LTD	14.06.2024	31.03.2026	30%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & D.N. Singh AEN/Con/HZME-II	Work in progress	443432966.1
128	construction of ROB, RUB, and other bridge works for construction of balance work of Gomoh Flyover & RFO, Viaduct and other associated work in connection with construction of 3rd and 4th new BG line in DFC route from Son Nagra to Andal Muffi tracking in Dhanbad Division under ECR	164,30,75,058.69	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-EPC-75-23-24008509001013150 Dated: 14.05.2024	M/s Trezzet Infra Pvt. Ltd Vijaywada	01.06.2024	14.01.2026	52%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sanjay Kumar AEN/Con/HZME-II	Work in progress	1812793729
129	Earth in cutting filling, compaction, blanketing, turfing, Minor Bridges, LHS, (Limited Height Subway), FOB and others associates work in connection with construction of balance work of Gomoh Fly Over	106,94,79,163.23	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-EPC-80-23-2400816230102936 Dated: 10.05.2024	M/s Royal Infra construction Limited, Kolkata	01.06.2024	09.05.2026	40%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sanjay Kumar AEN/Con/HZME-II	Work in progress	1625819438
130	Construction of retaining wall, boundary wall as screen protection of pollution control, garden drainage, three layer plantation, fixed type sprinkler for dust suppression, rain water harvesting at Navalsahi station and other miscellaneous work in KQR-GRD section.	4,99,85,432.00	ECR-CAO-C-S-ETEN-64-23-24/ 10801090104219 dated 31.05.2024	M/s Gokul Hytech Infra Private Limited-Pune	31.05.2024	31.03.2026	35%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sanjay Kumar AEN/Con/HZME-II	Work in progress	56578478.19
131	design of major bridges, minor bridges, LHS, RUB, ROB, Trust Bed, Animal Under pass/Over Pass, FOB, RFO, Building, Soil Stability, slope Stability, EV2 Test for Hazaribag - Arigada, Bes - Badam, Bes - Gondilpara, Manpur - Pradhankhunta in GC line and other work under Dy.CE/Con/HZME II in Dhanbad Division in ECR	48292945.99	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-13-24-25/00861140111076 dated 24.08.2024	M/s CE Testing Company Pvt. Ltd 124- ANSC Dowe Road Kolkata- 700092 West Bengal India	24.08.2024	23.08.2026	20%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sanjay Kumar AEN/Con/HZME-II	Work in progress	65960780.87
132	Linking of permanent way including transportation of P-way materials like Rail, Sleeper, fitting etc. and other associate work as per railway's specification and standard in connection with Gomoh to Matari ROR and surface line & Gomoh to Telo Station ROR line in connection with construction of Gomoh fly over for down under DHDN Division of ECR.	91793122.91	Letter No: CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-HZME-02 / 10627110125774 Dt. 21.03.2025	M/s NIDH CREATIVE INFRASTRUCTURE P.LTD-DHANBAD		30.06.2026 (Under Process)	0%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sanjay Kumar AEN/Con/HZME-II	Work just award	92875073.54
133	Tender No. ECR-CAO-C-S-ETEN-HZME-05-closingdate 05-05-2025 15:30 for Supply, stacking and Spreading of stone ballast and other associated works as per Railway's specification and standard between Gomoh to Matari ROR and surface line & Gomoh to Telo Station ROR line in connection with construction of Gomoh Flyover for down train under Dhanbad Division of ECR	235616436.7	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-HZME-05 / 10627110134032 Dt. 15.07.2025	M/s NIDH CREATIVE INFRASTRUCTURE P.LTD-DHANBAD		30.06.2026 (Under Process)	10%	R.N.Jha CE/CSD & Santosh Kumar Dy CE/CHZME-II & Sanjay Kumar AEN/Con/HZME-II	Work just award	
134	Tender No. ECR-CAO-C-S-EPC-01-23-24 for Engineering Procurement & Construction (EPC) of Railway Doubling work including side drains, retaining wall/protection works, Minor Bridges, LHS, Level Crossing, P.Way Work, Electrical TRD (2x25 KV) and general work including infringement removal of OH&E and (HT/LT) infringements for commissioning of Doubling of BG Railway track between Pradhankhunta station to Sindri Block Hat station 11.602 Km (Ch. 1.850 Km to 13.452) excluding work related to interlocking of Pradhankhunta station, Rakhtipur station and Sindri Block Hat station.	685861640.1	ECR/ECR/Civil/002400006 dt. 30.01.2024	M/S STS SEPL JV, 307, 3rd Floor, Eros City Square, Rosewood City, Sector 49-50, Gurgaon, Haryana-122018	01.12.2023	31.03.2026	Physical Progress- 59% Financial Progress- approx 57.70%	N.K.Jha CE/Central & Kunal Dy CE/CQR	Work in progress	707801293

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
135	Earth work in cutting, filling, blanketing, compaction, turfing, side drain, catch water drain, extension of Minor Bridges, Retaining wall, FOB, Building and other associated work in Pradhankhuta Yard, Rakhipur Yard and SDBH to PEH (including yard).	775783600	ECR/ECRC/Civil/2024/0094 dt.25.09.2024	M.G. CONTRACTORS PRIVATE LIMITED PANCHKULA, Plot No. 376 Industrial Area Phase I Panchkula, PANCHKULA, Haryana-134113, India.	28.05.2024	28.11.2025	Physical Progress-45% Financial Progress-approx 30.37%	N.K.Jha CE/Central & Kunal Dy CE/C/KQR	Work in progress	1084336335
136	e- Tender No. ECR-CAO-C-S-ETEN-82-23-24 closing date 09.04.2024 15:30 for Cutting, filling, transportation and deposition of Tree to the nearest forest depot including obtaining of all clearances/permissions from forest authority in connection with construction of 3rd and 4th Double line track in Dumbled Division of East Central Railway from Kodarma to Paharpur (Kodarma-Detour).	159268482.1	ECR/ECRC/Civil/2024/0105 dt.20.11.2024	BINOD KUMAR YADAV, KODERMA, AT PO GUJHANDI JHUMRI TELAIYA, KODERMA, Jharkhand-825409 India	14.05.2024	14.11.2024 15.10.2025 & 15.04.2026	Physical Progress-15% Financial Progress-approx 5.17%	N.K.Jha CE/Central & Kunal Dy CE/C/KQR	Work in progress	232508733
137	Track work related to Permanent work including yard remodeling of PKA yard, RJKE Yard, SDBH Yard, PEH Yard, Linking of track & other activities in SDBH-PEH block section. Cut connection, welding, transportation of P.Way material, ballast supply, installation of SEJ etc. in connection with construction of PKA- PEH doubling.	198958761.8	ECR/ECRC/Civil/2024/0105 dt.20.11.2024	M/s NIDHI CREATIVE INFRASTRUCTURE, P.LTD-DHANBAD 409, Ganchalaya, Apartment Jharudih Dhanbad-826001, Jharkhand, India	14.07.2026	14.07.2026	Physical Progress-10% Financial Progress-approx 0.00%	N.K.Jha CE/Central & Kunal Dy CE/C/KQR	Work in progress	199323784
138	Earthwork in filling, blanketing, minor bridges, RUB/LHS, station building, platform work, PF Shed, boundary wall; Retaining wall, approach road to Station and RUB/LHS and ancillary works from km 62.450 to Km 64.180 (including Barbhiga station) in connection with construction of New B.G. line between Biharsharif-Barbhiga section of Danapur Division of East Central Railway	Rs.44964174.27 & 2nd Variation Amount Rs. 66.18 Cr.	LOA No.- CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-26-23-24/10478120090658 dt. 08.11.23	M&S, paving pvt. ltd.	08.11.2023	08.05.2024 13.09.2025 31.12.2025 EOT under process.	80%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-IL/RGD	Work is in progress.	Rs. 431283843.13
139	Tender No. ECR-CAO-C-S-ETEN-22-24-25 closing date 19-09-2024 15:30 for Earthwork in formation, Minor bridges, Retaining wall, Approach Road, PF Boundary wall, Circulating area, PF Surfacing, Ballast supply, P.Way work and other ancillary works between Biharsharif & Barbhiga for compliance of observation of CRS authorization for new BG line between Biharsharif-Asthawan and commissioning of Asthawan-Barbhiga section	Rs.275375777.08	ECR-CAO-C-S-ETEN-22-24-25/10231030119757, dt 20.12.2024	M/s Hari Swata JV, Co-Swata Construction, At P.O.-Bihat, Tola-Khemkarnapur, PS- Barauni, Dist.- Begusarai, Bihar- 851135	08.01.2025	19.12.2025 EOT under process	55%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-IL/RGD	Work in progress	Rs.262309460.9
140	Balance Earth work in filling and blanketing for formation from Km 62.500 to Km 64.500, construction of balance LHS, Minor Bridges, and other ancillary works from Km 38.668 to Km 64.500, Construction of PF walls, station buildings, PF sheds, FOB's at Mahi Asthawan, Amanwan and Biharsharif and Barbhiga.	Rs. 420485965.79 & Revised Cost Rs. 618743032.43	ECR/CAO/Con/WT/Ag/South/438 dt. 20.03.2020	Raj Kumar Singh Raja Construction Pvt Ltd., Patilgaj, Patna	13.12.2019	Org. DOC: 12.09.2020 30.09.2025 31.12.2025 EOT under process	80%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-IL/RGD	Work in progress	359385901.67
141	Tender No. ECR-CAO-C-S-ETEN-63-23-24 closing date 24-01-2024 15:30 for Earthwork in filling, blanketing, minor bridges, RUB/LHS, Retaining wall, approach road to RUB/LHS and ancillary works between Km 51.860 Asthawan(Excluding) to Km 62.450 in connection with New B.G line between Biharsharif- Barbhiga section of Danapur Division of East Central Railway.	Rs. 439734159.81	LOA NO. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-63-23-24/00901390099452 DT. 12.03.2024	M/s Amit Kumar-Patna, Vijay Nagar Kankarbagh Patna-800020	16.03.2024	11.09.2024 10.07.2025 EOT not applied by Agency.	55%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-IL/RGD	Work is in progress.	Rs 448967664.12
142	Tender no.ECR-CAO-RGD-ETEN-01-24-25 for the work of "Construction of Boundary cum Retaining wall from 1.360 km to 1.660 km, Construction of ORH, 02 units Type-IV, 04units Type-III Quarters at Jhajha in connection with construction of new B.G.Line between Jhajha and Baila in Danapur Division of ECR".	Rs.55481183.00	ECR/ECRC/Civil/2023/0028	Binod Kumar Singh, AT+ Post Jethien, Gaya-823311.	14.05.2025	24.01.2027	20%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kaishash Choudhary, AEN/Con-IL/RGD	Work is in progress.	Rs.62476532.00
143	Balance P.way and other ancillary works for commissioning of Lechubigha, Chandi, Noorsarai & Biharsharif Yard in connection with construction of New B.G. line between Danawan -Biharsharif.	Rs. 18954967.44 & Revised Cost Rs. 19111790.01	DCE/Con/RGD/Ag/104 dt. 08.03.2019	M/S Binod Kumar Yadav, At - Jarga, P.O.- Gujhandi, P.S.- Tilaiya, Dist. - Kodarma (JH), Pin- 825409.	25.12.2019	Org DOC: 14.09.2019 30.06.2025 31.03.2026	31%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-IL/RGD	Work is in progress.	13830543.19
144	Tender No. ECR-CAO-C-S-ETEN-32-20-21 closing date 26.02.2021 15:30 for " Construction of ROB in lieu of Level Crossing No. 38 at Islampur-Yard between Islampur and Khadaganj Stations at Chainage 517m from Islampur Station of Danapur Division.	Rs. 516661528.99 and Revised Cost Rs.755188928.70 Cr.	ECR/CAO/Con/WT/Ag/South/493 dt. 02.11.2021	M/S Hari Construction and Associates Private Limited (Begusarai, Keshawee, Barua, Begusarai- 851134 (Bihar)	15.12.2021	Original DOC 09.06.2023 29.12.2025 EOT under process	65.0%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kaishash Choudhary, AEN/Con-IL/RGD	Work is in progress	506967979.88

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
143	Tender No. ECR-CAO-C-S-ETEN-75-21-22 closing date 08-04-2022 15:30 for providing additional opening with RCC Boxes, development work of existing LHS, extension of bridges, diversion of approach road of level Crossing, Earthwork, Blanketing, extension/raising of existing platforms to high level, passenger amenities works and other ancillary works in Islampur - Natesar and Daniawan- Biharsharif Sections.	Rs. 198696931.26	ECR/CAO/Con/WT/Ag/S outb/536 dt. 01.08.2022	M/s Alok Kumar, Vijay Nagar, Patrakar Nagar, Kankarbagh, Patna-800021	14.06.2022	31.05.2023 31.01.2025 EOT not applied by Agency/	32%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-I/RGD	Work is in progress	202172331.19
146	Tender No. ECR-CAO-C-S-ETEN-25-20-21 closing date 09-10-2020 15:30 for Maintenance of Track after commissioning of Tilaiya-Kheraundi (24.50Km) stations & maintenance of Track after commissioning of section * under Dy.CE/Con/RGD	Rs. 8371161.7 and Revised Cost Rs. 10825886.12Cr.	ECR/CAO/Con/WT/Ag/S outb/471 dt. 21.01.2021	M/s Anand Kumar Singh, Bishampur Road, Jhumeri Telaiya, Koderma	05.12.2020	12.01.2022 30.12.2025 EOT not applied by agency	85%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Work is in progress	8585806.87
147	Tender No. ECR-CAO-C-S-ETEN-18-23-24 closing date 21.08.2023 15:30 for Repair of SSE P.way Store, Staff quarters, offices & Upkeepment of ORH & Holiday Home and other ancillary work at Rajgir under Dy.CE/Con/RGD	Rs. 17611595.55	ECR/ECRC/Civil/2023/00 50 dt 09.10.2023	Binod Kumar Singh, AT+ Post Jethian	31.08.2023	30.08.2026	53%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-I/RGD	Work is in progress	Rs. 2,10,41,999.26
148	Tender No. ECR-CAO-C-S-ETEN-66-23-24 for upgradation and construction work of LHS 9A, 12A,35A & minor bridges 47, 48 & 65. Passenger amenities at station including approach road and Goods PF at Kheraundi station, Slope & Cess repair and other miscellaneous works between Tilaiya & Kheraundi for commissioning of the section.	Rs. 213937172.45 and 1st Variation amount Rs. 253420243.89	ECR/ECRC/Civil/2024/00 95 dt. 10.09.2024	M/s CMRGS-KKSCPL JV, KK Complex, Hissau, Nawada-805103	01.06.2024	24.02.2025 31.12.2025 28.02.2026	40%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Work in progress	Rs. 235860960.38
149	Tender No. ECR-CAO-C-S-ETEN-50-23-24 for construction of bituminous surfacing of approach road including viaduct portion and stair for pedestrian. Service road and other ancillary work in connection with ROB work at Noorsarai of Daniawan-Biharsharif new BG line for elimination of LC 9A/C.	Rs. 6481136.04 & 1st Variation Amount Rs. 9197670.21	ECR/ECRC/Civil/2024/00 07 dt. 02.02.2024	Binod Kumar Singh, AT+ Post Jethian	02.01.2024	09.02.2024 28.02.2025 30.11.2025 EOT Under Process.	85%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-I/RGD	Work is in progress.	Rs. 7118238.16
150	Tender No. ECR-CAO-C-S-ETEN-18-20-21 closing date 24-07-2020 15:30 for P.way linking, supply and spreading of stone ballast, Supply of P.way materials and other P.way ancillary works between km 38.287 to km 64.500 including Biharsharif, Asthawan and Barbhiga-yards in connection with construction of New B.G line between Biharsharif-Barbhiga.	Rs. 343897532.35	ECR/CAO/Con/WT/Ag/S outb/488 dt.24.09.2021	M/s Mehrotra Buildcon Pvt. Ltd.-Satna 9 Industrial Area Rewa Road Satna-485001 Madhya Pradesh, India.	01.06.2021	17.01.2022 30.06.2024	Completed	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Closer of contract done. Final bill passed.	Rs. 327802432.89
151	Conducting final location survey and soil investigation work & drawing of bridge/other structure for Tilaiya-Rajgir-Bakhtiyarpur doubleline (96 Km) under Danapur Division of East Central Railway.	Rs. 7788150.46	ECR/ECRC/Civil/2024/00 05 dt. 29.01.2024	M/s Elite Consultant, Haridwar, 146/4,35 Civil Lines Behind Roadways Roorkee, Haridwar-247667	11.09.2023	01.03.2024 31.10.2025	70%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD, Shri Kailash Choudhary, AEN/Con-I/RGD & Shri Vikash Ranjan, AEN/Con-II/RGD	Work is in progress.	Rs. 10525048.25
152	"Carrying out final location survey, Geotechnical studies, Design of major bridges/ROB with all drawings and other Preliminary activities in connection with construction of New Line between Jhaja Bada in Danapur Division under Dy.CE/Con/Rajgir of East Central Railway".	Rs.60,85,484.01 and 2nd Variation Cost Rs. 8481638.92	ECR/CAO/Con/WT/Ag/S outb/480, dt. 23.03.2021.	M/s Aerial Data Application & Mapping Services, Flat No. 109, 10-2-273, Keorthy Sudarshan Apartments, West Marredpally, Secunderabad - 500026.	15.01.2020	08.09.2020 30.01.2025 EOT not applied by Agency	90%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Work in progress	Rs 81,11,051.34
153	"Preliminary Engineering cum Traffic Survey for Flyover (i) at Jan Dumri and Noora (02 Nos.) Total 20 Km. (ii) for Bye-Pass at Koderma and Arigada (02 Nos.) Total 32 km. Reconnaissance Engineering cum Traffic Survey for a new line between (a) Biharsharif and Jhanabad via Ekangarsarai (65 Km) (b) Islampur to Bodhgaya via Mampur (50 km) (c) Pawapuri-Nawada (35 km) and (d) Extension of Morulgram-Bhavanathpur line upto salai Banwa (Chopra) (95 Km).	Rs. 29,64,828.46	ECR/CAO/Con/WT/Ag/S South/487, dt 13.09.2021.	M/s Aerial Data Application & Mapping Services, Flat No. 109, 10-2-273, Keorthy Sudarshan Apartments, West Marredpally, Secunderabad - 500026.	21.12.2020	13.06.2021 31.05.2025 EOT not applied by Agency	60%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Vikash Ranjan, AEN/Con-II/RGD	Work in progress	Rs. 41,75,192.24

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
154	"Conducting Final Location Survey, Traffic Survey with EIRR/FIRR, ESP, L-Section, GAD and design of bridges/RUB/ROD, Preparation of Detailed Project Report(DPR), EPC/BOQ Tender Document and the Preliminary Activities for preparing Detailed Estimate (approx.100 km) in connection with Railway Projects and 8nos ROB, 04nos. ROR and other concerned activities associated with survey and preliminary work, providing assistance & liaisoning in land acquisition/transfer of private/Government/Forest land from application stage to final documentation stage of Railway projects under CE/Con/South"	Rs. 63849022.00 and 1st Variation amount Rs. 66643794.06	ECR/ECRC/Civil/2024/0100, dt 26.11.2024.	M/s C E Testing Company Private Limited, 124-A N S C Bose Road, Kolkata-700092, West Bengal, India	06.09.2024	29.08.2026	20%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD, Shri Kailash Choudhary, AEN/Con-I/RGD & Shri Vikash Ranjan, AEN/Con-II/RGD	Work in Progress.	Rs. 75419486.00
155	Tender No. ECR-CAO-RGD-WTEN-02-25-26 for Construction of type V Quarter at Rajgir for Dy. Chief Engineer Construction Rajgir in Danapur Division of ECR.	Rs. 5006100.3	LOA No. CAO-C-SOUTH HQ-ENGINEERING/ECR-CAO-RGD-ETEN-02-25-26/01464840141258 dt. 10.10.2025	M/S Binod Kumar Singh-Gaya, AT Post Jethian, PS- Atri, Gaya- 823311		09.04.2026	10%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Work in Progress	Rs. 6065748.00
156	c-Tender No. ECR-CAO-C-S-ETEN-22-16-17 for the work "Welding of 60 Kg/52 Kg (new/SH, 90/72UTS) rail joints by SKV process (25mm Gap) on cess/in- situ as per IRS specification in block/non-block period under jurisdiction of Dy.CE/Con/RGD in connection with new BG line TIA-KQR, IPR-NES and BEHS-DHWN Section"	Rs. 29410172.66 & 3rd & final variation Amount Rs. 36608441.19	DCE/Con/RGD/Agt/96 dt. 06.09.2017	The India Thermal Corporation Ltd, 82/22, Fazalganj, Kampur-208012	02.07.2017	15.06.2018 30.08.2023	Completed	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Completed	Rs. 15821501.00
157	Construction of foundation, substructure and superstructure of 07 nos major bridges and other ancillary works between Biharsharif (Km. 38.287) and Barbiga (Km. 63.500) in connection with construction of new BG line between Biharsharif- Barbiga	Rs. 372529219.85 & Revised Amount Rs. 50.65 Cr.	ECR/CAO/Con/WT/Agt/South/319 dt. 30.11.2017	Classic - Amit (JV) Vijay Nagar, P.S- Patrakar Nagar, Post- B.H.Colony, Patna-800026	15.12.2017	29.12.2018 30.09.2022	Completed	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Completed	Rs. 393813098.00
158	Maintenance of track after commissioning of Islampur-Natesar (21.07 Km) section including Islampur & Natesar yard for one year under DY.CE/Con/Rajgir	Rs. 8846269.43 & Revised Cost Rs. 12629659.81	ECR/CAO/Con/WT/Agt/South/473, dt 02.02.2021	M/S Binod Kumar Yadav, Koderma	20.10.2021	27.10.2021 31.07.2023	Completed	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Completed	Rs. 9755475.17
159	Earthwork in filling in formation, filling of blanketing material for formation, construction of major bridge at km 0.358 (3x6.0m Box bridge), at Km 1.989 (3x18.30m composite, foundation, sub structure and superstructure), km 4.322 (span 1x45.70m OWG, only superstructure) and km 6.40 (span 4x18.30m composite girder, super structure only), minor bridges from km 0.0 to km 10.0 and construction of platform wall, foot over bridge, PF shed with other ancillary at Islampur in connection with new BG line between Islampur-Natesar.	Rs. 322620254.81	ECR/CAO/CON/WT/ Agt/South/286 dt.16.12.2016	DRAIPL/GKCP-mps (JV)/o Dineshchandra R. Agrawal Infracon Pvt. Ltd.401, The Grand Mall, S.M. Road Opp. SBI Zonal Office, Ambewadi Ahmedabad-380015	13.08.2016	08.08.2017 31.12.2019	Completed	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/C/RGD & Shri Kailash Choudhary, AEN/Con-I/RGD	Completed	Rs. 307092500.00

5