



EAST CENTRAL RAILWAY
(Construction Organization)

**HEADQUARTER OFFICE,
MAHENDRUGHAT, PATNA.**

No. ECR/CAO/CON/WT/S/CTE Statement

Dt.13.04.2026

**Dy. CVO(Engg.)
E.C.Railway,
Hajipur.**

Sub: Submission of Quarterly progress report of CTE/CVC for 4th quarter ending up to March-2026.

In connection with above, the quarterly progress report of Engineering works costing more than 01 Crore up to end of March-2026 under CAO/Con/South is enclosed herewith for your kind information and necessary action please.

Encl: As above.


13/04/2026
(Ranjeet Kumar Roy)

**Dy. Chief Engineer/C/South
for Chief Admn. Officer/Con**


SE/DED

CTE Statement for works costing more than Rs.1 Crore under CAO/Con/ South for 4th quarter Jan' 2026 to Mar' 2026, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
1	ECR-CAO-C-S-ETEN-50-18-19 in Single packet system for work of "Conducting Final Location Survey" Design and Drawings and Soil Exploration along with preparation of L-Section & X-section of Road and Railways. Land Plans, data for design near New proposed ROB in line of LC No. 351/VT at Km. 1217/0-12 between Denu - Lachar section and LC no. 395/VT at Km. 1203-4 PTKU station limit between Bhurkunda-Pantnau in C/C section of Dhanbad Division under DY. CE/C/BRKA of East Central Railway.	Rs. 97,18,804.34 2nd Variation Rs. 1,07,42,399.29	ECR/CAO/Con/WT/SA44/921 86 dated 02.09.2019	Spanish Engineering Company Private Limited, 504, Midland Apartment, West Anantpur, Dornah, Ranchi - 834001.	07.03.2020	13.10.2025	Physical Progress 98% Financial Progress 96%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 1,05,78,847.69
2	Tender No. ECR-CAO-C-S-ETEN-79-22-23 closing date 10.05.2023 15:30 for P-way maintenance and other ancillary works between Ch. 143.640 to 169.350 including Hahol Yard, Sidhar-Sidhar in connection with new B.G rail line between Barkakana to Ranchi.	Rs. 1,55,57,014.00	ECR/ECRC/Civil/2023/00026 Dated 25.05.2023	Aml Kumar-Patna Vijay Nagar Kankarbagh Patna-800020	12.04.2023	11.04.2026	Physical Progress 38% Financial Progress 32%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 1,99,73,057.00
3	Tender No. ECR-CAO-C-S-ETEN-42-20-21 closing date 26.03.2021 15:30 for "Construction of S&T distribution buildings at Barkakana Station. Repair work of different stations of CRS purpose and other misc. works under jurisdiction of DY. CE/C/BRKA.	Rs. 1,25,15,653.38 2nd Variation Rs. 1,10,34,787.28	ECR/CAO/Con/WT/Ag/Sour 16/489 dated 05.08.2021	M/s Shriwal Engineering and Construction, Japur, Sasaram, Rohas, Bihar - 821301.	04.06.2021	30.09.2025 (DOC under process.)	Physical Progress 90% Financial Progress 83%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 1,48,26,343.83
4	Tender No. ECR-CAO-C-S-ETEN-87-22-23 closing date 20.04.2023 15:30 for Rock fall protection by wire netting. Slope stabilization and other ancillary works in cutting section in between Sidhar - Sanki Section in new B. G. Rail line of Barkakana-Ranchi section under DY. CE/C/BRKA.	Rs. 29,79,18,486.17 1st Variation Rs. 33,79,98,054.26	ECR/ECRC/Civil/2023/00043 Dated 09.08.2023	M/s MCPJ-SCC JV, Room No 805, Mahabir Tower, Main Road, Ranchi - 834001	04.07.2023	31.03.2026 (DOC under process.)	Physical Progress 83% Financial Progress 71%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 40,92,28,690.00
5	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 160.600 to 169.854 (Except km 163.150 to 163.300) in the section between Sidhar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under DY. CE/C/BRKA.	Rs.32,97,21,260.00 3rd & final Variation Rs. 44,34,12,794.30	ECR/ECRC/Civil/2024/00048 Dated 03.06.2024	MACCAFERTI INFRASTRUCTURE PRIVATE LIMITED-PUNE	03.04.2024	31.12.2025	Physical Progress 100% Financial Progress 99.16%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed. Final bill under process.	Rs.32,01,11,353.00
6	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 152.520 to 160.600 (Except km 155.250 to 155.750 & km 156.700 to 156.900) in the section between Sidhar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under DY. CE/C/BRKA.	Rs.31,32,79,786.00 1st Variation Rs. 43,22,15,470.95	ECR/ECRC/Civil/2024/00038 Dated 24.04.2024	GARWARE TECHNICAL FIBRES LIMITED-PUNE	15.03.2024	15.12.2025	Physical Progress 99% Financial Progress 98.34%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed. Final bill under process.	Rs.31,47,54,762.00
7	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 143.144 to 152.520 (Except km (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under DY. CE/C/BRKA.	Rs.32,06,04,795.00 3rd & final Variation Rs. 46,49,87,539.57	ECR/ECRC/Civil/2024/00039 Dated 24.04.2024	GARWARE TECHNICAL FIBRES LIMITED-PUNE	04.03.2024	31.10.2025	Physical Progress 100% Financial Progress 98%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed. Final bill under process.	Rs. 31,46,26,856.00
8	Construction of Drain, Boulder Piling, & Ramp, Shotcreting work over Cut & Ramp. Cover portion of Tunnel (T-3) for protection of track under Cut & Ramp. Cover structure against water logging/flooding in between km 158.200 to 159.950 between Sidhar (KM 143.144) - Sanki (KM 169.854) Section in B.G.Rail line of Barkakana-Ranchi section and drive videography of entire Barkakana-Ranchi under DY. CE/C/BRKA.	Rs. 7,05,87,515.00 1st Variation Rs. 8,58,51,141.00	ECR/ECRC/Civil/2024/00029 Dated 27.03.2024	SURAJ CONSTRUCTION CO-RANCHI	02.02.2024	31.03.2026 (DOC under process.)	Physical Progress 90% Financial Progress 81%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 9,94,19,035.00
9	Tender No. ECR-CAO-C-S-ETEN-20-20-21 closing date 14.10.2020 15:30 for Earth work in cutting, Filling, blanketing, turfing, construction of major & Minor bridges, Limited Height Sub-way, Height Gauge, Retaining wall, Drain, S & T buildings, water supply arrangements, approach road, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, and other associated works as per Railway's specification and standards for construction of ROR line to avoid surface crossing at Garhwa Road Station By ROR under jurisdiction of DY. CE/C/BRKA.	Rs. 76,07,79,617.38 2nd Variation Rs. 94,87,56,014.16	ECR/CAO/Con/WT/Ag/Sour 16/492 Dated 05.10.2021	M/s Madrotra Building Private Limited, 9 Industrial Area, Rewa Road, Sitna, Madhya Pradesh - 485001	05.01.2021 (under finalisation)	30.06.2025 (under finalisation)	Physical Progress 98% Financial Progress 94%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed. Final bill under process.	Rs. 83,46,79,135.13
10	Tender No. ECR-CAO-C-S-ETEN-02-23-24 Closing date 16.05.2023 15:30 for the work of "Supplying, Stacking & Ramp, Spreading of 50mm gauge nominal size machine crushed stone ballast, Transporting of P-way material/fittings, Track linking and other ancillary works in connection with construction of New H.G Rail line (ROR) to avoid surface connection at Garhwa Road.	Rs. 8,10,47,157.3	ECR/ECRC/Civil/2024/00014 Dated 12.04.2024	M/s Krishna Ram, NEAR SDMA COURT, PATRATU BASTI RAMGARH, RAMGARH, Jharkhand-829122	11.02.2024	30.06.2025 (under finalisation)	Physical Progress 70% Financial Progress 52%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work completed. Final bill under process.	Rs. 7,05,11,849.08

Signature

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	Earth Work in Cutting, blanketing, turfing, construction of ROBER/BLIS, RCC minor bridges, Retaining wall, Drain, supplying and fixing various Road, Land Boundary pillars, bridge inspection steps, and other associated works for civil Engineering work of Garhwa Road ROR -Phase-II (4.11Km) between Garhwa Road - Sigepal Station of Dhanbad Division under jurisdiction of Dy. CE/C/BRKA.	Rs. 26,61,11,870.00	ECR/ECRC/Civil/2024/00093 Dated 17.09.2024	ST CONSTRUCTIONS PVT LTD-GAUTAM BUDH NAGAR	19.11.2024	31.03.2026 (DOC under process)	Physical Progress 35% Financial Progress 25%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	10 Work in progress	Rs. 26,64,31,584.00
12	Tender no. - ECR-CAO-C-S-ETEN-12-23-24 closing date 21-07-2023 15:30 for construction of Road Over Bridge (1X25.25m span, Composite Gider + 1X29.8m span, Composite Gider + 1X24.0m span, Composite Gider) in lieu of level Crossing Gate No. 35/03/T (S&T No. 13/03/T) at Km. 217/0-12 between Duma- Laltchar in CIC Section of Dhanbad Division of East Central Railway under Dy. CE/C/BRKA.	Rs. 64,03,26,138.51	ECR/ECRC/Civil/2024/0026 Dated 06.05.2024	M/s M.G. Contractors Pvt. Ltd. - Panthkula, Plot no. 376 Industria Area Phase I Panthkula-134113 Haryana	11.11.2023	15.06.2026	Physical Progress 47% Financial Progress 43%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 62,94,01,538.09
13	Tender No. ECR-CAO-C-S-ETEN-20-23-24 closing date 01-08-2023 15:30 for Construction of Road Over Bridge (5x 30 m span, Composite Gider + 1X48m span, Bow String Gider + 2X20.431m span, Composite Gider + 1X27.458m span, Composite Gider + 4X24.135m span, Composite Gider) in lieu of level crossing Gate No.- 39/sp/IT at Km. 120/3-4 PTRU Station limit between Bhurkunda - Paratu in CIC Section of Dhanbad Division Of East Central Railway under Dy. CE/C/BRKA	Rs. 66,80,20,075.29	ECR/ECRC/Civil/2024/0025 Dated 06.05.2024	M/s M.G. Contractors Pvt. Ltd. - Panthkula, Plot no. 376 Industria Area Phase I Panthkula-134113 Haryana	09.11.2023	15.06.2026	Physical Progress 45% Financial Progress 41%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 64,77,59,794.39
14	Composite works (Civil & Electrical) involving Earth Work in Cutting, filling, blanketing, turfing, construction of Road over Bridge (ROB), RCC and PSC minor bridges, Retaining wall, Drain, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, P-Way and other associated works for civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2x25 KV OHE system in Y-Connection between Kujju- Ranchi Road Station of Dhanbad Division under jurisdiction of Dy. CE/C/BRKA.	Rs. 62,30,21,480.00 1st Variation Rs. 73,05,47,838.08	ECR/ECRC/Civil/2024/0047 Dated 23.05.2024	SKB-EL (IV)	26.02.2024	30.06.2026	Physical Progress 52% Financial Progress 48%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 69,21,75,611.00
15	Composite works (Civil & Electrical) involving Earth Work in Cutting, filling, blanketing, turfing, construction of Major Bridge (ROB) of (1X76.2m OWG) , RCC minor bridges, Limited Height Sub-Way, Height gauge, Retaining wall, Drain, S & T buildings, water supply arrangements, approach road, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, and other associated works for civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2x25 KV OHE system and Electrical General work and Renovation/Modification of various electrical infringements 11KV/33KV HTLT &amp; L.T. overhead lines coming under proposed alignment of these two stations and at any other location as per Railways' specification and standards for construction of Rail Over Rail (ROR) Project between Paratu- Tokasid Station of Dhanbad Division under jurisdiction of DyCE/C/BRKA.	Rs. 76,18,60,992.00	ECR/ECRC/Civil/2024/0073 Dated - 16.07.2024	RAJ KUMAR SINGH RAJA CONSTRUCTION JV, VILL BALIPIKER, POHFS - PALIGANJ, DIST - PATNA, BIHAR, 801110	04.07.2023	04.06.2026	Physical Progress 0% Financial Progress 0%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Not started due to hindrance from the local villagers.	Rs. 86,19,66,083.00
16	Tender No. ECR-CAO-C-S-ETEN-45-22-23 closing date 06-04-2023 15:30 for Soil exploration and other Misc work for preparation of EPC tenders in connection with doubling work in between Dhanbad - Chandrapura via Tadmunt, Nalpur, Maun, Talo including Y-Connection in Dhanbad & Chandrapura (42.72 Km) under Dy. CE/C/BRKA	Rs. 1,23,93,428.00 2nd Variation Rs. 1,60,92,271.95	ECR/ECRC/Civil/2024/0055 Dated 29.11.2023	M/s Anand Raj Construction? 159 P.C. Colony, Kankarbagh, Patna-800020	21.09.2023	20.06.2026	Physical Progress 75% Financial Progress 60%	A.K. Singh CE/C/SE & Dy. CE/C/BRKA & AEN/Con/BRKA	Work in progress	Rs. 1,95,36,196.00

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
17	Composite works (Civil & Electrical) involving Earthwork, Blanketing, P Way work, Construction of Minor bridges, RUB, Major Bridges, ROB, Retaining wall, FOB, Platform, Station Buildings, Service Buildings, Approach road, Circulating area, Drain, Supply and spreading of ballast, Linking of track including dismantling of P Way track and transportation of P Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and Electrical General work and Removal/Modification of various electrical infrastructures 11 KV H.T. & amp. L.T. (Excluding yard) KM 271.395 and MATA TARI (Excluding yard) KM 290.188, overhead lines coming under proposed alignment between DHANBAD stations in connection with doubling of Dhanbad-Chandrapura section in Dhanbad Division of East Central Railway under Dy/CE/CONBRKA	Rs. 227,68,29,521.00	ECR/ECRC/Civil/2025/0014 dated 10.03.2025	GKC ANPR SHILPA JV Name - N Prasad Rao Contact No - 9437578954	20.06.2024	02.06.2026	Physical Progress 15% Financial Progress 4%	A.K. Singh CE/CSE & Dy. CE/CBRKA & AEN/Con/BRKA	Work in progress	Rs. 247,55,35,311.00
18	Composite works (Civil& Electrical) involving Earthwork, Blanketing, P Way work, Construction of minor bridges, ROBR&apss, Retaining wall, FOB, Platform, Station Buildings, Service Buildings, Approach road, Circulating area, Drain, Supply and spreading of ballast, Linking of track, including dismantling of P Way track and transportation of P Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and Electrical General work and Removal/Modification of various electrical infrastructures 11KV/33KV H.T. & amp. L.T. overhead lines coming under proposed alignment between TELO (including yard) KM 9.25 and Chandrapura (Excluding yard) KM 16.920 stations in connection with doubling of DhanbadChandrapura section in Dhanbad Division of East Central Railway under Dy/CE/CONBRKA	Rs. 91,07,33,320.24	ECR/ECRC/Civil/2024/0087 Dated 01.08.2024	MCPL-SCC-BCIV	15.06.2024	30.06.2026	Physical Progress 17% Financial Progress 13%	A.K. Singh CE/CSE & Dy. CE/CBRKA & AEN/Con/BRKA	Work in progress	Rs. 1,08,06,37,472.00
19	Construction of Road Over Bridge 231 A (1 x 60m span Bow String Girder) in lieu underdressed L-Xing at KM 94.266 between Ranchi Road & amp; Argatu Station in connection with Ranchi Road-Paratu doubling work of Dhanbad Division of East Central Railway under Dy. CE/Con/Barkakana	Rs. 15,65,84,345.00	ECR/ECRC/Civil/2024/0013 Dated 17.07.2025	SURAJ CONSTRUCTION COR-RANCHI	19.03.2025	01.02.2026 (DOC under process)	Physical Progress 15% Financial Progress 7%	A.K. Singh CE/CSE & Dy. CE/CBRKA & AEN/Con/BRKA	Work in progress	Rs. 18,86,55,837.2
20	Conducting FLS, Preparation of land plans, Obtaining permission of tree cutting, Preparation of GAD, Design of Major Bridges, Minor Bridges, LHS, RUB, ROB, Thrust Bed, Animal underpass/overpass, FOB, RFO, Buildings, soil stability, slope stability, EV2 test under projects in jurisdiction of Dy. CE/CONBRKA and Dy. CE/CONHIZME-1.	Rs. 11,72,68,764.00	ECR/ECRC/Civil/2025/0015 Dated 24.02.2025	CHAITANYA PROJECTS CONSULTANCY PVT.LTD- GHAZIABAD	01.11.2024	09.10.2026	Physical Progress 12% Financial Progress 7%	A.K. Singh CE/CSE & Dy. CE/CBRKA & AEN/Con/BRKA	Work in progress	Rs. 15,40,32,712.00
21	construction of Road Over Bridge in lieu of LC Gate No. 1/SP/2E/Old No. 1-BZE in between Katrasgarh-Nichitpur section in branch line of Dhanbad Division of East Central Railway under Dy/CE/C/Barkakana.	Rs. 40,52,69,783.82	ECR/ECRC/Civil/2026/008 Dated 07.04.2026	Royal Infraconstru Ltd, Kolkata	01.12.2025	27.05.2027	Physical Progress 10%	A.K. Singh CE/CSE & Dy. CE/CBRKA & AEN/Con/BRKA-I	Work in progress	Rs. 48,45,89,241.33
21	E-Tender No.EC/C/AO-CONS-ETEN-57-18-19 in Two packet system for work of " Earth work in embankment, compaction, blanketing, turfing, Construction of minor bridges, major bridge (Km 26.123), RUB, FOBs and other associated works from Ch. 24.400 Km to 32.405 (Excluding Tunnel) in connection with construction of new BG Rail line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DIN	Rs. 90987567.77 Rs. 994056940.59 (Revised Cost)	LOA No.EC/C/AO/CON/WT/54597/143 dated 29.11.03.12.2018 Agt No. ECR/C/AO/Con/WT/Ag/54597/143 dated 16.04.2019	MBPL KLD (JV), Industrial Estate, Kevla Road, Sana-485001, Malviya Pradesh, India	12.12.2018	30.06.2025	100%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/UKQR	Work completed	1080119491
22	E-Tender No.EC/C/AO-CONS-ETEN-58-18-19 in Two packet system for work of " Earth work in embankment, compaction, blanketing, turfing, Construction of minor bridges, Station building, platforms, FOBs and other associated works from Ch. 44.00 Km to 49.50 in connection with construction of new BG Rail line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DIN	Rs. 851415842.58 Revised cost Rs. 1273119980.22	LOA No. ECR/C/AO/CON/WT/54587/142 dated 29.11.03.12.2018 Agt No. ECR/C/AO/Con/WT/Ag/54587/142 dated 02.05.2019	M/s. Shree Balaji-Chandannu Complex Unit-III, Khuravel Nagar, Bhubaneswar-751001	19.02.2019	30.05.2025	100%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Con/UKQR	Work Completed	1191794661

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	ECR-CAO-C-S-ETEN-09-19-20 in Two packet system for work of Construction of major bridges at km 31.986 (17x30 S Composite Girders) at km 33.475 (9x30 S, Composite Girders) at km 40.950 (3x30 S, Composite Girders) at km 43.000 (5x30 S, Composite Girders) at km 44.350 (5x30 S, Composite Girders) and at km 48.410 (3x30 S, Composite Girders) including survey structure and other associated work in connection with construction of new BG rail line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DHIN	Rs. 1307970736.18 Rs. 192,00,93,261.67 (Revised Cost)	LOA No. ECR/CAO/CON/WT/S/0075 895 dated 13.08.2019 Agt. No. - ECR/CAO/CON/WT/Ag/ Ssu 1b/436 Dated:03.03.2020	Dineshchandra R Agrawalinfracon Pvt.Ltd 401, The Grand Mall, Opp. SBI Zonal Offices M. Road Ambawadi, Ahmedabad-15	21.10.2019	30.11.2025	90%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work in progress.	142254192
24	Tender No. ECR-CAO-C-S-ETEN-23-19-20 for Earth work in embankment, compaction, blanketing, turfing, construction of minor bridges and others associated works from Km 44.00 to Km 39.00 in connection with construction of new BG rail line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DHIN.	Rs. 820641003.4 Revised cost Rs. 90,45,08,419.53	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-23-19-20/0219090009176 dated 04.11.2019. Agt. No. - ECR/CAO/CON/WT/Ag/ Ssu 1b/426 Dated:29.01.2020.	M/S GKC ANPR JV A-701 7 TH Floor, Indu Amex, 13TH Phase, KPMB Colony Kukatpally Hyderabad- 500083, Telangana.	27.12.2019	30.01.2025	100%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work in Completion stage.	1377287729
25	ECR-CAO-C-S-ETEN-25-19-20 Closing date 26.09.2019 15:30 for Earth Work in embankment, Compaction,Blanketing,Turfing,Construction of minor bridges,FOB, Station building, Platform and others associated works from Km 32.04 to Km 39.0 in connection with construction of new BG Rail line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DHIN.	Rs. 1054430145.42 Revised cost Rs. 156,93,72,974.70	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-25-19-20/00932850011658 Dated:12.12.2019. Agt. No. - ECR/CAO/CON/WT/Ag/ Ssu 1b/439 Dated:19.03.2020.	Dineshchandra R Agrawalinfracon Pvt.Ltd 401, The Grand Mall, Opp. SBI Zonal Offices M. Road Ambawadi, Ahmedabad-15	21.02.2020	01.11.2025	94%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work in progress.	1615663826
26	ECR-CAO-C-S-ETEN-36-19-20 closing date 06.12.2019 15:30 for Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P. Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Km 49.500 and Jhurahi Km 46.000 (including Jhurahi Yard) part of Kodema-Tilaiya in connection with new line between Kodema- Tilaiya under Dhanbad Division of ECR.	Rs. 93924936.24	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-36-19-20/0010736300130072 Dated:06.01.2020. Agt. No. - ECR/CAO/CON/WT/Ag/ Ssu 1b/435 Dated:27.02.2020	M/s NIDHI CREATIVE INFRASTRUCTURE PVT LTD- KOLKATA, 404 Mangalam A 24, HemantBasantani Kolkata- 700001 West Bengal, India.	15.01.2020	31.03.2025	100%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work completed	93986000
27	Tender No. ECR-CAO-C-S-ETEN-58-19-20 * Balance Earth work in embankment, compaction, blanketing, turfing, construction of minor bridges, and others associated works from Km 28.20 to Km 32.405(excluding tunnel part) in connection with construction of new BG Rail line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DHIN.	Rs. 137,16,07,036.81 Revised cost Rs. 151,66,00,521.25	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-58-19-20/009328500118858 Dated:08.05.2020. Agt. ECR/CAO/CON/WT/Ag/ Ssu 1b/460 dt. 19.10.2020	Dineshchandra R Agrawalinfracon Pvt.Ltd 401, The Grand Mall, Opp. SBI Zonal Offices M. Road Ambawadi, Ahmedabad-15	13.08.2020	Applied up to 30.07.2026	92%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work in progress.	1557081296
28	Tender No.57 of 2017-18 (Single/South) for the work of "Design, Drawing & Proof Checking of Major Bridge in East Central Railway under the Jurisdiction of CAO/Con/South"	Rs. 34500000	ECR/CAO/CON/WT AGT/South/533 Dated 14.09.2018	RITES Limited	21.12.2017	30.11.2024	100%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work Completed	34500000
29	Tender No. ECR-CAO-C-S-ETEN-32-21-22 for Construction of 4 no. single line BG Tunnels (approx total length 1200 RM) between Km 28.300 to Km 35.100 including 50m cutting on each face of all tunnel for opening of face in connection with construction of New BG Rail line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DHIN	Rs. 562181630.5	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-32-21-22/0193890043006 Dated:07.10.2021. Agt. ECR/CAO/CON/WT/Ag/ Ssu 1b/531 dt. 29.06.2022	M/s RR Construction and Infrastructure India Private Limited-Hyderabad, 8-2-603/1721, Krishnapuram Road No. 10, Banjara Hills, Hyderabad- 500034, Telangana, India.	15.10.2021	30.04.2026	65%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work in progress.	691310256.6
30	Tender No. ECR-CAO-C-S-ETEN-51-21-22 closing date 23.12.2021 15:30 for Balance Earth Work in embankment, compaction, blanketing, turfing, construction of minor bridge and others associated works from Km 44.000 to Km 45.540 and CC catch water drain from Km 39.000 to Km 49.500 in connection with construction of new BG Rail Line from Kodema to Tilaiya under jurisdiction of Dy. CE/C/DHIN	Rs. 441106271.13	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-51-21-22/00816220650033 Dated:21.02.2022. Agt. ECR/CAO/CON/WT/Ag/ Ssu 1b/516 Dated: 19.04.2022	M/s Royal Infraconstru Limited-Kolkata Goeag Waterside Building, Tower-1, 4th floor, No. 401, Plot No.-5, DIF Block, Salt Lake, Sector-V Kolkata-700091 West Bengal, India.	05.03.2022	31.05.2025	100%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work completed.	905885234.4
31	Tender No. ECR-CAO-C-S-ETEN-03-23-24 closing date 16.05.2023 15:30 for Construction of Minor Bridges-108, 111, 112 and 114 and other associated works in Jhurahi - Kheraad section in connection with new BG line between Tilaiya to Kodema under jurisdiction of Dy. CE/Construction/Dhanbad	Rs. 1131243062.22 Revised cost Rs. 138292615.38	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-03-23-24/0816220079035 Dated 13.06.2023.	M/s Royal Infraconstru Limited-Kolkata Goeag Waterside Building, Tower-1, 4th floor, No. 401, Plot No.-5, DIF Block, Salt Lake, Sector-V Kolkata-700091 West Bengal, India.	27.07.2023	30.06.2026	99%	A.K.Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DHIN & Sunil Kumar Srivastava AEN/Con/IIKQR	Work in progress	1284673228

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
32	Tender No. ECR-CAO-C-S-ETEN-SL1746-23-24 closing date 10/06/2023 for Construction of Bridges-118, of span 4x30.5m, composite girder at channage 38.7000 of Jhauri - Jamshada section of Kodema - Tilaiya New line Project	Rs. 301092731.96	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL1746-23-24/008616200801928 Dated 19/07/2023	M/s Royal Infrastructure Limited-Kolkata Goresy Waterside Building, Tower-1, 4th floor, No. 401, Plot No.-5, DP Block, Salt Lake, Sector-V Kolkata-700091 West Bengal, India	02.08.2023	20.03.2025	100%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	10 Work completed	312630626
33	Tender No. ECR-CAO-C-S-ETEN-SL21-22 closing date 23.12.2021 15.30 for Balance Earth work in embankment, Compaction, Blanketing, turfing, construction of minor bridge, major bridge at Km 35.905 (Span 3x30.5 m) and others associated work from Km 32.470 to 35.350 in connection with construction of new BG Rail Line from Kodema to Tilaiya under jurisdiction of Dy. CEC/DIN	Rs. 584521604.8	LAO No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL21-22/008616200801928 Dated 21.02.2022 Agt ECR/CAO/Com/WT/Ag/South/530	M/s Mahindra Buildcon Private Limited-Satna, 9 Industrial Area Revu Road, Satna-485001 Madhya Pradesh, India	05.03.2022	Applied up to 30.07.2026	75%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	843026495.6
34	Tender No. ECR-CAO-C-S-ETEN-SL1783-21-22 closing date 16.02.2022 15.30 for Detail Design and Construction supervision of 4 no. single line BG Tunnel (approx. Wall length 1200 RM) between Km 28.300 to Km 35.100 excluding about 50m to 100m (approx.) cutting as required on each face of all tunnel for opening of face in connection with construction of New BG Rail line from Kodema to Tilaiya under jurisdiction of Dy. CEC/DIN	Rs. 1337878.55	LAO No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL1783-21-22/008616200801928 Dated 13.05.2022 Agt ECR/CAO/Com/WT/Ag/South/523	M/s Geospatial Engineering Consultancy private Limited-New Delhi, 12/199 Ground Floor Gesta Colony New Delhi-110031 Delhi, India	15.05.2022	31.03.2025	100%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work Completed	22441877.03
35	Tender No. ECR-CAO-C-S-ETEN-SL1783-21-22 for closing date 12.04.2022 15.30 for Shifting of utilities with proposal of construction Main Station building with road & circulating area, Sewer building, Godown, Store, Boundary Wall, FOB, Over Head Water Tank with minimum capacity 100000 Gallon, Deep, Tube well, and Pump house & DG Room in connection with the proposed alignment of Dedicated Freight Corridor (DFC) double line track at Kodema Junction in Dhanbad Division under Dy. CEC/Dhanbad	Rs. 429319764.89	LAO No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL1783-21-22/008616200801928 Dated 13.05.2022	M/s Adarni Developers Private Limited-202 Vigna Palace East Boring Canal Road Patna 800001	20.05.2022	31.03.2026	86%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	394078920.2
36	Tender No. ECR-CAO-C-S-ETEN-SL20-23 closing date 26.04.2022 15.30 for Construction of 2 Nos. RUBALIS in lieu of existing level crossing No. 12/C/T at km. 31/125-27 & 13/C/E at km. 314/9-11 in between PKA-MPO section of Dhanbad division on ECR	Rs. 187938043.53	LAO No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL20-23/008616200801928 Dated 13.05.2022	M/s BINOD KUMAR VADAV-KODERMA, AIPO GajhathumTalaia Kodema-823409 Jharkhand, India	10.06.2022	30.03.2026	94%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sri Sanjay Kumar AEN/CDIN	Work in progress	204534503.1
37	Tender No. ECR-CAO-C-S-ETEN-SL20-23 closing date 20.05.2022 15.30 for Construction of 2 Nos. RUBALIS in lieu of existing level crossing No. 16/C/2E at km. 264/9-11 & 17/C/T at km. 265/17-19 in between PKA-MPO section of Dhanbad division on ECR	Rs. 121411851.74	LAO No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL20-23/008616200801928 Dated 13.07.2022	M/s Pervon Construction and RC JV at Hajipur Post PipraSivas PS Baran District Begusarai Bihar 851112	02.08.2022	31.07.2024	100%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sri Sanjay Kumar AEN/CDIN	Work Completed	133337252
38	Tender No. ECR-CAO-C-S-ETEN-SL20-23 for Construction of 6 Nos. RUBALIS in lieu of existing level crossing No. 4/C/E at km. 277/22-24, 10/C/T at km. 278/18-20, 6/C/T at km. 281/4-6, 7/C/E at km. 283/16-18, 10/C/T at km. 306/11-13 & 11/C/T at km. 309/19-21 in between PKA-MPO section of Dhanbad division on ECR	Rs. 63284267.55	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL20-23/008616200801928 Dated 14.07.2022	M/s ISC Projects - GSM JV S-2, The Metropole, Adjacent to Inox, Band Garden Road, Pune-411001, Maharashtra	25.08.2024	31.03.2026	84%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sri Sanjay Kumar AEN/CDIN	Work in progress	61570618.00
39	Tender No. ECR-CAO-C-S-ETEN-SL20-21 for Supply of welding Portion sec. Kodema (including) to Jhauri in 6th Kodema and Tilaiya under Dhanbad Division of ECR	Rs. 13217564.55	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL20-21/008616200801928 Dated 19.10.2020	M/s The India Thermal Corporation Limited	18.04.2021	31.10.2025	8%	Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	13217564.55
40	Tender No. ECR-CAO-C-S-ETEN-SL22-23 closing date 18.09.2023 15.30 for Rock fall protection, slope stabilization and other associated works for vulnerable locations between Km 40.000 to Km 49.200 of Kodema-Tilaiya new B.G. Rail line projectwork, under jurisdiction of Dy. CEC/Dhanbad	Rs. 172966897.6	Letter No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL22-23/24/008616200801928 Dated 30/10/2023	M/s GARWARE TECHNICALFIBRES LIMITED-PUNE	15.11.2023	30.10.2025	92%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	295169955.6
41	Tender No. ECR-CAO-C-S-ETEN-SL20-23 for Earth Work in embankment, cutting, compaction, blanketing, turfing, Construction of minor bridges and others associated works along with consilidated blasting by use of Muffling & other ancillary activities from Km 27.400 to Km 28.200 and at Jhauri yard in connection with construction of new BG Rail line from Kodema to Tilaiya under jurisdiction of Dy. CEC/DIN	289364234.8	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SL20-23/24/008616200801928 Dated 20.03.2023	M/s Miral Infrastructure- Ahmedabad 501 502 Shaili Square Near Keshavnagar Petrol Pump NH No. 8 Ahmedabad- 382350 Gujarat, India	05.07.2023	Applied up to 30.04.2026	80%	A.K. Singh CEC/SE & Rajeev Ranjan Dy. CEC/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	490844432.3

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Pty. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
42	Tender No. ECR-CAO-C-S-ETEN-77-22-23 for Manufacturing of stone ballast (machine crushed) from railway builders available from Km 27.070 to 28.200, Km 29.700 to 29.900, Km 30.240 to 30.400, Km 31.050 to 31.300, Km 32.340 to 32.500 & Km 37.640 to 38.490 in Kodema to Tilaiya Section and transporting and stacking along the railway alignment and spreading on Railway formation in Kodema to Tilaiya Section from Km 24.540 to 46.000 under jurisdiction of Dy. CE/C/DIN	Rs. 12435688.02	CAO-C-SOUTH-HQ- ENGINEERING/ECR-CAO- C-S-ETEN-77-22- 23/00861470079412, Dated 16/09/2023	M/s. Miral Infrastructure- Ahmedabad 501 502 Shaily Square Near Khodiyar Nagar Petrol Pump NH No. 8 Ahmedabad-382350 Gujarat, India		18/06/2024	0%	A K Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DIN & Sunit Kumar Srivastava AEN/C/Conf/IKQR	Closer of contract processed	170818454
43	Tender No. ECR-CAO-C-S-ETEN-25-23-24 for Composite works (Civil including P-way work & Electrical) involving Earthwork in Formation, Cutting, Blanketing, P-way work, Construction of 01 no major bridge (8X18.30+2X12.2m), Minor bridges, RUBROB, Retaining wall, FOB, Platform, Station Buildings etc. and Electrical General work and Removal/Modification of various electrical infringements 11 KV/33 KV HT & LT & L.T. overhead lines etc in connection with doubling of Chandrapur - Janmunda section in Dhanbad Division of East Central Railway.	Rs. 896798422.33	CAO-C-SOUTH-HQ- ENGINEERING/ECR-CAO- C-S-ETEN-25-23- 24/00861470093607, Dated 19/12/2023	M/s. Miral URC JV 316 to 319, SUVAS Saha, Nr. Sivasagar, Opp. Nidol Police Station, Nidol Ahmedabad-382350 Gujarat, India	05/02/2024	15/01/2027	25%	A K Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress	861891297.6
44	Tender No. ECR-CAO-C-S-ETEN-49-23-24 closing date 07-12-2023 15:30 for Composite works (Civil & Electrical) involving Earthwork, Blanketing, P Way work, Bridge work, retaining wall, FOB, Platform, Station Buildings, Drain, Approach road, Circulating area, Supply and spreading of ballast, Linking of track including dismantling of P Way track and transportation of P Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and electrical General work, and Removal/Modification of various electrical infringements 11 KV/33 KV HT & LT & L.T. overhead lines coming under proposed alignment between Sinduramstallingur to Sindur Town in connection with the yard remodelling of Sinduramstallingur yard with Revival of Sindur Town south line in Dhanbad Division of East Central Railway under Dy. CE/C/Dhanbad	Rs. 309064824.3	CAO-C-SOUTH-HQ- ENGINEERING/ECR-CAO- C-S-ETEN-49-23- 24/01281202095665 Dated- 17/01/2024	M/s. BKY-HIEW JV, Kodema Jharkhand	18/01/2024	30/04/2026	92%	A K Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress	348872772
45	Tender No. ECR-CAO-C-S-ETEN-57-23-24 closing date 19-01-2024 15:30 for Composite works (Civil & Electrical) involving Earthwork, Blanketing, P Way work, Minor Bridge work, ROB/LHS, Retaining wall, Shifting of Utilities, Station buildings, Quarters, Drain, Road diversion, Supply and spreading of ballast, supply of P Way materials, Linking of track and other P way work and other ancillary associated Civil Engineering works and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11 KV/33KV HT & LT. overhead lines coming under proposed alignment between Pradhankhania (DFCC/IR C11.261.200260.200) to Gomah (DFCC/IR C11.28.470/300.15). Approx. 39.00 KM Route, KM including New Pradhankhania yard and Excluding 1.4 KM (DFCC/IR C11.271.090270.090 to DFCC/IR C11.272.490/271.490) in connection with construction of 3rd & 4th Double line track in Dhanbad Division of East Central Railway under Dy. CE/C/Dhanbad	Rs. 6187348412	Letter No. CAO-C-SOUTH- HQ-ENGINEERING/ECR- CAO-C-S-ETEN-57-23-24 A0930510101032 Dated 16/04/2024	M/s. ABCI-SCPL-SIPS JV C/o. ABCI Infrastructures Private Limited, 1/3 Mc Donald Tower, 1st Floor, G S Road, Bhubaneswar, Gowahati-781007, Assam	16/04/2024	15/10/2026	25%	A K Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/C/DIN	Work in progress	6410758858
46	Tender No. ECR-CAO-C-S-ETEN-05-23-24 closing date 23-06-2023 15:30 for Supplying, Stacking & Spreading of 50 mm gauge nominal size machine crushed stone ballast Transporting of P-way material/driftings, Tracklinking and other ancillary works as per railway's specification and standard between Km 40.000 to Km 24.500 (including Janmunda yard) and other ancillary works in connection with construction of New BG Railline between Kodema-Tilaiya project under jurisdiction of Dy. CE/C/Dhanbad	Rs. 211554814.16	CAO-C-SOUTH-HQ- ENGINEERING/ECR-CAO- C-S-ETEN-05-23- 24/00861470084443, Dated 14/08/2023	M/s. Miral Infrastructure- Ahmedabad 501 502 Shaily Square Near Khodiyar Nagar Petrol Pump NH No. 8 Ahmedabad-382350 Gujarat, India	30/7/2025	30/06/2026	40%	A K Singh CE/C/SE & Rajeev Ranjan Dy. CE/C/DIN & Sunit Kumar Srivastava AEN/C/Conf/IKQR	Work in progress	9669903111

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1		3	4	5	6	7	8	9	10	11
47	Tender No ECR-CAO-C-S-ETEN-56-21-24 closing date 02.02.2024 15.30 for Construction of RPI Building, Microwave office building, Type-IV Quarter and extension of existing FOB of Koderna station etc in connection with shifting of utilities due to DFCCL tracks in Dhanbad Division of East Central Railway under Dy/CE/Construction/Dhanbad	Rs. 87076686.01	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-56-21-24/01544380101873 Dated - 26.04.2024	M/s Anubh Construction Private Limited, Koderna, Near Hindustan Petrol Pump PO PS Koderna, Jharkhand-825410		26.04.2026	40%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	9,45,45,804.57
48	Tender No ECR-CAO-C-S-ETEN-19-24-25 closing date 23.08.2024 15.30 for Construction of One single line BG Tunnel i.e. Tunnel no 04 (approx. total 250 RM) between Km 34.750 to Km 35.100 and other associated works in Jamunah/Kherandh section in connection with construction of New BG Rail line from Koderna to Talaiya under jurisdiction of Dy. CE/Construction/Dhanbad	Rs. 187804469.83	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-19-24-25/01018100114981 Dated - 14.10.2024	M/s SSNR Projects Private Limited, 51-A-40, Behind DDC Ltd, Seetainamdhara, Visakhapatnam-530013, Andhra Pradesh		15.03.2026	60%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	20,11,73,429.00
49	Monthly basis cab and taxi hiring services -SUV, 4500 Km per vehicle per month, outstation 24*7	Rs. 11811366	GEMC-51168782835667 dated 24.09.2024	M/s Binod Kumar Singh, Ward No.25 Telvata Road Ramgarh, Jharkhand-829102		23.06.2026	80%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sri Sanjay Kumar AEN/Conf/IKQR	Work in progress	
50	Tender No ECR-CAO-C-S-ETEN-06-24-25 closing date 21.06.2024 15.30 for Miscellaneous work in compliance of CRS stipulations which includes work of Major bridge e.g construction of side pathway, inspection platform, Replacement of ISFG bolts and supply of ISFG bolts with DTF washer, metalizing of girder etc for ROR 95, Major br no 79, ROB No.71,72&74, And formation widening and minor bridge work e.g. construction of retaining wall, catchwater drain, side drain, ransat repairing, cess widening etc and other associated work from Km 49.500 to Km 64.756 and construction of SSP at Koderna, Jharkhand, Jamunah, Kherandh and Talaiya Switching station in connection with construction of a new BG rail line from Koderna to Talaiya under jurisdiction of Dy. CE/Construction/Dhanbad in Dhanbad Division of East Central Railway.	Rs. 97439240.17	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-06-24-25/0128120108142Dated 18.07.2024	M/s BINOD KUMAR YADAV-KODERMA AT PO GUJIANDI JHUMRI TELAIYA KODERMA- 825409		18.07.2026	30%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	11,29,86,529.00
51	Tender No ECR-CAO-C-S-ETEN-02-24-25 closing date 18.06.2024 15.30 for Design of Broad Gauge ballastless track including proof checking, supply, installation, testing, and commissioning in between Kherandh to Jamunah stations in Tunnels No 10 to 4 (Total 04 nos of Tunnels) (Approx. total length 1.226 Km) with all other ancillary works in connection with construction of New BG Line between Talaiya to Koderna under jurisdiction of Dy. CE/Construction/Dhanbad	Rs. 117766645.38	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-02-24-25/008083615011077 Dated 24.08.2024	M/s RAUTECHPRIL JV, Rakesh Square 6th Floor, G 12, I.I.T., Transport Nagar Lucknow 226012		Applied up to 30.07.2026	0%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	13,73,90,212.34
52	Tender No ECR-CAO-C-S-ETEN-14-24-25 closing date 10.07.2024 15.30 for Conducting FLS, Preparation of Land Plans, Obtaining permission of tree cutting, Preparation of GAD, Design of Major Bridges, Minor Bridges, LINS, RUB, ROB, Thrust Bed, Animal underpass/overpass, FOB, RFO, Buildings, soil stability, slope stability, EV2 test under projects in jurisdiction of Dy. CE/CONSTRUCTION and Dy. CE/CONSTRUCTION	Rs. 59674598.21	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-14-24-25/0080861140111079 Dated 24.08.2024	M/s CE TESTING COMPANY PRIVATE LIMITED, 124-A N S C Bose Road, Kolkata 700092 West Bengal.		23.08.2027		A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	
53	Tender No ECR-DCE-WT-DIN-02-24-25 closing date 02.04.2025 17.00 for Rockfall and Debris Flow Protection alongwith associated other miscellaneous works for vulnerable locations from Jamunah (including) to Major Bridge 108 (including) in connection with new BG Line between Talaiya to Koderna under jurisdiction of Dy. CE/Construction/Dhanbad	Rs. 471211570.7	CAO-C-SOUTH-HQ-ENGINEERING/ECR-DCE-WT-DIN-02-24-25/00842020129070 dated 10.05.2025	m/s Garware Technical Files Limited-Pune Plot No. 11 D1 MIDC Chinchwad Pune-411019		09.08.2026		A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	
54	Tender No ECR-DCE-WT-DIN-01-2024-25 closing date 18-02-2025 15.30 for Construction of inspection pathway on 6 nos Major Bridges, Height gauge, Drain work, Boulder wall, Toe wall and other Associated Misc works in between Kherandh and Jharkhand section in connection with new BG Line between Talaiya to Koderna under jurisdiction of Dy. CE/Construction/Dhanbad in East Central Railway of Dhanbad Division.	Rs. 153089352.4	CAO-C-SOUTH-HQ-ENGINEERING/ECR-DCE-WT-01-2024-25/ Dated 12.04.2025	M/s Metrotra Buildcon Private Limited-Sina 9 Industrial Area Revla Road, Sina-485001 Madhya Pradesh, India		30.06.2026	20%	A.K. Singh CE/CSE & Rajeev Ranjan Dy. CE/C/DIN & Sunil Kumar Srivastava AEN/Conf/IKQR	Work in progress	

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1		3	4	5	6	7	8	9	10	11
55	e-Tender No-ECR-CAO-C-S-ETEN-04-19-20 in Two Packet System for the work of Earthwork in embankment, Blanketing, construction of Minor Bridges, Minor Bridges, Retaining wall, S & T Buildings, PP Wall, PP surfacing, FOD, PP shed and other allied works in connection with Malkajgiri-Karimnagar-Pandit line from New Luckseema Stn (including) to Ashok Dham Stn (including) of Patna-Katol Main Line.	Rs. 68000000 2nd Van-Rs. 779100000	ECR-CAO-C-S-ETEN-48-23 b434 at 29.02.2020	Raj Kumar Singh Raja Construction Pvt Ltd, Vill- Bali Paker, PO & PS- Paligani, Dist-Patna (Bihar)	29.07.19	30.09.25 (applied up to June 26)	74.7% (Financial)	Sudhir Kr Singh, AEN/Con/DNR	Work is in progress	628011517.2
56	Tender no. ECR-CAO-C-S-ETEN-48-23-24 closing date 29.11.2023 15:30 for Composite tender of Civil & Electrical works for construction of Am Bypass Line to be connected from Jagivan Hall (PNBE-DDU Main line) to existing An-Sauram line through link cabin (Y-Connectivity of Am) under Danapur Division of East Central Railway.	Rs. 477500000	ECR-CAO-C-S-ETEN-48-23 24/01/2023 09:51:40 at 10.01.2024	M/s BKS Raja Imperial BADA JV, Balipaker, Paligani, Patna, Bihar-800020	20.01.24	30.06.26	74.7% (10.91% Financial)	Abhilesh Kumar CEC/GB & Prateek Rastogi Dy CEC/DNR- 1 & Sudhir Kr Singh, AEN/Con/DNR	Work is in progress	521446893.1
57	Tender No. ECR-CAO-C-S-ETEN-48-23-22 for linking of track including transportation of P. Way materials like Rail, sleeper, fittings etc including drain, retaining wall etc and other ancillary works in connection with Malkajgiri-Karimnagar-Pandit surface line from Karota Patner Stn to Ashok Dham Stn (including) of Patna-Katol main line.	7.20 Cr 6.80	Agri No- ECR-CAO-C-S-ETEN-48-23 b525 at 07.06.2022	M/s A.K. Construction, Begusarai Bihar Brahmapur Begusarai	08.04.22	31.07.25	100% Physical 69.71% Financial	Abhilesh Kumar CEC/GB & Prateek Rastogi Dy CEC/DNR- 1 & Sudhir Kr Singh, AEN/Con/DNR	Work completed. Final variation sent for vetting	79125975.18
58	Tender No. ECR-CON-DNR-1-01-2025-26 closing date 31-12-2025 15:30 for Anti erosion work cum embankment protection including toe protection of vulnerable formation of newly commissioned BKP RORail line and Surface Triangle rail line between Malkajgiri Karotapatner under Danapur Division of East central Railway	24.62 Cr	LOA No-ECR-CON-DNR-1- SUAPUL 01-2025-26/7 11/26/200132182 at 27.02.2025	M/s JAIPRAKASH CONTRACTORS PRIVATE LIMITED- SUAPUL BHIMNAGAR RAGHUNATHPUR, BIRPUR, SUAPUL- 854338 Bihar, India	08.03.26	26.08.26	0.00%	Sudhir Kr Singh, AEN/Con/1/DNR	Work is in progress	309534130.7
59	Tender No. ECR-CAO-C-S-ETEN-48-22-23 closing date 08.08.2022 15:30 for conducting Final Location Survey, Soil investigation work & Drawing of bridge/other structure in connection with New 3rd line for Kati-Bahia, Barh to Bakhtiyarpur to Karmati and More Barahia in Danapur Division of East Central Railway.	1.31	LOA No-ECR-CAO-C-S- ETEN-48-22-23 23/01/20066061003 at 01.09.2022	M/s Delhi Integrated Multi Modal Transit System Limited, 8th floor, Block-1, Delhi Technology Park, Shastri Park, Delhi-110053	13.12.22	31.10.25 (Ext under process)	82% (physical) 49.46% financial	Abhilesh Kumar CEC/GB & Prateek Rastogi Dy CEC/DNR- 1 & Ravindra Kr Raj, XEN/Con/GB	Soil investigation report submitted. DPR of BKP-JAU submitted and other work is in progress.	13322132.51
60	Tender no. ECR-CAO-C-S-ETEN-48-22-23 closing date 22.03.2023 15:30 for construction of Pier P12 to P23 and Abutment A2 of Viaduct, balance quantity of deck slab and pathway works in connection with ROR line from Karmati to Bakhtiyarpur Link.	39.92 Cr 2nd Van 45.18	ECR-CAO-C-S-ETEN-48-22- 23/06/20069076319 at 08.05.2023	M/s BABA HANS CONSTRUCTIONS PRIVATE LIMITED, PATNA, FLAT NO-402, PLOT NO-162, BHOLA APARTMENT, ANANDPUR, WEST BORING CANAL ROAD, PATNA-800001	15.05.23	31.10.25	85%	Abhilesh Kumar CEC/GB & Prateek Rastogi Dy CEC/DNR- 1 & Ravindra Kr Raj, XEN/Con/GB	Work is in progress	
61	Supply, stacking and spreading stone ballast, Linking of track including ancillary works in connection with BKP-Barh 3rd line from Karmati to Bakhtiyarpur link ROR line.	5.20 Cr	01053470081851 at 18.07.2023 ECR/ECR/Civil/2023/0057 at 30.12.23	J.S. Company, Begusarai	01.08.23	19.07.24	48.97% (Financial)	Abhilesh Kumar CEC/GB & Prateek Rastogi Dy CEC/DNR- 1 & Ravindra Kr Raj, XEN/Con/GB	Work completed. Letter given to agency for final measurement	5.49 Cr
62	Final Location Survey, Traffic Survey with EIR/FIR, Preparation of LOP for Engineering/Electricals & T Works, ESP, L-section, General Arrangement Drawings of Bridges/Roads, Preparation of Detailed Project Report (DPR), EPC/DOQ Tender Document and other Preliminary Activities for preparing Detailed Estimate on actual realistic Cost in connection with Kati-Patna-Pandit Deen Dayal Upadhyay (KIUL-PNBE-DDU) 3rd and 4th line (390 KM).	5.39 Cr	ECR-CAO-C-S-ETEN-46-23 24/01/202270994170 at 28.12.2023	M/s SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED	01.02.24	31.05.2026	17.63% Financial	Abhilesh Kumar CEC/GB & Prateek Rastogi Dy CEC/DNR- 1 & Ravindra Kr Raj, XEN/Con/GB	DPR from BKP-DDU submitted and other work is in progress.	77823492
63	Tender No. ECR-CAO-C-S-ETEN-73-23-24 closing date 15-04-2024 15:30 for Composite tender of Civil & Electrical works for Construction of Surface Triangle between Bhadana Station (Patna-DDU Main line) and crossing station Karmati (Dildamapur -Tangaila line) (11.10 Km) under Danapur Division of East Central Railway.	95.96	ECR-CAO-C-S-ETEN-73-23- 24/06/202470109261 at 21.05.24	M/s MIRAL-ABC JV, 316 to 319, SUVAS Sada, Nr Suvas Cuspur, Opp. Nikol Police Station, Nikol, Almabad-382350, Gujarat	27.06.24	20.11.2025 (Agmt yet not finalised)	0%	Abhilesh Kumar CEC/GB & Prateek Rastogi Dy CEC/DNR- 1 & Ravindra Kr Raj, XEN/Con/GB	Work is in progress.	1178229782

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1		3	4	5	6	7	8	9	10	11
64	Tender no. ECR-CAOC-S-ETEN-14-24-25 closing date 10/07/2024 15:30 for Conducting FLS, Preparation of land plans, obtaining permission of tree cutting, Preparation of GAD, Design of Major Bridges, Minor Bridges, LHS, RUB, ROB, Throat Bed, Animal underpass/overpass, FOB, RFO Buildings, Soil stability, Slope stability, E2 test under projects in jurisdiction of Dy. CE/Cen/Danapur.	5.97	ECR-CAOC-S-ETEN-14-24-25/00861140111079 dt 24/08/2024	M/S C E Testing Company Private Limited, Kolkata, 124 A N S Bose Road Kolkata-700092, West Bengal, India	16/09/24	23/08/2027	13%	Abhilesh Kumar CE/C/G & Prateek Rastogi Dy. CE/C/DNR-I & Ravindra Kr Raj, XEN/Cen/GIB	Work is in progress	
65	Tender No. ECR-CAOC-S-ETEN-03-24-25 closing date 31/03/2025 12:15 for Construction and Commissioning of maintenance facilities for Vande Bharat Coaching complex at Patliputra, Patna (Bihar) including all Civil, Electrical, Mechanical, Signal and Telecommunication works for East Central Railway	220.85	ECR-CAOC-S-ETEN-03-24-25/00976330132505	M/S NALANDA - ALTI JV (Joint Venture) 4TH FLOOR, N.P. TOWER, MAIN ROAD, KANKARBAGH, PATNA 800020	27/06/25	26/06/27	0%	Abhilesh Kumar CE/C/G & Prateek Rastogi Dy. CE/C/DNR-I & Ravindra Kr Raj, XEN/Cen/GIB	Work is in progress	260.90 Cr
66	Tender No. ECR-CAOC-S-ETEN-46-21-22 closing date 12/11/2021 15:30 for supply of portion and welding of 60kg/52kg (New/SHL 9072 UTS) joints by fusion welding of Rail by Alumino Thermal process on cess in situ as per IRS specification T-19-2020 with contractor's materials, labour, T & P etc including welding supervisor complete in all respect under jurisdiction of CAOC/S	13.16	ECR-CAOC-S-ETEN-46-21-22/0540 dt 18/08/2022	The India Thermal Corporation Ltd	24/01/22	31/07/2026	53.8% (Financial)	Abhilesh Kumar CE/C/G & Prateek Rastogi Dy. CE/C/DNR-I & Ravindra Kr Raj, XEN/Cen/GIB	Work is in progress	131688965.6
67	Strengthening Important Bridge no-7 (J.P. Setu) by retrofitting as suggested by CSIR-SERC, Chennai and provision of inspection platform around pier and view cutter etc for Bridge no-6 (Vishal) between PPTA-PHLG in connection with doubling of Patliputra-Palkeza BG rail line project under Danapur Division of ECR	13.82	00972580072570 dt 28/02/2023	M/S JCL Infra Private Limited	13/06/23	31/08/2025	38.57% (Financial)	Abhilesh Kumar CE/C/G & Prateek Rastogi Dy. CE/C/DNR-I & Ravindra Kr Raj, XEN/Cen/GIB	Work under arbitration	77823492
68	Tender No. ECR-CAOC-S-ETEN-02-24-25 closing date 03/03/2025 12:15 for Engineering, Procurement and Construction (EPC) for Construction of New BG Rail Bridge (2x32.00m Open Web Steel Girder + 3x312.0 m Open Web Steel Girder) with Sub structure of Double line Track and Superstructure of Single line Track across River Ganga between Bakramshila and Katurani Stations on New Railway Line Project	Rs. 1068340000	Letter No. CAOC-SOUTH-HQ-ENGINEERING-1 ECR-CAOC-S-ETEN-02-24-25/10136260130530 Dated 31/05/2025	M/S IRCON INTERNATIONAL LTD-NEW DELHI C-4, District Centre Saket NEW DELHI-110017 Delhi, India		31/05/2029	Nil	Abhilesh Kumar CE/C/G & Prateek Rastogi Dy. CE/C/DNR-I & Ravindra Kr Raj, XEN/Cen/GIB	Not started	13,73,90,212.34
69	1. Tender No. GSETender08OpenDNR24-25-1 closing date 20-08-2024 12:00 for Provision of 3 Nos. Terminal platform in Harding Park area at PATNA Jn	Rs-690200000	Letter No. DANAPUR DIVISION-GATI SHAKTI /OSE Tender08OpenDNR24-25/100868500112192 Dated 06/09/2024	M/S BATESHWAR SINGH-BEGUSARAI BIHAT TOLA JAGIR BEGUSARAI-851135 Bihar, India	02/05/2025	30/04/2026	7%	Abhilesh Kumar CE/C/G & Prateek Rastogi Dy. CE/C/DNR-I & Ravindra Kr Raj, XEN/Cen/GIB	Work is in progress	
70	Construction of Road Over Bridge (ROB) in lieu of L.C. NO. 39C in between Karvandi and Nauram and ROB in lieu of L.C. NO. 56C in between Pusauli-Mulhara in G.C. Section of Mugalsara Division (Railway Portion)	379511330.5 & 1st Var. 418126020.61	ECR-CAOC-S-ETEN-02-24-25/0074081018	CIS & S.P. Malik (JV), 34A, Metcalf Street, 4th Floor, Kolkata-700013	22/10/2018	07/04/2020, Extended up to 15/09/2025	97%	N.K. Jha CE/C/Control & Vishal Anand Dy. CE/C/DOS & Shreya Shekhar XEN/Cen/DOS	Work is in progress	315976199
71	Construction of Road over bridge (ROB) in lieu of L.C. NO. 69/C between Karmasa and Sadriga station at Km6425-7 on DFC route of Pt Deen Dayal Upadhyaya Division	439315418.5	ECR-CAOC-S-ETEN-02-24-25/0074081018	M/S Classic Anvi JV, Viji Nagar, P.S. Patankar Nagar, P.O. - B. H. Colony, Patna-800026	25/06/2021	10/12/2022, Extended up to 31/01/2026	65%	N.K. Jha CE/C/Control & Vishal Anand Dy. CE/C/DOS & Shreya Shekhar XEN/Cen/DOS	Work is in progress	472075747.3
72	Construction of 5 nos sub way in lieu of existing L.C. no 24/C, 26 C, 27/C, 28/C & 29/C in between Gaya-SEB	496425660.03, 1st Var. 507944868.07	ECR-CAOC-S-ETEN-02-24-25/0074081018	M/S M Durga Rao 48-1-3-1, Smagar, Vishalpuram-530016, Andhra Pradesh	15/12/2020	03/03/2022, Extended up to 30/09/2026	35%	N.K. Jha CE/C/Control & Vishal Anand Dy. CE/C/DOS & Shreya Shekhar XEN/Cen/DOS	Work is in progress	561489980.1
73	Balance work for Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P-Way materials like Rail, Sleepers, fittings, Earth Work in embankment, compaction, blanketing, turfing, Construction of RUB , Minor Bridges, Major Bridges, and others associated works for construction of 3rd line (Km 673.500 to Km 677.280) between DDU to Allahabad under jurisdiction of Dy. CE/C/DOS	13,42,25,326.81	ECR-CAOC-S-ETEN-02-24-25/0074081018	NDR BOM JV, SECOND FLOOR, Gali Number 7, Khatas Industries, Shubhash Nagar, Dadrn on sanc. Khatas, Bilar-821305	25/07/2025	22/11/2023, Extended up to 31/05/2025	60%	N.K. Jha CE/C/Control & Vishal Anand Dy. CE/C/DOS & Shreya Shekhar XEN/Cen/DOS	Work is in progress	55,59,77,100.70
74	Tender No. ECR-CAOC-S-ETEN-40-21-22 for Supply and Stacking of 110000 Cum 30mm size machine crushed track ballast confirming RDSO's specification IRS-G-1 June-2004 with up to date correction slips, for BG Railway Track FOR Kosiara siding and loading the same into BOBYN/Open wagon and other miscellaneous work related with development of Kosiara Ballast Siding for various projects under CAOC/South and DDU Division	20105523.1	LOA No. ECR-CAOC-S-ETEN-40-21-22/00861140111079 dt 14/12/2021	B B CONSTRUCTION-JAGDISH JV, 12-NAYA GANI KIJURIA DIST-BULANDSHIR (UP)	28/12/2022	13/12/2023, Extended up to 09/01/2026, further extension applied	95%	N.K. Jha CE/C/Control & Vishal Anand Dy. CE/C/DOS & Shreya Shekhar XEN/Cen/DOS	Work is in progress	21,62,82,333

\$

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & Date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1		3	4	5	6	7	8	9	10	11
75	Tender No ECR-CAO-C-S-ETEN-46-22-23 for Conducting Final Location Survey (PLS) and soil investigation work at Tort-Chakra-Kashipuraya (near Gaya) new line, Tura-Pipradhi-Rohasgarh Fort-Delhi-on-Sone new line and both line for Nabnagar Power Generation Plant (NTPC) at Aurah.	2389398 48	LOA No: CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-46-22-23/00861140062628 Dated: 27/09/2022	C E TESTING COMPANY PRIVATE LIMITED, 124-A N S C Bose Road Kolkata- 700092	44814	26.09.2023 Extended up to 30.09.2026	80%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDOs & Digvijay Narayan Singh AEN/Cen/DOS	Work is in progress	34745355
76	Tender No ECR-CAO-C-S-ETEN-46-22-23 for Conducting Final Location Survey (PLS) and soil investigation work for construction of Bihla-Aurangabad (120077 km) new line project and Gaya Dillonganj (136.83 km) via Ratiganj New line project.	37781967	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-46-22-23/10692780076937 Dated: 13/05/2023	M/S SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED, 1101A, 11th Floor, Tower A-II, Corporate Park, Plot No. 7A/1, Sector 142 Noida- 201301 Uttar Pradesh	27/05/2023	14.03.2024, Extended up to 31.01.2026	65%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDOs & Digvijay Narayan Singh AEN/Cen/DOS	Work is in progress	51040796
77	Tender No ECR-CAO-C-S-ETEN-17-24-25 for Conducting Final Location Survey, Traffic Survey with EIR/FIR, ESP, L-Section, GAD and design of bridges / RUBROB, Preparation of Detailed Project Report (DPR), EPC/BOQ Tender Document and the Preliminary Activities for preparing Detailed Estimate (approx. 100 Km) in connection with Railway projects and 8 new ROB, 04 nos. ROR and other concerned activities associated with Survey and preliminary work, providing assistance & Inauguration in land acquisition/transfer of private/Government/Forest land from application stage to final documentation stage of Railway projects under CE/C/South.	63849022 38	Letter No: CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-17-24-25/00861140111440 Dated: 29/08/2024	M/s C E TESTING COMPANY PRIVATE LIMITED, 124-A N S C Bose Road Kolkata- 700092	03.10.2025	28.08.2026	10%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDOs & Digvijay Narayan Singh AEN/Cen/DOS	Work is in progress	
78	Tender No ECR-CAO-C-S-ETEN-DOS-04 for Construction of Subway in lieu of existing level crossing no 9/C, 12/C, 13/C, 14/C, 15/C, 16/C, 18/C, 20/C & 21/C in between Gaya - Son Nagar section of Pt. Deen Dayal Upadhyaya Division.	64489138 2	LOA No: CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-DOS-04/00907140146208 Dated: 09/12/2025	M/s VIJAYA INFRA PROJECT PVT LTD, Gala No. 111, Dampj Shanti Industrial Estate Lbs Marg, Surya Nagar Vikhroli West Mumbai- 400083	15/12/2025	08.09.2026	2%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDOs & Digvijay Narayan Singh AEN/Cen/DOS	Work in progress	635166221
79	Tender No ECR-CAO-C-S-ETEN-29-24-25 for Engineering, Procurement and Construction (EPC) for Construction of double line track (3rd & 4th line) formation including earth work, blanketing, minor bridges, major bridges, electrification works and other miscellaneous works for 32.5 T axleload including Electrical TRD (2525 KV) in Gaya-SonNagar section (in between DFCC CH 225.300 (IRCT 1475.200) to DFCC CH 292.175 (IR C11 542.075)) in DDU Division of East Central Railway.	709117690 40	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-29-24-25/10310770099456 Dated: 12/07/2024	M/s H.G. INFRA ENGINEERING LIMITED, 14, Pandhri Colony, Ratnada Jodhpur- 342001	30.06.2024	11.03.2027	21%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDOs & Shreya Shekhar, XEN/Cen/DOS Digvijay Narayan Singh AEN/Cen/DOS	Work in progress	7726961511 95
80	Tender No ECR-CAO-C-S-ETEN-29-24-25 for Dismantling of existing 48m span Bow String girder and superstructure spanning over running track, Provision of additional substructure along with foundation between running tracks, Supply, Fabrication, Launching of new Composite Girders along with other ancillary works for rehabilitation of railway portion of existing ROB at km 553/28-30 in Howrah end of Dohri On Sone Station of DDU Division.	106060908 8	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-29-24-25/0097440121225 Dated: 11/01/2025	M/s SAURABH KUMAR AND BROTHERS, Jantih Bazar Bermo Bokaro- 829114	15/01/2025	10.10.2025, Estd. up to 10.06.2026	20%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDOs & Shreya Shekhar, XEN/Cen/DOS Digvijay Narayan Singh AEN/Cen/DOS	Work in progress	90021732-92
81	Tender No ECR-CAO-C-S-ETEN-DOS-01 for Construction of Minor Bridges, Earth Work, Blanketing, linking of permanent way including transportation of P.Way materials and others associated works at Sasaram North Cabin yard in connection with construction of "ROR at Sasaram connecting GC to ARA-SSM line	38889388 04	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-DOS-01/00861470131949 Dated: 20/06/2025	M/s MIRAL INFRASTRUCTURE, 316 to 319, SUVAS Saha, Nr. Suvas Capital, Opp. Nikol Police Station, Nikol AHMEDABAD- 382350	26/06/2025	19/12/2025, Further extension applied	5%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDOs & Shreya Shekhar, XEN/Cen/DOS	Work in progress	45954521 44
82	Construction of Road Over Bridge (ROB) in lieu of L-Xing No. 11C in between Gauru & Jamulpur in Gaya & Mughalsarai GC section of Mughalsarai Division	103887699 1	ECR-CAO-Cen/WT/Agri/Sou 10/56 dt 07.12.18	M/s Hingay Kumar Singh, M.G. Nagar, Kanti Factory Road, Kanharbagh, Patna- 800026	05.09.2018	06.02.2019, 06.06.2020, 07.12.2019, 06.12.2021, 05.06.2022, 31.3.2023, 18.6.2023, 18.12.2023, 18.6.2024, 30.10.2024, 17.12.2024, 16.3.2025, 15.06.2025, 30.04.2026	93%	N.K. Jha CE/Central & Vishal Anand Dy. CE/Cen/DOS & Digvijay Narayan Singh AEN/Cen/DOS	Work is in progress	88898471

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1										
83	Tender No ECR/CAO-C-S-ETEN-03 Construction of Officers Rest House, 01 No. Type V quarter, 2 Nos. Type IV quarter, 8 Nos. Type III quarter and 01 No. Type II (Special) staff quarter, Water Supply, sanitary connection with 3rd and 4th new line of D/ECC project from Keshiba to Chhatra Pathu under DDU division of East central railway	7969909.49	ECR/ECRC/Civil/2023/0043 dated 21.02.2026	M/s LORD VISINU CONSTRUCTIONS PRIVATE LIMITED 102 A, Lotus Apartment New Palupura Colony Panna-800013 Bhat, India	15.07.2025	09.03.2026, Extnd upto 31.12.2026	5%	N.K. Jha CE/Central & Vishal Anand Dy. CE/CDO/S & Digvijay Narayan Singh AEN/Cen/DOS	Work is in progress	11
84	Work of "Earth work in formation in cutting/filling including compaction, blanketing, turfing, side drain and catch water drain. Construction of minor bridges, construction of quaters & platforms, FOB's & Other miscellaneous activities and associated works in between Odra Dam Km 138.900 (Excluding Yard) to Mirchbadun Km 166.500 (Excluding Yard) in connection with Ramna-Singrauli (160 Km) Doubling project under Dhanbad Division in ECR."	Rs. 107830622.2nd Variation cost - Rs1341686316.54	No ECR/CAO-Civil/WT/Scut b/303 Date-24.05.2017	INCL	18.09.2016	Original DOC: 20.12.2017 Extended upto 30.08.2025	Physical Progress-100% Financial Progress-95%	N.K. Jha CE/Central & Shashi Kumar, Dy. CE/Cen/Gaya	Final Variation sanction	999480328.5
85	Tender No ECR/CAO-C-S-ETEN-SL761-21-22 closing date 28-01-2022 15.30 for construction of 60 Bed Running Room at Krishnashila station, augmentation of Existing Running Room of Renkut. Construction of Officer's Rest House at Singrauli station & at Garhwa Road station and C&W Office at Singrauli station, Ballast extender at Singrauli, Road & boundary walls under Dy. CE/C/renkut in connection with Doubling of Garhwa Road-Ramna, Ramna-Singrauli&Karnala Road-Shaktinagar BG Rail line project under Dhanbad division in EC Railway	169159370.9	ECR/CAO-Civil/WT/Ag/Scut b/544, Dt. 23.09.2022	MBPL	26.05.2022	Original DOC 03.01.2023 Extended upto 30.06.2025	Physical Progress-90% Financial Progress-60%	N.K. Jha CE/Central & Shashi Kumar, Dy. CE/Cen/Gaya	Work in progress	160566225.9
86	Tender No ECR/CAO-C-S-ETEN-T-39-22-23 closing date 11.08.2022 15.30 for Conducting Final Location Survey Soil investigation work & Drawing of Bridges/ Other Structure in connection with New Line Between Wyndhamang to Ambikapur (180 km) New Line under Dy. CE/Cen/Renkut in Dhanbad Division of East Central Railway	30691795.9	ECR/ECRC/Civil/2023/0001, Dt. 06.02.2023	M/s CONSULTING ENGINEERS GROUP LIMITED-JAIPUR	10.12.2022	Original DOC 21.08.2024 & extended upto 30.06.2026	Physical Progress-80% Financial Progress-55%	N.K. Jha CE/Central & Shashi Kumar, Dy. CE/Cen/Gaya	Work in progress	38051877
87	Tender No ECR/CAO-C-S-ETEN-54-22-23 closing date 07-10-2022 15.30 for Earthwork in cutting, filling, compaction, blanketing, turfing. Extension of Minor Bridges, construction of Central building for weigh bridge and barrier at Level crossing. Road work, retaining wall, Drain work and other construction work as per Railway specification and standards for the NCL. Khadia Project under Dy. CE/C/Renkut unit under Dhanbad Division of East Central Railway.	181101176.04 & 1st variation 225999805.79	ECR/ECRC/Civil/2023/0017, Dt. 24.03.2023	M/s K N International Limited-Sonebhadra, Chama Road, Apara, Sonebhadra-231225 Uttar Pradesh	14.11.2022	Original DOC 03.07.2023, & Extended upto 30.06.2026	Physical Progress-85% Financial Progress-75%	N.K. Jha CE/Central & Shashi Kumar, Dy. CE/Cen/Gaya	Work in progress	195561614.5
88	Tender No ECR/CAO-C-S-ETEN-58-22-23 closing date 25.10.2022 15.30 for Passenger amenities work, Development of circulating area, Central Drain work, track machine Rest House, water supply arrangement, Approach road, Platform work, PF shed Renovation of old Singrauli sin. building and other miscellaneous works in compliance of CRS stipulation between Garhwa Rd to Dudhi Nagar and Odra to Singrauli section in connection with doubling of Garhwa Rd- Ramna & Ramna-Singrauli BG rail line project under Dy. CE/Cen/Renkut in Dhanbad division ECR	93153919.78	ECR/ECRC/Civil/2023/0021, Dt. 17.04.2023	M/s Sindh Infratech Private Limited-Singrauli	06.02.2023	Original DOC 09.10.2023 & Extended upto 31.01.2026	Physical Progress-88% Financial Progress-75%	N.K. Jha CE/Central & Shashi Kumar, Dy. CE/Cen/Gaya	Work in progress	105896532.2
89	Passenger amenities work, Improvement of existing station building, water supply, approach road, boundary post and other miscellaneous work associated with CRS inspection between Jharkas to ODHRA section in connection with doubling of Ramna-Singrauli BG rail line project under Dhanbad division in ECR.	Rs. 92644042.36	LOA No- CAO-C-South- HQ-Engineering/ECR-CAO-C-S-ETEN-50-22-2300927330067546 dated 09.12.2022	Sindh Infratech Pvt.Ltd., Bhagat Singh Colony, Singrauli (MP)	44930	Upto 31.10.2024	24%	N.K. Jha CE/C/C, Shashi Kumar, Dy. CE/C/Gaya	Rs. 108156872.97	Rs. 108156872.97
90	Name of Work "ECR/CAO-C-S-ETEN-21-24-25 for Supply of 100000cum 30mm size machine crushed track ballast confirming RDSO's specification RSGI-I June 2004 with upto date correction slips, for BG Railway track for Bili siding and loading the same into any type of Railway wagons for various projects under CAO/Cen/South, ECR	Rs. 151516049	LOA No- ECR-CAO-C-S- ETEN-21-24-25009863400119442 dated 17.12.2024.	M/s Bakhat Ram Mandhyan & Co Pakur Jharkhand	30.01.2025	Upto 30.04.2026	65%	N.K. Jha CE/C/C, Shashi Kumar, Dy. CE/C/Gaya	Work in progress	Rs. 1199247000.0

2

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1		3	4	5	6	7	8	9	10	11
91	Under Water Strengthening & Rehabilitation of Substructure around well cap & Pier (P3, P4, P5, P6) and Open foundation (P7) of Important Bridge No. 407 (Oren Dam Bridge) (Span: 2x30 Span=56.2 m x 130.5m) At Km 139 (600) in connection with Ramnagar-Singrauli Doubling work of DIIN Division of E.C Railway	Rs. 5622666.79 1st Variation Rs.8192545.18	Letter No CAO-C-S-ETEN-11-14-21-23 dated 06/05/2024 HQ-ENGINEERING/ECR-CAO-C-S-ETEN-11-23-24/0888980102487 Dated 06/05/2024	MADYANASOURE CONCRETE TREATMENT Pvt. LTD MUMBAI	01/06/2024	30/09/2025 DDC under process	100%	N K Jha CEC/C, Shashi Kumar, Dy. CEC/Gaya	Final variation is under process	Rs. 56907142.50
92	Engineering Procurement and Construction (EPC) for "Construction of double line track (3rd & 4th line) formation including earth work, blanketing, minor bridges, RUI, Major bridges, Important bridges, RFO works, Track works, station building, electrification works, TRD works (2X2SKV) and other miscellaneous works for 12.51 Indian Railway Standard Loading in Kodma detour section in between DFCC CH 183.680MR CH 434.426 (Near Godma detour End) to DFCC CH 225.300 (Near New Kasbla) in DIIN and DDU Division of East Central Railway.	Rs. 831,28,297.61 69	Agreement No. ECR-CAO-C-S-ETEN-14-21-23 dated 09/08/2024	Larsen & Toubro Limited	07/09/2024		12%	N K Jha CEC/C, Shashi Kumar, Dy. CEC/Gaya, Rohit Raj, XEN/Con/Gaya	Work in progress	Rs. 10128066538.15
93	Construction of Office Building - 1 nos Type V quarter, 2 nos Type IV, 6 nos Type III and 4 nos Type II (Special) staff Qtr., Water Supply, sanitary work, Road work and other ancillary work related to building at Gaya in connection with 3rd and 4th new line of DFCC project from Kasbla to Patnaur under diambud and DDU division of East Central Railway.	Rs. 775,69,885.00	Agreement No. ECR-CAO-C-S-ETEN-14-21-23 dated 09/08/2024	Lord Vishnu Constructions Pvt. Ltd Patna,	25/10/24	Upto 31/03/2026	56%	N K Jha CEC/C, Shashi Kumar, Dy. CEC/Gaya, Rohit Raj, XEN/Con/Gaya	Work in progress	
94	E-Tender No. ECR-CAO-C-S-ETEN-14-21-23 for Construction of Chaurpur Road Over Bridge (ROB) in line of L/C No. 265P/IT at Km. 800/1-2 in between Chandrapura - Barkakana route in CIC section of Diambud Division	423872559.6	ECR-CAO-C-S-ETEN-14-21-23 dated 07/10/2021	Twames Construction and Infrastructure Limited (Formerly known as Tania Constructions Limited, Kolkata)	18/09/2024	20/04/2026	8%	R N Jha CEC/ND, Hansraj Meena, Dy. CEC/01/2ME Sanjay Kumar (AENCON/12ME-1)	Work in progress	46098638.6
95	E-Tender No. ECR-CAO-C-S-ETEN-31-21-22 for Construction of Road Over Bridge (ROB) at Genua Km. 494/5 in line of L/C No. 11/A/T in between Chandrapura - Barkakana route in CIC section of Diambud Division.	559125142.3	ECR-CAO-C-S-ETEN-31-21-22 dated 15/12/2021	M/S GPT GSM JV, Adarsh Nagar, Near New Bus Stand, Bijaia, Rangam Cante	19/02/2023	31/12/2026	26%	R N Jha CEC/ND, Hansraj Meena, Dy. CEC/01/2ME Sanjay Kumar (AENCON/12ME-1)	Work is in progress	612333115.4
96	Tender No. ECR-CAO-C-S-ETEN-08-21-22 Earth work in cutting, filling extension of Minor Bridges, Wharf wall, Retaining wall, FOB at Balunath & Bakura, construction of 02 (Two) No. ROB in line of existing ROB at Ch 25.775 & 30.810 with dismantling of existing ROB and other associated work in between Km. 18.500 to 30.900 (including Balunath Yard and Bakura Yard) in connection with construction of 3rd line between Tori - Shyampur	776320498 After Variation 109552632	ECR-CAO-C-S-ETEN-08-21-22 dated 16/11/2021	M/S Dineshchandra R Agarwal, Infraction Pvt. Ltd., 401-The Grand Mall, Opp. SBI Local Office, S M Road, Ambawadi, Ahmedabad-380015 (Gujarat)	10/01/2022	30/09/2026	96%	R N Jha CEC/ND, Hansraj Meena, Dy. CEC/01/2ME Sanjay Kumar (AENCON/12ME-1)	Work in progress	986350689.4
97	E-Tender No. ECR-CAO-C-S-ETEN-05-21-22 for supply, stacking and spreading of stone ballast, linking of Permanent way including transportation of P-way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard, from Km. 22/100 to 44/400 Km (including Bakura Yard, Phulbasu Yard, Shyampur Yard) in connection with 3rd line from Tori - Shyampur New B.G. Rail line Project in Lachur District.	279051814.43 After Variation 319187414.51	ECR-CAO-C-S-ETEN-05-21-22 dated 25/08/2021	M/S Mahendra Buildcon Private Limited, Saina	05/02/2022	31/03/2026	80%	R N Jha CEC/ND, Hansraj Meena, Dy. CEC/01/2ME Sanjay Kumar (AENCON/12ME-1)	Work is in progress	332818123.9
98	E-Tender No. ECR-CAO-C-S-ETEN-06-21-22 for supply, stacking and spreading of stone ballast, linking of Permanent way including transportation of P-way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard, from Km. 3/00 to 22/100 Km (including Biratoli Yard, Kusmahi Yard, Balunath Yard) in connection with 3rd line from Tori - Shyampur New B.G. Rail line Project in Lachur District.	279543968.54 After Variation 319196383.8	ECR-CAO-C-S-ETEN-06-21-22 dated 25/08/2021	M/S Mahendra Buildcon Private Limited, Saina	08/09/2021	31/03/2026	84%	R N Jha CEC/ND, Hansraj Meena, Dy. CEC/01/2ME Sanjay Kumar (AENCON/12ME-1)	Work is in progress	332818123.9
99	Tender No. ECR-CAO-C-S-ETEN-SLT-16-22-23 for Suitable mitigation work recommended by the consultant for slope stability at Bt. No. 66, 64, 72, 92 in Tori - Shyampur B.G. Rail line and Bridge No. 06 of Biratoli - Mithamun surface line.	178627201.68 After Variation 249464755.1	ECR-CAO-C-S-ETEN-SLT-16-22-23 dated 13/07/2022	M/S Karan Enterprises, Bokaro	25/07/2022	30/04/2026	80%	R N Jha CEC/ND, Hansraj Meena, Dy. CEC/01/2ME Sanjay Kumar (AENCON/12ME-1)	Work is in progress	164571125.9
100	Tender No. ECR-CAO-C-S-ETEN-SLT-07-22-23 for Construction of Boundary wall, NTPC office building, side drain and other associated work in connection with construction of Hazaribag - Bandah N.T.P.C. Sidling	217045333.64 After Variation 322938185	ECR-CAO-C-S-ETEN-SLT-07-22-23 dated 16/07/2022	M/S Binay Kumar Singh K K Road, M.G. Nagar, Lunkarbagh, Patna - 26	30/07/2022	31/07/2026	77%	R N Jha CEC/ND, Hansraj Meena, Dy. CEC/01/2ME D. K. Verma AENCON/12ME-1	Work is in progress	176125213.7

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
101	Construction of 3 (Three) Nos. ROBs in lieu of existing ROBs at Ch-5 295, Ch-5 295, Ch-5 865, Ch-5 775, Ch-5 810 and other associated work in connection with construction of 3rd line between Ton - Shivpur	472171747 09 Alter Variation 475945517.1	ECR/CAO-C-S-ETEN-44-22 23 dated 27.01.2023	SAURABHI KUMAR AND BROTHERS-Bikaner	10.11.2022	30.04.2026	65%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME D. K. Verma AEN/Con/CHZME-I	10 Work is in progress	574180357
102	Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings, Earth work in cutting, filling, blanketing, extension/construction of Minor Bridges, Retaining wall, approach road etc and other associated work in connection with Hazaribag - Bamadag (N.T.P.C) doubling work.	574868984 Alter Variation 830896988.14	ECR/CAO-C-S-ETEN-44-22 23 dated 27.01.2023	RANG BHAADUR SINGH-DIBANBAD	10.02.2023	31.03.2026 Extension applied up to 30.09.2026	85%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME D. K. Verma AEN/Con/CHZME-I	Work in progress.	664146824
103	Construction Type-II, Type-III quarter, Running room, RPF barrack, Health unit, over head Tank, Water filtration plant, deep tube well, Mithabari room and other ancillary work between TORSHIVPUR section in Latchur/Chaura district Jharkhand State	573281365 Alter Variation 65984602.53	ECR/CAO-C-S-ETEN-41-22 23 dated 27.01.2023	DINESH CHANDRA R AGRAWAL INFRACON PVT. LTD.-AIMEDABAD	10.02.2023	31.07.2026	52%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME Sanjay Kumar (AEN/CON/CHZME-I)	Work in progress.	585638334
104	Tender No. ECR/CAO-C-S-ETEN-41-22-23 for Conducting Final location survey, Soil investigation work & Drawing of bridges/ Other Structure in connection with Hazaribag - Angada doubling with "Y" connection with Ranchi Road, Shivpur - Khatua Doubling and Koderma - Hazaribag doubling with "Y" connection at Koderma - Hazaribag Town in Dhanbad Division of East Central Railway.	25738329	ECR/CAO-C-S-ETEN-41-22 23 dated 27.01.2023	M/S Delhi Integrated Multi Modal Transit System Limited Delhi	20.01.2023	31.03.2026	50%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME Sanjay Kumar (AEN/CON/CHZME-I)	Work is in progress	26537716
105	Tender No. ECR/CAO-C-S-ETEN-47-23-24 Earth Work in Cutting, Filling, Extension of Minor Bridges, Ballast Supply, spreading of ballast, Track Linking, Yard Rerailing, Transportation of P.Way material and other associated work between Km-0.00 to km-3.00 in connection with construction of Ton Shivpur 3rd line.	89489661 Alter Variation 101331056.5	ECR/CAO-C-S-ETEN-47-23 24 dated 30.09.2024 dated 01.01.24	BOM INFRA-FARIDABAD	15.01.2024	31.03.2026	60%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME Sanjay Kumar (AEN/CON/CHZME-I)	Work in progress	96273177
106	Tender No. ECR/CAO-C-S-ETEN-60-23-24 Earthwork in cutting, filling, compaction, blanketing, construction minor bridge, RUB, retaining wall, supply & amp; spreading of stone ballast, P.Way linking, Transportation of P.Way material etc. and other associated work from Ch- 2,000 to 6,800 in connection with construction of Hazaribag - Bamadag doubling Rail line Project	687973991 Alter Variation 731638909.70	ECR/CAO-C-S-ETEN-60-23 24 dated 08.02.2024 dated 14.05.2024	ROYAL INFRACONSTRU LIMITED-KOLKATA	15.06.2024	14.05.2026	62%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME D. K. Verma AEN/Con/CHZME-I	Work is in progress	860006459
107	Tender No. ECR/CAO-C-S-ETEN-74-23-24 Construction of boundary wall/wind breaking wall in Bakru, Balamath and Mulhasia siding under Magadh-Sanghmira area of CCL and crash barrier in ROBs in connection with construction of Ton - Shivpur 3rd Line.	195893927 Alter Variation 207295891.29	ECR/CAO-C-S-ETEN-74-23 24 dated 08.02.2024 dated 09.05.2024	ROYAL INFRACONSTRU LIMITED-KOLKATA	18.06.2024	31.03.2026	77%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME Sanjay Kumar (AEN/CON/CHZME-I)	Work is in progress	200966238
108	Conducting FLS, preparation of land plans, obtaining permission of free cutting, preparation of GAD, Design of Major Bridges, Minor Bridges, LHS, RUB, ROB, Throat bed, Annual underpass/overpass, FOB, RFO, Buildings, Soil stability, Slope stability, EV2 test under projects in jurisdiction of Dy. CEC/CON/HRKA and Dy. CEC/CON/CHZME-I	117268764	ECR/CAO-C-S-ETEN-16-24 25 dated 10.05.2024 dated 09.10.2024	CHAITANYA PROJECTS CONSULTANCY PVT.LTD.-GHAZIABAD	12.10.2024	09.10.2026	12%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME D. K. Verma AEN/Con/CHZME-I	Work is in progress	154032712.1
109	Tender No. ECR/CAO-C-S-ETEN-14ZME-03 closing date 19.03.2025 15.30 for construction ROB at Km. 72.150(1*16.00m Composite Girder) for elephant and wild animal over pass between Damer-Jageswar Bihar Station and other associated work in connection with doubling work in between Damer-Ranchi Road	194352974.4	ECR/CAO-C-S-ETEN-14ZME-03 dated 01.05.2025	SAURABHI KUMAR AND BROTHERS-Bikaner	12.05.2025	01.05.2026	12%	R.N. Jha CEC/SD, Hansraj Meena, Dy. CEC/CHZME Sanjay Kumar (AEN/CON/CHZME-I)	Work is in progress	196636676
110	"Construction of ROB in lieu of unmanned L.C. at 18.950 km with Open foundation in between Koderma-Nawadhi section in connection with new BG Rail line between Koderma to Giridih."	76524013.79	ECR/CAO/Con/WT/Scrub/11 dated 01.05.2023	Foundation Engineers, 12/1 Paliputra Industrial Estate, Patna-8000013	01.04.2024	30.06.2026 (Under Process)	15%	R.N. Jha CEC/SD, SANTOSH KUMAR Dy. CEC/CHZME & Sn H. G. Rao, AEN/Con/SD	Work in progress	10,71,12,576.00
111	"Construction of ROB in lieu of unmanned L.C. at 31.200 km with Pole foundation in between Koderma-Nawadhi section in connection with new BG Rail line between Koderma to Giridih	92987172.00/ 108415556.80	ECR/CAO/Con/WT/Scrub/11 dated 04.11.2013	Foundation Engineers, 12/1 Paliputra Industrial Estate, Patna-8000013	05.06.2018	30.11.2025 (Work is Final)	100% (Work Completed)	R.N. Jha CEC/SD, SANTOSH KUMAR Dy. CEC/CHZME & Sn H. G. Rao, AEN/Con/SD	Final Bill and Final variation is under progress	9,85,80,568.00
112	Construction and extension of Electric Loco Shed, Examination pit and other miscellaneous works in connection of Loco Shed augmentation work for increasing loco holding from 175 to 200 at N.S.C.B. Giridih Junction of Dhanbad Division of E.C. Railway.	143415015.4	LOA No. CAO-C-SOUTHI-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-18-21-22 dated 22.09.2022 dated 11.10.2021	M/S Ranganbhar Singh, Dhanya, Dhanbad, Jharkhand-826004	17.11.2021	31.05.2026 (Work is in Final Stage)	95%	R.N. Jha CEC/SD & Santosh Kumar Dy. CEC/CHZME-I & Sn Sanjay Kumar, AEN/Con/CHZME	Work is in final stage, extension is not required	17,16,79,151.76

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
1		3	4	5	6	7	8	9	10	11
113	Earthwork, in embankment, Compaction, blanketing, Turfing, Construction of ROR(Rail over Rail) Bridges, FOB (Foot Over Bridge), minor bridges, major Bridges, Building, Platforms, and other associate works for construction of ROR line to avoid surface crossing at Gurnah & to connect Main - Telo by ROR under jurisdiction of Dy. CE/Con/HZME-2	2678742136.11 1st Variation of Rs. 92,093,33,199.19	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-43-20-2100932850039151 Dated 29.07.2021	M/s Dineshchandra R. Agarwal INFRACON Pvt. Ltd.-Ahmedabad. 401-The Grand Mall, Opp. SBI Zonal Office, S.M. Road, Ambawadi, Ahmedabad-380015, Gujarat, India	03.08.2021	30.06.2026 (Extension is under process)	85%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & AEN/Con/HZME	Work in progress	3162196919
114	Construction of 6 Nos. RUBALIS in lieu of existing level crossing No. 21/C/E at KM-3489-11, 22/C/E at KM-3492-23, 28/C/T at KM-37219-33, 33/C/E Km. 38723-25, 35/C/T Km. 40223-27 & Le Nos. -36/C/T at Km. 404/27/29 in between PKA-MPO section of Dhimbad division on ECR.	427843173.6	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-40-21-22/0445430033746 Dated 03.05.2022	M/S RSC - PCC JV H No. 30, Sector-13 Part-2 Hisar-125001	10.05.2022	30.09.2025 (Work is final)	100% (Work Completed)	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni Sanjay Kumar, AEN/Con/HZME	Final Bill and Final variation is under progress	41,65,58,736.71
115	Miscellaneous work in connection with construction of New BG rail line between Koduma-Gindhi & Dana-Ranhi Road Doubling work under Dy. CE/Con/HZME	2,78,92,432.42	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-09-21-220118120055162 Dated 30.05.2022	M/s. BINOD KUMAR YADAV-KODERMA AT-40 - GUJANDI JHUMRI TELAIYA, KODERMA-825409	31.05.2022	31.05.2025 (Under process upto-31.12.25)	70%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni H. G. Rai, AEN/Con/SD/Gaya	Work in progress	
116	Construction of 7 Nos. RUBALIS in lieu of existing level crossing No. 16/C/E at KM-3227-9, 17/C/T at KM-32729-31, 19/C/T at KM-33631-33701, 21/C/T Km. 35513-15, 25/C/T Km. 36017-19, Le Nos. -26/C/E at Km. 36515-17 & Le Nos. -38/A/E at Km. 434/09-11 in between PKA-MPO section of Dhimbad division in ECR	576536816.5	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-08-22-2301146550057568Dated 06.07.2022	M/S ST CONSTRUCTION PVT. LTD.	01.08.2022	30.04.2026	90%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni B. K. Ranjan, AEN/Con/HZME	Work in progress	58,24,93,508.57
117	Work of Major Upgradation of Gaya Railway Station at Gaya on Engineering, Procurement and construction (EPC) mode in Pandi Deen Dayal Upadhyay Division of East Central Railway under Umbrella Work.	2,43,91,64,783.39 1st Variation Value Rs. 247,89,97,234.76	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-01-21-22A0827310056089 Dated 14.06.2022	KAMLADEVIYA CONSTRUCTION PVT. LTD.	01.07.2022	15.07.2026	75%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni H. Rai, AEN/Con/SD/Gaya	Work in progress	2439164783.39
118	Appointment of Authority Engineer for Providing Project Management Services for Major Upgradation of Gaya Railway Station in Pt. Deen Dayal Upadhyaya Division of East Central Railway on Engineering Procurement and Construction(EPC) basis.	4,15,29,572.96	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-PM-27-22-23/0093918066692 Dated 26.08.2022	M/s. AARVEE ASSOCIATES ARCHITECTS ENGINEERS AND CONSULTANT PVT. LTD.	01.09.2022	30.09.2026	75%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni H. G. Rai, AEN/Con/SD/Gaya	Work in progress	4,38,30,683.86
119	Fabrication assembling and launching of superstructure of ROR(1x6)m Open Web Girder for 3 nos of Tracks & ROR 2 (1x6)m Open Web Girder for 2 nos of Tracks) under traffic block in connection with construction of Gurnah Fly Over to avoid surface crossing at Gurnah & to connect Main-Telo by ROR under jurisdiction of Dy. CE/Con/HZME	32,44,76,927.19	Letter No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-40-23-27/0972380078491 Dated 05.06.2023	M/s JCL INFRA PRIVATE LIMITED-MEERUT PARTAPUR INDUSTRIAL AREA MEERUT-250103 Uttar Pradesh, India	15.06.2023	30.06.2026 (Under Process)	55%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni Sanjay Kumar, AEN/Con/HZME	Work in progress	342267446.1
120	Construction of construction of office rest house at Gaya and other associated work in connection with construction of Gaya Station Development in the Jurisdiction of Dy. CE/Con/HZME-2 of Pt. DDU division in ECR	2,40,41,549.32	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-08-23-24A00976760081690Dated 17.07.2023	M/s Classic Coal Construction Pvt. Ltd. 501, 5th floor, Pulstar Plaza, Link Tank Road, Ranchi.	25.07.2023	30.06.2026 (Work is final)	100%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni H. G. Rai, AEN/Con/SD/Gaya	Final Bill and Final variation is under progress	2.59 Cr.
121	earth work in cutting, embankment, compaction, blanketing, turfing, minor bridges, LINS (Limited Height Subway), and others associates works in connection with construction of 3 additional line along the 2 existing line from the approach of existing major bridge no. 10 located at Km 417/19 (escalating to Telo Yard(escalating) in the Jurisdiction of Dy. CE/Con/HZME-2 of DIN division in ECR	29,02,02,139.92	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-27-23-24A092404490271 Dated 02.11.2023	M/s G. S. Malhotra-Rangarh Cantt. Adarsh Nagar near new Bus stand Bjaluya Rangarh Pin-829122 Jharkhand	15.11.2023	30.09.2026	50%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni Sanjay Kumar, AEN/Con/HZME-II	Work in progress	363509994.9
122	Construction of Proposed new 02 line ROR on Bagdadi to Radhanagar Road in lieu of LC no. 208/PLT at Km 345/2-34 between Hazaribag Road and Keshwar Btl Station at GC line under Dhimbad Division in ECR	73,21,23,891.54	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-43-23-24A01146350097177 Dated 09.02.2024	M/S STC - DMR JV SF-24 Annual Fortune Treader SECTOR-20 NOIDA DIST 201301 Gautam Buddha Nagar (UP)	23.02.2024	31.07.2026	45%	R N Jha CE/CSD & Santosh Kumar Dy. CE/CHZME-II & Sni Sanjay Kumar, AEN/Con/HZME-II	Work in progress	736630033.8

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
121	Construction of double line track (3rd and 4th line) formation including earth work, blanketing major bridges, minor bridges, Rail fly over, electrification works and other miscellaneous work for 32.51 mile long including Electrical TRD (2x25KV) in Gomoh Kodama Section (in between DPUCC Ch 28 4704(R)Ch 300 15) to DPUCC Ch 12 004(R Ch 393 55) in Dhanbad Division of East Central Railway	763,92,23,458.07	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-05-23-24/06/2024/09/276 Dated 08/03/2024	M/s Dhanya Maju Infrastructure Ansa SDN Bhd-Dhanbad-Selangor Dhanbad Ehsan B-G-28, Block-B, 10 Boulevard 1-dhanya Sprint PUI 6A Palsang Jaya, Selangor Darul Ehsan Selangor, Malaysia-47400	25/03/2024	07/03/2027	40%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & Sanjay Kumar AEN/Coof/HZME	Work in progress	9669903111
122	Construction of 2 New ROBs and dismantling of existing ROB - 17 at Km. 8.04 (EP No C87-5) between Gomoh- Telo Section and ROB - 52A at Km. 289.770 (EP No. 289/19-21) between Gomoh-Dhanbad Section and other associated works in connection with construction of Dhanbad - Jhapatgarh 3rd line in Dhanbad Division under ECR	39,59,91,008.95	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-03-24-25/01/14/65501/04/291 Dated 31/05/2024	M/s ST CONSTRUCTION PVT LTD	14/06/2024	30/09/2026	30%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & Sanjay Kumar AEN/Coof/HZME-II	Work in progress	4434320661
123	construction of ROBs, RUBs, and other bridge works for construction of balance work of Gomoh flyover & RFO, Viaduct and other associated work in connection with construction of 3rd and 4th new BG line in DFC route from San Nagar to Andul Multi tracking in Dhanbad Division under ECR	164,30,75,058.69	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-05-23-24/08/05/99001/01/31/50 Dated 14/05/2024	M/s Trazet Infra Pvt. Ltd Vijaywada	01/06/2024	30/06/2026	52%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & Sanjay Kumar AEN/Coof/HZME-II	Work in progress	1812793729
124	Earth in cutting, filling, compaction, blanketing, turfing, Minor Bridges, LHS, (limited Height, Subways), FOB and others associates work in connection with construction of balance work of Gomoh Fly Over	106,94,79,163.23	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-05-23-24/08/16/201/02/2936 Dated 10/05/2024	M/s Royal Infra construction Limited, Kolkata	01/06/2024	09/05/2026	40%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & Sanjay Kumar AEN/Coof/HZME-II	Work in progress	1625819438
125	Construction of retaining wall, boundary wall as screen protection of pollution control, gullied drainage, three layer plantation, fixed type sprinkler for dust suppression, rain water harvesting at Nawalshahi station and other miscellaneous work in KQR-GRD section.	4,99,85,432.00	ECR-CAO-C-S-ETEN-04-23-24/08/01/0901/04/21/9 Dated 31/05/2024	M/s Gokul Infra Private Limited/Panai	31/05/2024	31/05/2026	35%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & H. G. Rai AEN/Coof/HZME-II	Work in progress	5657847819
126	design of major bridges, minor bridges, LHS, RUB, ROB, Trust Bed, Andul Under pass/Over Pass, FOB, RFO, Building, Soil Stability, slope Stability, EV2 Test for Hazarbagh - Argauda, Bes - Badam, Bes - Gadajhara, Manjpur - Pradhankhunta in GC line and other work under Dy. CE/C/HZME-II in Dhanbad Division in ECR	48,29,2945.99	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-13-24-25/08/06/11/401/10/76 Dated 24/08/2024	M/s CE Testing Company Pvt. Ltd 124- ANSC Bose Road Kolkata- 700092 West Bengal India	24/08/2024	23/08/2026	20%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & Sanjay Kumar AEN/Coof/HZME-II	Work in progress	6596078087
129	Linking of permanent way including transportation of P-way materials like Rail, Sleeper, fitting etc. and other associate work as per railway's specification and standard in connection with Gomoh to Main ROR and surface line & Gomoh to Telo Station ROR line in connection with construction of Gomoh fly over for down under Dhan Division of ECR.	91,79,122.91	Letter No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-HZME-02/10627110125774 Dated 21/03/2025	M/s NIDHI CREATIVE INFRASTRUCTURE P.LTD. DHANBAD		30/06/2026	0%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & Sanjay Kumar AEN/Coof/HZME-II	Work just award	9287507354
130	Tender No. ECR-CAO-C-S-ETEN-HZME-05-closingline 05-05-2025 associated works as per Railway's specification and standard between Gomoh to Main ROR and surface line & Gomoh to Telo Station ROR line in connection with construction of Gomoh Flyover for down train under Dhanbad Division of ECR	23,56,16436.7	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-HZME-05/10627110134032 Dated 15/07/2025	M/s NIDHI CREATIVE INFRASTRUCTURE P.LTD. DHANBAD		30/06/2026	10%	R N Jha CE/CSD & Santosh Kumar Dy. CE/C/HZME-II & Sanjay Kumar AEN/Coof/HZME-II	Work just award	
131	Tender No. ECR-CAO-C-S-ETEN-01-23-24 for Engineering Procurement & Construction (EPC) of Railway Doubling work including side drains, retaining wall/protection works, Minor Bridges, LHS, Level Crossing, P-Way Work, Electrical TRD (2x25 KV) and general work including infringement removal of OHLE and (H/T/L) infringements for commissioning of Doubling of BG Railway track between Pradhankhunta station to Sidan Block Telo station 11.602 Km (Ch. 1850 Km to 13.452) excluding work related to interlocking of Pradhankhunta station, Rakhpur station and Sidan Block Telo station	68,586,1640.1	ECR/ECR/Civil/2024/00066 dt. 30/01/2024	M/S SRS SEPL JV, 307, 3rd Floor, Eros City Square, Rosewood Sector 49-50, Gurgaon, Haryana-125018	01/12/2023	30/09/2026	Physical Progress- 68.00% Financial Progress- approx 63.49%	N K Jha CE/Central & Kumar Dy. CE/CQR	Work in progress	707801293
132	Earth work in cutting, filling, blanketing, compaction, turfing, side drain, catch water drain, extension of Minor Bridges, Retaining wall, F.O.B, Building and other associated work in Pradhankhunta Yard, Rakhpur Yard and SIDDI to PEI (including yard)	77,576,060	ECR/ECR/Civil/2024/00094 dt. 25/09/2024	M/G CONTRACTORS PRIVATE LIMITED/PANCIKULA Plot No. 376 Industrial Area Phase I Panickhula, PANCIKULA, Haryana-134113 India	28/05/2024	30/06/2026	Physical Progress-45% Financial Progress-approx 37.37%	N K Jha CE/Central & Kumar Dy. CE/CQR	Work in progress	1084136335

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
133	e- Tender No. ECR-CAO-C-S-ETEN-42-23-24 closing date 09/04/2024 15:30 for Cutting, felling, transportation and deposition of Tree to the nearest forest depot including obtaining of all clearance/permission from forest authority in connection with construction of 3rd and 4th Double line track in Dhanbad Division of East Central Railway from Koderma to Palampur (Koderma-Delour).	15928482.1	ECR/ECRC/Civil/2024/0105 dt 20/11/2024	BINOD KUMAR YADAV, KODERMA AT PO GUJHANDI JHUMRI TELAIVA, KODERMA, Jharkhand-825409 India	14/05/2024	15/04/2026	Physical Progress-18% Financial Progress-approx 5.17%	N K Jha CEC/Central & Kunal Dy CEC/KQR	Work in progress	222508733
134	Track work related to Permanent work including yard remodeling of PKA yard, RKE Yard, SDRH Yard/PEI Yard. Linking of track & other activities in SDRH/PEI block section. Cut connection, welding, transportation of P-Way material, ballast supply, installation of SEJ etc. in connection with construction of PKA- PEI doubling.	198958761.8	ECR/ECRC/Civil/2025/0040 dt 16/09/2025	M/s NIDHI CREATIVE INFRASTRUCTURE, P.LTD-DHANBAD 409, Ganeshtaya, Apartment Jhuanthi Dhanbad- 826001, Jharkhand, India	14/07/2025	14/07/2026	Physical Progress-11% Financial Progress-approx 4.14%	N K Jha CEC/Central & Kunal Dy CEC/KQR	Work in progress	199323784
135	Earthwork in filling, blanketing, minor bridges, RUB/LHS, station building, platform work, PF Shed, boundary wall, Retaining wall, approach road to Station and RUB/LHS and ancillary works from km 62.450 to Km 64.180 (Including Barbhiga station) in connection with construction of New B G line between Biharsharif-Barbhiga section of Danapur Division of East Central Railway	Rs 449641714.27 & 2nd Variation Amount Rs. 66.18 Cr.	LOA No. CAO-C- SOUTH-HQ- ENGINEERING/ECR- CAO-C-S-ETEN-26-23- 24/0478120090658 dt. 08.11.23	M&S, paving pvt. ltd.	08.11.2023	08.05.2024 13.09.2025 31.12.2025 10.03.2026 EOT under process	85%	Anil Kumar CEC/South & Abhishek Shaw Dy. CEC/CRGD & Shri Vikash Ranjan, AEN/Con-IURGD	Work is in progress	Rs 431283843.13
136	Tender No. ECR-CAO-C-S-ETEN-22-24-25 closing date 19-09- 2024 15:30 for Earthwork in formation, Minor bridges, Retaining wall, Approach Road, PF Boundary wall, Circulating area, PF Surfacing, Ballast supply, P-Way work and other ancillary works between Biharsharif & Barbhiga for compliance of observation of CRS authorization for new BG line between Biharsharif-Asthanan and commissioning of Asthanan-Barbhiga section	Rs 275375777.08	ECR-CAO-C-S-ETEN-22- 24-25/10231030119757, P.O.-Bhat, Tola- Khemkarapur, PS- Barauni, Dist.-Begusarai, Bihar-851135	M/s Han Swata JV, Co- Swata Construction, At P.O.-Bhat, Tola- Khemkarapur, PS- Barauni, Dist.-Begusarai, Bihar-851135	08.01.2025	19.12.2025 20.10.2026	57%	Anil Kumar CEC/South & Abhishek Shaw Dy. CEC/CRGD & Shri Vikash Ranjan, AEN/Con-IURGD	Work in progress	Rs 262309460.9
137	Balance Earth work in filling and blanketing for formation from Km 62.500 to Km 64.500, construction of balance LHS, Minor Bridges, and other ancillary works from Km 38.668 to Km 64.500. Construction of PF walls, station buildings, PF sheds, FOB's at Malhi Asthanan, Anauwan and Biharsharif and Barbhiga	Rs. 420485965.79 & Revised Cost Rs. 618743032.43	ECR/CAO/Con/Wt/Ag/S outh/438 dt. 20.03.2020	Raj Kumar Singh Raja Construction Pvt Ltd, Paliganj Patna	13.12.2019	Org. DOC: 12.09.2020 30.09.2025 31.12.2025 EOT under process	86%	Anil Kumar CEC/South & Abhishek Shaw Dy. CEC/CRGD & Shri Vikash Ranjan, AEN/Con-IURGD	Work in progress	359385901.67
138	Tender No. ECR-CAO-C-S-ETEN-63-23-24 closing date 24-01- 2024 15:30 for Earthwork in filling, blanketing, minor bridges, RUB/LHS, Retaining wall, approach road to RUB/LHS and ancillary works between Km 51.860 Asthanan(Excluding) to Km 62.450, in connection with New B G line between Biharsharif- Barbhiga section of Danapur Division of East Central Railway	Rs. 439734159.81	LOA No. CAO-C- SOUTH-HQ- ENGINEERING/ECR- CAO-C-S-ETEN-63-23- 24/00901390099452 DT. 12.03.2024	M/s Amit Kumar-Patna, Vijay Nagar Kankarbagh Patna-800020	16.03.2024	11.09.2024 10.07.2025 EOT not applied by Agency	55%	Anil Kumar CEC/South & Abhishek Shaw Dy. CEC/CRGD & Shri Vikash Ranjan, AEN/Con-IURGD	Final will under process	Rs. 448967664.12
139	"Construction of New Major bridge no. 47(18x18.3m composite girder) over nve DHADHAR at Km 33.087 between Sasu & ORO station, Minor bridges, RUB, Retaining wall, Earthwork, Blanketing and Track linking in diversion on both approaches of Major bridge to connect existing track in Rajgir - Tilaya section"	Rs. 624073042.51	LOA No. CAO-C- SOUTH-HQ- ENGINEERING/ECR- CAO-RGD-ETEN-03-25- 26/00063410150923, dt 11.02.2026.	M/s MEHROTRA BUILDCON PRIVATE LIMITED, SATNA 9 INDUSTRIAL AREA, REWA ROAD SATNA- 485001, Madhya Pradesh		10/05/2027	0%	Anil Kumar CEC/South & Abhishek Shaw Dy. CEC/CRGD & Shri Kalish Choudhary, AEN/Con-IURGD	Work in progress	Rs. 781839188.48
140	Tender no ECR-CAO-RGD-ETEN-01-24-25 for the work of "Construction of Boundary cum Retaining wall from 1.360 km to 1.660 km, Construction of ORH, 02 units Type-IV, 04units Type-III Quarers at Jhalpa in connection with construction of new B.G Line between Jhalpa and Bara in Danapur Division of ECR".	Rs. 55481183.00	ECR/ECRC/Civil/2023/000 28	Binod Kumar Singh, AT+ Post Jehan, Gaya- 823311.	14.05.2025	24.01.2027	20%	Anil Kumar CEC/South & Abhishek Shaw Dy. CEC/CRGD & Shri Kalish Choudhary, AEN/Con-IURGD	Work is in progress.	Rs 62476532.00

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & Date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks	Assessed Cost
1										
141	Balance P.Way and other ancillary works for commissioning of Lachhulbigha, Chandi, Noorsara & Biharsharif Yard in connection with construction of New B.G. line between Danawan - Biharsharif	Rs. 18954967.44 & Revised Cost Rs. 19111790.01	DCE/Con/ROD/Agg/104 dt. 08.03.2019	M/S Binod Kumar Yadav, At - Jarga, P.O. - Gujhandi, P.S. - Tilaiya, Dist. - Koderma (JH), Pin- 825409.	25.12.2019	Org. DOC: 14.09.2019 30.06.2025 31.03.2026	31%	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Vikash Ranjan, AEN/Con-I/ROD	Work is in progress	13830543.19
142	Tender No. ECR-CAO-C-S-ETEN-32-20-21 closing date 26.02.2021 15:30 for "Construction of ROB in lieu of Level Crossing No. 38 at Islampur-Yard between Islampur and Khudaganj Stations at Chhargha 517m from Islampur Station of Danapur Division	Rs. 516661528.99 and Revised Cost Rs. 755188928.70 Cr.	ECR/CAO/Con/WT/Agg/South/493 dt. 02.11.2021	M/S Hari Construction and Associates Private Limited Begusarai, Keshave, Baruni, Begusarai- 851134 (Bihar)	15.12.2021	Original DOC 09.06.2023 29.12.2025 31.05.2026	72.0%	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Kailash Choudhary, AEN/Con-I/ROD	Work is in progress	506967979.88
143	Tender No. ECR-CAO-C-S-ETEN-75-21-22 closing date 08-04-2022 15:30 for providing additional opening with RCC Boxes, development work of existing LHS extension of bridges, diversion of approach road of level Crossing, Earthwork, Blanketing, extension/raising of existing platforms to high level, passenger amenities works and other ancillary works in Islampur - Natesar and Danawan - Biharsharif Sections	Rs. 198696931.26	ECR/CAO/Con/WT/Agg/South/536 dt. 01.08.2022	M/s Alok Kumar, Vijay Nagar, Patna, Patna-800021	14.06.2022	31.05.2023 31.01.2025 EOT not applied by Agency	32%	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Vikash Ranjan, AEN/Con-I/ROD	Contract in Terminated	202172331.19
144	Tender No. ECR-CAO-C-S-ETEN-25-20-21 closing date 09-10-2020 15:30 for Maintenance of Track after commissioning of Tilaiya-Kheraundi (24.50km) stations & maintenance of Track after commissioning of section " under Dy. CE/Con/ROD	Rs. 8371161.7 and Revised Cost Rs. 10825886.12 Cr.	ECR/CAO/Con/WT/Agg/South/471 dt. 21.01.2021	M/s Anand Kumar Singh, Bishunpur Road, Jhumeri, Tilaiya, Koderma	05.12.2020	12.01.2022 30.12.2025 EOT under process.	85%	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Kailash Choudhary, AEN/Con-I/ROD	Work is in progress	8585806.87
145	Tender No. ECR-CAO-C-S-ETEN-18-23-24 closing date 21.08.2023 15:30 for Repair of SSE P.Way Store, Staff quarters, offices & Upkeepment of ORH & Holiday Home and other ancillary work at Rajgir under Dy. CE/Con/ROD	Rs. 17611595.55	ECR/ECRC/Civil/2023/00 30 dt. 09.10.2023	Binod Kumar Singh, AT+ Post Jethian	31.08.2023	30.08.2026	60%	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Vikash Ranjan, AEN/Con-I/ROD	Work is in progress	Rs. 2,10,41,999.26
146	Tender No. ECR-CAO-C-S-ETEN-66-23-24 for upgradation and construction work of LHS 9A, 12A, 35A & minor bridges 47, 48 & 65. Passenger amenities at station including approach road and Goods PF at Kheraundi station, Slope & Cess repair and other miscellaneous works between Tilaiya & Kheraundi for commissioning of the section.	Rs. 213937172.45 and 1st Variation amount Rs. 253420243.89	ECR/ECRC/Civil/2024/00 95 dt. 10.09.2024	M/s CMRGS-KKSCPL JV, KK Complex, Hissua, Nawada- 805103	01.06.2024	24.02.2025 31.12.2025 28.02.2026 EOT under process	50%	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Kailash Choudhary, AEN/Con-I/ROD	Work in progress	Rs. 235860960.38
147	Tender No. ECR-CAO-C-S-ETEN-50-23-24 for construction of bituminous surfacing of approach road including viaduct portion and stair for pedestrian. Service road and other ancillary work in connection with ROB work at Noorsara of Danawan-Biharsharif new BG line for elimination of LC 9A/C.	Rs. 6481136.04 & 1st Variation Amount Rs. 9197670.21	ECR/ECRC/Civil/2024/00 07 dt. 02.02.2024	Binod Kumar Singh, AT+ Post Jethian	02.01.2024	09.02.2024 28.02.2025 30.11.2025 EOT not applied by Agency	85%	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Vikash Ranjan, AEN/Con-I/ROD	Work is in progress.	Rs. 7118238.16
148	Tender No. ECR-CAO-C-S-ETEN-18-20-21 closing date 24-07-2020 15:30 for P.Way linking, supply and spreading of stone ballast, Supply of P.Way materials and other P.Way ancillary works between km 38.287 to km 64.500 including Biharsharif, Ashtavan and Barbiga- yards in connection with construction of New B.G. line between Biharsharif-Barbiga.	Rs. 343897532.35	ECR/CAO/Con/WT/Agg/South/488 dt. 24.09.2021	M/S Mehrotra Buildcon Pvt. Ltd.-Satna 9 Industrial Area Reva Road Satna- 485001 Madhya Pradesh, India.	01.06.2021	17.01.2022 30.06.2024	Completed	Anil Kumar CE/Con/South & Abhishek Shaw Dy. CE/Con/ROD & Shri Kailash Choudhary, AEN/Con-I/ROD	Closer of contract done. Final bill passed	Rs. 327802432.89

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phys. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
149	Conducting final location survey and soil investigation work & drawing of bridge/other structure for Tilaya-Rajgir-Bakhtnagar double line (96 Km) under Danapur Division of East Central Railway.	Rs 7788150.46	ECR/ECRC/Civil/2024/005 dt. 29.01.2024	M/S Elite Consultant, Handwar, 140/4, 35 Civil Lines Behind Roadways Roorkee, Handwar-247667	11.09.2023	01.03.2024 - 31.10.2025 EOT under process	70%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/CRGD, Shri Kalash Choudhary, AEN/Con-IRGD & Shri Vikash Ranjan, AEN/Con-IRGD	Work is in progress	Rs 10525048.25
150	"Carrying out final location survey, Geotechnical studies, Design of major bridges/ROB with all drawings and other Preliminary activities in connection with construction of New Line between Bhajha Baita in Danapur Division under Dy. CE/Con/Rajgir of East Central Railway"	Rs 60,85,484.01 and 2nd Variation Cost Rs 8481638.92	ECR/CAO/Con/WT/Ag/South/480, dt. 23.03.2021	M/s Aerial Data Application & Mapping Services, Flat No. 109, 10-2-273, Keerthi Sudharshan Apartments, West Marredpally, Secunderabad - 500026	15.01.2020	08.09.2020 - 30.01.2025 EOT not applied by Agency	90%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/CRGD & Shri Kalash Choudhary, AEN/Con-IRGD	Work in progress	Rs 81,11,051.34
151	"Preliminary Engineering cum Traffic Survey for Flyover (I) at Jar Dunni and Neora (02 Nos.) Total 20 Km (I) for Bye-Pass at Koderna and Arunda (02 Nos.) Total 32 Km. Reconnaissance Engineering cum Traffic Survey for a new line between (a) Bharsihari and Jahanabad via Dhangarai (65 Km) (b) Bampur to Bodhigaya via Mampur (50 Km) (c) Pawapuri-Nawada (35 Km) and (d) Extension of Meralgram-Bhavanathpur line upto salai Barwa (Chopan) (95 Km)	Rs 29,64,828.46	ECR/CAO/Con/WT/Ag/South/487, dt. 13.09.2021	M/s Aerial Data Application & Mapping Services, Flat No. 109, 10-2-273, Keerthi Sudharshan Apartments, West Marredpally, Secunderabad - 500026	21.12.2020	13.06.2021 - 31.05.2025 EOT not applied by Agency	60%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/CRGD & Shri Vikash Ranjan, AEN/Con-IRGD	Work in progress	Rs 41,75,192.24
152	"Conducting Final Location Survey, Traffic Survey with EIR/FIR, ESP, L-Section, GAD and design of bridges/RUB/ROB, Preparation of Detailed Project Report(DPR), EPC/BOQ Tender Document and the Preliminary Activities for preparing Detailed Estimate (approx. 100 km) in connection with Railway Projects and Shree ROB, (4 nos. ROB and other concerned activities associated with survey and preliminary work, providing assistance & liaisoning in land acquisition/transfer of private/Government/Forest land from application stage to final documentation stage of Railway projects under CE/Con/South"	Rs 6349022.00 and 1st Variation amount Rs 66643794.06	ECR/ECRC/Civil/2024/001 dt. 26.11.2024	M/s C E Testing Company Private Limited, 124-A N S C Bose Road, Kolkata-700092, West Bengal, India	06.09.2024	29.08.2026	24%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/CRGD, Shri Kalash Choudhary, AEN/Con-IRGD & Shri Vikash Ranjan, AEN/Con-IRGD	Work in Progress	Rs 75419486.00
153	Tender No. ECR-CAO-RGD-WTEN-02-25-26 for Construction of type V Quarter at Rajgir for Dy. Chief Engineer Construction Rajgir in Danapur Division of ECR.	Rs 5006100.3	LOA No. CAO-C-SOUTH HQ-ENGINEERING/ECR-CAO-RGD-ETEN-02-25-26/0146440141258 dt. 10.10.2025	M/S Binod Kumar Singh-Gaya, AT Post Jethian, PS-Ati, Gaya-823311	23.10.2025	09.04.2026	20%	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/CRGD & Shri Kalash Choudhary, AEN/Con-IRGD	Work in Progress	Rs 6665748.00
154	e-Tender No. ECR-CAO-C-S-ETEN-22-16-17 for the work "Welding of 60 Kg/52 Kg (new/SH, 90/72UTS) rail joints by SKV process (2mm Gap) on cess-in-situ as per IRS specification in block/non-block period under jurisdiction of Dy. CE/Con/IRGD in connection with new BG line TIA-QOR, IPR-NES and BEHS-DHWN Section"	Rs 29410172.66 & 3rd & final variation amount Rs 36618441.19	DCE/Con/IRGD/Ag/96 dt. 06.09.2017	The India Thermit Corporation Ltd. 8222, Fazalganj, Kanpur-208012	02.07.2017	15.06.2018 - 30.08.2023	Completed	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/CRGD & Shri Kalash Choudhary, AEN/Con-IRGD	Completed	Rs 15821501.00
155	Construction of foundation, substructure and superstructure of 07 nos major bridges and other ancillary works between Biharsharif (Km 38.287) and Barhigla (Km 63.509) in connection with construction of new BG line between Biharsharif-Barhigla	Rs 37259219.85 & Revised Amount Rs 50.65 Cr	ECR/CAO/Con/WT/Ag/South/319 dt. 30.11.2017	Classic - Anil (JV) Vijay Nagar, P.S. Patnagar, Post-B.H Colony, Patna-800026	15.12.2017	29.12.2018 - 30.09.2022	Completed	Anil Kumar CE/C/South & Abhishek Shaw Dy. CE/CRGD & Shri Kalash Choudhary, AEN/Con-IRGD	Completed	Rs 393813098.00

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Phy. Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1		3	4	5	6	7	8	9	10	11
156	Maintenance of track after commissioning of Islampur-Naicsar (21.07 Km) section including Islampur & Naicsar yard for one year under DY CE/Con/Rajiv	Rs 8846269.43 & Revised Cost Rs 12629659.81	ECR/CAO/Con/WT/Agri/ South473, dt 02.02.2021	M/S Binod Kumar Yadav, Kodema	20.10.2022	27.10.2021 31.07.2023	Completed	Anil Kumar CE/CSouth & Abhishek Shaw Dy. CE/CRGD & Shri Kailash Choudhary, AEN/Con-/IRGD	Completed	Rs. 9755475.17
157	Earthwork in filling in formation, filling of blanketing material for formation, construction of major bridge at km 0.358 (3x6.0m Box bridge), at Km 1.989 (3x18.30m composite, foundation, sub structure and superstructure), km 4.322 (span 1x45.70m OWG, only superstructure) and km 6.40 (span 4x18.30m composite girder, super structure only), minor bridges from km 0.0 to km 10.0 and construction of platform wall, foot over bridge, PF shed with other ancillary at Islampur in connection with new BG line between Islampur-Naicsar.	Rs 322620254.81	ECR/CAO/CON/WT/ Agri/South286 dt.16.12.2016	DRAIPL/GKCP/L-MPS (IV)/Co Dineshchandra R. Agrawal Infracon Pvt. Ltd 401, The Grand Mall, S.M. Road Opp SBI Zonal Office, Ambaradi Ahmedabad-380015	13.08.2016	08.08.2017 31.12.2019	Completed	Anil Kumar CE/CSouth & Abhishek Shaw Dy. CE/CRGD & Shri Kailash Choudhary, AEN/Con-/IRGD	Completed	Rs. 307092500.00

2/2/23