

EAST CENTRAL RAILWAY

Period Ending –Month October-2020

MONTHLY PROGRESS OF MULTI FUNCTIONAL COMPLEX (under execution by Rly.)

S. N	Station	Year of Sanction	Area (Sqm.)	No. of floors	Product Mix	Site Identified (Yes/No)	Contract Awarded (Yes/No)	Cost of MFC	Progress	Target date of Completion for MFC building	Target date of fixing agency for O&M by Commercial Dept.	Remarks
1	Dhanbad	2010-11	1860	–	–	Yes	Yes	–	-	–	–	Being constructed by RLDA
2	Gaya	2015	2000	B+G+5 th Floor	Ground floor shop & 1 to 5 th	Yes	Yes	17 crore	Work in Progress	-	–	–
3	Sasaram		2000	–	–	–	–	–	Agency deposited first bid amount execution of lease agreement is under process.	–	–	–
4	Patna Saheb	2016-17	4365	2	ALL	2015-16	YES	–	Physical 90%	-	–	Work is in progress
5	Rajgir	–	2000	–	–	–	–	–	Land has been handed over to RLDA	–	–	–
6	Islampur	–	2000	–	–	–	–	–	Assigned to ECR, work not yet sanctioned	–	–	–
7	Hajipur	–	2100	–	–	–	–	–	Division intimated that Old Site may be handed over to Lease Holder, if agreed	–	–	–
8	Raxaul	–	2000	–	–	Yes	–	–	Land has been handed over to RLDA	–	–	–

Note: - Complied as per instruction made available by RLDA in connection with Sasaram (DDU Division) & Hajipur (SEE Division) Stations position is as per PCDO.