

M/C RECEIVED BUT NOT COMMISSIONED

As on 15/01/21

M/C NAME	CAPACITY	AT NO	CONSIGNEE SUPPLIER	DT OF RECEIPT	COMM CODE	COST (100%)	REMARKS
ECR MP 1	AIR COMPRESSOR	DIESEL DRIVEN		300 CFM			
		OP-307270B	MFP KIRP	04-06-20	307270MFP1	15.37	ADME/C&W/SEE vide letter dated 31-12-2020 advised that Machine has been recd on 04-06-2020 & JRI prepared on 01-07-2020 but not commissioned due to unavailability of firm's representative.
			SPJ KIRP	13-10-20	307270SPJ1	15.37	As per Sr. DME/SPJ ltr dtd 5-1-21, m/c recd on 13-10-20
2	CNC VERTICAL TURNING LATHE						
		OP-106550	HRK HYT	28-11-20	106550HRK1	185.24	As per Accounts leder, m/c recd on 28-11-20
3	ELECTRONIC IN MOTION WEIGH BRIDG						
		OP-805130	DHN ESSAE	08-06-19	805130DHN7	20.52	Firm vide e-mail dated 17-07-20 advised to consignee that site chanded from Daulatgang to Garwaha Road to Dhanbad. They are mobilized their contractor to Dhanbad to restart the pending work
			ESSAE	08-05-19	805130DHN5	20.52	Firm's vide e-mail dated 17-07-2020 advised to consignee that due to covid there is delay in arranging the material and men. Request to bear & will complete the job at earliest (Krishanasila)
4	WHEEL LATHE UNDERFLOOR (BG)						
		G-606940	DHN HYT	26-09-19	606940G/DHN1	577.67	Telephonically discussed with SSE/Plg/ECR on 30-12-2020. Machine Installed. Outside track work is under laying by the consignee.
Plan Hd.Total in Lacs						834.68	
WP 1	AIR COMPRESSOR	DIESEL DRIVEN		300 CFM			
		OP-303270M	DNR KIRP	30-06-20	303270DNR1	15.98	As per JRI dtd 30-6-20, m/c is recd but site is not ready at Patliputra for installation of this machine. Therefore, boxes have not been opened as yet.
		OP-307270C	SPJ KIRP	29-08-20	307270SPJ2	20.03	Telephonically discussed with SSE/SPJ, Sh. Arun Rajak(M 8102919141) on 14-10-2020, there is no issue of site & site is ready. Firm's Engineer awaited for installation & commissioning.
2	AIR COMPRESSOR	ELECTRICAL DRIVE		300 CFM			
		OP-304073H	SPJ KIRP	22-11-20	304073A/SPJ1	14.81	As per Sr. DME/SPJ ltr dtd 5-1-21, m/c recd on 22-11-20
3	COACH WASHING PLANT						
		OP-308261	GAYA ORIENTAL	28-01-20	308261GAYA1	178.51	Telephonically discussed with SSE/Plg/ECR on 01-12-2020, civil work is yet to be start by the firm.

M/C RECEIVED BUT NOT COMMISSIONED

As on 15/01/21

M/C NAME	CAPACITY	AT NO	CONSIGNEE SUPPLIER	DT OF RECEIPT	COMM CODE	COST (100%)	REMARKS
		OP-308261A	SHC				
		219213	INVENTA	18-10-20	308261SHC1	178.51	Telephonically discussed with Mr Sharma of firm on 08-01-2021, Civil work is under process. PDC of Commissioning is 15-02-2021
4	CRANE EOT-10 TON				10 T		
		OP-503440A	DHN				
		216308	INTRICATE	03-10-20	503440DHN1	31.70	As per Accounts ledger, m/c recd on 3-10-20
		OP-510810A	RNCC				
		219390	REVA	06-10-20	510810RNCC1	36.24	As per Account's ledger, m/c recd on 6-10-20
5	CRANE EOT-25 TON				25 T		
		OP-206110	PEH				
		216109	CRANEX	02-01-21	206110PEH1	50.23	Firm's vide letter dated 31-12-2020 advised to Sr..DME/C&W/DHN that they are deputing their Erection & Commissioning team from 01-01-2021
6	GENERATOR SET DSL				500KVA		
		OP-906030D	MGS/C&W				
		219387	ELECTROEQ	23-08-20	906030MGS1	43.99	Telephonically discussed with SSE/MGS, Sh Govinda Raj (M 7753801847) on 16-12-2020, Machine Installed & can not commissioned due to incoming power is not available at consignee end. This is due to fund shortage.
Plan Hd.Total in Lacs						569.99	
Rly Total in lacs						1404.67	