

Statement showing the quarterly progress report of Civil Engineering works of Dhanbad Division each costing more than Rs.01(one) crore for quarter ending SEPTEMBER/2022

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of officer In-charge.	Remarks
Sr.DEN(Estate)/DHN											
1	Dhanbad Div: Dhanbad Chandrapura:(i) CTR(P)-1.576 Km. (ii) TSR(P)- 3.70km & (iii) CTR(S) (TSR/P & TRR/S) - 2.618 Km.	10747465	11767289	Various rate	38M/DHN/18-19 dt. 13.07.18	M/s S.B. Enterprises	06.02.18	31.12.2022	89%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
2	Construction of longitudinal and cross drains at siding stations such as Bansjor, kusunda, siua, sonardih and Tundu.	15000376.05	15768969.33	Various rate	170M/DHN/19-20 dtd.04.12.2019	Manish kumar	15.02.20	28.12.2022	78%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
3	PEH- Extension of newly buit empty sick line shed by 36 meters and trolley shed by 100 meters at PEH	65231141.2	77882104.81	Various rate	202M/DHN/19-20 dtd.28.01.2020	M/s Krishna Ram	15.09.19	15.11.2022	90%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
4	JNN-CRP- Rebuilding of Minor Bridge No.18	17981973	17046865	Various rate	LOA No.01231440029571 dtd.15.12.2020	Veer construction	10.09.21	30.12.2022	85%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
5	KDS-Removal of Diamond crossing	21105984	19468523	Various rate	ECR/DHN/Civil/202 0/005	RDP Construction	17.07.20	31.01.2023	65%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
6	Provision of 3.0M wide FOB & extension of PF 1 & 2 up to 350 metre at PLJE	18839108	20486268	Various rate	27M/DHN/20-21 dtd 23.07.20	Mahadeo Pd.	28.02.20	11.10.2022	85%	(Mayank Agrawal) Sr.DEN (5)/DHN	Extension under process
7	Supply of portion and execution of 60Kg./52Kg. rail by SKV process (Single shot) under Sr. Divisional Engineer (Spl.) Dhanbad.	17104470	14850000	Various rate	212M/DHN/19-20 dtd.05.02.2020	The India Thermit Corporation Ltd.	12.10.19	25.10.2022	80%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
8	Pradhankhanta- Bhojudih CTR(P)= 11.746 Km. TRR(P)-0.659Km, Kusunda-Tetulmari link- CTR(P)-4.09Km etc.	25381641	28956352	Various rate	223M/DHN/19-20 dtd.20.02.2020	M/s S.K. Enterprises	28.10.19	31.10.2022	85%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
9	Pradhankhanta-Sindri BH- Provision of Subway in railway line near Chhatakulhi village under Divisional Engineer (HQ), E.C. Railway, Dhanbad.	35155356.06	33473335.04	Various rate	31M/LHS/20-21 dt. 01.09.2020	M/s Shiv Shail Construction Pvt Ltd.	11.12.2021	22.03.2023	30%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
10	Elimination of level crossings by subways LC no. 6A/B/3T at Km-GS'0/5-6 between PEH-GHANODIH in DHN-PEH (1 No.) & LC no. 1/B/T at Km.6/11-12 between PKA-RKJE, 2A/C/T at Km.8/3-4 between RKJE-SDBH, 2B/C/T at Km.17/9-10 between SNMY-SNDT in PKA-SINDRI (3 Nos.) under AEN/2/DHN, E.C. Rly Dhanbad Division.	161280812.20	125103034.32	Various rate	ECR/DHN/CIVIL/20 22/0032 DT. 15.06.21	M/s Subhash Singh Choudhary	22.02.2023	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
11	Provision of drains and other ancillary work in Golukhdih siding in between km GS2/12-13 to GS6/14 at different location under ADEN/2/Dhanbad.	37908431.00	32605102	Various rate	ECR/DHN/Civil/202 2/0018 dtd.09.05.2022	Singh wahini	24.03.2022	02.02.2023	40%	(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
12	SDBH-Replacement of 1.8M wide old & absolute FOB with 3.0M wide FOB at SDBH under AEN/2/DHN	24150143	13485301	Various rate	LOA No.00977530050385 dtd.27.02.2022	H S Virdi		27.02.2023		(Mayank Agrawal) Sr.DEN (5)/DHN	Work in progress
13	Provision of boundary wall along with GQ track & encroached area of division to protect Rly land from encroachment.	401863736	68389585	Various rate	LOA No.01282740053933 dtd.06.05.2022	Permanent Fincon Private Ltd.		06.05.2023		(R D Meena) DEN (HQ)/DHN	Work in progress

14	Construction of ward, shaded platform and offices for newly created division stores depot at dhanabad.	21899980	17146874	Various rate	LOA No.01444460056384 dtd.20.06.2022	M/s Sonu & Saroj		20.03.2023		(R D Meena) DEN (HQ)/DHN	GAD under finalisation
15	DHN Augmentation of pipe line network at filter house, DHN for bifurcating of raw water & filter water to receive DW & S supply water etc	21501326	23458425	Various rate	53M/DHN/18-19 dt. 04.09.18	Durga Sharan Singh	04.04.19	25.12.2022	28%	(R D Meena) DEN (HQ)/DHN	Work in progress
16	Comprehensive maintenace and unkeep for Railway colones through outsourcing etc	33208257	37081662	Various rate	26M/DHN/20-21 dtd.22.07.2020	Manoj Kumar Singh	01.10.19	30.09.2022	78%	(R D Meena) DEN (HQ)/DHN	Extension under process
17	Dhanbad completion of left over works at Dhanbad sick line	10826894.28	12867951	Various rate	130M/DHN/19-20 dtd.04.10.2019	M/s S.B.Singh	01.06.19	30.11.2022	80%	(R D Meena) DEN (HQ)/DHN	work in progress.
18	Construction of 05 units Type V quarters in Dhanbad	33100025.42	32434700	Various rate	101M/DHN/19-20 dtd.30.08.2019	Permanent Fincon Pvt.Ltd	10.11.19	30.11.2022	98%	(R D Meena) DEN (HQ)/DHN	Work in progress
19	Upgradation of control office of Dhanbad under RVNL's 3rd line Project.	21762933.27	19170843.87	Various rate	235M/DHN/19-20 dtd.25.02.2020	J.P.Singh Chohan	01.02.20	31.12.2022	70%	(R D Meena) DEN (HQ)/DHN	Work in progress
20	Repairs to front, façade, concourse, circulating area of Dhanbad station	23172614.86	21572401	Various rate	222M/DHN/19-20 dtd.20.02.2020	M/s Jay Johari	08.10.19	31.12.2022	90%	(R D Meena) DEN (HQ)/DHN	Work in progress
21	Provision for 6 Nos escalator at Dhanbad Railway Stn.	14505414.93	14379404	Various rate	239M/DHN/19-20 dtd.03.03.2020	Indian Associates		02.09.2022		(R D Meena) DEN (HQ)/DHN	Extension under process
22	(Balance work) Up- gradation of caoching pits of Dhanbad coaching depot	13762732	10036280	Various rate	ECR/DHN/Civil/2021/0092 dtd.21.12.2021	Md.Mofiz Ansari	07.11.21	24.10.2022	50%	(R D Meena) DEN (HQ)/DHN	Work in progress
23	DHN: Replacement of old & corroded water supply & sewerage pipe line for staff quarters in Rangatand, Bekarbandh, officer, Hill, Hospital etc.	29507850	35888447	Various rate	24M/DHN/18-19 dt. 24.05.18	M/s Daroga Pradhan	30.04.2018	06.11.2022	75%	(R D Meena) DEN (HQ)/DHN	work in progress.
24	Setting up of water Recycling plant on turnky basis (with guarantee/warrantee & operational supervision & operational supervision with consumable chemicals for five years) at DHN coaching depot	11190486	14827258	Various rate	02M/DHN/21-22 dtd.28.12.2021	Titanium Components		31.01.2022	70%	(R D Meena) DEN (HQ)/DHN	work completed, work under maintenance period for five years

Sr.DEN/1/DHN

25	Repairs and maintenance of colony at BRWD for annual GM's Inspection yer 2018-19 under ADEN/DTO.	19645701.62	17563257.25	Various rate	133M/DTO/18-19 dtd. 28.03.2019	Ranjit Kumar Singh	30.06.2020	30.09.2022	67%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
26	Construction of colony boundary wall road development of Railway colony at TORI in section of SSE/W/TORI under Sr.ADEN/LTHR.	15447883.65	15766401.77	Various rate	81M/LTHR/2019-20 dt.24.07.19	Raj Kumar Agrawal	17.06.2019	31.10.2022	74%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
27	Left over P.Way work of TORI-YARD Km. 183.00 to 186.400 under ADEN/LTHR	11155680.55	13449691.17	Various rate	143M/LTHR/2019-20 dt.30.10.19	Shailendra Kumar Jain	15.07.20	15.11.2022	75%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
28	Patratu-Garhwa Road: TSR (P)- 22.141 Km. under Assistant Engineer, E. C. Rly., Latehar.	38767907.68	39570263.97	Various rate	190M/LTHR/ 19-20 dt 13.01.20	Shailendra Kumar Jain	13.11.2019	25.09.2022	70%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
29	Augmentation of water supply by providing deep tube well at TORI station & colony as well as construction of PWI & IOW's Store, supervisor Rest room & Trolley Room etc. at TORI under ADEN/ECR/LTHR."	16919967.26	199645557.1	Various rate	218M/LTHR/2019-20 dt 17.02.2020	M/S G.S. Malhotra	08.12.2019	30.11.2022	74%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
30	GHD:- Raising of platform No.-2, replacement of FOB with wide FOB & provision of PF shed at Garhwa Road station.	79002775.24	95931183.89	Various rate	40M/DTO/19-20 DT. 16.05.19	M/s Sinha Infratech PVT. LTD	25.03.2019	31.10.2022	85%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.

31	Extension of platform at KLRE and MGME station with all required passenger amenities in the section of ADEN/LTHR	16940432.52	1,66,01,623.87	Various rate	231M/LTHR/19-20 dt 25.02.2020	M/s B.P. Construction	09.10.2020	15.11.2022	88%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
32	Repairs to Major & Minor Bridge as per annual inspection 2018-19 under Assistant Engineer, E. C. Rly., Latehar.	10018892.15	12498567.96	Various rate	10M/LTHR/20-21 DT. 23.06.2020	M/s Rabindra Prasad	12.02.2020	30.11.2022	60%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
33	Provision of underground water reservoir with pipeline for filter house and overhead tank to improve water supply at DTO under Asstt. Engineer, E.C. Railway, Daltonganj.	15991357.12	19481910.99	Various rate	28M/DTO/20-21 DT. 23.07.2020	M/s Manoj Kumar Singh	10.02.2019	30.09.2022	25%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
34	BRWD-Extension of trolley repair shed with other ancillary works at BRWD ROH shed, under ADEN/DTO	24919099	17465198.03	Various rate	ECR/DHN/Civil/2020/048 Dated. 05.02..2021	M/s SHRI SHRI GAYATRI STEEL INDUSTRIES.	14.06.2021	30.10.2022	65%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
35	CTR(P)-39.783 Km. Track Relaying Train(TRT)and TRR(P)-0.5 km in PTRU-GHD section under jurisdiction of Sr.DEN/1/DHN	922829243	61304370.12	Various rate	ECR/DHN/Civil/2020/023 Dated. 31.12..2020	Shailendra Kumar Jain	28.08.2021	15.09.2022	75%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
36	Civil Engineering work in connection with Provision of 33/11 KV Power substation with 33 KV independent feeder at Barwadih under Asstt. Engineer, E.C. Railway, Daltonganj	12854279	12854278.9	Various rate	ECR/DHN/Civil/2021/046 dt 09.11.2021	M/s Sidhinath Chaubey	09.04.2021	31.10.2022	11%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
37	PTRU-GHD: (i) TBR (in Pts. Xing) (39Km.+ 54Km.) = 93 Km and (ii) TBR (In plain track) = (7.033 Km. + 3.90Km. + 7.15Km.) = 18.083 Km. under the jurisdiction of Sr. DEN/1/ECR/Dhanbad.	45460577	45269278	Various rate	ECR/DHN/Civil/2021/0105 dt 09.12.2022	M/s Ujjwal Associates	02.01.2022	29.10.2022	50%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
38	Dhanbad Division : PTRU-GHD CTR(P)-14.131 Km. under jurisdiction of Sr.DEN/1/DHN	22806580	22806580.3	Various rate	ECR/DHN/Civil/2021/0059 dt 13.08.2021	S.K JAIN	15.06.2021	13.05.2022	77%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
39	PTRU-GHDTRR (P) 42.941 Km. under ADEN/E.C.R/LTHR & DTO	36236227	30078467	Various rate	ECR/DHN/Civil/2021/0043 dt 13.08.2021	M/S Krishna Ram	11.05.2021	31.12.2022	75%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
40	Track maintenance work from Chainage - 0.750 Km to 24.000 Km of Tori Shivpur section under ADEN/LTHR.	24079710	19707455	Various rate	ECR/DHN/Civil/2022/0004DT 09.02.2022	SRI DURGA ENTERPRISES-BEGUSARAI	08.12.2021	08.06.2023	30%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
41	Track maintenance work from Chainage - 24.000 Km to 44.00 KM of Tori Shivpur section under ADEN/LTHR.	22397084	18149866.3	Various rate	ECR/DHN/Civil/2022/0005 DT 09.02.2022	SRI DURGA ENTERPRISES-BEGUSARAI	13.12.2021	13.06.2023	20%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
42	Reconditioning of worn out switch rails, crossing assembly, SEJs and removing seized/ corroded/broken rail/plates screw from sleepers of point-xing under ADEN/ LTHR & ADEN/DTO	9563503	10430495	Various rate	ECR/DHN/Civil/2021/0108	M/s ADOR FONTECH LIMITED - BANGALORE	31.10.2021	23.10.2023	33%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
43	Through fitting Renewal (TFR) on Bridge Channel Sleeper in PTRU-GHD total =2641 Nos. under ADEN/DTO <HR	135476665	14829822	Various rate	ECR/DHN/CIVIL/2021/0080dt.22.02.2022	M/S Corporate Track Innovators	09.12.2021	02.09.2022	40%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
44	Provision of FOB 6.00M wide at Daltonganj for through pass as PF landing with Rap and steps on each platfor.	51986881	49330191	Various rate	ECR/DHN/CIVIL/2021/0127dt.09.03.2022	G.S. MALHOTRA	03.12.2021	03.12.2022	35%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
45	Maintenance of Track & formation including miscellaneous work of P.Way materials (Like Rails, Sleeper, fittings etc.) and other related ancillary works in connection with maintenance of new B.G. Railline Mahuamilan surface connection (km 0.00 to km 9.00) LATEHAR district in jharkhand state.	17227871	14898662	Various rate	ECR/CAO/CON/WT/A GRT/SOUTH/490 Dt. 23.09.2021	M/s Binod Kumar Yadav -	25.04.2021	18.10.2022	25%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.

46	Supply of portion for welding of 60 Kg./52Kg. rail by SKV Process (Single Shot) under Sr. DEN (1), E.C. Rly. Dhanbad.	25525838	19807900	Various rate	03/Thermit/18-19 dated 05.04.2019	THE INDIA THERMIT CORPORATION LIMITED-KANPUR	08.12.2019	31.10.2022	40%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
47	Supply of welding portion and welding of rail joints by alumino thermit SKV process including supervision,tools and plants and consumables etc under the jurisdiction of ADEN/LTHR & ADEN/DTO.	18585689	10310000	Various rate	ECR/DHN/Civil/2022/0047 dt 28.06.2022	THE INDIA THERMIT CORPORATION LIMITED-KANPUR	4/9/2022	09.10.2023		(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
48	Dhanbad Division: (i) TTR(TWS+WCMSC) 1 in 8.5 –19 Sets, (ii) TTR(TWS+WCMSC) 1 in 12 – 36 Sets under Assistant Engineer, E. C. Railway, Latehar & Daltonganj. 18 (Eighteen) Months	500944680	29900288	Various rate	ECR/DHN/CIVIL/2022/0048dt.25.06.2022	M/s Ujjwal Associates- Luknow		29.10.2023	15%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
49	Ray-Daltonganj-Elimination of level crossing by subways (05 Nos). (LC No.29, Km.201/36-202/2 between CTQ-RCGT, LC No.32, Km.211/18-20 between RCGT-DMX, LC No.41, Km.229/6-8 between BFQ-KMND, LC No.45, Km.246/29-31 between HHG-CPDR, LC No.15, Km.272/15-17 between KCKI-CNF) under Divisional Engineer (Track)/E.C. Railway/ Dhanbad.	162679491.7	194552271	Various rate	42M/LTHR-DTO/19-20 dt 17.05.19	M/s G.S. Malhotra	15.04.2019	31.08.2022	65%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
50	Daltonganj- Garhwa Road- Elimination of level crossing by subways (6 Nos). (L.C. No.12, Km.287/27-29 between DTO-KFT, L.C. No.11, Km.291/25-27 between DTO-KFT, L.C. No.10, Km.293/27-29 between DTO-KFT, L.C. No.7, Km.297/25-27 between KFT-RHR, L.C. No.6, Km.298/17-19 between KFT-RHR, L.C. No.2, Km.316/11-13 between TRZ-GHD) under Divisional Engineer (Track), E.C. Railway, Dhanbad.	162797111.3	169215194.7	Various rate	43M/DTO/19-20 dt. 17.05.19	M/s G.S. Malhotra	06.05.2019	15.11.2022	65%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
51	Extended portion and additional work of LHS No.40/C/E (PTRU-TKS), 41/C/E (TKS-HNDR), 2/C/E (GHD-TRZ), 6/C/E (KFT-RHR), 7/C/E (KFT-RHR), 10/C/E (DTO-KFT), 11/C/E (DTO-KFT), 12/C/E (DTO-KFT), 15/C/E (KCKI-CNF), 45/C/E (HHG-CPDR), 41/C/E (BFQ-KMND), 32/C/E (RCGT-DMX) and 29/C/E (CTQ-RCGD) total thirteen (13) Nos. between Ex PTRU-GHD station against 3rd line work under ADEN/BRKA, ADEN/LTHR and ADEN/DTO, E.C. Railway in Dhanbad Division	168256231.2	173148637	Various rate	ECR/DHN/CIVIL/2020/0008 DT. 16.12.2020	M/s G.S. Malhotra	27.05.2020	31.10.2022	10%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
52	BRKA-GHD- Elimination of level crossings by subways section L.C. No. 2/B/T at Km-150/29-31 between RAY-KLRE, 16/C/T at Km-259/5-7 between BRWD-MAZ & 17/C/T at Km-259/37-39 between BRWD-MAZ (3 Nos.) under ADEN/LTHR & DTO in DHN Divn.	108699040.6	105662176.6	Various rate	ECR/DHN/Civil/2022/0059 DT 05.10.2022	M/S Sinha Infratech Pvt. Ltd.		5/8/2023		(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.

53	Hiring of 04 nos. truck for transportation of P.Way materials etc. in the section of SSE/P.Way/LTHR, SSE/P.Way/TORI, SSE/P.Way/BRWD & SSE/P.Way/DTO under jurisdiction of ADEN/LTHR & ADEN/DTO. 36	12335826.03	12952617	Various rate	ECR/DHN/Civil/2021/0129 Dated. 09.02.2022	Dilip Kumar	12.12.2021	08.12.2024	25%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
54	Dhanbad Division: (i) TTR(TWS + WCMSC) 1 in 8.5 – 16 Sets, (ii) TTR(TWS + WCMSC) 1 in 12 – 78 Sets (iii) Glued Joints-377 Nos. & (iv) SEJ – 02 Sets under Assistant Engineer, E. C. Railway, Latehar & Daltonganj.	36258182.29	41870559	Various rate	ECR/DHN/CIVIL/ 2022/0034dt.30.05.2022	ELECO CONSTRUCTION PVT. LTD. BEGUSARAI	08.05.2022	07.10.2023	25%	(Hansraj Meena) Sr.DEN/1/ DHN	Work in progress.
Sr.DEN/2/DHN											
55	Improvement of existing running rooms at Gomoh including extension of R.R.	14236928	11298661	Various rate	17M/GMO/19-20 dt 25.04.19	R & P Construction	18.05.19	12.11.2022	87%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
56	GMO-Extension of FOB from PF No.1 & 2 to PF No.5 & 6 with landing to PF No.3,4 and PF No.5, 6 at GMO station	14747066	12733379	Various rates	12M/GMO/18-19 dt. 24.04.18	Manoj Kr. Singh	16.07.19	30.11.2022	60%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
57	DHN Division:- Pradhankhanta- Manpur:- (i) TRR(P)=43.457Km. and (ii) CTR(S) (TSR/P & TRR/S)-8.202 Km.	37875456	37812720	Various rates	08M/GMO-GJD/18-19 dt. 17.04.18	Shivam Constrecton	02.02.18	31.12.2022	80%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
58	(Balance work) :- Dhanbad Division:- Pradhankhanta – Manpur- TTR(FS+CS+CMSC) = 7 Sets, TBR = 88.87KM, TTR(CS+CMSC) -111 Sets, SEJ – 118 Sets, TRDS – 6 Sets, TFR – 114.81 Km under Sr. DEN/2/DHN. (Balance quantity: TBR = 44.312 Km).	10969676	13561916	Various Rates.	09M/GMO-GJD/18-19 dt. 17.04.18	M/s. S.B. Enterprises	09.2.2018	30.06.2022	55%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
59	Dhanbad Division Pradhankhanta-Manpur:TBR-67.316 Km & TFR-28.462 Km under jurisdiction of Sr.DEN(II)/DHN	407707538	20622916	Various rates	65M/GMO-GJD/18-19 dt 25.10.18	M/s S.K. Enterprises	15.08.18	30.09.2022	90%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
60	Pradhankhanta-Manpur: TRR(P)-32.103 Km. & CTR(S) {(TSR(P) & TRR(S)}-12.319 Km. in the jurisdiction of Sr. Divl. Engineer(2), E. C. Railway, Dhanbad	534650649	38222485.95	Various rates	108M/GMO(1)/18-19 dt. 22.02.19	Shivam Construction	31.12.18	20.11.2022	90%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
61	GC Section: Provision of FOB at CBH, SMND & HRE under the jurisdiction of Asstt. Engineer, E. C. Rly., Gujhandi	170585437	78049793	Various rates	36M/GJD/19-20 dtd. 14.05.19	M/S Krishna Ram	27.04.19	30.09.2022	70%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
62	Track Maintenance work against vacancy of Trackman under SSE/P.Way/GMO in jurisdiction of Assistant Engineer (1), E.C. Railway, Gomoh	12739805	15352482	Various rates	37M/GMO/19-20 dtd. 14.05.19	Satyendra Narayan Singh	19.02.19	13.08.2022	80%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
63	Track Maintenance work against vacancy of Trackman under SSE/P.Way/PNME in jurisdiction of Assistant Engineer (1), E.C. Railway, Gomoh	12826707	15862001	Various rates	05M/GMO/19-20 dtd. 05.04.19	M/s S.K. Enterprises	09.02.19	15.09.2022	95%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
64	Improvement of cutting in Ghat Section in the section of Assistant Engineer, E. C. Rly., Gujhandi	27807105	29612544	Various rate	221M/GJD/19-20 dt 19.02.2020	M/S Binod Kumar Yadav Koderma	17.03.2020	05.05.2022	68%	Suraj Kumar Sr.DEN(2)/ DHN.	Final Bill Awaited
65	De-silting of Upper Chowrapatti reservoirs for increasing of storage capacity to facilitate uninterrupted drinking water supply at GMO colonies and service buildings.	18517521	12658392	Various rate	146M/GMO/19-20 dt 05.11.19	Yogendra Const. works	...	10.11.2021	Nil	Suraj Kumar Sr.DEN(2)/ DHN.	work not started
66	Supply of portion, execution of welding, etc. for welding of 60Kg./52Kg. rail by SKV process for Dhanbad Division under Sr. Divisional Engineer (2)/ E.C. Rly., Dhanbad	576174747	30925324	Various rate	147/Thermit/19-20 dt 05.11.2019	ITC, Kanpur	10.09.19	31.10.2022	90%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress
67	Repair to cess in UP & DN GC Section under ADEN/GJD	17471961	19498709	Various rate	220M/GJD/19-20 dt 19.02.2020	M/S Binod Kumar Yadav Koderma	04.02.20	24.06.2021	60%	Suraj Kumar Sr.DEN(2)/ DHN.	Final Bill Awaited

68	Pradhankhanta – Manpur : TRR(P) -20.308 Km. & Casual renewal with 60 Kg. rail in DN GC = 1.472 Km. and UP GC = 0.49 Km. under Sr. DEN/2/DHN	21897267	13409520	Various rate	ECR/DHN/Civil/2020/006 dt 03.09.2020	Vivek construction	30.06.2020	27.12.2022	70%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
69	Rebuilding of bridge No.222(1 x 1.22M RC Slab), 428(1 x 0.91M Arch) & 429(1 x 0.91M Arch) in connection with up-gradation of feeder routes to dedicated freight Corridor in Grand Chord section under Assistant Engineer, E. C. Rly., Gujhandi.	198056102	13045443	Various rate	24M/GJD/20-21 dt 10.07.2020	M/S Binod Kumar Yadav Koderma	29.04.2020	26.07.2022	25%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
70	Supplying, stacking and loading of 40,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into Railway wagon/GS/Hopper/Box/KG type etc. from Bandhua Depot under Asstt. Engineer, E. C. Railway, Gujhandi.	821622655	87500000	Various rate	18/Ballast/20-21 dt 03.07.2020	M/S Bajrang Infra Structure and construction pvt Ltd	18.02.2020	25.09.2022	25%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
71	(i) GMO: Improvement of both side (North & South) side circulating area, PF surface, water booth and (ii) Provision of waiting hall with booking counter at south side at Gomoh under Asstt. Engineer (1), E. C. Rly., Gomoh	41418833	27234697	Various rate	ECR/DHN/Civil/2020/013 dt15.09.2020	M/S Binod Kumar Singh	24.06.2020	30.11.2022	70%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
72	Complete provision of water supply scheme at Koderma under ADEN/GJD like provision of two nos. RCC over head tank of capacity 50,000 gallons each, underground reservoir of capacity 20 lakh litre, Pressure filter plant bed 2x5000 GPH capacity with sedimentation tank, water hydrant system at Koderma station alongwith other ancillary work for distribution of pipe line at Koderma in connection with improvement of water supply arrangement at Koderma station.	60248952	57177707	Various rate	25M/GJD/20-21 dt 14.07.2020	M/S Surajmal Onkarmal Koderma	03.08.2020	17.10.2022	60%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
73	Supplying, stacking and loading of 40,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into Railway wagon/GS/Hopper/Box/KG type etc. from Tetulmari Depot under Asstt. Engineer (1), E. C. Railway, Gomoh.	663550767	78640000	Various rate	ECR/DHN/Civil/2020/011 dt 20.01.2021	M/S Daroga Pradhan Dhanbad	12.01.2021	25.10.2022	41%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
74	Rebuilding of Minor Bridges No.153(CCK-HZD), 165(HZD-CBH), 225(HRE-KQR), 317(GJD-GAP)=4 Nos. in GC Section of DHN Division.	20626764	18644819	Various rate	ECR/DHN/ Civil/2021/0096 dt 10.03.2022	Godawary Constructon		23.02.2022	5%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
75	GC Section: Provision of FOB at TKN & BNF under the jurisdiction of ADEN/GJD.	170585437	59005359	Various rate	ECR/DHN/ Civil/2022/0006 dt 10.02.2022	Krishna Ram	22.03.2021	08.01.2023	10%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
76	PNME:- Improvement of circulating area at South side of PNME station under ADEN/1/GMO.	20967204	29986539	Various rate	ECR/DHN/ Civil/2021/0044 dt 07.05.2021	M/S Binod Kumar Singh	16.04.2021	10.07.2022	68%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
77	CTR(P) regarding raising of speed to 160 kmph on existing PKA-MPO section in Grand Chord route of DHN Division under Sr. DEN/2/DHN.	8999437344	29986539	Various rate	ECR/DHN/ Civil/2021/0031 dt 14.04.2021	M/s S.K. Enterprises	20.01.2021	18.01.2023	46%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
78	Provision of boundary wall with use of released PSC sleepers in connection with raising of speed 160 kmph under Sr. DEN/2/DHN	8999437344	22040964	Various rate	ECR/DHN/ Civil/2021/0040 dt 17.04.2021	Prabhakar Ray	13.01.2021	08.11.2022	55%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.

79	Pradhankhanta - Manpur - TBR -59.774 Km, TFR - 6.66 Km, CTR(S) (TSR/P & TRR(S)- 5.222 Km & TSR(S)-0.450 under Sr. DEN/2/DHN.	71797149	25268345	Various rate	ECR/DHN/Civil/2021/0033 dt 26.04.2021	M/s S.K. Enterprises	18.01.2021	18.07.2022	52%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
80	CTR(P) - 12.902 KM and TSR(P) - 13.968 KM by track relaying train & TSR(P) 1.693 KM manually and TRR(P) - 1.53 KM under Sr. DEN/2/DHN.	323477672	36555540	Various rate	ECR/DHN/Civil/2021/0058 dt 26.07.2021	Shivam Construction	10.05.2021	10.02.2023	39%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
81	H-beam on Girder bridges regarding raising of speed to 160 kmph on existing PKA-MPO section in Grand Chord route of DHN Division under Sr.DEN/2/DHN.	8999437344	61786294	Various rate	ECR/DHN/Civil/2021/0053 dt 30.07.2021	Rawatsons Engineers P Ltd	10.03.2021	15.12.2022	94%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
82	HZD: Improvement of PF surfaces & provision of water booth, renovation of shed & other passenger amenities at Hazaribagh Road station under Asstt. Engineer, EC Rly., Gujhandi.	20747262	14670918	Various rate	ECR/DHN/Civil/2021/0060 dt 12.08.2021	R.K Enterprises	23.02.2021	12.04.2022	30%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
83	Repairs to cess and cutting, earth work in connection with raising of speed to 160 kmph under Sr. DEN/2/DHN.	8999437344	48459838	Various rate	122-DHN-2020-21 dt. 08.03.2021	Tansam Engineering And Construction Company		07.01.2023	5%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
84	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from IBH 10 to Tankupa under Sr. DEN/2/DHN.	8999437344	57641585	Various rate	ECR/DHN/Civil/2021/0073 dt 05.10.2021	Amitabh Construction Private Limited	02.08.2021	31.12.2022	64%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
85	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Larabad to IBH 10 under Sr. DEN/2/DHN.	8999437344	73522581	Various rate	ECR/DHN/Civil/2021/0074 dt 05.10.2021	Amitabh Construction Private Limited	03.06.2021	31.12.2022	52%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
86	Rebuilding of bridges No. 234 at Km 392/26-28, 237 at Km 395/8-10, 244 at Km 396/24-26, 264 at Km 404/14-16, 268 at Km 405/22-24, 275 at Km 407/14-16, 286 at Km 411 / 34 - 36 , 290 at Km 413/16-18, 314 at Km 420/24-26, 359 at Km 439/17-19, 368 at Km 442/12-14, 379 at Km 445/12-14 & 400 at Km 450/28-30 in connection with up-gradation of feeder routes to dedicated freight Corridor in Grand Chord section under Assistant Engineer, E. C. Rly., Gujhandi.	415239998	97157670	Various rate	ECR/DHN/Civil/2021/0071 dt 05.10.2021	Binod Kumar Yadav	05.06.2021	25.05.2023	6%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
87	TWS+WCMS (189 Sets) and SEJ (200 Sets) regarding raising of speed to 160 kmph on existing PKA-MPO section in Grand Chord route of DHN Division under Sr. DEN/2/DHN.	8999437344	47261488	Various rate	ECR/DHN/Civil/2021/0061 dt.30.07.2021	M/S S K Enterprises	22.06.2021	21.06.2023	39%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
88	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Hazaribagh Road to Parsabad under Sr. DEN/2/DHN.	8999437344	154851155	Various rate	ECR/DHN/Civil/2021/0076 dt.26.10.2021	Binod Kumar Yadav	13.07.2021	31.03.2023	54%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
89	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Parsabad to Larabad under Sr. DEN/2/DHN.	8999437344	149438204	Various rate	ECR/DHN/Civil/2021/0111 dt.14.12.2021	Binod Kumar Yadav	16.08.2021	30.04.2023	68%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
90	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Pradhankhanta to Nichtipur under Sr. DEN/2/DHN.	8999437344	156110408	Various rate	ECR/DHN/Civil/2021/0068dt.06.09.2021	Subhash Singh Choudhary	11.10.2021	06.11.2022	45%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.

91	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from IBH 10 to Tankupa under Sr. DEN/2/DHN.	8999437344	149412179	Various rate	ECR/DHN/Civil/2021/0067 dt.01.09.2021	Om Construction	07.07.2021	03.10.2022	82%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
92	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Gomoh to Hazaribagh Road under Sr. DEN/2/DHN.	8999437344	158736857	Various rate	ECR/DHN/Civil/2021/0077 dt.26.10.2021	Binod Kumar Yadav	24.09.2021	31.03.2023	45%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
93	GC Section: Provision of FOB at BLI & CDB under the jurisdiction of ADEN/1/GMO.	32202315	33383729	Various rate	ECR/DHN/Civil/2021/0118 dt.13.01.2022	Trishul Engicon Pvt Ltd	09.10.2021	28.08.2023	25%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
94	Supply of 1,00,000 Cum of 50 mm size machine crushed track stone ballast as per Railway specification and loading the same into any type of Railway wagons F.O.R. Pakur for DHN Division under Sr. DEN/2/DHN.	124853000	131700000	Various rate	ECR/DHN/Civil/2021/0062 dt.12.08.2021	Bakhat Ram Mandhyan and Company	03.08.2021	31.10.2022	98%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
95	TRR(P) - 18.615 KM, TSR(P) - 1.82 KM & CTR(P)- 3.111 KM by track relaying train and other miscellaneous work under the jurisdiction of Sr. DEN/2/DHN E.C. Railway.	30805469	23412157	Various rate	ECR/DHN/Civil/2022/0012 dt 08.03.2022	Raj Construction-Koderma	03.12.2021	01.12.2022	31%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
96	PRP :- Extension of FOB towards south side circulating area along with development of circulating area at south side at Paharpur station under ADEN/GJD.	12948744	11535133	Various rate	ECR/DHN/Civil/2022/0002 dt 08.03.2022	Raj Kishor Singh	08.11.2021	15.12.2022	60%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
97	Demolition of existing and construction of new Railway utilities falling in Right of Way (ROW) of DFCCIL alignment from HZD to BNF (Km 345.17 to 462.71) under the jurisdiction of ADEN/GJD of Dhanbad Division of E.C. Railway.	164781164	159510082	Various rate	ECR/DHN/Civil/2022/0021 dt 15.03.2022	Trishul Engicon Pvt Ltd	08.02.2022	05.11.2022	4.00%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
98	"Demolition of existing and construction of new Railway utilities falling in Right of Way (ROW) of DFCCIL alignment from GMO to HZD (Km 299 to Km 345.17) under the jurisdiction of ADEN/1/GMO of Dhanbad Division of E.C. Railway	173023548	156925797	Various rate	ECR/DHN/Civil/2022/0020 dt 16.03.2022	Subhash Singh Choudhary	09.03.2022	05.11.2022	30%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
99	Supply of Portion for welding of 60Kg/52Kg/60EI-R260 Rail by SKV process for Dhanbad Division under Sr. Divisional Engineer (2), E.C. Railway, Dhanbad.	22700820	19379500	Various rate	115-DHN-2021-22 dt 16.03.2022	Pandrol Welding And Equipment India Private Limited	23.05.2022	16.03.2022	62%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
100	Construction of S&T Service building at Gomoh and Hazaribagh Road station (Relay Room, IPS Room, data logger room, maintainer room etc.) in connection with DFCCIL utility shifting works in the jurisdiction of Sr. DEN/2/DHN.	2588941526	28144915	Various rate	196-DHN-2021-22 dtd. 24.05.2022	Dayanand Prasad Sinha And Company		24.11.2022		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
101	Supply of 55,000 Cum of 50 mm size machine crushed track stone ballast as per Railway specification and loading the same into any type of Railway wagons F.O.R. Pakur regarding raising of speed to 160 kmph on existing PKA-MPO section in Grand Chord route of DHN Division under Sr. DEN/2/DHN.	71589650	74800000	Various rate	ECR/DHN/Civil/2022/0051 dt.03.06.2022	Master Sundar Das & Sons	24.05.2022	18.10.2022	30%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
102	Rebuilding & strengthening of Bridge No. 221, 305, 345, 352, 353, 371, 374, 384, 401, 410, 414, 416 and other in connection with up-gradation of feeder routes to dedicated freight corridor in Grand Chord section under Sr. Divisional Engineer (2), E.C. Rly., Dhanbad.	613296100	99491001.01	Various rate	149-DHN-2021-22 dtd. 18.04.2022	Shree Tirupati Balaji Enterprises		18.01.2023		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.

103	GC: Strengthening of Minor Bridges No.3(DHN-BL) & replacement of bridge No.80 (BLME-NMG) in GC Section of DHN Division.	23543700	23184382	Various rate	12-DHN-2022-23 dtd. 25.06.2022	Bohra Obr Realdev P Ltd		25.06.2023		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
104	PKA-GRBH:- Provision of facilities for Divyangjan at stations between PKA-GRBH under ADEN/1/GMO.	12987837	11283526.99	Various rate	208-DHN-2021-22 dtd. 23.05.2022	Singh Wahini		23.11.2022		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
105	HZD-BNF:- Provision of facilities for Divyangjan at stations between HZD-BNF under ADEN/GJD.	21340847	17964894.91	Various rate	207-DHN-2021-22 dtd. 23.05.2022	Singh Wahini		23.11.2022		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
106	(Balance work):- PNME:- Provision of 2nd FOB of 6.00M wide at Parasnath station.	58686167	49264631	Various rate	205-DHN-2021-22 dtd. 10.05.2022	Roy Construction	16.06.2022	10.05.2023	25%	Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
107	GMO - Construction of new building for Capital Store Depot at (TRS)/GMO under the jurisdiction of ADEN/1/GMO.	24653389	19980592	Various rate	70-DHN-2022-23 dt 11.08.2022	Aastha and Saumya Construction		11.05.2023		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
108	Dhanbad Division:- Provision of boundary wall to protect Railway land from encroachment at stations and colony area between DHN(excluding) to GRBH under the jurisdiction of ADEN/1/GMO.	401863736	104406855	Various rate	206-DHN-2021-22 dt 16.08.2022	Om Construction		16.02.2023		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
109	Provision of building and other ancillary work at TKN, PRP, GJD, HRE, CDB & PNME for replacement of signaling gears of six end panel stations to central panel SSI in GC Section of DHN Division. (Balance work).	32603704	15459189	Various rate	100-DHN-2022-23 dt 31.08.2022	Baba Projects Private Limited		28.02.2023		Suraj Kumar Sr.DEN(2)/ DHN.	Work in progress.
Sr.DEN/3/DHN											
110	SEJ=65sets, TRDS (Sleeper +Switch+ xings) 12 Nos. Glud joint 292 Nos. & TFR-44.83 Kms. Under AEN/2/GMO & AEN/BRKA of E.C. Railway.	10593281.00	12970405.00	Various Rates.	43M/GMO-BRKA/16-17 dtd.18.8.16	Md. Khursid Alam	25.7.16	15.07.2022	100%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
111	Gomoh- Patratu – TTR (Sleeper+ switch+ Xing)-4 sets, TBR-96.60Km & TTR(Switch+Xing)-91 Sets under Assistant Engineer (2), E. C. Railway, Gomoh & Assistant Engineer, E. C. Railway, Barkakana.	22915947.00	27342749.00	Various rates	40M/GMO-2 & BRKA/17-18 dt.20.11.17	M/s Krishna Ram	25.10.17	31.03.2022 EOT applied	72%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
112	GMO – PTRU : TRR(P) - 6.82 Km., CTR/S (TSR/P & TRR/S)-5.879 Km. under Assistant Engineer(2), E. C. Railway, Gomoh and Asstt. Engineer, E. C. Railway, Barkakana.	19422554.00	21166986.00	Various rates	22M/GMO-2/2018-19 Dated. 23.05.18	Shivam Construction	05.08.18	30.10.2022	85%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
113	GMO-BRKA- Replacement by RCC Box/Pipe Bridge (minor Bridge No. 186,187,189,190,191 & 192	113376908.00	94511250.00	Various rates	39M/GMO(2)/18-19 dtd.12.07.18	G. S. Malhotra	06.08.19	31.01.22 EOT applied	86%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
114	GMO-PTRU – TBR-2.44Km, TTR(60Kg lin 8.5 Curved switch & CMS Xing)-15Sets, (60Kg lin12Curved switch & CMS Xing)-18Sets, TTR (Switch & Crossing 52Kg/90R 1 in 8.5 Pts & Xing (Straight Switch) - 9 Sets, TTR (DS)-4 Sets, TFR-14.256 Km, SEJ-8 Sets, Glued Joint (60Kg rail)- 31Nos & Glued Joint (52Kg Rail)-15Nos under Assistant Divisional Engineer (2), Gomoh & Assistant Divisional Engineer, Barkakana, E.C. Railway.	82868269.00	13230474.00	Various rates	26M/GMO-2&BRKA/19-20 dtd.29.04.19	M/s Raj Kumar	22.04.19	08.02.2022 EOT required	75%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.

115	Supply of portion for welding of 60 Kg/52Kg rail by SKV process (single shot) under DEN/3/DHN.	17120960.00	15225930.00	Various rates	204M/GMO-2&BRKA/19-20 dtd.30.01.20	ITC, Kanpur	24.08.19	30.04.2022 EOT required	60%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
116	Supply of portion for welding of 60 Kg/52Kg rail by SKV process (single shot) under DEN/3/DHN.	15195733.00	14540213.00	Various rates	203M/GMO-2&BRKA dt.12.07.20	ITC, Kanpur	24.02.20	30.04.2022 EOT required	82%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
117	Extension of platforms to accumulated full length of stopping train at TELO, JNN, RJBE, BHME, AMLO & BRMO stn in the sec of ADEN/2/GMO.	39051737.00	17957321.00	Various rates	119M/GMO-2/19-20 dt.25.09.19	R & P Construction	05.09.19	31.09.2022 EOT required	68%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
118	Provision of FOB from PF-2-3 to CYM cabin at PTRU.	15908960.00	17886593.00	Various rates	215M/BRKA/19-20 dtd.07.02.20	Krishna Ram	21.01.20	15.03.2022 EOT applied	75%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
119	Gomoh-Barkakana: TSR/P = 5.017 Km. under Asstt. Engineer (2), E. C. Rly., Gomoh.	113385251.00	14053077.00	Various rates	226M/GMO-2/19-20 dtd.24.02.20	Vivek Construction	27.12.19	31.05.2022	100%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Final bill received vide ADEN's CC No. 16/22-23 dt.29.09.22.
120	Maintenance of Track including miscellaneous and other in connection with patch doubling work between GMIA (including) to Dumari bihar (including)	10376832.00	11677194.00	Various rates	ECR/DHN/Civil/2020/0004dtd.07.10.20	Ramesh Chotalia	15.06.20	30.08.2022 EOT applied	78%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
121	Provision of 20 feet height fencing as pollution control measure at Goods Shed at BRKA under AEN/BRKA.	24584605.00	20845286.00	Various rates	ECR/DHN/Civil/2020/0014 dt. 05.10.2020	M/s N D N Associates	19.12.20	26.11.2022	35%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
122	Provision of 20 feet height fencing as pollution control measure at Goods Shed Bhurkunda & PTRU under AEN/BRKA.	24584605.00	21363832.00	Various rates	ECR/DHN/Civil/2020/0014dtd.05.10.20	M/s Prayosha Infrastructure	12.01.21	31.07.2022 EOT required	50%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
123	Patratu - Garwa Road : CTR(P) - 7.488 Km under AEN/BRKA.	905243966.00	19812477.00	Various rates	ECR/DHN/Civil/2020/0037 dt.03.02.2021	M/s S. D. Construction	22.10.21	18.10.2022 EOT required	50%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
124	Dhanbad Division (GMO-BRKA): CTR(S/P) = 7.281 Km & TRR(S)- 0.968 Km under AEN/2/GMO & ADEN/BRKA.	118262252.00	20619193.00	Various rates	ECR/DHN/Civil/2021/0081 dt.02.11.2021	M/s Vivek Construction	06.09.21	30.07.2023	56%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
125	Dhanbad Division: TWR(MFBW) - 41.80Km. Under AEN(2)/GMO, E.C.Railway,	486935404.00	24884671.00	Various rates	99-DHN-2021-22 dt.04.12.2021	M/S India Thermit Corporation Ltd.	--	03.12.2022	30%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
126	Dhanbad Division : TBR- 23.877 Km. & TFR - 5.231 Km. under ADEN(2)/GMO & ADEN/BRKA, E.C.Railway.	240537974.00	11192208.00	Various rates	ECR/DHN/Civil/2021/0122 dt. 03.01.2022	M/s Satyendra Narayan Singh	22.10.21	21.10.2022	70%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
127	Rebuilding and strengthening of monor bridges alongwith associated work on DFC feeder route under Sr.DEN(3)/Dhanbad.	393334784.00	26216085.00	Various rates	ECR/DHN/Civil/2021/0096 dt. 10.03.22	M/s Godawary Const.	18.10.21	10.10.2022	35%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
128	Dhanbad Division (i) TTR(TWS + WCMSC) 1 in 8.5 - 5Sets, (ii) TTR (TWS + WCMSC) 1 in 12 - 31 Sets, & (iii) Glued Joints - 303 Nos under ADEN/2/GMO & ADEN/BRKA.	471095379.00	15391647.00	Various rates	00830770050554 dt.02.03.2022	M/s R D P Construction	02.03.2022	01.09.2023	20%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
129	Dhanbad Division (i) TTR(TWS + WCMSC) 1 in 8.5 - 12 Sets, (ii) TTR (TWS + WCMSC) 1 in 12 - 58 Sets under ADEN/2/GMO & ADEN/BRKA, E.C.Railway.	465055839.00	17523420.00	Various rates	00830770050553 dt.02.03.2022	M/s R D P Construction	02.03.2022	01.09.2023	6%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.

130	Improvement in Goods Shed of Barkakana Station & Provision of Rest room & Drinking Water facilities in DGD Goods Shed for the work under ADEN/2/GMO & ADEN/BRKA	20695992.00	16354380.00	Various rates	00975500054501 dt.17.05.2022	M/s Gobardhan Saw	18.05.2022	16.05.2023	35%	(Indresh Kumar) Sr.DEN(3)/ DHN.	Work in progress.
Sr.DEN/4/DHN											
131	SGRL : Provision of addl. PF shed at PF No. 1 & 2 including raising of PF No.-1 at CPU end at Singrauli station under ADEN/CPU.	14397265	15360808	Various rates	09M/CPU/19-20 DT 17.04.19	Ashok Kumar	18.02.19	07.08.2019 extended upto 30.08.2022	60%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
132	(Balance work) - Repairs to staff quarters at SGRL, KRSL, SKTN & ANPARA (Total 498 Unit) due to damage of doors & window , floor of kitchen, toilet, corroded of water supply pipe, damage of sump & septic tank, sanitary fitting, sewerage pipe line, drain etc under Asstt. Engineer, E. C. Railway, Chopan.	20331162	28721686	Various rates	67M/CPU/18-19 dt.29.10.18	Abhay Kumar Tiwary	10.8.18	08.05.19 extended upto 31.12.2022	70%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
133	Garhwa Road-Mahadiya Shaktinagar- SEJ- 65 Sets & TFR-101.248 Km in jurisdiction of Sr. DEN/4/DHN under ADEN, E. C. Railway, Renukoot and Chopan.	8328451	11071337	Various rate	29M/CPU&RNQ/19-20 dt.03.05.2019	Maihar Builders Pvt. Ltd.	09.04.19	07.04.2020 Extd. upto 07.11.2022	90%	Nandlal yadav Sr.DEN(4)/DHN.	Work is in progress.
134	SGRL : Provision of 100000 Gallons Capacity RCC OH tank with pipe line at SGRL	20210267	23972057	Various rate	80M/CPU/19-20 dtd. 23.07.2019	Manoj kumar singh	21.12.19	18.03.2020 upto 30.09.2022,Extention .applied up to 30.03.2023	65%	Nandlal yadav Sr.DEN(4)/DHN.	Work in Progress
135	Changing of Bed block of Br. No.11 at Km. 4/4-5 between KRLR-ANPR & Bed block of Br. No. 35 at Km. 16/4-5 between ANPR-KRSL under ADEN/CPU.	29438084	39628346	Various rate	154M/CPU/19-20 dt. 14.11.2019	Sinha Infratech Pvt. Ltd.	05.04.2022	26.05.2020 , extended up to 31.10.2022	30%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress
136	OBRA: Replacement of 35 units type-II staff quaarter at Obra under aden/CPU	37985008	53391394	Various rates	237M/CPU/19-20 dt. 27.02.2020	Suman Engineeringworks	19.12.19	04.12.20 upto 30.09.2022	45%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
137	Execution of new S & T and station building in connection of NCL work of (i) PRL siding at Amlohri -Nigahi project (ii) Diversion of KBJ line and modification of NTPC exchange yard at	17798709	17798709	Various rates	29M/CPU/20-21; Dt.30.07.2020	Ashok Kumar	04.12.2019	11.01.2020 extended up to 31.10.2022	60%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
138	Provision of 20 feet height fencing as pollution control measure at Two Nos. of Goods shed at KRSL & MHDA under ADEN/CPU	24584605	24297423	Various rates	ECR/DHN/Civil/2020/001 5 dt. 08.03.2021	K.K Agrawal	20.11.2022	20.11.2021 extd. Upto 20.11.2022	13%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
139	Provision of yard drain, Toe wall and m,aintenane of P.way work in between Meralgram and Ramna section under Asstt. Engineer, E.C. Rly, Renukoot.	15891173	17269899	Various rates	90/DHN/-2020-21/00949740029593	Beerbal Singh Construction Co.	16.12.2020	15.06.2022 DOC 15.12.2022	39%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
140	Improvement of cerculating area and station building at chopan under ADEN/CPU.	20475882	19657148	Various rates	ECR/DHN/Civil/2021/001 6 dt. 08.03.2021	M/s Binod Kumar Singh	01.08.2020	17.05.2021 Upto 10.01.2023	14%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
141	OBRADAM:- Provision of additional service building for sick line and yard office at obradam C&W depot	19282945	20209072	Various rates	ECR/DHN/Civil/2020/002 8 dt. 11.01.2021	Godawary Construction	24.08.2020	04.06.2021 upto. 02.10.2022	68%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
142	Track work upgradaton of MHDA yard due to doubling work and connectivity to PRL siding at Gorbi Block-B(Under deposit terms for 3 lines only including shunting neck and connectivity with PRL sidings) under Asstt. Engineer E.C.Railway, Chopan.	22968545	31838081	Various rates	ECR/DHN/Civil/2021/004 5 dt. 23.12.2021	RAJ CONSTRUCTION-KODERMA	13.08.2021	30.09.2022	88%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.

143	Formation platform, extension of minor bridge, FOB, retaining wall and other ancillary civil work in connection with upgradation of MHDA yard due to doubling work and connectivity to PRL siding at Gorbi Block-B (Under deposit terms for 3 lines only including shunting neck and connectivity with PRL sidings) under Asstt. Engineer E.C.Railway, Chopan.	89036404	101002963	Various rates	ECR/DHN/Civil/2021/0038 dt.02.08.2021	SINHA INFRATECH PRIVATE LIMITED-SINGRAULI	15.02.2021	31.03.2022 extended DOC 31.12.2022	73%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
144	Dhanbad Division-Garhwa Road -Mahadiya-Shaktinagar TBR= 53.222Km, TFR= 7.813Km, SEJ=26 Sets under Asstt. Engineer E.C.Rly,Renukoot and Chopan in jurisdiction of Sr.DEN/4/DHN.	11693148	11786080	Various rates	ECR/DHN/Civil/2021/0054 dt.09.10.2021	RAJNISH BAHADUR SINGH-CHANDAULI	05.08.2021	31.03.2022 extended upto 31.03.2023	63%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
145	Dhabad Division-Garhwa Road-Chopan TSR(P)=10.391Km,SLBN-MHDA TSR(P)=4.367 Km, KRLR-SKTN TRR(P)= 1.966 Km,SLBN-MHDA TRR(P)= 1.658Km,and SLBN-OBRA Bypass line TRR(P)= 0.40Km,under Asstt.Engineer E.C.Rly,Renukoot and Chopan in the jurisdiction of Sr.DEN(4)	14181682	13315498	Various rates	147-DHN-2020-21/01016070034777	VIVEK CONSTRUCTION-BOKARO	23.04.2021	21.10.2022 upto 20.03.2023	46%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
146	Supplying,stacking and loading of 40,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into any type of Railway wagons from Billi Railway Ballast depot under Asstt Engineer E C Railway Chopan	78540000	54938400	Various rates	ECR/DHN/Civil/2021/0091 dt.25.01.2022	SKJ CONSTRUCTION	15.10.2021	23.09.2022 Extended upto 31.12.2022	42%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
147	Shotcrete and jacketing works of Bridges in the jurisdiction Sr.DEN(4)/DHN.	84182767	79977069	Various rates	ECR/DHN/Civil/2021/0070	SARP ENTERPRISES	23.08.2021	15.11.2022	23%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
148	Provision of yard drain, Toe wall and other associated work and maintenance of P.way work in section under Asstt. Engineer, E.C. Rly, Renukoot.	19764778	21385668	Various rates	ECR/DHN/Civil/2021/0109	Maihar Builders Pvt. Ltd.	03.11.2021	02.11.2022	42%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
149	Yard remodling of MHDA yard for provision of two additional looplines, wharf and shunting necks under Asstt. Engineer, E.C, railway, Chopan.	23615479	20729707	Various rates	ECR/DHN/Civil/2022/0016	Roy Construction	27.01.2022	08.09.2022	59%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
150	Repair of existing track, Construction of RCC drain and Boulder pitching for avoiding water log at IOCL SKTN siding under ADEN/CPU on deposit term basis.	22430873	17756975	Various rates	ECR/DHN/Civil/2021/0063 dt.08.03.2022	Binod kumar Yadav	24.06.2021	29.08.2022	2%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
151	Dhabad Division-Garhwa Road-Chopan (SL): TRR(P)=3.005 km. and TSR(P)= 5.995, SLBN-MHDA (SL)-TRR(P)=8.631 km and Billi Obra Avd TRR(P)= 1.182 under ADEN/RNQ and ADEN/CPU in the jurisdiction of Sr.DEN(4)/DHN	17610930	14827232	Various rates	ECR/DHN/Civil/2022/0024 dt.12.04.2022	Vivek Construction	25.02.2022	23.02.2023	50%	Nandlal yadav Sr.DEN(4)/DHN.	Work in progress.
152	Upgradation of working facilities including office room, pathways, toilet facility and rolling examination facilities at Chopan depot under ADEN/CPU.	13774617	11802590.57	Various rates	LOA No. 01016070060107	Vivek Construction		8/17/2023		Nandlal yadav Sr.DEN(4)/DHN.	Agreement under process.
Sr.DEN/5/DHN											

153	Rehabilitation of settled high (Average height 25) bank of KM 90 to 102/5 in between BES-charhi with construction of earth retaining wall provision of blanket materials on formation, earth work, shallow drain, terfing of bank slope under ADEN/ KQR.	47726766.34	39847077.25 R/value 47683332.68	Various rate	107M/KQR/19-20 dtd. 16.09.19	Ram Dhawaja panday	15.07.19	30.01.22	100%	Mayank Agarwal Sr. DEN/5/ DHN	Work completed
154	Rehabilitation of settled high (Average height 25) bank of KM 102/5 to 107 in between BES-charhi with construction of earth retaining wall provision of blanket materials on formation, earth work, shallow drain, terfing of bank slope under ADEN/KQR.	41708032.80	34822036.58 R/value 41663583.87	Various rate	108M/KQR/19-20 dtd. 16.09.19	Ram Dhawaja panday	19.08.21	30.09.22 Extn. Under process.	82%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.
155	Rehabilitation of settled high (Average height 20) bank of KM 55 to 60 in between KKAS-KSNA with construction of earth retaining wall provision of blanket materials on formation, earth work, shallow drain, terfing of bank slope under ADEN/KQR.	34919943.69	28805461.55 R/value 34890309.77	Various rate	109M/KQR/19-20 dtd. 16.09.19	Ram Dhawaja panday	17.08.21	31.08.22	100%	Mayank Agarwal Sr. DEN/5/ DHN	Work completed
156	Track maintenance work of Hazaribagh town-Banadag siding line section for two (02) years under DEN(Land)/E. C. Rly./ Dhanbad.	14948552.00	12119536 R/value 12507504.49	Various rate	50M/KQR/ 17-18 Dt. 27.11.2017	Shivam construction	01.09.17	26.10.22	69%	Mayank Agarwal Sr. DEN/5/ DHN	work is in progress
157	Rehabilitation of settled High (Average Height 20M) Bank at Km.120/0-2 with construction of earth retaining wall, provision of blanket material on formation, earth work, shallow drain, turfing of bank slope etc. under Asstt. Engineer, E.C. Railway, Koderma.	25897807.00	21363101.1 R/value 26742634.74	Various rate	124M/KQR/19-20 dtd.27.09.19	Ram Dhawaja panday	20.07.19	30.01.22	100%	Mayank Agarwal Sr. DEN/5/ DHN	Work completed
158	Rehabilitation of settled High (Average Height 21M) Bank at both approach of Bridge No.206 (Span 5x30.5 m triangulated girder) Km.119/01 to 119/03 with construction of earth retaining wall, provision of blanket material on formation, earth work, shallow drain, turfing of bank slope etc. under Asstt. Engineer, E.C. Railway, Koderma.	63579061.00	57984104.02 R/value 59583473.01	Various rate	121M/KQR/19-20 dtd.26.09.19	Ram Dhawaja panday	06.08.19	30.06.22	100%	Mayank Agarwal Sr. DEN/5/ DHN	Work completed
159	Construction of Running Room at HZBN under ADEN/KQR	27613727.00	26508131.58 R/value 31451249.04	Various rate	165M/KQR/19-20 dtd.02.12.19	Atul Kumar Arun	05.09.19	31.03.23	42%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.
160	Casual sleeper renewal, casual fitting renewal of channel sleeper, shallow/Deep screening and other miscellenious P.Way work for speed raising between Koderma to Arigada under ADEN/KOR.	10985777.00	11632781.00	Various rate	210M/KQR/19-20 dtd.06.02.20	Shivam Construction Koderma	01.10.19	13.08.2022 Extn. under process.	60%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.
161	Construction of PWI office, stores & quarters, fixing boundary pillar, drain cleaning etc in the section KQR-MMD under ADEN/KQR.	36821991.00	32967394.58 R/value 43853608.08	Various rate	168M/KQR/19-20 dtd 04.12.19	Atul Kumar Arun	21.11.19	30.09.2022 Extn. under process.	44%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.

162	Improvement of circulating area and fencing at NGRH and SLIA, construction of central drain at SLIA and NGRH and balance side drain work at NGRH, Providing and improvement of water supply of all stations and quarter by providing deep tube well and pipe line under AEN/KQR.	23401112.34	19087906.53 R/value 23391752.36	Various rate	02M/KQR/20-21 dtd 04.06.20	M/s Anmol Construction	23.11.19	23.06.22 Extn. Under process	85%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.
163	Improvement of cutting and drain cleaning in the section Koderma-Maheshmunda under Asstt. Engineer, E. C. Railway, Koderma	17644859.63	10586915.84 R/value 11593013.05	Various rate	160M/KQR/19-20 dtd 25.11.19	Atul Kumar Arun	05.12.19	23.07.2022	100%	Mayank Agarwal Sr. DEN/5/ DHN	Work completed
164	Provision of intake well alongwith supporting arrangement for pipe line and laying of pipeline from intake well at Tilaiya Dam to Koderma railway station under Assistant Engineer, E. C. Rly., Gujhandi.	97598231.00	107308146.00	Various rate	ECR/DHN/Civil/ 2022/0082 dt. 12.09.22	M/s Bengali Singh	-	17.02.2023	0	Mayank Agarwal Sr. DEN/5/ DHN	
165	Construction of 6 unit type-II staff quarters at Salaiya Station and RCC drain at RUB No.222 and other associated work near by Salaiya station	13535960.64	11250854.60	Various rate	ECR/DHN/Civil/202 2/0054 dt. 18.07.22	M/s Amod Kumar Singh	26.06.22	21.04.2023	5%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.
166	Construction of Wing wall and return wall of Br no 228 between Charhi - Kuju section under Dhanbad Division in ECR.	14843128.03	12256005.31	Various rate	ECR/DHN/Civil/202 2/0057 dt. 24.08.22	M/s Anmol Construction	01.10.22	21.04.2023	5%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.
167	Provision of One additional loop line and Kutchha wharf along with yard remodeling work at BES station under ADEN/KQR(Civil Works).	26333833.35	13310150.21	Various rate	ECR/DHN/Civil/202 2/0099 dt. 19.09.22	M/s Kumar Construction	07.07.22	21.03.2023	40%	Mayank Agarwal Sr. DEN/5/ DHN	Work is in progress.
DEN(HQ)DHN											
168	Transporting of all sorts of small fittings, tools & plants, consumables, switches, CMS crossing, SEJs, Glued joint etc. heavy materials on emergency basis in concerned to IOW & PWI Stores by road with Tractor or Trucks including loading, unloading, leading, stacking from any depot or workshop over Indian Railway under SSE(PW)/TD/Dhanbad.	597259834.55	25892857.00	Various rate	ECR/DHN/Civil/2021/0 104 dated 21.12.2021	Aditya Teleinfra and Agro Pvt. Ltd.	26.10.2021	25.10.2023	30%	R.D. Meena DEN/HQ/ DHN	Work in progress

