

East Central Railway.

**No.SG.664/01/Tech.Exam/Q.Progress.
Sr.Dy.General Manager (Vig.),
East Central Railway.
Hajipur.**

Dhanbad.dated-04.10.2023

**Sub: Technical Examination of work above Rs.1 Crore pertaining to Electrical, Mechanical & S&T .
Ref : SDGM/ECR/HJP's letter No.ECR/Vig/CTE/13. Dated. 26.02.2018 .**

In reference to above, the quarterly progress report for the period ending Sep' 2023 is furnished below as per proforma for your information please.

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 & 3	4	5	6	7	8	9	10	11	12	13
1	S&T/DHN	Provision of Integrated Emergency Response Management System (Video Surveillance System) at 05 stations viz. Koderma, Daltonganj, Gomoh, Barkakana and Garhwa Road Railway Stations of Dhanbad Division of E.C. Railway.	235.39	159.95	LOA No. SG.664-30- Tele.-2018-19 dated.25.03.2019, Agreement-05/S&T/Tele/2019-20	Cyrus Electronics PVT Ltd., Cyrus House, B 44/69, Sector – Q, Aliganj LUCKNOW- 226024	25.03.2019	24.09.2019 30.01.2020 31.03.2021 30.09.2021 31.10.2022	100%	DSTE/T/DHN, BRKA, ASTE/GMO, KQR & DTO	Work Completed. Final payment made on 31.03.2023.
2	S&T/DHN	Annual Maintenance Contract (AMC) of entire MTRC System installed in Dhanbad & Mughalsari Division for 03 (Three) year through OEM/ authorised dealers.	882.26	916.41	LOA No.SG.664-01-Tele-2019-20/ 0081629006602 dt.17.09.2019 Agt.10/S&T/Tele/2019-20 dt.24.12.2019	M/s. A E Telelink Systems Ltd. D-18, Dev Bhoomi Industrial State, Roorkee, Uttaranchal - 247661.	17.09.2019	16.09.2022	50%	DSTE/T/DHN & ASTE/MGS	Work in progress, 3rd on A/C bill payment not made due to unavailability of fund.
3	S&T/DHN	Combined work for 1) Implementation of Integration of Data-Logger with COA at major Terminal Stations at BRWD, DHN, SGRL & SKTN of Dhanbad division with Control Office at Dhanbad. 2) Provision for strengthening of TMS (FOIS) network along with connectivity of weighbridge with TMS network over Dhanbad division (at CNPR, DGD, GMO (Old), MHDA, SGRL, RNQ, MQX, BRKA, KQR, KRLR, DTO, KRSL, GMO (New) & CPU). 3) Communication cable for SCADA at Nagaruntari. 4) Shifting of 6-Quad underground/OFC cable from RUB at Ch-6+291 between TET-NPJE Railway KM-284-19/21.	111.07	129.41	LOA No.SG-664-07-Tele-2019-20 / 00961000012428 Dt.24/12/2019	M/s SRK Engineering, Naya Bazar, Bhatta Mohalla, Dhanbad -826001.	24.12.2019	23.06.2020 30.04.2021 15.10.2021, 31.12.2022	100%	DSTE/Tele/DHN, DSTE/DHN, DSTE/BRKA, ASTE/DHN,GMO, KQR,DTO,CPU.	Work completed. Final Bill returned from account due to unavailability of fund.
4	S&T/DHN	Replacement of over aged Exchange at RNQ, DHN, CPU, GMO & BRKA with Server based IP based exchange.	288.75	258.14	No.SG-664-18-Tele-2019-20 / 00947150020734 dt.22-06-2020	M/s INTELLICON PVT. LTD. B-20, GIDC, Sector No.25, Electronics Estate,382024 Gandhinagar-Gujarat-382024	22.06.2020	22.12.2020 31.03.2021 30.09.2021 21.03.2022 31.07.2022, 31.03.2023, 30.04.2023, 30.09.2023.	95%	DSTE/T/DHN, BRKA & ASTE/CPU	Work under process, Supplementary agreement under process.
5	S&T/DHN	(1)Integration of Electronic In-Motion Weighbridges (EIMWBs) at West Bokaro siding (Chainpur siding) with FOIS & (2) Integration of Electronic In-Motion Rail-Weighbridges of CCL with FOIS Connectivity and CCTV.	227.06	224.79	LOA NO. SG-664-10-Tele-2020-21 / 00961000032240 dt.16-02-2021	M/s SRK ENGINEERING, NAYA BAZAR, BHATTA MOHALLA, DHANBAD- 826001,Jharkhand.	16-02-2021	15.05.2021 19.12.2021 12.04.2022 31.05.2022 17.09.2022 31.01.2023, 25.03.2023, 30.05.2023, 31.08.2023.	100%	Concerned Section officers	Work Completed. Final payment made on 15.09.2023.
6	S&T/DHN	Integration of Electronic In Motion Rail Weighbridges of NCL with FOIS connectivity and CCTV.	131.21	124.76	LOA No.SG-664-11-Tele-2020-21 / 10241730032250 dt.17-02-2021	M/s U.K. TECHNOINFRA PRIVATE LIMITED 10, Laxmanpur, Prayagraaj Road Sultanpur- 228001, Uttar Pradesh	17-02-2021	16.05.2021 25.12.2021 30.06.2022 30.09.2022 30.01.2023	100%	Concerned Section officers	Work Completed. Final payment made on 03.03.2023
7	S&T/DHN	S&T works (Telecom) related with Utility Shifting (BNF - GMO Section) Infringing DFCCIL alignment in Dhanbad Division.(Cabling Work)	1722.59	1452	LOA No. DHANBAD DIVISION-S AND T / SG-664-14-Tele-2021-22 / 00872020050561 Dated: 02/03/2022	M/s DKC PROJECTS PRIVATE LIMITED-KOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700001	02.03.2022	02.03.2023, 30.09.2023	30%	ASTE/GMO & KQR	Work in progress.

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 & 3	4	5	6	7	8	9	10	11	12	13
8	S&T/DHN	S&T works (Telecom) related with Utility Shifting (BNF - GMO SECTION) infringing DFCCIL alignment in Dhanbad Division. (Tower Shifting, Passenger Amenity etc.)	412.8	410.3	LOA No. DHANBAD DIVISION-S AND T / SG-664-15-Tele-2021-22 / 00925620050926, Dated: 10.03.2022	M/s INFOSOFT DIGITAL DESIGN AND SERVICES PVT. LTD.-NEW DELHI. 104-105, Suneja Tower-1, district Centre Janak Puri New Delhi.- 110058	28.01.2022	31.12.2023	62%	ASTE/GMO & KQR	Work in progress.
9	S&T/DHN	Provision of Coach Guidance Board, TIB and Auto Announcement System with IPIS system at Parasnath Station over Dhanbad division.	132.20	148.83	LOA No.DHANBAD DIVISION-S AND T / SG-664-19-Tele-2021-22 / 00892710055307 Dated:31-05-2022	M/s DAT INFORMATICS PVT LTD-NEW DELHI A1-62 A, Sewak Park, Uttam Nagar New Delhi New Delhi- 110059	31-05-2022	31-08-2022 30-11-2022	100%	ASTE/GMO	Work Completed. Final payment made on 11.05.2023.
10	S&T/DHN	Provision of Coach Guidance Board, TIB And Auto Announcement System with IPIS system at Singraulli Station over Dhanbad division	109.22	124.03	LOA No.DHANBAD DIVISION-S AND T / SG-664-03-Tele-2022-23 / 00925620058119 Dated:14/07/2022	M/s INFOSOFT DIGITAL DESIGN AND SERVICES PVT. LTD.-NEW DELHI. 104-105, Suneja Tower-1, district Centre Janak Puri New Delhi.- 110058	14-07-2022	14-10-2022 28.02.2023	100%	ASTE/CPU	Work Completed. Final payment made on 24.05.2023

Sr.Divl.Signal & Telecom.Engineer.
East Central Railway./Dhanbad.

Copy to : Principal Chief Signal & Telecom.Engineer/East Central Railway/Hajipur for information please.

Sr.Divl.Signal & Telecom.Engineer.
East Central Railway./Dhanbad.