

Shop Order wise Progress of ST Yard as on 30.05.2025									
1	2	3	4	5	6	7	8	9	
A. Open Web Girder 61.0 Meter (25t loading-2008) W=220.60 MT, C.F.=1.1, Drg. No.: RDSO/B-17182/R Series									
SN	Division	Requisition Number & Date	Shop Order No. & Date	Quantity	Consignee	Station/Bridge Number	Remarks/Position of fabrication	TS Position	Remarks
1	Dy.CE/Con/2/ N/SPJ/ECR	000095 dt:19.05.23	10001823 Dt: 29.09.23	04 Span (882.40 MT)	SSE/W/C/ KGG	Br no 16 between KGG-UMNR section SEE Div.	Fabrication of 1st span is in progress by outsourced agency.	P/M33/23 dt: 17.10.23 for Rs. 19,57,40,145/- Not accepted. Rs. 10 crore accepted on dt: 15.10.24 Balance Rs. 9,57,40,145/- still pending	Fabrication of 1st span started by outsourced agency.
B. Open Web Girder 45.7 Meter (25t loading-2008) W=138.35 MT, C.F.=1.3, Drg. No.: RDSO/B-17181/R Series									
2	Dy.CE/ Con/1/ PRYJ/ NCR	Work Order No. 75-W/276 /Dy.CE /C-1 /ALD dt: 24.04.2024	10000924 dt: 03.06.2024	07 Span (940.310 MT)	SSE/W/C/ PRYJ	Br. No. 05 (MJA-BEP) 3rd line PRYJ-DDU	3rd span completed and 4th span is in progress. TDC- 15-03-25	Prov. TS No. M/112024 dt: 07.06.2024 for Rs. 21,48,28,358/- Accepted on dt: 19.09.24	HG-1 section:- Fabrication of all 7 Span Completed HG-2 section- 2nd span completed and 3rd is offer for M&C & fabrication of 4th span under progress. WG Section- All 05 Span completed. LG Section- 1st & 2nd Span completed , 4th span under progress, Mast section- up to 5th Span completed, (except SM LB-9 due to frequent break down of planer Machine).
3	DY.CE/ Con/2/E.Rly / HWH	Req no 00053272 dt: 29.07.24	17701324 dt: 16.09.24	10 Span (1357 MT)	SSE/W/Con/ BDC/ER	Major Br no 222 in cconnection with new BG line TAK-YSU	Fabrication of 03 span (SPJ) work completed and rest is in progress.	Raised TS- Prov TS No. M/21/24 dt: 17.09.24 for Rs. 30,10,19,239/- Accepted (i) Rs. 15,05,09620/- on dt: 22.10.24 & (ii) Rs. 15,05,09,619 on dt 28.02.25	HG-1 section:- Fabrication of 3 span B&S Pass and 4th & 5th span under fabrication. all 7 Span CompletedFabrication of 03 span (SPJ) work completed and rest is in progress. HG-2 section- 2nd, 3rd & 4th Span SM-3 completed and M&C B&S Pass and 2nd span offer for M&C , SM 1-1x & SM 4-4x and 5th span under progress.
C. Welded Girders (OWG) 30.5 Meter (25t Loading- 2008) W=79.317 MT, C.F.=1.6, Drg. No.: RDSO/B-17161(ALT-2)									
4	Dy.CE/Con/1/ N/ SPJ /ECR	No. 0594560022 dt: 31.07.23	10001623 dt: 19.08.23	20 Span (1447.56 MT)	SSE/W/Con/ DBG	Br. No.-14 (14 Span) & Br. No- 16 (06 Span)	1st span materials completed, 2nd span and onward span fabrication will be done by fabrication agency.	P/M/26/23 dt:30.08.23 for Rs. 32,11,07,892/- Not accepted.	1st span materials completed . 1st span erection will be done by 31-01-25 by fabrication agency. 2nd span and onward span fabrication will be done by fabrication agency.
D. Welded Girders (Composite) 24.4 Meter (25t Loading- 2008) W=49.292 MT, C.F.=1.2, Drg. No.: RDSO/B-11752/R1									
5	Dy.CE/Con./2/ ERly/ HWH	No.0053271 dt. 14.06.22 (Recd. On 16.08.2022)	17701522, dt. 22.08.22	01 Span (49.292 MT)	SSE/Works/C on. /BDC/ ER/HWH	Major Bridge No.: 146, 147, 149,152, 160,161, 171, 183, 157, 175 , 143 & 177 in new Line TAG-YSU	Work completed.	Raised TS- P/M/24/22 dt: 17.11.22 of Rs. 11,18,25,558.00 Accepted Rs. 11,15,96,412.00 on 06.12.22	HG-II section- Complete, LG section- Completed.
6	Dy.CE/C-1/ PRYJ /NCR	Dy.CE/C-1/ PRYJ/24-25/02 dt: 18.06.2024	10001124 dt: 22.06.24	01 Span (50.342MT)	SSE/C/W/ PRYJ	Br. No. 491 at Km. 711/8-6 between CAR-DAP section of PRYJ Div.	Work Completed and stud work to be done by pappu singh.	Prov. TS No. M/15/2024 dt: 26.06.2024 for Rs. 1,04,99,176/- accepted	HG-II section- Complete, LG section- Completed, Stud work to be done by Pappu Singh.

E. Welded Girders (Composite) 18.3 Meter (25t Loading- 2008)W=25.76 MT, C.F.=1.2, Drg. No.: RDSO/B-11753/R2									
7	Dy.CE/Con./2/ ERIy/ HWH	No.:0053271 dt.14.06.2022 (Recd. On 16.08.22)	17701522, Dtd.22.08.22	02 Span (51.52 MT)	SSE/Works/C on./ BDC / ER	Major Bridge No.: 146, 147, 149, 152, 160,161 ,171, 183, 157, 175 , 143 & 177 in new Line TAG-YSU	Fabrication of all span completed. 1st span dispatched and dispatch of 2nd span is in progress.	Raised TS- P/M/24/22 dt: 17.11.22 of Rs. 11,18,25,558.00 Accepted Rs. 11,15,96,412.00 on 06.12.22	Mast Section:- All span completed. (except X-frame due to Zig fixture not available) HG-2- Completed.
8	Dy.CE/Con/ PRYJ /NCR	Dy.CE/C-1/ PRYJ/24-25/03 dt: 18.06.2024	10001224 dt: 22.06.24	04 Span (109.760 MT)	SSE/C/W/ PRYJ	Br. No. 503 at Km. 725/28-30 between PRE-JHG of PRYJ section.	fabricatio of 2nd span completd and 3rd span is in progress. TDC 15.06.25	Prov. TS No. M/16/2024 dt: 26.06.2024 for Rs. 2,28,91,216/- Not accepted.	Mast section - All span completed. (except X-frame due to Zig fixture not available) & HG-2- 1st Span almost completed, 2nd 3rd & 4th under progress TDC- 22.06.2025
F. Welded Plate Girders (Non Composite) 12.2 Metre (25t Loading- 2008) W=14.16 MT, C.F.=1, Drg. No.: RDSO/B-16014/R1									
9	ECR/DHN/OL (Service Girder)	No.0445680406, dt.06.01.2024	10301024, dt. 12.06.24	4 Span (56.64 MT)	SSE/W-1/ DHN/ECR	Br.No.1 at km. 271.26 (Gaya Bridge) of DHN Div. 11.40 m clear length Service Girder	Fabrication completed.	Raised TS- P/M/14/24 dt: 14.06.24 for Rs. 1,03,09,726/- Accepted on dt: 20.06.24	Fabrication completed.
10	Dy.CE/Br/ HJP	No. 8449900003 dt: 08.02.2024	10101424 dt: 23.09.24	05 Span (71 MT)	SSE/Br/ SEE	Br. No. 62 UP between KPGM-KRBP under SEE div.	Work is yet to start.	Raised TS- P/M/23/24 dt: 26.09.24 for Rs. 1,29,23,562/- accepted on dt 26.03.25	Work is yet to start.