## East Central Railway, Danapur division, S&T department

## STATUS OF AWARDED CONTRACTUAL WORKS OF S & T DEPARTMENT COSTING MORE THAN 01 Crore (dt.01.03.24)

1	2	3	4	5	6	7	8	9	10	11	12
S.N.	Division	Dept.	NAME OF WORK	Estt. Cost (in lakhs)	Tendered cost (in lakhs)	Agreement No & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
1	Danapur	S&T	Various signalling works in connection with track renewal work, shifting of gate, cable replacement by HDT and manual method etc in Danapur division.	195.5	204.35	ECR/DNR/S&T/2021/0006 dtd. 11.08.2021	Sachin Enterprises. Nakhas Sonpur Saran Bihar	08.02.2021	30.08.2024	51%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapu
2	Danapur	S&T	Provision of SSI at Bihta in connection with HPCL siding & upgradation and modification of Electronic interlocking system from warm standby to Hot standby configuration with Duel VDUs at Neora & Gahmer stations under Danapur Division.	906.89	866.99	ECR/DNR/S&T/2020/ 0001 Dtd 14.08.2020	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	29.05.2020	31.03.2024	92%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapu
3	Danapur	S&T	Various signalling works in connection with track renewal work, axle Counter replacement, cable replacement by HDT and manual metnod etc in Danapur division.	327.31	398.93	ECR/DNR/S&T/2020/ 0002 Dtd 06.08.2020	RENUKA ENTERPRISES-VARANASI ,D- 65/422-B-15-B,RANA NAGAR COLONY LAHARTARA, VARANASI-	21.05.2020	31.03.2024	72.49%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapu
4	Danapur	S&T	Provision of COA ( Control Office Application) at Six stations, Safety point alarm unit with counter at 05 stations, Displaying yard simulation of 68 stations at Danapur control, Provision of redundancy in existing server of Data logger at Danapur Control, Capacity Upgradation of Efftronics make data logger at 18 stations and version upgradation from S99/2001 to S99/2006 at 19 stations of Danapur Division	191.82	179.57	ECR/DNR/S&T/2020/0005 dtd.10.11.2020	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	23.07.2020	30.10.2023	Work completed. Final bill not passed due to lack of fund.	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
5	Danapur	S&T	Comprehensive Annual Maintenance Contract of Data logger (M/s Efftronics make) with FEP, FAS, Server, Fire Wall, Layer 2, Switch & Safety point alarm in Danapur division for a period of three years (03) years.	163.78	178.52		M/S Efftronics Systems Pvt. Ltd. 40-15- 9, Brundavan colony Vijaywada-520010	01.12.2020	28.02.2024	92%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
6	Danapur	S&T	Annual Maintenance Contract of Electronic Interlocking system with OEM/Authorised dealer (M/s Siemens Rail Automation Pvt. Ltd.) in Danapur division for a period of three years.	406.6	405.14	ECR/DNR/S&T/2021/0002 dtd. 27.04.2021	General Auto Electric Corporation, Mumbai	29.10.2020	30.12.2023	Work completed.	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
7	Danapur	S&T	Provision of signalling indoor & outdoor work for interlocking of Level crossing gates (13 Gates)	1132.21	595.58	DNR/S&T/Sig/2019/5 Dt 23.09.2019	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata- 700129	26.08.2019	31.03.2024	69.50%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
8	Danapur	S&T	Provision of Signaling work in connection with Freight Terminal at Chakand & Dumraon stations, Loop/Common Loop at Banshipur & Mor stations, Crossing station at Silao, Warning alarm for track feed charger and misclaneous Engineering works in Danapur Division of E.C.Railway	503.7	600.84	DNR/S&T/Sig/2019/12 dtd. 03.08.2020	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata- 700129	26.02.2020	30.03.2024	58.18%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
9	Danapur	S&T	Design, manufacture, supply,installation, testing & commisioning of solid- state interlockingtem (electronic interlocking) system confirming to RDSO specification No- RDSO/Spn/192/2005 with latest amendements at ARA in DNR Div.of E C Railway including all indoor & outdoor signalling works	775.61	690.01	DNR/S&T/Sig/2018-19/12 dtd 28.02.2019	Singh Enterprises 502,0m Sai Apartment Anantpur, Ranchi	14.01.2019	31.03.2024	87.59%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
10	Danapur	S&T	Indoor & Outdoor work for interlocking 07 level crossing gates ( 17 gates ) in DNR Div.	520.3	607.7	SG-W-DNR-OT-04-2017- 18 dt.05.12.2018	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata- 700129	22.12.2018	30.03.2024	88.88%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
11	Danapur	S&T	Signalling work in connection of upgradation of Level crossing gate to special class (23 No) 'A' class (05 No) & 'B' class (07 No) & provision of Electrically operated lifting barrier at 87 nos of Interlocked LC gates in DNR Div.	1526.76	883.46	DNR/S&T/Sig/2014-15/1 dt 01.04.2015	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	25.12.2015	31.03.2024	87.54%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
12	Danapur	S&T	Signaling works in connection with Upgradation of Level Crossing Gate to 'A' Class [07 Nos] & 'B' Class [16 Nos] (Total 23 nos.) in Danapur Division".	204.64	297.24	DNR/S&T/Sig/2014-15/2 dt 29.05.2015 & 27.08.2019	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	01.02.2016	31.03.2024	89.08%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
13	DNR	S&T	Sectional signal and Telecom maintenance contract in the section of ASTE/KEU & ASTE/DNR under Danapur division.	169.82	199.32	ECR/DNR/S&T/2021/0014 dtd. 28.01.2022	M/s Sharp Enterprises, 136 A, Jhulelal Nagar likerganj, Allahabad.	31.05.2021	31.03.2024	80.55%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
14	DNR	S&T	Replacement of defective Quad cable of various sections of DNR division, provision of various telecom facility in connection with auditorium /conference hall at CSSH, Patna, provision of TIB at MDE and THA and provision of TMC link connectivity through OFC in pvt. siding UCPD-Daniyawan (Sigeriyawan)	137.75	137.82	ECR/DNR/S&T/2021/0012 dtd. 13.08.2021	Pixel infotech, Ward No. 12, Muradpur, Dumra, Sitamarhi, Bihar	23.06.2021	30.04.2024	84%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur

15	DNR	S&T	Danapur - Provision of VoIP based Train control and communication system (TCCS) including networking spec. no. RDSO/ SPN/TC-99/2012 Rev. 2.0 (WEBEL)	362.16	265.98	ECR/DNR/S&T/2021/0012 dtd. 13.08.2022	West Bengal Electronics Industry development corporation, Kolkata	26.11.2021	31.03.2024	64%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
17	DNR	S&T	Interlocking of 8 nos LC gates and various signaling works in connection with replacement of signaling cable and track renewal work in Danapur division	818.64	594.16	under process	DKC Projects PrivateLimited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	23.12.2021	31.03.2024	28.62%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
18	DNR	S&T	Augmentation of Railnet connectivity for implimentation of E office at 25 stns. Under different section including provision of CCTV, Voice logger, RTU at 2 LC gate and provision of Telecom facilities at PNC, DNR stn, RPF barrak at LKR and Zonal S&T training school, hostel at DNR under DNR division.	104.16	111.92	ECR/DNR/S&T/2022/0011 dtd. 26.07.2022	World communication, Girls school road, near Ram Mandir, Katihar 854105	23.05.2022	28.02.2024	38.62%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
20	DNR	S&T	Provision of signalling work in connection with freight terminal at Kulharia station, replacement of defective signalling cable of various sections and misc work.	169.46	149.88	ECR/DNR/S&T/2022/0013 dtd. 02.08.2022	M/s Jitendra Kumar Singh, Dakshinichak, Athmalgola,Patna	12.05.2022	30.05.2024	41.71%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
21	DNR	S&T	Various signalling work in connection with CTR(P) and CTR(S) work in different section of DNR div.	237.87	180.82	ECR/DNR/S&T/2022-0017 dtd. 03.01.23	Jitendra Kr. Singh, Patna	15.10.22	30.03.2024	11.21%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
23	DNR	S&T	Various signalling work in connection with Track renewal work at different section and S&T work in connection with improvement of good shet at JHD station of DNR div.	241.8	186.86	ECR/DNR/S&T/2022-0020 dtd. 09.02.23	Jitendra Kr. Singh, Patna	07.12.2022	30.05.2024	5.82%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
24	DNR	S&T	S&T work in connection with provision of Interlocked LC gate (NHaI) with necessary changes in existing signalling working system at HTZ station alonwith modification with EI system	138.96	115.84	ECR/DNR/S&T/2023-0003	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata- 700129	13.02.2023	30.04.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
26	DNR	S&T	Replacement of existing signalling gears (PI) with electronic interlocking (EI) system at KCA station under DNR division.	516.02	347.87	under process	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata- 700129	16.05.2023	16.05.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
27	DNR	S&T	Provision of maintenance free earthing in S&T installation / location boxes of filled equipment (digital axle counter)/OFC equipment room and power segragation at axle counterleocation box and provision of electronic LC gate telephone with voice recording facility at non interlocked LC gate of DNR div.	158.67	150.46	under process	Icon Power Solutions Pvt. Ltd., Plot 112 113, IMT Sector-5, Manesar, Gurgaon- 122050, Haryana	12.07.2023	12.05.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
29	DNR	S&T	Replacement of existing signaling gears (PI) with Electronic Interlocking (EI) System at Kuchman station under Danapur Division.	516.002	414.128	ECR/DNR/S&T/2023/007 Dt.16.08.2023	PANDIT ELECTRICALS PVT LTD, SOUTH BIRESHPALLY, MADHYAMGRAM, KOLKATA- 700129	16.05.2023	16.05.2024	5.64%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
30	DNR	S&T	Upgradation of Lifting Barrier to Electric Lifting Barrier by replacement of Mechanical Lifting Barrier at 10 No. of interlocked LC Gate in DNR div.	118.48	116.862	ECR/DNR/S&T/2023/008 Dt.11.09.2023	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	15.06.203	15.03.2024	43.61%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
32	DNR	S&T	Provision of maintenance free earthing in SnT installation/ Location boxes of field equipment (Digital axle counter)/ OFC equipment room and power segregation at axle counter location box to improve the reliability of the signalling equipment at various stations & Provision of Electronic LC gate Telephone with Voice Recording Facility at non-interlocked LC gate in danapur division.	208.97	189.268	ECR/DNR/S&T/2023-0012 Dt.28.09.2023		12.07.2023	31.03.2024	9.33%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
33	DNR	S&T	Comprehensive Annual Maintenance Contract of UFSBI (Webfill Make) in Danapur Division for three years .	121.68	121.68	under process	M/s TIRUPATI MAKETING AND SERVICES- KOLKAATA 71, MANDAL STREET, GROUND FLOOR, KOLKKATA-700006	07.09.2023	07.09.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
35	DNR	S&T	Annual Maintenance Contract of Electronic Interlocking System (Kyosan make) in Danapur Division for a period of three years.	330.136	330.136	under process	M/s TVM SIGNALLING AND TRANSPORATION SYSTEMS PVT. LTD. BANEGALORE 610 NARAYANA FIRST FLOOR 15TH CROSS, 100 FEET ROAD JP NAGAR 6TH PHASE BANEGALORE- 560078 KARNATAKA.	15.09.2023	15.09.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
36	DNR	S&T	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s G.G.Tronics make) in Danapur Division for three years.	306.2	306.2	under process	M/s G G TRONICS INDIA PVT. LTD BANGALORE, Plot No-10 3rd Phase 6th Main Peenya Industrial Area Banglore- 560058	07.09.2023	06.09.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
38	DNR	S&T	Signalling work in connection with provision of IBH at MAI, Lohanda halt between JHD-THA and DHWN-HIL stations	246.81	246.81	under process	M/s Jasumal & Co., Kolkata	01.11.2023	01.08.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
39	DNR	S&T	S&T work in connection with interlocking of 07 Nos LC gate having more than 20000 TVU in DDU-JAJ section under DNR div.	399.82	279.7	under process	DKC Projects PrivateLimited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	07.11.2023	07.11.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur