

Running-Work

SN	Railway	Plan Head	Year of Sanction	Division	Short Name of Work	Executing Agency Rly	Cost	Expenditure upto March '25	Prog Fin(%) -Rly-March2024	Prog Fin(%) -Rly-March2025(Ant)	Prog Fin(%) -Rly-March2026(Ant)	Prog Fin(%) -Rly-March 2025	Targets(%) -Rly-Original	%age Phy. progress	REMARKS	Progress Reported by
1	ECR	33	2012-2013		East Central Railway - Isolation and upgradation of signalling (5 stations)	DY.CSTE/W/DHN	0	0	91.51	91.78	91.78	92.34	31/08/2015	98	S&T Works Physically commissioned. S&T Works Contract Final bill passed. Marked for deletion	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	368434	337162	91.51	91.78	91.78	92.34	31/08/2015	98	S&T Works Physically commissioned. S&T Works Contract Final bill passed. Marked for deletion	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	0	0	91.51	91.78	91.78	92.34	31/08/2015	98	S&T Works Physically commissioned. S&T Works Contract Final bill passed. Marked for deletion	DY.CSTE/W/DHN
2	ECR	33	2012-2013		Networking of all Dataloggers between Divisions & Zonal HQ over E.C.Railway	Dy.CSTE/Project	0	0	71.31	91.02	91.02	90.48	31/08/2013	90	Work completed. Final bill payment done. Release of PG & SD under process	Dy.CSTE/W/HJP
						Dy.CSTE/Project	8623	6149	71.31	91.02	91.02	90.48	31/08/2013	90	Work completed. Final bill payment done. Release of PG & SD under process	Dy.CSTE/W/HJP
3	ECR	33	2013-2014	Samastipur	Samastipur Division - Optic fibre cable (5 sections) (267 km)	Dy.CSTE/Project	0	0	106.48	106.48	106.48	108.48	30/06/2014	95	Out of five section, work completed in four sections i.e. SPJ-KGG, SGL-RXL, MFP-SMI & BNKI-BHG.(All section handed over to division & RCIL). Final Variation vetted & sanctioned. Final bill payment done. PG released. SD to be released.	Dy.CSTE/W/HJP
						Dy.CSTE/Project	0	0	106.48	106.48	106.48	108.48	30/06/2014	95	Out of five section, work completed in four sections i.e. SPJ-KGG, SGL-RXL, MFP-SMI & BNKI-BHG.(All section handed over to division & RCIL). Final Variation vetted & sanctioned. Final bill payment done. PG released. SD to be released.	Dy.CSTE/W/HJP
						Dy.CSTE/Project	147687	144951	106.48	106.48	106.48	108.48	30/06/2014	95	Out of five section, work completed in four sections i.e. SPJ-KGG, SGL-RXL, MFP-SMI & BNKI-BHG.(All section handed over to division & RCIL). Final Variation vetted & sanctioned. Final bill payment done. PG released. SD to be released.	Dy.CSTE/W/HJP

Running-Work

4	ECR	33	2013-2014	Dhanbad	Sarmatand - Repl of non-route setting rotary switch panel interlocking by push button type panel (A-route)	DY.CSTE/W/DHN	94385	94384	136.7	136.7	136.7	136.7	25/06/2019	100	Work physically completed. Station commissioned on 11/12/2021. Tender for this work was combined with three other estimates. Last station (Parsabad) of this combined tender was commissioned on 12-04-2022. Final S&T Bill has been passed. Installation payment DL (01) and UFSBI (02) is pending due to non-submission of bill. - TDC - April'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	13931	0	136.7	136.7	136.7	136.7	25/06/2019	100	Work physically completed. Station commissioned on 11/12/2021. Tender for this work was combined with three other estimates. Last station (Parsabad) of this combined tender was commissioned on 12-04-2022. Final S&T Bill has been passed. Installation payment DL (01) and UFSBI (02) is pending due to non-submission of bill. - TDC - April'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	0	0	136.7	136.7	136.7	136.7	25/06/2019	100	Work physically completed. Station commissioned on 11/12/2021. Tender for this work was combined with three other estimates. Last station (Parsabad) of this combined tender was commissioned on 12-04-2022. Final S&T Bill has been passed. Installation payment DL (01) and UFSBI (02) is pending due to non-submission of bill. - TDC - April'2025.	DY.CSTE/W/DHN
5	ECR	33	2014-2015	Matari, Nimiaghat & Parsabad - Repl of signalling gears (A-route) (Delhi-Howrah Rajdhani route)		DY.CSTE/W/DHN	0	0	99.08	99.19	99.19	99.08	25/06/2019	100	Work physically completed. All station commissioned. Tender for this work was combined with three other estimates. Last station (parsabad) of this combined tender was commissioned on 12-04-2022. S&T Final payment passed - Installation payment of Datalogger (3 sets) sent to HQ. TDC - April'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	19589	0	99.08	99.19	99.19	99.08	25/06/2019	100	Work physically completed. All station commissioned. Tender for this work was combined with three other estimates. Last station (parsabad) of this combined tender was commissioned on 12-04-2022. S&T Final payment passed - Installation payment of Datalogger (3 sets) sent to HQ. TDC - April'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	221914	219869	99.08	99.19	99.19	99.08	25/06/2019	100	Work physically completed. All station commissioned. Tender for this work was combined with three other estimates. Last station (parsabad) of this combined tender was commissioned on 12-04-2022. S&T Final payment passed - Installation payment of Datalogger (3 sets) sent to HQ. TDC - April'2025.	DY.CSTE/W/DHN
6	ECR	33	2006-2007	Danapur	Provision of Integrated control communication system at 14 stations of DNR divn.	DRM/DNR	2742	2405	87.71	87.71	87.71	87.71		100	Original work completed on 31.03.2008. Recently this related work was made live on IRPSM. Issue with AIMS & IRWCMS. Now final bill is under process. (TDC for closure – 31.05.25)	SDSTE/DNR
7	ECR	33	2017-2018	Danapur	Replacement of defective signalling cable in Danapur division.	DRM/DNR	4411	823	18.66	100	100	18.66		80	Work completed. Final variation under process. (TDC -31.05.25)	SDSTE/DNR
8	ECR	33	2018-2019	Danapur	Danapur—Provision of Air-conditioner in PI/RR/EI room at 10 stations under Danapur division.	DRM/DNR	2842	2730	96.06	100	100	96.06		95	Work under progress. AMC is underway. (TDC - 31.07.26)	SDSTE/DNR

Running-Work

9	ECR	33	2019-2020	Danapur	Danapur---Provision of Air-conditioning in S&T Relay Rooms at 10 stations in danapur division.	DRM/DNR	2443	1258	51.49	100	100	51.49		85	Work under progress (By Sr.DEE/G/DNR). Provision of AC at proposed 10 Stations is on hiring basis for 5 years. AMC is underway. (TDC - 31.07.26)	SDSTE/DNR
10	ECR	33	2020-2021	Danapur	Danapur---Provision of VoIP based Train Control and Communication System (TCCS) including networking spec no- RDSO/SPN/TC-99/2012 Rev 2.0 .	DRM/DNR	36215	13928	38.46	79.88	79.88	50.73	30/06/2022	45	VoIP Control communication commissioned between DNR to DDU on 16.03.24. VoIP control communication installed at 24 Stations of DNR- DDU section. Variation done. (TDC- 31.05.25)	SDSTE/DNR
11	ECR	33	2020-2021	Danapur	Danapur---Replacement of defective signalling cable of various sections of Danapur division. [12c- 50 Km]	DRM/DNR	16464	14964	90.89	100	100	90.89	30/06/2022	80	Cash- All cable replaced but combined tender with LC Gate work. Store- All material supplied. TDC: 31.05.25	SDSTE/DNR
12	ECR	33	2020-2021	Danapur	Jamui---Upgradation of panel operation of Jamui SSI to dual VDU operation.	DRM/DNR	6636	5532	83.36	90.9	90.9	83.36		100	Original work completed on 24.10.20. Final bill prepared. TDC for closure-31.05.25	SDSTE/DNR
13	ECR	33	2020-2021	Danapur	Danapur---Upgradation to IP based Telephone Exchange at BXR, ARA, BKP, MKA, JAJ & KEU under Danapur division.	DRM/DNR	4876	418	8.57	52.67	52.67	8.57		90	Original work completed on 22.01.23. Final Variation under progress. (TDC - 31.05.25)	SDSTE/DNR
14	ECR	33	2020-2021	Danapur	Danapur---Replacement of defective Quad cable of various sections of Danapur division.[62 Km]	DRM/DNR	24936	19945	79.98	81.99	81.99	79.98	30/06/2022	100	Works/Execution -Work completed on 31.10.23. Store - All materials supplied. Work processed for deletion.	SDSTE/DNR
15	ECR	33	2020-2021	Danapur	Patna---Replacement of over aged Telephone Exchange at PNBE and Upgradation to IP based Telephone Exchange at CSSH, Patna under danapur division.	DRM/DNR	6867	5703	83.05	100	100	83.05		100	Work commissioned at PNBE on 22.01.23 and at CSSH/PNBE on 07.02.23. Variation is under process. TDC - 31.05.25	SDSTE/DNR
16	ECR	33	2021-2022	Danapur	Danapur---Replacement of defective signalling cable of various sections of Danapur division. [12c- 60 Km]	DRM/DNR	20292	4686	23.09	72.37	72.37	93.59		100	Works/Execution -Work completed on 30.09.24. Final bill passed. Store - Cable supplied. Work processed for deletion.	SDSTE/DNR
17	ECR	33	2021-2022	Danapur	Ara---Provision of Object Controller in Relay Hut at ARA station under Danapur division.	DRM/DNR	9000	6696	74.4	100	100	74.4		100	Work completed on 31.03.22. Final variation under process. (TDC -31.05.25)	SDSTE/DNR
18	ECR	33	2022-2023	Danapur	Kuchaman---Replacement of existing signaling gears (PI) with Electronic Interlocking (EI) System at Kuchman station under Danapur Division.	DRM/DNR	99276	35559	35.82	76.11	76.11	73.85		87	Work is under progress. Quad cable for MSDAC in DDU end is under progress. Work restarted after modification in ESP. Indoor work is in progress. (TDC- 31.05.25)	SDSTE/DNR
19	ECR	33	2022-2023	Danapur	Provision of Electronic Interlocking System (Distributed EI system) with replacement of existing signalling system (PI) at RJPB station.	CAO/Con/RSP	149762	34857	23.27	49.98	49.98	42.54		45	Casting of EI Building upto plinth level completed. SIP correction work in progress.	CPM/GS/DNR
20	ECR	33	2022-2023	Danapur	Danapur---Replacement of defective signalling cable for signal reliability improvement of various sections of Danapur division.	DRM/DNR	29934	26485	88.48	100	100	100		100	WWWorks/Execution -Work completed on 25.02.25. Final variation is under progress. Store -All cable supplied. (TDC-31.05.25)	SDSTE/DNR
21	ECR	33	2022-2023	Danapur	Provision of MF earthing in S&T installation/ Loc. boxes/OFC equipment room & power segregation at L/B to improve the reliability of the S&T gear.	DRM/DNR	15867	8140	51.3	98.57	98.57	82.01		100	Work completed on 30.10.24 TDC for closure- 31.05.25	SDSTE/DNR
22	ECR	33	2022-2023	Danapur	Danapur---Provision of Surge protection device, maintenance free earthing for telecom equipments & its associated gears under danapur division.	DRM/DNR	4327	0	0	100	100	0		10	Work is under progress. (TDC-31.05.25)	SDSTE/DNR
23	ECR	33	2023-2024	Danapur	Danapur---Provision of station VHF communication recording facility for all stations in danapur division.	DRM/DNR	43400	0	0	0	0	0.06		0	LOA issued on 28.10.24. TDC:30.06.2025	SDSTE/DNR
24	ECR	33	2023-2024	Danapur	Modification of UFSBI MUX to provide redundant electronics, provision of automatic media change over system in UFSBI at 8 IBH in DDU-JAJ section	DRM/DNR	25713	0	0	68.06	68.06	97.02		90	Original work completed at 8 IBH. Variation for further 3 Nos. of Block section done. 2 Nos. out of 3 Nos. completed. (TDC- 31.05.25)	SDSTE/DNR
25	ECR	33	2023-2024	Danapur	Danapur---Provision of Indication cum Alarm box for Automatic Media Changeover switch for Universal Fail Safe Block Interface in DNR div.	DRM/DNR	5200	0	0	57.69	57.69	0		100	Work completed on 20.01.25. (TDC for closure- 31.05.25)	SDSTE/DNR
26	ECR	33	2023-2024	Danapur	Provision of Signal Board/Number Plate as per New Signal Engineering Manual (IRSEM) at all stations in Danapur Division.	DRM/DNR	6993	0	0	31.46	31.46	0		45	Work is under progress. 114 Nos. of Calling On Board provided out of 250 Nos. and 581 Nos. of Number Plate provided out of 1700 Nos. (TDC- 31.05.25)	SDSTE/DNR

Running-Work

27	ECR	33	2023-2024	Danapur	Danapur---Replacement of defective Quad cable of various sections of Danapur division.[50 Km]	DRM/DNR	24193	0	0	20.67	20.67	21.15		40	Work is under progress. 20 Kms. Cable completed. (TDC- 31.05.25)	SDSTE/DNR
28	ECR	33	2023-2024	Danapur	Danapur---Provision of HASSDAC of Goods siding and Bridge portion Track in place of track circuit at various stations under danapur division.	DRM/DNR	24539	0	0	21.19	21.19	39.28		35	Part material supplied. Work completed at WENA & BXR. Indent of cable (10 Kms.) sent on 09.01.24, Fund certified on 29.07.24, HASSDAC (11 Sets)- Supplied by the firm	SDSTE/DNR
29	ECR	33	2023-2024	Danapur	Provision of alternate communication for Control Circuit/ Block working/Other Circuits through Wireless System for Long Sections of Danapur Division	DRM/DNR	12526	0	0	55.88	55.88	57.69		30	Work completed at TIA-WZJ and WRS-NWD and rest work is in progress. (TDC- 30.04.25)	SDSTE/DNR
30	ECR	33	2023-2024	Danapur	Danapur---Replacement of Overaged LED signals and track relay under Danapur division.	DRM/DNR	19826	0	0	40.35	40.35	49.66		0	Most of the material is supplied. 1175 ECR Relay yet to be supplied. Indent sent on 01.02.24 (TDC- 31.05.25)	SDSTE/DNR
31	ECR	33	2023-2024	Danapur	Provision for replacement of overaged Battery Bank 2Volt 300AH capacity of IPS for signalling equipments at 35 Nos. of stations under DNR div.	DRM/DNR	15123	0	0	16.53	16.53	0		0	Material is under procurement at HQ. Indent sent on 09.04.24 and reminder sent on 07.10.24. Fund not yet demanded. TDC- 31.05.25	SDSTE/DNR
32	ECR	33	2023-2024	Danapur	Danapur---Replacement of defective Quad cable of various sections of Danapur division.[50 Km]	DRM/DNR	24069	0	0	3.58	3.58	0.09		0	LOA issued on 28.10.24 TDC- 31.07.25	SDSTE/DNR
33	ECR	33	2023-2024	Danapur	Danapur---Replacement of defective Signalling Cable of various sections of Danapur division.[50 Km]	DRM/DNR	24023	0	0	12.49	12.49	0.23		0	LOA issued on 03.12.24. TDC- 30.06.25	SDSTE/DNR
34	ECR	33	2023-2024	Danapur	S&T works in connection with BCM/TTM/FRM, Rail replacement, GJ replacement etc. to improve signal reliability under Danapur division.	DRM/DNR	11379	0	0	0	0	0.22		0	Under TC. TDC-31.07.25	SDSTE/DNR
35	ECR	33	2023-2024	Danapur	Danapur---Provision of Automatic Fire Suppression System for Signaling installation at Danapur (RRI) station.	DRM/DNR	7779	0	0	12.86	12.86	74.86		100	Work completed on 10.12.24. (TDC for closure- 31.05.25)	SDSTE/DNR
36	ECR	33	2023-2024	Danapur	Danapur---Procurement of 5 Watt VHF (Walkie- Talkie) set under Danapur Division.	DRM/DNR	16157	0	0	4.95	4.95	74.38		100	Store- Work completed on 25.02.25. (TDC for closure- 31.05.25)	SDSTE/DNR
37	ECR	33	2023-2024	Danapur	Danapur---Provision of Remote Terminal Unit (RTU) along with its networking at 08 nos. of Relay Hut in danapur division.	DRM/DNR	700	0	0	63.04	63.04	74.28		95	Material is supplied. Work completed at 8 Relay Hut. Final variation is under progress. TDC- 31.05.25	SDSTE/DNR
						DRM/DNR	2022	0	0	63.04	63.04	74.28		95	Material is supplied. Work completed at 8 Relay Hut. Final variation is under progress. TDC- 31.05.25	SDSTE/DNR
38	ECR	33	2024-2025	Danapur	Provision for replacement of overaged Battery Bank with48 V,200 AH confirming RDSO Spec. - IRS:S-88/ 93 for Telecom equpmts at all station in DNR div.	DRM/DNR	15755					44.79		60	Work completed at 60 location and rest work is under progress. (TDC-31.05.25)	SDSTE/DNR
39	ECR	33	2024-2025	Danapur	Danapur---Provision of Safety Tools for Sectional Signal & Telecom Supervisors/Maintainers at various stations in DNR division.	DRM/DNR	24004					0		0	Tender to be floated. TDC- 30.06.25	SDSTE/DNR
40	ECR	33	2024-2025	Danapur	Jhajha---Provision of Multi Section Digital Axle Counter (MSDAC) with dual detection at JAJ Yard under Danapur Division.	DRM/DNR	98797					0		0	LOA issued on 06.12.24. TDC- 30.06.25	SDSTE/DNR
41	ECR	33	2024-2025	Danapur	Provision of Gantry Signal for Dn Main Line Starter Signal No.4 at DURE and Dn starter DD line -3 Signal No.-S-44 at DNR stations in DNR div.	DRM/DNR	6005					0		0	Work has been dropped as per PCSTE/ECR letter No. ECR-HQ0SnT (CCP)/2/2024. Computer No. 279039 dated 04.11.24	SDSTE/DNR
42	ECR	33	2024-2025	Danapur	Danapur---Replacement of Point machine & relays on age cum operation basis under Danapur division..	DRM/DNR	58526					0		0	LOA issued on 15.02.25 TDC- 31.07.25	SDSTE/DNR
43	ECR	33	2024-2025	Danapur	Reliability improvement by Strengthening of power supply for EI VDU panel to avoid blanking of VDU panel under DNR division.	DRM/DNR	22550					0		0	Store- Requisition sent to HQ on 16.01.25. TDC- 31.07.25	SDSTE/DNR
44	ECR	33	2024-2025	Danapur	Kiul---Provision of Multi Section Digital Axle Counter (MSDAC) at Kiul (KEU) Yard under Danapur Division.	DRM/DNR	99800					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR
45	ECR	33	2024-2025	Danapur	Ara---Provision of Multi Section Digital Axle Counter (MSDAC) at ARA Yard under Danapur Division..	DRM/DNR	47600					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR
46	ECR	33	2024-2025	Danapur	Provision of Multi Section Digital Axle Counter (MSDAC) at Khusrupur (KOO) and Jamui (JMU) Yard under Danapur Division.	DRM/DNR	67400					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR

Running-Work

47	ECR	33	2024-2025	Danapur	Danapur---Provision of fuse monitoring and indication system with Self restoring/Auto change over system at all stations/IBH/Relay Hut in DNR div.	DRM/DNR	31600					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR
48	ECR	33	2024-2025	Danapur	Danapur---Provision of Warning alarm of failure of track feed charger at balance 70 nos. of stations in Danapur Division.	DRM/DNR	52300					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR
49	ECR	33	2024-2025	Danapur	Provision & integration of telecom assets in existing S&T Service Building at stations along with Stores facility for telecom assets in DNR div.	DRM/DNR	79941					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR
50	ECR	33	2024-2025	Danapur	Danapur---Replacement of SIRVEEN make-Data Logger at at PNBE, FUT and MKA under Danapur division.	DRM/DNR	5287					0		0	LOA issued 14.02.25. TDC- 30.06.25	SDSTE/DNR
51	ECR	33	2024-2025	Danapur	Danapur---Provision of Voice Data Logger/Monitor in Control Test Room on replacement account at Danapur in Danapur Division.	DRM/DNR	2095					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR
52	ECR	33	2024-2025	Danapur	Danapur---Upgradation of Railnet connectivity for reliability improvement at DRM/DNR office along with associated office of DNR stn under DNR div.	DRM/DNR	8285					0		0	Detail estimate is under preparation. TDC- 31.10.25	SDSTE/DNR

Running-Work

53	ECR	33	2002-2003	Dhanbad	Dhanbad Division - Repl of signalling gears with centralised operation of points & signals (14 stations) (D-Spl route)	DY.CSTE/W/DHN	0	0	113.22	113.34	113.34	113.22	31/03/2006	100	Physically Completed. S&T Work completed at all the 14 stations. E.I. commissioned at last station Patratu on 21.01.2020 all contractual liabilities are complete. Store:- Bill of 3 set Datalogger installation sent to HQ. TDC - April- 2025	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	0	0	113.22	113.34	113.34	113.22	31/03/2006	100	Physically Completed. S&T Work completed at all the 14 stations. E.I. commissioned at last station Patratu on 21.01.2020 all contractual liabilities are complete. Store:- Bill of 3 set Datalogger installation sent to HQ. TDC - April- 2025	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	20729	20729	113.22	113.34	113.34	113.22	31/03/2006	100	Physically Completed. S&T Work completed at all the 14 stations. E.I. commissioned at last station Patratu on 21.01.2020 all contractual liabilities are complete. Store:- Bill of 3 set Datalogger installation sent to HQ. TDC - April- 2025	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	884500	864311	113.22	113.34	113.34	113.22	31/03/2006	100	Physically Completed. S&T Work completed at all the 14 stations. E.I. commissioned at last station Patratu on 21.01.2020 all contractual liabilities are complete. Store:- Bill of 3 set Datalogger installation sent to HQ. TDC - April- 2025	DY.CSTE/W/DHN
54	ECR	33	2009-2010	Dhanbad	Pradhankhunta Link-Patherdih - Panel interlocking with standard-III & block proving by axle counters (coal area)	DY.CSTE/W/DHN	499000	497226	137.38	137.63	137.63	137.38	31/03/2018	98	All station commissioned. S&T Contractual Final Bill Passed. Store :- 2 set Datalogger bill sent to HQ and 4 UFSBI installation bill is pending due to non-submission of bill.- TDC - April'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	0	0	137.38	137.63	137.63	137.38	31/03/2018	98	All station commissioned. S&T Contractual Final Bill Passed. Store :- 2 set Datalogger bill sent to HQ and 4 UFSBI installation bill is pending due to non-submission of bill.- TDC - April'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	0	0	137.38	137.63	137.63	137.38	31/03/2018	98	All station commissioned. S&T Contractual Final Bill Passed. Store :- 2 set Datalogger bill sent to HQ and 4 UFSBI installation bill is pending due to non-submission of bill.- TDC - April'2025.	DY.CSTE/W/DHN
55	ECR	33	2011-2012	Dhanbad	Kusunda-Phulwaritand - Repl of lever frames by panel interlocking (6 stations)	DY.CSTE/W/DHN	0	0	125.9	126.01	126.01	125.9		98	S&T Contractual Final bill passed in March-2024. Store item :- all bill cleared. TDC - Feb'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	0	0	125.9	126.01	126.01	125.9		98	S&T Contractual Final bill passed in March-2024. Store item :- all bill cleared. TDC - Feb'2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	451500	450247	125.9	126.01	126.01	125.9		98	S&T Contractual Final bill passed in March-2024. Store item :- all bill cleared. TDC - Feb'2025.	DY.CSTE/W/DHN

Running-Work

56	ECR	33	2012-2013	Dhanbad	Choube - Repl of non-route setting & rotary switch operating panel by route setting push button type panel etc (A-route)	DY.CSTE/W/DHN	0	0	104.08	104.26	104.26	104.08	25/06/2019	100	Station Commissioned on 08/03/2021. Tender for this work was combined with three other estimates. Last station (parsabad) of this combined tender was commissioned on 12-04-2022. S&T final bill has been passed. Store :- 01 set DataLogger installation bill sent to HQ. TDC - april/2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	0	0	104.08	104.26	104.26	104.08	25/06/2019	100	Station Commissioned on 08/03/2021. Tender for this work was combined with three other estimates. Last station (parsabad) of this combined tender was commissioned on 12-04-2022. S&T final bill has been passed. Store :- 01 set DataLogger installation bill sent to HQ. TDC - april/2025.	DY.CSTE/W/DHN
						DY.CSTE/W/DHN	51700	51607	104.08	104.26	104.26	104.08	25/06/2019	100	Station Commissioned on 08/03/2021. Tender for this work was combined with three other estimates. Last station (parsabad) of this combined tender was commissioned on 12-04-2022. S&T final bill has been passed. Store :- 01 set DataLogger installation bill sent to HQ. TDC - april/2025.	DY.CSTE/W/DHN
57	ECR	33	2019-2020	Dhanbad	Replacement of Signaling Gears of Six (06) end panel station to central panel SSI in GC section of DHN Division	DY.CSTE/W/DHN	694504	454953	65.51	73.26	73.26	67.19	30/06/2023	100	S&T: all stations commissioned. S&T Final Bill passed by HQ account on 09.04.2025 . TDC- april' 2025.	DY.CSTE/W/DHN
58	ECR	33	2020-2021	Dhanbad	Patratu~~Replacement of old Lever frames of remaining yard/cabins at PTRU	DY.CSTE/W/DHN	119353	84111	70.47	87.23	87.23	82.25	17/05/2023	95	S&T Work: PTRU Goods yard commissioned on 4.4.2024. Final variation vetted by HQ. Supplementary agreement and final payment under process .TDC - April-2025.	DY.CSTE/W/DHN
59	ECR	33	2021-2022	Dhanbad	Gurpa~~Replacement of Signaling Gears(overaged PI) of GAP station by EI in GC section of DHN Division	DY.CSTE/W/DHN	115344	57122	49.52	75.53	75.53	69.44	17/05/2023	95	Station Commissioned on 25-08-2023. Material reconciliation and Final variation under process. - TDC - May '2025.	DY.CSTE/W/DHN
60	ECR	33	2022-2023	Dhanbad	Electronic Interlocking in place of PI at PKA, TET & DLW station	DY.CSTE/W/DHN	516903	0	0	2.9	2.9	0.06			Only one station i.e. Diwa will be commissioned through this work. Tender awarded on 27/09/2024.S&T Building for EI in construction (Foundation) stage being done by open line.	DY.CSTE/W/DHN
61	ECR	33	2017-2018	Pt. Deen Dayal Upadhyay	Mughalsarai Division - Single section digital axle counters on triple line section (10 block sections) (A-route)	DRM/MGS	18275	0	89.04	89.04	89.04	89.04	31/12/2019	100	Work physically completed. Final payment done tender closed and all store material also supplied and payment done. Revise estimation is under progress for closing of work in accounts department. TDC- 30.04.25.	SDSTE/MGS
						DRM/MGS	106925	95209	89.04	89.04	89.04	89.04	31/12/2019	100	Work physically completed. Final payment done tender closed and all store material also supplied and payment done. Revise estimation is under progress for closing of work in accounts department. TDC- 30.04.25.	SDSTE/MGS
62	ECR	33	2019-2020	Pt. Deen Dayal Upadhyay	Replacement of analog Axle counter by Digital Axle counter & reliability improvement in Mughalsarai Division.	DRM/MGS	65346	65346	109.28	109.28	109.28	109.28	30/06/2020	95	Work physically completed. Final payment done, tender closed. All store material received. Installation of 8 out of 18 HSSADAC done. Out of remaining 10 HSSADAC, 02 HASSDAC will be installed at Gaya w/c and balance 8 Nos. to be utilized as spare. MA for installation of 08 nos. only required. TDC- 31/08/25.	SDSTE/MGS
63	ECR	33	2020-2021	Pt. Deen Dayal Upadhyay	Pd Deen Dayal Upadhyay Junction~~MANPUR~~Replacement of defective communication cables and strengthening of communication media in DDU Division.	DRM/MGS	11475	7109	61.95	75.36	75.36	75.36	31/12/2020	95	Work completed. Final variation under progress. TDC - 30.04.25	SDSTE/MGS

Running-Work

64	ECR	33	2022-2023	Pt. Deen Dayal Upadhyay	Pd Deen Dayal Upadhyay Junction--Provision of VoIP based Train Control and Communication System (TCCS) of DDU Division.	DRM/MGS	39084	11676	29.87	61.94	61.94	41.43	31/03/2023	60	Work of GC-1 , GC-2, Area Board , Dy/Control board and chief controller completed for 40 station and work is in progress for BD board for 15 stations. NS items send to account for vetting. Store:- All materials received. TDC-31/05/25.	SDSTE/MGS
65	ECR	33	2022-2023	Pt. Deen Dayal Upadhyay	Proposed E.I. at 04 Station AUBR, GRRU, PRY and Gaya West Cabin in DDU Divn.	DRM/MGS	395477	28117	7.11	39.98	39.98	74.3	31/03/2024	50	LOA issued on 14.01.24, work in progress. Store:- Indent sent to HQ on 25.05.23. (55 no Yellow, 27 No RED & 35 no Green LED are awaited.) P.O still not issued. GRRU- Commissioned on 30th Nov 24. PRY- Commissioned on 30th Dec 24. AUBR- TDC : April 25 GYAW- TDC : June 25.	SDSTE/MGS
66	ECR	33	2022-2023	Pt. Deen Dayal Upadhyay	Design, Supply, installation, testing and commissioning of IP-MPLS routers along with power supply arrangements in DDU division	DRM/MGS	49400	0	0	75.31	75.31	0			Combined ECR LOA issued by Works unit on 31.07.2024. Work in progress. Store: 100 % material received but payment due.	SDSTE/MGS
						DRM/MGS	42751	0	0	75.31	75.31	0			Combined ECR LOA issued by Works unit on 31.07.2024. Work in progress. Store: 100 % material received but payment due.	SDSTE/MGS
67	ECR	33	2022-2023	Pt. Deen Dayal Upadhyay	Proposed E.I. at 04 Station SSG, KTQ, PSE & KVD in DDU Divn.	CAO/Con/RSP	411050	72459	17.63	54.12	54.12	70.09	31/03/2024	10	Civil work:- LOA issued on 26.09.2023. Status of work:- Building construction work completed at PSE,KTQ and at SSG S&T portion to be done by Dy. CSTE/W/DDU	Sr. DEN/GS/DDU
68	ECR	33	2022-2023	Pt. Deen Dayal Upadhyay	Provision of telecom facilities at Rly ORH at lodhi Colony Rly station, New DELHI and ORH at DDU	DRM/MGS	4078	245	6.01	6.03	6.03	45.68	31/10/2023	70	LOA issued on 21.02.2024. TV & DTH facilities provided. Work is in progress for installation of Mini Exchange at Lodhi Colony NDLS. Store:- Indent sent to Sr. DMM/DDU on 26-06-23 for balance materials (13 No. Krone, 100 no PVC channel & 2 no cable tester). TDC-25.05.25.	SDSTE/MGS
69	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	Provision of station VHF communication recording facility for all stations in DDU div.	DRM/MGS	33998	0	0	0	0	0.09	31/07/2024		LOA for installation work issued on 19.07.24. Requisition of 25 VHF with VHF communication recording is sent to Sr. DMM on 22-03-24 for procurement . Tender opened on 20-01-25. Under TC. TDC- 30-09-25	SDSTE/MGS
70	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	Provision of IP-67 rating DC point machine motor in water logging prone yards (SSM, DOS, Gaya, DDU) of DDU Di	DRM/MGS	14886	0	0	33.59	33.59	58.95	31/12/2024	90	Detailed estimate Sanctioned. No works Tender. Store:- All materials received. Total scope -293 Nos. 100% material received in store till 18-01-25. Payment done of 275 nos. and balance 18 nos. billing under progress. TDC- 31.04.25.	SDSTE/MGS
71	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	Provision of Automatic Fuse changeover and alarm system at 15 stations of GC-I & GC-II section in DDU Divn.	DRM/MGS	22896	26	0.11	21.95	21.95	24.29	28/02/2025	30	LOA issued on 05/03/2024, work completed at 04 station and work in progress at balance stations. TDC- 30/06/25. (i) 04 station (PES, GRRU, IMGE, RFJ) Work completed. (ii) 08 station (KMS, DCX, MTGE, PSE, KTQ, SSG, KMGE & GAYA W/C) will be done during commissioning of EI. (iii) 01 station SSM will be done during commissioning of SSM/RFO (iv) 02 stn (AUBR & PRY) work under progress.	SDSTE/MGS
72	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	Provision of Gantry Signal for Up Main Line Starter signal No.11 at DOS.	DRM/MGS	3013	0	0	16.59	16.59	46.9		70	S&T : Store- Indent sent to CMM& DMM on 28.08.24. All LED received except 02 KM 12 core cable (PO not issued till date) Engg:- Work physically completed . Final variation in progress.	SDSTE/MGS

Running-Work

73	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	Procurement of 5 watt digital VHF Sets of Motorola / Kenwood Model as per RDSO Spec.	DRM/MGS	15347	0	0	0.07	0.07	60.37	80	PO issued for all 360 Nos 1) 300 Nos. Material received. 2) PO issued dtd 27.06.24 by SER for 60 Nos to DDU. License applied on 17.12.24. Payment done on 05.02.25. Payment detail uploaded on Saral Sanchar Portal on 11-02-25 and waiting for DL (Decision Letter) from WPC. TDC- 31.03.25	SDSTE/MGS
74	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	Provision of Local Craft Terminal and Printer facility and analysis for generating Datta Logger reports at way side station of DDU division	DRM/MGS	2290	0	0	0.44	0.44	99.61	70	Detailed estt Sanctioned. No works tender . Store:- Requisition sent to Sr.DMM/DDU on 28.02.24. PO issued. All materials received except Ribbon cartridge(100 nos.) TDC- 15.05.25.	SDSTE/MGS
75	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	GAYA JN--Provision of Guard Repeater at Gaya RRI	DRM/MGS	6638	18	0.27	0.42	0.42	0.27	31/03/2024	Tender awarded on 02.02.24. Material supplied, work held up due to station redevelopment work. Store - Indent sent to Cmm/DDm on 27.03.25	SDSTE/MGS
76	ECR	33	2023-2024	Pt. Deen Dayal Upadhyay	Pd Deen Dayal Upadhyay Junction--MANPUR--Provision of CCTV System at Relay room and Panel room of GC section of DDU Division	DRM/MGS	3836	0	0	0.26	0.26	76.82	31/03/2024	50 Total scope - 37 Stations. Tender awarded on 21.02.24. Material supplied by firm. Work completed at 16 Stations and execution at balance 21 Stations is in progress. TDC- 20.05.25.	SDSTE/MGS
77	ECR	33	2018-2019	Samastipur	Replacement of 03 Nos. Analog Axle Counter by HASSDAC in SPJ division.	DRM/SPJ	8530	6902	93.26	99.41	99.41	115.25	85	Work Completed. Final Payment made. Only HASSDAC installation payment due for 02 sets. Work will be deleted after payment . Letter communicated to firm for installation payment. (TDC for closure-April'25).	Sr. DEN (Co)/SPJ
78	ECR	33	2019-2020	Samastipur	Provision of High availability SSDAC in 20 block section in Samastipur division.	DRM/SPJ	39976	34906	87.32	87.32	87.32	87.32	24/09/2021	90 Work Physically Completed. Works part Final Bill passed. Store supply (HASSDAC) installation payment due of 04 sets. Work will be deleted after store part final payment. Letter communicated to firm for installation payment. (TDC-April'25).	Sr. DEN (Co)/SPJ
79	ECR	33	2020-2021	Samastipur	Provision of High availability SSDAC in 13 block section in Samastipur division.	DRM/SPJ	29000	26323	90.77	95.94	95.94	95.15	90	Work Completed in all Block section. Final bill prepared. under process. TDC for work closure-April '25.	Sr. DEN (Co)/SPJ
80	ECR	33	2020-2021	Samastipur	Provision of fire detection alarm system at balance stations of SPJ Division.	DRM/SPJ	8080	5176	64.06	88.81	88.81	64.06	85	Fire alarm system commissioned at all 34 stations. Work under process of closure. (TDC for work closure-March'2025).	Sr. DEN (Co)/SPJ
81	ECR	33	2020-2021	Samastipur	Provision of Computer Based Large Format Display System and Signal network status monitoring system in Control Office at Samastipur division.	DRM/SPJ	7091	200	2.82	73.33	73.33	2.82		LOA Issued. Material supplied by firm. SPJ div. Control office is being constructed at new site. Engg. work in progress. TDC for engg work commissioning:- Feb ' 2025. S&T work will start after Engg. work. TDC: April'2025.	Sr. DEN (Co)/SPJ
82	ECR	33	2021-2022	Samastipur	Provision of VOIP based Train Control and communication System (TCCS) including networking in Samastipur division.	DRM/SPJ	38871	19187	49.36	87.95	87.95	65.62	22/12/2023	30 LOA Issued on 23/12/22.01 Board Commissioned. Remaining Boards will be commissioned in new Control Building. TDC:- June'2025.	Sr. DEN (Co)/SPJ
83	ECR	33	2021-2022	Samastipur	Provision of UFSBI with Auto Change over in SPJ-KGG (Ex) Section of Samastipur Division.	DRM/SPJ	22017	15337	69.66	78.74	78.74	86.42	90	" All Block section commissioned. 11 Km 12CX1.5 sq mm Cable PO No.- 06235021101373 dated 02/05/2023 is issued to M/s RMS power Solution Pvt. Ltd., Alwar but Cable not yet supplied". (TDC-April'25).	Sr. DEN (Co)/SPJ
84	ECR	33	2022-2023	Samastipur	SPJ Division :-Replacement of SDH based transport network with IP-MPLS in SPJ division.	DRM/SPJ	98907	0	0	89.46	89.46	0		"Detailed estimate sanctioned by Division. Work transferred to HQ as per order of HQ".	Sr. DEN (Co)/SPJ
85	ECR	33	2022-2023	Samastipur	Replacement of damaged/low insulation existing OFC/RE/Quad cable with OFC/6-Quad cable in Samastipur division.	DRM/SPJ	12775	6163	48.24	100	100	52.36	60	LOA issued on 20/3/23.work ongoing at different locations of the division. 45 Km trenching /Laying out of 51 Km. Work is under progress.	Sr. DEN (Co)/SPJ

Running-Work

86	ECR	33	2022-2023	Samastipur	Replacement of defective cables for signal reliability improvement of SPJ division.	DRM/SPJ	21551	3276	15.2	56.96	56.96	90.4	31/12/2023	60	"LOA Issued on 31.05.2023.Works ongoing in different sections of the division. 50 Km cable replaced (Total scope-60 Km.) Store Part:- 60 Km, 12 C cable Indent No.- 58178009723 dated 19/07/2023 sent to HQ . PO issued on 30.08.2024". Cable supplied on 17.02.2025 (60 Km). Balance Work is in progress.	Sr. DEN (Co)/SPJ
87	ECR	33	2022-2023	Samastipur	Provision of UFSBI with Auto Change over in DBG-SMI-MFP(ex) Section of Samastipur Division.	DRM/SPJ	24058	3385	14.07	34.85	34.85	27.87	31/12/2023	40	Works part: UFSBI commissioned at all block section. UFSBI 13 set Indent No.- 58178009823 dated 19/07/2023 sent to HQ. PO Not issued.	Sr. DEN (Co)/SPJ
88	ECR	33	2022-2023	Samastipur	SPJ Div-Provision of IP-based exchange at SPJ, DBG, NKE & SHC on replacement account in Samastipur Division.	DRM/SPJ	22301	67	0.3	67.56	67.56	37.59	30/06/2024		LOA issued on 14/09/2023. Material supplied by firm, exchange installed at SPJ & DBG ,SHC under testing. TDC: June'2025.	Sr. DEN (Co)/SPJ
89	ECR	33	2022-2023	Samastipur	Shifting of Existing Telecom cables between Microwave & control Room due to Construction of Workshop Extension work	DRM/SPJ	2419	15	0.62	8.89	8.89	63	31/12/2023		"Work completed. To be deleted. (TDC-Apr'25).	Sr. DEN (Co)/SPJ
90	ECR	33	2023-2024	Samastipur	Provision of station VHF communication recording facility for all stations in SPJ division.	DRM/SPJ	64050	0	0	3.9	3.9	0.05	31/08/2025		"LOA issued on 31.08.2024. Spectrum License is under progress. (TDC-Aug'25)	Sr. DEN (Co)/SPJ
91	ECR	33	2023-2024	Samastipur	Provision of Signal Board/Number Plate as per New IRSEM at all stations in SPJ DIV.	DRM/SPJ	7500	20	0.27	33.6	33.6	51.45	31/10/2024	80	Work has been executed for scheduled Quantity complete. For some of items, variation under process. (TDC-May'25).	Sr. DEN (Co)/SPJ
92	ECR	33	2023-2024	Samastipur	Provision of Safety Tools for Sectional Signal & Telecom maintenance in SPJ division.	DRM/SPJ	24000	0	0	10.42	10.42	0	31/08/2024		Under Detailed estimation. (TDC-Aug '25).	Sr. DEN (Co)/SPJ
93	ECR	33	2023-2024	Samastipur	Provision of Self restoring/Auto change over fuse alarm system and ELD at balance stations of SPJ division.	DRM/SPJ	18214	0	0	27.45	27.45	61.47	31/03/2025		LOA Issued on 30.09.2024, ELD/FACS material supplied, Installation work under progress. (TDC-Aug'25).	Sr. DEN (Co)/SPJ
94	ECR	33	2023-2024	Samastipur	Provision of UFSBI with Auto Change over in JYG-DBG Section of Samastipur Division.	DRM/SPJ	23000	0	0	13.04	13.04	6.67	31/12/2024	30	"LOA Issued , Work in progress. 03 B/Section DBG-KKHT, KKTH-TRS,KJI-JYG UFSBI Commissioned. Work in progress. Store indent sent to HQ & Sr. DMM, under process." (TDC-June'25).	Sr. DEN (Co)/SPJ
95	ECR	33	2024-2025	Samastipur	Provision of Multi Section Digital Axle Counter (MSDAC) in JNR Yard of Samastipur Division.	DRM/SPJ	36182					0	30/06/2025		LOA Issued on 17.03.2025.	Sr. DEN (Co)/SPJ
96	ECR	33	2024-2025	Samastipur	Provision of Multi Section Digital Axle Counter (MSDAC) in JYG Yard of Samastipur Division.	DRM/SPJ	43151					0	31/12/2025		Tender Finalized, LOA issued on 20.02.2025.	Sr. DEN (Co)/SPJ
97	ECR	33	2024-2025	Samastipur	Laying of OFC and 6 quad in SHC-SRGR, SKI-JYG section and Provision of alternate communication in JYG-KJI-KHTN AND BHGJ-MRIJ station of SPJ division	DRM/SPJ	97001					0			New work sanctioned. Under site data collection.	Sr. DEN (Co)/SPJ
98	ECR	33	2024-2025	Samastipur	Improvement of Power Supply arrangement with replacement of Battery on age Cum Condition basis in SPJ Division.	DRM/SPJ	55003					0			New work sanctioned. Under site data collection.	Sr. DEN (Co)/SPJ
99	ECR	33	2024-2025	Samastipur	Rehabilitation and reliability improvement of S&T gears in SPJ Division.	DRM/SPJ	79290					0			New work sanctioned. Under site data collection.	Sr. DEN (Co)/SPJ
100	ECR	33	2024-2025	Samastipur	Provision of submersible pump in S&T Store for fire hazard prevention in SPJ division.	DRM/SPJ	7083					0			New work sanctioned. Under site data collection.	Sr. DEN (Co)/SPJ
101	ECR	33	2015-2016	Sonepur	Sonpur Division - Solid state / electronic interlocking (14 station) (D Spl-route)	Dy.CSTE/Project	721478	0	31.25	31.71	31.71	31.72	09/01/2019		Work completed. Final bill payment done. PCV bill submitted to HQ Accounts.	Dy.CSTE/W/HJP
						Dy.CSTE/Project	48464	0	31.25	31.71	31.71	31.72	09/01/2019		Work completed. Final bill payment done. PCV bill submitted to HQ Accounts.	Dy.CSTE/W/HJP
						Dy.CSTE/Project	722914	303053	31.25	31.71	31.71	31.72	09/01/2019		Work completed. Final bill payment done. PCV bill submitted to HQ Accounts.	Dy.CSTE/W/HJP
102	ECR	33	2019-2020	Sonepur	Replacement of OFC equipment with all accessories in BJU-KIR, DKGS-SPJ and SEE-CPR section in Sonpur Division.	DRM/SEE	70485	0	0	48.95	48.95	66.61	31/12/2023	50	LOA issued on 31.07.2024 by work unit/DNR. Part material supplied. Work is in Progress.	Sr. DEN (Co)/SEE
						DRM/SEE	70485	0	0	48.95	48.95	66.61	31/12/2023	50	LOA issued on 31.07.2024 by work unit/DNR. Part material supplied. Work is in Progress.	Sr. DSTE/SEE
103	ECR	33	2019-2020	Sonepur	SEE Div.- Replacement of defective signalling cable.	DRM/SEE	35106	24711	70.39	70.39	70.39	88.93	31/12/2020	100	Work completed final bill passed. Completion report has sent to accounts department for vetting on 27.11.2024	Sr. DEN (Co)/SEE

Running-Work

						DRM/SEE	35106	24711	70.39	70.39	70.39	88.93	31/12/2020	100	Work completed final bill passed. Completion report has sent to accounts department for vetting on 27.11.2024	Sr. DSTE/SEE
104	ECR	33	2020-2021	Sonepur	Provision of VOIP based Train Control and communication System (TCCS) including networking in Sonpur division.	DRM/SEE	38411	17581	45.77	71.8	71.8	52.6	15/12/2021	75	LOA awarded on 12.11.2021.Work under progress. Material delivered after RDSO and RITES inspection in oct'23. TDC May- 2025	Sr. DEN (Co)/SEE
						DRM/SEE	38411	17581	45.77	71.8	71.8	52.6	15/12/2021	75	LOA awarded on 12.11.2021.Work under progress. Material delivered after RDSO and RITES inspection in oct'23. TDC May- 2025	Sr. DSTE/SEE

Running-Work

105	ECR	33	2020-2021	Sonepur	Provision of UFSBI for double line Block working along with auto changeover facility in UJP-BJUKIR, MFP-HJP-CHPG & BJUDKGS sections of SEE division	DRM/SEE	81376	77710	95.49	100	100	97.83	31/03/2022	99	LOA issued on 10.06.2021. Work physically completed. Store item indent:- All Material Recived.(Installation due.) (1) UFSBI double line Qty. 36 sets Installation due. (2)UFSBI signle line Total Qty. 10 sets Installation due.	Sr. DEN (Co)/SEE
						DRM/SEE	81376	77710	95.49	100	100	97.83	31/03/2022	99	LOA issued on 10.06.2021. Work physically completed. Store item indent:- All Material Recived.(Installation due.) (1) UFSBI double line Qty. 36 sets Installation due. (2)UFSBI signle line Total Qty. 10 sets Installation due.	Sr. DSTE/SEE
106	ECR	33	2020-2021	Sonepur	Sonpur~~At SEE: Provision of New Control Room in Sonpur division.	DRM/SEE	24898	16946	68.06	82.12	82.12	71.09	30/06/2023	85	Final variation under progress. Work will be closed by 31 May'25	Sr. DEN (Co)/SEE
						DRM/SEE	24898	16946	68.06	82.12	82.12	71.09	30/06/2023	85	Final variation under progress. Work will be closed by 31 May'25	Sr. DSTE/SEE
107	ECR	33	2021-2022	Sonepur	Maheshkhunt:- Replacement of existing PI installation at MSK station by EI system.	DRM/SEE	43789	16002	36.54	59.38	59.38	48.26	31/10/2023	60	Engg.: LOA issued on 21.09.23. First floor slab casting completed. Building work. ESP not Required. S&T:-LOA issued on 10.07.2023. Work under progress. SIP approved on 29.08.2023 and SWRD and SWR approved on 29.09.23 & ST approved. CRS application applied on 04.03.2024. CRS observation received on 10.04.2024 and ESP approved in compliance of CRS observation. SIP, SWRD, ST & SWR approved on 23.09.2024. CRS reply submitted on 27.09.2024. 2nd CRS obs. received on 15.07.2024. ESP and SIP approved	Sr. DEN (Co)/SEE
						DRM/SEE	43789	16002	36.54	59.38	59.38	48.26	31/10/2023	60	Engg.: LOA issued on 21.09.23. First floor slab casting completed. Building work. ESP not Required. S&T:-LOA issued on 10.07.2023. Work under progress. SIP approved on 29.08.2023 and SWRD and SWR approved on 29.09.23 & ST approved. CRS application applied on 04.03.2024. CRS observation received on 10.04.2024 and ESP approved in compliance of CRS observation. SIP, SWRD, ST & SWR approved on 23.09.2024. CRS reply submitted on 27.09.2024. 2nd CRS obs. received on 15.07.2024. ESP and SIP approved in comp. of CRS observation. CRS reply submitted on 30.01.2025. Sanction received on 05.03.2025 & will be commissioned on 30.03.2025. TDC-july-25	CPM/GSU/SEE at MHX

Running-Work

108	ECR	33	2021-2022	Sonepur	SEE Div.-: Reliability improvement of UFSBI and HASDAC in BJU-SPJ(Ex)-SEE-GJH Section by strengthening media and rehabilitation of S&T Cables.	DRM/SEE	9675	3277	33.87	87.72	87.72	44.3	31/03/2022	65	LOA Issued on 06.07.2021. Major scope of work- Trenching about 40Km and cable laying about 100Km. About 60% scope of work completed. Work terminated on 12.12.2022. New tender floated.LOA awarded on 14/03/23. Final variation under process. TDC-May.'25	Sr. DEN (Co)/SEE
						DRM/SEE	9675	3277	33.87	87.72	87.72	44.3	31/03/2022	65	LOA Issued on 06.07.2021. Major scope of work- Trenching about 40Km and cable laying about 100Km. About 60% scope of work completed. Work terminated on 12.12.2022. New tender floated.LOA awarded on 14/03/23. Final variation under process. TDC-May.'25	Sr. DSTE/SEE
109	ECR	33	2021-2022	Sonepur	SEE Div.-: Provision of Air-conditioning in S&T Relay Rooms at 12 stations.	DRM/SEE	1874	1536	81.96	100	100	81.96	31/08/2023	90	Elect/G-LOA issued on 29.03.2023. Store all items received. Work in progress.	Sr. DEN (Co)/SEE
						DRM/SEE	1874	1536	81.96	100	100	81.96	31/08/2023	90	Elect/G-LOA issued on 29.03.2023. Store all items received. Work in progress.	Sr. DEE(G)/SEE
110	ECR	33	2022-2023	Sonepur	Replacement of damaged/low insulation existing OFC/RE/Quad cable with OFC/6-Quad cable in Sonpur division	DRM/SEE	18518	3433	18.54	79.8	79.8	66.31	30/09/2023	60	LOA Issued on 10.11.2022. Work in progress and will be completed by May'25.	Sr. DEN (Co)/SEE
						DRM/SEE	18518	3433	18.54	79.8	79.8	66.31	30/09/2023	60	LOA Issued on 10.11.2022. Work in progress and will be completed by May'25.	Sr. DSTE/SEE
111	ECR	33	2022-2023	Sonepur	SEE Div.-: Replacement of Defective Cables for Signal reliability improvement in SEE division.	DRM/SEE	24874	18344	73.75	81.79	81.79	79.75	31/08/2023	70	LOA issued on 10.11.2022. Work in progress. TDC- May 25	Sr. DEN (Co)/SEE
						DRM/SEE	24874	18344	73.75	81.79	81.79	79.75	31/08/2023	70	LOA issued on 10.11.2022. Work in progress. TDC- May 25	Sr. DSTE/SEE
112	ECR	33	2022-2023	Sonepur	Hajipur~~Replacement of IT equipment at HQ Conference Hall with divisional IP MPLS and VoIP Control HJP.	DRM/SEE	22683	13066	57.6	79.65	79.65	72.33	30/09/2023	90	LOA issue on 29.09.2023.HQ Conference system installed . Final bill passed . IP MPLS work is being done by work unit DNR. LOA issued on 31.07.2024 .Work is in Progress. .TDC-May-.25.	Sr. DEN (Co)/SEE
						DRM/SEE	22683	13066	57.6	79.65	79.65	72.33	30/09/2023	90	LOA issue on 29.09.2023.HQ Conference system installed . Final bill passed . IP MPLS work is being done by work unit DNR. LOA issued on 31.07.2024 .Work is in Progress. .TDC-May-.25.	Sr. DSTE/SEE
113	ECR	33	2022-2023	Sonepur	Rehabilitation and replacement of defective signaling cables for Enhanced Reliability in SEE division.	DRM/SEE	18321	2054	11.21	93.08	93.08	95.2	15/11/2023	100	LOA issued on 15.05.2023.Work completed final bill passed. Completion report has sent to accounts department for vetting on 27.11.2024	Sr. DEN (Co)/SEE
						DRM/SEE	18321	2054	11.21	93.08	93.08	95.2	15/11/2023	100	LOA issued on 15.05.2023.Work completed final bill passed. Completion report has sent to accounts department for vetting on 27.11.2024	Sr. DSTE/SEE
114	ECR	33	2023-2024	Sonepur	Provision of MSDAC in parallel with D.C. track circuit and IP-67 Point Machine in water logged lines in HJP,SAI,NRPA,KPGM yard of SEE division	DRM/SEE	92045	0	0	4.35	4.35	1.42	10/01/2025	5	LOA issued on 10.07.2024. Work is in progress. HJP, SAI& NRPA SIP approved. ESP of KPGM under preparation. Unavailability of quad cable is concern in progress. TDC-30/06/2025.	Sr. DEN (Co)/SEE
						DRM/SEE	92045	0	0	4.35	4.35	1.42	10/01/2025	5	LOA issued on 10.07.2024. Work is in progress. HJP, SAI& NRPA SIP approved. ESP of KPGM under preparation. Unavailability of quad cable is concern in progress. TDC-30/06/2025.	Sr. DSTE/SEE
115	ECR	33	2023-2024	Sonepur	SEE Div.-: Replacement of Defective Signalling and Telecom Cables in SEE Division.	DRM/SEE	130439	0	0	2.68	2.68	13.68	31/03/2025	30	LOA issued on 13.05.2024. Store Item- (1) 12 Core Cable Qty. 350 km Procurement through HQ. Execution is being delayed due to unavailability of cable..TDC 30/06/2025	Sr. DEN (Co)/SEE
						DRM/SEE	130439	0	0	2.68	2.68	13.68	31/03/2025	30	LOA issued on 13.05.2024. Store Item- (1) 12 Core Cable Qty. 350 km Procurement through HQ. Execution is being delayed due to unavailability of cable..TDC 30/06/2025	Sr. DSTE/SEE

116	ECR	33	2023-2024	Sonepur	Provision of VHF based station secured communication equipment at all the stations over Sonpur division.	DRM/SEE	42266	0	0	1.18	1.18	0	28/02/2025		LOA issued on 14.08.2024 Work in progress. DL received from WPC and shared with Firm for onward execution. TDC 30.06.2025	Sr. DEN (Co)/SEE
						DRM/SEE	42266	0	0	1.18	1.18	0	28/02/2025		LOA issued on 14.08.2024 Work in progress. DL received from WPC and shared with Firm for onward execution. TDC 30.06.2025	Sr. DSTE/SEE
117	ECR	33	2023-2024	Sonepur	SEE division: Reliability improvement of signal and Telecom gear by temperature control and force cooling of S&T installation	DRM/SEE	27842	0	0	3.59	3.59	0			Detail Estimate under vetting.	Sr. DEN (Co)/SEE
						DRM/SEE	27842	0	0	3.59	3.59	0			Detail Estimate under vetting.	Sr. DEE(G)/SEE
118	ECR	33	2023-2024	Sonepur	SEE Div.- Provision of Signal Board/Number Plate as per New IRSEM at all station in SEE Div.	DRM/SEE	6000	0	0	50	50	54.38	31/07/2024	85	LOA issued on 09.01.2024. Final variation is to be done and work is to be closed. TDC: June'25	Sr. DEN (Co)/SEE
						DRM/SEE	6000	0	0	50	50	54.38	31/07/2024	85	LOA issued on 09.01.2024. Final variation is to be done and work is to be closed. TDC: June'25	Sr. DSTE/SEE
119	ECR	33	2023-2024	Sonepur	Provision of Railway Telephone Exchange, Internet facility at Konaraghat Residential complex at Hajipur.	DRM/SEE	12497	0	0	16	16	8.27	31/07/2024	10	LOA issued on 03.01.2024 Work in progress.TDC: June-25	Sr. DEN (Co)/SEE
						DRM/SEE	12497	0	0	16	16	8.27	31/07/2024	10	LOA issued on 03.01.2024 Work in progress.TDC: June-25	Sr. DSTE/SEE
120	ECR	33	2023-2024	Sonepur	Provision of Tools for Sectional Signal & Telecom Supervisors/Maintainers at various stations in SEE Division	DRM/SEE	23900	0	0	10.46	10.46	0			Detailed estimate under Vetting.	Sr. DEN (Co)/SEE
						DRM/SEE	23900	0	0	10.46	10.46	0			Detailed estimate under Vetting.	Sr. DSTE/SEE
121	ECR	33	2023-2024	Sonepur	Networking or maintenance terminal for Electronic Interlocking system at various stations in Sonpur division of East Central Railway	DRM/SEE	21298	0	0	2.35	2.35	0			Detailed Estimate is under preparation.	Sr. DEN (Co)/SEE
						DRM/SEE	21298	0	0	2.35	2.35	0			Detailed Estimate is under preparation.	Sr. DSTE/SEE
122	ECR	33	2023-2024	Sonepur	Procurement of 150 nos. of 5 Watt VHF Walkie-Talkie sets along with spectrum charge (one year) in SEE division.	DRM/SEE	5999	0	0	50.01	50.01	64.33	31/12/2023	99	Material supplied & work completed. Final bill passed. Completion report is being sent to Account for vetting. TDC: April'25	Sr. DEN (Co)/SEE
						DRM/SEE	5999	0	0	50.01	50.01	64.33	31/12/2023	99	Material supplied & work completed. Final bill passed. Completion report is being sent to Account for vetting. TDC: April'25	Sr. DSTE/SEE
123	ECR	33	2023-2024	Sonepur	SEE Div.- Replacement of LED signal, EKTs & relays on age cum condition basis..	DRM/SEE	13100	3685	28.13	71.58	71.58	29.76	29/02/2024	90	LOA Issued on 17.08.2023. Physical Work completed. Final Bill passed. Store items under procurement through Sr.DMM/SEE.	Sr. DEN (Co)/SEE
						DRM/SEE	13100	3685	28.13	71.58	71.58	29.76	29/02/2024	90	LOA Issued on 17.08.2023. Physical Work completed. Final Bill passed. Store items under procurement through Sr.DMM/SEE.	Sr. DSTE/SEE
124	ECR	33	2024-2025	Sonepur	SEE DIV. : Provision of DUAL MSDAC in TGA - BJU IBH & provision of UFSBI Mux for signaling controllers in BJU-DKGS section.	DRM/SEE	22157					40.95	30/04/2025		LOA issued on 29.11.2024. SIP under preparation. TDC: June'25	Sr. DEN (Co)/SEE
						DRM/SEE	22157					40.95	30/04/2025		LOA issued on 29.11.2024. SIP under preparation. TDC: June'25	Sr. DSTE/SEE
125	ECR	33	2024-2025	Sonepur	SEE Div.- Provision of Multi Section Digital Axle Counter (MSDAC) with dual detection at Mansi Yard.	DRM/SEE	23082	0	0	38.99	38.99	13.17	31/03/2025	10	LOA issued on 08.07.2024 work in progress. ESP Approved. SIP approved and RCC under preparation. TDC: June'25	Sr. DEN (Co)/SEE
						DRM/SEE	23082	0	0	38.99	38.99	13.17	31/03/2025	10	LOA issued on 08.07.2024 work in progress. ESP Approved. SIP approved and RCC under preparation. TDC: June'25	Sr. DSTE/SEE
126	ECR	33	2024-2025	Sonepur	SEE Div-Replacement of overdue sig. assets such as LED, Relays, EKT, Battery Set, Chargers, ground connention of EPM in different section.	DRM/SEE	22802	0	0	6.58	6.58	49.95	08/01/2025	30	LOA issued on 08.07.2024 Work is progress.	Sr. DEN (Co)/SEE
						DRM/SEE	22802	0	0	6.58	6.58	49.95	08/01/2025	30	LOA issued on 08.07.2024 Work is progress.	Sr. DSTE/SEE
127	ECR	33	2024-2025	Sonepur	Maheshkhunt--SEE Div.- Replacement of overaged outdoor signalling assets at MSK in connection with	DRM/SEE	22159	0	0	0	0	0	31/12/2024		LOA issued on 08.07.2024 work in progress. SIP approved on 23.08.2024. SWRD, ST & SWR approved on 23.09.2024. CRS reply submitted on 27.09.2024. 2nd CRS obs. received on 15.07.2024. ESP and SIP approved in comp. of CRS observation. CRS reply submitted on 30.01.2025. Sanction received on 05.03.2025 & will be commissioned on 30.03.2025. TDC: June'25	Sr. DEN (Co)/SEE

Running-Work

127	ECR	33	2024-2025	Sonepur	Sanction signing assets to work in connection with provision of new EI work.	DRM/SEE	22159	0	0	0	0	0	31/12/2024	LOA issued on 08.07.2024 work in progress. SIP approved on 23.08.2024. SWRD, ST & SWR approved on 23.09.2024. CRS reply submitted on 27.09.2024. 2nd CRS obs. received on 15.07.2024. ESP and SIP approved in comp. of CRS observation. CRS reply submitted on 30.01.2025. Sanction received on 05.03.2025 & will be commissioned on 30.03.2025. TDC: June'25	Sr. DSTE/SEE
128	ECR	33	2024-2025	Sonepur	SEE Div:Power supply for EI VDU panel as per RDSO TAN. provision of Smart cabinet for S&T assets, diagnostic tool for datalogger & DLMC at BJU.	DRM/SEE	22383	0	0	2.23	2.23	0.93		LOA issued on 10/03/2025. Work is progress.	Sr. DEN (Co)/SEE
						DRM/SEE	22383	0	0	2.23	2.23	0.93		LOA issued on 10/03/2025. Work is progress.	Sr. DSTE/SEE
129	ECR	33	2024-2025	Sonepur	Provision of Automatic Fire detection and Alarm system alongwith Earthing & SPD for protection of S&T installations	DRM/SEE	36158	0	0	1.38	1.38	0		Tender floated on 28/02/25 and Tender Opened on 21/03/2025. Presently under TC.	Sr. DEN (Co)/SEE
						DRM/SEE	36158	0	0	1.38	1.38	0		Tender floated on 28/02/25 and Tender Opened on 21/03/2025. Presently under TC.	Sr. DSTE/SEE
130	ECR	33	2024-2025	Sonepur	SEE Div-Replacement of insulation of EPM, jumpering/bonding by Pinbrazing,fibre TLJB, clamptype device & provision of Duty room at 2 stations.	DRM/SEE	23038	0	0	0	0	1.89		LOA issued on 10/03/2025. Work is progress.	Sr. DEN (Co)/SEE
						DRM/SEE	23038	0	0	0	0	1.89		LOA issued on 10/03/2025. Work is progress.	Sr. DSTE/SEE
131	ECR	33	2024-2025	Sonepur	Provision & integration of telecom assets in existing S&T Service Building at stations along with Stores facility for telecom assets	DRM/SEE	77876	0	0	0	0	0		Detailed estimate under preparation	Sr. DEN (Co)/SEE
						DRM/SEE	77876	0	0	0	0	0		Detailed estimate under preparation	Sr. DSTE/SEE
132	ECR	33	2024-2025	Sonepur	Provision of Optical Fibre Cable (2x48 OFC) on both side of track in SPJ-BCA-BJU section under Sonpur Division.	DRM/SEE	91509	0	0	0	0	0		Detailed estimate under preparation	Sr. DEN (Co)/SEE
						DRM/SEE	91509	0	0	0	0	0		Detailed estimate under preparation	Sr. DSTE/SEE
133	ECR	33	2024-2025	Sonepur	Strengthening/protecting of power supply and suitable measures for protection of S&T equipment	DRM/SEE	11998	0	0	50.01	50.01	0		Tender Opened on 17.03.2025. Presently Under TC	Sr. DEN (Co)/SEE
						DRM/SEE	11998	0	0	50.01	50.01	0		Tender Opened on 17.03.2025. Presently Under TC	Sr. DSTE/SEE
134	ECR	33	2024-2025	Sonepur	Provision of ELD tracking device ,Fuse alarm system &various accessories for improving maintenance of signalling assets.	DRM/SEE	1971	0	0	50.74	50.74	0		Tender Opened on 17.03.2025. Presently Under TC	Sr. DEN (Co)/SEE
						DRM/SEE	1971	0	0	50.74	50.74	0		Tender Opened on 17.03.2025. Presently Under TC	Sr. DSTE/SEE