

SONPUR DIVISION

Statement Showing the Quarterly Progress of original Works for Quarter ending 30.09.2022.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
Engineering Department											
1	Barauni-katihar section: Supply of portion, SKV welding equipments and other allied itmes related to SKV welding under jurisdiction of Sr. DEN/II in Sonpur division by Single shot Crucible method.	36208316/-	31820264/- Rev.42984337. 35	1. All items of work provided in ECR/ USSOR-2012= 2. NS-1(a) = 4900/-, NS-1(b) = 5049/-, NS-2(a) = 3500/-, NS-2(b) = 3650/-, NS-3(a) = 240/-, NS-4 = 240/-, NS- 5 = 200, NS-6 = 530000/- Rebate= Nil.	DRM/TC/1635 dt. 02.05.18	The India Thermit Corporation Ltd. 84/122, Fazal Ganj Kanpur U.P. 208012	25.03.2018	31.10.2022	82%	Sri K D Prasad ADEN/E/BJU & Sri Rohit Raj ADEN/THB	Work in progress.
2	Supply of boulder and stone dust and loading into any type of wagon from bakudih/pakur or any other quarry of Sahebganj loop for monsoon reserve stock of Sonpur division	13748500	15995000 Rev. 19952253.2	N.S - 1 Rs. 1390/cum & N.S -2 Rs. 419/Cum	DRM/TC/1848 Dt. 20.01.2020	Gopal Mishra, At - Rajhata, Binodpur, Distt. - Katihar, Bihar	20.05.2020	30.06.21	90%	ADEN/Land/SEE Milind Sukhla	Work Completed final bill awaited.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
3	Casual renewal of fittings for channel sleepers in BJU-KIR (UP) section = 2806 Nos.	13747000	12390659.17 Rev.1,41,54,93 9.24	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = 22.82%, NS Rs. 3949/Set Rebate= Nil.	DRM/TC/1872, dt.14.10.2020	Jai Mangla Construction, At - Bihat, Tola - Ibrahimpur, Refinary road, Begusarai	15.02.2020	06.11.21	75%	Sri Rohit Raj ADEN/THB	Work completed. Final variation in process.
4	KIR-BJU section: Through ballast renewal of track including 300mm depp screening - 31.03Kms	12607683	11717315.17	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = 57.51%, Rebate= Nil.	DRM/TC/1880 dt. 24.02.2021	M/S R.N Choudhary, Kishanganj , NH -31, Opp. Mal Godam , Kishanganj, Bihar	26.12.2020	30.11.2021	45%	Sri Rohit Raj ADEN/THB	Work terminatted. Final bill awaited finalisation.
5	Repair and strengthening of existing formation with provision of sub bank at Km. 81/1-85/8 UP line side between NNR-BRKB and KM 86/4-87/0 bet. BRKB-PSR Section under jurisdiction of ADEN/THB.	30313242.64	43474351.22 Rev. 65114652.92	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = 64.565%, Rebate= Nil.	DRM/TC/1799, dt. 12.07.19	Om construction, AT - Opp. Bus Stand, Barauni	20.06.2019	20.03.2022	100%	Sri Rohit Raj ADEN/THB	Work completed final bill passed.
6	BJU-KIR (UP & DN) line)Section:-(i) TRR(P)=17.30 Tkm(ii) TBR=6023 Tkm(iii)TFR=66.09 etc	27340393	16192766 Rev.23556160. 64	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = at par Rebate= Nil.	DRM/TC/1862, dt. 15.06.2020	M/s Rajiv Kumar	15.06.2020	31.12.2022	55%	Sri Rohit Raj ADEN/THB	Work is in progress
7	For Construction of Road, quarter, FOB, Booking Office and other miscellaneous work in connection with junction arrangement work within the Railway boundary at Dinkar Gram Simaria station etc.	48516847.6	45349265 Rev.46380036. 01	Sch (A) =(-)8.25%,Sch (A-2)=(-)7.25%, & Sch(A-3)=(-)5.25%	ECR/SEE/Civil/2020/0006 dt.17.09.20	M/s Rajiv Ranjan	05.10.2020	31.12.2022	45%	Sri K D Prasad ADEN/E/BJU	Work is in progress
8	BJU-KIR (UP, DN & SL) Section:- (i) CTR(P) of 52 Kg/90UTS rail on existing PSC-5 (1540 Nos/Km) sleeper with new 60 kg / 90UTS rail and PSC-6 (1660 Nos./Km) 6.42 etc.Total=23.60 Km.	32543400	42977325 .5 Rev. 57573759.49	Sch (A)=+44%	DRM/TC/1645, dt. 04.06.2018	Maihar Builders Pvt Ltd.	17.05.2018	25.12.2022	90%	Sri Rohit Raj ADEN/THB	Work is in progress.
9	BJU-KIR Section:- Supply of portion, SKV welding equipments and other allied items related to SKV welding under jurisdiction of DEN/2/SEE in Sonpur Division by Single Shot Crucible method.	28363614.5	28087649	1. All items of work provided in ECR/ USSOR-2012= 2. NS-1(a) = 4900/-, NS-1(b) = 5049/-, NS-2(a) = 3100/-, NS-2(b) = 3150/-, NS-3 = 240/-, NS-4 = 240/-, NS-5 = 200, NS-6 = 475000/- Rebate= Nil.	ECR/SEE/Civil/2021/0011 dt. 19.04.2021	The India Thermit Corporation Ltd. 84/122, Fazal Ganj Kanpur U.P. 208012	27.07.21	31.10.2022	30%	Sri K D Prasad ADEN/E/BJU, Rohit Raj ADEN/THB	Work is in progress.
10	Construction of track work in connection with junction arrangement work within the Railway boundary at DKGS station of the proposed extension of Barauni Thermal Power station on deposit basis.	16645158.04	13722283.8	1. All items of work provided in ECR/IR- USSOR-2019 sch C anexture C-1 under chapter 6,7,8,9,13 & 17=(-) 17.55%.	ECR/SEE/Civil/2021/0020 dt.14.06.2021	M/s Shri Durga Enterprices,Bihat, Tola Chamal, Garahara, Begusarai-851126	26.06.2021	27.09.2022	60%	Sri K D Prasad ADEN/E/BJU	Work in progress. Extension of DOC required for agency.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
11	"1. Casual Renewal of Sleepers(P) in BJU-KIR UP =1.75 Km. 2.TSR/S of existing CST-9/ST Sleeper in good siding 5/NNA = 0.400 Km, KUE- 0.400 Km & SMO-0.400 Km Total = 1.20 Km. 3. Casual Renewal of 52 Kg rails in BJU-KIR (UP)=0.832 Km, BJU-RJO(North & South) = 1.688 Km. Total=2.52 Km. 4. BJU-KIR Section : TTR(CS+CMSC) = 5 Sets, SEJ=5 Sets. 5. BJU-KIR(UP & DN)Sec:- Casual Renewal of Sleepers =2.44 Km. 6. (CS+CMSC) 52 Kg in DN line =08 Nos., SEJ 52 Kg in DN Line = 11 Nos. 7. BJU-KIR TFR 6.876 Km, Mansi-Sharsha TFR- 1.57 Km, Barauni- Rampur Dumra- TBR-5.592 Km. 8. BJU-KIR Casual Renewal of Sleepers = 01 Km. 9. BJU-KIR Sec:-CTR/P of existing 52 Kg/90 UTS rails on PSC Sleepers with new 60 Kg/90 UTS rail on PSC – 6 Sleeper in UP/DN Line Total= 9.80 Km. & 10. BJU-KIR Sec:-(UP) –TRR/P 10.21 Km. ."	26438898	17462892.16/26112101.07	1. All items of work provided in the IR- USSOR-2019 with upto date corrections as per sch A attached (Item directory-not applicable)-33.95% below.	ECR/SEE/Civil/2021/0052 dt.07.0.2022	M/S Mantun Roy Construction, At-Hajipur, PO- Pipra Dewas, P.S- Barauni, Distt.- Begusarai, Bihar - 851112	27.09.2021	20.08.22	70%	Shri Rohit Raj ADEN/THB & Shri K D Prasad ADEN/E/BJU.	Work finalized.
12	Carting of Rails, Sleepers, SEJ, Glued joints, Point & Xing and different other P.way materials from different location /depot to TD/SEE and different works site under Sonpur division under SSE/P.way/ TD /SEE.	17317745.52	14993483.68/22378153.47	1. All items of work provided ECR USSOR-2012 with upto date corrections as per sch A, annexure A attached (Item directory ECR- HQ-USSOR-2010-1-VER-2012) (+) 4.90 above.	ECR/SEE/Civil/2021/0044/ dt.01.12.2021	M/s OMS ENGICON Pvt Ltd.F-210, P.C. Colony,Kankarbagh, Patna-800020. Bihar.	24.09.21	10.12.2022	85%	Milind Kr.Shukla ADEN/Land/SEE	Work is in progress.
13	For Construction of Embankment for track and Road in connection with Junction arrangement work within the Railway boundary at Dinkar Gram Simaria Station for the proposed extension of Barauni Thermal Power Station on Deposit basic.	51810869.41	64765487.58 /67450928.17	1. All items of work provided ECR USSOR-2012 with upto date corrections as per sch A, annexure A-1 attached except item no.033060,045010,081030,081040, 081200,081340 & 081420 under chapter 03,04 & 08 only(+).8.13%. Annexure A-2 item no. attached 033060 under chapter 3 (-).6.13%. Annexure A-3 attached for item no. 045010,081030,081040,081200,081340 & 081420 under chapter 04 & 08 (+).4.13%.	LOA No. 0097386005160 8 dt. 24.03.2022	M/s Swata Const.		24.12.2022		ADEN/E/BJU K D Prasad	Work is in progress.
14	Supply of boulder and stone dust and loading into any type of wagon from bakudih/pakur or any other quarry of Sahebganj loop for monsoon reserve stock of Sonpur division	15091990.86	16952550.86/2324461.60	1. All items of work provided ECR USSOR-2012 with upto date corrections as per sch A, annexure A attached	ECR/SEE/Civil/2022/0026 dt. 27.05.2022	M/S OMS Engicon Pvt.Ltd.	30.05.2022	10.11.2022	61%	Sri Parmanand Sahu ADEN/Spl/SEE	Work is in progress.
15	At.Sonpur:- Carting of Rail, Sleeper, SEJ, Glued joints, Point & xing and other different P.way materials from different locations/depot to TD/Sonpur and at different work site of Sonpur division under SSE/P.way/TD/SEE.	14024138.73	12446423.12	A- All items of work provided in the ECRUSSOR-2012 with upto date corrections as per (Sch-A) Annexure A-1 attached except item no. 033063 & 045016 of 033060 & 045010 under charge -03 and 04 respectively.	LOA No.12SEE22-23-05/0111966006 0797 Dt. 29.08.2022	M/s Aditya Teleinfra and Agro Pvt. Ltd.		28.05.2023		ADEN/Land/SEE Milind Sukhla	Work to be started.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
16	(i) Treatment of weak formation Khagaria-Mansi at KM. 118/0-119/0, Umeshnagar-Sahibpurkamal Jn. At Km. 134/0-2, Lakho-Begusarai at Km. 157/0-158/0, Lakho-Begusarai at Km.160/0-161/0 and Sahibpk Kamal- Lakhminia at Km.138/0-139/8 between Mansi-Barauni (DN line), Total-1580 meter. (ii) Treatment of weak formation Kharik-Thanabihpur at Km. 67/10-16, Thanabihpur-Narayanpur at Km.78/24-28, Narayanpur-	49575793.96	50021976.11	I. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = .90%, Rebate= Nil.	ECR/SEE/Civil/2022/0052 dt.30.08.2022	M/s Sarp Enterprises, Begusarai.	06.05.2022	21.10.2022	20%	Sri Parmanand Sahu ADEN/Spl/SEE	Work is in progress.
17	BJU-KIR (DN) - TBR = 17.10 Tkm	14932186.67	17341806.71	I. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 as per annexere G = 25%, Rebate= Nil.	SEE DIV-Engg/09SEE 22-23-01/0081874006224 4 DT.20.09.2022	M/s Rajiv kumar		19.09.2023		Shri Rohit Raj ADEN/THB & Shri K D Prasad ADEN/E/BJU.	Work to be started.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
18	SEE Div.- SEE – CI Up line section (1) CTRP of existing 02 Kg. – 20 UTS rail on PSO- 5 M 7 sleeper density by new 60Kg. -90 UTS rail with PSC – 6 1660 nos/ Km. S/6 6 per density at Km. 271.59 – 302.00 305.586- 311 . 468, 215.0 316.472, Total 36.232 Km. With 60 Kg. – 90 UTS rail on PSC- 6-2 TRR P of existing 52 Kg. – 90 UTS rail on PSC – 6m 72 sleeper density by new 60 Kg. 90 UTS rail on existing PSC- 6 6 1540 Nos/ Km sleeper at Km. 302.00 – 305.586, 311. 468-315.00, 316.472-319.91 Total 10.558.	23747562/-	27974520/- 41601763/-	1. All items of work provided in ECR/ USSOR-2012= (+) 20.75% 2. NS-1 = 11.48/-, NS-2 = 44.88/-, NS-3 = 25.47/-, NS-4a = 71.23/-, NS-4b= 61.23, NS-5 = 47.67, NS-6 = 42.95/-, NS-7 = 49.70/-, NS-8 = 41.75/- NS-9 = 237.50/- NS-10 = 57.23/- NS-11 = 94.43/-, NS-12 = 27.47/-, NS-13 = 29.47/-, NS-14 = 9000/-, NS-15 = 447.50/-, NS-16 =56.10/- , NS-17 = 31.50/-, NS-18 = 30.75/-, NS-19 = 643/-, NS-20 = 4433.33/-, NS-21 = 10.20/-, NS-22 = 38.25/- & NS-23 = 8/- Rebate= Nil.	DRM/TC/1537 Dt. 29.03.17	Eleco Constrn. Pvt Ltd., Sri Krishna Nagar, Begusarai.	14.11.16	31.01.22	60%	Sri Sogarath Paswan ADEN/L/SEE	Work in progress. Extension of DOC required for agency.
19	Transportation of New P.Way material in connection with CTR(P) and TRR(P) of Sonpur Chhapra Kachehri (Up line) section.	10315215/-	12480378/- 12480309/-	All items of work provided in ECR/ USSOR-2012 = Ann. A- (+) 20.99%, Rebate = Nil.	DRM/TC/1618 dt. 27.02.18	Manshi Services 19A/8, Seal lane Kolkata, West Bengal Pin 700015	19.12.17	30.11.2022	85%	Sri Sogarath Paswan ADEN/L/SEE	Work in progress.
20	Hajipur(ex)-Chhapra kachhari (DN line): TRR(P) of existing 52kg /90UTS rail on PSC-6 sleeper with new 60kg/90UTS rail Dn line from Km 272.50-285.00, 290-00-299.00, 303.00-310.00, 314.00-319.78 Total 34.88 Km.	11249918/-	16522767/- 24566076/-	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A- 1 = (-) 50%, NS-1 = 11/- NS-2 =105/- NS-3= 25/- NS-4 = 65/- NS-5a =60/-,5b=105, NS-6 = 18/- NS-7 = 55/- NS-8 = 55/- NS-9a = 165, 9b=117/- NS-10 = 100/- NS-11 = 9910/- NS-12 = 18000- NS-13 = 90/- NS-14 = 925/- NS-15a = 380/- NS-15b= = 400/- NS-15c = 150/-, NS 16=7500/-NS17=20/- , NS18=R150/	DRM/TC/1850 dt. 17.01.20	M/s Rajiv Kumar Baro Bishanpur Tola, Fulwaria , Distt- Begusarai	16.12.19	30.08.2022	85%	Sri Sogarath Paswan ADEN/Line/SEE Sri Rohit Raj ADEN/THB	Work in progress. Extension of DOC required for agency.
21	(i)SPJ-MFP Sec:- TBR on DN line from Km. 47.297-48.548 & 54.656- 55.927(TBR= 2.552 Km) (ii)BCA-SPJ(ex) TBR=7.640 Km (iii) BJU-SPJ(ex) TBR=63.513 Km Grand Total=73.675 Km.	15936083.68	11703459.85	All items provide in IR USSOR/2019 (-)26.56%	ECR/SEE/Civil/2 021/0050 dt. 26.09.2022	M/s Sri Durga Enterprises Begusarai.	26.11.2021	16.01.2023	36%	Sri Promod Kumar ADEN/W/BJU Sri Dilip Kumar ADEN/S/MFP	Work is in progress.
22	BJU-SPJ(ex)-MFP-HJP(ex) Sec:- Supply of portionm SKV welding equipments and other allied items related to SKV Welding & supplying & manufacturing of AT welding technique for 60 kg/60 E1 R 260 Grade rail etc.	20831398	19956362	All NS Items at par.	03SEE22-23- 02/0085463005 8056 DT.14.07.2022	ITC Kanpur (UP)		13.04.2023		Sri Promod Kumar ADEN/W/BJU Sri Dilip Kumar ADEN/S/MFP	Work to be started.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
23	Supply of 14000 cum of machine crushed stone ballast 50 mm size conforming RDSO's specification of track ballast(June-2016 edition with up to date correction slip) and loading the same into any type of Railway wagon from Bahudih/Pakur/Barharwa for Sonpur division.	12460000	17430000/ 20552738	All NS Items.	ECR/SEE/Civil/2022/0008 dt. 09.02.2022	M/s OMS ENGICON Pvt Ltd.F-210, P.C. Colony,Kankarbagh, Patna-800020. Bihar.	21.02.2022	20.12.2022	70%	Pemanand prasad ADEN/Spl/SEE	Work in progress.
24	Hajipur – Samastipur(ex) – Barauni section: Maning of unmanned level crossing 05 nos. in EC railway under Sonpur division 18 nos. only.	13078801/-	14322595/- 18279580/-	1. All items of work provided in ECR/ USSOR-2012= Ann. A (+) 25.936%, Rebate = Nil.	DRM/TC/1546 dt. 28.04.17	Sri Aditya Kumar, At + PO- Pokharaira, Distt- Samastipur, Bihar.	04.03.17	31.01.21	90%	Dilip Kumar ADEN/S/MFP	Work in progress. Extension of DOC required from Agency.
25	Between Bachhwara(ex) – Chhapra Gramin(ex)- Repairing of damaged road surface of LC and repairing of gate lodge, fencing, hand pump etc.	9889489/-	11831378/- 17586471/-	1. All items of work provided in ECR/USSOR-2012= Schedule-A-1 = (+) 38%, A-2 = 33.40%, A-3 = 15% Rebate= Nil	DRM/TC/1723 dt. 17.01.19	Sri Ravi Kishor Singh, At :Paharichak, Sonpur, Po- Ps- Sonpur	21.12.18	30.04.21	100%	Sri Sogarath Paswan ADEN/L/SEE	Work completed final bill awaited.
26	SPP-HJP (Single line section) cess reappear works under SSE/Work/SPP.	11307030/-	10117530/- 14583329/-	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 38%, A-2 = 33%, A-3 = 15% Rebate= Nil	DRM/TC/1746 dt. 01.03.19	Sri Subash Kr. Yadav At. 34 sanjay Nagar Road Post office GPO Patna Pin code 800001	12.03.19	30.04.22	75%	Sri Sogarath Paswan ADEN/Line/SEE	Work in progress. Extension of DOC required from Agency.
27	Improvement of Level crossing approach road connecting LC No 14/C to 15/C through circolating area of KHQ Rly stn	13655933	11770058 Revised 11820393/-	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 9.25%, A-2 = 9.25%, Rebate= Nil	DRM/TC/1791 dt. 12.06.19	Ma Bhakdrakali Enterprises At- Kushahara, Nandpur, Siwan	21.04.19	30.04.22	85%	Rohit Raj ADEN/THB	Work in progress. Extension of DOC required from Agency.
28	Between BCA (ex)Hjp(ex) Section Repair to LC road between BCA(ex) HJP(ex) under SSE/W/SPP	17241759	18093501/- 23066645/-	1. All items of work provided in ECR/ USSOR-2012 With upto date correction as per schedule-A ,Annexure A-1 ,Annexure USSOR-2010-1-Ver -2012	DRM/TC/1834 dt. 17.10.19	M/S Mukund kumar Singh& Co. At +PO Ramdiri,Nakti Tola ,Distt- Begusarai	01.11.19	30.04.22	100%	Sri Sogarath Paswan ADEN/Line/SEE	Work completed final bill awaited.
29	Sonpur Division :- Provision of closure of Level Xing by diversion of road at nearest Level Xings between Barauni(ex) - Katihar(ex) section in lieu of LHS.	24917618	22202927.92	Schedule A-All items of work provided in ECR/ USSOR-2012 With upto date correction as per schedule-A ,Annexure A-1 attached. (Item Directory - ECR-HQ- USSOR-2010-1-Ver -2012)	ECR/SEE/Civil/2021/0022 Dt.06.04.21	Sri Rajiv Kumar- Begusarai, At + Po- Baro, Bishanpur Tola, PS- Phulwaria, Begusarai-851118, Bihar.	31.08.21	14.08.22	45%	Sri Rohit Raj, ADEN/THB	Work in progress.
30	Sonpur Division :- Provision of closure of Level Xing by diversion of road at nearest Level Xings between Chhapra Gramin(ex) - Hajipur-Shahpur Patoree-Bachhawara section in lieu of LHS.	21300716	17804636.64 Rev 21632535.84	Schedule A-All items of work provided in ECR/ USSOR-2012 With upto date correction as per schedule-A ,Annexure A-1 attached. (Item Directory - ECR-HQ- USSOR-2010-1-Ver -2012)	ECR/SEE/Civil/2021/0023 Dt.27.07.21	Sri Ravi Kishor Singh, At- :Paharichak, Sonpur, Po- Ps- Sonpur, Distt- Saran-841101, Bihar, India.	01.07.21	23.02.23	45%	Sri Sogarath Paswan ADEN/Line/SEE	Work in progress

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
31	Interlocking with upgradation of 12 Nos. LC (Construction of S&T Complex through prefabricated light gauge steel frame structure at LC No. 19/C(MNE-KGG), 45/C (LAK-BGS), 50/C(BGS-TIL), 4/C(simaria-Extention Yard), 43/C(Nazirgang-UJP), 87/C (Sih-Silaut), 95/C(Silaut- Narayanpur Anant), 11/C(Ramdayalu Nagar-Turky), 29/C(Goraul-Bhagwanpur) and 52/C(CKRD-HJP) Total- 10 LC.	15466599	15388485.78	Schedule A-All items of work provided in the CPWD DSOR/2018 With upto date correction as per schedule-A ,Annexure A attached. (Item Directory - CPWD-DSR-2019 Ver -1)	ECR/SE/Civil/2021//0041 dt.06.12.2021	M/s Aishra technofeb Engineers-Patna, Natural Dairy Complex, Plot No. NS-11, Patliputra Industrial Area, Patna-800013.	04.09.21	30.09.2022	70%	Pemanand prasad ADEN/Spl/SEE	Work in progress
32	Between BJU-SPJ(ex)-MFP-HJP(ex) section :- Improvement of road surface by providing Rubberised surface at LC nO. 6(MFP-RD) at Km. 49/0-48-15. LC No. 100(Narayanpur Anant-MFP) at Km. 83/10-11. LC No. 104(MFP) at Km. 88/4-5. LC No. 32(Dalsingsarai) at Km. 11/11-12, LC NO. 6(BJU) at Km. 14/15-16 & LC No. 9 (BJU-TGA) at Km. 181/14-15 under jurisdiction of DEN/III/SEE.	15926651/-	18331651/-/27199132	1. All items of work provided in ECR/ USSOR-2012 with upto date correction as per (Schedule-A) Annexure A-1 attached for item no. 183040, 183060,233010, 233030 & 235010 under chapter 18 & 23 only.(15% above on USSOR-2012)	DRM/TC/1852 Dt. 28.01.20	M/s G.K Const., AT-Bihat, Distt-Begusarai.	08.10.2019	30.08.2022	80%	Dilip Kumar ADEN/S/MFP	Work in progress. Extension of DOC required from Agency.
33	Bachhwara(ex)-Hajipur(ex) section and Hajipur(ex)-Chhapra Gramin(ex) Section: Supply of portion, SKV welding equipments and other allied items related to SKV welding under jurisdiction of Sr. DEN/I in Sonpur division.	12972400.00	17790784/-	1. All NS items i.e. 1 to 16 at Par.	DRM/TC/1864 dt. 04.07.2020	M/s The India thermit corporation limited-Kanpur	25.06.2020	31.12.2021	70%	Sri Sogarath Paswan ADEN/Line/SEE	Work in progress. Extension of DOC required from Agency.
34	Sonpur Division :- Provision of closure of L-Kings by diversion of road at nearest L-Kings between Hajipur (ex) - Muzaffarpur - Barauni section in lieu of LHS.	23223032	16117256.69	1. All items of Work provided in the ECR/USSOR-2012 with upto date corrections as per (Schedule-A), Annexure-"A-1" attached. The rate of Schedule A-1 is below 14.90%. Schedule B(NS) is below 5.02%	LOA-2009542000434 27	Praphulla Kumar - Lakhisarai	18.10.2021	17.09.2022	30%	Dilip Kumar ADEN/S/MFP & Pramod Kumar ADEN/W/BJU	Work in progress. Extension of DOC required from Agency.
35	Provision of diversion for closure of LC No. 5E, 19B & 19C between Barauni-Katihar.	24558877	21796468.98	All items of Work provided in the ECR/USSOR-2012 with upto date corrections as per (Schedule-A), Annexure "A-1" attached for items except item no. 033060 045010 under chapter 03 & 04 respectively. The rate of schedule A-1 is 1.40% below	LOA-105370700	M/s OMS Engicon private limited-Patna	29.04.2022	28.01.2023		Rohit Raj ADEN/THB	Work terminatted fresh tender under process.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
36	Repairing of LC gate damaged due to overhauling of LCs in BCA(ex)-HJP(ex)-CHPG(ex) LC gate. (LC Nos – 1, 2, 6, 7, 9, 10, 10A, 10B, 10H, 10K, 15, 18, 19, 21, 23, 24, 26, 29, 31, 34 & 35 under SSE/W/HJP and LC Nos-3, 13, 15, 21, 23, 34, 35, 36, 37, 38, 39, 40, 41, 42, 44, 45, 46, 48, 49, 51 & 52 between BCA(ex)-HJP(ex). Total=42 Nos.	8825579/- Revised cost- 14261566/-	10119745/- 14261566/-	All items of Work provided in the DSR-2018 with upto date corrections as per (Schedule-A), Annexure "A-1" attached. The rate of schedule A-1 is 19.50% above. Schedule B -NS item - Supplying and laying interlocking pre cast CC block pavers	SEE Div- Engg/10SEE21- 22- 08/01152230052 526	Ravi Kishor Singh	01.08.2022	08.10.2022	50%	Sogarath Pashwan ADEN/L/Sonpu r	Work in progress.
37	Provision of diversion for closure of LC No. 30 & 38 between Barauni – Katihar and LC No. 02 in Mansi-Saharsa Section.	24663752/-	22053435/-	1. All items of work provided in ECR/ USSOR-2012 With upto date corrections as per schedule-A, Annexure "A-1" attached except item no. 033060 & 045010 under chapter 03 and 04 respectively. The rate of schedule A-1 is 1.53% below. The rate of schedule A-2 is 1.53% below. The rate of	SEE Div- Engg/12SEE21- 22- 06/00920800053 602 dt. 29.04.2022 CA No.- ECR/SEE/Civil/ 2022/0049 dt. 23.08.2022	Mukesh Kumar	28.06.2022	28.01.2023	25%	ADEN/E/BJU K D Prasad	Work in progress.
38	(1) Provision of drain Ghoshwar yard, PF surfacing of PF No-2, Improvement of circulating area, Provision of low cost shed, waiting hall /& boundary wall etc. (2) Repair of LC approach road, cess reapiir, trolley vefuse reapiir at shelterd location between LC No. 51 to BR. No. 67 & UP to Ghoshwar station, (3) Construction of boundary wall left side of track between LC No. 54 & LC No. 51. (Approx length 1.5 km.)	Construction Org. fund. 14999809	13575537	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 10% on advt. value i.e (+) 3.50%, A-2 (-) 11% on advt. value i.e (+) 2.35%, A-3 – (-) 10% on advt. value i.e (+) 3.50%, At par Rebate- Nil	DRM/TC/1639 dt. 21.05.18	Sri Ravi Kishore Singh, At Paharichak, Sonpur, P.O.+PS- Sonpur, Distt- Saran, Bihar- 41101 Mob. No. 8873760551	02.05.18	15.09.2022	90%	Dilip Kumar ADEN/S/MFP	Extension of DOC required from agency.
39	Provision of 01 additional new FOB 6.0m wide at BJU	73363490	59434531	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+) 11.55%, A-2 = (+) 1.20%, A-3 = (+) 11.55% Rebate= 0%	NO. W/362/BJU/ Prov/FOB/TC/30 50, dt. 28.12.18	Coxcomb Engineering India Pvt. Ltd. House No. B/1, Sector No. D/1 Kankarbagh colony, Patna	12.05.19	30.11.2022	70%	Sri Pramod kumar ADEN/W/BJU	Work in progress
40	Provision of one additional new FOB 6.0m wide at MFP.	67098841	76851077	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+)27.65%, A-2 = (+) 27.65%, A-3 = (+) 32.25% Rebate= Nil.	W/362/MFP/Pro .New/FOB/TC/5 56 dt.07.03.19	Trans India & Company, House No. – 936, Road No. 05, Kharsawan Jharkhand	01.12.19	30.09.2022	85%	Dilip Kumar ADEN/S/MFP	Extension of DOC required from agency.
41	At Bhagwanpur: (Provision of new FOB and raising of P.F. No.01.	21854137	23320224	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+)26.50%, A-2 = (+) 15%, A-3 = (+) 20.75% Rebate= Nil.	DRM/TC/1761 Dt.19.03.2019	Ratan Kr.Dubey	09.01.20	30.08.2022	35%	Dilip Kumar ADEN/S/MFP	Extension of DOC required from agency.
42	Provision of FOB at GRL,KHI& TUR.	13790768	14696162	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+)22.55%, A-2 = (+) 22.55%, A-3 = (+) 22.55% Rebate= Nil.	DRM/TC/1498 dt.20.09.16	Dayal Hightech Engg. Pvt. Ltd.	05.07.16	30.06.2022	90%	Dilip Kumar ADEN/S/MFP	Extension of DOC required from agency.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
43	At BCA: provision of 20 bedded RPF barrack	16972953	10231219	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (-) 4.77%, A-2 = (-) 4.77%, A-3 = (-) 4.77% Rebate= Nil.	DRM/TC/1814 Dt. 02.08.19	Mukund Kr. Singh & Co.	22.08.19	15.10.2022	80%	Sri Pramod Kumar ADEN/W/BJU	Work in progress
44	At BJU- SPJ sec: Provision of LHS in lieu of LC No. 25 'C' (M) bet. BCA-STJT at KM 3/12-13	15703661	14589387	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+) 24.20%, A-2 = (+) 24.20%, A-3 = (+) 24.20% Rebate= Nil.	DRM/TC/1830 Dt. 03.10.19	Vindiyavashni Const	10.04.21	12.10.2022	65%	Sri Pramod Kumar ADEN/W/BJU	Work in progress.
45	BJU-KIR section:- Provision of limited height subway in CI x 41.0m) span and 3.60 m height near L.C. No. 5"B" Class (M) at CRR at Km 21/15-16	15132897/-	14891786.89	1. All items of work provided in ECR/ USSOR-2012= A-1= (+) 18%, A-2 = (+) 18%, A-3 = (+) 18% & Schedule B (+) 27% Rebate= Nil.	DRM/TC/1455 Dt. 15.06.16	Raksha Associates, 405 A, Gour Ganga, Sec-4, Vaishali, Bhaziabad, U.P.- 201010	10.08.16	10.08.2022	90%	Rohit Raj ADEN/THB	Extension of DOC required from agency.
46	BJU-KIR section:- Provision of limited height subway 04 nos. having (1 x 4.0m) span and 3.60m height near L.C. No. 10A between Naugachia – Katareah at Km. 539-54/0 and 4C, 4B & 44 between Karhagola road – Semapur at, Km. 17/4-5, Km. 15/5-6 & Km 14/5-6 respectively (All C class).	70248676/-	67789484.35	1. All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 25.35%, A-2 (+) 22.245%, A-3 (+) 22.245% & NS-1 A (+) 2.7%, Rebate = 1.08%	DRM/TC/1562 Dt. 23.06.17	Raksha Associates, 405 A, Gour Ganga, Sec-4, Vaishali, Bhaziabad, U.P.- 201010	10.03.17	01.12.2022	100%	Rohit Raj ADEN/THB	Work completed, Final bill under preparation
47	SEE – CI section (i) Provision of LHS in lieu of L.C. No. 22'C'(UM) between BAGL-DGA, (ii) Provision of LHS in lieu of L.C. No. 24'C'(UM) between BAGL-DGA, (iii) Provision of LHS in lieu of L.C. No. 29'C'(UM) between GJH-BAGL, (iv) Provision of LHS in lieu of L.C. No. 34'C'(UM) between CI-GJH,	68672073/-	60689783/-	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 21.90%, A-2 (+) 21.90%, A-3 (+) 21.90% Schedule 'B' all item (+) 19% Rebate = Nil.	DRM/TC/1606 Dt. 25.01.18	Trans India & Co., Shop no.-14, Rai Market, Sher E Punjab Chowk, Adityapur-1, Jamshadpur, Jharkhand.	21.11.17	31.10.2022	85%	S.Paswam ADEN/L/SEE	Work in progress.
48	BJU – KIR (i) Provision of LHS in lieu of L.C. No. 10'C'(M) between NNA-KTRH, (ii) Provision of LHS in lieu of L.C. No. 10'B'(M) between NNA-KTRH, (iii) Provision of LHS in lieu of L.C. No.5B'C'(M)	61998663/-	47346001/-	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 15% ie (-) 2.25%, A-2 (-) 15% ie (-) 2.25%, All NS- (+) 5% Rebate = Nil.	DRM/TC/1622 dt. 21.03.18	Sri Rajiv Ranjan Singh, At- Veer Kunwar Singh Nagar, Katria, Ara, Distt Bhojpur, Bihar- 802301	01.02.18	30.06.22	100%	Rohit Raj ADEN/THB	Work completed, Final bill under preparation
49	BJU – KIR (i) Provision of LHS in lieu of L.C. No. 5H'C'(M) between BKHR-KUE, (ii) Provision of LHS in lieu of L.C. No. 13'C'(M) between KHQ - NNA (iii) Provision of LHS in lieu of L.C. No.5D'C'(UM) Between BKHR - CRR	64680268/-	52635093/-	All items of work provided in ECR/ USSOR-2012 = Ann. A-At par with nil rebate i.e (+) 15%, A-2 At par with nil rebate i.e (+) 15%, A-3 At par with nil rebate i.e (+) 15%, All NS- At par with nil rebate	DRM/TC/1630 dt. 04.04.18	Sri Narendra Kumar At- Veer Kunwar Singh Nagar, Katira (Ara) Distt- Bhojpur, Bihar- 802301	01.02.18	30.06.22	100%	Rohit Raj ADEN/THB	Work completed, Final bill under preparation

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
50	SEE-CI(ex) Section- (1) Provision of LHS in lieu of LC No. 31'C') Provision of LHS in lieu of LC No. 31'C'(M) b/w GJH at km. 314/2-3. (2)) Provision of LHS in lieu of LC No. 35'C' (M) class b/w GJH-CI at km. 317/4-5. (3) Provision of LHS in lieu of LC No. 36'C' (M) class b/w GJH-CI at km. 318/3-4. (4) Provision of LHS in lieu of LC No. 37'C' (M) class b/w GJH-CI at km. 318/13-14. (5) Provision of LHS in lieu of LC No. 38'C' (M) class b/w GJH-CI at km. 319/9-10.	88108183/-	79383132/-	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+)21.27%, A-2 = 21.27%, A-3 = 21.27% NS-1 = 5.45% Rebate= Nil	DRM/TC/1786 Dt. 20.05.19	M/S Brij Nandan Singh, At- Triveni-A, Flat no.- 01D, Shristi Nagar, Asansol, West Bengal	25.12.18	05.02.2023	70%	S.Paswam ADEN/L/SEE	Work in progress.
51	SEE-CI(ex) Section- (1) Provision of LHS in lieu of LC No. 17'C' (M) between DGA-BAGL Km. 297/14-15 (2) Provision of limited height subway in bet. Of LC no. 21'C' (M) class bet. DGA-BAGL at Km. 30/11-12 (3) Provision of limited eight subway in bet. Of LC no. 23'C' (M) b/w DGA-BAGL Km. 303/4-5 (4) Provision of limited height subway in b/w of LC no. 25'C'(M) b/w BAGL at Km. 305/7-8 (5) Provision of limited height subway in b/w of LC no. 27'C' (M) class b/w BAGL-GJH at Km. 310/9-10	90750694/-	79360024/-	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+) 21.27%, A-2 = 21.27%, A-3 = 21.27% NS-1 = 5.45% Rebate= Nil	DRM/TC/1780 Dt. 14.05.19	M/S Brij Nandan Singh, At- Triveni-A, Flat no.- 01D, Shristi Nagar, Asansol, West Bengal	16.01.19	31.12.2022	70%	S.Paswam ADEN/L/SEE	Work in progress.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
52	SEE-CI(ex) Section- (1) Provision of LHS in lieu of LC No. 6'C' (M) At PMU Km. 278/11-12 (2) Provision of limited height subway in bet. Of LC no. 8'C' (M) class bet. PMU-NYO at Km. 280/5-6 (3) Provision of limited eight subway in bet. Of LC no. 12'C' (M) b/w at STLR Km. 290/11-12 (4) Provision of limited height subway in b/w of LC no. 14'C'(M) at STLR at Km. 292/11-12	84603911/-	63533595/-	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+) 21.27%, A-2 = 21.27%, A-3 = 21.27% NS-1 = 5.45% Rebate= Nil	DRM/TC/1781 Dt. 14.05.19	M/S Brij Nandan Singh, At- Triveni-A, Flat no.- 01D, Shristi Nagar, Asansol, West Bengal	05.02.19	04.12.2022	65%	S.Paswam ADEN/L/SEE	Work in progress.
53	At Hajipur- Re-development of station with provision of other passenger amenities	59051109/-	55553187/- revised- 71037776.26	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+) 8.39%, A-2 = 3.80%, A-3 = 8.96% NS-1 = 5426/- NS-2 = 9651/- NS-3= 930/- NS-4 = 5950/- NS-5 = 118/- Rebate= 0.25%	DRM/TC/1738 dt.15.02.19	Rohan construction Pvt. Ltd. C/O- Rajnish Tripathi Opp. Chiran Mill, Hawai Adda Road, Parrevwa, Ward No. 01, Raxaul, West Champaran, Bihar- 845305	10.12.18	31.01.22	100%	S.Paswam ADEN/L/SEE	Work completed final bill passed.
54	At Hajipur: Construction of boundrywall, yard drain and PPWI/Store cum Gang hut under SSE(W)/HJP Jurisdiction.	Construction fund 10598320/-	10266720/- Rev. to 12763531.03	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = 20%, A-2 = 20%, A-3 = (-)76% 2 Rebate= Nil.	DRM/TC/1646 dt. 04.06.18	Shravani Engineers Pvt. Ltd., B-45, Deva Road, Him City Part-1, Ganeshpur, Rehmanpur, Lucknow, U.P.- 226028	10.05.18	31.10.2022	90%	S.Paswam ADEN/L/SEE	Work is in progress.
55	At Barauni-Replacment of damaged and leaky steel tank by RCC tank(50000 gallon capacity) each in colony under CWP(Two Nos.)Balance work.	11778985	12690811 Rev to 15617012.80	1. All items of work provide in ECR/USSOR-2012=A-1(+)=54.78%,A-2=(+)29.80%,A-3=(6.20%)Rebate=nil NS item=NS-1=Rs.10000/-,NS-2=Rs.10000/-,NS-3=Rs.50/-,NS-4=Rs.10000/-	DRM/TC/1728 Dt/30.01.2019	Aditya Arav Dev.Const.Co. Pvt Ltd.AT- Mahuda more,Ram Nagar Garh, Dhanbad, Distt- Dhanbad(Jharkhand)	20.07.18	22.05.21	100%	Sri Pramod Kumar ADEN/W/BJU	Work completed final bill passed.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
56	Construction of retaining wall at bridge no. 10,11 & 11A between Ram Dyalu Nagar-Kurhani section under jurisdiction of ADEN/S/MFP.	9315525.57	11271785.94 Rev to 12950485.02	1. All items of work provided in ECR/USSOR-2012=A-1(+) 39.15%,A-2=(+) 39.15%, A-3=(+) 39.15% Rebate= Nil	DRM/TC/1842 Dt.19.12.19	M/s Mahiar Builders Pvt.Ltd AT-Pali Road, Dehri on Sone, Distt-Rohtas, Bihar.	16.11.19	31.12.2022	85%	Dilip Kumar ADEN/S/MFP	work is in progress
57	Rehabilitation of ORN 3 bridges(Br.No. 1B,19C,21DN,30,31 & 99UP) in SEE Division.	21570730/-	19453751.93	1. All items of work provided in ECR/ USSOR-2012= A-1= (-) 7.00%, A-2 = (-) 7.00%, A-3 = (-) 7.00% Rebate= Nil	LOA No. SEE Division- ENGINEERING/0 8SEE21-22- 08/0115223004 8844 Dt. 28.01.22	M/S Ravi Kishore Singh- SARAN,Paharichak, Sonepur, Saran- 841101, Bihar, India		31.07.22		S. Paswan, ADEN/L/SEE	Work to be start.
58	Provision of RUB/LHS by box pushing Technique in lieu of existing level crossing No. 07,09,10,10A,10B,10E,10G,10H,10K,18 between Sonpur -Chhapra Kachehri Section.	135458502/-	122181850.6	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 0.71%, A-2 = (-) 0.71%, A-3 = (-) 0.71% , All NS item = (-) 19.71% Rebate= Nil	LOA No. SEE Division- ENGINEERING/09 SEE21-22- 02/00978110049 940 Dt. 18.02.22	M/S R.S Construction Company-JIND, 988/7 Patiala Chowk,JIND-126102, Haryana, India		31.08.23		S. Paswan, ADEN/L/SEE	Work to be start.
59	At Nazirganj: Provision of directional loop line.	33355071/-	28204563.68	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 4.13%, A-2 = (-) 8.13%, A-3 = (+) 4.14% , Schedule B= (-) 9.13% Rebate= Nil	LOA No. SEE Division- ENGINEERING/1 1SEE21-22- 11/0097386005 1588 Dt. 24.03.22	M/S Swata Construction- Begusarai, At + Po- Bihat, Tola Khemkaranpur, Begusarai-851135, Bihar, India	26.03.2022	31.05.23	10	Sri Pramod Kumar ADEN/W/BJU	work is in progress
60	At Dubhaha: Provision of additional loop.	30978156/-	26290856.28	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 6.14%, A-2 = (-) 6.14%, A-3 = (-) 6.14% , Schedule B= (-) 6.14%. Schedule C = (-) 6.14%, Rebate= Nil	CA No. ECR/SEE/Civil/2 020/0011 Dt.16.12.20	M/S Swata Construction- Begusarai, At + Po- Bihat, Tola Khemkaranpur, Begusarai-851135, Bihar, India	11.03.2021	31.10.2022	65%	Dilip Kumar, ADEN/S/MFP	Work in progress.
61	GHZ- Replacement of damaged & leaky steel tank by RCC tank(50000 gallons capacity) each in colony under CWP(Two nos)	10670796	12643851.17	1. All items of work provided in ECR/USSOR-2012= (+) 18.40%Rebate= Nil. NS-1 = 5800/- NS-2 = 6700/- NS-3 = 5800/- NS-4 = 49/-	DRM/TC/1356 Dt. 07.09.15	Sri Rajesh Kumar, Amgola, Nakawali Gali, Distt.- Muzaffarpur.	17.02.15	30.09.2022	85%	K D Prasad ADEN/E/BJU	Work is in progress.
62	At KTRH – New freight terminal.	134268964/-	82566914.29	1. All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 20.75%, A-2 (+) 32.25%, A-3 (+) 15% & A-4 (+) 15%, Reb = Nil	DRM/TC/1539 Dt. 07.04.17	M/S Surendra Singh, Sarvoday Nagar, Begusarai, Distt.- Begusarai.	10.05.17	31.12.2022	70%	Rohit Raj ADEN/THB	Work in progress.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
63	Miscellaneous work line construction of three bay PP shelter, repair of rain cut/cess reapiir, water booth/water supply pipe line, Mosaic tile on PF surface, development of circulating area. In DN side, brick soling on PF, LC improvement and construction of yard drain and cross drain as left over work in newly constructed Gauchhari-Narayanpur (DN) line.	Construction Org. fund.	16162340.35 rev.- 19712511.95	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 11.07% with 0-81% rebate = (-) 11.79% on advt. value i.e (+) 1.44%, A-2 (-) 7.02% with 0.81% rebate = (-) 7.77% on advt. value i.e (+) 6.06%, A-3 (-) 9% with 0.81% rebate = (-) 9.74% on advt. value i.e (+) 3.80%, Schedule 'B' NS-1 = Rs. 8100/- with 0.81% rebate = Rs. 8034.39 Rebate = Nil.	DRM/TC/1665 dated 27.07.18	Raksha Associates, 405 A, Gour Ganga, Sec-4, Vaishali, Ghaziabad, U.P.- 201010	27.08.18	30.11.2022	100%	Rohit Raj ADEN/THB	Work completed & final bill received.
64	At Garhara- Sick line covered shed with EOT crane facilities.	63639896/-	37003451.08/-	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (-) 6%, A-2 = (-) 5%, A-3 = (-) 5% NS-1 = Rs.106.25 NS-2 = 350/- NS-3= 125/- Rebate= Nil.	DRM/TC/1724 dt.28.01.19	M/S R.K. Singh House No.-B/1, sector D/1, Kankarbagh Colony, Patna, Distt-Patna, Bihar	26.12.19	31.12.2022	45%	K D Prasad ADEN/E/BJU	Work is in progress.
65	Provision of additional new FOB of 3.66 Mtrs wide at MNE & NNA	47212546/-	39913405/-	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+) 9.25%, A-2 = (+) 9.25%, A-3 = (+) 20.75% Rebate= Nil.	DRM/TC/1736 dt.14.02.19	Sri Narendra Kumar At- Veer Kunwar Singh Nagar, Katira (Ara) Distt- Bhojpur, Bihar- 802301	18.11.18	31.03.2022	100%	Rohit Raj ADEN/THB	Work completed & final bill received.
66	At Thanabihpur- Proposed raising of PF No. 1 & 2/3.	27700231/-	21532098/- Rev.- 27126635.55	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+)8.96%, A-2 = (+) 4.65%, A-3 = (+) 15% Rebate= Nil.	DRM/TC/1775 dt.25.04.19	M/S Swata construction At + Po- Bihat, Tola – Khemkaranpur, Distt- Begusarai.	17.06.19	30.04.22	100%	Rohit Raj ADEN/THB	Final bill awaited
67	BJU-KIR:Replacement of damaged gang hut (Total - 42 units type - II units t 12 location)	29522836.75	30955037.53	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (+)35.18%, A-2 = (+) 10.62%, A-3 = (+) 16.35% Rebate= Nil.	DRM/TC/1768 dt.08.04.19	Sri Chandra Chur Pd. Singh, Begusarai, Bihar	16.02.19	06.07.2022	100%	K D Prasad ADEN/E/BJU	Work completed & final bill received.
68	At NNA: Proviton of 30 bedded barrack for RPF along with other amenities	24685126/-	14139255.7	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (-)5.7%, A-2 = (-) 2.25%, A-3 = (-) 12.60%, NS - (-)13.52% Rebate= Nil.	DRM/TC/1856 dt.17.02.20	M/s Anil Kumar, Bhagalpur	03.11.19	31.12.2022	65%	Rohit Raj ADEN/THB	Work in progress.
69	Metalizing of floor Members of open web girder & Plate girder of Br. No. GUP & DN, 10UP, 13UP & DN, 15DN, 16DN, 19DN, 20UP & DN, 36UP & DN, 2 UP, 6UP & DN, 7UP & DN, 28UP & DN, 33UP & DN, 44UP & DN, 62UP&DN under SSE/BR/SEE under SEE div. (25 Nos.)	22445708.92	25496264/-	NS-1 = 940/-, NS-2 = 228/-, NS-3 = 40/-, NS-4 = 26/-, NS-5 = 121/-, Rebate - Nil	DRM/TC/1820 dt.07.08.19	Jyoti Forge and Fabrication Pvt. Ltd, Guwahati Assam	15.03.19	31.10.2022	75%	XEN/Br./Line/H JP	Work in progress.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
70	Metalizing of floor Members of open web girder & Plate girder of Br. No. 10(15x61mm owg), 14(1x12.20), 15(4x12.20), 21(5x12.20), 22(4x12.20), 23(2x12.20) & 38(4x12.20) under SSE/Br./SEE in SEE Divn.	20653897.68	22462509/-	NS-1 = 895/-, NS-2 = 216.50, NS-3 = 43.50, NS-4 = 25.50, NS-5 = 121/-, Rebate - Nil	DRM/TC/1819 dt.07.08.19	Jyoti Forge and Fabrication Pvt. Ltd, Guwahati Assam	30.12.2022	30.06.22	90%	XEN/Br./Line/H JP	Work in progress.
71	At SEE: Re-development of circulating area in north side of station improvement and renovation of existing waiting hall, waiting room, retiring room and toilets in connection to Re-development of station.	19536802/-	18257629/- 27169785.09	All items of work provided in ECR/ USSOR-2012= A-1= (+)8.18, A-2=2.64%, A-3= + 7.51%, Schedule "B" NS-1 - 110/-, NS-2 - 9/-, Rebate= Nil	DRM/TC/1764 dt.26.03.19	Vaishnavi construction, At + PO - Sonpur, Dist. - Saran, Bihar - 841101	10.12.18	31.11.2022	80%	Sri Ramashrit ADEN/Spl/SEE	Work is in progress.
72	At SEE: Construction of new station building including home platform in connection with Re-development of station.	67308455/-	63991379/-	All items of work provided in ECR/ USSOR-2012= A-1= (+)10.48, A-2=3.79%, A-3= + 8.62%, Schedule "B" NS-1 - 110/-, NS-2 - 9/-, Rebate= Nil	DRM/TC/1751 dt.05.03.19	Rohan construction Pvt. Ltd. C/O- Rajnish Tripathi Opp. Chiran Mill, Hawaii Adda Road, Parrevwa, Ward No. 01, Raxaul, West Champaran, Bihar- 845305	16.12.18	31.12.2022	70%	Sri Ramashrit ADEN/Spl/SEE	Work is in progress.
73	At Hajipur: Construction of 02 nos RCC over head tank (capacity – 10000 Gallon of each tank) at Konhara Ghat and Ramashish Chowk	Construction Org. fund. 31628311/-	35583530/-	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 39%, A-2 (+) 25.0%, A-3 (+) 25.0% All NS- (+) 5.0%, Rebate = 3.95%	DRM/TC/1634 Dt. 27.04.18	Construction & Construction, At- Opp. BSP Bhawan, Asiyana-Digha Road, Distt.- Patna- Bihar – 900025	02.02.18	30.04.2022	78%	Milind Kr.Shukla ADEN/Land/SEE	BG expired letter given to contractor to extend BG.
74	At SEE – Provision of one additional new 6.0 m wide foot over bridge.	58620118/-	58891317.03/7 3484135.03	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 21.90%, A-2 (+) 9.25%, A-3 (+) 15%, Rebate = 3.95%	DRM/TC/1792 Dt. 14.06.19	Coxcomb Engineering India Pvt. Ltd, Kankarbagh, Patna	27.11.19	30.09.2022	95%	Milind Kr.Shukla ADEN/Land/SEE	Work is in progress.
75	Provision of Lifts (Elevators) for passenger applications at Khagaria (02 Nos), Barauni (02 Nos) & Sonpur (02 Nos) (Total= 06 Nos)	14902537.34	14435306.81	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 21.00%, A-2 (-)21.00%, A-3 (+) 7.00%, Rebate = 0.00%	SONPUR DIVISION-ENGINEERING/ 05SEE21-22-04/00084650004 4048 dt. 28.10.2021	JAI NAND LAL INFRASTRUCTURE PRIVATE LIMITED, Samastipur	28.01.22	28.12.2022	55%	Sri Milind Kumar Shukla ADEN/Land/SEE	Work is in progress.
76	At Sonpur :-Construction of 20 units type - II new staff quarters in place of abandoned out house & type-I quarter.	19917974.77	17313318.3	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 13.11%, A-2 (-)14.11%, A-3 (-) 12.11%, Rebate = 0.00%	SONPUR DIVISION-ENGINEERING/ 04SEE21-22-01/01383790044 163 dt. 28.10.2021	M/s IMPERIAL Foundation Pvt. Ltd. Patna	-	28.07.23	-	Sri Ramashrit ADEN/Spl/SEE	Work terminated on 11.07.2022
77	Improvement/Replacement of Septic Tank, drains and pipe line etc. in Microwave colony, Harihar Nath Colony, Barbatta Colony at Sonpur.	15992633.93	14975511.86	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 7.89%, A-2=At Par %, A-3 (-) 5.00%, Rebate = 0.00%	SONPUR DIVISION-ENGINEERING/ 01SEE22-23-02/106319500540 75 Dt 09.05.2022	M/s Ram Rita Construction Private Limited, Hajipur		08.02.23		Sri Milind Kumar Shukla ADEN/Land/SEE	Work is in progress.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
78	At SEE: - Provision of 30 bedded G+1 barrack for RPF in south entry side of station in connection with development of circulating area.	19177632.00	20185450/-	All items of work provided in DSSR-2016 = Ann. A-1 At par, Rebate = 0.00%	SONPUR DIVISION-ENGINEERING/01SEE22-23-06/014218000558 63 Dt.04.06.2022	M/S B.K. Construction, Begusarai		09.10.2022	15%	Sri Ramashrit ADEN/Spl/SEE	Work is in progress.
79	:- Improvement of Septic Tank and drains at Konharaghat Hajipur.	15178481.69	11768804.67	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 17%, A-2 (-)65.00%, A-3 (-) 30.00%, Rebate = 0.00%	SONPUR DIVISION-ENGINEERING/01SEE22-23-03/009443600539 81 Dt.06.05.2022	M/s Shailendra Kumar Singh. Hajipur		05.02.23		Sri Milind Kumar Shukla ADEN/Land/SEE	Work is in progress.
80	Rain water harvesting (Rooftop rain water harvesting)for recharging ground water through recharge pit at Sonpur, Hajipur, Begusarai,Khagaria, Mansi and Naugachia station of Sonpur Division.	15467641	14541129.39	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-)5.99%, A-2 (-)5.99%, A-3 (-)5.99.	CA No. ECR/SEE/Civil/2021/0007 dt. 24.02.21	Md. Ajnabi Begusarai	15.04.21	31.12.2022	60%	Sri K D Prasad ADEN/E/BJU & Rohit Raj ADEN/THB	Work in progress.
81	Up -Gradation of fright examination facilities in Garhara yard for examination of BTPN wagon	19606130	15415524	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-)16.25%, A-2 (-)17.28%, A-3 (+)5.35% ,Rebate= 2.03%.	LOA No.0090375003 6591 dt.08.06.21	M/s Sonali Const.		28.02.2023		K D Prasad ADEN/E/BJU	Work not started.
82	BJU-KIR (ex) Section - Rebuilding of bridge 16 Up at km 128/8-10 between KGG-UMMR in sonpur division.	57075018	58664928	All items of work provided in ECR/ USSOR-2012 A-1(-)4%, A-II(-)4% & A-III(+) 6.20%	LOA No. 0096607003631 5 dt. 02.06.21	M/s OM Const.	15.03.22	02.06.22	10%	K D Prasad ADEN/E/BJU	Work in progress.
83	Improvement/Replacement of septic tank and drains in Ganga Bridge Colony Eastern Colony etc. at Garhara colony.	18076017/-	13546843.32	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-)15.03%, A-2 (-)33.00%, A-3 (-)20.03%,	LOA No. Sonpur Divisional - Engineering 01SEE22-23-05/010301300 53633 dt. 29.04.22	M/S JAI MAA SHAKTI	-	28.01.23	-	K.D.Prasad ADEN/East/BJU	Work to start.
84	Provision of side pathway of Br. No. 78DN,78B DN HJP-CI Section in See Div. under Dy. CE/BRL/HJP.	19725904.02	17494876.51	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-)1%,	LOA No. Sonpur Divisional - Engineering 10SEE21-22-17/009922500 53977 dt. 06.05.2022	M/S Akash Enterprises	-	05.11.22	-	XEN/Br./Line /HJP	Work to start.
85	Metalizing of floor members of girder of bridge no. 78 UP (8x76.20m) of HJP-SEE section under SEE/Bridge/Sonpur of Sonpur Div. under Dy. CE/BRI/HJP.	24919904.78	17156256/-	NS item.	LOA No. Sonpur Divisional - Engineering 10SEE21-22-16/008732700 53960 dt. 06.05.2022	M/S Hari Construction	-	05.11.22	-	XEN/Br./Line /HJP	Work to start.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
86	At MFP Jn: Proposed repairs to colony approach road surface, raising and repair of existing drain with provision of sump & pump house including raising of surrounding area of quarters by earth filling in Brahampura Railway colony	18292762	18734335.00	All items of work provided in ECR/USSOR-2012 A-1(+)+2.50%,A-II-(+)+2% & A-III(+)+ 2.5%	DRM/TC/1499, dt. 22.09.16	Maheshwar Kshreshwari Const.	03.01.17	03.03.21	40.00%	Dilip Kumar ADEN/S/MFP	Final bill awaited
87	Improvement of drained system, sanitary system, park benches, septic tank and boundary wall from station to mal Godown gate and circulating area	11731134	12031134 Revised to Rs.1,59,72,649.00	All items of work provided in ECR /USSOR-2012 A-1(+)+26.5%, A-II(+)+25.35% & A-III 25.35%	W/362/MFP/Imp. Work/TC/2333 dt.	AMI builtech Pvt. Ltd.	30.10.18	30.10.2022	80%	Dilip Kumar ADEN/S/MFP	Work in Progress.
88	Improvement of yard drain at Dholi & Karpoorigram.	13866729	0,017.28/17246	All items of work provided in ECR /USSOR-2012 A-1(+)+ 26.477%, A-II-(+) 25.327% & A-III (+)+26.477% above	DRM/TC/1847 dt. 17.01.2020	Bhushan Construction	19.09.19	31.10.2022	30%	Dilip Kumar ADEN/S/MFP	Work in progress.
89	Water treatment & Re-Cycling plant in Coaching depot at MFP& BJU.	23719697	24165841.49/ 26256628	All items of work provided in ECR /USSOR-2012 A-1(+)+ 33.40%, A-II-(+) 34.55% & A-III (+)+25.35% ,above	SEE DIV- Engg/08SEE19-20-02	M/S AXIOM INDIA,Bilaspur	26.06.20	30.09.2022	70%	Dilip Kumar ADEN/S/MFP	Phsical work completed. Mentanance periof of 5 years.
90	Repairs to badly damaged wooden doors, windows and wire gauge shutters of staff/officers quarters in SSE/W/SEE jurisdiction	10052816	11939000	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 24%, A-2 (+) 21%, A-3 (+) 18% Rebate- Nil	DRM/TC/1816, dt. 05.08.19	Sri Nageshwar Prasad sing, At + PO- Thathan Buzurgh, Sarai, Vaishali, Bihar 844125	01.06.19	31.11.2022	88%	Milind Kr Shukla ADEN/Land/SEE	Work in progress.
91	At Hajipur: Maintenance of all parks at New GM Building & Old GM Building campus for 36 months.	18997643	19928625	All items of work provided in the ECR USSOR-2012. Schedule- A (+) 20.75%	DRM/TC/1796, dt. 08.07.19	The Agri Horticultural Society of India 1, Alipore Road, Kolkata, West Bengal-700027	28.03.19	31.12.2022	80%	Milind Kr Shukla ADEN/Land/SEE	Work in Progress.
92	Repairs to damaged beams, sunshades and ceiling of DRM office including swirling, drainage arrangements and improvements to campus and parking stand at Sonpur	12764711	14615549	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 31.67%, A-2 (+) 31.67%, A-3 (+) 31.67% Rebate- Nil	DRM/TC/1855, dt. 17.02.20	M/S R.M Group of Company	20.10.19	31.12.2022	85%	Milind Kr Shukla ADEN/Land/SEE	Work in Progress.
93	At Hajipur: Improvement of outer campus of GM building at Hajipur (HQ)	12138927	11970028.41	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+)+0.51 %, A-2 (-) 15 %, A-3 (-) 51 %, Rebate Niill	DRM/TC/1870 Dt.12.10.2020	M/S National Carriers and Contt.	10.06.20	30.06.22	100%	Milind Kr Shukla ADEN/Land/SEE	Work completed. Final bill passed.
94	At Hajipur: Repairs to Garrage, Fencing and barbed wires fancing top of boundary wall at Konharaghat Railway colony.	12192102	12008005.21	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 At par %, A-2 At par %, Rebate 1.51%	DRM/TC/1871 dt.12.10.2020	M/S National Carriers and Contt.	30.06.20	31.12.2022	40%	Milind Kr Shukla ADEN/Land/SEE	Work in progress.
95	At BJU: Extension of Sick line Shed,Boundary wall and road in washing pit.	27,521,646	25501187	All items of work provided in ECR/USSOR-2012 A-1(+)+12.41%,A-II-(+)+16.06% & A-III (+)+3.25%	DRM/TC/1744 dt.26.02.19	Rajiv Ranjan	19.02.19	30.09.2022	85%	Sri Pramod Kumar ADEN/W/BJU	Work in progress.
96	At Sonpur: Major repairs to badly damaged Tpye-I (22 units), Type-II (45 units) quarter and leaky roof repairing works at North side colony (Barbatta, Gola road & Mela Ground Colony). (ii). At Sonpur: Major repairs to badly damaged Type-I (67 units) Type-II (19 units), Type-III(5 units) quarter and leaky roof works at South side colony (Microwave, Accounts & Medical colony).	18103993	16593152.71	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 9.5%, A-2 At par %, A-3 At Par % Rebate 0.00%	LOA No.SEE Division- Engg/03SEE22 -23- 04/105370700 54820, dt. 23.05.2022	M/S OMS Engicon Pvt.Ltd.	24.05.2022	22.02.2023	15%	Milind Kr Shukla ADEN/Land/SEE	Work in Progress.

S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
97	At KGG: Re-Construction of damaged drain into RCC from Rajendra Chowk to Bakhri Bus stand under jurisdiction SSE/W/KGG.	11974983	11793210.56	All items of work provided in ECR/USSOR-2012 A-1 (+)13.84%,A-II-(+)9.25% & A-III(+14.89%	DRM/TC/1750 dt. 05.03.19	Sonali Const., AT-Narayanagar Dularpaur, Distt-Begusarai.	28.02.19	31.07.22	100%	Sri K D Prasad AEN/E/BJU	Work completed and final bill and variation awaited.
98	(i) At Semapur: Repairs to damaged wharf surface and approach road (ii) At Naugachia: Repairs to damaged wharf surface and approach road.	26566914	23910222.97	All items of work provided in ECR/USSOR-2012 A-1 (+)3.5%	DRM/TC/1759 dt. 19.03.19	M/s G.K Const., AT-Bihat, Distt-Begusarai.	07.07.19	30.06.2022	75%	Rohit Raj ADEN/THB	Work in progress. Extension of DOC required from agency