

SONPUR DIVISION											
Statement Showing the Quarterly Progress of original Works for Quarter ending 30.09.2023.											
S. No.	Name of Work & Location	Estt. Cost in Rs.	Tendered Cost in Rs.	%age above/ below Sch. of rates applicable	Agreement No. & date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer in charge with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
Engineering Department											
1	Barauni-katihar section: Supply of portion, SKV welding equipments and other allied itmes related to SKV welding under jurisdiction of Sr. DEN/II in Sonpur division by Single shot Crucible method.	36208316/-	31820264/- Rev.42984337.3 5	1. All items of work provided in ECR/ USSOR-2012= 2. NS-1(a) = 4900/-, NS-1(b) = 5049/-, NS-2(a) = 3500/-, NS-2(b) = 3650/-, NS-3(a) = 240/-, NS-4 = 240/-, NS- 5 = 200, NS-6 = 530000/- Rebate= Nil.	DRM/TC/1635 dt. 02.05.18	ITC Kanpur (UP)	25.03.2018	30.04.2023	95%	Sri V. C. Dutta ADEN/E/BJU & Sri Rohit Raj ADEN/THB	Work in progress. Extension of DOC required from agency.
2	Supply of boulder and stone dust and loading into any type of wagon from bakudih/pakur or any other quarry of Sahebganj loop for monsoon reserve stock of Sonpur division	13748500	15995000 Rev. 19952253.2	N.S - 1 Rs. 1390/cum & N.S -2 Rs. 419/Cum	DRM/TC/1848 Dt. 20.01.2020	Gopal Mishra, At - Rajhata, Binodpur, Distt. - Katihar, Bihar	20.05.2020	30.06.21	90%	Hari Govind Rai ADEN/Land/SE E	Work Completed final bill awaited.
3	BJU-KIR (UP & DN) line)Section:-(i) TRR(P)=17.30 Tkm(ii) TBR=6023 Tkm(iii)TFR=66.09 etc	27340393	16192766 Rev.23556160.6 4	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = at par Rebate= Nil.	DRM/TC/1862, dt. 15.06.2020	M/s Rajiv Kumar	15.06.2020	30.09.2023	90%	Sri Rohit Raj ADEN/THB	Work is in progress
4	For Construction of Road, quarter, FOB, Booking Office and other miscellaneous work in connection with junction arrangement work within the Railway boundary at Dinkar Gram Simaria station etc.	48516847.6	45349265 Rev.52938186.0 2	Sch (A) =(-)8.25%,Sch (A-2)=(-)7.25%, & Sch(A-3)=(-)5.25%	ECR/SEE/Civil/20 20/0006 dt.17.09.20	M/s Rajiv Ranjan	05.10.2020	31.12.2023	65%	Sri V. C. Dutta ADEN/E/BJU	Work in progress.
5	BJU-KIR (UP, DN & SL) Section:- (i) CTR(P) of 52 Kg/90UTS rail on existing PSC-5 (1540 Nos/Km) sleeper with new 60 kg / 90UTS rail and PSC-6 (1660 Nos./Km) 6.42 etc.Total=23.60 Km.	32543400	42977325 .5 Rev. 63485854.25	Sch (A)=+44%	DRM/TC/1645, dt. 04.06.2018	Maihar Builders Pvt ltd.	17.05.2018	30.09.2023	100%	Sri Rohit Raj ADEN/THB	Work completed. Final bill awaited.
6	BJU-KIR Section:- Supply of portion, SKV welding equipments and other allied items related to SKV welding under jurisdiction of DEN/2/SEE in Sonpur Division by Single Shot Crucible method.	28363614.5	28087649	1. All items of work provided in ECR/ USSOR-2012= 2. NS-1(a) = 4900/-, NS-1(b) = 5049/-, NS-2(a) = 3100/-, NS-2(b) = 3150/-, NS-3 = 240/-, NS-4 = 240/-, NS- 5 = 200, NS-6 = 475000/- Rebate= Nil.	ECR/SEE/Civil/20 21/0011 dt. 19.04.2021	The India Thermit Corporation Ltd. 84/122, Fazal Ganj Kanpur U.P. 208012	27.07.21	31.10.2023	45%	Sri V. C. Dutta ADEN/E/BJU, Sri Rohit Raj ADEN/THB	Work in progress.
7	Carting of Rails, Sleepers, SEJ, Glued joints, Point & Xing and different other P.way materials from different location /depot to TD/SEE and different works site under Sonpur division under SSE/P.way/ TD /SEE.	17317745.52	14993483.68/ 22376958.61	1. All items of work provided ECR USSOR-2012 with upto date corrections as per sch A, annexure A attached (Item directory ECR- HQ-USSOR-2010-1-VER-2012) (+) 4.90 above.	ECR/SEE/Civil/20 21/0044/ dt.01.12.2021	M/s OMS ENGICON Pvt Ltd.F- 210, P.C. Colony,Kankarbagh, Patna-800020. Bihar.	24.09.21	10.07.2023	94%	Hari Govind Rai ADEN/Land/SE E	Work in progress. Extension of DOC required from agency.
8	For Construction of Embankment for track and Road in connection with Junction arrangement work within the Railway boundary at Dinkar Gram Simaria Station for the proposed extension of Barauni Thermal Power Station on Deposit basic.	51810869.41	64765487.58 /89893338.58	1. All items of work provided ECR USSOR-2012 with upto date corrections as per sch A, annexure A-1 attached except item no.033060,045010,081030,081040,081200, 081340 & 081420 under chapter 03,04 & 08 only(+)+8.13%. Annexure A-2 item no. attached 033060 under chapter 3 (-)6.13%. Annexure A-3 attached for item no. 045010,081030,081040,081200,081340 & 081420 under chapter 04 & 08 (+)4.13%.	ECR/SEE/Civil/20 22/0038 dt.08.08.2022	M/s Swata Const.	04.04.2022	23.09.2023	35%	Sri V. C. Dutta ADEN/E/BJU K D Prasad	Work is in progress. Extension of DOC required from agency.
9	At.Sonpur:- Carting of Rail, Sleeper, SEJ, Glued joints, Point & xing and other different P.way materials from different locations/depot to TD/Sonpur and at different work site of Sonpur division under SSE/P.way/TD/SEE.	14024138.73	12446423.15 Rev.- 18545748.14	A- All items of work provided in the ECRUSSOR-2012 with upto date corrections as per (Sch-A) Annexure A-1 attached except item no. 033063 & 045016 of 033060 & 045010 under charge -03 and 04 respectively.	ECR/SEE/Civil/20 22/0064 dt.01.11.2022	M/s Aditya Teleinfra and Agro Pvt. Ltd.	03.09.2022	28.09.2023	100%	Hari Govind Rai ADEN/Land/SE E	Work completed. Final bill awaited.

10	(i) Treatment of weak formation Khagaria-Mansi at Km. 118/0-119/0, Umeshnagar-Sahibpurkamal Jn. At Km. 134/0-2, Lakho-Begusarai at Km. 157/0-158/0, Lakho-Begusarai at Km.160/0-161/0 and Sahibpk Kamal- Lakhminia at Km.138/0-139/8 between Mansi-Barauni (DN line), Total-1580 meter. (ii) Treatment of weak formation Kharik-Thanaibihpur at Km. 67/10-16, Thanabihpur-Narayanpur at Km.78/24-28, Narayanpur-Pasraha at Km.82/28-83/2, Pasraha-Gauchhari at Km.96/24-26 and Mahesh Khunt-Mansi at Km.108/26-28 between Naugachhia-Mansi (DN Line) and pasraha-Gauchhari at Km.96/23-25 & Maheshkhunt-Mansi at Km.108/25-27 between Naugachhia-Mansi (UP Line) Total-720 meter.	49575793.96	50021976.11	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = .90%, Rebate= Nil.	ECR/SEE/Civil/20 22/0052 dt.30.08.2022	M/s Sarp Enterprises, Begusarai.	06.05.2022	31.08.2023	35%	Shri Rohit Raj ADEN/THB & Sri V. C. Dutta ADEN/E/BJU	Work in progress. Extension of DOC required from agency.
11	BJU-KIR (DN) - TBR = 17.10 TKm	14932186.67	17341806.71/ 25914951.84	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 as per annexure G = 25%, Rebate= Nil.	ECR/SEE/Civil/20 22/0075 dt.09.12.2022	M/s Rajiv kumar	24.09.2022	20.09.2023	100%	Shri Rohit Raj ADEN/THB & Sri V. C. Dutta ADEN/E/BJU	Work Completed final bill awaited.
12	Supply of 14000 cum of machine crushed stone ballast 50 mm size conforming RDSO's specification of track ballast(June-2016 edition with up to date correction slip) and loading the same into any type of Railway wagon from Bahudih/Pakur/Barharwa for Sonpur division.	12460000	17430000/ 20552738	All NS Items.	ECR/SEE/Civil/20 22/0008 dt. 09.02.2022	M/s OMS ENGICON Pvt Ltd.F- 210, P.C. Colony,Kankarbagh, Patna-800020. Bihar.	21.02.2022	20.11.2023	90%	Shri Rohit Raj ADEN/THB & Sri V.C Dutta ADEN/E/BJU.	Work in progress. Extension of DOC required from Agency.
13	SEE Divn.: TRR/P - 18.329 TKm (ii) KIR-NNR(DN): TRR(P) - 22.120 TKm (iii) NNR - MNE (UP & DN): TRR(P) - 2.95 TKm (iv) KGG-BJU (DN): TRR(P) - 3.600 TKm.	24871214.1	15231131.51	All items of work provided in the ECR/ USSOR-2021 with upto date corrections as per Annexure "A-1" (-) 38.76%	LOA No. 0095400085257 dt.24.08.23	M/s Sri Durga Enterprises	-	23.07.2024	0%	Shri Rohit Raj ADEN/THB & Sri V. C. Dutta ADEN/E/BJU	Work to be start.
14	(i) KIR)MNE (DN): CTR(P) - 6.200 TKm (ii) MNE_BJU: CTR(P) - 12.900 TKm.	23828098.5	18347635.84	All items of work provided in the ECR/ USSOR-2021 with upto date corrections as per Annexure "A-1" (-) 23%	LOA No. 10537070086119 dt.05.09.23	M/s OMS Engicon Pvt Ltd.	-	04.08.2024	0%	Shri Rohit Raj ADEN/THB & Sri V. C. Dutta ADEN/E/BJU	Work to be start.
15	BJU-KIR (UP & DN): TBR - 38.363 TKm.	17778411.58	11065283.37	All items of work provided in the ECR/ USSOR-2021 with upto date corrections as per Annexure "A-1" (-) 37.76%	LOA No. 00955400085595 dt.29.08.23	M/s Sri Durga Enterprises	-	28.08.2024	0%	Shri Rohit Raj ADEN/THB & Sri V. C. Dutta ADEN/E/BJU	Work to be start.
16	SEE Divn.: TBR - 40.043 TKm (In BJU-KIR section)	16888061.54	10511129.5	All items of work provided in the ECR/ USSOR-2021 with upto date corrections as per Annexure "A-1" (-) 37.76%	LOA No. 00955400085681 dt.30.08.2023	M/s Sri Durga Enterprises	-	29.08.2024	0%	Shri Rohit Raj ADEN/THB & Sri V. C. Dutta ADEN/E/BJU	Work to be start.
17	SPP-HJP (Single line section) cess reappear works under SSE/Work/SPP.	11307030/-	10117530/ 14738881.81	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 38%, A-2 = 33%, A-3 = 15% Rebate= Nil	DRM/TC/1746 dt. 01.03.19	Sri Subash Kr. Yadav At. 34 sanjay Nagar Road Post office GPO Patna Pin code 800001	12.03.19	30.04.2023	100%	Sri K.D.Prasad ADEN/Line/SEE	Work Completed final bill passed.
18	Bachhwara(ex)-Hajipur(ex) section and Hajipur(ex)-Chhapra Gramin(ex) Section: Supply of portion, SKV welding equipments and other allied items related to SKV welding under jurisdiction of Sr. DEN/I in Sonpur division.	12972400	17859645.2	1. All NS items i.e. 1 to 16 at Par.	DRM/TC/1864 dt. 04.07.2020	M/s The India thermit corporation limited-Kanpur	25.06.2020	31.10.2023	95%	Sri K.D.Prasad ADEN/Line/SEE	Work in progress.
19	Sonpur Division :- Provision of closure of Level Xing by diversion of road at nearest Level Xings between Barauni(ex) - Katihar(ex) section in lieu of LHS.	24917618	22202927.92/ 27517092	All items of work provided in ECR/ USSOR-2012 With upto date correction as per (schedule-A) ,Annexure A-1 attached. The rate of Schedule A-1 is above 13.62%.	ECR/SEE/Civil/20 21/0022 Dt.06.04.2021	Sri Rajiv Kumar- Begusarai, At + Po- Baro, Bishanpur Tola, PS- Phulwaria, Begusarai-851118, Bihar.	31.08.21	14.02.2024	50%	Sri Rohit Raj, ADEN/THB	Work in progress. Slow progress due to water logging at work site

20	Sonpur Division :- Provision of closure of Level Xing by diversion of road at nearest Level Xings between Chhapra Gramin(ex) - Hajipur-Shalpur Patoree-Bachhawara section in lieu of LHS.	21300716	17804636.64/ 21632535.84	All items of work provided in ECR/ USSOR-2012 With upto date correction as per (schedule-A) ,Annexure A-1 attached. The rate of Schedule A-1 is above 5.224%. Schdule B(NS) is above 4.965%	ECR/SEE/Civil/20 21/0023 Dt.27.07.21	Sri Ravi Kishor Singh, At-:Paharichak, Sonpur, Po- Ps- Sonpur, Distt- Saran-841101, Bihar, India.	01.07.21	17.10.2023	95%	Sri K.D.Prasad ADEN/Line/SEE	Work is in progress
21	Sonpur Division :- Provision of closure of L-Xings by diversion of road at nearest L-Xings between Hajipur (ex) - Muzaffarpur - Barauni section in lieu of LHS.	23223032	16117256.69 15112490.69	1. All items of Work provided in the ECR/USSOR-2012 with upto date corrections as per (Schedule-A), Annexure- "A-1" attached. The rate of Schedule A-1 is below 14.90%. Schedule B(NS) is below 5.02%	LOA- 20095420004342 7	Praphulla Kumar - Lakhisarai	18.10.2021	31.08.2023	40%	Sri Sogarath Paswan ADEN/S/MFP & Pramod Kumar ADEN/W/BJU	Work Terminated. Retender for Balance work is to be done.
22	Interlocking with upgradation of 12 Nos. LC (Constrution of S&T Complex through prefabricated light gauge steel frame structure at LC No. 19/C(MNE-KGG), 45/C (LAK-BGS), 50/C(BGS-TIL), 4/C(simaria- Extension Yard), 43/C(Nazirgang-UJP), 87/C (Sihou-Silaut), 95/C(Silaut- Narayanpur Anant), 11/C(Ramdayalu Nagar-Turky), 29/C(Goraul-Bhagwanpur) and 52/C(CKRD-HJP) Total- 10 LC.	15466599	15388485.78 15701436.81	Schedule A-All items of work provided in the CPWD DSOR/2018 With upto date correction as per schedule-A ,Annexure A attached. (Item Directory - CPWD-DSR- 2019 Ver -1)	ECR/SE/Civil/202 1/0041 dt.06.12.2021	M/s Aishra technofeb Engineers- Patna, Natural Dairy Complex, Plot No. NS-11, Patliputra Industrial Area, Patna-800013.	04.09.21	15.04.2023	85%	Shri Vikash Dutta ADEN/E/BJU.	Work in progress. Extension of DOC required from Agency.
23	Provision of diversion for closure of LC No. 5E, 19B & 19C between Barauni-Katihar.	24558877	24558877/-	All items of Work provided in the ECR/USSOR-2012 with upto date corrections as per (Schedule-A), Annexure "A-1" attached for items except item no. 033060 045010 under chapter 03 & 04 respectively. The rate of schedule A-1 is 1.40% below	ECR/SEE/Civil/20 22/0079 dt.23.02.2023	Rajiv Ranjan Singh-Bhojpur	15.01.20	31.10.2023	35%	Rohit Raj ADEN/THB	Work in progress
24	Repairing of LC gate damaged due to overhauling of LCs in BCA(ex)-HJP(ex)-CHPG(ex) LC gate. (LC Nos - 1, 2, 6, 7, 9, 10, 10A, 10B, 10H, 10K, 15, 18, 19, 21, 23, 24, 26, 29, 31, 34 & 35 under SSE/W/HJP and LC Nos-3, 13, 15, 21, 23, 34, 35, 36, 37, 38, 39, 40, 41, 42, 44, 45, 46, 48, 49, 51 & 52 between BCA(ex)-HJP(ex). Total=42 Nos.	8825579/- Revised cost- 14261566/-	10119745/- 14261566/-	All items of Work provided in the DSR- 2018 with upto date corrections as per (Schedule-A), Annexure "A-1" attached. The rate of schedule A-1 is 19.50% above. Schedule B -NS item - Supplying and laying interlocking pre cast CC block pavers	SEE Div- Engg/10SEE21- 22- 08/011522300525 26	Ravi Kishor Singh	01.08.2022	09.04.2023	100%	Sri K.D.Prasad ADEN/Line/SEE	Work Completed. Final Bill Awaited.
25	Provision of deversion for closure of LC No. 30 & 38 between Barauni - Katihar and LC No. 02 in Mansi-Saharsa Section.	24663752/-	22053435/- 28461679	1. All items of work provided in ECR/ USSOR-2012 With upto date corrections as per schedule-A, Annexure "A-1" attached except item no. 033060 & 045010 under chapter 03 and 04 respectively. The rate of schedule A-1 is 1.53% below. The rate of schedule A-2 is 1.53% below. The rate of schedule A-3 is 20% above.	ECR/SEE/Civil/20 22/0049 dt. 23.08.2022	Mukesh Kumar	28.06.2022	15.04.2024	60%	Sri Vikash Dutta ADEN/E/BJU	Work in progress.
26	Hajipur - Chhapra g Gramin Section:- Treatment of weak formation between Baragopal-Awatar Nagar at Km 305/19-27 Total =480mtr.	9820917/-	12472565.1/-	All items of work provided in ECR /USSOR-2012= Sch-A,annexure 1 attached=27% above.Rebate nil.	LOA No. SEE Div:- Engg./08SEE22- 23- 09/011522300597 50 dt. 08.08.2022	Ravi Kishor Singh	15.08.2022	08.08.2023	78%	Sri K.D.Prasad ADEN/Line/SEE	Work is in progress.
27	Provision of fencing at Gate lodge & replacement of lifting barrier at vulnerable level crossing in Sonpur Division.	11499558/-	10087332.14/- 12229330.55/-	1. All items of work provided in ECR/ USSOR-2012 With upto date corrections as per schedule-A, Annexure "A-1" attached except item no. 033060 , 045010, 081010 & 081030 under chapter 3,4 & 8 respectively. Sch- A-2 and Sch- A-3, Sch-B NS Items.	LOA No. SEE Div:- Engg./17SEE22- 23- 13/106319500643 52 dt. 21.10.2022	Ram Rita Const. Pvt Ltd.	25.10.2022	20.07.2023	60%	Sri Sogarath Paswan ADEN/S/MFP & Sri K.D. Prasad ADEN/Line /SEE	Work in progress.

28	Closure of LC by diversion of LC No. 11, 49, 41 & 27 in Hajipur-Bachhwara section.	24960265/-	17511878.43/ 21718610	1. All items of work provided in ECR/ USSOR-2012 With upto date corrections as per schedule-A, Annexure "A-1" attached for items except item no. 033060 , 045010 under chapter 03 & 04 respectively. The rate of schedule A-1 is 1.40% below.	LOA no-SEE Div- Engg/29SEE22-23-02/100669700732 95 dt.13.03.2023	M/s Raushan Ray	23.03.2023	13.12.2023	90%	Sri K.D.Prasad ADEN/Line/SEE	Work in progress
29	(1) Provision of drain Ghoshwar yard, PF surfacing of PF No-2, Improvement of circulating area, Provision of low cost shed, waiting hall /& boundary wall etc. (2) Repair of LC approach road, cess repair, trolley refuse repair at sheltered location between LC No. 51 to BR. No. 67 & UP to Ghoshwar station, (3) Construction of boundary wall left side of track between LC No. 54 & LC No. 51. (Approx length 1.5 km.)	Construction Org. fund. 14999809	13575537	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 10% on advt. value i.e (+) 3.50%, A-2 (-) 11% on advt. value i.e (+) 2.35%, A-3 - (-) 10% on advt. value i.e (+) 3.50%, At par Rebate- Nil	DRM/TC/1639 dt. 21.05.18	Sri Ravi Kishore Singh, At Paharichak, Sonpur, P.O.-PS-Sonpur, Distt- Saran, Bihar-41101 Mob. No. 8873760551	02.05.18	30.04.2023	90%	Sri S.Paswan ADEN/S/MFP	Work in progress. Extension of DOC required from Agency.
30	Provision of 01 additional new FOB 6.0m wide at BJU	73363490	59434531	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 11.55%, A-2 = (+) 1.20%, A-3 = (+) 11.55% Rebate= 0%	DRM/TC/1793 dt. 14.06.2019	Coxcomb Engineering India Pvt. Ltd. House No. B/1, Sector No. D/1 Kankarbagh colony, Patna	12.05.19	30.06.2023	100%	Sri Pramod Kumar ADEN/W/BJU	Work Completed. Final Variation under process.
31	At Bhagwanpur: {Provision of new FOB and raising of P.F. No.01.	21854137	23320224	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+)26.50%, A-2 = (+) 15%, A-3 = (+) 20.75% Rebate= Nil.	DRM/TC/1761 Dt.19.03.2019	Ratan Kr.Dubey	09.01.20	30.05.2023	80%	Sri S.Paswan ADEN/S/MFP	Work in progress. Extension of DOC required from Agency.
32	Provision of FOB at GRL,KHI& TUR.	13790768	14696162	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+)22.55%, A-2 = (+) 22.55%, A-3 = (+) 22.55% Rebate= Nil.	DRM/TC/1498 dt.20.09.16	Dayal Hightech Engg. Pvt. Ltd.	05.07.16	30.06.2022	100%	Sri S.Paswan ADEN/S/MFP	Work Completed. Final Variation under process.
33	At BCA: provision of 20 beded RPF barrack	16972953	10231219	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 4.77%, A-2 = (-) 4.77%, A-3 = (-) 4.77% Rebate= Nil.	DRM/TC/1814 Dt. 02.08.19	Mukund Kr. Singh & Co.	22.08.19	15.10.2022	100%	Sri Pramod Kumar ADEN/W/BJU	Work Completed final bill under process.
34	At BJU- SPJ sec: Provision of LHS in lieu of LC No. 25 'C' (M) bet. BCA-STJT at Km 3/12-13	15703661	14589387	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 24.20%, A-2 = (+) 24.20%, A-3 = (+) 24.20% Rebate= Nil.	DRM/TC/1830 Dt. 03.10.19	Vindiyavashni Const	10.04.21	30.06.2023	100%	Sri Pramod Kumar ADEN/W/BJU	Work Completed final bill awaited.
35	BJU-KIR section:- Provision of limited height subway in CI x 41.0m) span and 3.60 m height near L.C. No. 5"B" Class (M) at CRR at Km 21/15-16	15132897/-	14891786.89	1. All items of work provided in ECR/ USSOR-2012= A-1=(+) 18%, A-2 = (+) 18%, A-3 = (+) 18% & Schedule B (+) 27% Rebate= Nil.	DRM/TC/1455 Dt. 15.06.16	Raksha Associates, 405 A, Gour Ganga, Sec-4, Vaishali, Bhaziabad, U.P.- 201010	10.08.16	10.08.2023	90%	Sri Rohit Raj ADEN/THB	Work in progress. Extension of DOC required from Agency.
36	SEE-CI(ex) Section- (1) Provision of LHS in lieu of LC No. 31'C') Provision of LHS in lieu of LC No. 31'C'(M) b/w GJH at km. 314/2-3. (2)) Provision of LHS in lieu of LC No. 35'C' (M) class b/w GJH-CI at km. 317/4-5. (3) Provision of LHS in lieu of LC No. 36'C' (M) class b/w GJH-CI at km. 318/3-4. (4) Provision of LHS in lieu of LC No. 37'C' (M) class b/w GJH-CI at km. 318/13-14. (5) Provision of LHS in lieu of LC No. 38'C' (M) class b/w GJH-CI at km. 319/9-10.	88108183/-	79383132/-	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+)21.27%, A-2 = 21.27%, A-3 = 21.27% NS-1 = 5.45% Rebate= Nil	DRM/TC/1786 Dt. 20.05.19	M/S Brij Nandan Singh, At-Triveni-A, Flat no.- 01D, Shristi Nagar, Asansol, West Bengal	25.12.18	31.07.2023	90%	K.D.Prasad ADEN/L/SEE	Work in progress. Extension of DOC required from Agency.
37	SEE-CI(ex) Section- (1) Provision of LHS in lieu of LC No. 17'C' (M) between DGA-BAGL Km. 297/14-15 (2) Provision of limited height subway in bet. Of LC no. 21'C' (M) class bet. DGA-BAGL at Km. 30/11-12 (3) Provision of limited height subway in bet. Of LC no. 23'C' (M) b/w DGA-BAGL Km. 303/4-5 (4) Provision of limited height subway in b/w of LC no. 25'C'(M) b/w BAGL at Km. 305/7-8 (5) Provision of limited height subway in b/w of LC no. 27'C' (M) class b/w BAGL-GJH at Km. 310/9-10	90750694/-	79360024/-	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 21.27%, A-2 = 21.27%, A-3 = 21.27% NS-1 = 5.45% Rebate= Nil	DRM/TC/1780 Dt. 14.05.19	M/S Brij Nandan Singh, At-Triveni-A, Flat no.- 01D, Shristi Nagar, Asansol, West Bengal	16.01.19	31.07.2023	90%	K.D.Prasad ADEN/L/SEE	Work in progress. Extension of DOC required from Agency.

38	SEE-CI(ex) Section- (1) Provision of LHS in lieu of LC No. 6'C (M) At PMU Km. 278/11-12 (2) Provision of limited height subway in bet. Of LC no. 8'C (M) class bet. PMU-NYO at Km. 280/5-6 (3) Provision of limited eight subway in bet. Of LC no. 12'C (M) b/w at STLR Km. 290/11-12 (4) Provision of limited height subway in b/w of LC no. 14'C(M) at STLR at Km. 292/11-12	84603911/-	63533595/-	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 21.27%, A-2 = 21.27%, A-3 = 21.27% NS-1 = 5.45% Rebate= Nil	DRM/TC/1781 Dt. 14.05.19	M/S Brij Nandan Singh, At-Triveni-A, Flat no.- 01D, Shristi Nagar, Asansol, West Bengal	05.02.19	31.07.2023	90%	K.D.Prasad ADEN/L/SEE	Work in progress. Extension of DOC required from Agency.
39	At Hajipur: Construction of boundrywall, yard drain and PPWI/Store cum Gang hut under SSE(W)/HJP Jurisdiction.	Construction fund 10598320/-	10266720/- Rev. to 12763531.03	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = 20%, A-2 = 20%, A-3 = (-)76% 2 Rebate= Nil.	DRM/TC/1646 dt. 04.06.18	Shravani Engineers Pvt. Ltd., B-45, Deva Road, Him City Part-1, Ganeshpur, Rehmanpur, Lucknow, U.P.- 226028	10.05.18	31.03.2023	100%	K.D.Prasad ADEN/L/SEE	Work completed.Final bill awaited.
40	Construction of retaining wall at bridge no. 10,11 & 11A between Ram Dyalu Nagar-Kurhani section under jurisdiction of ADEN/S/MFP.	9315525.57	11271785.94 Rev to 12950485.02	1. All items of work provided in ECR/USSOR-2012=A-1(+)+ 39.15%, A-2=(+)+39.15%, A-3=(+)+39.15% Rebate= Nil	DRM/TC/1842 Dt.19.12.19	M/s Mahiar Builders Pvt.Ltd AT-Pali Road, Dehri on Sone, Distt-Rohtas, Bihar.	16.11.19	30.06.2023	100%	Sri S.Paswan ADEN/S/MFP	Work Completed. Final Variation under process.
41	Rehabilitation of ORN 3 bridges(Br.No. 1B,19C,21DN,30,31 & 99UP) in SEE Division.	21570730/-	19453751.93	1. All items of work provided in ECR/ USSOR-2012= A-1= (-) 7.00%, A-2 = (-) 7.00%, A-3 = (-) 7.00% Rebate= Nil	ECR/SEE/Civil/20 22/0029 Dt.24.08.2022	M/S Ravi Kishore Singh-SARAN,Paharichak, Sonepur, Saran-841101, Bihar, India	28.02.2022	31.12.2023	30%	K.D.Prasad, ADEN/L/SEE	work in porgress
42	At Dubhaha: Provision of additional loop.	30978156/-	26290856.28	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 6.14%, A-2 = (-) 6.14%, A-3 = (-) 6.14% , Schedule B = (+) 6.14%, Schedule C = (-) 6.14%, Rebate= Nil	CA No. ECR/SEE/Civil/20 20/0011 Dt.16.12.20	M/S Swata Construction-Begusarai, At + Po- Bihat, Tola Khemkaranpur, Begusarai- 851135, Bihar, India	11.03.2021	31.08.2023	85%	Sri S.Paswan ADEN/S/MFP	Work in progress. Extension of DOC required from Agency.
43	HJP-CHPG:- Renewal of exsition steel channel sleeper on Grider Bridge with new H-Beam steel channel sleeper on bridge no.13 etc. Total= 900 Nos. Sleeper.	25420399.48	28897700	All NS item	ECR/SEE/Civil/20 23/0100 dt.27.04.2023	M/s Ratan Kr. Dubey	30.04.2023	31.03.2024	40%	K.D Prasad ADEN/L/SEE	Work is in progress.
44	BJU-BCA-SPJ(ex)- MFP Sec:- TBR between BCA-SPJ(ex) section = 8.690 Tkm. Between BJU-BCA Section = 7.910 Tkm.etc Total TBR=24.13 Tkm.	21084225.73	23643948.4	All items of work provided in USSOR-2012 = Ann. A-1 At par, Rebate = 2.50%	ECR/SEE/Civil/20 23/0077 dt.29.03.2023	M/s Eleco Construction	25.10.2022	18.10.2023	75%	Sri Pramod Kumar ADEN/W/BJU Sri S.Paswan ADEN/S/MFP	Work is in progress.
45	Transportation of New P.Way materials in connection with CTR (P) and TRR (P) of Sonpur-Chhapra Kachehri (UP Line) Section under DEN/L/SEE.	10315215/-	12480378/ R-12231908.65	All items of work provided in ECR/ USSOR-2012 = Ann. A- (+) 20.99%, Rebate = Nil.	DRM/TC/1618 dt. 27.02.18	Manshi Services 19A/8, Seal lane Kolkata, West Bengal Pin 700015	19.12.17	31.08.2023	100%	K.D Prasad ADEN/L/SEE	Work Completed. Final Bill Passed.
46	Hajipur(ex)-Chhapra kachhari (DN line): TRR(P) of existing 52kg /90UTS rail on PSC-6 sleeper with new 60kg/90UTS rail Dn line from Km 272.50-285.00, 290-00-299.00, 303.00-310.00, 314.00-319.78 Total 34.88 Km.under DEN/L/SEE.	11249918/-	16522767/ R- 23728174.37	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 50%, NS-1 = 11/- NS-2 =105/- NS-3= 25/- NS-4 = 65/- NS-5a =60/-,5b=105, NS-6 = 18/- NS-7 = 55/- NS-8 = 55/- NS-9a = 165, 9b=117/-, NS-10 = 100/- NS-11 = 9910/- NS-12 = 18000- NS-13 = 90/- NS-14 = 925/- NS-15a = 380/- NS-15b= = 400/- NS-15c = 150/-, NS 16=7500/-NS17=20/-, NS18=R150/	DRM/TC/1850 dt. 23.01.20	M/s Rajiv Kumar Baro Bishanpur Tola, Fulwaria , Distt- Begusarai	16.12.19	30.08.2022	100%	K.D Prasad ADEN/L/SEE	Final Bill Passed.
47	BJU-SPJ(ex)-MFP-HJP(ex) Sec:- Supply of SKV portion SKV welding equipments on other allied items related to SKV welding and supplying and manufacturing of AT welding etc	20831398	19956362/ R- 28845381.27	All NS Items at par.	ECR/SEE/Civil/20 22/0086 dt.11.01.2022	ITC Kanpur (UP)	13.08.2022	31.10.2023	46%	Sri Pramod Kumar ADEN/W/BJU Sri S.Paswan ADEN/S/MFP	Work in progress.
48	At Katareah- New Freight terminal	134268964/-	82566914.29/ R-88139236	1. All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 20.75%, A-2 (+) 32.25%, A-3 (+) 15% & A-4 (+) 15%, Reb = Nil	DRM/TC/1539 Dt. 07.04.17	M/S Surendra Singh, Sarvodaya Nagar, Begusarai, Distt.- Begusarai.	10.05.17	31.12.2023	85%	Rohit Raj ADEN/THB	Work in progress.
49	At GHZ:- Prov. Of sick line covered shed with EOT crane facilities. (Revised estimate	63639896/-	37003451.08/ R-43022518.83	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 6%, A-2 = (-) 5%, A-3 = (-) 5% NS-1 = Rs.106.25 NS-2 = 350/- NS-3= 125/- Rebate= Nil.	DRM/TC/1724 dt.28.01.19	M/S R.K. Singh House No.-B/1, sector D/1, Kankarbagh Colony, Patna, Distt-Patna, Bihar	26.12.19	15.08.2023	55%	Sri V.C. Dutta ADEN/E/BJU	Work is in progress. DOC Extension Req.

50	At GHZ:- Replacement of damaged and leaky steel tank by RCC tank (50000 gallons capacity) each in colony under CWP(Two No.)	10670796	12643851.17/ R- 14854762.19	1. All items of work provided in ECR/USSOR-2012= (+) 18.40%Rebate= Nil. NS-1 = 5800/- NS-2 = 6700/- NS-3 = 5800/- NS-4 = 49/-	DRM/TC/1356 Dt. 07.09.15	Sri Rajesh Kumar, Amgola, Nakawali Gali, Distt.- Muzaffarpur.	17.02.15	31.03.2023	85%	Sri V.C. Dutta ADEN/E/BJU	The work has been stopped by the contractor.
51	At NNA – Provision of 30 bedded barrack for RPF along with other amenities.	24685126/-	14139255.7/ R- 14464422.60	1. All items of work provided in ECR/ USSOR-2012= Schedjule-A-1 = (-)5.7%, A-2 = (-) 2.25%, A-3 = (-) 12.60%, NS - (-)13.52% Rebate= Nil.	DRM/TC/1856 dt.17.02.20	M/s Anil Kumar, Bhagalpur	03.11.19	31.12.2022	55%	Rohit Raj ADEN/THB	Work in progress and DOC required from agency.
52	Rain water harvesting for recharge ground water through recharge pit SEE, HJP, BGS,KGG , MNE &NNA station of SEE Div.	15467641	14541129.39/ R-21375364.50	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-)5.99%, A-2 (-)5.99%, A-3 (-)5.99.	ECR/SEE/Civil/20 21/0007 dt. 24.02.21	Md. Ajnabi Begusarai	15.04.21	31.10.2023	90%	Sri V.C.Dutta ADEN/E/BJU & Rohit Raj ADEN/THB	Work in progress.
53	Improvement / Replacement of septic tank and drains in Ganga Bridge colony, Eastern colony etc.At Garhara colony	16339162.17	13546843.32/ R- 14320567.70	1. All items of work provided in ECR/ USSOR-2012= Anne-A-1 = (-)15.03%, A-2 = (-) 33%, A-3 = (-) 20.03%, Rebate= Nil.	ECR/SEE/Civil/20 22/0027 dt.13.06.2022	M/s Jai Maa Shakti Const.	25.08.2022	28.10.2023	40%	Sri V.C. Dutta ADEN/E/BJU	Work in progress.
54	Improvement / Replacement of old pipe line , door and windows, septic tank , pumps etc of railway colony at THB, KUE, NNA.	18926706	14830142.33/ R- 17122682.95	1. All items of work provided in ECR/ USSOR-2012= Anne-A-1 = (-)18%, A-2 = (+) 11.21%, A-3 = (+) 10%, Rebate= 0.11%.	ECR/SEE/Civil/20 23/0052 dt.17.03.2023	M/s Rajesh kumar Singh	20.12.2022	24.11.2023	30%	Rohit Raj ADEN/THB	Work in progress.
55	Construction of 20 Bedded new running room at MNE.	9750755.21	10510566.75	1. All items of work provided in ECR/ USSOR-2012= Anne-A-1 = (+)9.99%, A-2 = (-) 9.99%, A-3 = (+) 9.99%, NS 01-17.28 Rebate= Nil.	ECR/SEE/Civil/20 22/0067 dt.03.02.2023	M/s Chandra chur Pd. Singh	12.12.2022	23.11.2023	85%	Rohit Raj ADEN/THB	Work in progress.
56	Metalizing of floor Members of open web girder & Plate girder of Br. No. 6UP & DN, 10UP, 13UP & DN, 15DN, 16DN, 19DN, 20UP & DN, 36UP & DN, 2 UP, 6UP & DN, 7UP & DN, 28UP & DN, 33UP & DN, 44UP & DN, 62UP&DN under SSE/BR/SEE under SEE div. (25 Nos.)	22445708.92	25496264/ R-29984056.50	NS-1 = 940/-, NS-2 = 228/-, NS-3 = 40/-, NS-4 = 26/-, NS-5 = 121/-, Rebate - Nil	DRM/TC/1820 dt.07.08.19	Jyoti Forge and Fabrication Pvt. Ltd, Guwahati Assam	15.03.2019	30.11.2023	70%	XEN/Br./Line/H JP	Work in progress.
57	Metalizing of floor Members of open web girder & Plate girder of Br. No. 10(15x61mm owg), 14(1x12.20), 15(4x12.20), 21(5x12.20), 22(4x12.20), 23(2x12.20) & 38(4x12.20) under SSE/Br./SEE in SEE Divn.	20653897.68	22462509/ R-26490977	NS-1 = 895/-, NS-2 = 216.50, NS-3 = 43.50, NS-4 = 25.50, NS-5 = 121/-, Rebate - Nil	DRM/TC/1819 dt.07.08.19	Jyoti Forge and Fabrication Pvt. Ltd, Guwahati Assam	01.02.2019	30.11.2023	90%	XEN/Br./Line/H JP	Work in progress.
58	Provision of inspection ladder over end racker and inspection pathway for top chord of Br. No. 10(SL),KIR-BJU Sec. In SEE division under Dy.CE/BRL/HJP.	23744303.98	23355053.51	1. All items of work provided in ECR/USSOR-2012 with up to date correction as per Sch-A annexure A-1= (+)9.80%	ECR/SEE/Civil/20 23/0059 dt.31.03.2023	M/s Swastik Associates, Lucknow.	19.07.2022	31.12.2023	25%	AEN/BR/Line/ HJP	Work in progress.
59	Providing of side pathway of Br. No. 78DN,78B DN HJP-CI Section in SEE Div. under Dy. CE/BRL/HJP.	19725904.02	17494876.51	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-)1%,	ECR/SEE/Civil/20 22/0062 dt.03.10.2022	M/S Akash Enterprises	06.11.2022	05.12.2023	80%	XEN/Br./Line/H JP	Work in progress.
60	Metalizing of floor members of girder of bridge no. 78 UP (8x76.20m) of HJP-SEE section under SEE/Bridge/Sonpur of Sonpur Div. under Dy. CE/BRI/HJP.	24919904.78	17156256/-	All NS item.	ECR/SEE/Civil/20 22/0048 dt.02.08.2022	M/S Hari Construction	03.06.22	05.12.2023	65%	XEN/Br./Line/H JP	Work in progress.
61	Provision of inspection ladder over end racker and inspection pathway for top chord of Br. No 78 DN Hajipur- Chhapra Kachheri section under SSE/Br./SEE in Sonpur Division.	16656314.03	15626919.89	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 At Par	LOA No. 04SEE22-23- 02/009432100640 81 dt - 19.10.2022	M/s R K Singh- Patna	-	18.10.2023	-	XEN/Br./Line/ HJP	Work Start.
62	Bachhwara - Samastipur (ex) - Muzaffarpur - Hajipur (ex) Section : Through Fitting Renewa (TFR) = 134.43 Km	139559467	13501019.08	1. All items of work provided in ECR/ USSOR-2012= Anne-A-1 = (-) 32.50% Rebate= Nil.	SEE Div- Engg/08SEE23- 24- 03/009155900857 50 Dt.31.08.2023	M/s Eleco Construction Pvt.Ltd.	-	31.05.2024	-	Sri S.Paswan ADEN/S/MFP Sri Pramod Kumar ADEN/W/BJU	The work is about to start.
63	Samastipur (ex) - Muzaffarpur - Kaparpura & Muzaffarpur - Hajipur (ex) Section : TBR with deep screening of ballast 300 mm with BCM under jurisdiction of Sr. DEN/III/SEE. (Total = 65.375 km.)	294341914	21901973.11	1. All items of work provided in ECR/ USSOR-2012= Anne-A-1 = (-) 27.71% Rebate= Nil.	SEE Div- Engg/08SEE23- 24-05 / 01161270087167 Dt.19.09.2023	M/s Mantun Roy Construction - Begusarai	-	19.09.2024	-	Sri S.Paswan ADEN/S/MFP Sri Pramod Kumar ADEN/W/BJU	The work is about to start.

64	At SEE: Re-development of circulating area in north side of station improvement and renovation of existing waiting hall, waiting room, retiring room and toilets in connection to Re-development of station.	19536802/-	18257629/- 27169785.09	All items of work provided in ECR/ USSOR-2012= A-1= (+)8.18, A-2=2.64%, A-3= + 7.51%, Schedule "B" NS-1 - 110/- , NS-2 - 9/-, Rebate= Nil	DRM/TC/1764 dt.26.03.19	Vaishnavi construction, At + PO - Sonpur, Dist. - Saran, Bihar - 841101	10.12.18	15.07.2023	100%	Sri Hari Govind Rai, ADEN/Land/SEE	Work Completed
65	At SEE: Construction of new station building including home platform in connection with Re-development of station.	67308455/-	63991379/-	All items of work provided in ECR/ USSOR-2012= A-1= (+)10.48, A-2=3.79%, A-3= + 8.62%, Schedule "B" NS-1 - 110/-, NS-2 - 9/-, Rebate= Nil	DRM/TC/1751 dt.05.03.19	Rohan construction Pvt. Ltd. C/O- Rajnishi Tripathi Opp. Chiran Mill, Hawai Adda Road, Parrevwa, Ward No. 01, Raxaul, West Champaran, Bihar- 845305	16.12.18	31.07.2023	100%	Sri Hari Govind Rai, ADEN/Land/SEE	Work Completed
66	At Hajipur: Construction of 02 nos RCC over head tank (capacity – 10000 Gallon of each tank) at Konhara Ghat and Ramashish Chowk	Construction Org. fund. 31628311/-	35583530/-	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 39%, A-2 (+) 25.0%, A-3 (+) 25.0% All NS- (+) 5.0%, Rebate = 3.95%	DRM/TC/1634 Dt. 27.04.18	Construction & Construction, At- Opp. BSP Bhawan, Asiyana-Digha Road, Distt.- Patna- Bihar – 900025	02.02.18	30.04.2022	78%	Sri Hari Govind Rai, ADEN/Land/SEE	BG expired letter given to contractor to extend the BG.
67	At SEE – Provision of one additional new 6.0 m wide foot over bridge.	58620118/-	58891317.03/73 484135.03	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 21.90%, A-2 (+) 9.25%, A-3 (+) 15%, Rebate = 3.95%	DRM/TC/1792 Dt. 14.06.19	Coxcomb Engineering India Pvt. Ltd, Kankarbagh, Patna	27.11.19	15.07.2023	100%	Sri Hari Govind Rai, ADEN/Land/SEE	Physically work completed
68	Provision of Lifts (Elevators) for passenger applications at Khagaria (02 Nos), Barauni (02 Nos) & Sonpur (02 Nos) (Total= 06 Nos)	14902537.34	14435306.81	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 21.00%, A-2 (-) 21.00%, A-3 (+) 7.00%, Rebate = 0.00%	ECR/SEE/Civil/20 21/0059 dt. 04.02.2022	JAI NAND LAL INFRASTRUCTURE PRIVATE LIMITED, Samastipur	28.01.22	31.12.2023	70%	Sri Hari Govind Rai, ADEN/Land/SEE	Work is in progress.
69	Improvement/Replacement of Septic Tank, drains and pipe line etc. in Microwave colony, Harihar Nath Colony, Barbatta Colony at Sonpur.	15992633.93	14975511.86	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 7.89%, A-2 = At Par %, A-3 (-) 5.00%, Rebate = 0.00%	ECR/SEE/Civil/20 22/0032 dt. 09.11.2022	M/s Ram Rita Construction Private Limited, Hajipur	06.07.2022	09.11.2023	45%	Sri Hari Govind Rai, ADEN/Land/SEE	Work is in progress.
70	Improvement of Septic Tank and drains at Konharaghat Hajipur.	15178481.69	11768804.67	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 17%, A-2 (-) 65.00%, A-3 (-) 30.00%, Rebate = 0.00%	ECR/SEE/Civil/20 22/0044 dt. 20.01.2023	M/s Shailendra Kumar Singh. Hajipur	15.11.2022	06.11.2023	65%	Sri Hari Govind Rai, ADEN/Land/SEE	Work is in progress.
71	At SEE: - Provision of 30 bedded G+1 barrack for RPF in south entry side of station in connection with development of circulating area.	19177632	20185450/-	All items of work provided in DSSR-2016 = Ann. A-1 At par, Rebate = 0.00%	ECR/SEE/Civil/20 22/0047 dt. 19.12.2022	M/S B.K. Construction, Begusarai	01.11.2022	09.02.2024	60%	Sri Hari Govind Rai, ADEN/Land/SEE	Work is in progress.
72	At SEE : Construction of staff quarter Type-III (12 unit) and Type-II (04 unit) on replacement account of abandoned & dismantle quarters.	23954994.74	23954994.74	All items of work provided in ECR/USSOR-2012= Ann. A-1 (-) 6.99 %, A-2 (-) 12.21%, A-3 (+) 8.88%, Rebate = 0.00%	ECR/SEE/Civil/20 23/0078 dt. 26.06.2023	M/s Chandra Chur PD Singh, Begusarai	08.05.2023	16.10.2023	25%	Sri Hari Govind Rai, ADEN/Land/SEE	Work is in progress.
73	At Semapur : Repairs to damaged wharf surface and approach road (ii) At Naugachia : Repairs to damaged wharf surface and approach road.	26566914	23910222.97	All items of work provided in ECR/USSOR-2012 A-1 (+) 3.5%	DRM/TC/1759 dt. 19.03.19	M/s G.K Const., AT-Bihat, Distt- Begusarai.	07.07.19	30.12.2023	85%	Sri Rohit Raj ADEN/THB	Work is in progress.
74	Additional one deep tube-well with connected pipe line and pump room at MNE, THB, KUE & NNA.	10140039	10105859.25	All items of work provided in ECR/USSOR-2012 A-1 (+) 21.51%, A-2 (+) 19.00% & A-3 - (+) 19.00%	ECR/SEE/Civil/20 23/0086 dt. 12.05.2023	Adonis Infiatech Pvt. Ltd. Chiryatand, Distt.- Patna	09.05.2023	30.09.2023	40%	Sri Rohit Raj ADEN/THB	Work is in Progress.
75	At MFP Jn: Proposed repairs to colony approach road surface, raising and repair of existing drain with provision of sump & pump house including raising of surrounding area of quarters by earth filling in Brahampura Railway colony	18292762	18734335	All items of work provided in ECR/USSOR-2012 A-1 (+) 2.50%, A-II (+) 2% & A-III (+) 2.5%	DRM/TC/1499, dt. 22.09.16	Maheshwar Kshreshwari Const.	03.01.17	03.03.21	40%	S.Paswan ADEN/S/MFP	Final bill recieved.
76	Improvement of drained system, sanitary system, park benches, septic tank and boundary wall from station to mal Godown gate and circulating area	11731134	12031134 Revised to Rs.18042641/-	All items of work provided in ECR /USSOR-2012 A-1 (+) 26.5%, A-II- (+) 25.35% & A-III 25.35%	W/362/MFP/Imp. Work/TC/2333 dt.	AMI builtech Pvt. Ltd.	30.10.18	31.05.2023	100%	S.Paswan ADEN/S/MFP	Final Variation under process
77	Improvement of yard drain at Dholi & Karpoorigram.	13866729	1,52,30,017.28/1 7246734.00	All items of work provided in ECR /USSOR-2012 A-1 (+) 26.477%, A-II- (+) 25.327% & A-III (+) 26.477% above	DRM/TC/1847 dt. 17.01.2020	Bhushan Construction	19.09.19	31.08.2023	50%	S.Paswan ADEN/S/MFP	Work in progress.
78	Water treatment & Re-Cycling plant in Coaching depot at MFP & BJU.	23719697	24165841.49/ 26256628	All items of work provided in ECR /USSOR-2012 A-1 (+) 33.40%, A-II- (+) 34.55% & A-III (+) 25.35% ,above	SEE DIV- Engg/08SEE19-20-02	M/S AXIOM INDIA, Bilaspur	26.06.20	30.8.23	100%	S.Paswan ADEN/S/MFP	Final Variation Received.
79	At Hajipur: Maintenance of all parks at New GM Building & Old GM Building campus for 36 months.	18997643	19928625	All items of work provided in the ECR USSOR-2012. Schedule-A (+) 20.75%	DRM/TC/1796, dt. 08.07.19	The Agri Horticultural Society of India 1, Alipore Road, Kolkata, West Bengal-700027	28.03.19	31.12.2023	95%	Hari Govind Rai ADEN/Land/SEE	Work in Progress.

80	Repairs to damaged beams, sunshades and ceiling of DRM office including swirling, drainage arrangements and improvements to campus and parking stand at Sonpur	12764711	14615549	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (+) 31.67%, A-2 (+) 31.67%, A-3 (+) 31.67% Rebate- Nil	DRM/TC/1855, dt. 17.02.20	M/S R.M Group of Company	20.10.19	31.12.2023	92%	Hari Govind Rai ADEN/Land/SEE	Work in Progress.
81	At Hajipur: Repairs to Garrage, Fencing and barbed wires fencing top of boundary wall at Konharaghat Railway colony.	12192102	12008005.21	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 At par %, A-2 At par %, Rebate 1.51%	DRM/TC/1871 dt.12.10.2020	M/S National Carriers and Contt.	30.06.20	31.08.2023	90%	Hari Govind Rai ADEN/Land/SEE	Extension of DOC required from agency.
82	At Sonpur: Major repairs to badly damaged Type-I (22 units), Type-II (45 units) quarter and leaky roof repairing works at North side colony (Barbatta, Gola road & Mela Ground Colony). (ii). At Sonpur: Major repairs to badly damaged Type-I (67 units) Type-II (19 units), Type-III(5 units) quarter and leaky roof works at South side colony (Microwave, Accounts & Medical colony).	18103993	16593152.71	All items of work provided in ECR/ USSOR-2012 = Ann. A-1 (-) 9.5%, A-2 At par %, A-3 At Par % Rebate 0.00%	LOA No.SEE Division-Engg/03SEE22-23-04/105370700548 20, dt. 23.05.2022	M/S OMS Engicon Pvt.Ltd.	24.05.2022	23.11.2023	75%	Hari Govind Rai ADEN/Land/SEE	Work in Progress.
83	At Sonpur division : Provision of low cost shed at 19 NSG-5 stations of sonpur division.	15330368	12419442.95	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-)11.88%, A-2 = (+) 00%, A-3 = (+) 00% Rebate= Nil.	ECR/SEE/Civil/20 23/0073,dt.27.04. 2023	M/s Bhusan Construction, Begusarai.	11.04.2023	31.10.2023	45%	All ADEN	work under progress.
84	At Khagaria:- Provision of ramp, stairs etc. with extension of FOB in 2nd entry side.	22531337	16639773.5	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 12.33%, A-2 = (-) 12.30%, A-3 = (-) 12.33% Rebate= Nil.	ECR/SEE/Civil/20 23/0118, dt.22.05.2023	M/S R.K. Singh, Patna		23.10.23	25%	Vikash Chandra Dutta ADEN/East/BJU	work under progress.
85	At KUE:- Extension of FOB.	18353727	12197623.91	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 9.60%, A-2 = (-) 12.30%, A-3 = (-) 9.30% Rebate= Nil.	ECR/SEE/Civil/20 23/0126, dt.06.06.2023	M/S R.K. Singh, Patna		23.10.23		Rohit Raj ADEN/THB	Work is to be started.
86	At MNE:- Improvement of Goods Shed, merchant room, labour shed & other associated amenities.	24961716	16305929.05	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 15.67%, A-2 = (-) 15.67%, A-3 = (-) 15.67% Rebate= Nil, NS-1 = 1916740/-	ECR/SEE/Civil/20 23/0068, dtd.28.03.2023	M/s Yaduvansham Infrastructure Private Limited, Khagaria		08.11.23	0%	Rohit Raj ADEN/THB	Work Terminated
87	Provision of passenger amenities at SKJ, DPL and LAK under soft Up gradation.	23400692	15269620.76	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 15.51%, A-2 = (-) 25.52%, A-3 = (-) 2.22% Rebate= Nil.	ECR/SEE/Civil/20 23/0083, dtd.13.06.2023	M/s Chandra Chur PD Singh, Begusarai		03.11.23	5%	Vikash Chandra Dutta ADEN/East/BJU	work under progress.
88	At Thanabihpur:- Proviaion of new FOB on replacement account.	24802168	19231741.81	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 18.00%, A-2 = (-) 18.00%, A-3 = (-) 2.70% Rebate= Nil.	ECR/SEE/Civil/20 23/0110, dtd.09.05.2023	M/S Raksha Associates, Bhagalpur		08.11.23	10%	Rohit Raj ADEN/THB	work under progress.
89	Provision of ramp in the existing FOBs for change of platforms for Divyayangjan at CRR & KUE stations.	24914657	22226556.22	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 1.80%, A-2 = (+) 2.70%, A-3 = (+) 00% Rebate= Nil.	ECR/SEE/Civil/20 23/0150, dtd.08.09.2023	M/S Raksha Associates, Bhagalpur		14.11.23		Rohit Raj ADEN/THB	Work is to be started.
90	BJU- KIR:- Provision of essential amenities for Divyanganj such as ramp at entrance, car parking with help desk, standard tactile pathway.	14053017	11757803.39	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (+) 4.00%, A-2 = (+) 4.00%, A-3 = (+) 4.00% Rebate= Nil, NS-1 = 1407777/-	ECR/SEE/Civil/20 23/0108, dtd.19.05.2023	Rajendra Sharma. Khagariya	04.03.2023	14.11.23	25%	Sri V.C. Dutta ADEN/East/BJU	work under progress.
91	Provision of Ramp in the existing FOBs for change of platform for Divyanganj at LKN & SKJ Stations.	24914657	19824704.67	1. All items of work provided in ECR/ USSOR-2012= Schedule-A-1 = (-) 12.90%, A-2 = (-) 12.30%, A-3 = (-) 9.60% Rebate= Nil.	ECR/SEE/Civil/20 23/0124, dtd.31.05.2023	M/S R.K. Singh, Patna		31.10.23	5%	Sri V.C. Dutta ADEN/East/BJU	work under progress.