

**DETAILS OF WORKLOAD OF BRIDGE GIRDERS AND LIGHT STRUCTURES UP TO 25 TH OCTOBER'22**

SL. NO.	DETAILS OF WORKLOAD	TOTAL WORKLOAD		WORK DONE		WORK LOAD BALANCE		SHOP ORDER NO. & DATE	CONSIGNEE & No. OF SPAN
		(IN MT)	(NO. OF SPAN)	(IN MT)	(NO. OF SPAN)	(IN MT)	(NO. OF SPAN)		
1	Open Web Girder 45.7 Meter (25t loading-2008) W=138.35 MT, C.F.=1.3	4427.2	32	3458.75	25	968.5	7	1. 10201517, DT. 04.09.17 2. 10201417, DT. 04.09.17 3.10201321, DT. 25.03.21 4.10201621, DT. 26.07.21	1. SSE/W/CON./ VSKP -10 SPAN 2. SSE/W/CON./BLGR - 17 SPAN 3. SSE/C/W/SPJ - 04 SPAN 4. Dy.CE/CON./HWH-01 Span
2	Welded Girders (OWG) 30.5 Metre (25t Loading-2008) W= 79.317 MT, C.F.=1.2	317.268	4	0	0	317.3	4.	10201522, DT. 22.08.22	SSE/Works /Con./ BDC/ ER - 04
3	Welded Girders (Composite) 24.2 Metre (25t Loading- 2008) W=49.292MT, C.F.=1.2	49.292	1	0	0	49.29	1	10201522, DT. 22.08.22	SSE/Works /Con./ BDC/ ER - 01
4	Welded Girders (Composite) 18.3 Metre (25t Loading- 2008) W= 25.76 MT, C.F.=1.2	51.52	2	0	0	51.52	2	10201522, DT. 22.08.22	SSE/Works /Con./ BDC/ ER - 02
5	Welded Girders (Composite) 12.2 Metre (25t Loading- 2008) W=12.24MT, C.F.=1.2	195.84	16	0	0	195.8	16	1. 10201322, DT. 22.08.22 2. 10201522, DT. 22.08.22	1. SSE/C/W/SPJ - 08 2.SSE/Works /Con./ BDC/ ER - 08



**DETAILS OF WORKLOAD OF FC YARD UP TO 15.11.2022**

SL. NO.	DETAILS OF WORKLOAD	QuantityAs per Shop order		Qty Dispatch		Balance Qty.		Ready for dispatch		under Casting		Balance to cast		Remarks
		A	B	A	B	A	B	A	B	A	B	A	B	
1	PSC Slab 9.15 Meter span (25t Loading- 2008)	131	84	66	44	65	40	3	2	6	4	56	34	-
2	PSC Slab 6.10 Meter span (25t Loading- 2008)	208	208	88	77	120	131	0	4	12	10	108	117	-
3	PSC Slab 4.57Meter span (25t Loading- 2008)	2	2	0	0	2	2	0	0	0	0	2	2	-
4	PSC Slab 3.66 Meter span (25t Loading- 2008)	85	52	0	0	85	52	6	34	0	0	79	18	-
5	PSC Slab 3.05 Meter span (25t Loading- 2008)	33	24	17	18	16	6	4	0	8	0	4	6	-