

**CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna**

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
1	ECR-CAO-C-S-ETEN-37-20-21 for manufacturing of stone ballast , machine crushed from Railway boulders available from Km 148.616 to Km. 169.00 in BRKA-RNC Section.	201753214.2	ECR/CAO/Con/WT/South /494 Dt.18.11.2021	Megotia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshedpur-831005	28.05.2021	27.05.2023 (Further extensioin is under progress)	14%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA	Work in progress	201753214.2
2	ECR-CAO-C-S-ETEN-71-17-18 in two packet system for work of "Construction of Cut & Cover Tunnel and other associated works between Km.155.300 to Km.160.200 (in patches total length 2.0 Km approx) in connection with construction of New B.G. Rail line from Barkakana to Ranchi".	1122209901	ECR/CAO/Con/WT/South /Cut & Cover/398/605 dt.14.05.18	MAX-ONYCON (JV), Plot No. 319 & 320, East Avenue Building 4th floor, Ayyapa Society, Madhapur	14.05.18	31.03.2024, Applied upto 30.06.2024	92%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA	Work in progress	1,23,48,04,103.80
3	ECR-CAO-C-S-ETEN-37-21-22 Balance work of all type of section boards, jurisdiction board i.e. Kilometer, Hectometer. Gradient post, Curve board, LWR etc. Drain cleaning , water way clearance in bridges provision, structure painting. Removal of sliding materials from formation, track linking work and other ancillary work between km 134.174 to 136.739 and Km 143.143 to 169.854 in connection to CRS inspection of SIDHWAR to SHANKI section in connection with Barkakana-Ranchi New Rail line project under DY/CE/Con/Barkakana.	7,31,14,552.36	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-37-21-22/10595000044411 Dated 03.11.2021.	M/S Suraj Construction Co. 805 Mahavir Tower Main Road Ranchi	07.11.2021	31.12.2023	94%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA	Work in progress	9,97,43,738.04
4	Tender No. ECR-CAO-C-S-ETEN-42-20-21 closing date 26.03.2021 15:30 for "Construction of S&T distribution buildings at Barkakana Station, Repair work of different stations of CRS purpose and other misc. works under jurisdiction of DY. CE/C/BRKA.	Rs. 1,25,15,653.38	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-42-20-21/10213990036471 Dated 04.06.2021.	M/s Sikriwal Engineering and Construction, Jaipur, Sasaram, Rohtas, Bihar – 821301.	04.06.2021	Applied up tp30.04.2024	75%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA	Work in progress	Rs. 1,48,26,543.83
5	ECR-CAO-C-S-ETEN-20-20-21 Earth Work in Cutting, filling, blanketing, turfing, construction of major & minor bridges, Limited Height Sub-way,Height guage,Retaining wall, Drain, S & T buildings, water supply arrangements, approach road, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, and other associated works as per Railways' specification and standards for construction of ROR Line to avoid surface crossing at Garhwa Road Station By ROR under jurisdiction of DyCE/C/BRKA.	766779617.4	LOA No.ECR-CAO-C-South-HQ-Engineering/ECR-CAO-C-S-20-21 dated 14.10.2020	M/S Mehroatra Buildcon Pvt Ltd	05.01.2021	31.05.2024	80%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA	Work in progress	834679135.1
6	ECR-CAO-C0n-S-ETEN-41-17-18 for the work of supply of portion, and supervision for welding of rail joint by SKV process.	32786697.13	DCE/C/BRKA/WT/Agt/05 dt.21.06.2019	Pandrol welding and Equipment India Pvt. Ltd.	19.02.2018	Applied up to 17.06.2024	75%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA	Work in progress	3,62,28,394.62
7	Tender no. 50 of 2018-19 conducting FLS desing, drawing and soil exploration along with preparation of L.section etc. Patratu station -	9718804.34 Variated amount: 1.20Cr.	ECR/CAO/Con/WT/Agt/S /49/2186dated 02.02.2019	Sparsh Engineering	07.03.2020	29.02.2024	85%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA	Work in progress	1,05,78,847.00

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
8	Tender No. ECR-CAO-C-S-ETEN-87-22-23 closing date 20-04-2023 15.30 for Rock fall protection by wire netting. Slope stabilization and other ancillary works in cutting section in between Sidhwar Sanki Section in new B. G Rail line of Barkakana-Ranchi section under Dy CE/C/Barkakana	297918486.17	ECR/ECRC/Civil/2023/0043, dtd.09.08.2023	M/s MCPL-SCC (JV), Room No.805, Mahabir Tower, Main Road, Ranchi	12.06.2023	12.06.2024	27%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA-I	Work in progress	40,92,28,690.00
9	Tender No. ECR-CAO-C-S-ETEN-79-22-23 closing date 10.03.2023 15:30 for P way maintenance and other ancillary works between Ch. 143 640 to 169.350 including Hehal Yard, Sidhwar-Shaki in connection with new B.G. rail line between Barkakana to Ranchi	15557014.00	ECR/ECRC/Civil/2023/0026, dtd.25.05.2023	Amit kumar, Patna, Vijay Nagar, Kankarbagh, Patna-800020	12.04.2023	12.04.2024	32%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA-I	Work in progress	1,99,73,057.00
10	Tender No ECR-CAO-C-S-ETEN-02-23-24 Closing date 16.05.2023 15.30 for the work of "Supplying. Stacking & Spreading of 50mm gauge nominal size machine crushed stone ballast, Transporting of P way material/fittings, Track linking and other ancillary works in connection with construction of New BG Rail line (ROR) to avoid surface connection at Garhwa Road.	81047157.30	LOA No.CAO-C-South-HQ-Engineering/ECR-CAO-C-S-ETEN-02-23-24/00907400084282, dated-11.08.2023	M/s Krishna Ram, Near SDM Court, Patratu Basti, Ramgarh, Jharkhand-829122	11.08.2023	11.02.2024	10%	S.K. Singh CE/C/SE & Vikram Seth, DyCE/C/BRKA &XEN/Con/BRKA-II	Work in progress	7,05,11,849.08
11	Tender No. ECR-CAO-C-S-ETEN-85-22-23 closing date 06-04-2023 15:30 for Soil exploration and other Misc work for preparation of EPC tenders in connection with doubling work in between Dhanbad - Chandrapura via Tetulmari, Nitchitpur, Matari, Telo including Y-Connection in Dhanbad & Chandrapura (42.72 Km) under Dy.CE/Con/BRKA	12393428.00	Letter of Acceptance no. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-85-22-23/00926540087285 Dated: 20.09.2023.	M/s Anand Raj ConstructionF- 159. P. C. Colony,Kankarbagh,Patna- 800020.	20.09.2023	20.03.2024, Applied upto 20.06.2024	Physical Progress 40% Financial Progress 37%	S.K. Singh CE/C/SE & DyCE/C/BRKA & XEN/Con/BRKA-I	Work in progress	19536196.00
12	Tender No. ECR-CAO-C-S-ETEN-20-23-24 closing date 01-08-2023 15:30 for Construction of Road Over Bridge (5x 30 m span, Composite Girder + 1x48m span , Bow String Girder + 2x20.431m span, Composite Girder + 1x27.458m span, Composite Girder + 4x24.155m span, Composite Girder) in lieu of level crossing Gate No:- 39/spl/T at Km. 120/3-4 PTRU Station limit between Bhurkunda - Patratu in CIC Section of Dhanbad Division Of East Central Railway under Dy.CE/Con/BRKA	668020075.29	L.O.A no :- CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-20-23-24/01001140090723 Dated :- 09/11/2023	M/s. M.G. Contractors Pvt. Ltd.- Panchkula,Plot no. 376 Industria Area Phase I Panchkula-134113 Haryana	09.11.2023	09.05.2025	Physical Progress 7% Financial Progress 0%	S.K. Singh CE/C/SE & DyCE/C/BRKA & XEN/Con/BRKA-II	Work in progress	647759794.39
13	Tender no:- ECR-CAO-C-S-ETEN-12-23-24 closing date 21-07-2023 15 :30 for construction of Road Over Bridge (1x25.25m Span, Composite Girder + 1x29.83m span, Composite Girder + 1x24.0m span, Composite Girder + 1x60.0m span , Bow String Girder + 9x24.0m soan, Composite Girder ) in lieu of level Crossing Gate No. 35/B/T (S&T No. 13/B/T) at Km. 217/10-12 between Demu- Latehar in CIC Section of Dhanbad Division of East Central Railway under Dy. CE/Con/BRKA.	640326158.51	L.O.A no :- CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-12-23-24/01001140090047 Dated :- 30.10.2023	M/s. M.G. Contractors Pvt. Ltd.- Panchkula,Plot no. 376 Industria Area Phase I Panchkula-134113 Haryana	30.10.2023	30.04.2025	Physical Progress 2% Financial Progress 0%	S.K. Singh CE/C/SE & DyCE/C/BRKA & XEN/Con/BRKA-II	Work in progress	629401538.09

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
14	Construction of Drain, Boulder Pitching, & Shotcreting work over Cut & Cover portion of Tunnel (T-3) for protection of track under Cut & Cover structure against water logging/flooding in between km 158.200 to 159.950 between Sidhwar (KM 143.144) - Sanki (KM 169.854) Section in B.G.Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana.	70587514.85	L.O.A no :- CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-62-23-24/10595060096721	Suraj construction Co, ranchi	02.02.2024	01.11.2024	Physical Progress 6% Financial Progress 0%	S.K. Singh CE/C/SE & DyCE/C/BRKA & XEN/Con/BRKA-I	Work in progress	99419035.00
15	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 143.144 to 152.520 (Except km 148.100 to 148.800) in the section between Sidhwar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana.	320604794.62	L.O.A no :- CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-55-23-24/ 00842020098906	Garware Technical Fibres Limited, pune	04.03.2024	03.12.2024	Physical Progress 5% Financial Progress 0%	S.K. Singh CE/C/SE & DyCE/C/BRKA & XEN/Con/BRKA-I	Work in progress	314626555.00
16	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 152.520 to 160.600 (Except km 155.250 to 155.750 & km 156.700 to 156.900) in the section between Sidhwar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana.	313279785.93	L.O.A no :- CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-71-23-24/ 00842020099815	Garware Technical Fibres Limited, pune	15.03.2024	14.01.2025	Physical Progress 4% Financial Progress 0%	S.K. Singh CE/C/SE & DyCE/C/BRKA & XEN/Con/BRKA-I	Work in progress	314754761.50
17	Rockfall protection, slope stabilization and other associated works for vulnerable locations in cutting between km 160.600 to 169.854 (Except km 163.150 to 163.300) in the section between Sidhwar (KM 143.144) - Sanki (KM 169.854) in B.G.Rail line of Barkakana-Ranchi section under Dy.CE/C/Barkakana.	329721260.45	L.O.A no :- CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-54-23-24/ 10807930098909	Maccaferri Infrastruture Private limited, Pune	04.03.2024	03.12.2024	Physical Progress 2% Financial Progress 0%	S.K. Singh CE/C/SE & DyCE/C/BRKA & XEN/Con/BRKA-I	Work in progress	320111353.10
18	e-Tender No. ECR-CAO-C-ETNSLT-16-22-23 for suitable mitigation work recommended by the consultant for slope stability at Briège no. 66,64,72,92 in Tori -Shivpur etc.	164571125.9	ECR/CAO/ Con/ ETENSLT/16-22-23 /10694700057962 dt.13.07.22	Karan Interprises	25.07.22	13.10.2024	55%	S.k.Singh, CE/C/SE, Kunal, Dy.CE/C/1/HZME	Work in progress	16,45,71,125.91
19	e-Tender No. ECR-CAO-C-ETNSLT-07-22-23 for construction of boundary wall, NTPC office building, sideing drain and other associated work I c/w construction of Hazaribagh-Bandad siding .	176125213.7	ECR/CAO/ Con/ ETENSLT/07-22-23 /01287390058237 dt.1607.22	Binay Kumar Singh	31.07.22	16.07.2024	50%	S.k.Singh, CE/C/SE, Kunal, Dy.CE/C/1/HZME	Work in progress	5,51,95,166.65
20	Construction of 03 nos. ROB in lieu of existig ROB at Ch. 5.295, Ch. 5.865 and Ch. 30.810 with dismantaling of existing ROB	472171547.1	ECR/CAO/C/WT/Agt/S/	Saurabh kumar Brothers	10.11.22	04.05.2024	30%	S.k.Singh, CE/C/SE, Kunal, Dy.CE/C/1/HZME	Work in progress	57,41,80,357.23
21	Tender No. 34 of 2013 – 14 (Open)/South for "Construction of ROB in lieu of unmanned L.C. at 31.200 km with Pile foundation in between Koderma-Nawadih section in connection with new BG Rail line between Koderma to Giridih".	92987172	ECR/CAO/ Con/WT/South/112/10686 dt. 04.11.13	Foundation Engineers, 12/1 Patliputra Industrial estate, Patna – 13	05.06.18	30.06.2024	78%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	9,85,80,568.00

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
22	E-Tender No. ECR-CAO-C-S-ETN-18-21-22 closing date 16.08.2021 15:30 for Construction and extension of Electric Loco shed, Examination pit and other Miscellaneous works inconnection of Loco shed augmentation work for increasing loco holding from 175 to 200 at N.S.C.B Gomoh Junction of Dhanbad Division E.C. Railway	14,34,15,915.40	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-18-21-22/00927450043165 dated 11.10.2021	M/S Rangbahadur Singh, Dhainya Dhanbad, Jharkhand-826004	17.11.2021	25.11.23 (Further EOT is under process)	60%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	17,16,79,151.76
23	Tender No. 20 of 2013 – 14 (Open)/South for “Construction of ROB in lieu of unmanned L.C. at 18.952 km with Pile foundation in between Koderma-Nawadih section in connection with new BG Rail line between Koderma to Giridih”.	76524013.79	ECR/CAO/Con/WT/South/114/10113 dt.. 26.09.13	Foundation Engineers, 12/1 Patliputra Industrial estate, Patna – 13	05.06.18	30.09.2024	0%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	10,71,12,576.00
24	E-Tender No. ECR-CAO-C-S-ETN-08-23-24for Construction of officer rest house at Gaya and other associated work in c/w Gaya Development	24041549.32	CAO-C-S-HQ-Engineering-CAO-C-S-ETEN-08-23-24/00976760081696 dt. 17.07.23	Classic Coal Pvt. Ltd.	27.07.2023	17.06.2024	20%	S.Sharm, AEN/Gaya	Work in progress	2.59 Cr.
25	E-Tender No EEER-CAO-C-SETEN-70-21- 2Construction of 6 Nos. RUB/LHS in lieu of existing level crossing No. 21/C/E at KM-248/9-11, 22/C/E at KM-349/21-23, 28/C/T at KM-372/19-21, 33/C/E Km 387/23-25, 35/C/2T Km 402/25-27 & Lc Nos. -36/C/2T at Km 404/27-29 in between PKA-MPO section of Dhanbad division on ECR.	427843173.6	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-S-ETEN-70-21-22 / 10445430053746 dt. 03.05.2022	M/s RSC-PCC JV (JV)	10.05.2022	30.09.2024	70%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	41,65,58,736.71
26	Tender No. 07 of 2013 – 14 (Open)/South for “Construction of ROB in lieu of unmanned L.C. no.24.500km. km with open foundation in between Koderma-Nawadih section in connection with new BG Rail line between Koderma to Giridih”.	113453766.2	ECR/CAO/Con/WT/South/111/1066 dt. 27.11.13	Clasic Coal Construction pvt. Ltd.	21.10.2018	31.12.2024	80%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	13,05,23,421.60
27	E-Tender No EEER-CAO-C-SETEN-26-22-23 for provision of Goods Shed at Nawalshashi Station with crossing station facility with additional two line	51937803.83 (1st variation for Rs.66932787.72)	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-S-ETEN-26-22-23 / 62361319.24 dt. 28.07.2022	Mr. Binod Kumar Yadav	01.09.2022	15.11.2023	95%	D.Prakash CE/C/SD, Utpalkant DyCE/C/2/HZME	Work is completed	6,23,61,319.24
28	E-Tender No EEER-CAO-C-SETEN-09-22-23 Miscellaneous civil &P.Way works in connection with construction of New B.G. Rail line between Koderma - Giridih&Danea-Ranchi Road Doubling work under Dy. CE/Con/II/HZME	2,78,92,432.42	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-S-ETEN-09-22-23 dt. 30.05.2022	BINOD KUMAR YADAV-KODERMA	31.05.22	30.06.2024	50%	D.Prakash CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	2,88,45,840.81

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
29	Tender No. ECR-CAO-C-S-ETEN-08-22-23 closing date 10-05-2022 15:30 for Construction of 7 Nos. RUB/LHS in lieu of existing level crossing No. 16/C/E at KM-322/7-9, 17/C/T at KM-327/29-31, 19/C/E at KM-336/31-337/01, 24/C/T Km 355/13-15, 25/C/T Km 360/17-19, Lc Nos. - 26/C/E at Km 365/15-17 & Lc Nos. - 38/ A/ E at Km 434/ 9 - 11 in between PKA-MPO section of Dhanbad division in ECR	57,65,36,816.54	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-S-ETEN-08-22-23 / 01146550057568 dt. 06.07.2023	M/s S T CONSTRUCTIONS PVT LTDGAUTAM BUDH NAGAR	01.08.2022	30.09.2024	45%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	58,24,93,508.57
30	Tender No. ECR-CAO-C-S-EPC-01-21-22 closing date 18-05-2022 15:00 for Major Upgradation of Gaya Railway Station at Gaya on Engineering, Procurement and construction (EPC) mode	2,43,91,64,783.39	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-EPC-01-21-22 / 00827310056089 dt. 14.06.2022	M/s KAMLADITYYA CONSTRUCTION PRIVATE LIMITED-DHANBAD	01.07.2022	13.09.2024	30%	R.N.Jha h CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	2,43,91,64,783.39
31	ECR-CAO-C-SPMS-27-22-23 Appointment of Authority Engineer for Providing Project Management Services For Major Upgradation of Gaya Railway Station in Pt. Deen Dayal Upadhyaya Division of East Central Railway on Engineering, Procurement and Construction (EPC) basis	4,15,29,572.96	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-PMS-27-22-23 / 00939180060 dt. 26.08.2022	AARVEE ASSOCIATES ARCHITECTS ENGINEERS AND CONSULTANTS PRIVATE LIMITED HYDERABAD	01.09.2022	25.11.2024	30%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	4,38,30,683.86
32	ECR-CAO-C-SPMS-80-22-23 Fabrication assembling and launching of superstructure of ROR1(1x61m Open Web Girder for 3 nos of Track) & ROR 2 (1x61m Open Web Girder for 2 nos of Tracks) under traffic block in connection with construction of Gomoh Fly Over to avoid surface crossing at Gomoh& to connect Matari-Telo by ROR under jurisdiction of Dy.CE/Con/II/HZME	32,44,76,927.19	CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-80-22-23 / 00972580078491 dt. 05.06.23	M/s JCL INFRA PRIVATE LIMITED-MEERUT PARTAPUR INDUSTRIAL AREA MEERUT- 250103 Uttar Pradesh, India	15.06.2023	04.03.2024	5%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	<b>34,22,67,446.07</b>
33	Tender No. ECR-CAO-C-S-ETEN-27-23-24 for Earth Work in cutting, embankment, compaction, blanketing, turfing, Minor Bridges, LHS (Limited Height Subways) and others associated works in connection with construction of 3 additional lines along the 2 existing lines from the approach of existing major Bridge No 10 located at Km. 4/17-19 (Excluding) to Telo Yard (Excluding).	290202339.9	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-S-ETEN-27-23-24 / 00924040090271 dt. 02.11.23	M/s G S MALHOTRA-RAMGARH CANTT Adarsh nagar, near new bus Stand, bijuliya Ramgarh Ramgarh cantt Ramgarh cantt- 829122 Jharkhand, India	15.11.2023	01.05.2025	5%	R.N.Jha CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	363509994.9
34	Tender No. ECR-CAO-C-S-ETEN-06-16-17 in Two Packet System for the work of "Earth Work in cutting, filling, compactions, blanketing, turfing, side & catch water drains, construction of minor bridges, station building, platforms, quarters, FOB, PF Shed, supplying and fixing various board, Land Boundary Pillars, bridge inspection steps and other associated work in connection with Karmahat (excluding yard Km.85/885 to Ranchi Road (including yard) Km.92/650 doubling BG Rail line Project under Dhanbad Division in ECR".	398307329.8	LOA No. ECR/CAO/Con/WT/South /294/3083 dt.27/06/2017	Modi Projects Ltd., Kanke Road, Ranchi.	09.08.17	24.12.2023	98%	S.K. Singh CE/C/SE & Kunal, DyCE/C/1/HZME	Work in progress	36,77,05,800.60

**CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna**

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
35	E-Tender no. ECR-CAO-C-S-ETEN-86-17-18 ifor soil investigation, preparaton of GAD, Design and drawing of sub structure & foundatiooon with all structure component of different sizes as per Railway standard and superstructue etc near Bandhua yard in Howrah -Delhi GC route of Dhanbad under East Central Railway	23397609.72	DCE/ECR/DHN/WT/AGT /04/18-19 dt. 04.09.2018	M/s Anand Raj Construction	19.07.18	25.04.23	75.00%	S.K. Singh CE/C/SE & Kunal, DyCE/C/2/HZME	Work in progress	32971648.91
36	ECR-CAO-C-S-ETEN-62-17-18 in two packet system for work of "Construction of proposed new 2 lane Road over bridge in lieu of L.C. No. 2/Spl. Near bhuli Block Hut in Delhi-Howrah Route at (Ch.270/18-20).	160396586.56	LOA No. ECR/CAO/Con/WT/South /405/1664 Dated : 27/03/2018	G.S. Malhotra, Adarsh Nagar, Ramgarh Cantt, Ramgarh, Jharkahdn	26.09.19	Applied upto 23.09.2024	78.00%	S.K. Singh CE/C/SE & Kunal, DyCE/C/2/HZME	Work is not yet started	17,25,54,194.67
37	Tender No. ECR-CAO-C-S-ETEN-43-20-21 closing dated 26.04.2021 for Earth work in emankment, compaction, blanketing, turfing, construction of ROR (Rail Over Rail) Bridge, FOB (Foor Over Bridge), Minor Bridges, Major Bridges, Buildings, Platforms and other associated works for ocnstruction of Ror Line to avoid surface crossing at Gomoh & connect Matari-Telo by ROR under jurisdiction of Dy. CE/C/HZE	2,67,87,42,136.11	ECR-CAO-C-S-ETEN-43-20-21 dt. 0092850039151	M/S Dineshchanrda R .Agarwal Infracon Pvt.Ltd	11.08.2021	31.03.2024	20.00%	S.K. Singh CE/C/SE & Kunal , DyCE/C/2/HZME	Work in progress	3,16,21,96,919.48
38	ECR-CAO-C-S-EPC-05-23-24Engineering, Procurement and Construction (EPC) for "Construction of double line track (3rd & 4th line) formation including earth work, blanketing, minor bridges, major bridges, Rail Fly over, electrification works and other miscellaneous works for 32.5 T axle load including Electrical TRD (2x25 KV) in Gomoh - Koderma section (in between DFCC CH:28.470 (IR CH:300.15) to DFCC CH:122.00 (IR CH:393.55)) in DHN Division of East Central Railway	76,30,92,23,458.07	CAO-C-S-HQ-- Engineering/ECR-CAO-C-S-EPC-05-23-24/10608760099276 dt.08.03.2024	M/s Dahiya Maju	25.03.2024	07.03.2027	0.00%	R.N.Jha h CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	9,66,99,03,111.48
39	ECR-CAO-C-S-ETEN-43-23-24Construction of proposed new 2 lane ROB on Bagodar to Rajdhanwar Road in lieu of LC No. 20/SPL/T at Km. 345/32-34 between Hazaribag Road and Keswari BH Station at GC line in E.C. Railway	73,21,23,891.54	ECR-CAO-C-S-ETEN-43-23-24- 24/01146550097177 dt.09.02.2024	M/s STC-DMR JV	23.02.2024	08.06.2025	0.00%	R.N.Jha h CE/C/SD, Utpalkant DyCE/C/2/HZME	Work in progress	73,66,30,033.75
40	ECR-CAO-C-S-ETEN-11-19-20 in two packet system for work of "Construction of 04 nos. ROB at Ch. 12.100, 33.100, 35.700 and 45.500 in between Tori-Shivpur and ancillary works in connection with construction of Tori-Shivpur New BG Rail Line, and Earthwork in formation in cutting, compaction, blanketing, turfing construction of minor bridges and substructure, superstructure including assembling, erection and launching of girder of major bridges and other associated work between Ch. 0.00 to 13.00 m for surface at Garhwa road ROR.	535959998.3	ECR/CAO/Con/WT/South /420 dt.18.11.19	K.Venkata Raju Engineers and Contractors Private Limited,3 54-206, 1st Floor, Kanakadurga Gazetted Offixcers Colony, Road No.-1 Gurunanak Nagar, Vijayawada-520008	04.09.19	31.10.2023	90%	S.K. Singh CE/C/SE & Manish Kumar, DyCE/C/BRKA & AEN/Con/BRKA	work completed	57,75,38,861.51

**CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna**

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
41	E-Tender No. ECR-CAO-C-S-ETEN-14-21-22 for Construction of Chainpur Road Over Bridge (ROB) in lieu of L/C No. 26/Sp/T at Km. 80/1-2 in between Chandrapura - Barkakana route in CIC section of Dhanbad Division.	460989638.55	ECR-CAO-C-S-ETEN-14-21-22/01145880042963 dated 07.10.2021	M/S Tantia Construction Limited, Kolkata	13.10.2021	06.10.2024	0.00%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	Work is in progress	423872559.59
42	E-Tender No. ECR-CAO-C-S-ETEN-31-21-22 for Construction of Road Over Bridge (ROB) at Gomia Km. 49/4-5 in lieu of L/C No. 11/A/T in between Chandrapura - Barkakana route in CIC section of Dhanbad Division.	612353115.44	ECR-CAO-C-S-ETEN-31-21-22/01461520046563 dated 15.12.2021	M/S GPT-GSM JV, Adarsh Nagar, Near New Bus Stand, Bijulia, Ramgarh Cantt.	20.12.2021	14.12.2024	15%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	Work is in progress	559125142.29
43	E-Tender No. ECR-CAO-C-S-ETEN-09-21-22 for earth work in cutting, filling, extension of minor bridges, wharf wall, FOB at Phulbasia and Shivpur and other associated work in between Km. 30.900 to 44.400 (including Phulbasia Yard and Shivpur Yard) in connection with construction of 3rd line between Tori - Shivpur.	746687638.5	ECR-CAO-C-S-ETEN-09-21-22/10616910046730 dated 17.12.2021	M/S RKIPL-Pallavi JV, Flat No. 207, Lumbini Enclave, Opp. Nims, Punjagutta, Hyderabad	23.12.2021	16.11.2024	75%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	Work is in progress	515179424.00
44	E-Tender No. ECR-CAO-C-S-ETEN-07-21-22 for earth work in cutting, filling, extension of minor bridges, wharfwall, retaining wall, FOB at Biratoli construction of Major Bridges at Ch. 3.325, construction of 03 (Three) Nos. ROB in lieu of existing ROB at Ch. 3.11, Ch. 5.295 & Ch. 5.865 with dismantling of existing ROB and other associated work in between Km. 3.00 to 18.500 (including Biratoli Yard and Kusmahi Yard) in connection with construction of 3rd line between Tori - Shivpur.	852963233.21	ECR-CAO-C-S-ETEN-07-21-22/10615070047731 dated 05.01.2022	M/S RKIPL - Upakar JV, 6-3-347/22/10/2, 101, Sai Ville Apartments, Dwarakapur colony, Hyderabad - 500082, Telangana.	11.01.2022	04.05.2024	85.00%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	Work is in progress	682567373.05
45	Construction of Superstructure of 09 (Nine) No. Major Bridges at Ch. 2.020 (2 x 30.5m), 3.325 (1 x 30.5m), 12.540 (3 x 30.5m), 16.410 (6 x 18.3m), 23.185 (6 x 18.3m), 23.819 (5 x 18.3m), 27.175 (3 x 30.5m), 35.176 (3 x 30.5m) and 39.821 (1x30.5m) in connection with 3rd line of Tori Shivpur New B.G. Rail line Project in Latehar & Chatra District of Jharkhand State	27,36,82,845.37	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C--ETEN-44-19-20/00800250037230, Dated: 21.06.2021	ISC Projects Private Ltd Pune	05.07.21	05.05.2024	92.00%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	work in Progress	26,40,70,993.01
46	Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard, from Km 22.100 to 44.400 Km (Including Bukru Yard, Phulbasia Yard, Shivpur Yard.) in connection with 3rd line from Tori to Shivpur Rail line project in Latehar District	279051814.4	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C--ETEN-05-19-20/00863410040573, Dated:28.05.2021	M/S Mehrotra Buildcon Pvt Ltd	01.09.2021	31.07.2024	75%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	Work in progress	33,22,83,696.57

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
47	Tender No. ECR-CAO-C-S-ETEN-08-21-22 Earth work in cutting, filling, extension of Minor Bridges, Wharf wall, Retaining wall, FOB at Balumath & Bukaru, construction of 02 (Two) No. ROB in lieu of existing ROB at Ch. 25.775 & 30.810 with dismantling of existing ROB and other associated work in between Km. 18.500 to 30.900 (including Balumath Yard and Bukru Yard) in connection with construction of 3rd line between Tori -Shivpur.	776330498	ECR/CAO/Con/WT/Agnt/South/513 dated 25.03.2022	Dineshchandra R. Agrawal Infrastructure Pvt. Ltd. Ahmedabad	10.01.2022	31.10.2024	72%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	Work in progress	98,65,50,689.40
48	Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard, from Km 3.000 to 22.100 Km (Including Biratoli Yard, Kusmahi Yard, Balumath Yard) in connection with 3rd line from Tori to Shivpur Rail line project in Latehar District..	279543968.5	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-ETEN-06-19-20/00863410040573, Dated:25.08.2021	M/S Mehrotra Buildcon Pvt Ltd	01.09.2021	31.07.2024	75%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	work in Progress	33,28,18,123.88
49	Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings, Earth work in cutting, filling, blanketing, extension/construction of Minor Bridges, Retaining wall, approach road etc and other associated work in connection with Hazaribag - Banadag (N.T.P.C) doubling work.	574868984	ECR-CAO-C-S-ETEN-44-22-23 dated 24.01.2023	RANG BAHADUR SINGH-DHANBAD	02.02.2023	24.04.2024	20%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	work in Progress	66,41,46,824.00
50	Construction Type-II, Type-III quarter, Running room, RPF barrack, Health unit, over head Tank, Water filtration plant, deep tube well, Malbabu room and other ancillary work between TORISHIVPUR section in Latehar/Chatra district Jharkhand State	573281365	ECR-CAO-C-S-ETEN-21-22-23 dated 27.01.2023	DINESHCHANDRA R. AGRAWAL INFRACON PVT. LTD.- AHMEDABAD	05.02.2023	24.04.2024	20%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Binod Kumar, AEN/C/Tori	work in Progress	58,56,38,334.00
51	Tender No. ECR-CAO-C-S-ETEN-41-22-23 for Conducting Final location survey Soil investigation work & Drawing of bridges/ Other Structure in connection with Hazaribag - Arigada doubling with "Y" connection with Ranchi Road, Shivpur - Kathautia Doubling and Koderma - Hazaribag doubling with "Y" connection at Koderma - Hazaribag Town in Dhanbad Division of East Central Railway.	25758329	ECRCAO-C-S-ETEN-41-22-23/01190660061005	M/S Delhi Integrated Multi Modal Transit System Limited Delhi	20.01.2023	30.04.2024	40%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Pawan Kumar XEN/C/HZME	work in Progress	2,65,57,716.00

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
52	Tender No. ECR-CAO-C-S-ETEN-48-22-23 closing date 16-09-2022 15:30 for Conducting Final Location Survey and Soil investigation work & Drawing of Bridge/other structure for 1. Hazaribagh - Katkamasandi doubling (25 Km), 2. DEMU Captive Tubed Mines connectivity (13 Km), 3. Shipur – Chatti - Bariatu/Kerandhari new line (15 Km), 4. Bes – Gondilpara new line project to connect Private Coal Mines (15 Km), 5. Chetar - Rajbar D & E new line project to connect Private Coal Mines (14 Km), 6. Bes - Rohne Block new line project to connect Private Coal Mines (15 Km), 7. Mahuamilan - GMR, Chattisgarh Energy Limited Ganeshpura new line project to connect Private Coal Mines (22 Km) of East Central Railway.	15189156	ECR/ECRSC/Civil/2022/010 dated 21.11.2022	MS ANAND RAJ CONSTRUCTION-PATNA	02.12.22	25.09.2024	30%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Pawan Kumar XEN/C/HZME	work in Progress	2,25,47,139.00
53	Tender No. ECR-CAO-C-S-ETEN-47-23-24, Earth work in cutting, filling, extension of major bridges, ballast supply, spreading of ballast, track linking, yard remodeling, transportation of P. Way material and other associated work between km 0.00 to km 3.00 in connection with construction of Tori shivpur 3rd line.	89489661	CAO-C-South-HQ-Engineering /ECR-CAO-C-S-ETEN-47/23-24/01301030094441, dt. 01.01.24	BOM Infra, Faridabad	15.01.2024	01.07.2024	2%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Pawan Kumar XEN/C/HZME	work in Progress	9,62,73,177.00
54	Rendering services for preparation of GAD of Major Bridges/LHS/RUB/ROB/ROR Building & other type of building, soil exploration , preparation of bill of quantity and documentation of bid process management for inviting EPC tenders for execution of project works in connection with for construction of doubling work in between Pradhankhunta - Parthdih section.	8000509	CAO-C-South-HQ-Engineering /ECR-CAO-C-S-ETEN-70-22-23 /00926540067422 dt. 07..12.22	MS ANAND RAJ CONSTRUCTION-PATNA	02.10.22	25.09.2023	50.00%	S.K. Singh CE/C/SE, Kunal, DyCE/C/HZME, Pawan Kumar XEN/C/HZME	work in Progress	1,18,65,525.00
55	Tender Notice no. 43 of 2014-15(Open)/South and Tender No. 81 of 2015-16(Open)/South for the work of Construction of Raod Over Bridge (ROB) in lieu of L-Xing No 19 B in between Ismailpur & Rafiganj in Gaya & Mughalsaria GC Section of Mughalsarai Division	59670293.91	ECR/CAO/Con/WT/Agt/South/295, dt. 09.02.17	Roy Engineers, Basant Vihar Colony, Raghunath Path, Near Plastic Factory, R.P.S. Road, Danapur, Patna-801503	06.12.16	30.04.2024	80%	Anil kumar, CE/Con/South. Rameshwar Singh Dy CE/C/DDU,	Works in progress	5,83,04,600.00
56	e-Tender No. ECR-CAO-C-S-ETN-19-16-17 in Two Packet System for the work of "Construction of Foundation, Substructure and Super structure of 07 No. Major bridges and other ancillary works between Biharsharif [Km. 38.287] and Barbigha [Km63.500] in connection with construction of new B.G. line between Biharsharif - Barbigha".	372529219.9	ECR/CAO/Con/WT/South /331 Dated:30/06/2017	Classic-Amit (JV), Vijay Nagar, P.S. Patrakar Nagar, Post-B.H. Colony, Patna-800026.	15.12.17	30.09.2022	100.00%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work Completed.	39,38,13,098.00
57	Tender No. ECR-CAO-C-S-ETEN-32-20-21 closing date 26.02.2021 15:30 for "Construction of ROB in lieu of level Crossing No. 38 at Islampur and Khudaganj stations at Chainage 517m from Islampur Station of Danapur Division.	50,69,67,979.88	ECR/CAO/Con/WT/Agt/South/493 dated 02.11.2021	M/S Hari Construction and Associates Priavte Limited Begusarai, Keshawe Baruni. Begusarai-851134	10.11.2021	29.07.2024	45%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work in progress	51,66,61,528.99

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
58	e-Tender No. ECR-CAO-C-S-ETN-22-16-17 for the work of Welding of 60 KG./52 Kg. [New/SH, 90/72 UTS] rail joints by SKV process [25 mm Gap] on cess/in-situ as per IRS specification in block/non-block period under jurisdiction of Dy.CE/Con/Rajgir in connection with New B.G. line TIA-KQR, IPR-NES and BEHS-DHWN section.	29400000	ECR/CAO/Con/WT/South /337/479 Dated:16/06/2017	The India Thermit Corporation Ltd., 84/22, Fazalganj, Kanpur,(UP)	02.07.17	31.10.2022	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	completed	1,58,21,501.00
59	e-Tender No. ECR-CAO-C-S-ETEN-23-16-17 in Two Packet System for the work of "Earth work in filling, Supplying and filling of blanketing material for formation, construction of minor bridges and ancillary works from km 57.00 to Km 64.500 in connection with construction of new B.G. line between Biharsharif – Barbigha".	173772647	ECR/CAO/Con/WT/South /335 Dated:25/08/2017	Bhagwati Construction, 304, Ashirwad Paras Complex, Opp:- Prahlad Nagar Garden, Ahmadabad (Gujrat)-380015	12.09.17	31.03.2023	82%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Works in progress	19,36,33,798.00
60	e-Tender No. ECR-CAO-C-S-ETEN-24-16-17 in Two Packet System for the work of "Earth work in filling, Supplying and filling of blanketing material for formation, construction of minor bridges and ancillary works from km 38.286 (including Biharsharif yard) to Km 44.500 in connection with construction of new B.G. line between Biharsharif – Barbigha".	139769735.8	ECR/CAO/Con/WT/South /336 Dated: 25/08/2017	Bhagwati Construction, 304, Ashirwad Paras Complex, Opp:- Prahlad Nagar Garden, Ahmadabad (Gujrat)-380015	07.09.17	28.02.23	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Works in progress	15,29,44,885.00
61	Balance earthwork in filling and blanketing for formation from Km. 62.500 to 64.500, construction of balance LHS, Minor bridges, and other ancillary works from Km. 38.668 to Km 64.500 Construction of PF shed, station building, etc	359385901.7	ECR/CAO/Con/WT/South /Agt/South/738 dt. 20.03.2020	Raj Kumar Singh, Raja Construction Pvt. Ltd.	13.12.2019	15.04.2024	58%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Works in progress	42,04,85,965.79
62	Construction of Holiday Home at 1st floor of newly constructed Holiday Home at Rajgir, maintenance of newly constructed ORH, repairs and maintains of officers, quarters and other ancillary work at Rajgir under Dy.CE/Con/Rajgir.	0.1 Cr	DCE/C/RGD/Agrr/101 dt 12.02.2019	Binod KumarSsingh, At+Post: Jethian, Ps-Atri Gaya, (Bihar)	19.12.2018	31.03.23	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work Completed.	91,69,216.34
63	Construction of Foundation, Substructure and Super Structure of Major Bridge no. 144 (3x18.3m) & 160 (4x18.3m) and substructure & super structure of Major no. 156 (5x18.3m) and other ancillary works between Biharsharif (KM 38.287) and Barbigha (KM 63.500) in connection with construction of new BG line between Biharsharif -Barbigha	29.50 Cr	LOA. NO. ECR/CAO/Con/WT/South/489/4230 dt. 28.05.2019	Hari Construction and Associates Private Limited. At & PO – Keshawe, PS- Barauni, Distt- Begusarai -851134, Bihar.	08.06.19	30.06.2022	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work Completed.	31,12,48,568.61
64	Tender No. ECR-CAO-C-S-ETEN-18-20-21 closing date 24.07.2020 15:30 for P.way linking, supply and spreading of stone ballast, Supply of P.way materials and other P.way ancillary works between km 380.287 to km 64.500 including Biharshirf, Asthawan and Barbigha-yards in connection with construction of New B.G line between Biharshirf-Barbigha.	34.38 Cr	CAO/Con/S/HQ-Engg/ECR-CAO-C-S-ETEN-18-20-21 /008634100311012 dt. 18.01.21	Malhotra Buildcon Pvt. Ltd.	25.01.2021	30.06.2024	65%	Ashutosh Kr Mishra, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work is in progress	32,78,02,432.89

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
65	Earthwork in filling in formation, filling of blanketing material for formation, construction of minor bridges and ancillary works from Km. 44.500 to Km. 57.000 in connection with construction of new B.G. line between Biharsharif-Barbigha.”	36.96 Cr.	LOA No. ECR/CAO/Con/WT/South/464 dt. 22.02.2019	Saurabh Kumar & Bros. At & P.O. Jaridih Bazar, Dist.- Bokaro (Jharkhand) Pin-829114	04.03.2019	30.01.23	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	completed	35,65,84,250.95
66	Construction of Composite Girder central span (1 x 21.6m) superstructure including POT-PTFE bearings and associated works in connection with ROB work at Noorsarai of Daniawan-Biharsharif new BG line.	3.40 Cr.	LOA No. DCE/Con/RGD/DHWN-BEHS/ dt. 27.11.2018	Shree Tirupati Balaji Enterprises, Anand Vihar Colony, East Bahadurpur Telephone, Exchange, Boothnath Road, Patna-800026 (Bihar)	2.12.2018	05.10.2023	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work is in progress.	3,08,67,713.70
67	Widening/raising of sub-bank & Formation, Construction of Limited Height subway (LHS), Height Gauge, Barrel extension of minor bridges, Finishing work of minor bridges, Planting of tree and other ancillary works from Tilaiya to Kheraundh (Km 25.5) in compliance of observations of CRS authorization in connection with construction of new BG line between Tilaiya-Koderma	9.69 Cr	Agt. No. ECR/CAO/Con/WT/South/431/604 dt. 18/24.01.2019	ANPR Projects Pvt. Ltd., A-5/1, Chandramma Complex, Unit-III, Kharavel Nagar, Bhubaneswar -751001 (Odisha)	26.01.2019	30.04.23	28%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Contract terminated revival under process	9,83,26,107.00
68	Balance P.way and other ancillary works for commissioning of Lachchubigha, Chandi, Noorsarai & Biharsharif Yard in connection with construction of New B.G. line between Daniawan -Biharsharif.	1.89 Cr	LOA No. DCE/Con/RGD/DHWN-BEHS/E-Tender/69-18-19 dt. 15.12.2018	M/S Binod Kumar Yadav, At - Jarga, P.o.- Gujhandi, P.S.- Tilaiya, Dist. - Koderma (JH), Pin- 825409.	18.12.2018	31.12.2022 contractor not applied	26%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work is in progress.	1,38,30,543.19
69	Construction of bridge no. 86,87, 88, & 89, earthwork in filling blanketing work for balance formation work, extension of platform no. 1 construction of FOB , PF shed, passenger amenity works, dismantling of goods shed and goods platform, at Biharsharif yard in connection with construction of new BG line between Daniawan and Biharsharif.	5.16 Cr.	LOA No. ECR/CAO/Con/WT/South/468/302 dt. 04.01.2019	M/S Binod Kumar Yadav, At - Jarga, P.o.- Gujhandi, P.S.- Tilaiya, Dist. - Koderma (JH), Pin- 825409.	08.01.2019	30.09.2023	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work is in progress.	4,76,23,451.27
70	Tender No. ECR-CAO-C-S-ETEN-24-20-21 closing date 09.10.2021 15:30 for Maintenance of Track after commissioning of Islampur-Netasar (21.07) Section including Islampur & Netasar yard for one year under DyCE/Con/RGD	9755475.17	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-24-20-21/01128120027570 dated 28.10.2020	M/S Binod Kumar Yadav, At - Jarga, P.o.- Gujhandi, P.S.- Tilaiya, Dist. - Koderma (JH), Pin- 825409.	28.10.2020	31.03.2023	100%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work is in progress.	88,46,269.43
71	Tender No. 18 of 2016-17 (Open)/South for the work of “Construction of one additional High Level Platform and Foot Over Bridge (6.0M wide) at Bihta station against the work of Bihta-Aurangabad New Line”.	38841862.35	ECR/CAO/Con/WT/South /315/870 Dated:28/02/2017	Budha Infrastructure Private Limited, Ward No.-13, S.K. Pathakk Ghat, Moldiyar Tola, Mokama – 803302	11.03.17	30.06.2022	50.00%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Proposed for closure	4,23,75,263.00

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
72	Tender No. ECR-CAO-C-S-ETEN-25-20-21 closing date 09-10-2020 15:30 for Maintenance of Track after commissioning of Tilaiya-Kheraundh (24.50Km) stations & maintenance of Track after commissioning of section " under Dy.CE/Con/RGD	8371161.7	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-25-20-21/01455070028372 Dt. 13.11.2020	M/s Amod Kumar Singh, Bishunpur Road, Jhumeri Telaiya, Koderma	05.12.2020	31.03.2024	60.00%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work is in progress.	85,85,806.87
73	Tender No. ECRCAO-S-ETEN-SLT10-22-23 closing date 09-05-2022 15:30 for Construction of Retaining wall on pile foundation on the both sides of major bridge no. 101 on Goithawa River with associated work in connection with construction of new B.G. line between BEHS-Barbigha.	213813313.2	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SLT10-22-23/00952800054581 Dt. 18.05.2022	M/s Alok Kumar, Vijay Nagar, Patraakaar Nagar, Kankarbagh, Patna-800020	27.05.2022	15.05.2023	100.00%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work Completed.	19,54,54,526.11
74	Tender No. ECR-CAO-C-S-ETEN-75-21-22 closing date 08-04-2022 15:30 for providing additional opening with RCC Boxes, development work of existing LHS, extension of bridges, diversion of approach road of level Crossing, Earthwork, Blanketing, extension/raising of existing platforms to high level, passenger amenities works and other ancillary works in Islampur - Natesar and Daniawan-Biharsharif Sections.	198696931.3	CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-75-21-22/00952800055246 Dt. 31.05.202	M/s Alok Kumar, Vijay Nagar, Patraakaar Nagar, Kankarbagh, Patna-800021	14.06.2022	30.04.2024	28%	Anil kumar, CE/Con/South. R.K.Kumar Dy CE/C/Rajgir,	Work is in progress.	20,21,72,331.19
75	Construction of Road Over Bridge in lieu of L-Xing No. 39C in between Karwandia and Sasaram and ROB in lieu of L-xing No. 56/C in between Pusauli-Muthani in G.C. Section of Mughalsarai Division (Railway Portion).	33.953 Cr.	ECR/CAO/Con/WT/S/440/6097 dt.08.10.18	CIS & S.P. Mallik (JV),34A, Metcalf Street, 4th Floor, Kolkata-700013	22.10.18	30.04.24	85.0%	Asutosh K.Mishra CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work is in progress	31,59,76,199.02
76	Construction of 5 Nos sub way in lieu of existing L.C no 24/C, 26/C, 27/C, 28/C & 29./C in between Gaya-SEB.	496425060.6	ECR/CAO/CON/WT/AGT/SOUTH/481/Dated 17.03.2021	M/S Durga Rao. 48-1-3-1, srinagar, Viskhapatnam-530016, A.P	15.12.2020	31.03.2024	20%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	561489980.1
77	Construction of Road over bridge (ROB) in lieu of LC No. 69/C between Karmnasa and Saidraja station at km 642/5-7 on DFC route of pt Deen Dayal upadhayaya Division.	439315418.5	ECR/CAO/CON/WT/AGT/SOUTH/484/Dated 01.09.2021	M/S Classic Amit JV, Vijay Nagar, kankarbagh, Patna	10.12.2022	11.03.2024	65%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	472075747.3
78	Construction of 53 nos subway in lieu of existing level crossing no 21/C, 22/C & 23/C, in between Gaya-sonNagar section of pt Deen Dayal Upadhayaya division.	292485495	LOA No. ECR-CAO-C-S-ETEN-31-20-21/103614500362009	M/S Brijesh kumar Agrawal, Nirmala Sadan, H.no. 271284, Near Gayatri		30.11.23	30%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	332773256
79	ECR-CAO-C-S-ETEN-46-22-23 for conduction FLS and Soil investigation work at Tori-Chatra-Kastha/Paraiy (near Gaya) new line, Tiura-Pipradih-Rohtasgarh Fort-Dehri-on-sonne new line and bulb line for Nabinagar Powr Generation Plant at Ankorah		LOA No. ECR-CAO-C-S-ETEN-46-22-23 /00861140062628 dt. 27.09.22	CE Testing Company Pvt.Ltd.		09.02.2024	50%	Shri Shailesh kumar, AEN/C/Gaya, Kanhaiya Saran , AEN/DDU	Work in progress	23893998.48

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
80	construction of 3 nos Subway in lieu of existing level crossing no 13/C, 14/C, & 15/C in between Gaya-SonNagar section of pt Deen Dayal Upadhayaya division.	327758614.9	LOA No. ECR-CAO-C-S-ETEN-22-21-22/103614500362009	M/S Brijesh kumar Agrawal, Nirmala Sadan, H.no. 271284, Near Gayatri		20.09.23	30%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	395853851
81	Tender No. ECR-CAO-C-S-ETEN-61-22-23 closing date 04-11-2022 15:30 for Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings, Earth Work in embankment, compaction, blanketing, turfing, Construction of RUB , Minor Bridges, Major Bridges, and others associated works for construction of 3rd line (Km 673.500 to Km 677.280) between DDU to Prayagraj under jurisdiction of Dy. CE/C/DDU.	521344685.9	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-61-22-23 / 10784240070779 dated 01/02/2023.	M/s AMIT A PATNA JV F40,VIJAY NAGAR,KANKARBAG H.PATNA -800026 (BIHAR)	2/13/2023	31.10.2024	15%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	55,59,77,100.70
82	Supply of 110000 cum machine crushed ballast for BG Railway Track and loading the same into Bobby and Open wagons FOR at Koshiara Siding.	201105523.1	LOA No. ECR-CAO-C-S-ETEN-40-21-22/00882180046498 dt.14.12.2021	BB Construction -JV Construction	28.12.2022	13.12.2023	68%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	215466900.00
83	construction of 3 nos Subway in lieu of existing level crossing no 09/C, 12/C, & 17/C in between Gaya-sonNagar section of pt Deen Dayal Upadhayaya division.	327990344.1	LOA No. ECR-CAO-C-S-ETEN-11-21-22/10361450042009 dated 30.12.2021	Sri Ganesh Engineering Works. PINo. 55 56, 8th Cross Bhuwaneshwari Nagar, Dasatahalli Main Road, Hebbal, Bangalore-560024	10.01.2022	19.12.2023	30%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	400868179.1
84	construction of 3 nos Subway in lieu of existing level crossing no 16/C, 18/C, & 20/C in between Gaya-sonNagar section of pt Deen Dayal Upadhayaya division.	300015319.3	LOA No. ECR-CAO-C-S-ETEN-11-21-22/10361450042009 dated 17.09.2021	Sri Ganesh Engineering Works. PINo. 55 56, 8th Cross Bhuwaneshwari Nagar, Dasatahalli Main Road, Hebbal, Bangalore-560024	29.09.21	16.09.2023	40%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	349728499.2
85	Extension of shed for maintenance of Electric Loco shed, ancillary building, light shed, pit line and other miscellaneous work at Electric Loco shed, Deen Dayal Upadhayaya.	55750767.64	LOA No. ECR-CAO-C-S-ETEN-02-21-22/10329720037699 dated 30.06.2021	M/S Nnaqvi Builcon Pvt.Ltd Rasoolpur, 106-A/1 near Meerpur, Police Chowk, Allahabad-211003.	06.7.21	30.04.2024	75%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	61581088.76
86	Provision of approach roads of LHS, RUB'S, Construction of Retaining walls, deep tube well, boulder flooring & boulder pitching at minor bridges and other miscellaneous works in connection with left over work of IPR-NES new BG Section (Km. 0-21).	3.40 Cr.	DCE/Con/RGD/Agt/102 dt.24.02.19	Binod Kumar Singh, At+ P.O.- Jethian, P.S.-Atri, Distt- Gaya	26.02.19	31.03.23	100.0%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work Completed.	3,48,13,682.83

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
87	Tender No ECR-CAO-C-S-ETEN-18-23-24 Rs. closing date 21.08.2023 15:30 for Repair of 2,1 SSE P.way Store, Staff quarters, offices & Upkeepment of ORH & Holiday Home and other ancillary work at Rajgir under Dy CE/Con/RGD	2.10 cr	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-18-23-24 / 01464840085719, dated 30/08/2023.	Binod Kumar Singh, At+ P.O.- Jethian, P.S.-Atri, Distt- Gaya	30.08.2023	30.08.2026	30.0%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	1.76 Cr
88	Tender No. ECR-CAO-C-S-ETEN-50-23-24 for construction of bituminous surfacing of approach road including viaduct portion and stair for pedestrian. Seruice road and other ancillary work in connection with ROB work at Noorsarai of Daniawan-Biharsharif new BG line for elimination of LC 9A/C.	0.71 Cr	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-50-23-24/01464840094100, dated 27/12/2023.	Binod Kumar Singh, At+ P.O.- Jethian, P.S.-Atri, Distt- Gaya	27.12.2023	09.02.2024	75.0%	Anil kumar CE/C/South, R.K Kumar Singh, Dy.CE/C/RGD	Work in progress	0.65 Cr
89	Earthwork in filling, blanketing, minor bridges, RUB/LHS, station building, platform work, PF Shed, boundary wall, Retaining wall, approach road to Station and RUB/LHS and ancillary works from km 62.450 to Km 64 180 ( Including Barbigha station) in connection with construction of New BG line between Biharsharif-Barbigha section of Danapur Division of East Central Railway	43.12 Cr	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-26-23-24/10478120090658, dated 08//11/2023.	M&S Co; Dumka	08.11.2023	08.05.2024	25.0%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	44.96 Cr
90	Conducting final location survey and soil investigation work & drawing of bridge/other structure for Tilaiya-Rajgir-Bakhtiyarpur dubline (96 Km) under Danapur Division of Fast Central Railway.	1.05 Cr	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-19-23-24/00885980085953, dated 02/09/2023.	M/s Elite Consultant, Haridwar	02.09.2023	01.03.2024	57.0%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	0.77 Cr
91	ECR-C-CAO-C-S-ETEN-63-23-24 for Earthwork in filling, blanketing, minor bridges, RUB/LHS Retaining wall, approach road to RUB/LHS and ancillary works between km 51.860 Asthawan to km 62.450 to Km 64 180 in connection with construction of New BG line between Biharsharif-Barbigha section of Danapur Division of East Central Railway	43.97 Cr	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-63-23-24/ 00901390099452, dt.12.03.24	Amit Kumar, patna	16.03.2024	11.09.2024	2.0%	Anil kumar CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work in progress	44.89 cr
92	ECR-CAO-Con-South-ETEN-20-22-23 for the work of supply of 11000 cum 50mm ballast F.O.R japla	21,25,15,003.50	LOA no. ECR-CAO-C-S/Engineering/107192700 62031 dt. 16.09.2022	BB Construction -JV Construction	27.09.22	16.03.2024	80.0%	Asutosh K Mishra CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work is in progress	21,25,15,003.50
93	Tender No. ECR-CAO-C-S-ETEN-86-22-23 for Conducting Final Location Survey (FLS) and soil investigation work for construction of Bihta-Aurangabad (120.077 km) new line project and Gaya Daltonganj (136.83 km) via Rafiganj New line project..	Rs. 37781966.5	CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-86-22-23 / 10692780076937 Dated: 15/05/2023	M/s SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED. 1101A, 11th Floor, Tower A-II, Corporate Park, Plot No. 7A/1, Sector 142 Noida-201301 Uttar Pradesh		14.03.2024	30%	Avinash Sahani AEN-1/C/DDU	Work is in progress	Rs. 37781966.5

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
94	Conducting FLS and soil investigation work of Tori-Chatra - Kastha /Paraiya near Gaya (New Line Tiura) Pipradih.	2,38,93,998.48	LOA no. ECR-CAO-C-46-22-23S/Engineering/0086140062628 dt. 27.09.2022	CE-Testing co. Pvt. Ltd.	6.10.22	09.02.2024	40%	Asutosh K Mishra CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work is in progress	2,38,93,998.48
95	Balance track Linking & other ancillary misc. works in connection with construction of fly over bye pass line connecting GC line in Bandhua and KEU-Gaya line in Paimar.	17926994.00	ECR/ECRSC/Civil/2022/0015 dt.06.12.2022	M/s Amit Kumar,Vijay Nagar, Kankarbagh Patna-800020 (Bihar).	12.11.2022	02.5.2023 02.8.2023 (Further extension under process)	80.00%	Sri Shailesh Kumar, AEN/Con/Gaya	Work is in progress	18804316.58
96	Construction of Toe wall, Ballast retainer wall,Trolley refuges, Bridge steps,Bridge Inspection Platform ,Pathway, Drop wall,Curtain wall and Providing and fixing Boundary Pillars, Height gauges, Track side Indicators Board &Signages, Painting ,Lettering ,and other ancillary work in connection with CRS Inspection of fly overbye pass line connecting GC line in Bandhua and KIUL-GAYA Line in Paimar	26668636.37	ECR/ECRC/Civil/2023/0031 dt.31.5.2023	MOHAN SHARMA-GAYA ,PANJABI COLONY , GAYA, Bihar 823001	10.4.2023	6.12.2023	95%	Sri Shailesh Kumar, AEN/Con/Gaya	Work is in progress	30966203.00
97	Tender No. ECR-CAO-C-S-ETEN-SLT-25-18-19 in Single Packet System for the work of "Construction of Road Over Bridge (ROB) in lieu of L-Xing No. 11C in between Guraru & Ismailpur in Gaya & Mughalsarai GC Section of Mughalsarai Division".	10,38,87,699.11	ECR/CAO/Con/WT/S/432/4716 dt.07.08.18	M/S Binay Kumar Singh, Kankarbagh, Patna-800026	17.08.18	18.06.2024	80.0%	Asutosh K Mishra CE/C/South, Rameshwar Singh, Dy.CE/C/DDU,	Work is in progress	8,88,98,471.00
98	Earth Work in embankment, cutting, compaction, blanketing, turfing, Construction of minor bridges and others associated works along with controlled blasting by use of Muffling & other ancillary activities from Km 27.400 to Km 28.200 and at Jharahi yard in connection with construction of new BG Rail line from Koderma to Tilaiya under jurisdiction of Dy. CE/C/DHN	28,93,64,234.75	CAO-C-South-HQ-Engineering/ECR-CAO-C-S-ETEN-60-22-23 dt.20.03.23	MIRAL INFRASTRUCTUREAH MEDABAD		31.12.2024	20.0%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN		49,08,44,452.26
99	Manufacturing of stone ballast (machine crushed) from Railway boulders available from Km 27.070 to 28.200, Km 29.700 to 29.900, Km 30.240 to 30.400, Km 31.050 to 31.300, Km 32.340 to 32.500 & Km 37.640 to 38.490 in Koderma-Tilaiya Section and transporting and stacking along the railway alignment and spreading on Railway formation in Koderma-Tilaiya Section from Km. 24.500 to 46.000 under Jurisdiction of DYCE/C/DHN	124356668.6	CAO-C-South-HQ-Engineering/ECR-CAO-C-S-ETEN-77-22-23 dt.16.09.2023	MIRAL INFRASTRUCTUREAH MEDABAD		18.06.2024	10.0%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work is in progress	17,08,18,454.00
100	ECR-CAO-C-S-09-19-20 in Two packet system for work of " Construction of major bridges at Km. 31.986 , Km./ 33.475, Km. 40.6850 , Km. 43.000 and Km. 48.410 including super structure and other associated work in connection with construction of new BG Rail line from Koderma to Tilaiya under Dy.CE/C/DHN	1307970736.18	ECR/CAO/Con/WT/S/507/5895 dt. 13.08.13	Dineshchandra R. Agrawal Infrastructure Pvt. Ltd. Ahmedabad	21.10.19	31.12.2024	55.00%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	1,42,24,54,391.67

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
101	ECR-CAO-C-S-ETEN-23-19-20 for earthwork in embankment , compaction blanketing, turfing and construction of minor bridges and other associated works from Km. 44.00 to Km 39.00 in connection with construction of new BG Railw between Koderma to Tilaiya	82,06,41,003.40	ECR/CAO/C/S/ETEN-23-19-20/10219090009176 dt. 04.11.19	M/s GKC ANPR JV, A-701 7th floor, Indu Annexe, 13th Phase KPHB Colony Kukatpally, Hyderabad	27.12.19	31.05.2024	92.00%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	1377287728.51
102	ECR-CAO-C-S-ETEN-25-19-20 for earthwork in embankment , compaction blanketing, turfing and construction of minor bridges and other associated works from Km.32.40 to Km 39.0 in connection with construction of new BG Railw between Koderma to Tilaiya	1,05,44,30,145.42	LOA No. ECR/CAO/Con/WT/Agt/South/439, dt.19.03.2020	Dineshchandra R. Agrawal Infrastructure Pvt. Ltd. Ahmedabad	21.02.20	31.01.2025	89.00%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	1615663826.42
103	Tender No. ECR-CAO-C-S-ETEN-03-23-24 closing date 16-05-2023 15:30 for Construction of Major Bridges-108, 111, 112 and 114 and other associated works in Jharahi - Kheraund section in connection with new BG Line between Tilaiya to Koderma under jurisdiction of Dy CE/Construction/Dhanbad	1,13,12,43,062.22	ECR/CAO/C/S/ETEN-03-23-24/0816220079035 dt. 13.06.23	Royal Infraconstru Ltd., Godrej waterside Building, Tower No. 1, 4th Floor No. 401, Plot No-5, D.P. Block, Salt Lake Sector-V, Kolkata-700091.	27.07.23	31.07.2024	45.00%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	1,28,46,73,228.00
104	ECR-CAO-C-S-ETENSLT 06-23-24 for the work of construction of major bridge 118, of span 4x30.5 mtr, composite girder at Ch. 38.70 of Jharhi-jamundaha section in c/w new BG Line between koderma and tilaiya.	30,30,92,761.96	ECR/CAO/C/S/ETEN-SLT-06-23-245/00816220081928 dt. 19.07.23	Royal Infraconstru Ltd., Godrej waterside Building, Tower No. 1, 4th Floor No. 401, Plot No-5, D.P. Block, Salt Lake Sector-V, Kolkata-700091.	02.08.23	31.03.2024	90.00%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	31,26,30,626.00
105	e-Tender No. ECR-CAO-C-S-ETEN-57-18-19 in Two Packet System for the work of "Earth work in embankment, compaction, blanketing, turfing, construction of minor bridges, major bridge (Km.26.123), RUB, FOBs and other associated works from Ch.24.400 Km. to 32.405 (Excluding Tunnel) in connection with construction of new BG Rail line from Koderma to Tilaiya under jurisdiction of Dy.CE/Con/DHN.	909875672.77	LOA No. ECR/CAO/Con/WT/South /459/7143 dt.29/11.03.12.18	MBPL-KLD (JV), 9, Industrial Estate, Rewa Road, Satna (M.P.) 485001	12.12.18	30.09.2024	74.00%	Surjeet Kumar Jha, CE/C/GB, Vikram Sheth Dy.CE/C/2/DHN	Work in progress	1,08,01,19,490.97
106	e-Tender No. ECR-CAO-C-S-ETEN-58-18-19 in Two Packet System for the work of "Earth work in embankment, compaction, blanketing, turfing, construction of minor bridges, Station building, platform, FOBs and other associated works from Ch.44.00 Km. to 49.50 in connection with construction of new BG Rail line from Koderma to Tilaiya under jurisdiction of Dy.CE/Con/DHN.	851415842.58	LOA No. ECR/CAO/Con/WT/South /458/7142 dt.29/11.03.12.18	M/s Shree Balaji-ANPR (JV), No. 7/5 Chandrama Complex Unit-III, Kharavel Nagar, Bhubaneshwar-751001	19.02.19	31.05.20244	98.50%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	1193794060.64

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
107	ECR-CAO-C-S-ETEN-58-19-20 for Balance earthwork in embankment , compaction blanketing, turfing and construction of minor bridges and other associated works from Km.28.20 to Km 32.405 (excluding tunnel part) in connection with construction of new BG Railw between Koderma to Tilaiya under jurisdiction of Dy.CE/C/DHN	1,37,16,07,036.80	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-S-ETEN-58-19-20/00932850018858 d. 08.05.20	Dineshchandra R. Agrawal Infrastructure Pvt. Ltd. Ahmedabad	12.05.20	30.06.2024	72.00%	Surjeet Kumar Jha, CE/C/GB, Vikram Sheth Dy.CE/C/2/DHN	Work in progress	1557081295.90
108	e-Tender No. ECR-CAO-C-S-ETEN-36-19-20 in Single Packet System for the work of "Supply and stacking and spreading of stone ballast linking of permanent way including transportation of P.waymaterials like Rail sleepers etc between Km. 49.500 and Jharhi Km.46.00 (including jharhi yard) post of Koderma-Tilaiya in c/w new line between Koderma-Tilaiy undeer Dhanbad Division of ECR".	93924936.24	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-S-ETEN-36-19-20/01073630013072 dt.0601.20	Nidhi Creative Infrastructure Pvt. Ltd., 404, Manglam A24, Hemant Basu Sarani, Kolkata- 700001	15.01.20	31.06.2024	80.00%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	93986000.00
109	Tender no. 57 of 2017-18 (Single)/South for the work of "Desing , Drawing & Proof checking of Major bridge in ECR under the jurisdiction of CAO/Con/South	34500000	ECR/CAO/Con/WT/Ag/S outh/353 dt. 14.09.2018	RITES Limited, RITES Bhawan, No. 1, Sector-29, Gurgaon-122001.	20.12.2017	30.11.2024	92%	Surjeet Kumar Jha, CE/C/GB, Vikram Sheth Dy.CE/C/2/DHN	Work in progress	34500000.00
110	Tender No. ECR-CAO-C-S-ETEN-32-21-22 closing date 16-08-2021 15:30 for Construction of 4 no. single line BGTunnels (approx total length 1200 RM) between Km 28.300 to Km 35.100 including 50m cutting on each face of all tunnel for opening of face in connection with construction of New BG Rail line from Koderma to Tilaiya under jurisdiction of Dy.CE/C/DHN	562181630.5	: CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-32-21-22 / 10393890043006 dt. 07.10.21	M/s RR CONSTRUCTIONS AND INFRASTRUCTURE INDIA PRIVATE LIMITED- HYDERABAD	15.10.2021	30.12.2024	30%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	691310256.62
111	Tender No. ECR-CAO-C-S-ETEN-51-21-22 balance earthe work in embankment , compaction blanketing, turfing construction of minor bride and other associated works from Km. 44.00 to 45.540 and CC catch water drain from km 39.00 to 49.500	441106271.1	: CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-51-21-22 / 0081622000050033 dt.21.02.22	Royal Infraconstru Ltd., Godrej waterside Building, Tower No. 1, 4th Floor No. 401, Plot No-5, D.P. Block, Salt Lake Sector-V, Kolkata-700091.	5.03.22	31.07.2024	76%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	905885234.35
112	Tender No. ECR-CAO-C-S-ETEN-52-21-22 balance earthe work in embankment , compaction blanketing, turfing construction of minor bride at km. 35.905 and other associated works from Km. 32.470 to 35.340 and CC catch water drain from km 39.00 to 49.501	584521604.8	: CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-52-21-22 / 00863410050036 dt.21.02.23	Mehrotra Buildcon Pvt Ltd.	5.03.22	31.12.2024	30%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	843026495.64
113	Tender No. ECR-CAO-C-S-64-21-22 for Desing and construction , supervision of 4 no single line BG Tunnels (Approx total length 1200 Rm) between 28.300 to Km 35.100 excluding about 50 m to 100m in connection New BG Rail line from Koderma to Tilaiya	13337878.55	CA No. ECR/CAO/C/Wt/523 DT. 31.05.2022	Geoportal Engineering	15.05.22	31.08.2024	65%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	22441877.00

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
114	Tender No.ECR-CAO-C-S-ETEN-SLT83-21-22 for "closing date 12.04.2022 15:30 for Shifting of utilities with proposal of construction Main Station building with road & circulating area, Service building, Godown & Store, Boundary Wall, FOB, Over Head Water Tank with minimum capacity 100000 Gallon, Deep Tube well, and Pump house & DG Room in connecti0on with the proposed alignment of Dedicated Freight Corridor (DFC) double line track at Koderma Junction in Dhanbad Division under Dy. CE/Con/Dhanbad.	429319764.9	LOA No. CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-SLT83-21-22/00896170050002 dated 13.05.2022	M/S Adyaraj, Developers Private Limited 202 Visnu Palace East Boring Canal Road Patna 800001	20.05.22	31.08.2024	55%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	394078920.23
115	Tender No. ECR-CAO-C-S-ETEN-02-22-23 closing date 26.04.2022 15:30 for Construction of 2 Nos. RUB/LHS in lieu of existing level crossing No. 12/C/T at km. 311/25-27 & 13/C/E at km. 314/9-11 in between PKA-MPO section of Dhanbad division on ECR.	187938043.5	LOA No. -CAO-C-SOUTH-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-02-22-3/01128120055237 Dated:31.05.2022	M/s BINOD KUMAR YADAV-KODERMA ,At PO Gujhandi Jhumri Telaiya Koderma-825409 Jharkhand, India.	15.06.22	30.04.24	40%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	204524503.10
116	ECR-CAO-C-S-ETEN-06-22-23 for the work of Construction of 02 nos. RUB/LHS in lieu of existing level crossing no. 16/C/2E , 17C/T between PKA-MPO	121411851.7	CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-06-22-23 / 10615830058068 dt. 15.07.2022	Perron Construction and RC JV	22.07.22	30.04.2024	35%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	133337251.68
117	Tender No. ECR-CAO-C-S-ETEN-01-22-23 closing date 26-04-2022 15:30 for Construction of 6 Nos. RUB/LHS in lieu of existing level crossing No. 4/C/E at km 277/22-24, 5/C/T at km 278/18-20, 6/C/T at km 281/4-6, 7/C/E at km 283/16-18,10A/C/T at km 306/11-13 & 11/C/T at km 309/19-21 in between PKA-MPO section of Dhanbad division on ECR	632584267.6	CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-01-22-23 / 10615830058068 dt. 14.07.2022	M/s ISC PROJECTS - GSM JV	18.07.22	25.02.2025	30%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	611570618.00
118	Tender No. ECR-CAO-C-S-ETEN-13-20-21 for supply of welding protion etc. Koderma (Including) to Jharhi in c/w Koderma- and Tilaiya under Dhanbad Division of ECR.	13217564.55	CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-C-S-ETEN-13-20-21/00854630027239 dt. 19.10.20	M/s India Thermit	18.04.2021	31.10.2024	5%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	13217564.55
119	Tender No. ECR-CAO-C-S-ETEN-22-23-24 for 1Rock fall protection, slope stabilization and other associated works for vulnerable locations between Km 40.000 to Km 49.200 of Koderma-Tilaiya new B.G. Rail line project work	172906897.6	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-SETEN-22-23-24 / 00842020090032 Dated: 30/10/2023	M/s GARWARE TECHNICAL FIBRES LIMITED-PUNE PLOT NO11 D1 MIDC CHINCHWAD PUNE PUNE- 411019 Maharashtra, India		29.10.2024	30%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	<b>29,51,69,955.56</b>

**CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna**

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
120	Tender No. ECR-CAO-C-S-ETEN-25-23-24 for the work of "Composite works (Civil(including P.way work) & Electrical) involving Earthwork in Formation, Cutting, Blanketing, P.Way work, Construction of 01 no major bridge (8X18.3+2X12.2m), Minor bridges, RUB/ROB, Retaining wall, FOB, Platform, Station Buildings, Service Buildings, Approach road, Circulating area, Side Drain & Catch Water Drain, Supply and spreading of ballast, Linking of track including dismantling of P.Way track and transportation of P.Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11 KV/33 KV H.T. & L.T. overhead lines coming under proposed alignment between Chandrapura (including yard) and Jamuniatand (including yard) stations in connection with doubling of Chandrapura - Jamuniatand section in Dhanbad Division of East Central Railway	91,07,94,278.49	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-SETEN-22-23-24 / 00861470093607 Dated: 19/12/2023	MIRAL INFRASTRUCTUREAH MEDABAD		18.06.2024	10%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	864794014.59
121	Tender No. ECR-CAO-C-S-ETEN-57-23-24Composite works (Civil & Electrical) involving Earthwork, Blanketing, P.Way work, Minor& Major Bridge work, ROBs/LHS, Retaining wall, Shifting of Utilities, Station buildings, Quarters, Drain, Road diversion, Supply and spreading of ballast, supply of P.Way materials, Linking of track and other P.way work and other ancillary associated Civil Engineering works and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11 KV/33 KV H.T. & L.T. overhead lines coming under proposed alignment between Pradhankhanta (DFCC/IR CH:261.200/260.200) to Gomoh (DFCC/IR CH: 28.470/300.15) Approx. 39.00 KM Route, KM including New Pradhankhuntha yard and Excluding 1.4 KM (DFCC/IR CH: 271.090/270.090 to DFCC/IR Ch: 272.490/271.490) in connection with construction of 3rd & 4th Double line track in Dhanbad Division of East Central Railway under Dy/CE/Con/Dhanbad	6,18,73,48,411.56	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-SETEN-57-23-24 / 009305101010Dated: 16/04/2024	M/sABCI-SCPL-SIPS JV		15.10.2024	0%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	6410758858.30

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
122	Tender No. ECR-CAO-C-S-ETEN-49-23-24 Composite works (Civil & Electrical) involving Earthwork, Blanketing, P.Way work, Bridge work, Retaining wall, FOB, Platform, Station Buildings, Drain, Approach road, Circulating area, Supply and spreading of ballast, Linking of track including dismantling of P.Way track and transportation of P.Way materials and other ancillary Civil Engineering work and Supply, Installation, Testing and commissioning in connection to electrification with 2X25 KV OHE system and Electrical General work and Removal/Modification of various electrical infringements 11 KV/33 KV H.T. & L.T overhead lines coming under proposed alignment between Sindri Marshalling yard to Sindri Town in connection with the yard remodelling of Sindri marshalling yard with Revival of Sindri Town south line in Dhanbad Division of East Central Railway under Dy/CE/Con/Dhanbad	30,90,64,824.26	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-SETEN-49-23-24 / 01128120095665 Dated: 17/01/2024	M/s BKV-HEW JV, Koderma		16.07.2025	5%	Surjeet Kumar Jha, CE/C/GB, Manish Kumar Dy.CE/C/2/DHN	Work in progress	348872772.01
123	Tender No. 67 of 2015-16 (Open)/South in Two Packet System for the work of "Construction of foundation & substructure and Superstructure including assembling, erection and launching of girders of Major bridges at Ch.35/8-9 (2x12.2+1x18.3m, Composite Girder), 38/1-2 (2x12.2+1x18.3m, Composite Girder), 44/8-9 (1x12.2+1x18.3m, Composite Girder), 52/2-3 (1x12.2+1x18.3m, Composite Girder), 55/1-2 (4x12.2, Composite Girder), 58/3-4 (1x18.3m, Composite Girder), 60/5-8 (7x18.3m, Composite Girder), 63/1-2 (1x12.2, Composite Girder), 69/1-7 (9x45.45+2x18.3m, Through + Composite Girder), 72/8-9 (1x18.3m, Composite Girder), 73/4-6 (4x30.5+2x18.3m, Composite Girder) & 75/8-9 (1x30.50, Composite Girder) and other associated work in between Ramna (Km 32.37) - Dudhinagar (Km 78.31) section in connection with Ramna -Singrauli Doubling projects under Dhanbad Division in ECR".	1260052896	ECR/CAO/Con/WT/South /300 Dt.14/09/16	Gannon Dunkerley & Co. Ltd., B-228, Okhla Industrial Area, Phase-I, New Delhi-110020	08.11.16	31.12.23	95.00%	Jawaid Akhtar CE/C/C, Ranjeet Kumar. DyCE/C/RNQ,	Work in progress.	1,17,68,12,529.34
124	e-Tender No. ECR-CAO-C-S-ETEN-36-18-19 in Two Packet System for the work of "Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Wyndhamganj Km.57.100 (Excluding Yard) and Dudhinagar Km.79.00 (Including Yard) in connection with doubling between Ramna and Singrauli under Dhanbad Division of ECR".	226308472.7 (1st variation for Rs.274164227.32)	ECR/CAO/Con/WT/South /443/7099 Dated:28/11/2018	M/s Jyoti Construction, Vill+P.O- Papraur, P.S. Barauni, Distt- Begusarai-851210	28.11.18	31.03.2024	95.00%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Work in progress.	18,67,17,852.40

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
125	Tender No. ECR-CAO-C-S-ETNLT-39-22-23 closing date 11.08.2022 15:30 for Conducting Final Location Survey Soil investigation work & Drawing of bridges/ Other Structure in connection with New Line Between Wyndhamganj to Ambikapur (180 km) New Line under Dy. CE/Con/Renukut in Dhanbad Division of East Central Railway	3,06,91,795.90		M/s CONSULTING ENGINEERS GROUP LIMITED- JAIPUR	10.12.22	30.08.23	40.00%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Work in progress.	3,80,51,877.00
126	Tender No. ECR-CAO-C-S-ETEN-59-22-23 closing date 25-10-2022 15:30 for Passenger amenities work, Development of circulating area, Renovation of old krishnashila stn. building, RPF barrack, Drain work, PWI office/store, tower wagon shed, water supply arrangement , Approach road, PF shed and other miscellaneous works in compliance of CRS stipulation between Karaila road to Sakhtinagar section in connection with doubling of Karaila road to Sakhtinagar BG rail line project under	7,98,51,863.92	CAO-C-S-HQ-Engineering/ECR-CAO-S-ETEN-59-22-23 23/00905550065119 dt.25.11.22	M/s Panapur Construction Private Limited-East Delhi, D-29, Ground Floor, Ganesh Nagar, Pandav Nagar Complex, East Delhi-110092	22.12.22	25.04.2024	60.00%	Jawaid Akhtar CE/C/C, Ranjeet Kumar. DyCE/C/RNQ,	Work in progress.	8,72,15,651.67
127	Tender No. ECR-CAO-C-S-ETEN-63-22-23 closing date 21.10.2022 15:30 for Maintenance of Track including miscellaneous Permanent way work and other related works in connection with maintenance of New Doubling Track between Karaila Road-Anpara (km. 11.06) and Krishnashila to Shakti Nagar (10.71 Km) section including yards (Total length-21.77 Km) under Karaila Road-Shaktinagar Doubling Project	1,03,52,790.38	CAO-C-S-HQ-Engineering/ECR-CAO-S-ETEN-63-22-23 10501140065738 dt.15.11.22	M/s S P Shah Construction- Singrauli, Harrawaha Tiwara Singrauli, Pin Code-486886 (MP)	16.11.22	14.11.23	65.00%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Work in progress.	1,29,42,605.81
128	Tender No. ECR-CAO-C-S-ETEN-54-22-23 closing date 07-10-2022 15:30 for Earthwork in cutting, filling, compaction, blanketing, turfing, Extension of Minor Bridges, construction of Control building for weigh bridge and barrier at Level crossing, Road work, retaining wall, Drain work and other associated work as per Railway specification and standards for the Construction of Engine Escape line and wharf wall siding for the NCL Khadia Project under Dy. CE/C/Renukut unit under Dhanbad Division of East Central Railway	18,11,01,176.04	CAO-C-S-HQ-Engineering/ECR-CAO-S-ETEN-54-22-23/00905550065119 dt.04.11.22	M/s K.N International Limited-Sonebhadra, Cinema Road, Anpara,Sonebhadra-231225,Uttar Pradesh	14.11.22	30.06.2024	45.00%	Jawaid Akhtar CE/C/C, Ranjeet Kumar. DyCE/C/RNQ,	Work in progress.	19,55,61,614.54
129	e-Tender No. ECR-CAO-C-S-ETEN-31-18-19 in single Packet System for the work of " supply of welding portion and supervision of weding of rail joints by SKV process from Garwa Road(Excluding) to Dudhi nagar (Including) under Dy.CE/C/RNQ in connection with doubling between Garwa and Singrauli under Dhanbad Division of East Central Railway".	3,29,21,073.41	DCE/Con/CPU/WT/agt/05 of 18-19 dated 03.04.2019	The India Thermit Corporation Ltd., 84/22, Fazalganj, Kanpur,(UP)	12.06.2019	30.04.2024	65.00%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	3,71,98,953.00

**CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna**

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
130	Tender No. 57 of 2015-16 (Open)/South in Two Packet System for the work of "Earth Work in formation in Cutting/filling including compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quarters & platforms, FOB's & other miscellaneous activities and associated works between Obra Dam Km.138.900 (Excluding Yard) to Mirchadhori Km.166.500 (Excluding Yard) in connection with Doubling of Ramna-Singruli (160 Km.) BG Rail line Project under Dhanbad Division in ECR".	1078306021.5 (2nd variation for Rs.1341686536.5)	ECR/CAO/Con/WT/South /303 Dated:24/05/2017	Hindustan Steel Works Construction Ltd., Administrative Building, Bokaro Steel City, Jharkhand-827001.	18.09.2026	30.04.2024	92.00%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Work in progress.	1,04,17,50,091.00
131	e-tender No. ECR-CAO-C-S-ETEN-55-17-18 in Two Packet System for the Work of "Construction of foundation & substructure and Superstructure including assembling, erection and launching of girders of Major bridges at Ch. 3.30 (5x12.20, Composite Girder Br No 9), Ch.4.1 (3x12.2m+1x18.3, Composite Girder Br No. 11), Ch.10.35 (1x18.3, Composite Girder Br No 23), Ch.12.9 (14x24.40m, Composite Girder Br No 27), Ch. 14.3 (5x30.5, Composite Girder Br No 31), Ch. 14.55 (1x18.30m, Composite Girder Br No 32), Ch. 16.20 (1x30.5+2x18.30+1x12.2m, Composite Girder Br No 35), Ch. 12.3 (1x30.50+2x12.2m, Composite Girder Br No 44), Ch. 29.40 (1x24.40m, Composite Girder Br No 66A/4), Ch. 30.20 (1x12.2m, Composite Girder Br No 68A/5) & Ch. 30.90 (1x24.40m, Composite Girder Br No 69C/7) and other associated work in between Karaila Road (Km 1.54)-Shakti Nagar (Km 33.40) section in connection with Karaila Road -Shakti Nagar Doubling projects under Dhanbad Division in ECR"	1330324717	ECR/CAO/Con/WT/South /392/2544 dated 10.05.18	M.G. Contractors Pvt. Ltd., 603, Ring Road Mall,Near Deepali Chaowk, Rohini, New Delhi 110085	06.06.2018	30.06.24	96%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Work in progress.	1,24,32,18,992.00
132	e-tender No. ECR-CAO-C-S-ETEN-65-17-18 in Two Packet System for the Work of "Earth Work in formation includes Cutting, filling, compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges including inspection steps, board, construction of platforms, FOB's & other miscellaneous activities like curve Board, Km Post, Gradient post LWR Post, Hectometre post, Boundary pillar etc and other associated works between Karaila Road Km.1.540 (Excluding Yard) to Km.15.400 (Including Anpara Yard) Between Anpra-Krishna Shilla in connection with Doubling of Karaila Road-Shakti Nagar BG Rail line Project under Dhanbad Division in ECR"	845146170.71 (Rs. 2nd variation for Rs.1048737522.91)	ECR/CAO/Con/WT/South /397/2544 dated 21.05.18	RSR-PBS(V) 79-15-8/2, Tilak Road Prashanthi Estates, Rajahmundry - 533103, East Godavari Dist, Andhra Pradesh	24.05.2018	30.04.2024	93%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Works in progress	96,52,97,432.00

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
133	Supply, stacking and Spreading of stone ballast, linking of permanent way including transportation of P.way material like Rail, Sleeper, Fittings etc. and other associated works as per Railway's specification and standard between Obra Km 138.900 (Excluding Yard) and Khldil Road Km 157.100 (Including Yard) in connection between Ramna and Singrauli under Dhanbad Division of ECR.	187639569.23	Acceptance Letter No. ECR/CAO/Con/WT/South /428/409 Date- 15.01.2019	MBPL-KLD (JV)	14.02.2019	30.06.2024	75%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Works in progress	16,37,11,515.00
134	Tender No. 56 of 2015-16 (Open)/South in Two Packet System for the work of "Earth Work in formation in Cutting/filling including compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quarters & platforms, FOB's & other miscellaneous activities and associated works between Jogidih Km.110.900 (Excluding Yard) to Obra Dam Km.138.900 (Including Yard) in connection with Doubling of Ramna-Singrauli (160 Km.) BG Rail line Project under Dhanbad Division in ECR".	1258586124.76 (2nd variation for Rs.1502567551.75)	ECR/CAO/Con/WT/South /284 Dated15/12/2016	Gannon Dunkerley & Co. Ltd., B-228, Okhla Industrial Area, Phase-I, New Delhi-110020	27.06.16	29.02.2024	95.00%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	1,22,43,91,704.00
135	Maintenance of track including misc. P,way work and other related work in c/w maintenance of new doubling track between Jharokhas- to MUF (8.685 Km) and Munipur to Renukut (5.695 Km) and salaibanwa to Obra dam etc.	22161209.05	ECR/ECRC/Civil/2023/00 33 dt. 13.06.2023	Raj construction Koderma	05.02.23	24.05.2024	50.00%	Ajay kumar choudhry, Sanjay kumar , AEN , Manor Kumar Sinha , Gautam Kumar SSE/P/way	work in progress	2,30,07,863.00
136	Tender No. 60 of 2015-16 (Open)/South in Two Packet System for the work of "Earth Work in Cutting/filling including compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quarters & platforms, FOB's & other miscellaneous activities and associated works in between Dudhinagar Km.79.00 (Excluding Yard) to Jogidih Km.110.900 (Including Yard) in connection with Doubling of Ramna-Singrauli (160 Km.) BG Rail line Project under Dhanbad Division in ECR".	1171387490.7 (3rd variation for Rs.1507436792.91)	ECR/CAO/Con/WT/South /285 Dated: 15/12/2016	Gannon Dunkerley & Co. Ltd., B-228, Okhla Industrial Area, Phase-I, New Delhi-110020	25.06.16	31.06.2024	95.00%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	1,14,59,03,426.00
137	Construction of 60 Bed Running Room at Singrauli and 30 Bed Running Room at Shaktinagar including Roads & Boundary walls and tree plantation by MIYAWAKI Method under Dy.CE/Con/Renukut in connection with Doubling of Ramna- Singrauli & Karaila Road Shaktinagar BG Rail Line Project under Dhanbad Division in ECR	6,11,16,367.67	CAO-C-SOUTH-HQENGINEERING / ECR-CAO-C-S-ETEN-83-22-23 / 00885270075536 dt.20.04.2023	BAGHEL INFRASTRUCTURES PRIVATE LIMITED SONEBHADRA	01.05.2023	30.06.2024	65.00%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	7,97,06,567.44

**CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna**

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
138	e-Tender No. ECR-CAO-C-S-ETEN-51-17-18 for the work of "Manufacturing of stone ballast (machine crushed) from Railway boulders available Between Km Chopan (Ch.142.039) - Billi (Ch. 134.490), Salaibanwa (Ch. 131.088)-Billi (Ch. 134.490), Billi (134.490)-Obra (Ch. 138.900), Obra (Ch. 138.900)-Salaibanwa (Ch.132.770) in RMF-SGRL Section and transporting and stacking along the Railway alignment/formation between Chopan (Ch.142.039) - Billi (Ch. 134.490), Salaibanwa (Ch. 131.088)-Billi (Ch. 134.490), Billi (134.490)-Obra (Ch. 138.900), Obra (Ch. 138.900)-Salaibanwa (Ch.132.770) or any other location in RMF-SGRL Section in connection with construction of doubling of Rail line between RMF-SGRL and Billi-Chopan in Dhanbad Division".	42960941 (2nd variation for Rs.59995844.20)	ECR/CAO/Con/WT/South /342 Dated: 19/06/2018	Sinha Infratech Pvt. Ltd., Bhagat Singh Colony, Singrauli (M.P).	14.02.18	15.07.23	100%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work Completed.	4,54,27,582.00
139	e-Tender No. ECR-CAO-C-S-ETEN-90-17-18 in Two Packet System for the work of "Construction of ROB No. 382 Ch.137/13-14 (KM137.816) between Billi & Chopan & ROB No. 365 at Ch.131/5-6 (KM131/284.920) between Gurmura & Salaibanwa and other ancillary works in connection with doubling of Billi-Chopan & Ramna-Singrauli line project under Dhanbad Division of East Central Railway".	216130160.03	ECR/CAO/Con/WT/South /410/5765 Dated:18/09/18	Parmanand Adwani AM Infratech JV, Regd. Office- Auri More, Bina Road, Anpara, Sonbhadra (Uttar Pradesh)	18.09.18	31.03.2024	95%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work completed.	19,95,76,446.26
140	Supply and welding portion and supervision for welding of rails joints by SKV process from Dudhinagar (excluding ) to chopan (including) to Obra under Dy.CE/Con/CPU in connection with doubling between Garhwa and Singrauli under Dhanbad division of ECR.	24121521.06	DCE/Con/CPU/S/ Indian thermit Dt.110.12.2018	The India Thermit Corporation Ltd., 84/22, Fazalganj, Kanpur,(UP)	10.12.2018	31.03.2024	90%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	2,72,55,956.00
141	Preparation of estimate for Geo tech GAD scheme of work along with specification of items design and proof checking of the substructure tentative cost of complete bridge and complete schedule of major bridge No. 07 (Span 1x 30.48 m + 5x76.11m + 2x30/48m) between Obra-Paparakund at Ch.139.7-14 in connection with doubling between Garhwa and Singrauli under Dhanbad division of ECR.	13900000.00	ECR/CAO/C/WT/S/501/4 236 Dt.06.06.19	RITES Limited, RITES Bhawan, No.1, Sector-29, Gurgaon-122001.	05.03.20	30.09.2023 (Further extension of DOC is under process)	64%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	1,39,00,000.00
142	ECR-CAO-C-S-ETN-64-19-20 in Two e Packet System for the work of "Balance work of Construction of foundation & substructure and Superstructure including assembling, erection and launching of girders of Major bridges and other associated work in between Jogidih (Km 110.19) - Obra Dam ( Km 137.89) section in connection with Ramna - Singrauli Doubling projects under Dhanbad Division in ECR	94,68,37,552.18 (3rd variation for Rs.1400132863.60)	ECR/CAO/Con/WT/451 dt. 26.08.2020	M/s K.Venkata Raju Engineers And Contractors Private Limited-Vijayawada	08.05.2020	30.11.2023	100%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	1,00,49,92,759.00
143	Construction of 60 bed running room at Krishnashil station , augmentation of existing running room of Renukut construction of officer's rest house at Singrauli	169159370.9	ECR/CAO/C/WT/Agt/S/5 44 dt. 23.09.22	MBPL	26.05.22	30.06.2024	65%	Jawaid Akhtar CE/C/C, Ranjit Kumar DyCE/C/RNQ,	Work in progress.	16,05,66,225.91

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
144	ECR-CAO-C-S-ETN-63-19-20 in Two e Packet System for the work of "Balance work of Balance work of Construction of foundation & substructure and Superstructure including assembling, erection and launching of girders of Major bridges and other associated work in between Dudhinagar (Km 78.31) - Jogidih ( Km 110.19) section in connection with Ramna -Singrauli Doubling projects under Dhanbad Division in ECR	115,43,83,985.53 (1st variation for Rs.168,23,00,768.25)	ECR/CAO/Con/WT/455 dt. 04.09.2020	M/s Royal Infraconstru Limited - Kolkata Godrej Waterside Building	23.05.2020	31.03.2024	95%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	113,98,22,956.15
145	Tender No. ECR-CAO-C-S-ETEN-30-21-22 for Supply, Stacking and spreading of stone ballast, linking of permanent way including transportation of P. way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Muirpur Km. 99.330 (excluding yard) to Salaibanwa Km. 132.24 (Excluding Yard) in connection with doubling between Ramna and Singrauli under Dhanbad Division of ECR".	378474825.9	LOA No.CAO-C-South-HQ-Engineering/ECR-CAO-C-S-ETEN-30-21-22/ 01073630043328, dated-13/10/2021	M/s NIDHI Creative Infrastructure Pvt. Ltd. 805A, Diamond Heritage, 16 Strand Road Kolkata-700001 West Bengal, India	13.10.2021	12.04.2024	90%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	51,89,86,960.86
146	ECR-CAO-C-S-ETEN-SLT68 -21-22 for construction of new pit line CAMTECH design 28 coach length, provision of watering arrangement on PF No. 4 & 5 (Deep tube well and ) construction of PF no. 4& 5 with all the old FOB at Chopan station of DHN Dvision	129349592.3	ECR/CAO/Con/WT/AgT/S outh/528 dt. 20.06.222	Sindhuja Engineers & Contractors	16.05.22%	31.08.2023 ( Further extensionisunder orocess)	95%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	123212374.9
147	Tender No. ECR-CAO-C-S-ETEN-19-22-23 closing date 17-06-2022 15:30 for Supply, assembling, erection and launching of girders for Super Structure of Important Bridge No. 07 ( 2 X 30.48m( Plate girder) + 5 X 76.11 m(Open Web girder) + 1 X 30.48 M(plate girder) Obra Dam bridge including approach work, slope protection work and linking of track on bridge and approaches between Obra - Phaphrakund at Ch 139/7-14 in East Central Railway under Dhanbad Division in connection with Ramna-Singrauli doubling work	547713371.3	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-SETEN-19-22-23 / 00856500059795 dt. 10.08.2022	M/s RAHEE INFRATECH LIMITED-KOLKATA		10.05.2024	41%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	608568350.04
148	Tender No. ECR-CAO-C-S-ETEN-22-22-23 closing date 22-06-2022 15:30 for Balance earth work in formation, retaining wall and minor bridge work (Br no-265,266,267,268,269,271,272) and egirdering and jacketing work of major br no 262 (2x30.5m (underslung) 1x18.3m (plate girder) and other miscellaneous and associated work between Renukut (Ex) -Jogidih (Ex) section in connection with doubling of Ramna-Singrauli BG rail line project under Dhanbad division in ECR	351406356.7	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-CS-ETEN-22-22-23 / 00850900059796 dt. 10.08.2022	M/s TIPL - TSRNPL JV	22.08.2022 %	31.03.2024	90%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Work in progress.	381930963

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
149	Supply, stacking and Spreading of stone ballast, linking of permanent way including transportation of P.way material like Rail, Sleeper, Fittings etc. and other associated works as per Railway's specification and standard between Karaila Road Km 175.590 (Including Yard) and Singrauli Km 188.870 (Including Yard) in connection between Ramna and Singrauli under Dhanbad Division of ECR.	238027138.72	Acceptance Letter No. ECR/CAO/Con/WT/South /445/4234 Date- 06.06.2019	Radhanath Bhunia & Sons	07.08.2019	31.12.2023	94%	Jawaid Akhtar CE/C/C, Ranjit Kumar. DyCE/C/RNQ,	Works in progress	22,12,58,252.87
150	Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P.way materials like Rail, sleeper, fittings etc. and other associated works as per Railway's specification and standard between Km 15.400 to Shaktinagar (Including Yard) in connection with doubling between Karaila Road and Shaktinagar under Dhanbad Division of ECR".	185510934.73	Acceptance Letter No. ECR/CAO/Con/WT/South /467 Date- 22.12.2020	MBPL-KLD (JV)	06.09.2019	31.03.2024	90%	Jawaid Akhtar CE/C/C, Ranjit Kr. DyCE/C/RNQ,	Works in progress	16,37,33,276.71
151	Supply of welding portion and supervision for welding of rail joints by SKV process from Obra (Excluding) to singrauli (Including yard) under Dy.CE/C/Singrauli in C/W with doubling between garhwa and Singrauli under DHN division.	28932121.31	Acceptance Letter No. DCE/Con/CPU/India Thermit/SGRL Date- 14.12.18	The India Thermit Corporation Ltd., 84/22, Fazalganj, Kanpur,(UP)	02.01.2019	30.04.2024	87%	Jawaid Akhtar CE/C/C, Ranjit Kr. DyCE/C/RNQ,	Works in progress	2,79,85,000.00
152	Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P-way materials like Rail, sleeper, fitting etc. and other associated works as per Railway's specification and standard between Km 157.500(Excluding KDRD yard) and Km 175.00 (Excluding Karaila Yard) in connection with Doubling between Ramna - Singrauli under Dhanbad Division in ECR".	174804388.02	Accept L. No ECR-CAO-C-S-ETEN-33-19-20 dated 06.01.20	Mehrootra Buildcon Pvt Ltd.	15.01.2020	30.10.23	90%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Works in progress	17,73,86,788.02
153	passenger amenities work, improvement of existing station building work, approach road, boundary post, and other misc. work associated work with CRS inspection, between Jharokhas to Obra in c/e doubling between Ramna-Singrauli	93153919.78	LOA No. -ECR-CAO-C-S-ETEN-58-22-23/	Sinha Infratech Pvt. Ltd., Bhagat Singh Colony, Singrauli (M.P).	06.02.23	30.05.2024	45%	Jawaid Akhtar CE/C/C, Ranjit Kr. DyCE/C/RNQ,	Works in progress	10,58,96,532.23
154	Fabrication of In-situ Glude insulated joints 60Kg/52K for SLBN, OBRA, JRQ, MPF Yard, remodelling wrok under the section of Dy. CE/Con/CPU in connection with doubling between Ramna and Singrauli in Dhanbad Division of ECR .	21154747.46	Agreement No. ECR/ECRSC/Civil/2022/0018	M/s Arvind. Industries Kolkata	25.10.22	13.02.2024	80%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Works in progress	2,15,86,477.00
155	Fabrication of In-situ Glude insulated joints for 60Kg/52Kg rail as per RDSO's approved drg No. T-5361 & 5843 respectively are any other latest approved drawings and confirming to manual for Glued insulated joints-1998 issued by Ministry of Railways RDSO/Lucknow and in accordance with the the process sheet of E.C. Railway Plant Depot, Mughalsarai Dated 04.11.1998 with supply oa allfittings and accessories .	21424326.62 (1st variation for Rs.30899468.96)	LOA No. -ECR-CAO-C-S-ETEN-21-19-20/00932740014665 dated 29.01.2020	M/s Arvind. Industries Kolkata	13.02.20	29.04.2024	95%	Jawaid Akhtar CE/C/C, Shashi Kumar DyCE/C/CPU,	Works in progress	2,04,04,120.59

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrugat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
156	Tender No ECR-CAO-C-S-ETEN62-22-23 for Supply of 120,000 cum 50 mm size machine crushed track ballast confirming RDSO's specification IRS:GE-I June-2004 with upto date correction slips, for B.G. Railway track for Billi siding and loading the same into any type of Railway wagons for various projects under CAO/Con/South, ECR.	208909982.4	LOA No. -ECR-CAO-C-S-ETEN-62-22-23/01448930066853 dated 30.11.22	M/s Pradeep Colonisers And Suppliers Pvt Ltd SRA JV (JV)	28.12.2022	30.04.2024	74%	Jawaid Akhtar CE/C/C, Shashi Kr. DyCE/C/CPU	Works in progress	24,76,70,400.00
157	Passenger amenities work, improvement of existing station building work, approach road, boundary post, and other misc. work associated with CRS inspection, between Jharokhas to Obra in c/e doubling between Ramna-Singrauli	9264404236	LOA No. -ECR-CAO-C-S-ETEN-50-22-23/ dated 09.13.2022	Sinha Infratech Pvt. Ltd., Bhagat Singh Colony, Singrauli (M.P).		31.03.2024	15%	Jawaid Akhtar CE/C/C, Shashi Kr. DyCE/C/CPU	Works in progress	10,81,56,872.97
158	ECR-CAO-C-S-ETEN-66-19-20 in Two Packet System for the work of Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Km 1.500 to 15.400 in connection with doubling between Karaila Road and Shaktinagar under Dhanbad Division of ECR	195628479	CAO-C-South-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-66-19-20/ 00863410019044 dt. 13.05.2020	M/S Mehrotra Buildcon Pvt Ltd	18.05.20	31.12.2023	70%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Works in progress	20,08,95,213.01
159	ECR-CAO-C-S-WT-27-20-21 for the work of manufacturing of machine crushed ballast stone ballast from Rly. boulders etc. Mirchadhuri karaila Road Annapara etc. under Dy.CE/C/RNQ	37899139.16	CAO-C-South-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-27-20-21/ 10513580034025 dt. 01.04.211	Jai Maa Bhawani	15.05.21	31.10.22	47%	Jawaid Akhtar CE/C/C, Manish Kr. DyCE/C/RNQ,	Works in progress	3,99,51,127.40
160	ECR-CAO-C-S-ETEN-46-21-22 for Supply of portion and welding of 60kg/52kg (New/SH, 90/72 UTS rail) rail joints by Fusion Welding of Rail by Alumino Thermic process on cess /in situ as per IRS specification T-19-2020 with contractor's materials, labour, T&P etc. including welding supervisor complete in all respect under jurisdiction of CAO/Con/South	131557276.6	ECR/CAO/Con/WT/Agt/South/540 dt. 10.08.2022	THE INDIA THERMIT CORPORATION LIMITED-KANPUR	24.01.2022	31.10.2024	25.00%	S.K.JHA CE/C/GB. Rajeev Kumar Singh Dy.CE/C/DNR.	Work in progress	13,16,88,965.56
161	Tender No. ECR-CAO-C-S-ETEN-04-19-20 in Single Packet System for the work of "Earthwork in embankment, Cutting, Blanketing, Dismantling of Structure, PF Wall and PF Surfacing, Mankathan, Karauta and Patna	79.50Cr	ECR/CAO/Con/WT/S/502 /5214 dt. 15.07.2019	Rajkumar Singh Raja Construction Pvt. Ltd.	18.08.19	31.03.2024	50.89%	S.K.JHA CE/C/GB. Rajeev Kumar Singh Dy.CE/C/DNR.	Work is in progress.	62,80,11,517.15
162	Tender no. ECR-CAO-C-S-ETEN-17-22-23 for construction of minor bridges, retaining wall, and balance works in c/w ROR line from Karnauti to Bakhtiyarpur	60.52 Cr	ECR/CAO/Con/-C-S-HQ-ETEN-17-22-23 dt. 12.06.22	M/s Jhajharia Nirman Ltd, Bilaspur	18.06.2022	27.05.2024	89.41%	S.K.JHA CE/C/GB. Rajeev Kumar Singh Dy.CE/C/DNR.	Work is in progress.	48,82,90,486.32

CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrughat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
163	Tender No. ECRCAO-S-ETEN-SLT28-21-22 for Construction of Satellite shed for track machine at Bakhtiyarpur station of Danapur Division	5,02,02,468.23	CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-S-ETEN-SLT28-21-22 / 0095269004397 dt.27.10.2021	M/s DURGA CONSTRUCTION-PATNA	30.07.22	30.09.2023 (Further extension under process)	63.00%	S.K.JHA CE/C/GB. Rajeev Kumar Singh Dy.CE/C/DNR.	Work is in progress.	4,75,03,214.74
164	ECR-CAO-C-S-ETEN-42-22-23 Conducting Final Location Survey, Soil investigation work & Drawing of bridges / Other Structure in connection with New Line /3rd Line for Kiul-Jhajha, Barh to Bakhtiyarpur to Karnauti and MoreBarahiya in Danapur Division of East Central Railway	1,30,88,995.19	CAO-C-SOUTH-HQ-ENGINEERING / ECRCAO-S-ETEN-42-22-23 / 01190660061003 0095269004397 dt01.09.2022	DELHI INTEGRATED MULTI MODAL TRANSIT SYSTEM LIMITED-DELHI	13.12.2022	31.03.2024	80.00%	S.K.JHA CE/C/GB. Rajeev Kumar Singh Dy.CE/C/DNR.	Work is in progress.	1,33,22,132.51
165	ECR-CAO-C-S-ETEN-65-21-22 for Linking of Track including transportation of P.Way materials like Rail, sleeper, fittings etc. including drain, retaining wall etc. and other ancillary works in connection with Mankatha-Karota-Patner surface Triangle line from Karota- Patner Stn to Ashok Dham Stn. (including) of Patna-Kiul Main Line	7.20 Cr	ECR/CAO/C/WT/S/Agt/5 25 dt. 07.06.22	M/s A.K.Construction	08.04.2022	30.04.2024	37.50%	S.K.JHA CE/C/GB. Rajeev Kumar Singh Dy.CE/C/DNR.	Work is in progress.	7,91,25,975.18
166	Construction of Pier P12 to P23 and Abutment A2 of Viaduct, balance quantity of deck slab and pathway works in connection with ROR line from Karnauti to Bakhtiyarpur Link	39,91,67,144.60	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-81-22-23 / 10080880076519 dt.08.05.23	M/s BABA HANS CONSTRUCTIONS PRIVATE LIMITED-PATNA	15.05.23	21.07.2024	78.26%	S.K.JHA CE/C/GB. Rajeev Kumar Singh Dy.CE/C/DNR.	Work is in progress.	41,45,03,784.63
167	Supply, stacking, and spreading of stone ballast linking of track linking including transportation of P.way materials, like rail sleepers fitting etc. and other ancillary work in c/w BKP - BRH 3rd line from Kanranuti to Bakhtiyarpur link	5.20 Cr.	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-84-22-23 / 01053470081851 dt108.07.23	J.S.Company	01.08.23	19.07.24	42%	Arun Kuimar , XEN/C/GB	Work in progress	5.49 Cr.
168	Strengthening, important bridge no. 7 (J.P.Setu) by retrofitting as suggested by CSIR-SERC- Chennai and provision of inspection platform arount piers and view cutter etc of bridge no. 6 (viaduct) between PPTA-PHLG in c/w doubling of patliputra-pahleza	13.82	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-76-22-23 / 00972580072570 dt. 28.02.23	JCL infra Pvt. Ltd.	13.06.2023	28.08.2024	15.00%	Arun Kuimar , XEN/C/GB	Work in progress	13.35 Cr.

**CTE Statement for works costing more than Rs.1 crore under CAO/Con/South for 4th quarter December 23 to March 24, E.C. Railway, Mahendrughat, Patna**

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	
169	ECR-CAO-C-ETEN-46-23-24 for the work of Conducting Final Location Survey, Traffic Survey with EIRR/FIRR, Preparation of LOP for Engineering / Electrical / S&T Works, ESP, L-Section, General Arrangement Drawings of bridges / RUB/ROB, Preparation of Detailed Project Report (DPR), EPC/BOQ Tender Document and other Preliminary Activities for preparing Detailed Estimate on actual realistic Cost in connection with Kiul-Patna-Pandit Deen Dayal Upadhyay (KIUL-PNBE-DDU) 3rd and 4th line (390 KM)	5,38,57,324.10	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-46-22-23 / 10692780094170 dt. 28.12.23	SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED NOIDA		28.06.2024	20.00%	Arun Kuimar , XEN/C/GB	Work in progress	7,78,23,492.00
170	ECR-CAO-C-ETEN-48-23-24 for the work of Composite tender of Civil & Electrical works for Construction of Ara Bypass Line to be connected from Jagjivan Halt (PNBE-DDU Main line) to existing Ara-Sasaram line through link cabin (Y Connectivity at Ara) under Danapur Division of East Central Railway	47,75,27,573.91	CAO-C-SOUTH-HQ-ENGINEERING / ECR-CAO-C-S-ETEN-48-22-23 / 10130830095140 dt. 10.01.2024	1. M/s RBS-UEE JV, Dhanbad	20.01.2024	09.07.2025	1.00%	Arun Kuimar , XEN/C/GB	Work in progress	52,14,46,893.06