

Statement showing the quarterly progress report of Civil Engineering works of Dhanbad Division each costing more than Rs.1.00 (One) Crore for quarter ending September/2020.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
Under Sr.DEN/Estate/DHN												
1	DHN: Replacement of old & corroded water supply & sewerage etc.	29507850.46	35888447	Various rate	24M/DHN/18-19 dt. 24.05.18	M/s Daroga Pradhan	30.04.18	06.12.19	18010058	90%	(Kunal) Sr.DEN (Est.)/DHN	Final bill is awaited
2	Repairs of quarter of Bekarbandh, Rangatand, Traction, Hill & Hospital colony under AEN(1)/DHN	18238356	13896478	Various rate	43M/DHN/18-19 dt. 02.08.18	Durga Sharan Singh	15.05.19	02.09.2020	15288428	90%	(Kunal) Sr.DEN (Est.)/DHN	Final bill is awaited
3	Dhanbad Div: Dhanbad Chandrapura:(i) CTR(P)- 1.576 Km. (ii) TSR(P)- 3.70km & (iii) CTR(S) (TSR/P & TRR/S) - 2.618 Km.	10747465	11767289	Various rate	38M/DHN/18-19 dt. 13.07.18	M/s S.B. Enterprises	06.02.18	23.11.2020	5820402	80%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
4	DHN Augmentation of pipe line network at filter house, DHN for bifurcating of raw water & filter water to receive DW & S supply water and provision of new filtration unit of 30,000GPH capacity at DHN	21501326	23458425	Various rate	53M/DHN/18-19 dt. 04.09.18	Durga Sharan Singh	04.04.19	25.12.18	0.00	20%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
5	Dhanbad Yard- Replacement of foot over bridge (Kath Pool) near AYM cabin at HWH end.	23506967	25788703	Various rate	85M/DHN/18-19 dt. 28.12.18	M/s Sinha Infatech Pvt. Ltd.	01.11.18	26.09.2020	10016263	55%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
6	Improvement of existing running rooms at Dhanbad including extension of RR	19438304	18418846	Various rate	88M/DHN/19-20 dtd.02.08.2019	Durga Sharan Singh	18.05.19	24.10.2020	9392826	80%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
7	Repair to bridge, LC drain etc. for reintroduction of passenger and goods traffic in Dhanbad-Chandrapura line including all siding and links.	14781437	13028371	Various rate	87M/DHN/19-20 dtd.02.08.2019	Manish kumar	25.05.19	23.12.2020	8708103	80%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
8	Provision of 100 bedded Barrack accommodation and RPF camp complex with all modernized facilities at DHN for RPF	18020676	16755252	Various rate	65M/DHN/19-20 dtd.17.06.2019	R and P Construction	03.05.19	02.10.2020	3296889	20%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
9	Special repairs to type IV & above quarters in Dhanbad including repairs to transit No.920	19599407	19623966	Various rate	63M/DHN/19-20 dtd.17.06.2019	Subhash Singh Choudhary	09.05.2019	07.05.2020	15769501	90%	(Kunal) Sr.DEN (Est.)/DHN	Final bill is awaited
10	Construction of 12 units Type III quarters and 08 unit Type IV quarters in Dhanbad	40099149	41733090	Various rate	64M/DHN/19-20 dtd.17.06.2019	Subhash Singh Choudhary	01.09.19	07.11.2020	16693677	60%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
11	Provision of yard remodeling in connection with KTH-NPJE line for passenger train operation.	20373116	22136588	Various rate	71M/DHN/19-20 dtd.07.02.2019	S.K.Enterprises	15.05.19	31.08.2020	12970339	60%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
12	Dhanbad Development of various freight Examination yard at Patherdih.	13904742	15153960	Various rate	58M/DHN/19-20 dtd.11.06.2019	Yogendra Construction	08.04.19	10.04.21	6711882	55%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
13	Repairs to front gate area of DRM office including parking area & circlulating area	13531419	10918455	Various rate	90M/DHN/19-20 dtd.05.08.2019	Manoj Kumar	21.06.2019	18.06.2020	1884061	80%	(Kunal) Sr.DEN (Est.)/DHN	Final bill is awaited
14	DHN construction of 150 bedded barrack for RPSF	23130534	20544063	Various rate	76M/DHN/19-20 dtd.16.07.2019	Sonu and saroj	10.02.19	31.01.2021	11164577	68%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
15	Dhanbad completion of left over works at Dhanbad sick line	10826894.28	12867951	Various rate	130M/DHN/19-20 dtd.04.10.2019	M/s S.B.Singh	01.06.19	31.03.2021	1366996	15%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
16	Construction of 05 units Type V quarters in Dhanbad	33100025.42	32434700	Various rate	101M/DHN/19-20 dtd.30.08.2019	Permanent Fincon Pvt.Ltd	10.11.19	07.04.2021	15477488	30%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
17	Upgradation of control office of Dhanbad under RVNL's 3rd line Project.	21762933.27	19170843.87	Various rate	235M/DHN/19-20 dtd.25.02.2020	J.P.Singh Chohan	01.02.2020	27.01.2021	5024493	30%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
18	Construction of longitudinal and cross drains at siding stations such as Bansjor, kusunda, sijua, sonardih and Tundu.	15000376.05	15768969.33	Various rate	170M/DHN/19-20 dtd.04.12.2019	Manish kumar	15.02.2020	29.12.2020	1430179	15%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
19	PEH- Extension of newly buit empty sick line shed by 36 meters and trolley shed by 100 meters at Patherdih.	65231141.2	77882104.81	Various rate	202M/DHN/19-20 dtd.28.01.2020	M/s Krishna Ram	15.09.19	08.06.2020	8721813	20%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
20	Repair to track for reintroduction of passenger and goods traffic in Dhanbad- Chandrapura line including all siding and links.	11372207.22	14781006.93	Various rate	148M/DHN/19-20 dtd.05.11.2019	M/s Shivam Construction	10.08.19	07.12.2020	0.00	60%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
21	Making ease in access to south side of Dhanbad station.	18018668.41	15834806	Various rate	183M/DHN/19-20 dtd.03.01.2020	M/s Shashi Kant	20.11.19	17.11.2020	10147980	80%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
22	Repairs to front, façade, concourse, circulating area of Dhanbad station	23172614.86	21572401	Various rate	222M/DHN/19-20 dtd.20.02.2020	M/s Jay Johari	08.10.19	30.04.2021	4118865	40%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
23	Pradhankhanta- Bhojudih CTR(P)= 11.746 Km. TRR(P)-0.659Km, Kusunda-Tetulmari link- CTR(P)-4.09Km etc.	25381641	28956352	Various rate	223M/DHN/19-20 dtd.20.02.2020	M/s S.K. Enterprises	28.10.19	27.10.2020	14401242	50%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
24	Repairs to floor, wall panneling, window & ceiling etc. of different section of personal, account, signal, audit & others in DRM office Dhanbad	26491647.16	29108420	Various rate	205M/DHN/19-20 dtd.28.01.2022	M/s B Rai Construction Company	5.11.19	31.12.2020	18780359	40%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
25	Extension of R.L PF of SDBH-2, SNMY-1 & PEH-1 of 350M length under AEN/2/DHN	10143001.61	10313328	Various rate	245M/DHN/19-20 dtd.20.03.2020	M/s K.K. Agrawal	11.11.19	02.10.2020		10%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
26	KTH-Development of PF No.2 & 3 including PF shed, water booth & other Passenger amenities.	12529672	10983987	Various rate	03M/DHN/20-21 dtd.04.06.2020	M/s Rohit Construction	28.01.2020	26.01.2021	1462092	30%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
27	Supply of portion and execution of 60Kg./52Kg. rail by SKV process (Single shot) under Sr. Divisional Engineer (Spl.) Dhanbad.	17104470	14850000	Various rate	212M/DHN/19-20 dtd.05.02.2020	The India Thermit Corporation Ltd.		25.01.2021	0.00	50%	(Kunal) Sr.DEN (Est.)/DHN	Work in progress
28	Provision for 6 Nos escalator at Dhanbad Railway Stn.	14505414.93	14379404	Various rate	239M/DHN/19-20 dtd.03.03.2020	Indian Associates		02.04.2020	0.00		(Kunal) Sr.DEN (Est.)/DHN	Work in progress
Under Sr. DEN/1/DHN												
1	Dhanbad Division- Patratu-Garhwa Road – TRR(P) – 29.775Km. under Assistant Engineer, E. C. Railway, Latehar & Daltonganj.	30126849	24958702	Various rates	38M/LTHR & DTO/17-18 dt. 03.11.2017	Shailendra Kr. Jain	15.08.17	30.01.2021	19681535.00	77%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
2	Improvement of BRWD, LTHR & TORI stations to the standard as Adars stations under ADEN/ E.C. RLY./LTHR & DTO.	11948090	11273870	Various rates	43M/LTHR-DTO/17-18 dt 17.11.17	M/S Abhay Kumar Tiwary	20.05.17	30.10.2019	9834773.00	78%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
3	DTO-Improvement of Station building, circulating area, PRS, toilet, surface of PF No.1 & 2, conversion of old goods shed as waiting hall & extension of portico.	21062511	17876622.76	Various rates	02M/DTO/ 18-19 dt 03.04.18	M/S Abhay Kumar Tiwary	07.03.2018	30.4.2020	9596018.00	62%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
4	Dhanbad Division: PTRU-GHD: CTR(P)- 6.5 Km. under ADEN/ ECR/ LTHR	12173303	10394870	Various rates	19M/LTHR/17-18 dt. 30.06.17	Shailendra Kumar Jain	17.07.2017	31.03.2020	10136019.51	90%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
5	Improvement of toilets and urinal facility, Leanto shed, H/T/Wells, pipeline fitting and fixing, Waiting hall, Morcha for security related works etc. at KMND, BFQ,LTHR, DMX, RCGT, etc.	59896392	28146478	Various rates	70M/LTHR/18-19 dt. 19.11.2018	Bishwanath & Company	06.08.2018	30.09.2020	21550189.00	98.00%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
6	Patratu-Garhwa Road TRR(P)-1.175km & TSR(P)-6.00km Under Asstt. Divisional Engineer, E.C. Railway Latehar & Daltonganj.	60496660	11637286	Various rates	52M/LTHR-DTO/18-19 dt 29.08.18	Shailendra Kumar Jain	08.06.2018	29.02.2020	15909911.00	90%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
7	CIC-Section: - Hiring of truck for transportation of P.Way Materials etc. SSE/P.Way/ LTHR,TORI,BRWD, DTO etc.	10811800.95	11665933	79158.62 Per month	71M/LTHR-DTO/18-19 dt. 19.11.18	SRK ENGINEERING.	01.08.2018	29.07.2021	7307847.00	50%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
8	Repairs for Track Maintenance work under SSE/PW/TORI (from Km.142.15 to 186.30 Km.	9970019.19	11272754	Various rate	86M/LTHR/18-19 dt. 31.12.2018	M/S K.K. Agrawal	22.10.2018	28.09.2020	9180253.00	90%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
9	Repairs & recoument of different missing and damaged between Km. 236/0 to 320/0 in the section of SSE/W/BRWD under ADEN/DTO in connection with GM's annual etc.	8505030	10105197.81	Various rate	120M/DTO/18-19 dt 13.03.19	M/S Krishna Ram	31.07.20	31.12.2020	0.00	75%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
10	Repairs and maintenance of colobny at BRWD FOR ANNUAL gm's Inspection year 2018-19. under ADEN/DTO	19645702	17563257	Various rate	133M/DTO/ 18-19 dt. 28.03.2019	Ranjit Kumar Singh	04.01.2019	31.12.2020	7342969.00	42%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
11	Improvement of existing running rooms at BRWD including extension of RR, Under ADEN/ECR/DTO	19280318.88	24264956	Various rate	06M/DTO/ 19-20 dtd. 11.04.19	M/S Krishna Ram	19.02.2019	17.02.2020	19445732.00	80%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
12	Repairs & recoupment of different missing and damaged boards boundary pillars, Trolley refuses, surfacing of L.C Gates section between km. 236.00 to 142.45 in section of SSE/W/TORI under ADEN/LTHR in connection with GM's annual inspection 2018-19.	10654579.83	14553683.94	Various rate	59M/LTHR/2019-20 dt.14.06. 2019	M/s K. K. Agarwal	07.03.2019	31.10.2020	8995201.00	80%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
13	Construction of colony boundary wall road development of Railway colony at TORI in section of SSE/W/TORI under Sr.ADEN/LTHR.	15447883.65	15766401.77	Various rate	81M/LTHR/2019-20 dt.24.07.19	Raj Kumar Agrawal	17.06.2019	31.12.2020	2810200.00	40%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
14	Left over P.Way work of TORI-YARD Km. 183.00 to 186.400 under ADEN/LTHR	11155680.55	13449691.17	Various rate	143M/LTHR/2019-20 dt.30.10.19	Shailendra Kumar Jain	15.07.20	15.07.2020	0.00	20%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
15	Supplying, stacking and loading of 40,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into any type of Railway wagons from Rajhura line no.5 under AEN, E.C.R/DTO.	78000000	75800000.00	Various rate	145M/DTO/19.20 dt. 01.11.19	M/S Indian Electrical Service	12.07.2019	19.12.2020	34675353.00	59%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
16	Extension of platform at BRWD, KCKI, MAZ, CNF & Kajri station with all required passenger amenities in the section of ADEN/DTO.	20714406.90	26122109.59	Various rate	175M/DTO/19-20dt 18.12.19	SARVODAYA CONSTRUCTION	20.10.2019	05.04.2021	3127246.00	10%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
17	Extension of platform at RCGT, BENDI & KMND station with all required passenger amenities in the section of ADEN/LTHR.	15591129.28	20846233.72	Various rate	182M/LTHR/ 19-20 DT. 01.01.2020	M/S Krishna Ram	17.10.2019	05.04.2021	3548778.00	42%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
18	Extension of platforms at RHR, TOLRA & Lalgarh Bihar halt station with all required passenger amenities in the section of Asstt. Engineer, E.C. Railway, Daltonganj.	13095173.57	13095173.57	Various rate	233M/DTO/19-20 DT 26.02.2020	M/s MOONHOUSE PROJECTS LIMITED DHANBAD	12.11.2019	09.04.2021	1006688.00	25%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
19	Patratu-Garhwa Road: TSR (P)- 22.141 Km. under Assistant Engineer, E. C. Rly., Latehar.	38767907.68	39570263.97	Various rate	190M/LTHR/ 19-20 dt 13.01.20	Shailendra Kumar Jain	13.11.2019	12.11.2020	10467929.00	28%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
20	Extension of platform at NVA, MMLN, CTQ & DMX station with all required passenger amenities in the section of ADEN/LTHR	21250206.15	22727095.47	Various rate	243/LTHR/19-20 dt 13.03.20	Bishwanath & Company	19.05.2020	05.04.2021	1361429.00	30%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
21	Augmentation of water supply by providing deep tube well at TORI station & colony as well as construction of PWI & IOW's Store, supervisor Rest room & Trolley Room etc. at TORI under ADEN/ECR/LTHR.”	16919967.26	199645557.1	Various rate	218M/LTHR/2019-20 dt 17.02.2020	M/S G.S. Malhotra	08.12.2019	19.11.2020	3062001.00	30%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
22	PTRU-GHD – TRR(S)– 2.25 Kms., CTR(S) {TSR(P) & TRR(S)}– 7.464 Kms. Under Asstt. Engineer, E. C. Rly. / Latehar & Daltonganj.	793344173.22	28969302.35	Various rate	78M/LTHR-DTO/2018-19 dated 07.12.18	M/S Krishna Ram	01.09.18	20.02.2020	23489506.00	65%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
23	ECR–CAO-C-S- ETEN-10-18-19 in single packet system for the the work of “ Maintenance of track including misc. work of P.way and other related ancillary works for maintenance of new B.G track between TORI-SHIVPUR (from CH-24.00Km. to 44.40Km.) in connection with Tori-Shivpur new BG Rail Line, in Jharkhand State,	41146645.00	46295161.74	Various rate	ECR/CAO/Con./ WT/Agt./South/3 77 dtd.14.03.2019	Bajarnag Infrastructure & Construction Pvt. Ltd.	21.09.2018	31.03.2021	12594125.00	40%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
24	ECR–CAO-C-S- ETEN- 05-18-19 in single packet system for the the work of* Maintenance of track including misc.P.way work of transportation of P.Way materials (like Rails,Sleeper, fittings etc.) and other related ancillary works in connection with maintenance of new B.G. track between TORI-Balumath (from CH-0.750Km.to 24.000Km.) District – Latehar, in Jharkhand State	41076556.21	45857812.23	Various rate	No.ECR/ CAO/Con./ WT/Agt./South/3 81 dtd.14.03.2019	Bajarnag Infrastructure & Construction Pvt. Ltd.	23.09.2018	31.03.2021	14402034.00	40%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
25	Extension of platforms at HHG and CPDR station with all required passenger amenities in the section of Asstt. Engineer, E.C. Railway, Daltonganj.	15825124.09	18353889.6	Various rate	176M/DTO/19-20 DT. 18.12.19	Sarvodaya Constructon	10.11.2019	09.04.2021	1934100.00	10%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
26	Construction of Rest room for track machine staff, Running room & other service building construction at TORI in section of SSE/W/TORI under Sr. ADEN/EC Rly./Latehar.	20716275.72	23702052.17	Various rate	86M/LTHR/19-20 DT. 02.08.19	Raman Kumar Sahu	22.05.2019	20.10.2020	18293743.00	70%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
27	GHD:- Raising of platform No.-2, replacement of FOB with wide FOB & provision of PF shed at Garhwa Road station.	79002775.24	95931183.89	Various rate	40M/DTO/19-20 DT. 16.05.19	M/s Sinha Infratech PVT. LTD	25.03.2019	27.01.2021	8351560.00	15%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
28	Strengthening of Bridges on Dedicated Freight Corridor feeder routs Br. No. 110UP, 110 DN between RAY-KLRE, Br. No.120 UP, 120 DN between RAY-KLRE under Asstt. Engineer, E. C. Railway, Latehar.	15690362.22	18779441.25	Various rate	74M/LTHR/18-19 DT. 28.11.2018	M/s Krishna Ram		07.10.2019	0.00	0.0	(Aditya Prakash) Sr.DEN/1/ DHN	Being process for closure of contract
29	Repairs for track maintenance work under SSE/P.way/LTHR (From Km. 186.30 to 236.00 Km.).	9997954.73	11733210.36	Various rate	76M/LTHR/18-19 DT. 06.12.2018	M/s Sailendra Kumar Jain	08.10.2018	06.01.2020	11875664.00	80%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
30	Repairs to Major & Minor Bridge as per annual inspection 2018-19 under Assistant Engineer, E. C. Rly., Latehar.	10018892.15	12498567.96	Various rate	10M/LTHR/20-21 DT. 23.06.2020	M/s Ravindra Prasad		26.01.2021	0.00	15%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
31	(Balance work):- Repairs, renovation of PF No.1 & 2, Stn. Building, W/Hall, Toilet, Leanto shed with seating arrangement including tap watering etc. at KCKI, CNF, MAZ, HHG & CPDR under Asstt. Engineer, E. C. Rly, Daltonganj.	11828339.23	15305919.86	Various rate	11M/DTO/20-21 DT. 23.06.2020	M/s Ravindra Prasad		16.01.2021	0.00	20%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
32	Provision of underground water reservoir with pipeline for filter house and overhead tank to improve water supply at DTO under Asstt. Engineer, E.C. Railway, Daltonganj.	15991357.12	19481910.99	Various rate	28M/DTO/20-21 DT. 23.07.2020	M/s Manoj Kumar Singh		28.02.2021	0.00	15%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
33	Drainage system of TORI for yard drain & catch water drain at TORI in section of SSE/W/TORI under Sr. ADEN/E.C. Rly./ Latehar.	41076453.5	51926841.33	Various rate	72M/LTHR/19-20 DT. 08.07.2019	M/S Krishna Ram	22.05.2019	13.05.2020	8573912.00	40%	(Aditya Prakash) Sr.DEN/1/ DHN	Work in progress.
Under Sr. DEN/2/DHN												
1	GMO(Electric Loco Shed) Augmentation of locl holding capacity 120 to 175	67240368	93945602	Various rate	15M/GMO/16-17 dt.03.05.16	N.P. Construction.	16.08.16	31.03.2020	77528524	75%	Warij Nayan Sr.DEN(2)/ DHN.	Work in progress
2	DHN Division:- Pradhankhuntha-Manpur: - (i) TRR(P) of existing 60Kg/90UTS rail on PSC-6 sleeper (Total= 43.09 Km.) (ii) CTR(S) of existing 90R/72UTS rail (Total= 6.75 Km.) under Assistant Divisional Engineer(1), E.C. Railway, Gomoh & Assistant Divisional Engineer, E.C. Railway, Gujhandi.	449970393	24543767	Various rates	130M/GM0-GJD/14-15 dtd. 26.02.15	Arvind Kr. Singh	15.12.14	15.04.19	10284725	80%	Warij Nayan Sr.DEN(2)/ DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
3	DHN Division : Pradhankhunta-Manpur - (i) TBR = 73.87 Km. 36.60 Km. (ii) TFR = 47.20 Km. in UP GC = 33.20 Km. & DN GC = 14.00 Km. (iii) TTR 52 Kg. 1 in 8.5 Derailing switch = 9 sets under ADEN/GJD.	133320530	21269748	Various rate	43M/GMO-GJD/15-16	M/S S. K. Enterprises	05.7.15	31.12.18	15835515	80%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
4	Improvement of existing running rooms at Gomoh including extension of R.R.	14236928	11298661	Various rate	17M/GMO/19-20 dt 25.04.19	R & P Construction	18.05.19	05.01.2021	1751653	20%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
5	Re-building of Br. No. 284(1x0.610MF/Top)at km. 411/16-28, 344 etc at at Km. etc. with up gradation of feeder routes to dedicated freight Corridor in G.C. under AEN/GJD.	13874921	23405893	Various Rates.	109M/GJD/12-13 dtd. 16.01.13	Yogendra Const. works.	19.11.12	28.02.2020	21146458	80%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
6	Re-building of Bridge No. 76 (1x0.610M RCC slab) , 93 (1x0.610M RCC slab), 107 (1x0.914M Arch) 112(1x0.610M F/Top) in connection with up-gradation of feeder routes to dedicated freight corridor in G.C under AEN(I),ECR/GMO.	11645303	14687366	Various Rates.	10M/GMO/Br./15-16 dtd. 30.4.15	Pandey Brothers.	30.6.16	28.02.2020	9243330	75%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
7	PKA-Manpur (i) TRR(P) 20.688Km. (ii) CTR(S) – 4.071 Km.under Sr. DEN(2)/DHN.	23366203	18604782	Various Rates.	28M/GMO-GJD/17-18 dt.03.08.17	Arvind Kr. Singh.	09.08.17	31.12.2020	6150961	50%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress
8	DHN Division:- Pradhankhunta-Manpur: - (i) CTR(P) = 0.73 Km. (in UP GC) (ii) TRR(P) = 2.25 Km. (iii) TSR(P) = 2.50KM (DN GC) (iv) CTR/S = 3.4km and (v) TRR(S) 52kg = 1.73Km under Sr. DEN/2/DHN	13622997	15361322	Various Rates.	07M/GMO-GJD/16-17 dt.26.04.16	M/S S. K. Enterprises	02.02.17	31.03.19	13297034	90%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
9	Reconditioning of CMS Crossings in Dhanbad Division (584 Nos.) by using Translamatic Robotic welding technique	24322350	27740000	Various Rates.	53M/GMO-GJD/17-18 dtd.11.12.17	Oberoi Thermit Private Limited,	31.08.17	30.09.2020	24322300	93%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
10	GMO-Extension of FOB from PF No.1 & 2 to PF No.5 & 6 with landing to PF No.3,4 and PF No.5, 6 at GMO station	14747066	12733379	Various rates	12M/GMO/18-19 dt. 24.04.18	Manoj Kr. Singh	16.07.19	30.06.2020		30%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
11	Supply of Portion & Labour for welding of 60Kg/52Kg Rail by SKV process for Dhanbad Division under Sr. DEN/2/DHN.	19478584	20871000	Various rates	04M/GMO-GJD/18-19 dt. 05.04.18	ITC, Kanpur	03.05.18	31.03.2020	22304310	86%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
12	DHN Division:- Pradhankhanta- Manpur:- (i) TRR(P)=43.457Km. and (ii) CTR(S) (TSR/P &TRR/S)-8.202 Km.	37875456	37812720	Various rates	08M/GMO-GJD/18-19 dt. 17.04.18	Shivam Constraction	02.02.18	29.07.21	25388065	67%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
13	(Balance work) :- Dhanbad Division:- Pradhankhanta – Manpur- TTR(FS+CS+CMSC) = 7 Sets, TBR = 88.87KM, TTR(CS+CMSC) -111 Sets, SEJ – 118 Sets, TRDS – 6 Sets, TFR – 114.81 Km under Sr. DEN/2/DHN. (Balance quantity: TBR = 44.312 Km).	10969676	13561916	Various Rates.	09M/GMO-GJD/18-19 dt. 17.04.18	M/s. S.B. Enterprises	09.2.2018	31.12.2020	3845149	25%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
14	Dhanbad Division Pradhankhanta-Manpur:TBR-67.316 Km & TFR-28.462 Km under jurisdiction of Sr.DEN(II)/DHN	407707538	20622916	Various rates	65M/GMO-GJD/18-19 dated 25.10.18	M/s S.K. Enterprises	15.08.18	30.09.2020	13696289	60%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
15	Pradhankhanta-Manpur: TRR(P)-32.103 Km. & CTR(S) {(TSR(P) & TRR(S))-12.319 Km. in the jurisdiction of Sr. Divl. Engineer(2), E. C. Railway, Dhanbad	534650648.6	38222485.95	Various rates	108M/GMO(1)/18-19 dt. 22.02.19	Shivam Construction	31.12.18	20.11.2020	18171312	60%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
16	Casual Renewal of existing steel Channel Sleepers on Bridges in Dhanbad Division. Total-908 Nos. (Bridge No.187 UP, 279 Nos., 187 DN, 279 Nos., Bridge No. 202 UP, 175 Nos., 202 DN, 175 Nos.) in G.C. under Sr. Divl. Engineer (2) E.C. Railway, Dhanbad	22161600.2	20547170	Various rates	109M/GJD/18-19 dtd. 22.02.19	M/S S.S Construction	06.03.2020	31.12.2020	17720486	80%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
17	GC Section: Provision of FOB at CBH, SMND & HRE under the jurisdiction of Asstt. Engineer, E. C. Rly., Gujhandi	170585437.5	78049793.27	Various rates	36M/GJD/19-20 dtd. 14.05.19	M/S Krishna Ram	27.04.19	28.01.21	9980807	13%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
18	Track Maintenance work against vacancy of Trackman under SSE/P.Way/HZD in jurisdiction of Assistant Engineer, E. C. Railway, Gujhandi.	9073388.16	10392688.37	Various rates	126M/GJD/18-19 dtd. 18.03.18	Vivek construction	20.01.19	17.10.2020	6563404	80%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
19	Repairs for Track maintenance work under SSE/P. Way/DHN from DHN to PKA main line including yard under Asstt. Engineer (2), E.C. Rly., Dhanbad	1,16,97,867.34	15107672	Various rates	35M/DHN/19-20 dtd. 08.05.19	M/S S. K. Enterprises	19.04.19	31.03.2021		50%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
20	Track Maintenance work against vacancy of Trackman under SSE/P.Way/GMO in jurisdiction of Assistant Engineer (1), E.C. Railway, Gomoh	12739804.74	15352481.53	Various rates	37M/GMO/19-20 dtd. 14.05.19	Satyendra Narayan Singh	19.02.19	13.04.2021	6806254	60%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
21	Track Maintenance work against vacancy of Trackman under SSE/P.Way/PNME in jurisdiction of Assistant Engineer (1), E.C. Railway, Gomoh	12826707.46	15862001.3	Various rates	05M/GMO/19-20 dtd. 05.04.19	M/s S.K. Enterprises	09.02.19	30.12.2020	5107418	50%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
22	GMO- Completion of left over works at GMO sick line along-with renovation of existing pit with lighting and watering facility.	21911326	18754780	Various rate	24M/GMO/19-20 dt 06.03.19	Yogendra Const. works.	03.06.19	05.06.2020	2811185	20%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
23	GMO- Provision of full length coach watering facility at PF Line No.1 and 4/5 at GMO.	16554115	13365267	Various rate	103M/GMO/19-20 dt 06.09.19	M/S National carriers and construction	05.04.19	31.08.2020	11175456	70%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
24	GMO- Provision of additional PF shed at PF No.- 5 & 6 to meet MEA and replacement of PF shed & FOB sheeting at GMO.	25842735	23671816	Various rate	106M/GMO/19-20 dt 12.09.19	N.P. Construction	13.03.19	06.12.2020	9821805	75%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
25	Track Maintenance work against vacancy of Trackman under SSE/P.Way/PRP in jurisdiction of ADEN/GJD	9097572	10693709	Various rate	77M/GJD/19-20 dt 19.07.19	Shivam construction	18.03.19	07.09.2020	3428177	50%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
26	Improvement of cutting in Ghat Section in the section of Assistant Engineer, E. C. Rly., Gujhandi	27807105	23732415	Various rate	221M/GJD/19-20 dt 19.02.2020	M/S Binod Kumar Yadav Koderma	17.03.20	05.10.2020		30%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
27	De-silting of Upper Chowrapatti reservoirs for increasing of storage capacity to facilitate uninterrupted drinking water supply at GMO colonies and service buildings.	18517521	12658392	Various rate	146M/GMO/19-20 dt 05.11.19	Yogendra Const. works	...	18.01.2020		Nil	Warij Nayan Sr.DEN(2)/DHN.	work not started
28	Supply of portion, execution of welding, etc. for welding of 60Kg./52Kg. rail by SKV process for Dhanbad Division under Sr. Divisional Engineer (2)/ E.C. Rly., Dhanbad	576174747	24965292	Various rate	147/Thermit/19-20 dt 05.11.2019	ITC, Kanpur	10.09.19	30.10.2020	5140950	80%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress & Extension applied
29	Repair to cess in UP & DN GC in the section of Asstt. Engineer (1), E. C. Railway, Gomoh.	12486076	13921975	Various rate	138M/GMO/19-20 dt 21.10.19	Ram Dhawja Pandey, Dhanbad	01.02.20	27.04.2020		60%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
30	Improvement of platform surface, PF shed and coping of Koderma station under Asstt. Engineer, E. C. Rly., Gujhandi	32385569	28423709	Various rate	155M/GJD/ 19-20 dt 15.11.19	Parasnath Singh, Dhanbad	20.09.19	12.12.2020	3915279	45%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
31	Supply of 1,00,000 cum machine crushed track ballast as per Railway specification and loading the same into any type of Railway wagons F.O.R. Pakur for E.C. Railway.	284812884	106100000	Various rate	LOA No 258-DHN-19-20 dt 25.09.19	M/S Mandhan Minrals Corporation Kolkata	03.11.19	24.11.2020	60173380	57%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
32	Extension of high level passenger platforms (UP & DN) at Parsabad to accommodate full train length along with provision of circulating area, station approach roads, sheds etc. under Asstt. Engineer, E. C. Railway, Gujhandi	22374556	14394676	Various rate	158M/GJD/19-20 dt 25.11.2019	M/S Anmol Construction	21.09.19	21.01.2021	4765359	26%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
33	Repair to cess in UP & DN GC Section under ADEN/GJD	17471961	19498709	Various rate	220M/GJD/19-20 dt 19.02.2020	M/S Binod Kumar Yadav Koderma	04.02.20	24.12.2020	8677544	40%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
34	Repairing & improvement of old and corroded water supply pipeline from Jamunia to Chorapatti at GMO under the section of ADEN/1/GMO	14988124	15400206	Various rate	208M/GMO/19-20 dt 05.02.2020	M/S Aditya Arav Dev Cons Co. Private Limited Dhanbad	28.12.19	28.09.2020	14603362	47%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
35	Repairs to side drain in the section of Assistant Engineer (1), E. C. Rly., Gomoh	14013822	13831371	Various rate	195M/GMO/19-20 dt 22.01.2020	M/S Manish Kumar Dhanbad	19.11.19	24.02.2021	1838200	35%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
36	PNME:- Provision of 2nd FOB of 6.00M wide at Parasnath station.	47050415	46503950	Various rate	192M/GMO/19-20 dt 18.12.2019	Kamlesh Kumar Singh Engineers Private Limited	11.12.19	05.09.2020		10%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
37	Up-gradation of coaching pits of Dhanbad coaching depot.	15424849	13978437	Various rate	69M/DHN/2018-19 dt 26.10.2018	M/S Singh Wahani	22.10.18	28.10.2020	3322164	30%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
38	Pradhankhanta – Manpur : TRR(P) -20.308 Km. & Casual renewal with 60 Kg. rail in DN GC = 1.472 Km. and UP GC = 0.49 Km. under Sr. DEN/2/DHN	21897267	13409520	Various rate	ECR/DHN/CIVIL/2020/0006 dt 03.09.2020	Vivek construction	30.06.2020	27.05.2021		21%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
39	Rebuilding of bridge No.222(1 x 1.22M RC Slab), 428(1 x 0.91M Arch) & 429(1 x 0.91M Arch) in connection with up-gradation of feeder routes to dedicated freight Corridor in Grand Chord section under Assistant Engineer, E. C. Rly., Gujhandi.	198056102	13045443	Various rate	24M/GJD/20-21 dt 10.07.2020	M/S Binod Kumar Yadav Koderma		26.01.2021			Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
40	Supplying, stacking and loading of 40,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into Railway wagon/GS/Hopper/Box/KG type etc. from Bandhua Depot under Asstt. Engineer, E. C. Railway, Gujhandi.	821622655	87500000	Various rate	18/Ballast/20-21 dt 03.07.2020	M/S Bajrang Infra Structure and construction pvt Ltd	18.02.2020	26.01.2021	10860426	10%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
41	(i) GMO: Improvement of both side (North & South) side circulating area, PF surface, water booth and (ii) Provision of waiting hall with booking counter at south side at Gomoh under Asstt. Engineer (1), E. C. Rly., Gomoh	41418833	22000852	Various rate	411-DHN-19-20 dt 17.06.2020	M/S Binod Kumar Singh	24.06.2020	16.03.2021		7%	Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
42	Complete provision of water supply scheme at Koderma under ADEN/GJD like provision of two nos. RCC over head tank of capacity 50,000 gallons each, underground reservoir of capacity 20 lakh litre, Pressure filter plant bed 2x5000 GPH capacity with sedimentation tank, water hydrant system at Koderma station alongwith other ancillary work for distribution of pipe line at Koderma in connection with improvement of water supply arrangement at Koderma station.	60248952	57177707	Various rate	389-DHN-19-20 dt 18.03.2020	M/S Surajmal Onkarmal Koderma		17.11.2020			Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
43	Provision of intake well alongwith supporting arrangement for pipe line and laying of pipeline from intake well at Tilaiya Dam to Koderma railway station under Assistant Engineer, E. C. Rly., Gujhandi.	80631777	87908958	Various rate	394-DHN-19-20 dt 19.06.2020	M/S Surajmal Onkarmal Koderma		18.03.2021			Warij Nayan Sr.DEN(2)/DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
44	Supplying, stacking and loading of 40,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into Railway wagon/GS/Hopper/Box/KG type etc. from Tetulmari Depot under Asstt. Engineer (1), E. C. Railway, Gomoh.	663550767	78640000	Various rate	406-DHN-19-20 dt 29.05.2020	M/S Daroga Pradhan Dhanbad		28.11.2020			Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
45	KQR- Extension of existing FOB of 3M wide up to south side circulating area with landing at PF No.6 & 7 at KQR	20167172	20681568	Various rate	371-DHN-19-20 dt 17.03.2020	M/S N.C.Associates Lucknow		16.01.2021			Warij Nayan Sr.DEN(2)/DHN.	Work in progress.
Under Sr.DEN/3/DHN												
1	SEJ=65sets, TRDS (Sleeper +Switch+ xings) 12 Nos. Glud joint 292 Nos. & TFR-44.83 Kms. Under AEN/2/GMO & AEN/BRKA of E.C. Railway.	10593281.00	11795395.00	Various Rates.	43M/GMO-BRKA/ 16-17 dtd.18.8.16	Md. Khursid Alam	25.7.16	14.04.21	6997482	60%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
2	Gomoh- Patratu – TTR (Sleeper+ switch+ Xing)-4 sets, TBR-96.60Km & TTR(Switch+Xing)-91 Sets under Assistant Engineer (2), E. C. Railway, Gomoh & Assistant Engineer, E. C. Railway, Barkakana.	22915947.00	27365352.00	Various rates	40M/GMO-2 & BRKA/17-18 dt.20.11.2017	M/s Krishna Ram	25.10.17	31.03.21	8927573	40%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
3	GMO – PTRU : TRR(P) - 6.82 Km., CTR/S (TSR/P & TRR/S)-5.879 Km. under Assistant Engineer(2), E. C. Railway, Gomoh and Asstt. Engineer, E. C. Railway, Barkakana.	19422554.00	21166986.00	Various rates	22M/GMO-2/2018-19 Dated. 23.05.2018	Shivam Construction	05.08.18	11.01.21	10531206	70%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
4	Special repair work of staff quarter at diesel and traffic colony at PTRU under ADEN/BRKA.	23222021.00	22037698.00	Various rates	32M/BRKA/18-19 dtd.14.06.18	Chandra Construction	02.06.18	18.03.21	12048145	70%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
5	GMO-BRKA- Replacement by RCC Box/Pipe Bridge (minor Bridge No. 186,187,189,190,191 & 192	113376908.00	94511250.00	Various rates	39M/GMO(2)/18-19 dtd.12.07.18	G. S. Malhotra	06.08.19	30.04.21	9686752	10%	(Bikesh Kumar) Sr.DEN(3)/DHN.	D.O.C. applied.
6	GMO-Garhwa Road Rebuilding & strenthening of Br. No. 40, 45, 46, 47, 48 & 54 between CRP-BHME Br. No. 73 between BHME-PUS Br. No. 88 between AMLO-BRMO under AEN/2/GMO.	175046103.00	34958307.00	Various rates	61M/GMO-2/18-19 dtd.13.10.18	Veer Construction	06.08.19	06.03.21	9075724	40%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
7	GMO-PTRU – TBR-2.44Km, TTR(60Kg 1in 8.5 Curved switch & CMS Xing)-15Sets, (60Kg 1in12Curved switch & CMS Xing)-18Sets, TTR (Switch & Crossing 52Kg/90R 1 in 8.5 Pts & Xing (Straight Switch) - 9 Sets, TTR (DS)-4 Sets, TFR-14.256 Km, SEJ-8 Sets, Glued Joint (60Kg rail)-31Nos & Glued Joint (52Kg Rail)-15Nos under Assistant Divisional Engineer (2), Gomoh & Assistant Divisional Engineer, Barkakana, E.C. Railway.	82868269.00	12090953.00	Various rates	26M/GMO-2&BRKA/19-20 dtd.29.04.19	M/s Raj Kumar	22.04.19	08.04.21	3324650	10%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
8	Replacement of Doors & window of staff quarters at BRKA under Asstt. Engineer, E. C. Railway, Barkakana.	11392977.00	10476714.00	Various rates	51M/BRKA/19-20 dtd.28.05.19	Mahato Enterprises	05.03.19	01.08.20 Applied	1918556	40%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
9	PI work at PTRU under Asstt. Engineer, E. C. Railway, Barkakana.	229599113.00	15860430.00	Various rates	70M/BRKA/19-20 dtd.28.06.19	M/s S. K. Construction	08.06.19	30.09.20	13728984	60%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
10	Supply of portion for welding of 60 Kg/52Kg rail by SKV process (single shot) under DEN/3/DHN.	17120960.00	15225930.00	Various rates	204M/GMO-2&BRKA/19-20 dtd.30.01.20	ITC, Kanpur	24.08.19	11.01.21	2666482	18%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
11	Supply of portion for welding of 60 Kg/52Kg rail by SKV process (single shot) under DEN/3/DHN.	15195733.00	14540213.00	Various rates	203M/GMO-2&BRKA dt.12.07.20	ITC, Kanpur	24.02.20	30.11.20	4161252	30%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
12	Extension of platforms to accumulated full length of stopping train at TELO, JNN, RJBE, BHME, AMLO & BRMO stn in the sec of ADEN/2/GMO.	39051737.00	17957321.00	Various rates	119M/GMO-2/19-20 dt.25.09.19	R & P Construction	05.09.19	19.10.20 Applied	3441746	20%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
13	Renovation of control Building at Barakakana under ADEN/BRKA.	12833914.00	12300610.00	Various rates	166M/BRKA/19-20 dtd.04.12.19	M/s Govind Prasad & Brothers	21.08.19	30.07.20	6413756	60%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
14	Extension of platform to accumulated full length of stoping train at Tokishud, chhapar & Hindegir station in the section of ADEN/BRKA.	23620788.00	15303232.00	Various rates	132M/BRKA/19-20 dtd.14.10.19	M/s Gobardhan saw	28.09.19	26.12.20	6476557	20%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
15	Provision of FOB from PF-2-3 to CYM cabin at PTRU.	15908960.00	17886593.00	Various rates	215M/BRKA/19-20 dtd.07.02.20	Krishna Ram	21.01.20	14.11.20		15%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
16	Gomoh-Barkakana: TSR/P = 5.017 Km. under Asstt. Engineer (2), E. C. Rly., Gomoh.	113385251.00	14053077.00	Various rates	226M/GMO-2/19-20 dtd.24.02.20	Vivek Construction	27.12.19	26.09.20 Applied	3764534	25%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
17	N.S.C.B. Gomoh – Barkakana : CTR(S/P)- 5.345 Km. under Asstt. Engineer (2), E. C. Rly., Gomoh & Asstt. Engineer, E. C. Rly., Barkakana.	113385251.00	14663642.00	Various rates	227M/GMO-2&BRKA/19-20 dtd.24.02.20	Vivek Construction	27.12.19	26.06.21	4176284	30%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
18	Maintenance of Track including miscellaneous and other in connection with patch doubling work between GMIA (including) to Dumari bihar (including)	10376832.00	11677194.00	Various rates	404-DHN-2019-20 dtd.15.06.20	Ramesh Chotalia	15.06.20	14.12.21		5%	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
19	Provision of 20 feet height fencing as pollution control measure at Goods Shed at BRKA under AEN/BRKA.	24584605.00	20845286.00	Various rates	10-DHN-20-21 dt. 07.07.2020	M/s N D N Associates	---	06.04.2021		---	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
20	Provision of 20 feet height fencing as pollution control measure at Goods Shed Bhurkunda & PTRU under AEN/BRKA.	24584605.00	21363832.00	Various rates	09-DHN-20-21 dt. 07.07.20	M/s Prayosha Infrastructure	---	06.04.2021		----	(Bikesh Kumar) Sr.DEN(3)/DHN.	Work in progress.
			Under Sr.DEN/4/DHN									
1	SGRL : Provision of addl. PF shed at PF No. 1 & 2 including raising of PF No.-1 at CPU end at Singrauli station under ADEN/CPU.	14397265.00	13402414.00	Various rates	09M/CPU/19-20 DT 17.04.19	Ashok Kumar	18.02.19	07.08.2019 extended upto 31.12.2020	5646552	43%	Shashi kumar Sr.DEN(4)/DHN.	Work in progress.
2	(Balance work) - Repairs to staff quarters at SGRL, KRSL, SKTN & ANPARA (Total 498 Unit) due to damage of doors & window, floor of kitchen, toilet, corroded of water supply pipe, damage of sump & septic tank, sanitary fitting, sewerage pipe line, drain etc under Asstt. Engineer, E. C. Railway, Chopan.	20331162.00	23059804.00	Various rates	67M/CPU/18-19 dt.29.10.18	Abhay Kumar Tiwary	10.8.18	08.05.19 extended upto 31.03.2020 further time extension applied upto 31.10.2020	11068706	48%	Shashi kumar Sr.DEN(4)/DHN.	Work in progress.
3	Supply of portion and Supervision for welding of rail joints by SKV process under Asstt. Divl. Engineer, E.C. Railway/ Chopan & Renukoot.	13476538.00	13375810.00	At Per	45M/RNQ&CPU /18-19 dt.08.08.18	Harshad Thermic Industries Pvt. Ltd.	16.06.18	09.01.19 Extended upto 31.10.19	10805402	100%	Shashi kumar Sr.DEN(4)/DHN.	Work completed final bill awaited
4	DHN Divn: Garhwa Road- MHDA-SKTN TBR- 64.20Km. in the jurisdiction of DEN(4)/DHN under ADEN/CPU & RNQ.	11134762.00	14734911.00	Various rate	66M/RNQ & CPU/17-18 dt.07.02.18	A.S. Enterprises	01.12.17	09.10.18 Extended upto 09.12.2020	10477059	60%	Shashi kumar Sr.DEN(4)/DHN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
5	Garhwa Road-Mahadiya Shaktinagar- SEJ- 65 Sets & TFR-101.248 Km in jurisdiction of Sr. DEN/4/DHN under Assistant Engineer, E. C. Railway, Renukoot and Chopan.	8328451.00	10120812.00	Various rate	29M/CPU&RNQ /19-20 dt.03.05.2019	Maihar Builders Pvt. Ltd.	09.04.19	07.04.2020 extension granted up to 07.12.2020.	5873061	53%	Shashi kumar Sr.DEN(4)/D HN.	Work is in progress.
6	GHD-MHDA (SL) CTR(P)=0.572 Km. and TSR(P)=7.276 Km. in the juurisdiction of SSE/P.Way/SGRL under ADEN/E.C.Rly, Chopan	8897185.00	11775217.00	Various rate	129M/CPU/18-19 dt.26.03.2019	A.S. Enterprises	21.12.18	19.08.2019 upto 19.10.2020	1341355	36%	Shashi kumar Sr.DEN(4)/D HN.	Work in progress.
7	SGRL : Provision of 100000 Gallons Capacity RCC OH tank with pipe line at SGRL	20210267.00	23972057.00	Various rate	80M/CPU/19-20 dtd. 23.07.2019	Manoj kumar singh	21.12.19	18.03.2020 applied for 31.12.20 which processed through E-office		5%	Shashi kumar Sr.DEN(4)/D HN.	Work in Progress
8	OBRA: provision of rail Gantry for EOT crane in newly built sick line shed at obra along with extension by 50 mts towards SGRL under ADEN/E.C.Rly, Chopan.	30981929.00	38013460.00	Various rate	112M/CPU/19-20 dt. 19.09.19	Sinha Infratech Pvt. Ltd	26.11.19	04.07.2020, extd. up to 04.11.2020,	11243768	30%	Shashi kumar Sr.DEN(4)/D HN.	Work in progress, fund is not available.
9	Changing of Bed block of Br. No.11 at Km. 4/4-5 between KRLR-ANPR & Bed block of Br. No. 35 at Km. 16/4-5 between ANPR-KRSL under ADEN/CPU.	29438084.00	39628346.00	Various rate	154M/CPU/19-20 dt. 14.11.2019	Sinha Infratech Pvt. Ltd.	--	26.05.2020 , extended up to 26.12.2020			Shashi kumar Sr.DEN(4)/D HN.	Drawing submitted to HQ but returned. fresh drawing is under prepration
10	OBRA: Replacement of 35 units type-II staff quaafter at Obra under aden/CPU	18502456.00	46184056.00	Various rates	237M/CPU/19-20 dt. 27.02.2020	Suman Engineeringworks	19.12.19	04.12.20	3500000	16%	Shashi kumar Sr.DEN(4)/D HN.	Work in progress.
11	Balance work : Construction of remote control center at chopan under ADEN/CPU	16898381.00	19427361.00	Various rates	217M/CPU/19-20 dt. 11.03.2020	Bhola Nath Dutta	14.01.20	04.06.19 extended upto 31.01.2021	5697548	25%	Shashi kumar Sr.DEN(4)/D HN.	Work in progress.
12	Garhwa Road –Shaktinagar- Garhwa Road-Chopan TRR(P)-9.03 Km, Karela Road – Shaktinagar TRR(P)-8.70 Km. total TRR(P)-17.73 Km and TBR (GHD-CPU-1.414Km), (SLBN-MHDA-2.893 Km), (KRLR-SKTN-7.663Km) Total TBR- 11.97Km. ADEN/CPU & ADEN/RNQ IN THE Jurisdiction of Sr.DEN/4/DHN.	17446996.00	18021724.00	Various rates	186M/CPU & RNQ/19-20 dt. 07.01.2020	Vivek Construction	14.11.19	12.07.2020, extended up to 12.11.2020	10127127	50%	Shashi kumar Sr.DEN(4)/D HN.	Work in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
13	Execution of new S & T and station building in connection of NCL work of (i) PRL siding at Amlohri -Nigahi project (ii) Diversion of KBJ line and modification of NTPC exchange yard at SKTN station in between KRSL-SKTN Station of E.C.Railway under ADEN/CPU	17798709.00	17798709.00	Various rates	29M/CPU/20-21;dt.30.07.2020	Ashok Kumar	04.12.2019	11.01.2020 extended up to 30.08.2020	2588549	15%	Shashi kumar Sr.DEN(4)/DHN.	Work in progress.
14	Casual renewal of fittings for steel channel sleeper on bridges in Garhwa Road-Chopan Section Total = 2324 Nos.	11813014.00	13844263.00	Various rates	47M/RNQ/19-20 DT. 24.05.19	Corporae Track Innovators	20.05.19	17.10.19 extd. applied up to 31.10.2020	6187232	96%	Sr.DEN(4)/DHN.	Work in progress.
Under Sr.DEN/5/DHN												
1	Track maintenance work of Hazaribagh town-Banadag siding line section for two (02) years under DEN(Land)ECR/DHN.	14948552.00	12119536.00	Various rate	50M/KQR/ 17-18 Dt. 27.11.2017	Shivam construction	01.09.17	27.02.21	6696916	54%	Pritam Singh Sr. DEN/5/DHN	Work is in progress.
2	Maintenance of track including miscellaneous permanent way work including transportation of P.Way materials like Rail, Sleeper, Fittings etc. and other related works in connection with maintenance of new BG track between Hazaribagh-Mandu (Between 80.305 Km. to 110.500 Km.) and other ancillary work.	14615113.00	14615113.00	Various rate	DCE/C/II/HZME/WT/AGT/01/16-17 dt.22.12.16	Bajrang Infrastructure & Construction Pvt. Ltd	07.10.16	02.04.2020 Extn.under process	12538236	76%	Pritam Singh Sr. DEN/5/DHN	Work is in progress.
3	Rehabilitation of settled high (Average height 25) bank of KM 90 to 102/5 in between BES-charhi with construction of earth retaining wall provision of blanket materials on formation, earth work, shallow drain, terfing of bank slope under ADEN/ KQR.	47726766.34	39847077.25	Various rate	107M/KQR/19-20 dtd. 16.09.19	Ram Dhawaja panday	15.07.19	09.07.2020 extended 30.09.2020	34651495	72%	Pritam Singh Sr. DEN/5/DHN	Work is in progress.
4	Rehabilitation of settled high (Average height 25) bank of KM 102/5 to 107 in between BES-charhi with construction of earth retaining wall provision of blanket materials on formation, earth work, shallow drain, terfing of bank slope under ADEN/KQR.	41708032.80	34822036.58	Various rate	108M/KQR/19-20 dtd. 16.09.19	Ram Dhawaja panday	--	17.07.2020 extented 30.06.2021		--	Pritam Singh Sr. DEN/5/DHN	work not yet started due to scarcity of fund.
5	Rehabilitation of settled high (Average height 20) bank of KM 55 to 60 in between KKAS-KSNA with construction of earth retaining wall provision of blanket materials on formation, earth work, shallow drain, terfing of bank slope under ADEN/KQR.	34919943.69	28805461.55	Various rate	109M/KQR/19-20 dtd. 16.09.19	Ram Dhawaja panday	25.07.19	30.06.21		---	Pritam Singh Sr. DEN/5/DHN	work is slow down due to scarcity of fund.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
6	Rehab.of settled high (Average height 22) bank of both approach of Br. No.229(span1x45.7m+30.5m+1x45.7m triangulated girden) KM119/01 to 119/03with construction of earth retaining wall provision of blanket materials on formation, earth work,shallow drain,terfing of bank slope under ADEN/ KQR.	85926004.51	78536368.12	Various rate	114M/KQR/19-20 dtd. 20.09.19	Ram Dhawaja panday	05.08.19	30.06.21	50176292	59%	Pritam Singh Sr. DEN/5/ DHN	Work is in progress.
7	Repairs and cleaning drain, trolley refuge and laying sleeper along drain to prevent rolling down of ballast in between Pipradih to kansarnawada and Hazaribagh Town to Kaju (excluding Kaju).	12869237.00	11130603.38	Various rate	139M/KQR/19-20 dtd. 18.10.19	Ram Dhawaja panday	02.09.19	31.10.20	3461005	22%	Pritam Singh Sr. DEN/5/ DHN	Work is in progress.
8	Improvement of slope by using Geomet and drain cleaning in between Koderma-Barhi and Katkamsandi-Bes.	19602987.00	14939436.56	Various rate	163M/KQR/19-20 dtd. 28.11.19	M/s Binod Kumar Yadav	19.08.19	07.08.2020E xtn.under process	6925521	35%	Pritam Singh Sr. DEN/5/ DHN	Work is in progress.
9	Rehabilitation of settled High (Average Height 20M) Bank at Km.55 to 60 in between KKAS-KSNA with construction of earth retaining wall, provision of blanket material on formation, earth work, shallow drain, turfing of bank slope etc. under Asstt. Engineer, E.C. Railway, Koderma.	61309840.00	51909916.65	Various rate	238M/KQR/19-20 dtd.03.03.20	M/s Binod Kumar Yadav	26.10.19	28.10.20	29316504	56%	Pritam Singh Sr. DEN/5/ DHN	work is slow down due to scarcity of fund.
10	Rehabilitation of settled High (Average Height 20M) Bank at Km.120/0-2 with construction of earth retaining wall, provision of blanket material on formation, earth work, shallow drain, turfing of bank slope etc. under Asstt. Engineer, E.C. Railway, Koderma.	25897807.00	21363101.10	Various rate	124M/KQR/19-20 dtd.27.09.19	Ram Dhawaja panday	23.07.19	30.06.21	23007557	86%	Pritam Singh Sr. DEN/5/ DHN	Work is in progress.
11	Rehabilitation of settled High (Average Height 21M) Bank at both approach of Bridge No.206 (Span 5x30.5 m triangulated girder) Km.119/01 to 119/03 with construction of earth retaining wall, provision of blanket material on formation, earth work, shallow drain, turfing of bank slope etc. under Asstt. Engineer, E.C. Railway, Koderma.	63579061.00	57984104.02	Various rate	121M/KQR/19-20 dtd.26.09.19	Ram Dhawaja panday	12.08.19	30.06.21	23958455	40%	Pritam Singh Sr. DEN/5/ DHN	Work is in progress.
12	Construction of Running Room at HZBN under ADEN/KQR	27613727.00	26508131.58	Various rate	165M/KQR/19-20 dtd.02.12.19	Atul Kumar Arun	12.09.19	01.08.20 Extn.under process	2781547	10%	Pritam Singh Sr. DEN/5/ DHN	work is slow down due to scarcity of fund.
13	Casual sleeper renewal, casual fitting renewal of channel sleeper, shallow/Deep screening and other miscellenious P.Way work for speed raising between Koderma to Arigada under ADEN/KQR.	10985777.00	11632781.00	Various rate	210M/KQR/19-20 dtd.06.02.20	Shivam Construction Koderma	19.10.19	13.10.20	3192560	27%	Pritam Singh Sr. DEN/5/ DHN	Work is in progress.

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
14	Construction of PWI office, stores & quarters, fixing boundary pillar, drain cleaning etc in the section KQR-MMD under ADEN/KQR.	36821991.00	32967394.58	Various rate	168M/KQR/19-20	Atul Kumar Arun	13.09.19	02.08.21	5333345	16%	Pritam Singh Sr. DEN/5/ DHN	work is slow down due to scarcity of fund.
15	Supplying, stacking and loading of 40,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into Railway wagon/GS/Hopper/Box/KG type etc. from PADH, KQRT & MHSA Depot under AEN/KQR	92800000.00	112819500.00	Various rate	120M/KQR/19-20	Jyoti Construction & Engineering Pvt. Ltd Begusari	06.08.19	29.10.20	85919334	76%	Pritam Singh Sr. DEN/5/ DHN	Work is in progress.
16	Improvement of circulating area and fencing at NGRH and SLIA, construction of central drain at SLIA and NGRH and balance side drain work at NGRH, Providing and improvement of water supply of all stations and quarter by providing deep tube well and pipe line under AEN/KQR.	23401112.34	19087906.53	Various rate	02M/KQR/20-21	M/s Anmol Construction	23.11.19	23.12.20	3971802	20%	Pritam Singh Sr. DEN/5/ DHN	work is slow down due to scarcity of fund.
17	Improvement of cutting and drain cleaning in the section Koderma-Maheshmunda under Asstt. Engineer, E. C. Railway, Koderma	17644859.63	10586915.84	Various rate	160M/KQR/19-20	Atul Kumar Arun	05.12.19	23.02.21	4618671	43%	Pritam Singh Sr. DEN/5/ DHN	work is slow down due to scarcity of fund.
18	Construction of remaining work of goods shed at NGRH under Asstt. Engineer, E. C. Rly., Koderma	39409761.00	31946493.00	Various rate	14M/KQR/20-21	Binod Kumar Yadav	24.11.19	10.11.20	2822698	30%	Pritam Singh Sr. DEN/5/ DHN	work is slow down due to scarcity of fund.
Under DEN/HQ/DHN												
1	Nagaruntari-Chopan and Chopan-Singrauli-Elimination of Level crossing by sub-ways (06 Nos.). (Lc No.42/C/E, 44/C/E, 47/C/E, NUQ-CPU line and 6/C/E, 13/C/E, 15/C/E in CPU-SGRL line.	123043785.35	152224890.71	Various rate	20M/RNQ & CPU /17-18 dt 10.07.17	M/s Kumar & Roy Construction	20.09.17	11.02.18 extd. upto 31.12.19	117573993.00	100%	R.D. Meena DEN/HQ/ DHN	work completed
2	Whyndhamganj-Chopan and Karaila Road-Singrauli-Elimination of Level crossing by sub-ways (07 Nos.). (Lc No.49/C/E, 50/B/E, 58/C/E, 60/C/E, 66/B/E, 69/A/E in WDM-CPU line and 14/A/2E in KRLR-SGRL line).	176024645.82	204940114.74	Various rate	21M/RNQ & CPU/ 17-18 dt 10.07.17	M/s Kumar & Roy Construction	10.01.18	29.01.18 extd. upto 30.08.20	154025934.00	75%	R.D. Meena DEN/HQ/ DHN	work in progress
3	Garhwa Road-Wyndhamgang-Elimination of level crossing by subways. (6 Nos.)L.C.No. 1/C/E,3/C/E,11/C/E, 31/C/E,40/C/E & 43/C/E	123518439.67	167171249.00	Various rate	82M/RNQ/17-18 dt 12.03.18	M/s Indian Electrical Service	10.03.18	29.07.18 extd. upto 26.10.20	137438517.00	82%	R.D. Meena DEN/HQ/ DHN	work in progress

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
4	Ray-Daltonganj-Elimination of level crossing by subways (05 Nos). (LC No.29, Km.201/36-202/2 between CTQ-RCGT, LC No.32, Km.211/18-20 between RCGT-DMX, LC No.41, Km.229/6-8 between BFQ-KMND, LC No.45, Km.246/29-31 between HHG-CPDR, LC No.15, Km.272/15-17 between KCKI-CNF) under Divisional Engineer (Track)/E.C. Railway/ Dhanbad.	162679491.72	168221178.00	Various rate	42M/LTHR-DTO/19-20 dt 17.05.19	M/s G.S. Malhotra	15.04.19	24.12.19 extd upto. 31.10.20	33587467.00	20%	R.D. Meena DEN/HQ/ DHN	work in progress
5	Additional work of LHS No.7, 32, 37, 54, 64 total Five (05) between GHD-RNQ section against double line work under Asstt. Engineer, E. C. Railway, Renukoot in Dhanbad Division.	43960024.88	50977347.00	Various rate	52M/RNQ/19-20 dt. 04.06.2019	M/s Sinha Infratech Pvt. Ltd.	20.02.19	30.07.19 extd. upto 30.09.2020	42277458.00	83%	R.D. Meena DEN/HQ/ DHN	work in progress
6	Gomoh-Chandrapura & Bokaro Thermal-Gomia-Elimination of Level crossing (4 & 3 Nos . respectively) by subways under Divisional Engineer (Track), E.C. Railway, Dhanbad.	179689396.79	185930382.00	Various rate	75M/CRP/18-19 dt. 28.11.2018	M/s Shiv Shail Construction Pvt Ltd.	15.01.19	04.10.2019 extd. upto 30.09.20	75000829.00	40%	R.D. Meena DEN/HQ/ DHN	work in progress
7	Daltonganj- Garhwa Road- Elimination of level crossing by subways (6 Nos). (L.C. No.12, Km.287/27-29 between DTO-KFT, L.C. No.11, Km.291/25-27 between DTO-KFT, L.C. No.10, Km.293/27-29 between DTO-KFT, L.C. No.7, Km.297/25-27 between KFT-RHR, L.C. No.6, Km.298/17-19 between KFT-RHR, L.C. No.2, Km.316/11-13 between TRZ-GHD) under Divisional Engineer (Track), E.C. Railway, Dhanbad.	162797111.26	169215194.74	Various rate	43M/DTO/19-20 dt. 17.05.19	M/s G.S. Malhotra	06.05.19	07.03.2020 extd. upto 02.11.20	58268365.00	34%	R.D. Meena DEN/HQ/ DHN	work in progress
8	Provision of Limited Height Sub-way in lieu of manned LC No.3/Spl./E at Km.3/8-9 at PD Branch, 31/C/E at Km.89/19-20 between KMHT-RRME, 34 at Km. 95/5-6 between RRME-ARGD, 38 at Km.119/3-4 between BRKA-BHKD, 40 at Km.122/29-31 between PTRU-TKS under Asstt. Engineer, E. C. Railway, Barkakana	51804588.00	59073485.29	Various rate	100M/BRKA/19-20 dt. 28.08.2019	M/s G.S. Malhotra	25.06.19	02.06.202 extd. upto 02.12.20	33749009.00	57%	R.D. Meena DEN/HQ/ DHN	work in progress
9	Transporting of all sorts of small fittings, tools & plants, consumables, switches, CMS crossing, SEJs, Glued joint etc. heavy materials on emergency basis in concerned to IOW & PWI Stores by road with Tractor or Trucks including loading, unloading, leading, stacking from any depot or workshop over Indian Railway under SSE(PW)/TD/Dhanbad.	15753893.43	19345781.13	Various rate	199M/DHN(TD)/19-20 dt 29.01.2020	Aditya Teleinfra and Agro Pvt. Ltd.	30.10.20	23.10.2020	12791640.00	66%	R.D. Meena DEN/HQ/ DHN	work in progress

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
10	Pradhankhanta-Sindri BH- Provision of Subway in railway line near Chhatakulhi village under Divisional Engineer (HQ), E.C. Railway, Dhanbad.	35155356.06	33473335.04	Various rate	31M/LHS/20-21 dt. 01.09.2020	M/s Shiv Shail Construction Pvt Ltd.	...	22.09.2020		R.D. Meena DEN/HQ/ DHN	Recently awarded, work not started
11	GMIA-BRKA & BRKA-Hendigir-Elimination of level crossing by subways (4 + 1 Nos.). LC no 21/C/E (M) at Km 70/7-8 (DNEA-JGBR), 28/C/E (M) at Km 83/2-3 (CNPR-KMHT), 30/C/E (M) at Km 87/10-11(KMHT-RRME), 32/C/E (M) at Km. 90/17-18 (KMHT-RRME), 41/C/E (M) at Km 132/11-13 (TKS-HNDR) under Divisional Engineer/HQ, E. C. Railway Dhanbad. (By Single Box pushing method	144648940.34	144647065.34	Various rate	LOA No.357-DHN-19-20 dt. 14.05.2020	M/s Kumar & Roy Construction	...	13.04.2021		...	R.D. Meena DEN/HQ/ DHN	Recently awarded, work not started
12	Extended potion and additional work of LHS No.40/C/E (PTRU-TKS), 41/C/E (TKS-HNDR), 2/C/E (GHD-TRZ), 6/C/E (KFT-RHR), 7/C/E (KFT-RHR), 10/C/E (DTO-KFT), 11/C/E (DTO-KFT), 12/C/E (DTO-KFT), 15/C/E (KCKI-CNF), 45/C/E (HHG-CPDR), 41/C/E (BFQ-KMND), 32/C/E (RCGT-DMX) and 29/C/E (CTQ-RCGD) total thirteen (13) Nos. between Ex PTRU-GHD station against 3 rd line work under ADEN/BRKA, ADEN/LTHR and ADEN/DTO, E.C. Railway in Dhanbad Division	168256239.06	173148636.96	Various rate	LOA No.331-DHN-19-20 dt. 16.05.2020	M/s G.S. Malhotra	10.06.2020	15.02.2021		...	R.D. Meena DEN/HQ/ DHN	Recently awarded , work in progress
13	Gomoh-Patratu- Elimination of level crossing by subways (3 Nos.), 4/C/E (UM) at Km 6/19-21 (GMO-TELO), 1/C/E (UM) at Km 0/21-22 (JNN-KTA Asstd SDG), BHKD Siding (BHKD-SDG), (320m from SDG) in DHN Div. (By Single Box pushing method)	85144748.07	88455380.39	Various rate	LOA No.356-DHN-19-20 dt. 19.03.20	M/s G.S. Malhotra	18.12.2020		R.D. Meena DEN/HQ/ DHN	Recently awarded , work not started
14	i) Elimination of LC No. 19/B/T of Dhanbad station by provision of LHS with approach road under Divisional Engineer/HQ, E. C. Rly., Dhanbad. (ii) Elimination of level crossing at Coalfield depot siding gate (01 No.) Sub- ways under Divisional Engineer/HQ, E. C. Rly., Dhanbad.	115805225.87	111659203.46	Various rate	LOA No.12-DHN-20-21 dt. 21.09.2020	M/s Shiv Shail Construction Pvt Ltd.	20.03.2021			R.D. Meena DEN/HQ/ DHN	Recently awarded , work not started

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Up to date payment	Prog-ress of work	Name of officer In - charge with address	Remarks
--------	---------------------------	-------------------------	------------------------	---	----------------------	--------	----------------------	--------------------	--------------------	-------------------	--	---------