

**Position of running contracts pertaining to Electrical (G)/Deptt. costing more than 01 Crore.**

SN	Division	Deptt.	Name of Works & Location	Estt. Cost (in Rs. )	Tendered Cost (in Rs.)	LOA/Agreement No. & date	Agency	Date of commencement	Time of Completion	Value of Payment	Progress of work (Percentage of work)	Name of Officer in charge with address	Remarks
1	DHN	Elect.(G)	Augmentation of lighting at Goods Sheds, having round the clock working in Dhanbad, Koderma & Barkakana area of Dhanbad division.	21438212.07	14717110	EL/29/OPEN/2019-20/00971310017636, 19.03.20	<i>S.K. Electricals, Ranchi</i>	-	18.03.21	0	0.00	Sr. DEE(G)/E C Rly, DHN	Re-appropriation of fund under process by Sr. DOM/DHN
2	DHN	Elect.(G)	Augmentation of lighting at Goods Sheds, having round the clock working in Patratu, Chopan & Singrauli area of Dhanbad division.	19208522.04	13060169.78	EL/28/OPEN/2019-20/00971310016736, 04.03.21	<i>S.K. Electricals, Ranchi</i>	-	03.03.21	0	0.00	Sr. DEE(G)/E C Rly, DHN	Re-appropriation of fund under process by Sr. DOM/DHN
3	DHN	Elect.(G)	DHN DIVN: Provision of Lifts 10 Nos at stations @ 2 Lift per station (DHN, GMO, PNME, DTO, SGRL)	19364000	15912000	EL/24/OPEN/2019-20/01005390016945, 06.03.20	<i>Omega Elevators, Ahmedabad</i>	-	05.03.21	0	0.00	Sr. DEE(G)/E C Rly, DHN	-
4	DHN	Elect.(G)	Electrical work in connection with (A) Extension of platforms at KSHR, CBH, DSME, YDD, SMND & HRE to accommodate full train length and provision of sheds etc. under ADEN/GJD. (B) Extension of rail level passenger platforms (UP & DN) at GJD, TKN & BNF to accommodate full train length along with provision of sheds etc. under ADEN/GJD. (C) Extension of high level passenger platform (UP & DN ) at parsabad to accommodate full train length along with provision of circulating area. Satation approach roads, sheds etc ADEN/GJD (D) Extension of R.L PF at SDBH-2, SNMY-1 & PEH-1 of 350M length under AEN/2/DHN. (E) Extension of platforms at KLRE and MGME station with all required passenger amenities in the section of ADEN / LTHR. (F) Extension of platforms at NVA, MMLN, CTQ and DMX stations with all required passenger amenities in the section of ADEN / LTHR. (G) Extension of platforms at RCGT, BENDI and KMND stations with all required passenger amenities in the section of ADEN / LTHR. (H) Extension of existing FOB of 3M wide upto south side circulating area with landing at PF No:- 6&7 at KQR (I) Extension of platforms at	20805319.5	19246459	EL/16A/OPEN/2019-20, 18.12.19	<i>Sonal Electricals/ Dhanbad</i>	20.02.20	12.05.21	10091335	66.00	Sr. DEE(G)/E C Rly, DHN	Work in Progress
5	DHN	Elect.(G)	(A) Electrical work in connection with improvement in illumination at Gurpa Yard. (B) Up-gradation of power supply system from 33/0.415KV to 33/11KV at Singrauli under Dhanbad division	11884376.33	10622848.84	EL/13A/OPEN/2019-20, 28.11.19	<i>M/s Hind Electric Works, Bokaro</i>	09.11.19	31.01.21	2178381	78.00	Sr. DEE(G)/E C Rly, DHN	Work in Progress

SN	Division	Deptt.	Name of Works & Location	Estt. Cost (in Rs. )	Tendered Cost (in Rs.)	LOA/Agreement No. & date	Agency	Date of commencement	Time of Completion	Value of Payment	Progress of work (Percentage of work)	Name of Officer in charge with address	Remarks
6	DHN	Elect.(G)	Electrical work in connection with Improvement of different stations in KQR-HZBN-ARGD section of Dhanbad division.	7375605.09	10149390 enhanced to 12955335.58	EL/06A/OPEN/2019-20, 01.10.19	Sonal Electricals/ Dhanbad	19.10.19	29.03.21	9150306	80.00	Sr. DEE(G)/E C Rly, DHN	Work in Progress
7	DHN	Elect.(G)	Rewiring of staff quarters for Type-II-2000 Nos. Type-III-100 Nos.Total: 2100 Nos over Dhanbad Division	34484196	36541200	EL/41A/OPEN/2018-19, 18.06.19	M/s Singh Electricals, Dhanbad	14.08.19	28.04.21	3461080	10.52	Sr. DEE(G)/E C Rly, DHN	Work in Progress
8	DHN	Elect.(G)	(I) Modification of powerline crossing through underground cables upto 33KV in Grand Chord section of Dhanbad division (II) Modification of powerline crossing through underground cables upto 33KV in CIC section of Dhanbad division	18734938.3	22055579	EL/40A/OPEN/2018-19, 04.09.19	M/s Singh Electricals, Dhanbad	03.12.19	09.11.20	13072387	84.67	Sr. DEE(G)/E C Rly, DHN	Work in Progress
9	DHN	Elect.(G)	(I) Improvement of manned LC gates in G.C section of DHN Divn [Electric(G) work]. (II) Improvement of manned LC gates in CIC section of DHN Divn [Electric(G) work].	14622851.1	18554459.31 enhanced to 21233618.64	EL/35A/OPEN/2018-19, 15.05.19	M/S Bhagat Engineering Works, 72, Bekapur, Munger, Bihar-811201.	-	31.12.20	0	0.00	Sr. DEE(G)/E C Rly, DHN	-
10	DHN	Elect.(G)	DHN - Rehabilitation & strengthening of power supply system by replacing over head conductors, transformers & other ancillary works at Dhanbad	36049695	13758520 enhanced to 17898945.28	EL/19A/OPEN/2018-19, 07.02.19	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	11.02.19	13.12.20	13302565.75	83.78	Sr. DEE(G)/E C Rly, DHN	Work in Progress
11	DHN	Elect.(G)	DHN-DIVN: Comprehensive maintenance contract of DG sets of Different make, different model and capacity over DHN-DIVN (27 nos) for three years.	38013444	39153843	EL/11A/OPEN/2018-19,16.04.18	M/s Jaikar Techno Pvt. Ltd/ Dhanbad	16.09.18	15.09.21	22839742	66.67	Sr. DEE(G)/E C Rly, DHN	Work in Progress
12	DHN	Elect.(G)	Hiring of Air Conditioning machines for different running rooms over Dhanbad Division, for five years	24804317	25768115 enhanced to 25901445	EL/05A/OPEN/2018-19, 29.08.18	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	04.07.18	21.06.23	8623295	35.51	Sr. DEE(G)/E C Rly, DHN	Work in Progress
13	DHN	Elect.(G)	Balance work of Power purchase at 33KV from DVC including erection of 33/11KV sub-station at Barkakana.	8040857	9849270 enhanced to 11135810.81	EL/01A/OPEN/2018-19, 24.07.18	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	18.07.18	17.12.20	9316953	93.06	Sr. DEE(G)/E C Rly, DHN	Work in Progress
14	DHN	Elect.(G)	Provision of Lifts at Dhanbad station-02 Nos & Koderma station -02 Nos (Total-04 Nos)	11077120	10908000.00	EL/24A/Open/2016-17, 12.12.17	M/s Techno Crafts,Plot No. 1169, Road No. 8, Unit-IX, Bhubaneswar - 751022.	14.03.18	23.02.23	94,00,000	86.18	Sr. DEE(G)/E C Rly, DHN	Supply, installation & commissioning of lifts have been completed. AMC in progress w.e.f 24.02.20.