

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna									
SN	Name of Works & Location	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2 Tender No. 52 of 2009-10 (Open)/South for construction of single line BG tunnel (App. Total length 1500 RM) from Km. 147.523 to Km. 148.123, from Km. 150.630 to Km. 150.930 and from Km. 160.592 to Km. 161.192 between Barkakana and Ranchi in connection with construction of New BG Railway line from Koderma to Ranchi.	4 No.ECR/CAO/Con/WT/Agri. 68/South 2009-10 dt. Dated 20.12.10	5 M/s UANMAX Infra Ltd., #82-2-3482, Road No. 3, Besides Administrative staff college, Banjara Hill, Hyderabad-500034 (A.P.)	6 23.08.10	7 31.10.2020	8 66%	9 S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & XEN/Con/BRKA	10 Work in progress	11 49,79,77,715.47
2	Tender No. 47 of 2012-13 (Open)/South for the work of "Construction of Misc. works viz. Minor Bridges, Drain, Earthwork, Supply of Ballast, Track Linking, P-way Material Transportation & Other left over associated works in between Km 143.144 to Km 150.392 in connection with construction of New B.G Railway line from Koderma to Ranchi".	7 ECR/CAO/Con/WT/South/5 Dated: 22/08/2013	Classic Coal Construction Pvt. Ltd., 3rd Floor, Vaikta Apartment, Line Tank Road, Ranchi-834001 (Jharkhand)	22.08.13	30.11.2020	69%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & XEN/Con/BRKA	Work in progress	2,27,53,225
3	Tender No. 20 of 2015-16 (Open)/South for the work of "Supplying, stacking and spreading of 50mm gauge nominal size machine crushed stone ballast works in connection with Koderma-Ranchi BG line Project, from chaintage 133.00 Km. to 136.500 Km. and other related work of Barkakana yard Remodelling".	54 Dt. 09.02.16	M/S Krishna Ram, Ak- Patratu Basti, Near- S.D.O Office, Dist- Ramgarh-82122(Jharkhand)	09.02.16	3.1.12.17. extended up to 29.10.20	86%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	6,08,65,136.00
4	Tender No. 50 of 2015-16 (Open)/South in Two Packet System for the work of "Construction of balance work of Minor bridges, Return wall/Toe wall, Catch water drain (near toe of bank) & side drains, short crating, rock bolting, Earthwork in cutting (up to toe of cutting), Filling, removal of loose boulders/rock from the entire cutting slope, land boundary pillars all jurisdiction boards and other left over associated work in between Km-151,600 to Km-158,312 and Km.-169,374 to Km-171,600 in connection with construction of New B.G. Railway line from Barkakana to Ranchi".	89 Dt. 05.07.16	MCP, SOC(JV), 805, Mahavir Tower, Main Road, Ranchi (Jharkhand)	05.07.16	31.12.2020	80%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	54,61,24,500.00
5	Tender No. 03 of 2016-17 (Open)/South in Two Packet System for the work of "Earthwork in cutting, filling, blanketing, turning, construction of minor bridges, Limited height sub way, Foot over bridge, S&T building, Staff quarter Type-II (12 Nos.), and Type-III (02 Nos.) Water supply arrangements, development of circulating area, Approach road, Supplying and fixing various board, Land boundary pillars, Bridge inspection steps and other associated works as per Railway's specification and standards between Damodar river (Ch. 97.960 Km.) to Patratu in connection with Doubling between Ranchi Road and Patratu under Dhanbad division of East Central Railway".	14/11/341 Dt. 30.11.16	Allied Infrastructures & Projects Pvt. Ltd. P-16 Bantik Street, 3rd Floor, A.C. Mension, Kolkala - 700001.	30.11.16 extended up to 28.11.2019	30.08.2020	70%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	87,59,01,832.52
6	ECR-CAO-C-S-ETEN-07-16-17 in two packet system for work Construction of Platform Wall, Platform Surfaces, Boundary wall, Platform Bench Shed, Station Building, TYPE-II (7 Nos) and TYPE-III (12 Nos) quarters, water supply arrangements, development of circulating area, approach road etc and other ancillary works at Haila(station building, approach road, circulating area, platform wall & staff quarter, Type II-1 unit), Dainbag (station building, approach road, circulating area, platform wall & staff quarter, Type II-1 unit), Shanki (approach road, circulating area, platform wall & staff quarter, Type II-3 unit and Type III-2 unit), Jhainjholi (approach road, circulating area, & staff quarter, Type II-1 unit), Hundur (approach road, circulating area, circulating area, boundary wall, staff quarters (Type-II-5 nos., Type-II-24Nos.) Over Head tank of 50,000 Gallon capacity, deep tube well etc at Mesra stations under jurisdiction of Dy. CE/Con/ECR/BRKA in connection with construction of new BG Rail Line between Barkakana and Ranchi.	72 Dt. 07.06.17	M/s V.P. Construction, Thana Chowk, Lelebar, Jharkhand-829206	07.06.17	31.12.2020	52%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	21,46,75,740.61
7	ECR-CAO-C-S-ETEN-08-16-17 in two packet system for work Construction of Foundation, sub structure, super structure including supplying, fabrication, erection & launching and other associated work of 18x12.20 m span composite girder at Ch. 134.052 beside bridge No. 238 of C/C line at Damodar River in view of construction of new BG Rail line between Hazaribag and Barkakana.	28 Dt. 28.07.17	M.G. Contractors Pvt. Ltd., 803, Ring Road Mall, Near Deepali Chowk, Rohini, New Delhi 110085	28.07.17	Extended up to 10.05.20	90%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	28,03,57,167.09
8	ECR-CAO-C-S-ETEN-09-17-18 in two packet system for work Construction of Balance work of Minor Bridges, Return wall/Toe wall, Catch water & Side drains/ Cross drains, Shortcrating, Rock bolting, Earthwork in cutting (UP to toe of cutting), Filling, removal of loose boulders/rock from the entire cutting slope, land boundary pillars, all jurisdiction boards and other left over associated works in between Km-161,192 to Km-165,474 and Km. 167,800 to Km. 169,060 in connection with construction of New B.G. Rail line between Barkakana to Ranchi.	9/17-18 Dt. 14.11.17	Megalia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshepur-831005	14.11.17	28.02.2021	70%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	40,38,80,248.71
9	ECR-CAO-C-S-ETEN-30-17-18 in two packet system for work of "Construction of foundation & substructure and assembling, erection and launching of girders of Major bridges at Ch. 152.615 (3x30.5m Span, Composite Girder), Ch.160.360 (6x30.5m Span, Composite Girder), Ch.162.385 (4x30.5m Span, Composite Girder) and Ch.163.970 (2x30.5m Span, Composite Girder) and other associated work in between BRKA-RNC section in connection with construction of new BG Rail line from Koderma to Ranchi".	4 Dt. 09.01.18	KVRECL Y. Murali Krishna Rao Lotus Infotech (JV), # 54-2b-6, 1st Floor, Kankadurga, Vijayawada-500008	09.01.18	30.10.2020	91%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	80,22,80,733.78

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (In Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
10	ECR-CAO-C-S-ETEN-10-17-18 in two packet system for work of "Construction of Balance work of Minor Bridges, Return wall/Toe wall, Catch water (near the toe of bank) & side drains/Cross drains, Shortcircuiting, Rock bolting, Earthwork in cutting (Upto the toe of cutting, Filling, removal of loose boulder/rock from the entire cutting slope, land boundary pillar, all jurisdiction boards and other left over associated works in between Km.165.474 to Km.167.800 in connection with construction of New B.G. Rail Line from Barkakana to Ranchi" (New P-7)	842936469	ECR/CAO/Con/WT/10/17-18/112 Dt.04.01.18	Royal Infraconstru Ltd., Godrej Waterside Building, Tower No. 1, 4th Floor No. 401, Plot No-5, D.P. Block, Salt Lake Sector-V, Kolkata-700091.	04.01.18	31.12.2020	77%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	85,71,59,877.35
11	ECR-CAO-C-S-ETEN-26-17-18 in two packet system for work of "Earth work in cutting, filling, blanketing, tuffing, construction of minor bridges, limited Height sub-way, Foot over bridge, S & T buildings, water supply arrangement, approach road, supplying and fixing various Board, Land Boundary pillar, Bridge inspection steps and other associated works as per Railway specification and standards between Ranchi Road to Damodar River (Ch.97.960 Km.) in connection with doubling between Ranchi Road and Patratu under Dhanbad Division of East Central Railway".	3370788216	ECR/CAO/Con/WT/S/37/43 dt.03.01.18	MCPL-SOCC(UV), Gwala Para Road, Jugsai Jamshedpur, Jharkhand - 831006	03.01.18	31.10.2020	41%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	37,04,16,287.47
12	ECR-CAO-C-S-ETEN-71-17-18 in two packet system for work of "Construction of Cut & Cover Tunnel and other associated works between Km.155.300 to Km.160.200 (in patches total length 2.0 Km approx) in connection with construction of New B.G. Rail line from Barkakana to Ranchi".	1122209801	ECR/CAO/Con/WT/S/04/DH Cut & Cover/399/605 dt:14.05.18	MAX-ONYCON (JV), Plot No. 319 & 320, East Avenue Building 4th floor, Aayappa Society, Madhapur	14.05.18	31.01.2021	30%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	1,23,48,04,103.80
13	ECR-CAO-C-S-ETEN-41-17-18 for work of "Supply of portion and supervision for welding of rail joints by SKV process of 60 kg/92 kg Rail joints as per specification no. T-19-14 for conversion in situ of ordinary rail to LVR by compressed air preheating system with weld trimmer, and grinder, all other accessories and consumable to complete the work in all respect for 'Slow-Tailwheel (Near BG Rail Line), Ranchi Road-Patratu (Double line section) and any other location under Dy.CE/C/BRKA".	32786697.13	DCE/Con/ECR/WT/04/DH N17-18/1185 dt.19.02.18	Harshad Thermic Industries Pvt. Ltd., Umilci, Raipur	19.02.18	19.12.2020	20%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	3,62,28,394.62
14	ECR-CAO-C-S-ETEN-70-17-18 in two packet system for work of "Superstructure including supplying, fabrication, erection & launching of ch.134.052 (18x12.20m span composite girder) beside bridge No. 238 and Construction of Foundation, Sub-structure super structure including upping, fabrication, erection & launching work of Major bridges at Ch.135.102 (2x30.5m span composite girder) beside Bridge No. 240 and other associated work of CIC line at Damodar River in view of construction Ranchi Road - Patratu doubling work under Dhanbad Division of East Central Railway".	159800100.7	ECR/CAO/Con/WT/S/04/DH 99/2355 Dt.02.05.18	M.G. Contractors Pvt. Ltd., 603, Ring Road Mall, Near Deepali Chowk, Rohini, New Delhi 110085	02.05.18	17.07.2020	56%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work just started	16,64,58,438.20
15	ECR-CAO-C-S-ETEN-85-17-18 in single packet system for the work of "Supplying stacking and spreading of 50mm gauge nominal size machine crushed stone ballast, transportation of P way material/fittings, track linking and other ancillary works in connection with Doubling work between Ranchi Road (excluding) and Patratu (including) CIC Line".	222502943.7	LOA No ECR/CAO/Con/WT/Sou/1h/425 Dt. 19.07.18	M/s Jyoti Construction, VII+P.O. Papraur, Dist- Begusarai , Bihar- 851211	19.07.18	18.01.2021	78%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	20,91,35,444.14
16	ECR-CAO-C-S-ETEN-61-17-18 in single packet system for the work of "Manufacturing of store ballast (machine crushed) from Railway boulders available from Km.148.616 to Km.169.00 including balance work of Tender No. 40 of 2015-16 (Open)/South in Barkakana Ranchi section and transporting stacking along the Railway alignment between Km. 150.200 and 169.200 or any other location in Barkakana-Ranchi section in connection with construction of new BG line between Barkakana-Ranchi section in connection with construction of new BG line between Barkakana-Ranchi section".	76585609.94	ECR/CAO/Con/WT/South/4 07/2504 Dt.08.05.18	M.G. Contractors Pvt. Ltd, #1721, Sector-4, Panchkula-134109 (Haryana)	08.05.18	05.11.2020	81%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	6,72,40,281
17	ECR-CAO-C-S-ETEN-74-17-18 in two packet system for work of "Balance work of Construction of Single line BG Tunnel No. 1 (App. total length 600 RM) from Km. 147.523 to Km. 148.723 and other misc. works in between BRKA-RNC section in connection with construction of new BG Rail line from Koderma to Ranchi".	152058591.9	ECR/CAO/Con/WT/South/4 01/3692 dt.29.05.18	MAX-ONYCON (JV), Plot No. 319 & 320, East Avenue Building 4th floor, Aayappa Society, Madhapur, Hyderabad-500081	29.06.18	31.10.2020	53%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	12,98,24,628.16
19	ECR-CAO-C-S-ETEN-121-18-18 in packet system for work of "Rock fall protection by wire netting, Slope stabilization and other ancillary works between km 148.100 to 150.520 & 151.600 to 158.312 in cutting in new B.G. Rail line of Barkakana -Ranchi section under Dy.CE/Con/Barkakana.	69602137.87	ECR/CAO/Con/WT/South/4 87/3997 dt.24.05.19	Garware Technical Fiber Ltd. (Formerly- Garware Wall ropes Ltd)Plot No. 11,D-1,IMDC Chinchwad , Pune -411019	24.05.19	23.10.2020	95%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	11,89,57,563.92
20	ECR-CAO-C-S-ETEN-11-19-20 in two packet system for work of "Construction of 04 nos. ROBs at Ch. 12.100, 33.100, 35.700 and 45.500 in between Tori-Shivpur and ancillary works in connection with construction of Tori-Shivpur New BG Rail Line, and Earthwork in formation in cutting, compaction, blanketing, tuffing construction of minor bridges and substructure, superstructure including assembling, erection and launching of girder of major bridges and other associated work between Ch. 0.00 to 13.00 m for surface at Garhwa road ROR.	535959998.3	ECR/CAO/Con/WT/South/4 20 dt.18.11.19	K/Venkata Raju Engineers and Contractors Private Limited,354 206, 1st Floor, Kanakadurga Gazetted Officers Colony, Road No.-1 Gurunanak Nagar, Vijayawada-520008	04.09.19	03.03.2021	40%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	57,75,38,861.51
21	ECR-CAO-C-S-ETEN-96-17-18 in single packet system for work of "Supplying, stacking and spreading of 50mm gauge nominal size machine crushed stone ballast, transporting of P way material/fittings, track linking and other ancillary works between Change 150.392km to 169.265Km (Sidhar to Shanki section) in connection with construction of new BG Rail line from Barkakana to Ranchi	101619145.9	ECR/CAO/Con/WT/South/4 88/40007 dt.24.05.19	M/s Radhanath Bhunia & Sons , Vill & P.O Khurkudala, P.S- Daspur-Dist Paschim Medinipur (WB)	24.05.19	23.05.2021	0%	S.K. Singh CE/CISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	9,83,61,080.18

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (In Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
22	ECR-CAO-C-S-ETEN-54-19-20 in single packet system for work of "Supplying, stacking and spreading of 50mm gauge nominal size machine crushed stone ballast, transporting of P way material/fittings, track linking and other ancillary works at Gathwa Road for surface connection related to ROR work at Gathwa Road	18137824.49	LOA No.ECR-CAO-C-South-HQ-Engineering/ECR-CAO-C-S 54 - 19-20. Dated:15.02.2020	M/s. Kashi Construction, Varanasi	25.02.20	24.10.2020	0%	S.K. Singh CE/C/ISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	1,81,37,824.49
23	ECR-CAO-C-S-ETEN-55-19-20 , closing date 06.03.20 Construction of super structure including supplying fabrication and launching of 3x12.20 m span, composite girder at ch. 103.775 on bridge no 1(A) & 1x36 in span composite girder in ch. 104.80 and other associates works of CIC line in view of construction of Ranchi Road Patraut doubling work in DHN Division of EC Railway	48396751.91	LOA No.ECR-CAO-C-South-HQ-Engineering/ECR-CAO-C-S 55 - 19-20. Dated:20.04.20	M/s. Megolia Construction Pvt Ltd Gwalapala Road, Jugsai Jharkhand	20.04.20	19.10.2020	0%	S.K. Singh CE/C/ISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	48396751.91
24	Tender No. 07 of 2013-14 (Open)/South in Two Packet System for Earth Work of Constructin of ROB in lieu of L.C at 29.500 Km with open foundation in between Kodema-Nawadth section in connection with new B.G. Rail line between Kodema to Gridhri in Cutting, filling, compaction, blanketing, turfing, Side & catchwater drains, Construction of minor bridges, Station building, platform, quaters, FOBs, P.F Shed, Supplying and fixing various Board, Land Boundary, pillars, bridge inspection steps and other associated works in between Jogeshwar Bihar (Excluding Yard) to Karmahat (including yard) in connection with doubling BG Rail line project under jurisdiction of Dy.CE/C/DHN.	113433786.2	ECR/CAO/Con/W/South/11/110686 dt.27.11.2003	Classic Coal Construction Pvt. Ltd., 3rd Floor, Vaatika Apartment, Line Tank Road, Ranchi-834001 (Jharkhand)	21.08.18	25.10.2020	23%	Sri Manohar Lal, AEN/Con/HZME	Work in progress	11,74,33,967.80
25	Tender No. 75 of 2015-16 (Open)/South in Two Packet System for Earth Work in Cutting, filling, compaction, blanketing, turfing, Side & catchwater drains, Construction of minor bridges, Station building, platform, quaters, FOBs, P.F Shed, Supplying and fixing various Board, Land Boundary pillars, bridge inspection steps and other associated works in between Jogeshwar Bihar (Excluding Yard) to Karmahat (including yard) in connection with doubling BG Rail line project under jurisdiction of Dy.CE/C/DHN.	507478060.1	ECR/CAO/ Con/ W/S/295/16138 dated 16.09.16	REL-AIL(JV), Goharua House, 19, Patliputra Colony, Patna-800013	16.09.16	10.12.2020	97%	S.K. Singh CE/C/ISE, A. Chaurasia DyCE/C/2HZME & D.P Vidyarthi, XEN/Con/DHN	Work in progress	45,71,56,237.20
26	Tender No. 08 of 2016-17 (Open)/South in Two Packet System for Earth Work in Cutting, filling, compaction, blanketing, turfing, Side & catchwater drains, Construction of minor bridges, major bridges, Station building, platform, quaters, FOBs, P.F Shed, Supplying and fixing various Board, Land Boundary, pillars, bridge inspection steps and other associated works in between Jarainganj (including yard) to Gomia (including yard) BG Rail line Doubling project under jurisdiction of Dy.CE/C/DHN.	816624400.7		REL-AIL(JV), Goharua House, 19, Patliputra Colony, Patna-800013	30.11.16	31.03.2021	77%	S.K. Singh CE/C/ISE, A. Chaurasia DyCE/C/2HZME Manohar Lal, AEN/Con/DHN	Work in progress	72,33,02,867.60
27	ECR-CAO-C-S-ETEN-34-19-20 closing date 22.11.2019 15:30hrs in Two Packet System for supplying stacking and spreading of 50mm gauge nominal size machine crushed stone ballast) transporting of P way materials/fittings, track linking and other ancillary work in connection of doubling work between Damaor bridge Km 98.08 and Ranchi Road (excluding) Km 92.8 and BARKA link to Baikatak including CIC line	116057637.6	CAO-C-South-HQ-Engineering/ECR-CAO-C-S ETEN-19-20-21, dated 17.09.2020	M/s.Hari Construction & Associate Pvt. Ltd, Bagusaria	17.09.20	16.03.2021	0%	S.K. Singh CE/C/ISE & Suraj Kumar, DyCE/C/BRKA & AEN/Con/BRKA	Work in progress	12,51,45,385.00
28	e-Tender No. ECR-CAO-C-ETEN-35-19-20closing date 22.11.2019 15:30hrs for Soil investigation, Design and drawings of ROR/Major bridge, Minor bridges, RUBs and all relevant bridges for Parasnath-Madhuban-Gridhri New BG Railway line Projcct	23890378.17	CAO-C-South-HQ-Engineering/ECR-CAO-C-S ETEN-35-19	M/s.S.M Consultants Bhubneswar, Plot No.130.S.M Tower, Mandheswar Industrial Estate, Rasulgarrh.	05.10.2020	05.10.2020		Sri Manohar Lal, AEN/Con/HZME	Work in progress	3,83,52,473.55
29	e-Tender No. ECR-CAO-C-ETEN-34-19-20 closing date 22.11.2019 15:30hrs for Construction of Shed for track machine and meselentious work at Ranchi Road station under Dy.CE/C/HZME/2 in DHN Divsion in ECR	48740453.67	ECR/CAO/ Con/ WTA/Q/S/403 dated 08.07.19	Mis Binod Kumar Yadav, Koderma AT-PO Gujhandi, Jhurnailiya Koderma 825409	16.12.2020	16.12.2020	20%	D.P. Vidharthi XEN/Con/DHN	Work in progress	5,51,95,164.65
30	Tender No. 34 of 2013 - 14 (Open)/South for "Construction of ROB in lieu of unnamed L.C. at 31.200 km with Pile foundation in between Kodema-Nawadth section in connection with new BG Rail line between Kodema to Gridhri".	92987172	ECR/CAO/ Con/W/S/112/10686 dt. 04.11.13	Foundation Engineers, 12/1 Patliputra Industrial estate, Patna - 13	05.06.18	30.06.2021	55%	S.K. Singh CE/C/ISE, A. Chaurasia DyCE/C/DHN & Manohar Lal, AEN/Con/DHN	Work in progress	9,85,80,568.00
31	Tender No. ECR-CAO-C-S-ETEN-06-16-17 in Two Packet System for the work of Earth Work in cutting, filling, compaction, blanketing, turfing, side & catch water drains, construction of minor bridges, station building, platform, quaters, FOB, P.F Shed, supplying and fixing various board, Land Boundary Pillars, bridge inspection steps and other associated work in connection with Karmahat (excluding yard Km.659885 to Ranchi Road (including yard) Km.92/650 doubling BG Rail line Project under Dhanbad Division in ECR".	398507329.8	ECR/CAO/Con/W/S/112/10686 dt.27/06/2017	Modi Projects Ltd., Kanke Road, Ranchi.	09.08.17	24.03.2021	72.00%	Pawan Kumar, XEN/Con/DHN	Work in progress	36,77,05,800.60
32	ECR-CAO-C-S-ETEN-05-16-17 in two packet system for work Earth Work in Cutting, filling, compactions, blanketing, turfing, side & catch water drains, construction of minor bridges, station buildings , platform, quaters, FOB, P.F Shed, Supplying and fixing various Boards, Land Boundary pillars, bridge inspection steps and other associated works in connection with Gomia (Excluding Yard) to Dumribihar (Including Yard) BG Rail line Doubling project under Dhanbad Division in ECR.	299402387.4	ECR/CAO/Con/W/S/112/10686 dt. 20/07/2017	M/s. G.S Malhotra, Adarsh Nagar, Near New Bus Stand, Bijulia Ramgarh Cantt. 829122 Dist.- Ramgarh (Jharkhand)	21.08.17	10.01.2021	90.00%	S.K. Singh CE/C/ISE, A. Chaurasia DyCE/C/DHN & Manohar Lal, AEN/Con/DHN	Work in progress	27,59,98,127.80

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
33	ECR-CAO-C-S-ETEN-36-16-17 in two packet system for work Track linking, supply of ballast, transportation of P way materials and other associated work from Km. 66.420 Danaea (including yard remodelling) to Km. 91.600 Ranchi Road (including yard remodelling) between Danaea to Ranchi Road in connection with construction of doubling work from Danaea to Ranchi Road.	246043328.3	ECR/CAO/Con/WT/South/3 54P way/66.42-91.60 Dated: 21/08/2017	M/s. Jyoti Construction, Vill+P.O. Papraur, Dist. - Begusarai, Pin 851210	28.08.17	20.03.20	85.00%	Manohar Lal, AEN/Con/DHN	Work in progress	24,12,41,464.90
34	ECR-CAO-C-S-ETEN-31-16-17 in two packet system for work of Earth Work in Cutting, filling, compactions, blanketing, turfing, side & catch water drains, construction of minor bridges, Major bridges, Supplying and fixing various Boards, Land Boundary pillars, bridge inspection steps and other associated works in connection with Dumibihar (Excluding Yar0)(KM-55.910) to Danaea (Excluding Yard) (KM-66.420) BG Rail line Doubling project under Dhanbad Division in ECR.	521769726.34	ECR/CAO/Con/WT/South/2 93 Dated: 29/08/2017	MOPU-KARAN Enterprises (JV), Jaridih Bazar, Bermo, Bokaro-829114	15.12.17	31.03.2021	58.00%	Manohar Lal, AEN/Con/DHN	Work in progress	53,497,4948.39
35	ECR-CAO-C-S-ETN-25-17-18 in two packet system for work of "Construction of ROB at GOMO in lieu of Level Crossing no. 9/B GC in between Malari-GOMO station, 9/B CIC in between GOMO/TELO station and 9/B SER in between GOMO-Khanudih respectively".	752937471.4	LOA No. ECR/CAO/Con/WT/South/3 34/ Dated: 22.12.2017	M.G. Contractors Private Limited, Panchkula, 1721, Secto-4, Panchkula Haryana-134109	01.02.18	31.12.2020	97.00%	S.K. Singh CEC/SE, A. Chaurasia DyCE/CI 2/HZME & D.P. Vidyarthi, XEN/Con/DHN	Work in progress	77,14,52,327.30
36	ECR-CAO-C-S-ETN-27-17-18 in two packet system for work of "Construction of 2 lane Road over Bridge" at Chihola Ambana - Pradhankhanta in lieu of LC No.15 SPLUT (Between Km 260/27-29) in Grand chord section of Delhi-Howrah route..".	375847435.6	LOA No. ECR/CAO/Con/WT/S376/6 445 Dated: 26.12.2017	M.G. Contractors Private Limited, Panchkula, 1721, Secto-4, Panchkula Haryana-134109	20.06.18	31.12.2020	78.00%	S.K. Singh CEC/SE, A. Chaurasia DyCE/CI 2/HZME & D.P. Vidyarthi, XEN/Con/DHN	Work in progress	38,50,89,685.65
37	ECR-CAO-C-S-ETN-24-17-18 for work of "Supply & spreading of ballast for P way linking work in connection with construction of New BG line between Km. 49.50 to 64.756 of Koderma-Tilaiya section..".	39445374.75	LOA No. DCE/Con/ECR/WT/94/DH N/17-18/1956 dt.14.12.17	M/s Jyoti Construction, Vill+P.O. Papraur, Dist- Begusarai , Bihar-851211	25.12.17	Applied up to 10.01.2020	98.00%	Manohar Lal, AEN/Con/DHN	Work completed	3,36,74,212.50
38	ECR-CAO-C-S-ETEN-33-17-18 in two packet system for work of "Construction of new two lane Road Over Bridge beside existing Arch ROB No. 225 near Ranchi Road Station near Km.91/172-13 between Karmarat to Ranchi Road block section.	125825860.5	LOA No. ECR/CAO/Con/WT/South/4 06/1663 Dated: 26/03/2018	Saurabh Kumar & Brothers, Jaridih Bazar, Bokaro	01.04.18	24.10.2020	75.00%	S.K. Singh CEC/SE, A. Chaurasia DyCE/CI 2/HZME & D.P. Vidyarthi, XEN/Con/DHN	Work in progress	13,51,51,300.26
39	ECR-CAO-C-S-ETEN-62-17-18 in two packet system for work of "Construction of proposed new 2 lane Road over bridge in lieu of L.C. No. 2/Spl. Near bhuli Block Hut in Delhi-Howrah Route at (Ch-270/18-20).	160396586.56	LOA No. ECR/CAO/Con/WT/South/4 05/1664 Dated: 27/03/2018	G.S. Malhotra, Adarsh Nagar, Ramgarh Cantt, Ramgarh, Jhaikahdn	26.09.19	26.03.2021	20.00%	S.K. Singh CEC/SE, A. Chaurasia DyCE/CI 2/HZME & D.P. Vidyarthi, XEN/Con/DHN	Work is not yet started	16,59,43,826.72
40	ECR-CAO-C-S-ETEN-63-17-18 in two packet system for work of "Track linking, supply of ballast, transportation of P way materials and other associated work form Bokaro Thermal (including yard remodelling) to Dumri Bihar (including yard remodelling) in connection with construction of BG doubling work from Jarangdh to Danaea".	142209084.67	LOA No. ECR/CAO/Con/WT/South/4 00/3645 Dt.27/06/18	Narendra Dev (Railways), T14, Udaypur Khias, Opp. Galaxy Tower, Rajendra Nagar, Bareilly	10.07.18	31.03.2021	75.00%	Manohar Lal, AEN/Con/DHN	Work in progress	13,89,18,062.81
41	Tender No. 14 of 2019-20 Closing date 14-08-2019 at 15:30hrs for "Supply of position and supervision for welding of 52 Kg60 Kg 90 UTS rail joints by SKV process in connection with Jarangdh to Ranchi Road with BG rail line doubling project under Dy.CEC/DHN".	33803211.91	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-NSM-ETEN-14-19-20/00882460007970, Dated:14.10.19	M/s. Chakradhar Industries LLP, Mumbai	23.12.19	13.10.2020	35.00%	S.K. Singh CEC/SE, A. Chaurasia DyCE/CI 2/HZME Manohar Lal, AEN/Con/DHN	Works in progress	35623576.68
42	ECR-CAO-C-S-ETEN-120-18-19 in single two packet system for work of "Final phase yard remodelling of Koderma along with adjoining balance P.Way work of Koderma Gridih Section"	141627923.8	LOA No. ECR/CAO/Con/WT/South/4 79/4107 Dt.15.03.19	Nidhi Creative Infrastructure Pvt. Ltd., 404, Manglam A24, Hemant Basu Sarani, Kolkata-700001	15.06.19	31.12.2020	33.00%	S.K. Singh CEC/SE, A. Chaurasia DyCE/CI 2/HZME Manohar Lal, AEN/Con/DHN	Works in progress	39354760.13
43	e-Tender No ECR-CAO-C-S-ETEN-95-18-19 in Single Packet System for the work of "Track linking, Supply of ballast, transportation of P way materials and other associated work from Jarangdh (including yard remodelling) to Bokaro Thermal (Excluding yard remodelling) in connection with construction of BG doubling work form Jarangdh to Danaea".	76112354.05	LOA No. ECR/CAO/Con/WT/South/4 89/2373 dt.15.03.19	Nidhi Creative Infrastructure Pvt. Ltd., 404, Manglam A24, Hemant Basu Sarani, Kolkata-700001	31.03.2021	31.03.2021	55.00%	S.K. Singh CEC/SE, A. Chaurasia DyCE/CI 2/HZME & Manohar Lal, AEN/Con/DHN	Work not started	8,27,79,800.94

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
44	e-Tender No. ECR-CAO-C-S-ETEN-18-19-20 closing data 14-08-19 15:30 for track linking supply of ballast transportation of P.Way materials and other associated work from Dumri Bihar to Danea in connection with construction of BG doubling work for Jarandhi to Danea of ECR	127529088.02	LOA No. South -Hq Engg/ECES/STN-18 -10-20/10114650007401 dt.01.10.2019	M/s Jyoti Construction, Vill+P.O. Papraur, Dist- Begusarai , Bihar- 851211	15.10.19	31.04.2021	16.00%	S.K. Singh CE/C/SE, A. Chaurasia DyCE/CHZME & Manohar Lal, AEN/Cen/DHN	Just work.	127529088.02
45	Tender No. 73 of 13-14 (Open)/South for Two Packet System for Earthwork in cutting, filling, blanketing, compaction, construction of minor bridges, Drain, Track Linking and other ancillary work in Reach-X km. to 24.000 Km. in connection with construction of new B.G. Rail line between Tori-Shivpur in Latehar District in Jharkhand State.	649807788.79	ECR/CAO/Con/WT/S663/12 737 dt.26.02.14	RSR Infra JGB (JV), R.08/79-2-1, Tilak Road, Prasanth Estates, Rajahmundry-533103, E.G., Dist- Andhar Pradesh	11.04.14	Extended upto 10.10.2020	98.00%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, V.N. Upadhaya, XEN/CHZME	Finishing work is in progress	67,81,30,200.00
46	e-Tender No. ECR-CAO-C-S-ETEN-50-17-18 in Two Packet System for the work of "Supply stacking and spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Skipper, fillings etc. and other related ancillary works in connection with construction of 2nd line of New B.G. Rail line between TORI to 22.000 in Tori-Shivpur New BG Rail Line Project".	303809123.7	ECR/CAO/Con/WT/South/3 85/450 Dated: 19/01/2018	Upakar Infra Projects Pvt. Ltd., H. No. 6-3, 347/22/10/2, 101, Sa Ville Apartments, Dwarikapuri Colony, Punjagutta, Hyderabad.	29.01.18	Extended upto 15.09.2020	77.00%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, V.N. Upadhaya, XEN/CHZME	Work in progress.	34,65,12,468.00
47	e-Tender No. ECR-CAO-C-S-ETEN-98-17-18 in Single Packet System for the work of "Miscellaneous work, boulder pitching, Toe wall, catch water drain, side drain, Cross drain, Slab at trolley Refuse location, drain cover, Km board, LWR board, Curve board, Gradient board, Hectometre post, Boundary pillar, curve post, Inspection steps at bridge locations, Fabrication and erection of height gauge, Benches in yard, planting of Tree, tree guard, jungle cleaning, painting of Railway Structure/post/ Board/Bridge etc between (Km 24.00 km to 36.00 km) in connection with Tori - Shivpur New B.G. Rail line".	64390450.7	ECR/CAO/Con/WT/South/4 15/9888 dated 26.09.2018	ANPR Projects Pvt. Ltd., A-5/A, chandramma Complex, Unit-III, Kharavel Nagar, Bhubaneswar- 751001 (Odisha)	15.07.18	Extended upto 31.12.20	5%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, V.N. Upadhaya, XEN/CHZME	Work is in progress	
48	e-Tender No. ECR-CAO-C-S-ETEN-07-18-19 in Single Packet System for the work of "Miscellaneous work like slope protection works, boulder pitching, Toe wall, catch water drain, Cross drain, Slab at trolley Refuse location, drain cover, Km board, LWR board, Curve board, Gradient board, Hectometre post, Boundary pillar, curve post, Inspection steps at bridge locations, Fabrication and erection of height gauge, Benches in stations, painting of Railway Structure/ post/Board/Bridge etc. & other ancillary works between Km.12.00 km to 24.000 km in connection with Tori- Shivpur New B.G. Rail line".	93497703.81	ECR/CAO/Con/WT/South/4 20/5540, dt.10.09.18	ANPR Projects Pvt. Ltd., A-5/A, chandramma Complex, Unit-III, Kharavel Nagar, Bhubaneswar- 751001 (Odisha)	24.09.19%	Extended upto 31.12.2020	30.00%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, V.N. Upadhaya, XEN/CHZME	Work is in progress	
49	Tender No. ECR-CAO-C-S-ETEN-SLT-24-18-19 in single packet system for the work of " Construction of formation, minor bridges and loading/wharf, Track linking & other P.Way work including transportation of P.Way materials and other ancillary works at Banadag in connection with augmentation of Banadag Railway siding".	152124932.9	ECR/CAO/Con/WT/South/4 33/5709, dated 19-09-2018	Binay Kumar Singh, K.K.Road, M.G.Nagar, Kharbagh, mPatna-26.	17.06.19	31.12.2020	55.00%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, A.K. Singh, XEN/CHZME	Work not started	12,80,83,998.92
50	e-Tender No. ECR-CAO-C-S-ETEN-06-18-19 in Two Packet System for the work of "Miscellaneous work like slope protection works, boulder pitching, Toe wall, catch water drain, Cross drain, Slab at trolley Refuse location, drain cover, Km board, LWR board, Curve board, Gradient board, Hectometre post, Boundary pillar, curve post, Inspection steps at bridge locations, Fabrication and erection of height gauge, Benches in stations, painting of Railway Structure/ post/Board/Bridge etc. & other ancillary works between Km.0.00 km to 12.000 Km in connection with Tori- Shivpur New B.G. Rail line".	99076999.24	ECR/CAO/Con/WT/South/4 21/6618, dt.29.10.16	ANPR Projects Pvt. Ltd., A-5/A, chandramma Complex, Unit-III, Kharavel Nagar, Bhubaneswar- 751001 (Odisha)	25.11.18	31.12.2020	35.00%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, Binod Kumar, AEN/C/Tori	Work is in progress	10,88,87,303.82
51	Tender No. ECR-CAO-C-S-ETEN-SLT-87-18-19 in single packet system for the work of "Construction of formation, extension of existing loading wharf & RUB, dismantling and linking of Track & other P.Way works including transportation of P.Way materials and other ancillary works at Kalkansand station in connection with Kodarma - Hazaribag Section	141839223	ECR/CAO/Con/WT/South/4 77/182 dated 02.01.19	IMS Rangbahadur Sing, Dhalya, Dhanbad	08.01.19	Extended upto 30.06.20	100.00%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, A.K. Singh, XEN/CHZME	Work not started	13,28,92,523.47
52	Tender No. ECR-CAO-C-S-ETEN-11-19 -20 in two packet system for work of construction of 04 (four Nos JROBS at ch.12 100, 33 100 35 700 and 40 500 in between Tori Shiv pur and ancillary works in connection with construction of Tori-Shivpur New B.G Rail line and earth work in formation in cutting/filling including compaction, blanketing, turfing construction of minor bridges and structures superstructure, including assembling, erectin and launching of girder of Major Bridges and other associated works between Ch.0.00 to 1300.00 for surface connection at Garhwa road in connection with ROR at Garhwa Road junction	535959998.3	ECR/CAO/Con/WT/South/5 11/6391 dated 04.09.19	K. Venkata Raju Engineer & Contractors Pvt. Ltd. # 54-20-6 1st Floor, Kanakadurga Garretted Officers Colony, Road No.1, Gurunatak Nagar, Vijaywada-520008 (Andhra Pradesh)	11.04.19	03.03.2021	40.00%	S.K. Singh CE/C/SE, L.L.Meena, DyCE/CHZME, Binod Kumar, AEN/C/Tori	Work is in progress	57,75,38,861.51
53	Tender notice no 42 of 2006-07 (open), tender no 104 of 2006-07 (open) for the work of "Construction of earth work and minor bridges, wing walls, flooring and other related miscellaneous works in connection with construction of new B.G.line between Biharsharif-Barbhiga (Km 50.00 to Km 57.00).	92300000	ECR/CAO/Con/WT/Agrn/42 7 dt 15.05.08.	Modi Projects Ltd., Kanke Road, Ranchi.	05.02.08	31.08.2012	84%	A.K.S Shaiwal, CE/Con/South, R. Kumar XEN/C-1/RGD,	Final bill under process	9,13,00,000.00

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
54	Tender notice no 42 of 2006-07 (open), tender no 103 of 2006-07 (open) for the work of "Construction of earth work and minor bridges, wing walls, flooring and other related miscellaneous works in connection with construction of new B.G.line between Biharsharif-Barabigha (Km 44.50 to Km 47.00).	90600000	ECR/CAO/Con/WT/Ag/428 dt.15.5.2008	Modi Projects Ltd	05.02.08	31.07.2012	80.00%	R. Kumar XENC-1/RGD,	Final bill under process	8,84,00,000.00
55	Tender no 17 of 09-10 (open Risk & cost)/South for the work of Risk & cost tender for Earthwork embankment/cutting, supplying and spreading of blanketing material, construction of minor bridges, construction of retaining wall etc from Laundh (Km 15.200) to Kheraundh (Km 24.50) in connection with Koderma-Tilaiya new B.G line.	191508266.3	ECR/CAO/Con/WT/Ag/150 dt.08.10.10	Bhartia Associates Pvt Ltd, 302 Akashdeep Building Lakhtokkia, Guwahati-781001.	29.03.10	28.05.2018	98%	S.K. Pathak, AENC/RGD	work is in progress. Further Ext. not submitted.	21,54,34,020.40
56	Tender no 49 of 09-10 (open) for the work o Risk & cost tender for E/W, blanketing, construction of minor bridges, sub structure, RUB and other misc works from km 17.00 to 25.00 in connection with new B.G.line between Daniaawan-Biharsharif section.	317124023.1	ECR/CAO/Con/WT/Ag/150 dt.25.08.10	Classic Coal Construction Pvt. Ltd, 3 rd Floor Vaika Apartment Line Tank Road, Ranchi-834001	03.06.10	15.07.2020	95%	R. Kumar XENC-1/RGD,	Work in progress	32,65,92,922.00
57	Tender no 06 of 10-11 (open) Transportation/unloading of P.Way & other materials including loading/unloading and stacking as per requirement in connection with new B.Cline any write under jurisdiction of Dy. CE/CRGD.	10900000	AL No- DCE/CRGD/WT/P- Way/10-11/73 dt.22.10.10	M/s Laxmi Construction, Sinauli, Daimanagar, Rohlas, Bihar.	18.06.10	31.12.2018	55%	R. Kumar XENC-1/RGD,	Work in progress	1,08,62,460.00
58	Tender No. 07 of 2011-12 (Open)/South for the work of Transporting, assembling and launching of steel girders/composite/iron web girder, including supply and fixing of shunter, sleeper, gangway, footpath and trolley ridge etc. for major bridges between Daniaawan-Biharsharif	37560886.72	DCE/CRGD/WT/Ag/87 dt. 21.12.11	Jyoti Forge & Fabrication Guwahati	14.10.11	15.10.17	95%	R. Kumar XENC-1/RGD,	Final variation under process	3,87,73,551.33
59	Tender No. 11 of 2012-13 (Open)/South for the work of "Construction of Station Building, Level crossing, Gate lodge, FOB, PF Shed etc. required for opening of the new line section between Daniaawan (including) – Biharsharif (excluding), including Sultanpur halt, Lachubigha, Rukhal halt, Chandi, Banua halt, Neosarai, Dekpura halt and Sohsarai halt etc".	298912867	ECR/CAO/Con/WT/Ag/150 dt.04.03.13	Classic Coal Construction Pvt. Ltd., 3rd Floor, Vaika Apartment, Line Tank Road, Ranchi-834001.	15.01.13	30.06.2019	75%	R. Kumar XENC-1/RGD,	Work in progress	24,32,20,700.00
60	Tender No. 15 of 2013-14 (Open)/South for the work of "Construction of P.F. wall, Station buildings, gate lodges, L-Xing, P.F. Sheds, FOBs and other ancillary works from Km. 10.00 to Km. 21.00 including works at Natesar station, Harsingra halt and Katari station (including) in connection with construction of new B.G. Ry. Line between Islampur and Natesar".	67929014.89	LOA No. ECR/CAO/Con/WT/South/108 Dated: 12/11/2013	Lord Vishnu Construction Pvt Ltd., New Patliputra Colony, Patna-800013	02.05.16	15.08.2020	84.00%	A.K.S Shaiwal CE/C/S, V.S.Meena, Dy,CE/CRGD, S.K. Pathak, AENC/RGD	Works in progress	6,63,00,967.00
61	Tender No. 30 of 2013-14 (Open)/South for the work of "Construction of P.F. wall, Station buildings, gate lodges, L-Xing, P.F. Sheds, FOBs and other ancillary works from Km. 15.20 to Km. 24.50 including works at Laundh station (excluding) and Kheraundh station (including) in connection with construction of new B.G. Ry. line between Tilaiya and Koderma".	68116894.28	LOA No. ECR/CAO/Con/WT/South/122 Dated: 13/11/2013	M/s Sajjan Kumar, At. & P.O.- Keshava (Terahase), Begusarai-851134 (Bihar)	31.12.16	30.11.2019	87%	A.K.S Shaiwal CE/C/S, V.S.Meena, Dy,CE/CRGD, S.K. Pathak, AENC/RGD	Works in progress	6,43,73,163.00
62	Tender No. 54 of 2013-14 (Open)/South for the work of "Construction of P.F. wall, Station buildings, gate lodges, L-Xing P.F. Sheds, FOBs and other ancillary works from Km.0,000 to Km.15,200 at Nahat halt and Laundh station (excluding work at Tilaiya station) in connection with construction of new B.G. Ry. line between Tilaiya and Koderma".	52959126.41	LOA No. ECR/CAO/Con/WT/South/148 Dated: 27/11/2013	Sidharth Construction & Trading Pvt. Ltd., C/o, Singh Anar & Co., 6A Clive Row, 5th Floor, Room No. 6/14, Kolkata-700001	31.12.16	30.04.2019	78%	S.K. Pathak, AENC/RGD	Works in progress	5,78,03,020.00
63	Tender No. 53 of 2013-14 (Open)/South for the work of "Construction of P.F. wall, Station buildings, P.F. Sheds, FOBs and other ancillary works Tilaiya station in connection with construction of new B.G. Ry. Line between Tilaiya and Koderma and construction of FOB with ancillary works at Wena Station of Bakhtiyarpur-Rajgir Section".	57298655.89	LOA No. ECR/CAO/Con/WT/South/147 Dated: 27/11/2013	Sidharth Construction & Trading Pvt. Ltd., C/o, Singh Anar & Co., 6A Clive Row, 5th Floor, Room No. 6/14, Kolkata-700001	31.12.16	15.10.2019	93%	A.K.S Shaiwal CE/C/S, V.S.Meena, Dy,CE/CRGD, S.K. Pathak, AENC/RGD	Works in progress	6,25,39,463.00
64	Tender No. 02 of 2013-14 (Open)/South for the work of "Construction of P.F. wall, Station buildings, gate lodges, L-Xing, P.F. Sheds, FOBs and other ancillary works from Km. 0.50 to Km. 10.00 including works at Khudaganj station in connection with construction of new B.G. Ry. Line between Islampur and Natesar".	67631443.92	LOA No. ECR/CAO/Con/WT/South/175/12828 Dated: 04.04.14	Lord Vishnu Construction Pvt. Ltd., 101, Lotus Apartment, New Patliputra Colony, Patna-800013	23.02.16	15.08.2020	73%	R. Kumar XENC-1/RGD,	Works in progress	6,58,55,771.00
65	Tender No.05 of 2013-14 (Open)/South for the work of "P-way linking and other ancillary work between Tilaiya (including) and Kheraund (including) from Km. 0.00 to Km. 24.50 in connection with construction of New BG line between Tilaiya and Koderma under Dy.CE/Con/Rajgir".	40280440.07	LOA No. ECR/CAO/Con/WT/South/103 dt. 04/10/13	M/s Jyoti Construction., Vill+P.O Papraur, P.S. Barauni, Dist- Begusarai, Pin-851210	31.12.16	30.03.2018	88%	S.K. Pathak, AENC/RGD	Final variation under process	3,86,57,267.00
66	Tender No.35 of 2013-14 (Open)/South for the work of "P-way linking and other ancillary work between Islampur (inclusive) and Natesar (inclusive) in connection with construction of New BG line between Islampur and Natesar under Dy.CE/Con/Rajgir".	45683070.6	LOA No. ECR/CAO/Con/WT/South/102/12829 Dated: 04/04/2014	M/s Jyoti Construction., Vill+P.O Begusarai, Pin-851210	28.12.14	31.08.2020	92%	S.K. Pathak, AENC/RGD	Works in progress	4,38,28,710.00
67	Tender Notice no. 43 of 2014-15(Open)/South and Tender No. 81 of 2015-16(Open)/South for the work of Construction of Road Over Bridge (ROB) in lieu of L-Xing No. 19 B in between Ismailpur & Rajganj in Gaya & Mughalsarai GC Section of Mughalsarai Division	56670293.91	ECR/CAO/Con/WT/Ag/150 dt.29.5.17	Roy Engineers, Basant Vihar Colony, Raghunath Path, Near Plastic Factory, R.P.S. Road, Danapur, Patna-801503	06.12.16	31.12.2020	53%	S.K. Pathak, AENC/RGD	Works in progress	5,83,04,600.00

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendrughat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
68	Tender No. 83 of 2015-16 (Open)/South in Two Packet System for the work of "Earthwork in filling in formation, filling of blanketing material for formation, construction of major bridge at km.14.242 (span 1x45.70m Open web girder foundation, sub structure and superstructure), at km.14.665 (span 10x18.30m composite girder, super structure only) and minor bridges from km. 10.0 to km.21.0 and other ancillary works in connection with construction of new B.G line between Islampur-Natesar".	199533271	ECR/CAO/Con/WT/Agt/So uth/283 Dated:08/12/2016	Lord Vishnu Construction Pvt. Ltd., 101, Lotus apartment, New Patliputra Colony, Patna-800013 (Bihar)	22.09.16	Extended up to 31.12.19	86%	A.K.S.Shaiwal CE/C/S, V.S.Meena, Dy.CE/C/RGD, S.K. Pathak, AEN/C/RGD	Works in progress	23,16,41,500.00
69	Tender No. 82 of 2015-16 (Open)/South in Two Packet System for the work of "Earthwork in filling in formation, filling of blanketing material for formation, construction of major bridge at km. 0.358 (3x6.0m box bridge), at km. 1.989 (3x18.30m composite girder foundation, sub structure and superstructure), km.4.322 (span 1x45.70m OWG, only superstructure) and km 6.40 (span 4x18.30m composite girder, super structure only), minor bridges from km. 0.0 to km.10.0 and construction of platform wall, foot over bridge, PIF shed with other ancillary at Islampur in connection with construction of new B.G line between Islampur-Natesar".	304288577.8	ECR/CAO/Con/WT/South/3 08 Dated:09/08/2016	DRAFL-GKPL-MFS(JV), C/o Dineshchandra R. Agrawal Infracon Pvt. Ltd., 401, The Grand Mall, S.M. Road, Opp. SBI Zonal Office, Ambawadi, Ahmadabad-380015	13.08.16	Extended up to 31.12.19	90.00%	SIR R. K. Kumar XEN/C/IRGD	Works in progress	30,70,92,600.00
70	Tender No. 01 of 2014-15 (Open) for the work of "Renovation Existing old ORH with Provision of additional accommodation for converting the same into Holiday Home. Maintenance of newly constructed ORH, offices and quarters at Rajgir and other ancillary work at Rajgir in s/w various construction under CAO/Con/SEC.R".	13700000	DCE/Con/IRGD/Agt/84 Dt 04/02/2015	Binod Kumar Singh, At+P.O.- Jethian, P.S.-Ati, Dist.- Gaya	01.10.14	30.08.2018	100%	S.K. Pathak, AEN/C/IRGD	Final bill under process	0.93 Cr.
71	e-Tender No. ECR-CAO-C-S-ETN-19-16-17 in Two Packet System for the work of "Construction of Foundation, Substructure and Super structure of 07 No. Major bridges and other ancillary works between Biharsharif [Km. 36.287] and Barigha [Km63.500] in connection with construction of new B.G. line between Biharsharif - Barigha".	372528219.9	ECR/CAO/Con/WT/South/3 31 Dated:30/06/2017	Classic-Anit (JV), Vijay Nagar, P.S: Patnaker Nagar, Post:Ch.H. Colony, Patna-800026.	15.12.17	30.10.2020	82.00%	R. Kumar XEN/C- 1/IRGD,	Works in progress	39,38,13,096.00
72	e-Tender No. ECR-CAO-C-S-ETN-22-16-17 for the work of Welding of 60 KG.62 Kg. (New/SH, 90/72 UTS) rail joints by SKV process [25 mm Gap] on cess/in-situ as per IRS specification in block/non-block period under jurisdiction of Dy.CE/Con/Rajgir in connection with New B.G. line TIA-QOR, IPR-NES and BEHS-DHWN section.	29400000	ECR/CAO/Con/WT/South/3 37/479 Dated:16/06/2017	The India Thermit Corporation Ltd., 84/22, Fazalgaon, Kanpur,(UP)	02.07.17	30.10.2020	88%	S.K. Pathak, AEN/C/RGD R. Kumar XEN/C- 1/IRGD,	Works in progress	1,58,21,501.00
73	e-Tender No. ECR-CAO-C-S-ETN-23-16-17 in Two Packet System for the work of "Earth work in filling, Supplying and filling of blanketing material for formation, construction of minor bridges and ancillary works from km.57.00 to Km 64.500 in connection with construction of new B.G. line between Biharsharif- Barigha".	173772847	ECR/CAO/Con/WT/South/3 35 Dated:25/08/2017	Bhagwati Construction, 304, Ashwad Paras Complex, Opp:- Pranild Nagar Garden, Ahmadabad (Gujrat)-380015	12.09.17	31.10.2020	70.00%	R. Kumar XEN/C- 1/IRGD,	Works in progress	19,36,33,798.00
74	e-Tender No. ECR-CAO-C-S-ETN-24-16-17 in Two Packet System for the work of "Earth work in filling, Supplying and filling of blanketing material for formation, construction of minor bridges and ancillary works from km.36.286 (including Biharsharif yard) to Km 44.500 in connection with construction of new B.G. line between Biharsharif - Barigha".	139768735.8	ECR/CAO/Con/WT/South/3 36 Dated: 25/08/2017	Bhagwati Construction, 304, Ashwad Paras Complex, Opp:- Pranild Nagar Garden, Ahmadabad (Gujrat)-380015	07.09.17	Extended up to 30.03.20	70.00%	R. Kumar XEN/C- 1/IRGD,	Works in progress	15,29,44,885.00
75	e-Tender No. ECR-CAO-C-S-ETN-43-17-18 for the work of "Construction of additional minor bridges from Km.2.0 to Km. 4.2 including limited height subway at Km.6.450 & 7.217 & their approach roads in place of Level crossing, earthwork in filling in formation for bridge approaches, blanketing work etc. and other ancillary works in connection with construction of New B.G. line between Islampur and Natesar".	87789870.86	ECR/CAO/Con/WT/Agt/So uth/319 dt:30/11/17	Binod Kumar Yadav, At-Jargaj Post-Gujhandi, P.S.- Telaiya, Dist. Koderma-825409 (Jharkhand)	15.03.18	15.08.2020	85.00%	S.K. Pathak, AEN/C/IRGD	Works in progress	8,93,61,393.00
76	Construction of Holiday Home at 1st floor of newly constructed Holiday Home at Rajgir; maintenance of newly constructed ORH, repairs and maintains of officers, quarters and other ancillary work at Rajgir under Dy.CE/Con/Rajgir.	0.1 Cr	DCE/C/IRGD/Agt/101 dt 12.02.2019	Binod Kumar Singh, At+Post: Jethian, Ps-Ati Gaya, (Bihar)	19.12.2018	17.12.20	32%	Sri S.K. Pathak AEN/Con/IRGD	Works in progress	9,1,69,216.34
77	Supplying, Stacking and Spreading of stone ballast as per Railway's specification and standard between Islampur- Km. 0.00 (including Yard) and Natesar Km. 21.00 (Including Yard) in connection with construction of New line between Islampur and Natesar under Dhanpur Division of ECR	6.19 Cr.	ECR/CAO/Con/WT/390 dt 29.04.2019	Bajrang Infrastructure and Construction Pvt. Ltd.Plat no. -463, RKM Residency, Raminagar, Secor-3 Patna - 800016	26.03.2019	30.04.20	78%	Sri S.K. Pathak AEN/Con/IRGD	Works in progress	6,82,92,656.23
78	Construction of Foundation, Substructure and Super Structure of Major Bridge no. 144 (3x18.3m) & 160 (4x18.3m) and substructure & super structure of Major no. 156 (5x18.3m) and other ancillary works between Biharsharif (KM 38.287) and Barigha (KM 63.500) in connection with construction of new B.G line between Biharsharif-Barigha	29.50 Cr	LOA NO ECR/CAO/Con/WT/ South/489/4230 dt: 28.05.2019	Hari Construction and Associates Private Limited, At & PO - Keshawa, PS. Barauni, Dist.- Begusarai -651134, Bihar.	08.06.19	30.11.20	63%	Sri S.K. Pathak AEN/Con/IRGD	Works in progress	31,12,48,668.61
79	Earthwork in filling in formation, filling of blanketing material for formation, construction of minor bridges and ancillary works from Km. 44.500 to Km. 57.000 in connection with construction of new B.G. line between Biharsharif-Barigha.	36.96 Cr.	LOA No. ECR/CAO/Con/WT/ South/464 dt. 22.02.2019	Saurabh Kumar & Bros. At + P.O. Jaridih Bazar, Dist.- Bokero (Jharkhand) Ph- 829114	04.03.2019	28.11.20	28%	Sri S.K. Pathak AEN/Con/IRGD	Works in progress	35,85,84,250.95

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
80	Construction of Composite Girder central span (1 x 21.6m) superstructure including POT-PTFE bearings and associated works in connection with ROB work at Noorsara of Daniawan-Biharsharif new BG line.	3.40 Cr.	LOA No. DCE/Con/RGD/DHWN-BEHS/ dt. 27.11.2018	Shree Triupati Balaji Enterprises, Anand Vihar Colony, East Bahadurpur Exchange, Boodhath Road, Patna-800026 (Bihar)	Org DOC: 26.08.2020	15%	Sri R. K Kumar XEN/C-I/RGD	Work is in progress.	3,08,67,713.70	
81	Widening/raising of sub-bank & Formation, Construction of Limited Height subway (LHS), Height Gauges, Barrel extension of minor bridges, Finishing work of minor bridges, Planning of tree and other ancillary works from Tilaiya to Kheraundh (Km 25.5) in compliance of observations of CRS authorization in connection with construction of new BG line between Tilaiya-Koderma	9.69 Cr	Ag. No. ECR/CAO/Con/WT/South/431/694 dt. 18/24.01.2019	ANPR Projects Pvt. Ltd. A-5/1, Chandernagar Complex, Unit-III, Kharavadi Nagar, Bhubaneswar -751001 (Odisha)	31.10.20	22%	Sri S.K. Pattnaik AEN/Con/RGD	Work is in progress	9,83,26,107.00	
82	Balance P-way and other ancillary works for commissioning of Lachchubigha, Chandi, Noorsara & Biharsharif Yard in connection with construction of New B.G. line between Daniawan-Biharsharif.	1.89 Cr	LOA No. DCE/Con/RGD/DHWN-BEHS/E-Tender/69-18-19 dt. 15.12.2018	M/S Binod Kumar Yadav, At - Jarga, P.o.-Gujhandi, P.S.-Tilaiya, Dist. - Koderma (JH), Pin- 825409.	31.12.20	20%	Sri R. K Kumar XEN/C-I/RGD	Work is in progress.	1,38,30,543.19	
83	Construction of bridge no. 86,87, 88, & 89, earthwork in filling blanketing work for balance formation work, extension of platform no. 1 construction of FOB, PF shed, passenger amenity works, dismantling of goods shed and goods platform, at Biharsharif yard in connection with construction of new BG line between Daniawan and Biharsharif.	5.16 Cr.	LOA No. ECR/CAO/Con/WT/South/468/302 dt. 04.01.2019	M/S Binod Kumar Yadav, At - Jarga, P.o.-Gujhandi, P.S.-Tilaiya, Dist. - Koderma (JH), Pin- 825409.	30.06.21	25%	Sri R. K Kumar XEN/C-I/RGD	Work is in progress.	4,76,23,451.27	
84	Construction of ROB in lieu of Level Crossing no. 11/A/CE between Danyawan and Hilsa Station at Km 11/9 to 12/0 of Danapur Division".	43.97	ECR/CAO/Con/WT/South/461 dt. 21.01.2019	Jyoti S.P. Malik JV, 34A, Melacat Street, 4th floor, Kolkata-700013	Org DOC: 15.01.2021	2%	Sri R. K Kumar XEN/C-I/RGD	Work is in progress.	46,98,61,246.62	
85	Tender No. 12 of 2014-15 (Open)/South for the work of "Construction of one additional High Level Platform and Foot Over Bridge (6.0M wide) at Bhilta station against the work of Bhilta-Aurangabad New Line".	364065000	LOA No. ECR/CAO/Con/WT/S/193 dt.05.05.16	Raitani Engg. works Ltd., Campus of M.M. Choudhary (Ex. C.M. of Assam), P.B. Road, Rehabari, Guwahati-8	24.05.16	100.00%	R. K. Sinha CEC/C, A.K. Singh, Dy.CE/CMGS, Praveen Kumar XEN/C/Gaya, Anurag Kumar AEN/C/MGS	Work is in progress	26,75,00,000.00	
86	Construction of Officers Rest House, one unit Type V Qtr. and other misc. work at Mughalsara.	24573000	LOA No. 2/WT/MGS/IT-415/16/Open/PLI dt.26.04.16	Niranjan Kumar, Sudama Kulir, Purn Nagar, Hortigani, Court Area, Jehanabad-604408	29.04.16	99.00%	A.K. Singh AEN/C/ings	Work is in progress	2,63,00,000.00	
87	Tender No. 18 of 2016-17 (Open)/South for the work of "Construction of one additional High Level Platform and Foot Over Bridge (6.0M wide) at Bhilta station against the work of Bhilta-Aurangabad New Line".	38841862.35	ECR/CAO/Con/WT/South/315/870 Dated:28/02/2017	Budha Infrastructure Private Limited, Ward No.-13, S.K. Pathakk Ghat, Moldiyar Tola, Mokama - 803302	11.03.17	45.00%	A.K. Singh, AEN/C/DOS	Work is in progress	4,23,75,263.00	
88	Construction of Road Over Bridge in lieu of L-Xing No. 39C in between Kanwandi and Sasaram and ROB in lieu of L-xing No. 56C in between PusaMuthani in G.C. Section of Mughalsara Division (Railway Portion).	33,953 Cr.	ECR/CAO/Con/WT/S/4406/097 dt.08.10.18	C/S & S.P. Malik (JV) 34A, Melacat Street, 4th Floor, Kolkata-700013	22.10.18	40.0%	A.K. Singh AEN/C/DOS	Work is in progress	31,59,76,199.02	
89	Construction of Boundary wall platform wall other ancillary work at DOS & SEB in connection with construction of New Sone Bridge at DOS	1.81 Cr	DCE/CMGS/SB/ Agri/437 dt.15.9.18	Vivek Kumar Singh, 4th floor,Nidaan apartment, Karamtoli Main Road,Ranchi-834008	30.9.18	80.0%	A.K. Singh, AEN/C/DOS	Work in progress	1,93,60,092.25	
90	Supply of 50,000 cum. 50mm size machine crushed track ballast for B.G.Railway/track & loading the same into BOBYN/OPEN wagon F.O.R. Bill for various projects under CAO/Con/South in connection with doubling between Jajpai under CAO/C/South	8.50 Cr	ECR/CAO/Con/WT/South/495 dt.24.05.2019	M/s. Jyoti Construction And Engineering P.Ltd. Vill-PP-O-Papaur, P.S. Barauni, Dist-Begusarai, Pin-851210	30.05.2019	100%	A.K. Singh AEN/C/DOS	Work completed	8,34,50,000.00	
91	ECR-CAO-C-S-ETN-16-18-19 Construction of 5nos. Subway in lieu of existing level crossing no.69/C,73/c,77/c,79/c and 80/c in between MGS-DGO in mughalsara Division	36.92 Cr.	CAO-C-S-ETN-16-19-2008/8363/0005545 DATED 26.08.19	Sri Jagannath Transport corporation Raygada.	04.09.19	25%	A.K. Singh, AEN/C/DOS	Work yet to start	41,48,60,419.00	
92	Construction of ROB in lieu of Level Crossing no.42B/Spl/T between Jajpai-Haider Nagar station at Km 365/11-13 in B.D.section of MGS division,between Danyawan and Hilsa Station at Km 11/9 to 12/0 of Danapur Division".	69.05Cr	ECR/CAO/Con/WT/South/460/3992 dt.24.05.2019	M/G Constructors Private Limited, Panchkula,1721, Sector-4 Panchkula,Haryana-134109	30.05.19	5%	A.K. Singh, AEN/C/DOS	Work in progress	69,80,58,573.53	

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendrughat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
93	Supply of 100,000 cum, 50mm size machine crushed track ballast for B.G Railway track & loading the same into BOB/N/OPEM wagon F.O.Rapla for various projects under CAO/Con/South in connection with doubling between Japla under CAO/Con/South	163380.05	CAO-C-S-ETN-77-19-20 10114650020128 DATED 09.06.2020	M/s. Jyoti Construction And Engineering Pvt.Ltd Villi-P.O- Paparaur, P.S. Barauni, Distt- Begusarai, Phn-851210	09.06.20	08.12.2020	12%	A.K.Singh, AEN/C/DOS	Work in progress	172889000
94	Up gradation of RGD-TIA line by widening of banks, provision Geo-Textile (G.T) on slope, provision of longitudinal drain, side drains, wing walls etc., and other ancillary works between CH-17.950 to Ch-19.200 for speed raising of RGD-TIA section	3.97 Cr.	DCE/Con/RGD/Agf/89 Dt. 26.10.18	Binoo Kumar Singh, At.+P.O.- Jethian, P.S.-Atri, Distt.-Gaya	26.02.19	30.11.2020	37.0%	Sr. S.K. Pathak AEN/Con/RGD	Work is in progress	3,44,91,402.81
95	Provision of approach roads of LHS, RUBS; Construction of Retaining walls, deep tube well, boulder flooring & boulder piling at minor bridges and other miscellaneous works in connection with left over work of IPR-NES new BG Section (Km. 0-21).	3.40 Cr.	DCE/Con/RGD/Agf/102 dt.24.02.19	Binoo Kumar Singh, At.+P.O.- Jethian, P.S.-Atri, Distt.-Gaya	26.02.19	31.12.20	40.0%	R. Kumar XEN/C- 1/RGD,	Work is in progress	1,72,79,231.33
96	Extension of Bridge No. 48 (8x6.1m). Construction of RCC Retaining wall. Dismantling of old gate lodge and concrete of new Gate lodge for LC No. 17C, construction of goods PF Wall, construction of approach road to Goods Platform, Passenger amenities works, Linking of track and points and xing of Goods siding and other ancillary works at Wena yard in connection with remodelling of Goods siding at Wena yard of Bakhtiyarpur-Rajgir section.	2.01 Cr.	DCE/Con/RGD/Agf/88 Dt. 15.09.18	Amit Kumar, Vijay Nagar, P.O.- Lohyanagar, P.S. Parakar Nagar, Post-BH, Colony, Patna- 800026	20.08.18	31.10.20	72.0%	R. Kumar XEN/C- 1/RGD,	Work is in progress	4,39,33,807.87
97	Design, drawing & proc. checking of Major bridge in East Central Railway under the jurisdiction of CAO/Con/South	3.45 Cr.	ECR/CAO/Con/WT/Agf/50 dt.14.09.18.	RIYES Limited, RIYES Bhawan, No.11, Sector- 29, Gurgaon-122001.	21.12.17	31.05.20	45.0%	R. Kumar XEN/C- 1/RGD,	Work is in progress	3.45 Cr.
98	Tender No. 34 of 2014-15 (Open)/South in Two Packet System for the work of "Earthwork in filling, cutting, blanketing, and subgrade filling railway embankment, and construction of minor bridges for Phase-II work in connection with construction of fly over by pass line connecting GC line in Bandhua and KEU-GAYA line in Palmar halt.	258249160.6	LOA No. WT/MG/S/22/05 949 dt.29.12.19	M/s. NDR-BLBSK Construction (JV), e-1063, Rajendra Nagar, Bareilly, U.P.-243002	07.01.16	31.03.19	94%	Sr. S.K Pathak, AEN/C/Gaya	Work is in progress	25,77,90,700.00
99	Tender No. 36 of 2014-15 (Open)/South in Two Packet System for the work of "Construction of S&T building at Bandhua Camp Office, gate lodge, sand humps and other ancillary work in connection with construction of fly over by pass line connecting GC line in Palmar halt.	1.597000.00	LOA No. WT/MG/S/15/15- 16/Open/PL/II dt.23.02.16	Raj Construction, Lodipur, P.O.- Vyapur, Patna-801503	24.02.16	31.12.18	26.00%	Sr. S.K Pathak AEN/C/Gaya	Work is in progress	1,63,26,265.00
100	Construction of Officers Rest House and other misc. work at Gaya.	17232000	LOA No. 2-WT/MG/S/15/15- 16/Open/PL/II dt.26.04.16	Niranjan Kumar, Sudama Kulir, Prem Nagar, Horiganji, Court Area, Jehanabad-804409	29.04.16	31.10.20	80.00%	Sr. S.K Pathak, AEN/C/Gaya	Work is in progress	1,82,50,109.00
101	Construction of provisions of passenger amenities, development of circulating area, approach road, etc and other ancillary works in connection with construction phase I & II works of fly over by pass line connecting GC line in Bandhua and KEU-Gaya line in Palmar halt.	3.24 Cr	LOA No. 2- WT/MG/S/17/18/LHS/Misc/ dt.14.09.18	Mohan Sharma, Shyam Sudan, Punjabi Colony, Gaya (Bihar) 823001	20.09.18	31.11.20	54.0%	Sr. S.K Pathak, AEN/C/Gaya	Work is in progress	3,65,11,035.00
102	Construction of Rail over Rail bridge crossing GC line at Km. 460/5-7 in connection with construction of phase-II work of fly over by pass line connecting GC line in Bandhua and KEU-Gaya line in Palmar halt.	12.75	ECR/CAO/Con/WT/South/3 795812 dt.17.09.18	Sr. Sai Tribeni (JV), Ward No. 10, Moidyari Tola, Distt-Patna	03.12.19	30.11.20	51.0%	Sr. S.K Pathak AEN/C/Gaya	Work is in progress	11,94,05,897.41
103	Tender No. ECR-CAO-C-S-ETEN-SLT-25-18-19 in Single Packet System for the work of "Construction of Road Over Bridge (ROB) in lieu of L-Xing No. 11C in between Guraru & Smailpur in Gaya & Mughalsarai GC Section of Mughalsarai Division".	10,38,87,699.11	ECR/CAO/Con/WT/S/432 /4716 dt.07.08.18	M/S Binay Kumar Singh, Kankarbagh, Patna-800026	17.08.18	06.12.20	55.0%	Sr. S.K Pathak, AEN/C/Gaya	Work is in progress	8,88,98,471.00
104	Earthwork in filling, cutting blanketing and subgrade filling blanketing, construction of minor bridges and P-way in diversion portion of Phase-II works in connection with construction of fly over by pass line connecting GC line in Bandhua and KEU-Gaya in Palmar Halt"	46.97 Cr.	LOA No. ECR/CAO/Con/WT/S/451/7 144 dt. 30.11.18	Classic-Amit (JV), Vijay Nagar, P.S. Patrakar Nagar, Post-B H, Colony, Patna-800026.	15.12.17	30.12.2020	82.0%	S.K. Pathak AEN/Con/RGD	Work is in progress	39,38,13,088.00
105	ECR-CAO-C-S-ETN-97-18-19 in Two Packet System for work of "Track linking, Ballast supply & spreading, transporting P.Way materials etc. and other ancillary work in connection with construction of new B.G. Rail line Between Biraloli and Mahuamian as surface connection (Km. 0.00 to Km. 6.00) and between Biraloli and Tori as ROR line connection (Km. 0.00 to 6.560) in Latehar District of Jharkhand State.	189786020.76	ECR/CAO/Con/WT/Agf/50 uth/399 dated 18.06.2019	Pallavi Constructions, H. No. 6-3-348/1, Flat No. 3A & 3B, Rank Residency Dwarakapuri Colony, Punjabgutta, Hyderabad-500082	11.04.2019	15.12.2020	75%	S.K. Singh GEC/SE, L.L. Meena, Dy. CE/C/HZME A. K. Singh XEN/C/HZME	Work is in progress	24,23,30,367.00
106	Tender No. 02 of 2016-17 (Open) for Linking of track and other P-way associated works from Km.49.500 to Km. 64.756 in connection with construction of Koderma-Tilaya new BG Rail Line Project (Jharkhand portion) under jurisdiction of Dy. CE/Con/DHN.	24276109.35	DCE/Con/ECR/WT/02/DHN /16-17/940 dt.10.12.16	Sri Durga Enterprises, Bihar, Tola - Chaikbal, Distt- Begusarai (Bihar)	06.04.18	Extended up to 31.12.20	45%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy. CE/C/DHN Manohar Lal, AEN(Con)/DHN	Work in progress	2,50,47,535.41

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
107	ECR-CAO-C-S-ETN-24-17-18 for work of "Supply & spreading of ballast for P way linking work in connection with construction of New BG line between Km.49.50 to 64.756 of Koderma-Tilaiya section."	39445374.75	LOA No. DCE/Con/ECR/W/94/DH N/17-18/1956 dt.14.12.17	M/s Jyoti Construction, Vill+P.O. Papraur, Dist- Begusarai , Bihar-851211	25.12.17	10.09.2020	99.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Manohar Lal AEN(Con)/DHN	Work completed	3,36,74,212.50
108	ECR-CAO-C-S-ETEN-19-18-19 for work of "Balance miscellaneous works between Km.49.500 and Km. 64.756 (Jharkhand) in connection with construction of a new BG rail line from Koderma to Tilaiya".	2352386.35	LOA No. DCE/Con/ECR/W/04/DH N/18-19/605 dt.14.08.18	M/s Kashi Construction, 404, Akash Ganga Complex, Sunderpur DLW Varanasi, UP.	15.09.18	15.11.20	18.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Ajit Kumar AEN(Con)/DHN	Work in progress	2,57,85,560.80
109	ECR-CAO-C-S-ETEN-19-20 in Two packet system for work of " Construction of major bridges at Km. 31.986, Km./ 33.475, Km. 40.6850, Km. 43.000 and Km. 48.410 including super structure and other associated work in connection with construction of new BG Rail line from Koderma to Tilaiya under Dy.GE/C/DHN	1307970736.18	ECR/CAO/Con/W/5/50/75 895 dt. 13.08.13	Dineshchandra R. Agrawal Infrastructure Pvt. Ltd. Ahmedabad	21.10.19	12.02.21	0.06%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Binod Kumar AEN(Con)/DHN	Work in progress	1,42,24,54,391.67
110	ECR-CAO-C-S-ETEN-23-19-20 for earthwork in embankment , compaction blanketing, turfing and construction of minor bridges and other associated works from Km. 44.00 to Km 39.00 in connection with construction of new BG Railway between Koderma to Tilaiya	82,06,41,003.40	ECR/CAO/C/S/ETEN-23-19-20/10219090009176 dt. 04.11.19	M/s GKC ANPR JV, A-701 7th floor, Indu Amxe, 13th Phase KPHB Colony Kukatpally, Hyderabad	27.12.19	03.05.2021	44.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Divyraj Narayan Singh AEN(Con)/DHN	Work in progress	1377287728.51
111	ECR-CAO-C-S-ETEN-25-19-20 for earthwork in embankment , compaction blanketing, turfing and construction of minor bridges and other associated works from Km.32.40 to Km 39.0 in connection with construction of new BG Railway between Koderma to Tilaiya	1,05,44,30,145.42	LOA No. ECR/CAO/Con/W/1/Ag/So uth/439, dt.19.03.2020	Dineshchandra R. Agrawal Infrastructure Pvt. Ltd. Ahmedabad	21.02.20	11.06.2021	38.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Binod Kumar AEN(Con)/DHN	Work in progress	1615663926.42
112	e-Tender No. ECR-CAO-C-S-ETEN-57-18-19 in Two Packet System for the work of "Earth work in embankment, compaction, blanketing, turfing, construction of minor bridges, major bridge (Km.26.123), RUB, FOBs and other associated works from Ch.24.400 Km. to 32.405 (Excluding Tunnel) in connection with construction of new BG Rail line from Koderma to Tilaiya under jurisdiction of Dy.CE/Con/DHN.	909875672.77	LOA No. ECR/CAO/Con/W/7/South/4 597143 dt.29/11.03.12.18	MBPL-KILD (JV), Industrial Estate, Rewa Road, Satna (M.P.) 485001	12.12.18	27.12.20	61.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Binod Kumar AEN(Con)/DHN	Work in progress	1,08,01,19,490.97
113	e-Tender No. ECR-CAO-C-S-ETEN-58-18-19 in Two Packet System for the work of "Earth work in embankment, compaction, blanketing, turfing, construction of minor bridges, Station building, platform, FOBs and other associated works from Ch.44.00 Km. to 49.50 in connection with construction of new BG Rail line from Koderma to Tilaiya under Jurisdiction of Dy.CE/Con/DHN.	851415842.58	LOA No. ECR/CAO/Con/W/7/South/4 587142 dt.29/11.03.12.18	M/s Shree Balaji-ANPR (JV), No. 75 Chandrama Complex Unit-III, Kharavel Nagar, Bhubaneswar-751001	19.02.19	27.12.20	91.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Ajit Kumar AEN(Con)/DHN	Work in progress	1193794060.64
114	ECR-CAO-C-S-ETEN-58-19-20 for Balance earthwork in embankment , compaction blanketing, turfing and construction of minor bridges and other associated works from Km.28.20 to Km 32.405 (excluding tunnel part) in connection with construction of new BG Rail line between Koderma to Tilaiya under jurisdiction of Dy.CE/C/DHN	1,37,16,07,036.80	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-S ETEN-58-19-20/00932850018858 dt. 08.05.20	Dineshchandra R. Agrawal Infrastructure Pvt. Ltd. Ahmedabad	07.05.21	07.05.21	5.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Ajit Kumar AEN(Con)/DHN	Work in progress	1557081295.90
115	e-Tender No. ECR-CAO-C-S-ETEN-36-19-20 in Single Packet System for the work of "Supply and stacking of stone ballast linking of permanent way including transportation of P-way materials like Rail sleepers etc between Km. 49.500 and Jharkh Km.46.00 (including Jharkh yard) post of Koderma-Tilaiya in c/w new line between Koderma-Tilaiya under Dhanbad Division of ECR".	93924936.24	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-S ETEN-36-19-20/01073630013072 dt.0601.20	Nidhi Creative Infrastructure Pvt. Ltd., 404, Manglam A24, Hemant Basu Sarani, Kolkata-700001	13.01.20	05.11.20	30.00%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Ajit Kumar AEN(Con)/DHN	Work in progress	93986000.00
116	ECR-CAO-C-S-ETEN-56-19-20 in two packet system for work of "Rock fall protection , Slope stabilization and other ancillary works in cutting area in c/w construction of new B.G Rail line between Koderma-Tilaiya .	111580172	LOA No. CAO-C-South-HQ-Engineering/ECR-CAO-C-S ETEN-56-19-20/00842020018723 dt. 04.05.20	Garware Technical Fiber Ltd. (Formerly -Garware Wallropes Ltd)Plot No. 11,D-1,IMDC Chinchwad , Pune -411019		03.02.2021	15%	Mukesh kumar, CE/C/GB, Nandlal Yadav Dy,CE/C/2/DHN Binod Kumar AEN(Con)/DHN	Work in progress	153609889.05

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
117	Tender No. 55 of 2015-16 (Open)/South in Two Packet System for the work of 'Earth Work in formation in Cutting/filling including compactions, blanketing, tuffing, side drain & catch water drains, construction of minor bridges, construction of quaters & platforms, FOB's & other miscellaneous activities and associated works between Ramna Km.33.00 (Excluding Yard) to Duchi Nagar Km.79.00 (including Yard) in connection with Doubling of Ramna -Singrauli. (160 Km) BG Rail line Project under Dhanbad Division in ECR'.	1352135295	ECR/CAO/Con/W7/Agt./So uh/290 dt.16.01.17	Nalanda Engicon Pvt. Ltd. (JV), B-228, 14, Sri Ram Tower, West of Jalan Shop, Main Road, Kankarbagh, Patna-900020	10.08.16	31.03.2021	81.00%	R.K. Sinha CE/C/C, Manish Kr. DyCE/CRNQ, P.K.Srivastava AEN/Con/RNQ	Work in progress.	1,24,21,03,493.06
118	Tender No. 67 of 2015-16 (Open)/South in Two Packet System for the work of 'Construction of foundation & substructure and Superstructure including assembling, erection and launching of girders of major bridges at Ch.35/69 (2x12.2+1x18.3m, Composite Gider), 38/72 (2x12.2+1x18.3m, Composite Gider), 44/6-9 (1x12.2+1x18.3m, Composite Gider), 52/53 (1x12.2+1x18.3m, Composite Gider), 55/1-2 (4x12.2, Composite Gider), 58/3-4 (1x16.3m, Composite Gider), 60/5-8 (1x18.3m, Composite Gider), 63/1-2 (1x12.2, Composite Gider), 69/1 (7.9x45.45+2x18.3m, Through + Composite Gider), 72/6-9 (1x18.3m, Composite Gider), 73/4-7 (4x30.5+2x18.3m, Composite Gider) & 75/8-9 (1x30.50, Composite Gider) and other associated work in between Ramna (Km.32.37) - Dudhinagar (Km.78.31) section in connection with Ramna -Singrauli Doubling projects under Dhanbad Division in ECR'.	1260052896	ECR/CAO/Con/W7/South/3 00 Dt. 14/08/16	Gannon Dunkerley & Co. Ltd., B 228, Okhla Industrial Area, Phase-I, New Delhi-110020	08.11.16	31.03.2021	50.00%	R.K. Sinha CE/C/C, Manish Kr. DyCE/CRNQ, P.K.Srivastava AEN/Con/RNQ	Work in progress.	1,17,68,12,629.34
119	Tender No. 02 of 2016-17 (Open)/South in Two Packet System for the work of 'Earth Work in Cutting, filling, compactions, blanketing, tuffing, construction of minor bridges, Limited Height Sub way, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, S & T buildings and other associated works as per Railways' specification and standards between Garhwa (including Garhwa Yard) and Meralgam (Excluding Meralgam Yard) in connection with doubling between Garhwa Road and Ramna under Dhanbad Division of East Central Railway'.	396358719.9	ECR/CAO/Con/W7/South/3 03 Dated:23/09/2016	PLL-KNIL (JV), Plot No.95, Institutional Area, Sector-32, Gurgaon-122001.	02.02.17	30.11.2020	78.00%	R.K. Sinha CE/C/C/Manish Kumar, DyCE/CRNQ, S.K. Rainakar AEN/Con/RNQ	Work in progress.	39,61,51,000.00
120	Tender No. 05 of 2016-17 (Open)/South in Two Packet System for the work of 'Earth Work in Cutting, filling, compactions, blanketing, tuffing, construction of minor bridges, Limited Height Sub way, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, S & T buildings and other associated works as per Railways' specification and standards between Meralgam (including Meralgam Yard) and Ramna (including Ramna Yard) in connection with doubling between Garhwa Road and Ramna under Dhanbad Division of East Central Railway'.	328807704.8	ECR/CAO/Con/W7/South/3 02 Dated: 14/10/2016	PLL-KNIL (JV), Plot No.95, Institutional Area, Sector-32, Gurgaon-122001.	25.11.16	27.01.2021	97.00%	R.K. Sinha CE/C/C/Manish Kumar, DyCE/CRNQ, S.K. Rainakar AEN/Con/RNQ	Work in progress.	33,02,02,751.83
121	Tender No. 09 of 15 - 16 (Open)/South in Two Packet System for the work of 'Construction of foundation substructure & superstructure and assembling erection and launching of girders of Major Bridges at Ch.5530 (2x12m + 1x18.3m +16x30.5m Composite Gider), Ch. 111133.434 (1x12.2m, Composite Gider), Ch. 21894.575 (3x6.1m, RCC Box), Ch. 26500.87 (2x18.30m Composite Gider), Ch. 30630.11 (1x18.3m Composite Gider) and other associated work between Garhwa Road to Ramna under Dhanbad Division of East Central Railways'.	776558631.33	ECR/CAO/Con/W7/South/2 53/7043 Dt. 03.03.16	Royal Infraconstru Ltd., Goolfej waterside Building, Tower No. 1, 4th Floor No. 401, Plot No-5, D.P. Block, Salt Lake Sector-V, Kolkata-700091.	15.11.17	31.10.2020	78%	R.K. Sinha CE/C/C/Manish Kumar, DyCE/CRNQ, S.K. Rainakar AEN/Con/RNQ	Work in progress.	71,47,78,267.00
122	Tender Notice No. 01 of 2016-17 (Open)/South in Two Packet System and Tender No. 01 of 2016-17 (Open)/South in Two Packet System for the work of 'Earth Work in Cutting, filling, compactions, blanketing, tuffing, construction of minor bridges, Limited Height Sub-way, supplying and fixing various Board, Land Boundary pillars, bridge inspection steps, S&T buildings and other associated works as per specification and standards between Garhwa Road (including Garhwa Road yard) and Garhwa (excluding Garhwa yard) in connection with doubling between Garhwa Road and Ramna under Dhanbad Division of East Central Railway'.	209294092.9	ECR/CAO/Con/W7/South/3 05 Dated:09/03/2017	Jaishiv Construction Pvt. Ltd., Bano Manzil Road, Ranchi- 834001	11.05.17	16.11.2020	98%	R.K. Sinha CE/C/C/Manish Kumar, DyCE/CRNQ, S.K. Rainakar AEN/Con/RNQ	Work in progress.	24,13,43,072.39
123	e-Tender No. ECR-CAO-CS-ETEN-17-17-18 in Two Packet System for the work of 'Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fillings etc. and other associated works as per Railways' specification and standard between Garhwa Km.9.00 (including Yard) and Ramna Km.34.200 (including Yard) in connection with doubling between Garhwa and Ramna under Dhanbad Division of ECR'.	302629944.1	ECR/CAO/Con/W7/South/3 62 Dated: 27/03/2018	M/s Jyoti Construction, Villi-P.O. Papraur, Dist- Begusarai ,Bihar- 851211	07.05.18	31.12.2020	83%	R.K. Sinha CE/C/C/Manish Kumar, DyCE/CRNQ, S.K. Rainakar AEN/Con/RNQ	Work in progress.	27,52,56,591.00
124	e-Tender No. ECR-CAO-CS-ETEN-53-18-19 in Single Packet System for the work of 'Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fillings etc. and other associated works as per Railways' specification and standard between Garhwa Road Km 0.00 (Including Yard) and Garhwa Km 9.00 (Excluding Yard) in connection with doubling between Garhwa Road and Ramna under Dhanbad Division of ECR'.	8,39,71,061.10	ECR/CAO/Con/W7/South/4 54/7783 Dated:26/12/2018	M/s Jyoti Construction, Villi-P.O.-Papraur, P. S. Barauni, Distt- Begusarai-851210	26.12.18	25.12.2020	0.00%	R.K. Sinha CE/C/C/Manish Kumar, DyCE/CRNQ, S.K. Rainakar AEN/Con/RNQ	Work in progress.	8,29,72,704.00
125	e-Tender No. ECR-CAO-CS-ETEN-36-18-19 in Two Packet System for the work of 'Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fillings etc. and other associated works as per Railways' specification and standard between Wynthamganj Km.57.100 (Excluding Yard) and Dudhinagar Km.79.00 (including Yard) in connection with doubling between Ramna and Singrauli under Dhanbad Division of ECR'.	22,63,08,472.70	ECR/CAO/Con/W7/South/4 43/7099 Dated:28/11/2018	M/s Jyoti Construction, Villi-P.O.-Papraur, P. S. Barauni, Distt- Begusarai-851210	28.11.18	27.11.2020	25.00%	R.K. Sinha CE/C/C/Manish Kumar, DyCE/CRNQ, S.K. Rainakar AEN/Con/RNQ	Work in progress.	18,67,17,852.40

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	4	5	6	7	8	9	10	11
126	e-Tender No. ECR-CAO-C-S-ETEN-14-18-19 in Two Packet System for the work of "Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Steeper, fittings etc. and other associated works as per Railway's specification and standard between Ramna Km.34.200 (Excluding Yard) and Wynthamganj Km.57.100 (Including Yard) in connection with doubling between Ramna and Singrauli under Dhanbad Division of ECR".	ECR/CAO/Con/W7/South/4 18/6888 Dated:28/09/2018	M/s Jyoti Construction, Vill+P.O-Papraur, P. S. Barauni, Dist:- Begusarai-851210	28.09.28	27.10.2020	77.00%	R.K. Sinha CE/C/C, Manish Kumar, Dy/CE/CRNO, P.K.Srivastava AEN/Con/RNO & P.K.Srivastava AEN/Con/RNO	Work in progress.	21,56,30,358.04
127	e-Tender No. ECR-CAO-C-S-ETEN-38-18-19 in Two Packet System for the work of "Construction of Foot Over Bridge, PF Shed, Office buildings, Staff Quarters Type- II & III, water supply arrangements, approach road, Toilets & Urinals on Platform and other associated works as per Railway's specification and standards at Garhwa, Meralgram and Ramna stations in connection with doubling between Garhwa Road and Ramna under Dhanbad Division of East Central Railway".	ECR/CAO/Con/W7/South/3 44 Pt/17/782 Dated:27/12/2018	S.T. Construction Pvt. Ltd., D-17, First Floor, Sector-20, Noida Dist. Gautam Budh Nagar, (U.P.) 201301	27.12.18	31.11.2020	22.00%	R.K. Sinha CE/C/C, Manish Kumar, Dy/CE/CRNO, S.K. Rainsakar AEN/Con/RNO	Work in progress.	11,22,58,892.35
128	e-Tender No. ECR-CAO-C-S-ETEN-31-18-19 in single Packet System for the work of "supply of welding portion and supervision of welding of rail joints by SKV process from Garwa Road(Excluding) to Dudhi nagar (Including) under Dy/CE/CRNO in connection with doubling between Garwa and Singrauli under Dhanbad Division of East Central Railway".	DGE/Con/CPU/W7/Agd/05 of 18-19 dated 03.04.2019	The India Thermit Corporation Ltd., 84/22, Fazalganj, Kampur,(UP)	12.06.2019	19.12.2020	31.00%	R.K. Sinha CE/C/C, Manish Kumar, Dy/CE/CRNO, S.K. Rainsakar AEN/Con/RNO		3,71,98,853.00
129	Tender No. 56 of 2015-16 (Open)/South in Two Packet System for the work of "Earth Work in formation in Cutting/filling including connections, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quaters & platforms, FOB's & other miscellaneous activities and associated works between Joghdih Km.110.900 (Excluding Yard) to Ohra Dam Km.138.900 (Including Yard) in connection with Doubling of Ramna-Singrauli (160 Km.) BG Rail line Project under Dhanbad Division in ECR".	ECR/CAO/Con/W7/South/2 84 Dated:15/12/2016	Gannon Dunkerley & Co. Ltd., 228, Okhla Industrial Area, Phase-I, New Delhi-110020	27.08.16	21.02.21	48.00%	R.K. Sinha CE/C/C, Vikram sheeth, Nishant Choudhry XEN/C/CPU	Work in progress.	1,22,43,91,704.00
130	Tender No. 59 of 2015-16 (Open)/South in Two Packet System for the work of "Earth Work in Cutting/filling including connections, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quaters & platforms, FOB's & other miscellaneous activities and associated works in between Chopan Km.142.30 (Including Yard) to Billi Km.135.16 (Including Yard) in connection with Doubling of Billi-Chopan (7.89 Km.) of BG Rail line Project under Dhanbad Division in ECR".	ECR/CAO/Con/W7/South/2 77 Dated:11/11/2016	M/s S.T. Construction Pvt. Ltd., D-17, First Floor, Sector-20 Noida, Gautam Budh Nagar-201301, (U.P)	20.06.16	20.09.20 (Further extension under process)	90.00%	R.K. Sinha CE/C/C, Vikram sheeth, Rajiv Kumar AEN/C/CPU	Work in progress.	44,90,27,734.00
131	Tender No. 60 of 2015-16 (Open)/South in Two Packet System for the work of "Earth Work in Cutting/filling including connections, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quaters & platforms, FOB's & other miscellaneous activities and associated works in between Dudhinagar Km.79.00 (Excluding Yard) to Joghdih Km.110.900 (Including Yard) in connection with Doubling of Ramna-Singrauli (160 Km.) BG Rail line Project under Dhanbad Division in ECR".	ECR/CAO/Con/W7/South/2 85 Dated: 15/12/2016	Gannon Dunkerley & Co. Ltd., 228, Okhla Industrial Area, Phase-I, New Delhi-110020	21.06.16	27.02.21	49.00%	R.K. Sinha CE/C/C, Vikram sheeth, Debashish Ray AEN/C/CPU	Work in progress.	1,14,59,03,426.00
132	e-Tender No. ECR-CAO-C-S-ETEN-51-17-18 for the work of "Manufacturing of stone ballast (machine crushed) from Railway boulders available Between Km Chopan (Ch.142.039) - Billi (Ch. 134.490), Salabanwa (Ch. 131.088)-Billi (Ch. 134.490), Billi (134.490)-Ohra (Ch. 138.900), Ohra (Ch. 138.900)-Salabanwa (Ch.132.770) in RMF-SGRL Section and transporting and stacking along the Railway alignment/formation between Chopan (Ch.142.039) - Billi (Ch. 134.490), Salabanwa (Ch. 131.088)-Billi (Ch. 134.490), Billi (134.490)-Ohra (Ch. 138.900), Ohra (Ch. 138.900)-Salabanwa (Ch.132.770) or any other location in RMF-SGRL Section in connection with construction of doubling of Rail line between RMF-SGRL and Billi-Chopan in Dhanbad Division".	ECR/CAO/Con/W7/South/3 86908 Dated: 14/02/2018	Sinha Infratech Pvt. Ltd., Bhagal Singh Colony, Singrauli (M.P.)	14.02.18	31.10.20	84%	R.K. Sinha CE/C/C, Vikram sheeth, Rajiv Kumar AEN/C/CPU	Approval of carriage of boulders from State Govt. is under process.	4,54,27,682.00
133	Tender No. 29 of 2017-18 (Single)/South for the work of "Checking of suitability of Existing Arch/Slab Bridges against proposed track load of doubling and submission of detailed feasibility report along with CAD for construction/extension of bridges for doubling of track between Garhwa Rd-Ramna, Ramna-Singrauli & Billi Chopan Section".	ECR/CAO/Con/W7/S/Ag/3 21 dt. 16.01.2017	RTES Limited, RTES Bhawan, No.1, Sector-29, Gurgaon-122001.	14.09.16	31.07.20 (Further extension under process)	90%	R.K. Sinha CE/C/C, Vikram sheeth, Rajiv Kumar AEN/C/CPU	Work in progress.	1,00,00,000.00
134	e-Tender No. ECR-CAO-C-S-ETEN-92-17-18 in Two Packet System for the work of "Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Steeper, fittings etc. and other associated works as per Railway's specification and standard between Dudhinagar (Km.79.00) - Jharokhas (Km.85.16) - Mayapur (Km.94.33) including yard in connection with doubling between Ramna and Singrauli under Dhanbad Division of ECR".	ECR/CAO/Con/W7/South/4 12/5330 Dated:04/09/18	M/s Jyoti Construction, Vill+P.O-Papraur, P.S. Barauni, Dist:- Begusarai, Pin-851210.	06.09.18	03.09.20 (Further extension under process)	52%	R.K. Sinha CE/C/C, Vikram sheeth, Debashish Ray AEN/C/CPU	Work in progress.	18,89,65,539.01
135	e-Tender No. ECR-CAO-C-S-ETEN-13-18-19 in Two Packet System for the work of "Balance earth work in formation including cutting, filling, compaction, turfing, side drain & catch water drains and other miscellaneous activities between Km.94.255 to Km.105.360 in connection with doubling of Ramna-Singrauli BG Rail line Project under Dhanbad Division in ECR".	ECR/CAO/Con/W7/South/4 13/5213 Dated:30/08/18	M/s Mangal Murti Construction, B/21, Sri Ram Kunj Apartment, East Boring Canal Road, Patna-800001	30.08.18	31.12.20	59%	R.K. Sinha CE/C/C, Vikram sheeth, Debashish Ray AEN/C/CPU	Work in progress.	29,99,92,528.80

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
136	e-Tender No. ECR-CAO-C-S-ETEN-26-18-19 in Two Packet System for the work of "Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Steeper, fittings etc. and other associated works as per Railway's specification and standard between Salabanwa Km.132.24 (including Yard), Billi Km.135.16, Chopan Km.141.43 and Ora Km.137.89 (Including Yard) in connection with doubling between Billi-Chopan & Ramna-Singrauli under Dhanbad Division of ECR".	167978006.35	ECR/CAO/Con/W7/South/3 62 P/L/5415 Dated:07/09/18	Saurabh Kumar & Brothers, At & P.O.- Jaridih Bazar, P.S.- Gandhi Nagar, Bermo, Bokaro-829114 (Jharkhand).	10.09.18	31.12.20	34%	R.K. Sinha CE/C/C, Vikram shekh,Nishant Choudhry XEN/C/CPU	Work in progress.	15,86,38,212.34
137	e-Tender No. ECR-CAO-C-S-ETEN-90-17-18 in Two Packet System for the work of "Construction of ROB No. 382 Ch.137/13-14 (KM137.816) between Billi & Chopan & ROB No. 385 at Ch.131/5-6 (KM131/284.920) between Gurmura & Salabanwa and other ancillary works in connection with doubling of Billi-Chopan & Ramna-Singrauli line project under Dhanbad Division of East Central Railway".	216130160.03	ECR/CAO/Con/W7/South/4 10/57/65 Dated:18/09/18	Pamnanand Adwani AM InfraTech JV, Regd. Office- Auri More, Bina Road, Anpara, Sonbhadra (Uttar Pradesh)	18.09.18	17.09.2020 (Further extension under process)	2%	R.K. Sinha CE/C/C, Vikram shekh,Rajiv Kumar AEN/C/CPU	GAD under preparation	19,95,76,446.26
138	e-Tender No. ECR-CAO-C-S-ETEN-65-18-18 in Single Packet System for the work of "Construction of S & T (Construction) Stone at Chopan & other miscellaneous activities and associated works in connection with doubling between Ramna-Singrauli (160km)".	13557964.43	DCE/Con/CR/S&T/Con/S Latter/77 Dt.18.12.18	M/s K.K. Agrawal (AI & P.O. Chanawa (Tn) ECR) Dis- Laitelar, Jharkhand	19.12.18	31.07.20	98%	R.K. Sinha CE/C/C, Vikram shekh,Nishant Choudhry XEN/C/CPU	Work in progress.	1,38,23,028.91
139	Supply and welding portion and supervision for welding of rails joints by SKV process from Dudhnaagar (excluding) to chopan (including) to Ora under Dy,CE/Con/CPU in connection with doubling between Garhwa and Singrauli under Dhanbad division of ECR.	24121521.06	DCE/Con/CPU/S/ Indian thermit Dt.11.0.12.2018	The India Thermit Corporation Ltd. 84/22, Fazalganj, Kanpur,(UP)	10.12.2018	09.12.20	32%	R.K. Sinha CE/C/C, Vikram shekh,Rajiv Kumar AEN/C/CPU	Work in progress.	2,72,55,956.00
140	Preparation of estimate for Geo tech GAD scheme of work along with specification of items design and roof checking of the substructure tentative cost of complete bridge and complete schedule of major bridge No. 07 (Span 1x 30.48 m + 5x76.11m + 2x30/48m) between Ora-Paprukund at Ch.139.7-14 in connection with doubling between Garhwa and Singrauli under Dhanbad division of ECR.	13900000.00	ECR/CAO/Con/W7/S/5/01/423 6 DL/06/06-19	RTES Limited, RTES Bhawan, No.1, Sector- 29, Gurgaon-122001.	05.03.20	05.11.20	20%	R.K. Sinha CE/C/C, Vikram shekh,Nishant Choudhry XEN/C/CPU	Work in progress.	1,39,00,000.00
141	Supply of 50,000 cum. 50mm size machine crushed track ballast for B.G Railway track & loading the same into BOBYN/OPEN wagon F.O.R Billi for various projects under CAO/Con/South in connection with doubling between Garhwa and Singrauli under Dhanbad division of ECR.	95007825.00	ECR/CAO/Con/W7/S/4/96/399 8 dt.24.05.2018	M/s Babu Ram Prasad 2P, Bholajpuram Kharsaya Pokhra Basharapur Gorakhpur	24.05.2019	31.12.20	78%	R.K. Sinha CE/C/C, Vikram shekh,Rajiv Kumar AEN/C/CPU	Work in progress.	8,34,50,000.00
142	ECR-CAO-C-S-ETN-64-19-20 in Two e Packet System for the work of "Balance work of Construction of foundation & substructure including assembling, erection and launching of girders of Major bridges and other associated work in between Joghdih (Km 110.19) - Ora Dam (Km 137.89) section in connection with Ramna - Singrauli Doubling projects under Dhanbad Division in ECR	94,68,37,552.18	ECR/CAO/Con/W7/465 dt. 28.08.2020	M/s K.Venkata Raju Engineers And Contractors Private Limited- Vijaywada	08.05.2020	07.11.2021	5%	R.K. Sinha CE/C/C, Vikram shekh,Rajiv Kumar AEN/C/CPU	Work in progress.	1,00,49,92,759.00
143	ECR-CAO-C-S-ETN-63-19-20 in Two e Packet System for the work of "Balance work of Balance work of Construction of foundation & substructure and Superstructure including assembling, erection and launching of girders of Major bridges and other associated work in between Dudhnaagar (Km 78.31) - Joghdih (Km 110.19) section in connection with Ramna - Singrauli Doubling projects under Dhanbad Division in ECR".	94,68,37,552.19	ECR/CAO/Con/W7/451 dt. 26.08.2021	M/s Royal Infraconstru Limited - Kolkata Godrej Waterside Building	08.05.2021	07.11.21	10%	R.K. Sinha CE/C/C, Vikram shekh,Rajiv Kumar AEN/C/CPU	Work in progress.	113,98,22,956.15
144	Tender No. 57 of 2015-16 (Open)/South in Two Packet System for the work of "Earth Work in formation in Cutting/filling including compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quarters & platforms, FOB's & other miscellaneous activities and associated works between Ora Dam Km.138.900 (Excluding Yard) to Mirchadhori Km.166.500 (Excluding Yard) in connection with Doubling of Ramna-Singrauli (160 Km.) BG Rail line Project under Dhanbad Division in ECR".	1078306021.50	ECR/CAO/Con/W7/South/2 83 Dated:21/06/2016	Hindustan Steel Works Construction Ltd., Administrative Building, Bokaro Steel City, Jharkhand-827001.	17.11.16	31.10.2020	92.00%	R.K. Sinha CE/C/C, Sanjay Kumar AEN/Con/SGRL	Work in progress.	1,04,17,50,091.00
145	Tender No. ECR-CAO-C-S-ETN-39-16-17 in Two Packet System for the work of "Earth Work in Cutting/filling including compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges, construction of quarters & platforms, FOB's & other miscellaneous activities and associated works in between Mirchadhori Km.166.500 (including Yard) to Singrauli Km.189.800 (including Yard) in connection with Doubling of Ramna-Singrauli (160 Km.) of BG Rail line Project under Dhanbad Division in ECR".	954163601.34	LOA No.	R.K. Infacorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opposite NIMS, Punjagutta, Hyderabad- 500082		29.12.20	75%	R.K. Sinha CE/C/C, Sanjay Kumar AEN/Con/SGRL	Works in progress	1,04,96,35,821.00
146	Tender No. 17 of 2015-16 (Open)/South for the work of "Construction of shed, Examination pit, Service building, 5000 Gallon capacity Over-head water tank, pump house, Tube well, heavy duty flooring, Boundary wall, approach road, drain and other ancillary works in connection with provision of integrated coach maintenance facilities including air conditioned coaches at Singrauli".	54172058.11	ECR/CAO/Con/W7/Agri/S/3 uh/266 dated 03.05.16	Shiha InfraTech Pvt. Ltd., Bhagal Singh Colony, Singrauli (M.P).	-	11.07.2019	100%	R.K. Sinha CE/C/C, Sanjay Kumar AEN/Con/SGRL	Work completed	4,89,12,027.00

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna

SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
147	e-tender No. ECR-CAOC-S-ETEN-55-17-18 in Two Packet System for the Work of Construction of foundation & substructure and Superstructure including assembling, erection and launching of girders of Major bridges at Ch. 3,30 (5x12.20 Composite Girder Br No 9), Ch.4.1 (3x12.2m+1x18.3 Composite Girder Br No 11), Ch.10.35 (1x18.3 Composite Girder Br No 23), Ch.12.9 (4x24.40m Composite Girder Br No 27), Ch. 14.3 (5x30.5 Composite Girder Br No 31), Ch. 14.55 (1x18.30m Composite Girder Br No 32), Ch. 16.20 (1x30.5+2x18.30+1x12.2m Composite Girder Br No 35), Ch.12.3 (1x30.50+2x12.2m Composite Girder Br No 44), Ch. 29.40 (1x24.40m Composite Girder Br No 66A4), Ch. 30.20 (1x12.2m Composite Girder Br No 68A/5) & Ch. 30.90 (1x24.40m Composite Girder Br No 69C/7) and other associated work in between Karaila Road (Km 1.54)-Shakti Nagar (Km 33.40) section in connection with Karaila Road-Shakti Nagar Doubling projects under Dhanbad Division in ECR.	1330324717	LOA No. : ECR/CAO/Con/W7/South/3 922544 dated 10.05.18	M.G. Contractors Pvt. Ltd., 603, Ring Road Mall Near Deepal Chawok, Rohini, New Delhi 110085	09.05.2021	7	42%	R.K. Sinha CE/C/C, Sardar Bhagat Singh XN/Con/SGRL	Preparation of GAD and Design is in progress	1,24,32,18,992.00
148	e-tender No. ECR-CAOC-S-ETEN-65-17-18 in Two Packet System for the Work of "Earth Work in formation includes Cutting, filling, compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges including inspection steps, board, construction of platforms, FOB's & other miscellaneous activities like curve Board, Km Post, Gradient post LWR Post, Hectometre post, Boundary pillar etc. and other associated works between Karaila Road Km.1.540 (Excluding Yard) to Km.15.400 (Including Appara Yard) Between Aprna-Krishna Shila Division in ECR"	845146170.7	LOA No. : ECR/CAO/Con/W7/South/3 972544 dated 21.05.18	RSR-PBS(V) 79-15-92, Tiak Road Prashanthi Estates, Rajahmundry - 533103, East Godavari Dist, Andhra Pradesh	20.12.2020	6	60%	R.K. Sinha CE/C/C, Sardar Bhagat Singh XN/Con/SGRL	Works in progress	96,52,97,432.00
149	e-tender No. ECR-CAOC-S-ETEN-66-17-18 in Two Packet System for the Work of "Earth Work in formation includes Cutting, filling, compactions, blanketing, turfing, side drain & catch water drains, construction of minor bridges including inspection steps, board, construction of quaters & platforms, Station Building, FOB's & other miscellaneous activities like curve Board, Km Post, Gradient, post LWR Post, Hectometre post, Boundary pillar etc. and other associated works between Km.15.400 (Excluding Appara Yard) to Shakti Nagar Km.33.400 (Including Shakti Nagar Yard) in connection with Doubling of Karaila Road -Shakti Nagar BG Rail line Project under Dhanbad Division in ECR"	944224431.6	LOA No. : ECR/CAO/Con/W7/South/3 98 dated 04/06/18	M.G. Contractors Pvt. Ltd., 603, Ring Road Mall Near Deepal Chawok, Rohini, New Delhi 110085	31.03.2020	6	35%	R.K. Sinha CE/C/C, Sardar Bhagat Singh XN/Con/SGRL	Works in progress	84,81,59,866.00
150	Construction of foundation & superstructure including assembling, erection and launching of girders of major bridges at 145/6-7 (5x18.3, composite girder), 147/11-12 (1x12.2m composite girder), 152/6-8 (5x24.40m composite girder), 158/9-9 (1x12.20m composite girder), 162/1-3 (3x24.40m composite girder), 168/12-14/ (3x24.40m composite girder), 174/15-14 (3x24.40m composite girder) & 177/11-13 (1x24.40m + 4x18.30 composite girder), 181/9-11(5x24.40m Composite Girder) 187/11-12(2x18.3+12.2 Compos Girder)and other associated work in between Obra Dam (Km 137.89) – Singrauli Km 189.000) section in connection with Ramna-Singrauli doubling Project under Dhanbad division of ECR."	1215633713.24	ECR/CAO/Con/W7/South/4 91/4070 date 29.05.2019	M.G. Contractors Pvt. Ltd., 603, Ring Road Mall Near Deepal Chawok, Rohini, New Delhi 110085	31.03.2021	6	45%	R.K. Sinha CE/C/C, Kallash Choudhry AEN/Con/SGRL	Works in progress	104.42
151	Supply, stacking and Spreading of stone ballast, linking of permanent way including transportation of P-way material like Rail, Sleeper, Fillings etc. and other associated works as per Railway's specification and standard between Obra Km 138.900 (Excluding Yard) and Khilali Road Km 157.100 (Including Yard) in connection between Ramna and Singrauli under Dhanbad Division of ECR.	187639569.23	Acceptance Letter No. ECR/CAO/Con/W7/South/4 28/409 Date- 15.01.2019	MBPL-KLD (JV)	25.01.19	6	35%	R.K. Sinha CE/C/C, Sanjan Kumar AEN/Con/SGRL	Works in progress	16.37
152	Supply, stacking and Spreading of stone ballast, linking of permanent way including transportation of P-way material like Rail, Sleeper, Fillings etc. and other associated works as per Railway's specification and standard between Karaila Road Km 175.590 (Including Yard) and Singrauli Km 188.870 (Including Yard) in connection between Ramna and Singrauli under Dhanbad Division of ECR.	238027138.72	Acceptance Letter No. ECR/CAO/Con/W7/South/4 45/4234 Date- 06.06.2019	Radhanath Bhunia & Sons	20.06.2019	6	45%	R.K. Sinha CE/C/C, Sanjan Kumar AEN/Con/SGRL	Works in progress	22.12
153	Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P-way materials like Rail, sleeper, fittings etc. and other associated works as per Railway's specification and standard between Km 15.400 to Shaktinagar (Including Yard) in connection with doubling between Karaila Road and Shaktinagar under Dhanbad Division of ECR."	185510934.73	Acceptance Letter No. ECR/CAO/Con/W7/South/4 76/4228 Date- 06.06.2019	Mehrotra Buildcon Private Limited- Satna	20.06.2019	6	0%	R.K. Sinha CE/C/C, Sardar Bhagat Singh XN/Con/SGRL	Works in progress	16.64
154	Supply of welding portion and supervision for welding of rail joints by SKV process from Obra (Excluding to singrauli (including yard) under Dy.CE/C/Singrauli in CW with doubling between garwa and Singrauli under DHN division.	28932121.31	Acceptance Letter No. DCE/Con/CPU/India Date- 14.12.18	The India Thermit Corporation Ltd., 84/22, Fazalgaonj, Kanpur,(UP)	02.01.2019	6	15%	R.K. Sinha CE/C/C, Sardar Bhagat Singh XN/Con/SGRL	Works in progress	2.80
155	Supply, stacking and spreading of stone ballast, linking of permanent way (including transportation) of P-way materials like Rail, sleeper, fitting etc. and other associated works as per Railway's specification and standard between Km 157.500(Excluding NORD yard) and Km 175.00 (Excluding Karaila Yard) in comction with Doubling between Ramna - Singrauli under Dhanbad Division in ECR."	174804388.02	Accept L. No ECR-CAOC-S-ETEN-35-19-20 dated 06.01.20	Mehrotra Buildcon Private Limited- Satna	15.01.2020	6	30%	R K Sinha CE/Con/C Rakesh Kumar Dy.CE/SGRL, Kallash In Choudhry AEN/Con/SGRL	Works in progress	17,73,86,785.02

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
156	Fabrication of in-situ Glue insulated joints for 60kg/52kg rail as per RDSO's approved dtg No. T/5361 & 5843 respectively are any other latest approved drawings and confirming to manual for Glue insulated joints-1988 issued by Ministry of Railways RDSO/Lucknow and in accordance with the process sheet of E.C. Railway Plant Depot, Mughalsara Dated 04.11.1988 with supply of all fittings and accessories.	21424326.62	LOA No. ECR-CAO-C-S-ETEN-21-19. 20/00932740014665 dated 29.01.2020	M/s Arvind Industries Kolkata	13.02.20	28.11.2020	0%	R K Sinha CE/Con/C Dy. Rakesh Kumar AEN/C/SGRL	Works in progress	3.02
157	ECR-CAO-C-S-ETEN-66-19-20 in Two Packet System for the work of Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Km 1,500 to 15,400 in connection with doubling between Karala Road and Shaktinagar under Dhanbad Division of ECR	195628479	CAO-C-South-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-66-19-20/00863410019044 dt. 13.05.2020	Mehrotra Bulidcon Private Limited- Satna		12.05.2021	0%	R K Sinha CE/Con/C Dy. Rakesh Kumar Singh XEN/C/SGRL	Works in progress	20,08,95,213.01
158	Miscellaneous work at Anpara station and balance work of Earth work in formation including Cutting, Filling compaction, blanketing, turfing side drain & catch water drains. Platform work and other associates work from Km.10,600 to Km.15,400 (including Anpara Yard) in connection with Doubling of Karala Road – Shaktinagar BG Rail line Project under Dhanbad Division in ECR	24,31,19,182.34	CAO-C-South-HQ-ENGINEERING/ECR-CAO-C-S-ETEN-08-20-21/0092799022848 dt. 12.08.2020 dt. 13.05.2021	R K Infracon Private Limited- Kadapa		11.02.2021	0%	R K Sinha CE/Con/C Dy. Rakesh Kumar Kallish Choudhry AEN/C/SGRL	Works in progress	35,49,18,514.36
159	Tender No. ECR-CAO-C-S-ETEN-43-16-17 in Two Packet System for the work of "Earth Work in embankment, blanketing and other miscellaneous work in connection with doubling between PPTA and Pahleza Station	158595733.3	ECR/CAO/Con/WT/S/357/3 647 dt. 28.07.17	Bhagwati Construction	7.08.17	15.07.2020 (Extension under process)	82.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work in progress	15,41,91,662.98
160	e-Tender No. ECR-CAO-C-S-ETEN-06-17-18 in Two packet system for Construction of superstructure of Viaduct at South approach of Patna Ganga Bridge in connection with doubling between Paliputra Station and Pahleza Station.	454023717.2	ECR/CAO/Con/WT/S/356/5 885 dt. 27.11.17	Rawatson Enrgg. Pvt. Ltd.	27.11.17	31.12.20	62.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work in progress	43,93,11,283.31
161	e-Tender No. ECR-CAO-C-S-ETEN-71-18-19 in Two Packet System for the work of "Supplying, fixing and fitting of new Galvanised Steel Channel Sleeper, linking of Track with transportation of P.Way materials and other ancillary works over main bridge no. 7 in connection with doubling between Paliputra and Pahleza station".	19,82,79,692.22	ECR/CAO/Con/WT/South/4 56 Dated:05/02/2019	Galvano India Pvt. Ltd., E96-97, Site-B, U.P. S.I.D.C., Ind. Area Surajpur, Greater Noida, Dist. Gautam Budh Nagar (U.P.)-201306	05.02.19	31.12.20	48.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work in progress	20,49,23,509.92
162	e-Tender No. ECR-CAO-C-S-ETEN-107-18-19 in Single Packet System for the work of "Supply, stacking and spreading of stone ballast, Linking of Track including transportation of P. Way materials like Rail, sleeper, fittings etc. and other ancillary works in connection with doubling between Paliputra station (including Yard upto Coaching Complex) and Pahleza station (including yard) excluding Br. No. 7."	4,86,87,860.30	ECR/CAO/Con/WT/South/4 80 Dated:07/03/2019	M/s Jyoti Construction, Vill-P.O- Papraur, P.S. Barauni, Dist- Begusarai-861210	01.03.19	05.01.2021	27.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work in progress	4,75,74,122.28
163	e-Tender No. ECR-CAO-C-S-ETEN-90-18-19 in Two Packet System for the work of "Construction Provision of inspection platform, inspection ladder and inspection pathway and other miscellaneous work in connection with Patna Ganga Rail cum Road Bridge Project across river Ganga at patna."	13777629.5	AIL No. ECR/CAO/Con/WT/South/4 73 dt.20.03.19	Bhagwati Construction	09.04.19	31.12.2020	16.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work in progress	11,97,53,385.72
164	Tender No. 42 of 2013-14 (Open)/South in Two Packet System for the work of "Construction of Staff quarters, Road, Boundary wall, Overhead tank, deep tube well and other misc. works at Railway Colony, Danapur".	642357171.7	ECR/CAO/Con/WT/South/1 33 Dated: 11/02/2014	S.T. Constructions Pvt. Ltd., D-17, 1st Floor, Sector-20, Noida-201301	13.02.14	30.11.20	59.00%	Mukesh Kumar CE/C/GB, Vikash Ranjan AEN/Con/DNR.	Work in progress	67,51,35,646.00
165	Tender No. 24 of 2014-15 (Open)/South for the work of "Erection and Launching of 45.7m span open web girder and other associated works in connection with rebuilding of bridge No. 136 over river Kuli.	94738916.93	LOA No. ECR/CAO/Con/WT/S/2/17/354 8 Dated: 07.08.15	Kiran Infra Engineers Pvt. Ltd., B-14 Road No.-9D, Vishwakarma Industrial Area, Jaipur-302013	10.08.15	17.11.2020	98.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work in progress	6,57,59,300.00
166	Tender No. 30 of 2014-15 (Open)/South for the work of "E/W in embankment, blanketing, construction of retaining wall etc. in connection with remodeling of Lakhsisarai yard.	80214309.51	LOA No. ECR/CAO/Con/WT/S/2/29/13 Dated: 07.08.15	Imperial Foundation Pvt. Ltd., 3rd Floor, Kunwar Complex, Kankarbagh, Patna	02.09.15	31.10.2020	92.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work in progress	7,85,97,600.00
167	Tender No. 28 of 2014-15 (Open)/South for the work of "linking of Track, Points & crossing and P.Way related work, supply and spreading of stone ballast and other misc works etc between Kamauti to Bahi".	44124846.96	LOA No. ECR/CAO/Con/WT/S/219 Dated: 07.08.15	Jyoti Construction, A1 & P.O. Papraur, Begusarai	20.11.15	31.01.2020	100.00%	XEN/Con/DNR.	Work completed	4,75,02,600.00
168	Tender No. 02 of 15-16 (Open)/South in Two Packet System for the work of "Embankment, blanketing, construction of retaining wall in Kuli yard and construction of minor bridge and PF wall etc. in Lakhsisarai and Kuli yards in connection with remodeling of Kuli and Lakhsisarai yard."	120334178.2	LOA No. ECR/CAO/Con/WT/S/235/697 0 Dated:26/02/02.03.16	M/s Krishna Kumar Prasad, A1 & P.O. Rajabigha, Via- Nihat, P.S. Nihat, Nawada	10.03.16	31.12.2020	90.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR. Shaashank Pandey, AEN/C/DNR	Work in progress	12,05,99,000.00

Details of works costing more than Rs.1 crore under CAO/Con/South, E.C. Railway, Mahendraghat, Patna										
SN	Name of Works & Location	Tendered Cost (in Rs.)	Agreement No. & date	Agency	Date of Commencement	Time of Completion	Progress of work	Name of Officer in charge with address	Remarks.	Assessed Cost
1	2	3	4	5	6	7	8	9	10	11
169	Tender No 61 of 2015-16 (Open)/South in two packet system for the work of "Construction of PF Surfacing, FOB, RCC OH Tank and pipeline work etc in connection with yard remodelling work of Kuli-Lakhisarai Yard".	120521905.3	LOA NO- ECR/CAO/Con/W7/South/2 Ward No-13, S.K. Pathak Ghat, 36/10/122 dt.14.09.16.	Budha Infrastructure Pvt Ltd, Moidiyar Tola, Mokama-803302	28.09.16	31.12.2020	42.00%	Mukesh Kumar CE/C/GB, Vikash Ranjan AEN/Con/DNR.	Work is in progress.	11,94,80,400.00
170	Tender No. 79 of 2015-16 (Open)/South in Two Packet System for the work of "Construction of road over bridge in railway portion only at km. 566/1-3 in lieu of L-Xing no. 42 between station Bihla and Neora"	170737352	LOA NO- ECR/CAO/Con/W7/South/2 P.V. Ltd. P-16 Benitok Street, 3rd Floor, A.C. Mansion, Kolkata-700001	Allied Infrastructures & Projects Pvt. Ltd. P-16 Benitok Street, 3rd Floor, A.C. Mansion, Kolkata-700001	30.09.16	31.12.2020	55.00%	Mukesh Kumar CE/C/GB, Shashank Pandey AEN/Con/DNR.	Work is in progress.	16,61,36,000.00
171	Tender No. 09 of 2014-15 (Open) of Dy. CE/Con/Danapur for the work of "Supply of portion and SKV welding of rail joints of 60/52kg, 90 UTS SRS/WRL/WR/CWR in between Karmauli to Barh in connection with 3rd line from Bakhtiyarpur to Barh".	134000000	DCE/Con/DNR/Agri/09 dt 27.01.2016	The India Thermit Corporation Ltd, 84/22, Fazal Ganj, Kanpur-208012	22.07.16	31.10.2020	81.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work is in progress.	1,26,04,460.00
172	Tender No. 13 of 2013-14 (Open)/South for the work of "Construction of Road over bridge in Railway portion only at Km. 557/17-19 in lieu of L-Xing No. 38 at Shivala in between Danapur-Neora section	88668191.73	ECR/CAO/Con/W1/Agri/Sp ugh/193 dt 04.03.14	Allied Infrastructures & Projects Pvt. Ltd. P-16 Benitok Street, 3rd Floor, A.C. Mansion, Kolkata-700001	22.06.17	31.12.2020	39.00%	Mukesh Kumar CE/C/GB, Dy CE/Con/GB and Vikash Ranjan AEN/Con/GB	Work is in progress.	8,99,49,753.00
173	Tender No. ECR-CAO-C-S-ETEN-102-18-19 in Single Packet System for the work of "Earthwork in embankment, Cutting, Blanketing, Dismantling of Structure, PF Wall and PF Surfacing, Track linking and other misc. works etc., at Athmalgola Yard in connection with construction of 3rd line from Bakhtiyarpur to Barh".	2,25,06,634.03	LOA NO- ECR/CAO/Con/DNR/B/102/18-19 dt.08.02.19	Budha Infrastructures Pvt. Ltd., Ward No. -13, Pathak Ghat, MoidiyarTola, Mokama-803302	09.02.19	30.06.2020 (Further extension under process)	65.00%	Mukesh Kumar CE/C/GB XEN/Con/DNR.	Work is in progress.	2,25,38,430.75
174	Tender No. ECR-CAO-C-S-ETEN-04-19-20 in Single Packet System for the work of "Earthwork in embankment, Cutting, Blanketing, Dismantling of Structure, PF Wall and PF Surfacing, Manikathan, Karaula and Patna	65.89	ECR/CAO/Con/W7/S/502/5 2/4 dt. 15.07.2019	Rajkumar Singh Raja Construction Pvt. Ltd.	18.08.19	14.07.21	5.00%	Mukesh Kumar CE/C/GB, Shashank Pandey AEN/Con/DNR.	Work is in progress.	62,80,11,517.15
175	Tender no ECR-CAO-C-S-ETEN-32-19-20 for the work of Linking of BG Track, points & crossing and P, Way related works, supply and spreading of stone ballast and other misc works etc in connection with yard remodeling of Kuli and Lakhisarai	3.32	CAO-C-South-HO- Engineering/ECR-C-S-ETEN-32-19-20/0105347/00/02/13/7979	M/s J.S. Company Begusarai At-PO-Bihar Retan Chok, Distt Begusarai-851135 (Bihar)	25.11.19	21.07.2020 (Further Extn under process)	62.46%	Mukesh Kumar CE/C/GB, Shashank Pandey AEN/Con/DNR.	work in progress	3,16,90,440.42
176	e-Tender no. ECR-CAO-C-S-ETEN-105-18-19 in single packet system for the work of "Construction of Sub-structure of ROB (1x60 m Bow String Girder) in lieu of L-Xing No.21-A at Tanegna in Patna-Gaya line".	4.28 Cr.	LOA NO- ECR/CAO/Con/W7/S/47/8/2 367 dt. 14.03. 2019	Amit kumar Vijay Nagar, PS- Patrakar Nagar, kankarbagh, Patna-26	01.04.19	31.01.2021	20.00%	Mukesh Kumar CE/C/GB, Dy CE/Con/DNR, and Vikash Ranjan AEN/Con/DNR	work in progress	4,39,33,808.00