

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore

| Sl. No. | Name of Work & Location | Estimated Cost (in Rs.) | Accepted Cost (in Rs.) | LOA / Agreement No. & Date | Agency | Department / Division | Date of Commencement | Time of Completion | Progress of Work | Name of Officer in Charge with address | Remarks |
|---------|---|-------------------------|------------------------|--|---|-----------------------|----------------------|------------------------------------|------------------|--|--|
| 1 | CAMC of UFSBI-Deltron make in DHN Division for three years. | 12716444/- | 12716444/- | LOA No.SG.664-08- Tender-Sig-DHN-2016-17 dt.24.06.2017. Agt. No.13/S&T/Sig./2 017-18 dt.02.02.2018 | Deltron Equipment & Systems Pvt. Ltd., 26, Convent Road, Kolkata – 700 014. | S&T/DHN | 24.06.2017 | 23.06.2020, 23.09.2020 | 100% | DSTE/DHN, BRKA, ASTE/GMO, KQR | Work Completed. Final payment made on 06.10.2021 |
| 2 | CAMC of Data logger with FAS, Fep and COA Servers, Make - Efftronics system Pvt. Ltd. In DHN Divn., for 03 years. | 12582129/- | 13060257/- | LOA No.SG.664-12-Tender-Sig-DHN-2016-17 dt.12.06.2017 Agt. No.19/S&T/Sig./2 017-18 dt. 22.03.2018. | M/s Efftronics System Pvt. Ltd. 40.15.09 Goli Tower, Brundavan colony, Labbipet , Vijaywada-520010. | S&T/DHN | 12.06.2017 | 11.06.2020, 11.09.2020 | 100% | DSTE/DHN, BRKA, ASTE/DHN, GMO, KQR & CPU | Work Completed. Final payment made on 03.08.2021 |
| 3 | CAMC of Electronic Inter-locking systems (Westrace - VLM6) make - M/S Siemens Rail Automation limited in Dhanbad Division for three years. | 22207137/- | 24084577/- | Agt. No.10/S&T/Sig/20 17-18 dt.14.12.2017 | M/s Genral Auto Electric corporation, D/2017, Ansa Industrial Area , sakivihar Road, Saki Naka , Andheri (East), Mumbai-400072. | S&T/DHN | 15.08.2017 | 14.08.2020, 14.11.2020 | 100% | ASTE/DHN, ASTE/CPU. | Work Completed. Final payment made on 21.10.2021 |
| 4 | Hiring of 05 Nos. of maintenance vehicles for SSE/Sig /1/DHN, SSE/Sig/2/DHN, SSE/ Sig/BRKA, SSE/ Sig/ KQR & SSE/Sig/CPU in Dhn Divn. for a period of three years. | 12336563/- | 11967048/- | Agt. No.09/S&T/Sig/2017 -18 dt.11.12.2017 | S.R.K Engineering Naya Bazar, Bhatta Mohalla, Dhanbad - 826001 | S&T/DHN | 05.07.2017 | 06.07.2020, 04.02.2021, 24.08.2021 | 100% | DSTE/DHN, KQR, BRKA, ASTE/DHN & CPU. | Work Completed. Variation sanctioned & supplementary Agt vetted final payment due. |

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore

| Sl. No. | Name of Work & Location | Estimated Cost (in Rs.) | Accepted Cost (in Rs.) | LOA / Agreement No. & Date | Agency | Department / Division | Date of Commencement | Time of Completion | Progress of Work | Name of Officer in Charge with address | Remarks |
|---------|--|-------------------------|------------------------|--|---|-----------------------|----------------------|--|------------------|--|--|
| 5 | CAMC of Digital Axle Counter (M/s CEL Make) in Dhanbad Div. for three years. | 23964492/- | 29957136/- | LOA No.SG.664-09-Sig-DHN-2017-18 dt.05.12.2017 Agt.No.17/S&T/Sig./17-18 dt.14.03.2018. | M/s.MRT Signal Ltd., Kolkata | S&T/DHN | 05.12.2017 | 04.12.2020 | 100% | DSTE/DHN, KQR, BRKA, ASTE/GMO, DTO & CPU | Work Completed . Final payment under process |
| 6 | Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s.G.G. Tronic make) in Dhanbad Division for three years | 14345756/- | 16653384/- | LOA NO.SG-664-17-Sig-2017-18. Dt. 05 .02.2018 | M/s.G. G. Tronic, Plot No.10, 3rd. Phase, 6th Main Peenya Industrial Area, Bangalore | S&T/DHN | 05.02.2018 | 28.02.2021 | 100% | DSTE/1/DHN, KQR, BRKA,ASTE/ GMO, ASTE/CPU | Work Completed . Final payment under process |
| 7 | Replacement of manually operated Interlocked lifting barriers by electrically operated barriers gates (85 Nos.). | 66041843/- | 79791193/- | LOA NO.SG.664-07-Sig.-2017-18 dated.23.04.2018 Agt. No. 02/S&T/Sig./2018-19 dt.11.06.2018 | DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata | S&T/DHN | 23.04.2018 | 24.04.2020, 31.12.2020, 30.06.2021, 30.12.2021 | 80% | DSTE/DHN, BRKA ASTE/GMO, KQR, BRKA, DTO & CPU. | Work in progress. |
| 8 | Comprehensive Annual Maintenance Contract for Amara Raja Make IPS in Dhanbad Division for three years. | 36707655/- | 40954730/- | LOA NO.SG.664-20-Sig.-2018-19 dated.29.03.2019 | M/s.Amara Raja Power Systems Ltd., Renigunta – Cuddapa Road, Karakambadi, Tirupati, Andhra Pradesh, Pin - 517520. | S&T/DHN | 29.03.2019 | 28.03.2022 | 90% | DSTE/DHN, BRKA ASTE/DHN, DTO, GMO, KQR & CPU | Work in progress. |

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore

| Sl. No. | Name of Work & Location | Estimated Cost (in Rs.) | Accepted Cost (in Rs.) | LOA / Agreement No. & Date | Agency | Department / Division | Date of Commencement | Time of Completion | Progress of Work | Name of Officer in Charge with address | Remarks |
|---------|---|-------------------------|------------------------|--|--|-----------------------|----------------------|---|------------------|--|--|
| 9 | Provision of 08 IBP in GC & CIC Section. | 131968445/- | 148189789 | LOA NO.SG.664-30-Sig.-2018-19 dated.16.04.2019 Agt. No.05/S&T/Sig./2019-20 dt.24.05.2019 | DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata | S&T/DHN | 07.05.2019 | 15.04.2020, 15.04.2021, 31.10.2021 06.03.2022 | 70% | DSTE/DHN, BRKA . ASTE/DTO ASTE/GMO & KQR | Work in progress. |
| 10 | Barkakana – Garwa Road-Chopan High Availability Single Section Digital Axle Counter (67 Sets), Tori-Garhwa Road – Replacement of RE Cable by Quad cable and rehabilitation of emergency communication (Tori - BRWD 73 KM only), Provision of "A" Class surge protection 80 station & Ring earth 66 Station in GC, CIC & CPU Section in Dhanbad Division and Rehabilitation of Axle counter associated work between BRKA – KQR section" of Dhanbad Division. | 101904969.27 | 113876395.66 | LOA NO.SG.664-14-Sig.-2019-20/0087202001076 5 dated.28.11.2019CA No.20/S&T/Sig/2019-20 dt.24.12.2019 | DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata | S&T/DHN | 28.11.2019 | 27.11.2020, 31.03.2021, 28.02.2022 | 75% | DSTE/BRKA, ASTE/GMO, KQR ASTE/DTO , | Work in progress. |
| 11 | Isolation & upgradation of signalling at Jamuniatanr | 29840853.26 | 33362752.45 | LOA No. SG-664-17-Sig- 2019 - 20 / 961000012781 Dated: 31/12/2019 | S.R.K Engineering , Naya Bazar, Bhatta Mohalla, Dhanbad - 826001 | S&T/DHN | 31.12.2019 | 31.03.2020, 28.02.2021, 05.04.2021 31.03.2022 | 100% | DSTE/DHN, ASTE/DHN | Work Completed. Variation sanctioned & supplementary Agt vetted. Final payment due |

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore

| Sl. No. | Name of Work & Location | Estimated Cost (in Rs.) | Accepted Cost (in Rs.) | LOA / Agreement No. & Date | Agency | Department / Division | Date of Commencement | Time of Completion | Progress of Work | Name of Officer in Charge with address | Remarks |
|---------|---|-------------------------|------------------------|---|--|-----------------------|----------------------|---|------------------|--|--|
| 12 | PKA - MPO-SEJ-15 Sets, TTR-4 Sets (FS+ CS+ CMSC), TRDS - 3 Sets, TTR-75 sets (1 in 12 - 39 Sets, 1 in 8.5 - 36 Sets) (TWS+WCMSC). | 9681926.85 | 11190185.77 | LOA No. SG-664-21-Sig-2019-20 / 00961000018120 Dated: 14/04/2020 | S.R.K Engineering , Naya Bazar, Bhatta Mohalla, Dhanbad - 826001 | S&T/DHN | 14.04.2020 | 13.10.2020, 28.02.2021, 30.06.2021, 31.01.2022 | 80% | DSTE/DHN, ASTE/GMO & ASTE/KQR | Work in progress. |
| 13 | Comprehensive Annual Maintenance Contract of UFSBI Deltron Make in Dhanbad Division for three years | 14530459.32 | 14530459.32 | LOA No. SG-664-02-Sig-2020-21 / 00884300024898 Dated: 31/08/2020 | M/s DELTRON EQUIPMENT AND SYSTEMS, PRIVATE LIMITED-KOLKATA 26 Convent Road, Near Moulali Kolkata- 700014, West Bengal, India | S&T/DHN | 24.09.2020 | 31.08.2023 | 45% | Concerned Section officers | Work in progress. |
| 14 | Improvement of Reliability and Automatic change over facility of media used for BPAC & UFSBI. | 20743342.39 | 14311816.95 | LOA No. SG-664-04-Sig-2020-21 / 00913420028084 Dated: 09/11/2020 | M/S B Arup And Co-Kolkata 97 Bangur Avenue Block A Kolkata- 700055 | S&T/DHN | 09.11.2020 | 08.05.2021, 31.08.2021 | 100% | DSTE/DHN, ASTE/GMO & ASTE/KQR | Work completed final payment made. |
| 15 | Provision of Self restoring/ Auto change over fuse alarm system in GC & CIC section of DHN division | 21481457.59 | 18807520.00 | LOA No. SG-664-07-Sig-2020-21 / 00913420028087 Dated: 09/11/2020 | M/S B Arup And Co-Kolkata 97 Bangur Avenue Block A Kolkata- 700055 | S&T/DHN | 09.11.2020 | 08.05.2021, 31.01.2022 31.03.2022 | 70% | DSTE/DHN, DSTE/BRKA, ASTE/DHN, ASTE/GMO & ASTE/KQR | Work in progress. |
| 16 | Reliability improvement of the signaling gears for the UFSBI (21 set) for HASSDAC (60 Nos) in CIC section | 20482864.95 | 15724198.00 | LOA No. SG-664-09-2020-21 / 00913420028088 Dated: 09/11/2020 | M/S B Arup And Co-Kolkata 97 Bangur Avenue Block A Kolkata- 700055 | S&T/DHN | 09.11.2020 | 08.05.2021, 30.09.2021 | 100% | DSTE/DHN, DSTE/BRKA & ASTE/DHN | Work physically completed final payment under process. |

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore

| Sl. No. | Name of Work & Location | Estimated Cost (in Rs.) | Accepted Cost (in Rs.) | LOA / Agreement No. & Date | Agency | Department / Division | Date of Commencement | Time of Completion | Progress of Work | Name of Officer in Charge with address | Remarks |
|---------|---|-------------------------|------------------------|---|--|-----------------------|----------------------|---------------------------------|------------------|--|-------------------|
| 17 | Interlocking of Four (04 Nos.) L C Gates whose TVU is more than 50000 in Block section of Dhanbad Division.(Revised Qty-03 Nos. of L C Gates) | 10996105.99 | 10112283.60 | LOA No. SG-664-10-Sig-2020-21/00856970029364 Dated: 10/12/2020 | M/s SRI SHYAM ENTERPRISES-DHANBAD, purana bazar gomoh dhanbad- 828401 | S&T/DHN | 10.12.2020 | 09.06.2021, 10.06.2022 | 70% | DSTE/DHN, ASTE/GMO & ASTE/KQR | Work in progress. |
| 18 | Comprehensive Annual Maintenance Contract of Data Loggers With FAS, FEP & COA server, Make- M/s Efftronics System Pvt. Ltd in Dhanbad Division for three years. | 23862971/- | 25326892/- | LOA No. SG-664-13-SIG-2020-21 / 00083070029804 Dated: 18/12/2020 | M/s Efftronics Systems Private Limitedvijayawada 40-15-9, Goli Towers Brundavan Colony Vijayawada- 520010 | S&T/DHN | 18.12.2020 | 17.12.2023 | 35% | Concerned Section officers | Work in progress. |
| 19 | Patratu -- Garhwa Road- - Provision of 3 IBP in CIC | 36457015/- | 37251578/- | LOA No. SG-664-14-Sig-2020-21 / 00872020029723 Dated: 17/12/2020 | M/s DKC Projects Private Limitedkolkata. Mercantile Building Room No 3 A 7, 3rd Floor 9 Lal Bazar Street Kolkata.- 700001 | S&T/DHN | 17.12.2020 | 16.06.2021 16.04.2022 (applied) | 30% | DSTE/DHN, DSTE/BRKA, & ASTE/DTO | Work in progress. |
| 20 | Comprehensive Annual Maintenance Contract of Electronic Interlocking System , Make-Siemens Rail Automation Limited in Dhanbad Division for three years. | 67114139/- | 70251487/- | LOA No. SG-664-15-SIG-2020-21 / 00936150030059 Dated: 24/12/2020 | M/s General Auto Electric Corporation-Mumbai. D-207, Ansa Industrial Estate Saki Vihar Road, Sakinaka, Andheri E Mumbai.- 400072 | S&T/DHN | 24.12.2020 | 23.12.2023 | 30% | Concerned Section officers | Work in progress. |

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore

| Sl. No. | Name of Work & Location | Estimated Cost (in Rs.) | Accepted Cost (in Rs.) | LOA / Agreement No. & Date | Agency | Department / Division | Date of Commencement | Time of Completion | Progress of Work | Name of Officer in Charge with address | Remarks |
|---------|--|-------------------------|------------------------|---|---|-----------------------|----------------------|--------------------------|------------------|--|-------------------|
| 21 | Provision of High Thrust point Machine between PKA-BNF section of Dhanbad division for work of Raising of Speed to 160 KMPH on existing New Delhi - HWH route in GC (PKA-MPO Sec, DHN Div) - A mission to achieve a travel time of 12 Hrs. | 14041756/- | 15324166/- | LOA No. SG-664-17-Sig-2020-21 / 00961000031664 Dated: 03/02/2021 | M/s SRK Engineering-Dhanbad Naya Bazar, Bhatta Mohalla Dhanbad- 826001 | S&T/DHN | 03.02.2021 | 02.08.2021 31.01.2022 | 50% | Concerned Section officers | Work in progress. |
| 22 | S&T work in connection with various sanctioned Limited Height Sub-way in lieu of Manned level crossing Gates for year 20-21. | 10497018/- | 10004109/- | LOA No. SG-664-20-Sig-2020-21 / 10181700036415 Dated: 03/06/2021 | M/s R. K. Construction-Nagpur Shop No 58 Nit Complex Santra Market Nagpur- 440018 | S&T/DHN | 03.06.2021 | 03.12.2021 03.06.2022 | 20% | Concerned Section officers | Work in progress. |
| 23 | Signaling work in connection with various sanctioned Engineering works for CTR, TTR, TRR, TSR in DHN Division under Main Engg. estimate No. 01, 02, 21, 07, 04, 05, 20, 13, 23, 14, 15, 16, 17, 18 (2020-21) & 20, 14, 13, 19, 02, 17, 18 (2019-20). | 31495287/- | 30981765/- | LOA No. SG-664-21-Sig-2020-21 / 00961000034641 Dated: 19/04/2021 | M/s SRK Engineering-Dhanbad Naya Bazar, Bhatta Mohalla Dhanbad- 826001 | S&T/DHN | 19.04.2021 | 19.10.2021 31.01.2022 | 50% | Concerned Section officers | Work in progress. |
| 24 | Up gradation of Mahadaiya Yard due to doubling work and connectivity to PRL siding at Gorbi Block -B (Under deposit terms for 3 lines only including | 33959439/- | 33983751/- | LOA No. SG-664-22-Sig-2020-21 / 01095140034760 Dated: 22/04/2021 | M/s Pandit Electricals Pvt Ltd-Kolkata, South Bireshpally Madhyamgram Kolkata- 700129 | S&T/DHN | 22.04.2021 | 22.10.2021 31.03.2022 | 30% | ASTE/CPU | Work in progress. |

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore

| Sl. No. | Name of Work & Location | Estimated Cost (in Rs.) | Accepted Cost (in Rs.) | LOA / Agreement No. & Date | Agency | Department / Division | Date of Commencement | Time of Completion | Progress of Work | Name of Officer in Charge with address | Remarks |
|---------|---|-------------------------|------------------------|--|---|-----------------------|----------------------|--------------------|------------------|--|-------------------|
| | shunting and connecting with PRL Siding. | | | | | | | | | | |
| 25 | Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s G.G.Trionics Make)in Dhanbad Division of three years. | 70619388/- | 73520172/- | LOA No. SG-664-01-SIG-2021-22 / 01284430041445 Dated: 09/09/2021 | M/s G G Trionics India Private Limited-Bangalore. Plot No 10 3rd Phase 6th Main Peenya Industrial Area Bangalore 560058 | S&T/DHN | 09.09.2021 | 09.09.2024 | 10% | Concerned Section officers | Work in progress. |
| 26 | Provision of HASSDAC in place of SSDAC in remaining station of GC and BRKA section of Dhanbad Division (31 set). | 20405775/- | 17434694/- | LOA No. SG-664-08-Sig-2021-22 / 00129320044442 Dated: 05/11/2021 | M/s Netsoft Integrator-Patna Shanti Arcade, S. P. Verma Road Patna- 800001 | S&T/DHN | 05.11.2021 | 05.05.2022 | 30% | DSTE/BRKA, ASTE/KQR & ASTE/GMO | Work in progress. |
| 27 | Sectional Signaling Maintenance Contract work in the section MXYCPU-SKTN-MHDA under ASTE/CPU for a period of one year. | 22578843.05/- | 22305611.72/- | LOA No. SG-664-11-Sig-2021-22 / 00961000045574 Dated: 26/11/2021 | M/s SRK Engineering Naya Bazar, Bhatta Mohalla, Dhanbad-826001 | S&T/DHN | 26.11.2022 | 25.11.2022 | 20% | ASTE/CPU | Work in progress. |
| 28 | S&T works related with Utility Shifting (BNF – GMO SECTION) infringing DFCCIL alignment(Signaling related) in Dhanbad Division. | 177996212.36/- | 173011144.73/- | LOA No. SG-664-12-Sig-2021-22 Dated: 01.02.2022 | M/s BABA Projects Pvt.Ltd. 2K-74 Bariatu, Housing Colony Ranchi-834009 | S&T/DHN | 01.02.2022 | 31.01.2023 | 10% | ASTE/KQR & ASTE/GMO | Work in progress. |