

East Central Railway.

No.SG.664/01/Tech.Exam/Q.Progress.
Sr.Dy.General Manager (Vig.),
 East Central Railway.
 Hajipur.

Dhanbad.dated.10.01.2023

Sub: Technical Examination of work above Rs.1 Crore pertaining to Electrical, Mechanical & S&T .
Ref : SDGM/ECR/HJP's letter No.ECR/Vig/CTE/13. Dated. 26.02.2018 .

In reference to above, the quarterly progress report for the period ending Dec' 2022 is furnished below as per proforma for your information please.

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion.	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 & 3	4	5	6	7	8	9	10	11	12	13
1	S&T/DHN	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s.G.G. Tronic make) in Dhanbad Division for three years	143.46	166.53	LOA NO.SG-664-17-Sig-2017-18. Dt. 05.02.2018	M/s.G. G. Tronic, Plot No.10, 3rd. Phase, 6th Main Peenya Industrial Area, Bangalore	05.02.2018	28.02.2021	100%	DSTE/1/DHN, KQR, BRKA,ASTE/GMO, ASTE/CPU	Work Completed. Variation under process
2	S&T/DHN	Replacement of manually operated Interlocked lifting barriers by electrically operated barriers gates (85 Nos.).	660.42	797.91	LOA NO.SG.664-07-Sig.-2017-18 dated.23.04.2018 Agt. No. 02/S&T/Sig./2018-19 dt.11.06.2018	DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata	23.04.2018	24.04.2020 31.12.2020 30.06.2021 30.12.2021 30.06.2022	90%	DSTE/DHN, BRKA, ASTE/GMO, KQR, BRKA, DTO & CPU.	Work in progress.
3	S&T/DHN	Comprehensive Annual Maintenance Contract for Amara Raja Make IPS in Dhanbad Division for three years.	367.07	409.55	LOA NO.SG.664-20-Sig.-2018-19 dated.29.03.2019	M/s.Amara Raja Power Systems Ltd., Renigunta – Cuddapa Road, Karakambadi, Tirupati, Andhra Pradesh, Pin - 517520.	29.03.2019	28.03.2022	100%	DSTE/DHN, BRKA, ASTE/DHN, DTO, GMO, KQR & CPU	Work Completed. variation Sanctioned Final Bill under process.
4	S&T/DHN	Provision of 08 IBP in GC & CIC Section.	1319.68	1481.89	LOA NO.SG.664-30-Sig.-2018-19 dated.16.04.2019 Agt. No.05/S&T/Sig./2019-20 dt.24.05.2019	DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata	07.05.2019	15.04.2020 15.04.2021 31.10.2021 06.03.2022 06.12.2022 06.01.2023	80%	DSTE/DHN, BRKA, ASTE/DTO, ASTE/GMO & KQR	Work in progress.
5	S&T/DHN	Barkakana – Garwa Road-Chopan High Availability Single Section Digital Axle Counter (67 Sets), Tori-Garhwa Road –Replacement of RE Cable by Quad cable and rehabilitation of emergency communication (Tori - BRWD 73 KM only), Provision of "A" Class surge protection 80 station & Ring earth 66 Station in GC, CIC & CPU Section in Dhanbad Division and Rehabilitation of Axle counter associated work between BRKA – KQR section" of Dhanbad Division.	1019.04	1138.76	LOA NO.SG.664-14-Sig.-2019-20/00872020010765 dated.28.11.2019 CA No.20/S&T/Sig/2019-20 dt.24.12.2019	DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata	28.11.2019	27.11.2020 31.03.2021 28.02.2022 10.10.2022 applied	80%	DSTE/BRKA, ASTE/GMO, KQR, ASTE/DTO ,	Work in progress.
6	S&T/DHN	Comprehensive Annual Maintenance Contract of UFSBI Deltron Make in Dhanbad Division for three years	145.3	145.3	LOA No. SG-664-02-Sig-2020-21 / 00884300024898 Dated: 31/08/2020	M/s DELTRON EQUIPMENT AND SYSTEMS, PRIVATE LIMITED-KOLKATA 26 Convent Road, Near Moulali Kolkata- 700014, West Bengal, India	24.09.2020	31.08.2023	75%	Concerned Section officers	Work in progress.
7	S&T/DHN	Provision of Self restoring/Auto change over fuse alarm system in GC & CIC section of DHN division	214.81	188.07	LOA No. SG-664-07-Sig-2020-21 / 00913420028087 Dated: 09/11/2020	M/S B Arup And Co-Kolkata 97 Bangur Avenue Block A Kolkata- 700055	09.11.2020	08.05.2021 31.01.2022 31.03.2022 31.10.2022 31.12.2022	90%	DSTE/DHN, DSTE/BRKA, ASTE/DHN, ASTE/GMO & ASTE/KQR	Work in progress.
8	S&T/DHN	Interlocking of Four (04 Nos.) L C Gates whose TVU is more than 50000 in Block section of Dhanbad Division.(Revised Qty-03 Nos. of L C Gates)	109.96	101.12	LOA No. SG-664-10-Sig-2020-21/ 00856970029364 Dated: 10/12/2020	M/s SRI SHYAM ENTERPRISES-DHANBAD, purana bazar gomoh dhanbad- 828401	10.12.2020	09.06.2021 10.12.2021 10.06.2022 10.09.2022	100%	DSTE/DHN, ASTE/GMO & ASTE/KQR	Work in Completed. Final Bill under Process

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion.	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 & 3	4	5	6	7	8	9	10	11	12	13
9	S&T/DHN	Comprehensive Annual Maintenance Contract of Data Loggers With FAS, FEP & COA server, Make- M/s Efftronics System Pvt.Ltd in Dhanbad Division for three years.	238.62	253.26	LOA No. SG-664-13-SIG-2020-21 / 00083070029804 Dated: 18/12/2020	M/s EFFTRONICS SYSTEMS PRIVATE LIMITEDVIJAYAWADA 40-15-9, GOLI TOWERS Brundavan Colony VIJAYAWADA- 520010	18.12.2020	17.12.2023	66%	Concerned Section officers	Work in progress.
10	S&T/DHN	Patratu -- Garhwa Road-- Provision of 3 IBP in CIC	364.57	372.51	LOA No. SG-664-14-Sig-2020-21 / 00872020029723 Dated: 17/12/2020	M/s DKC PROJECTS PRIVATE LIMITEDKOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7, 3RD FLOOR 9 LAL BAZAR STREET KOLKATA- 700001	17.12.2020	16.06.2021 16.04.2022 31.12.2022	50%	DSTE/DHN, DSTE/BRKA, & ASTE/DTO	Work in progress.
11	S&T/DHN	Comprehensive Annual Maintenance Contract of Electronic Interlocking System , Make-Siemens Rail Automation Limited in Dhanbad Division for three years.	671.14	702.51	LOA No. SG-664-15-SIG-2020-21 / 00936150030059 Dated: 24/12/2020	M/s GENERAL AUTO ELECTRIC CORPORATION-MUMBAI. D-207, Ansa Industrial Estate Saki Vihar Road, Sakinaka, Andheri E Mumbai. - 400072	24.12.2020	23.12.2023	66%	Concerned Section officers	Work in progress.
12	S&T/DHN	Provision of High Thrust point Machine between PKA-BNF section of Dhanbad division for work of Raising of Speed to 160 KMPH on existing New Delhi - HWH route in GC (PKA-MPO Sec, DHN Div) - A mission to achieve a travel time of 12 Hrs.	140.41	153.24	LOA No. SG-664-17-Sig-2020-21 / 00961000031664 Dated: 03/02/2021	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR, BHATTA MOHALLA DHANBAD- 826001	03.02.2021	02.08.2021 31.01.2022 30.06.2022 applied	60%	Concerned Section officers	Work in progress.
13	S&T/DHN	S&T work in connection with various sanctioned Limited Height Sub-way in lieu of Manned level crossing Gates for year 20-21.	104.97	100.04	LOA No. SG-664-20-Sig-2020-21 / 10181700036415 Dated: 03/06/2021	M/s R. K. CONSTRUCTION-NAGPUR SHOP NO 58 NIT COMPLEX SANTRA MARKET NAGPUR- 440018	03.06.2021	03.12.2021 03.06.2022 03.11.2022 03.04.2023	55%	Concerned Section officers	Work in progress.
14	S&T/DHN	Signaling work in connection with various sanctioned Engineering works for CTR, TTR, TRR, TSR in DHN Division under Main Engg. estimate No. 01, 02, 21, 07, 04, 05, 20, 13, 23, 14, 15, 16, 17, 18 (2020-21) & 20, 14, 13, 19, 02, 17, 18 (2019-20).	314.95	309.81	LOA No. SG-664-21-Sig-2020-21 / 00961000034641 Dated: 19/04/2021	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR, BHATTA MOHALLA DHANBAD- 826001	19.04.2021	19.10.2021 31.01.2022 31.05.2022 31.12.2022	82%	Concerned Section officers	Work in progress.
15	S&T/DHN	Up gradation of Mahadaiya Yard due to doubling work and connectivity to PRL siding at Gorbi Block -B (Under deposit terms for 3 lines only including shunting and connecting with PRL Siding.	339.59	339.83	LOA No. SG-664-22-Sig-2020-21 / 01095140034760 Dated: 22/04/2021	M/s PANDIT ELECTRICALS PVT LTD- KOLKATA, SOUTH BIRESHPALLY MADHYAMGRAM KOLKATA- 700129	22.04.2021	22.10.2021 31.03.2022 30.09.2022 31.12.2022	100%	ASTE/CPU	Work completed. Final variation under process.
16	S&T/DHN	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s G.G.Trionics Make)in Dhanbad Division of three years.	706.19	735.2	LOA No. SG-664-01-SIG-2021-22 / 01284430041445 Dated: 09/09/2021	M/s G G TRONICS INDIA PRIVATE LIMITED-BANGALORE. Plot No 10 3rd Phase 6th Main Peenya Industrial Area Bangalore 560058	09.09.2021	09.09.2024	42%	Concerned Section officers	Work in progress.
17	S&T/DHN	Provision of HASSDAC in place of SSDAC in remaining station of GC and BRKA section of Dhanbad Division(31 set).	204.05	174.34	LOA No. SG-664-08-Sig-2021-22 / 00129320044442 Dated: 05/11/2021	M/s NETSOFT INTEGRATOR-PATNA Shanti Arcade, S. P. Verma Road Patna- 800001	05.11.2021	05.05.2022 30.11.2022 31.03.2023	45%	Concerned Section officers	Work in progress.
18	S&T/DHN	Sectional Signaling Maintenance Contract work in the section MXYCPU-SKTN-MHDA under ASTE/CPU for a period of one year.	225.78	223.05	LOA No. SG-664-11-Sig-2021-22 / 00961000045574 Dated: 26/11/2021	M/s SRK ENGINEERING, NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	11/26/2021	26.11.2022 25.02.2023	80%	ASTE/CPU	Work in progress.
19	S&T/DHN	S&T works related with Utility Shifting (BNF - GMO SECTION) infringing DFCCIL alignment(Signaling related) in Dhanbad Division.	1779.96	1730.11	LOA No. DHANBAD DIVISION-S AND T / SG-664-12-Sig-2021-22/00903060049037 Dated: 01/02/2022	M/s BABA PROJECTS PRIVATE LIMITED-RANCHI 2K-74, Bariatu Housing Colony, Ranchi Ranchi- 834009	01.02.2022	31.01.2023	30%	ASTE/GMO & KQR	Work in progress.
20	S&T/DHN	Reliability improvement of the signaling gears for the UFSBI & HASSDAC in BRWD & CPU section through media diversity arrangement.	176.8	102.38	LOA No. DHANBAD DIVISION-S AND T / SG-664-15-Sig-2021-22/0961000054771 Dated: 20/05/2022	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	21.05.2022	20.11.2022	85%	ASTE/DTO & CPU	Work in progress.
21	S&T/DHN	MHDA: Yard remodeling of Mahdeiya yard for provision of twoadditional loop lines, wharf & shunting necks.	138.16	129.36	Loa No. DHANBAD DIVISION-S AND T / SG-664-01-Sig-2022-23 / 00872020059520 Dated: 04/08/2022	M/s DKC PROJECTS PRIVATE LIMITED-KOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700001	05.08.2022	04.02.2023	15%	ASTE/ CPU	Work in progress.

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion.	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 & 3	4	5	6	7	8	9	10	11	12	13
22	S&T/DHN	BES:- Provision of two additional loop lines & wharf along with yardremodeling at BES station(For Additional One Loop Line Only)	260.21	246.91	LOA No. DHANBAD DIVISION-S AND T / SG-664-04-Sig-2022-23 / 00872020057666 Dated: 08/07/2022	M/s DKC PROJECTS PRIVATE LIMITED-KOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700002	09.07.2022	07.01.2023	50%	ASTE/ KQR	Work in progress.
23	S&T/DHN	Signaling work in connection with various sanctioned Engineeringworks for CTR, TTR, TRR in DHN Division under Main Engg. Estt.No. 03, 04, 05, 06, 07 & 08 of 2021-22 & Signaling Sub Estt. No.15,18, 19, 22, 26 & 27 of 2021-22.	153.15	142.72	LOA No. DHANBAD DIVISION-S AND T / SG-664-05-Sig-2022-23 / 00961000059519 Dated: 04/08/2022	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	05.08.2022	03.02.2022 04.02.2023	50%	Concerned Section officers	Work in progress.
24	S&T/DHN	Comprehensive Annual Maintenance contract for Amara Raja Make IPS in Dhanbad Division for three years.	596.94	606.74	LOA No. DHANBAD DIVISION-S AND T / SG-664-07-Sig-2022-23 / 00887000058065 Dated: 14/07/2022	M/s AMARARAJA POWER SYSTEMS LIMITED-TIRUPATHI RENIGUNTA - CUDDAPA ROAD KARAKAMBADI	15.07.2022	13.07.2025	15%	Concerned Section officers	Work in progress.
25	S&T/DHN	KTH:- Yard remodeling of KTH along with removal of DDS and conversion of single line working into double line.	762.29	815.00	LOA No. DHANBAD DIVISION-S AND T / SG-664-08-Sig-2022-23 / 00829980065774 Dated: 15/11/2022	M/s DURGA SIGNAL INFRA PRIVATE LIMITEDKOLKATA JABAKUSUM HOUSE, 3RD FLOOR, ROOM-1 34, CHITTARANJAN AVENUE	15.11.2022	15.08.2023	10%	ASTE/DHN	Work in progress.
26	S&T/DHN	S&T work in connection with various construction of 5 Nos. of sub-wayin lieu of LC Nos.-12/C/T at Km. 311/25-27, 13/C/E at Km. 314/9-11,16/C/E at Km. 322/7-9, 17/C/T at Km. 327/29-31/1 & 19/C/E at Km.336/31-337/1 & 6 Nos. of sub-way in lieu of LC Nos.- 4/C/E at Km.277/22-24, 5/C/T at Km. 278/18-20, 6/C/T at Km. 281/4-6, 7/C/E at Km.283/16-18, 10A/C/E at Km. 306/11-13 & 11/C/T at Km. 309/19-21 inDFC route/New Delhi-Howrah Rajdhani Route in GC section of Dhanbad Division."	235.83	218.14	LOA No: DHANBAD DIVISION-S AND T / SG-664-10-Sig-2022-23 / 00913420063484 Dated: 11/10/2022	M/s B ARUP AND CO-KOLKATA 97 BANGUR AVENUE BLOCK A KOLKATA- 700055	11.10.2022	11.04.2023	10%	Concerned Section officers	Work in progress.
27	S&T/DHN	Signal and Telecom related work in connection with various Construction of 6 Nos. of sub-way in lieu of LC Nos.- 22/C/E at Km. 349/21-23, 23/C/T at Km. 354/13-15, 24/C/T at Km. 355/13-15, 25/C/T at Km. 360/17-19, 26/C/T at Km. 365/15-17 & 28/C/E at Km. 372/19-21 & 6 Nos. of sub-way in lieu of LC Nos.- 29/C/T at Km. 375/23-25, 30/C/E at Km. 378/12-14, 31/C/E at Km. 382/7-9, 32/C/T at Km. 384/31-385/1, 33/C/E at Km. 387/23-25 & 35/C/2T at Km. 402/25-27 in DFC route / New Delhi - Howrah Rajdhani Route in GC section of Dhanbad Division."	278.28	269.72	LOA No: DHANBAD DIVISION-S AND T / SG-664-12-Sig-2022-23 / 00961000064147 Dated: 20/10/2022	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	20.10.2022	20.04.2023	10%	Concerned Section officers	Work in progress
28	S&T/DHN	Signal and Telecom related work for "Pradhankhanta-Manpur -LHS/Subways in lieu of level crossings (4 No.s) (LC Nos.- 36/C/2T at Km.404/27-29, 37/B/T at Km. 426/3-5, 38/B/E at Km. 434/9-11 & 39/A/T atKm. 437/21-23) in DFC route/new delhi-howrah rajdhani route in GCsection of Dhanbad division	131.15	137.59	LOA No. DHANBAD DIVISION-S AND T / SG-664-13-Sig-2022-23 / 00961000064930 Dated: 02/11/2022	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826002	02.11.2022	02.05.2023	10%	Concerned Section officers	Work in progress
29	S&T/DHN	Provision of remote diagnostic and Predictive maintenancesystem in GC Route.	222.06	214.97	LOA No. DHANBAD DIVISION-S AND T / SG-664-16-Sig-2022-23 /00913420068732 Dated: 29/12/2022	M/s B ARUP AND CO-KOLKATA 97 BANGUR AVENUE BLOCK A KOLKATA- 700055	29.12.2022	29.06.2023	10%	Concerned Section officers	Work in progress
30	S&T/DHN	Provision of Integrated Emergency Response Management System (Video Surveillance System) at 05 stations viz. Koderma, Daltonganj, Gomoh, Barkakana and Garhwa Road Railway Stations of Dhanbad Division of E.C. Railway.	235.39	159.95	LOA No. SG.664-30- Tele.-2018-19 dated.25.03.2019	Cyrus Electronics PVT Ltd., Cyrus House, B 44/69, Sector – Q, Aliganj LUCKNOW- 226024	25.03.2019	24.09.2019 30.01.2020 31.03.2021 30.09.2021 31.10.2022	100%	DSTE/T/DHN, BRKA, ASTE/GMO, KQR & DTO	Work Completed. Variation under process

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion.	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 & 3	4	5	6	7	8	9	10	11	12	13
31	S&T/DHN	Annual Maintenance Contract (AMC) of entire MTRC System installed in Dhanbad & Mughalsari Division for 03 (Three) year through OEM/ authorised dealers.	882.26	916.41	LOA No.SG.664-01-Tele-2019-20/ 00816290006602 dt.17.09.2019 Agt.10/S&T/Tele/2019-20 dt.24.12.2019	M/s. A E Telelink Systems Ltd. D-18, Dev Bhoomi Industrial State, Roorkee, Uttaranchal - 247661.	17.09.2019	16.09.2022	50%	DSTE/T/DHN & ASTE/MGS	Work in progress.
32	S&T/DHN	Combined work for 1) Implementation of Integration of Data-Logger with COA at major Terminal Stations at BRWD, DHN, SGRL & SKTN of Dhanbad division with Control Office at Dhanbad. 2) Provision for strengthening of TMS (FOIS) network along with connectivity of weighbridge with TMS network over Dhanbad division (at CNPR, DGD, GMO (Old), MHDA, SGRL, RNQ, MQX, BRKA, KQR, KRLR, DTO, KRSL, GMO (New) & CPU). 3) Communication cable for SCADA at Nagaruntari. 4) Shifting of 6-Quad underground/OFC cable from RUB at Ch-6+291 between TET-NPJE Railway KM-264-19/21.	111.07	129.41	LOA No.SG-664-07-Tele-2019-20 / 00961000012428 Dt.24/12/2019	M/s SRK Engineering, Naya Bazar, Bhatta Mohalla, Dhanbad -826001.	24.12.2019	23.06.2020 30.04.2021 15.10.2021	100%	DSTE/Tele/DHN, DSTE/DHN, DSTE/BRKA, ASTE/DHN,GMO, KQR,DTO,CPU.	Work completed. Final Bill under process
33	S&T/DHN	Replacement of over aged Exchange at RNQ, DHN, CPU, GMO & BRKA with Server based IP based exchange.	288.75	258.14	No.SG-664-18-Tele-2019-20 / 00947150020734 dt.22-06-2020	M/s INTELLICON PVT. LTD. B-20, GIDC, Sector No.25, Electronics Estate,382024 Gandhinagar-Gujarat-382024	22.06.2020	22.12.2020 31.03.2021 30.09.2021 21.03.2022 31.07.2022	94%	DSTE/T/DHN, BRKA & ASTE/CPU	Work in progress.
34	S&T/DHN	(1)Integration of Electronic In-Motion Weighbridges (EIMWBs) at West Bokaro siding (Chainpur siding) with FOIS & (2) Integration of Electronic In-Motion Rail-Weighbridges of CCL with FOIS Connectivity and CCTV.	227.06	224.79	LOA NO. SG-664-10-Tele-2020-21 / 00961000032240 dt.16-02-2021	M/s SRK ENGINEERING, NAYA BAZAR, BHATTA MOHALLA, DHANBAD- 826001,Jharkhand.	2/16/2021	15.05.2021 19.12.2021 12.04.2022 31.05.2022 17.09.2022 31.01.2023	100%	Concerned Section officers	Work completed. Variation under process.
35	S&T/DHN	Integration of Electronic In Motion Rail Weighbridges of NCL with FOIS connectivity and CCTV.	131.21	124.76	LOA No.SG-664-11-Tele-2020-21 / 10241730032250 dt.17-02-2021	M/s U.K. TECHNOINFRA PRIVATE LIMITED 10, Laxmanpur, Prayagraaj Road Sultanpur- 228001, Uttar Pradesh	2/17/2021	16.05.2021 25.12.2021 30.06.2022 30.09.2022 30.01.2023	100%	Concerned Section officers	Work completed. Variation under process.
36	S&T/DHN	S&T works (Telecom) related with Utility Shifting (BNF - GMO Section) Infringing DFCCIL alignment in Dhanbad Division.(Cabling Work)	1722.59	1452	LOA No. DHANBAD DIVISION-S AND T / SG-664-14-Tele-2021-22 / 00872020050561 Dated: 02/03/2022	M/s DKC PROJECTS PRIVATE LIMITED-KOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700001	02.03.2022	02.03.2023	27%	ASTE/GMO & KQR	Work in progress.
37	S&T/DHN	S&T works (Telecom) related with Utility Shifting (BNF - GMO SECTION) Infringing DFCCIL alignment in Dhanbad Division. (Tower Shifting, Passenger Amenity etc.)	412.8	410.3	LOA No. DHANBAD DIVISION-S AND T / SG-664-15-Tele-2021-22 / 00925620048804 Dated: 28/01/2022	M/s INFOSOFT DIGITAL DESIGN AND SERVICES PVT. LTD.-NEW DELHI. 104-105, Suneja Tower-1, district Centre Janak Puri New Delhi.- 110058	28.01.2022	27.01.2023 10.03.2023	62%	ASTE/GMO & KQR	Work in progress.
38	S&T/DHN	Provision of Coach Guidance Board, TIB and Auto Announcement System with IPIS system at Parasnath Station over Dhanbad division.	132.20	148.83	LOA No.DHANBAD DIVISION-S AND T / SG-664-19-Tele-2021-22 / 00892710055307 Dated:31-05-2022	M/s DAT INFORMATICS PVT LTD-NEW DELHI A1-62 A, Sewak Park, Uttam Nagar New Delhi New Delhi- 110059	5/31/2022	31-08-2022 30-11-2022	74%	ASTE/GMO	Work in progress.
39	S&T/DHN	Provision of Coach Guidance Board, TIB And Auto Announcement System with IPIS system at Singraulli Station over Dhanbad division	109.22	124.03	LOA No.DHANBAD DIVISION-S AND T / SG-664-03-Tele-2022-23 / 00925620058119 Dated:14/07/2022	M/s INFOSOFT DIGITAL DESIGN AND SERVICES PVT. LTD.-NEW DELHI. 104-105, Suneja Tower-1, district Centre Janak Puri New Delhi.- 110058	7/14/2022	14-10-2022 28.02.2023	85%	ASTE/CPU	Work in progress.

**Sr.Divl.Signal & Telecom.Engineer.
East Central Railway./Dhanbad.**

Copy to : Principal Chief Signal & Telecom.Engineer/East Central Railway/Hajipur for information please.

**Sr.Divl.Signal & Telecom.Engineer.
East Central Railway./Dhanbad.**