



**EAST CENTRAL RAILWAY
(Construction Organisation)**

Office of the
Chief Admn. Officer (Con)
Mahendrughat (1st Floor)
Patna-800004


No ECR/CAO/Con/WT/ North/CTE Statement/

Dated 10 .01.2024

**SDGM,
East Central Railway,
Hajipur.**

Sub:- CTE Statement for the works costing more than Rs. 1 Crore under CAO/Con/North, ECR, MHX, Patna for quarter ending Dec- 2023.

CTE Statement for the works costing more than Rs. 1 Crore under CAO/Con/North, ECR, MHX, Patna for quarter ending Dec- 2023 has been prepared based on field progress report and sent herewith for kind information and necessary action please. Soft copy also is being mailed.


(Ram Murti Meena)

Dy. Chief Engineer Con)/North
For CAO/Con/North.

o/c
Pravin Kumar
10/01/24

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending Dec-2023

| Sl No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--------------------------|--|---|----------------------|--|------------------|---|---------------------------------------|
| 1 | Construction of station building, platform and S&T complex at Kusheshwar Asthan and manned L.C. gates between Biraul-Kusheshwar Asthan in connection with construction of New line between Sakari-Hasanpur Road. | 6.57 | 7.33 | W/C/247/SPJ/1/TN-4 (1) of 11-12 (Open) Dt 20.04.12 ** Dy CE/Con/1/SPJ/43 dt. 31.07.12 | M/s Roy Construction, At- Hajipur, PO- Pipra Dewas, Distt.- Begusarai (Bihar). | 14.04.13 | 19.04.2013 30.06.2017 | 20% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Dinesh Kumar, AEN/C/SPJ | DOC extension sought from contractor. |
| 2 | Linking BG track manually linking level crossing spreading of ballast, unloading of 52kg rail etc.bet.Biraul (excl)-Kusheshwar Asthan(incl) | 2.01 | 2.18 | W/C/815//II/DBG/WT/09-10/17 Dt 29.11.10 ** DCE/Con//II/DBG/ Agt/09-10/03 dt.18.3.10/ 05.02.11 | M/s Kamal kumar Jain,PO-Saram ,Distt-Bokaro (Jharkhand) | 11.02.11 | 28.05.2011 30.10.2018 | 40% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Dinesh Kumar, AEN/C/SPJ | DOC extension sought from contractor. |
| 3 | Balance work (i.e. construction of 3 nos. gate lodges, approach road of 22 nos. LCs, etc. at JNKR, BNKI, Rupuli Halt & Harpati Halt, FOB at BNKI, shifting of P/F sheds, etc. w at JNKR between Dauram Madhepura to Banmankhi . | 5.84 | 8.21 | W/C/247/SHC//Tender/no 09 of 2010-11 (Open) Dt 13.01.12 ** ECR/CAO/Con/WT/ Agt/34 dt. 30.06.13 | M/s J.S. Company,At+Po.- Bihat,distt.- Begusarai. | 15.03.12 | 12.10.2012 27.06.2019 | 87% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kumar Arya, AEN/C/SPJ | DOC extension sought from contractor. |
| 4 | Miscellaneous work of platform and passenger amenities work at BNKI, SRSI, KTNR, PRNC and Alinagar Tola haalt, earth work in cess repair, trolley refuges, approach road of LC around gate lodges etc, between Banmankhi to Purnea. | 9.89 | 10.68 | ECR/CAO/WT/07/N/13-14/17233 Dt 12.11.14 ** ECR/CAO/Con/WT / Agt/78 dt 25.02.2015 | M/s Ganga Construction co. At- Just East of Deepshikha Cinemaa, 1st lane, Vishwanath Nagar, PO & Distt.- Begusarai. | 26.11.14 | 11.08.2015 15.04.2019 | 100% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kumar Arya, AEN/C/SPJ | completed |
| 5 | Linking BG track manually including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52 kg rail, spreading of PSC sleepers, linking and packing of BG points crossing etc. of Banmankhi to Bihariganj stations. | 7.13 | 6.22 | ECR/CAO/C/WT/04/N/16-17/8978 Dt 30.06.16 ** ECR/CAO/Con/WT/Ag/11 dt.08.09.2016. | Surendra Prasad, Paras Nagar, Bagha, West Champaran- 845101. | 01.07.16 | 29.12.2016 15.05.2022 | 77% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kumar Arya, AEN/C/SPJ | Final bill send to MHX for payment. |
| 6 | Balance work of earthwork in filling in embankment, L-xing, trolley refuges, construction of major bridges, minor bridges, station building, miscellaneous work etc from Banmankhi to Bihariganj in connection with gauge conversion work. | 18.89 | 18.36 | ECR/CAO/C/N/ETN-48-17-18 Dt 12.03.18 **ECR/CAO/Con / WT/ Agt/104 dt.04.06.2020 | M/S. Subhash Kumar Yadav, Satkar Nagar Colony, PO-Lalapur Bhader, PS-Kahalgao, Bhagalpur-813203 | 04.02.20 | 19.10.2020 31.03.2024 | 75% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kumar Arya, AEN/C/SPJ | work In progress |
| 7 | Earth work, blanketing, level crossing, construction of new station building and platforms at Rambhadrapur and Hayaghat station etc. in connectionwith diversion of major bridges No.14,15,15A,16 & 17 of SPJ-DBG section. | 37.96 | 39.62 | ECR/CAO/C/WT/46/N/15-16/11003 Dt 10.11.16 ** ECR/ CAO/ Con / WT/ Agt/22 dt. 28.02.17 | Hari Construction & Associates Private Limited, At & PO- Keshawe, Distt- Begusarai. | 16.12.16 | 09.11.2018 31.01.2024 | 70% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kumar Arya, AEN/C/SPJ | Work in progress. |
| 8 | Earth work, blanketing, and construction of 09 Nos. minor bridges, 03 Nos major bridges (Open foundation) & 01 No. major bridge (well foundation) from Km.0 to 15 between SPJ-RBZ in connection with SPJ- DBG doubling. | 53.01 | 56.37 | ECR/CAO/C/WT/41/N/10731 Dt 20.10.16 ** ECR/ CAO/ Con / WT/ Agt/23 dated 28.02.17 | Hari- Triveni (JV) Hari Construction & Associates Private Limited, At & PO- Keshawe, Distt- Begusarai. | 18.12.16 | 19.10.2018 28.12.2023 | 74% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kumar Arya, AEN/C/SPJ | Work in progress. |
| 9 | Left over work for construction of station building, platform, S&T complex, gate lodge & FOB etc. at Harnagar in connection with SKI-HPO new line. | 8.03 | 8.81 | ECR/CAO/C/WT/71/N/0380 Dt 28.09.2016 ** ECR/ CAO/ Con / WT/ Agt/20 dated 30.12.16 | M/s Ganga Construction co. Vishwanath Nagar, PO & Distt.- Begusarai. | 17.10.16 | 27.3.2017 31.12.2023 | 85% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Dinesh Kumar, AEN/C/SPJ | Work In progress |
| 10 | Supplying, fixing and fitting of new galvanised steel channel sleeper on Major Br. No.1,15,A,16 & 17 in SPJ- DBG section. | (50% of 4.43) | 2.14 | ECR/CAO/C/WT/31/N Dt 27.01.2016 ** ECR/ CAO/ Con / WT/ Agt/07 dated 26.07.16 | Rawatsons Engineers Pvt. Ltd, Kolkata | 10.02.16 | 27.10.2016 15.02.2020 | 95% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | Completed. |
| 11 | Construction of S&T building, passenger amenities and other misc. works i.e. providing and fixing lifting barrier at level crossing, construction of gate lodge, staff quarters, platform wall etc. between Samastipur-Darbhangga station in connection with SPJ-DBG doubling. | 40.32 | 42.04 | ECR/CAO/C/WT/16/N/16-17/10731 Dt 20.10.2016 ** ECR/CAO/Con / WT/ Agt/24 dt.28.02.17 | Kumar Heights Private Limited, 302, Hem Plaza, Freser Road, Patna- 800001. | 08.12.16 | 19.07.2017 30.09.2023 | 86% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | work In progress |

| Sl No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--------------------------|---|--|----------------------|--|------------------|--|---------------------------------------|
| 12 | Construction of sub-structure of major bridge No. 14 & 15 on well foundation and earth work in filling and blanketing from Km.15.0 to 21.0 between KSP- HYT in connection with SPJ-DBG doubling. | 44.75 | 53.92 | ECR/CAO/C/N/ETN-35-16-17 Dt 15.06.2017 ** ECR/CAO/Con / WT/ Agt/35 dt.19.01.2018 | Hari- GPT (JV) At & PO- Keshawe, Distt- Begusarai. | 29.04.18 | 14.12.2018 30.06.2024 | 19% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | work In progress |
| 13 | Construction of S&T building, and other misc. works at Samastipur & Darbhanga station in connection with SPJ- DBG Doubling. | 2.73 | 3.01 | ECR-CAO-C-N-ETN-25-16-17/889 Dt 20.02.2017 ** ECR/CAO/Con / WT/ Agt/12 dt.18.7.17 | Mahnar Infratech Pvt. Ltd, House No.275, Road No.5, Rajput Nagar, Hajipur.-844101 | 05.08.17 | 19.06.2017 30.01.2021 | 70% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | DOC extension sought from contractor. |
| 14 | Linking of BG track manually, linking level crossing, unloading,spreading stone ballast, leading and unloading of 52/60kg. Rail, PSC sleeper etc. in Jagdishpur and Benipur yard in connection with SKI- HPO new line work. | 1.41 | 1.41 | ECR/CAO/C/N/ETN-47-16-17 Dt 04.04.2017 ** ECR/CAO/Con / WT/ Agt/10 dt.18.7.17 | Jagriti Construction, At & PO- Bihat, Zero Mile, Tola- Gurudasapur, Begusarai | 15.04.17 | 03.08.2017 31.05.2019 | 60% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | DOC extension sought from contractor. |
| 15 | Linking of BG track manually, linking level crossing, supplying unloading&spreading of stone ballast,loading and unloading of 52/60kg. Rail & PSC sleeper etc. in connection with permanent diversion for Br.no.14,15,15A,16 &17 in SPJ-DBG section | 9.5 | 10.33 | W/C/247/SHC/III/Tender no 19 of 2007-08 (Open)/322 Dt 04.11.2019 * ECR/CAO/Con / WT/ Agt/09 dt.28.07.2016 | M/s R.N.Jha, At & PO- Bihat, Ratan Chowk, Begusarai. | 28.12.17 | 17.05.2017 30.06.2023 | 70% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | Work In progress |
| 16 | Earth work, blanketing, and construction of 11 Nos. minor bridges, from Km26 to 38 between HYT-TLWA-LSI-DBG stations in connection with doubling of SPJ- DBG section. | 35.6 | 39.61 | ECR/CAO/C/N/ETN-48-17-18 Dt 12.03.18 ** ECR/CAO/Con / WT/ Agt/12 dt.04.7.2018 | PCPL & RK- JV, Rajlakhmi Palace, Sursand, Sitamarhi-883331 | 21.04.18 | 11.06.2019 31.12.2023 | 80% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | Work In progress |
| 17 | Linking BG track manually, Linking level crossing, Unloading and spreading of stone ballast, leading and unloading 52 kg/60kg rails and PSC sleepers, spreading of PSC sleepers, linking and packing of BG track, PG Pts. & Xings etc. from SPJ (Excl.) to DBG (excl.) . in connection with doubling of Samastipur - Darbhanga section. | 11.94 | 12.04 | ECR/CAO/C/N/ETN-37-17-18 Dt 23.12.17 ** ECR/CAO/Con / WT/ Agt/45 dt.23.3.2018 | J.S.& Co. At & PO- Bihat, Ratan Chowk, Begusarai | 30.12.17 | 22.12.2019 22.12.2023 | 65% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | Work In progress |
| 18 | Construction of sub-structure of Major Br. Nos. 15 A, 16 & 17 on well Foundation and Earthwork in filling & Blanketin from Km. 21.000 to Km. 26.185 between Hayaghat - Thalwara stations in connection with SPJ-DBG doubling. | 53.17 | 57.33 | ECR/CAO/C/N/ETN/34-18-19 dt 22/02/19 ** ECR/CAO/Con/WT/Agt/55 dt. 28.06.19 | Hari Construction and Associates Pvt. Ltd., At. & Po.- Keshawe, P.S.: Barauni, Distt.: Begusarai, Bihar - 851134 | 18.01.2023 | 21.02.2020 20.08.2024 | 30% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Arbind Kr Arya, AEN/C/SPJ | Work In progress |
| 19 | Construction of S & R building, Passenger amenities and other Miscellaneous work i.e. Providing and fixing, Lifting Barrier at level crossing, Construction of Gate Lodge, Staff Quarters, Platform, Platform Shed, FOB, approach Road at Stations & Level Crossings etc. between Kakarghati -Shisho stations in connection with a new Bye-Pass Line from Kakarghati to Shisho (excluding Darbhanga Junction) | - | 26.91 | ECR-CAO-C-N-ETN-87-19-20/00863610018914 dt 11/05/20 ** ECR/CAO/Con/WT/Agt/136 dt. 09/10/2020 | M/s R N Jha - Siliguri, Bihat, Ratan Chowk, Begusarai, Bihar, Siliguri- 851135, WB, India | 11.12.2020 | 10.05.2021 31.10.2024 | 31% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Dinesh Kumar, AEN/C/SPJ | Work In progress |
| 20 | Construction of substructure of Major Br. No. 30 (7 x 12.20 m -Composite Girder) on Pile Foundation & Construction of Major Br. No. 35 (6 x 6.10 m - PSC Slabs) and Br.No. 2 (3 x 6.10 m - PSC Slabs) on Open/Raft Foundation, Construction of deck Slabs, Construction of retaining wall, etc. works between Kakarghati & Shisho stations in connection with Construction of Darbhanga Bye-Pass Line. | - | 40.63 | ECR-CAO-C-N-ETN-9-20-21/01020480025602 dt 14/09/20 ** ECR/CAO/Con/WT/Agt/148 dt. 08/12/2020 | M/s JYOTI S P MALIK JV-KOLKATA 34 A, METCALF STREET 4TH FLOOR KOLKATA KOLKATA- 700013 West Bengal, India | 05.02.2021 | 13.03.2022 29.02.2024 | 80% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Dinesh Kumar, AEN/C/SPJ | Work In progress |
| 21 | Earthwork Blanketing and Construction of 16 nos RCC Bridges & 01 no RUB(RCC Box) from Km 0.000 to 9.840 between KKHT (DBG-SKI Section) to Shsho (DBG-SMI section) | - | 42.97 | ECR-CAO-C-N-ETN-77-19-20/00868500016426 dt 27/02/20 **ECR/CAO/Con/WT/Agt/154 dt. 08/02/2021 | M/S Bateshwar Singh Bihat Tola jagir Begusarai - 851135 | 16.01.2021 | 31.07.2022 31.12.2023 | 50% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C//SPJ, Dinesh Kumar, AEN/C/SPJ | Work In progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|--|------------------|---|------------------|
| 22 | Supplying, fabrication, erection and launching of 45.7m OWG for Br. No 14 (of 45.7 m) on Burhi Gandak river between Samastipur & Kumtapur Stations in Connection with doubling of SPJ-DBG section in Samastipur Division of East Central Railway. | - | 10.47 | ECR-CAO-C-N-ETN-108-19-20/853600015321 dt 10/02/20 ** ECR/CAO/Con/WT/Agt/148 dt. 08/12/2020 | M/s Bimal Roy Alipurduar Old Station Road Alipurduar 736121 West Bengal, India | 10.10.2020 | 15.04.2021 31.12.2022 | 85% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/II/SPJ, Arbind Kumar Arya, AEN/C/SPJ | Work In progress |
| 23 | Fusion Welding of 13/39/130/260 meters length 60 Kg/52Kg rails by SKV process in Samastipur-Darbhanga doubling Project. | - | 1.94 | ECR-CAO-C-N-ETN-23-19-200/00854630005607 dt 27/08/19 ** ECR/CAO/Con/WT/Agt/133 dt. 14/10/2020 | M/s The India Thermit Corporation Limited-Kanpur 84/22 Fazalganj Kanpur-208012 UP | 08.09.2020 | 26.08.2021 31.10.2024 | 60% | Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/II/SPJ, Arbind Kumar Arya, AEN/C/SPJ | Work In progress |
| 24 | Supplying, fabrication and erection of welded /riveted open web steel girders on Br. No 15(10x45.72) in connection with Hasanpur road - Kusheshwar Asthan new line project. | 13.97 | 12.51/18.72 | 30.01.2015/ ECR/CAO/Con/WT/Agt/18 dated 13.06.15 | Joyti Forge & Fabrication, Col. J. Ali Road, Lakhtokia, Guwahati- 781001 | 15-02-2016 | 31-12-2023 | 95% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 25 | Foundation, substructure & superstructure of major Bridge No. 21 (3x45.7m OWG) and bridge No. 25 (2x45.7m OWG) on well foundation between Kaurahi - Husheshwar Asthan in connection with construction of new line project between Sakari Hasanpur Road. | 22.39 | 28.21 | 15.05.2015/ ECR/CAO/Con/WT/Agt/18 dt. 30.07.15 | Hari GPT (JV) C/o Hari Construction & Associate Private Ltd., At & PO- Keshawe, Begusarai, Bihar -851101 | 10-01-2016 | 31-03-2024 | 80% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 26 | Construction of platform, pp shelter ,approach road and balance work of station building at Bithan , construction of RUB No.6A & 9A balance work of minor Bridge No.7,8 & 9 and other miscellanices work between Hasanpur Road to Bithan in connection with construction of new Railway line between Sakri - Hasanpur Road. | 6.8 | 7.41/8.75 | 19.11.2018 / ECR/CAO/Con/WT/Agt/35 | M/s Surendra Prasad Singh, Sarvodaya Nagar, Begusarai | 22-11-2018 | 31-12-2023 | 75% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 27 | Earth work from private land in filling for new embankment, trolley refuges and ditches near toe line, supply and pitching of stone boulder, provision of blanketing, construction of minor bridges (No. 16,17,18,19,20,22,,23,26 & 27 and RUB no. 15A,17A,18A,20A,23A,25A,26A & 27A, deck slab for major bridge no. 24 and left over work between Km 13.00 to Kusheshwar asthan (excluding) in connection with Sakri - Hasanpur road new line construction project. | 66.76 | 71.47 | 26.02.2019/ ECR/CAO/Con/WT/Agt/53 Dt 14.06.2019 | Fulena Construction(p) Ltd. Sri Krishna Nagar, Begusarai - 851101 | 01-04-2019 | 31-05-2024 | 33% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 28 | Supplying, fabricating, transportation and fixing Galvanized H-beam sleepers and linking of BG track on girder bridges with H- Beam sleepers and track fittings on Bridge no. 15 (10 x 45.70m), Br. No. 21 (3 x 45.70m) & Br. No. 25 (3 x 45.70m) as per RDSO approved drawing in connection with Sakri - Hasanpur Road new Railway line project. | 4.13 | 3.77 | 28.01.2020 | M/s Eastern Hardware Mart - Kolkata, 135A BRB Basu road 1st floor Kolkata- 700001 (WB) | | 29-07-2020 | | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 29 | Miscellaneous civil works in connection with yard remodeling of Hasanpur road station, construction of RUB no. 5A,16A,24A,24B,& other left over miscellaneous civil works in Hasanpur Road (including) - Kusheshwar asthan (Excluding), section in connectoopen with Sakri - Hasanpur road new line project. | 23.93 | 28.53/39.03 | 12.08.2020/ ECR/CAO/Con/WT/Agt/139 Dt 11.11.2020 | M/S Fulena Construction(p) Ltd. Sri Krishna Nagar, Begusarai - 851101 | 24-08-2020 | 30-06-2024 | 73% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 30 | Linking BG Track, supplying and spreading of ballast from railway wagon, unloading of 260R rail panel, spreading of PSC sleeper, linking and packing of points and crossings etc. between Km 0.00 to Km 18.425 including Hasanpur Road and Bithan sataion yard in connection with Sakari - Hasanpur Road. | 19.5 | 15.9 | 21/09/2022 ECR/ECRNC/CIVIL/2022/0001 Dt - 22/12/2022 | Jyoti Construction and Engineering privet limited, Begusarai, At + PO- Papraur PS- Barauni, Begusarai Bihar)- 851210 | | 21.09.2023 | 87% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|---|----------------------|--|------------------|---|---|
| 31 | Supplying, fabrication and erection of welded/riveted open web steel girders on Br. No. 18(4x45.7m) Br. No. 20 (4x45.7m), Br. No. 23(4x45.7m) and steel plate girder/composite steel plate girder on Br. No. 3(8x12.2m) and Br. No. 8x12.2m) in connection with Khagaria - Kusheshwar Asthan new lines project. | 21.59 | 19.58/23.30 | 09.11.2012/ ECR/CAO/Con/WT/Agt/33 Dated 29.04.2013 | Joyti Forge & Fabrication, Col. J. Ali Road, Lakhtokia, Guwahati- 781001 | 01-12-2012 | 31-12-2020 | 100% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | Completed (final bill measurement under progress) |
| 32 | Construction of sation building, Platform and S&T complex at Kamathan and Alauli station and construction of Bridge No. 26 (5x12.2m composite girder) on pile foundation at km 17 and other miscellaneous civil works in connection with Khagaria - Kusheshwar Asthan new rail line construction project. | 6.64 | 7.23/8.79 | 11.01.2016 / ECR/CAO/Con/WT/Agt./03/North/16- 17 dt. 10.05.2016 | Budha Infrastructure Pvt. Ltd, Mondiar tola , Mokama Ward No. 13 Pathak Gat Patna | 10-03-2016 | 30-04-2022 | 100% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | Completed (final bill measurement under progress) |
| 33 | Fabricating, supplying and fixing in position Galvanized steel channel sleepers on Br. No. 3(8x12.2m), Br. No. 6(8x12.2m), Br. No.18(4x45.7m), Br. No.20(4x45.7m), Br. No.23(4x45.7m) in connection with Khagaria - Kusheshwar asthan new lines project. | 3.51 | 2.91/3.64 | 08.04.2013/ ECR/CAO/CON/WT/Agt/46 DT. 07.08. 2013 | M/s Jaimangla Construction, Begisarai | 01-09-2014 | 31-12-2022 | 95% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 34 | Balance work of construction of Signal and telecom complex building at Khaagaria, earthwork in embankment, sub bank and ditches near toe of formation & other miscellaneous work from Km. 0.00 to Km 10.00 in connection with Khagaria - Kusheshwar Asthan New BG Rail Line project." | 7.42 | 6.58/8.14 | 01.12.2017/ ECR/CAO/Con/WT/Agt/39 dt. 14.02.18 | M/s Swata Construction, At & PO- Bihat, Tola Khernkaranpur, Begusarai, Bihar-8551135 | 02-01-2018 | 30-06-2023 | 75% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 35 | Balance work of Earthwork in formation, trolley refuse & other related works from Km. 10 to 13, blanketing work from Km.11.5 to 20.0, construction of subway in Alauli yard and other miscellaneous work in connection with construction of new BG Railway line Project between Khagaria and Kusheshwar Asthan." | 16.61 | 15.74 | 01.12.2017/ ECR/CAO/Con/WT/Agt/38 dt. 12.02.18 | M/s Sunil Kumar, At & PO- Bihat, PS- Barauni, Begusarai. | 01-12-2017 | 31-01-2024 | 72% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 36 | The work of "Linking of track, points & crossing in yard and ancillary works and other miscellaneous items from 07 Km to 20 Km in connection with Khagaria - Kusheshwar Asthan new BG Rail line Project." | 6.06 | 6.695/7.22 | 17.10.2017/ ECR/CAO/Con/WT/Agt/28 dt. 02.01.18 | M/s R. N. Jha, Pramila Apartment, Desh Bandhu Para, Siiguri-734004 | 08-11-2017 | 31-10-2023 | 95% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 37 | Balance work of earth work in formation in Km 16.00 to 19.00, trolley refuges, construction of RUB No. No. 6, 7 & 8 station approach road at Kamathan & Alauli, and other related work in connection with Khagaria - Kusheshwar Asthan new Railway Project. | 9.25 | 9.79/12.55 | 13.12.2018/ ECR/CAO/Con/WT/Agt/36 dt. 30.01.2019 | M/s Sunil Kumar, At & PO- Bihat, PS- Barauni, Begusarai. | 22-12-2018 | 31-10-2023 | 85% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 38 | Hydrological study for stability/suitability of proposed new single rail alignment from Alauli to Kusheshwar Asthan in connection with construction of new BG line from Khagaria to Kusheshwar Asthan. | 4.29 | 4.29 | 20.06.2019/ ECR/CAO/Con/WT/Agt/79 dt- 09.12.19 | BITES LIMITED, BITES Bhawan, No.1, sector-29, Gurgaon-122001 | 31-01-2019 | 15-02-2022 | 100% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | Completed |
| 39 | Balance miscellaneous civil works in khagaria (including) - Alauli (including) section and miscellaneous civil works for Goods Wharf and Goods handling facilities at Alauli station in connection with Khagaria - Kusheshwar asthan New line project. | 38.298 | 39.36 | 28.01.2022/ ECR/CAO/Con/WT/Agt/184 DT- 30.03.2022 | M/S Jyoti Tribeni JV-Patna, A/3 Vivekanand Park Lane A, SE Patliputra colony Patna 800013 | 13-02-2022 | 31-12-2023 | 65% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | Process for DOC 30/06/204 |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|--|------------------|--|--------------|
| 40 | Supply and stacking Pakur range/ Sahebganj loop machine crushed stone tarck ballast as per Railway/RDSO specification on cess from Kmathan (including) to Alauli (including) in connection with Khagaria - Kusheshwar Asthan | 8.018 | 7.76 | ECR/CAO/CON/WT/AGT/89 DT-25/02/2022 | Jyoti Construction and Engineering privet limited, Begusarai. At + PO- Papraur PS- Barauni, Begusarai Bihar)- 851210 | 05-01-2020 | 30-11-2023 | 89% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 41 | Construction of foundation and substructure of Important bridge No. 10 (15x61m Span) at Km 41 in connection with construction of proposed 2nd bridge across river Kosi as a part doubling between Katareah and Kursela in Barauni - Katihar section | 33.47 | 40.95 | 23.10.2015/ ECR/CAO/CON/WT/AgT/14 DT. 23.06.15 | Narain Das Construction Pvt. Ltd. , 14/441, Vinodpur, Katihar, 85,41,05 | 10-12-2015 | 31-05-2021 | 100% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | Completed |
| 42 | Construction of ROB (3x24m, Railway Portion) in lieu of level crossing No. 1/Spl. Between NNA - KTRH Section | 6.08 | 7.36 | 14.08.2015/ ECR/CAO/CON/WT/AgT/35 DT. 13.01.16 | M/s Sunil Kumar, Bihat, Begusarai | 04-12-2015 | 31-03-2024 | 60% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 43 | Provisioning of foot over bridge and left over work between Begusarai - Karhagola Road in connection with doubling work of Barauni - Katihar section | 3.74 | 3.95 | 12.02.2015/ ECR/CAO/Con/WT/AgT/80 dt. 18.03.15 | M/s R. K. Singh, House No. B/1 sector - D/1 Kankarbagh Patna | 01-08-2015 | 30-04-2021 | 60% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 44 | "Construction of Barrack, Road, Drain and residual work of Administrative building Staff Canteen, Staff Quarters (Type-II = units, Type-III=56 units, Type - IV =03 units & Type -V = 02 units), other offices etc. and other miscellaneous work in connection with setting up of new 11 BN/ RPSF battalion at Garhara." | 19.02 | 23.09/33.21 | 16.10.2017/ ECR/CAO/Con/WT/AgT/29 dt. 03.01.18 | M/s Surendra Prasad Singh, Sarvodaya Nagar, Begusarai | 04-11-2017 | 31-12-2023 | 90% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 45 | Construction of PEB type intermediate overhauling shed (35m x 20m) with Provision of Granty, Pathway etc. for EOT crane (10T Capacity) , road work, RCC box culvert, boundary wall, office building, track work and other miscellaneous work at Sanastipur. | 4.1 | 4.32/5.06 | 21.08.2018/ ECR/CAO/AgT/22 dt- 16.11.2018 | M/s Sunil Kumar, Bihat, Begusarai | 10-12-2018 | 30-07-2022 | 80% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 46 | Miscellaneous Civil works in connection with yard remodeling, construction of S&T building, FOB, Platform, approach, retaining wall, PF shed and other miscellaneous work at Barauni bye pass station in connection with improvement of traffic facilities. | 10.193 | 11.77/14.33 | 01.12.2020/ ECR/CAO/Con/WT/AgT/156 DT- 15.02.21 | M/s Swata Construction, At & PO- Bihat, Tola Khemkaranpur, Begusarai, Bihar-8551135 | 22-12-2020 | 30-09-2023 | 82% | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 47 | Supplying of portion and welding of 60Kg/52Kg (New/SH, 90/72 UTS) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-2012 with contractor's materials, labours and T&P etc. including welding supervisor complete in the jurisdiction of Dy. CE/Con/II/SPJ | 2.66 | 2.66 | CAO-C-HQ-ENGINEERING/ECR-CAO-C-NETN-15-2223/00854630060491 DT- 24.08.2022 | M/S The India Thermit Corporation Limited KANPUR 84/22 Fazalganj Kanpur 208012 (UP) | - | 23-08-2023 | - | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | |
| 48 | Construction of substructure of Major Bridge No.16 UP(4x61m span-OWG) on well foundation, Earthwork, Blanketing & Boulder Pitching in approaches, Transportation, Erection andLaunching of 61.0 m span open web girder and other associated works of Major Bridge No. 16 UP (4x61m span-OWG) at Km 128/8-10 inconnection with rebuilding of Bridge No-16 UP between Khagariaand Umeshnagar in Sonpur division. | 59.847 | 54.995 | 05.10.2023 | M/s HARI CONSTRUCTION AND ASSOCIATESPRIVATE LIMITED- BEGUSARAI KESHAWA BARAUNI BEGUSARAI- 851134 | - | 04.10.2025 | - | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | Yet to start |
| 49 | Earth work & Blanketing for railway Formation work, Minor bridges, 03 No. Composite girder bridges of 12.20m span each, One No. 3.0M wide Foot Over Bridge extension, Passenger platform, Yard drains, retaining wall, Staff quartersetc between Barauni - Bachhwarasection of Sonepur division of EC railway. | 154.02 | 130.16 | CAO-C-HQ-ENGINEERING/ECR-CAO-C-NETN-63-22-23/2223/01238810092252 DT- 02/12/2023 | M/S Jyoti Infra JV - Patna | - | 01-06-2025 | - | Shri Mahboob Alam CE/C/NC/MHX Mintu Kumar. Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ R.K.Mishra AEN/CON/SPJ | Yet to start |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|------------------------------------|--|-----------------------------------|----------------------|--|------------------|--|---|
| 50 | Supply Fabrication and erection of 30.5m and 45.7m span of open web steel girder (25 ton) loding standared Br. No. 123 (2x30.5m) at Km.151/4-5, Br. No. 113&114 (3x30.5m)at Km. 146/14 147/2 Br.No. 92 (1x45.7m) Km. 139/11-12Br. No. 88 (2x30.5) Km. 138/5-6 between Forbesganj - Narpatganj) Br. No.73 (4x30.5m) at Km. 131/4-7Between Narpatganj Lalit pur Br.No.52 (2x45.7 at Km. 120/1-3 between lalitpur Pratapganj Br.No. 38 (3x30.5m) at Km.11/10-12 between Pratapganj Raghapur Br. No. 19A (1X30.58M) AT kM. 60/1-2 between Garhbaruri - Supaul in connection with gauge conversion work from Saharsa to Forbesganj. | 24.21 | 20.99 After 1st Variation 22.59 | ECR/CAO/Con/WT/108/North/4710 dt. 11.12.2012 ECR/CAO/Con/WT/Agt/50 Dt 28.10.13 | JYOTI FORGE & Fabrication | 30.12.12 | 30.06.2022 | 100% | Sri D.K. Bibhuti, AEN/C/DBG | Work is completed. Final variation & Final bill is under process. |
| 51 | Linking BG Track, Dismantling of MG Track, Carting and staking released materials, Linking track on Level crossing , Bridge , Loading/Unloading and Spreading of Ballast, Unloading/Loading Rails panels, PSC Sleepers / Rails, Linking and Packing of BG Points and crossing Between Lalitgram -Saraigarh j in connection with Gauge conversion work between Saharsa- Forbesgang section. | 3.3 | 3.17 After 1st Variation 4.76 | ECR/CAO/Con/WT/123/North/4655 dt. 11.03.2013 ECR/CAO/Con/WT/Agt/43 Dt 25.06.2013 | M/S R N Jha | 01.04.13 | 30.11.2021 | 63% | Sri H.R. Chaudhary AEN/Con/SRGR | Work completed. Final variation is under process. |
| 52 | Supply,Fabrication & Launching of Plate Girder, FOB & PF shed in connection with Gauge conversion work from Saharsa- Farbesganj section in Samastipur Division of East Central Railway | 5.03 | 6.28 After 1st Variation 8.96 | ECR/CAO/Con/WT/27/North/14-15/1853 dt. 27.04.2015 ECR/CAO/Con/WT/Agt/32 dt 07.12.2015 | M/s Bimal Roy | 08.09.2015 | 30.06.2022 | 100% | Sri D.K. Bibhuti, AEN/C/DBG | Work is completed. Final variation & Final bill is under process. |
| 53 | Balance earth work in Saraigarh-Raghapur section, balance work on 7 Nos major bridges with pile foundation, 3 Nos Major bridges as RCC box, 1 No major bridge substructure above well foundation and balance work on 47 no. minor bridges in between Saraigarh to Forbesganj in connection with Gauge conversion work from Saraigarh to Forbesganj | 25.5 | 31.72 after 2nd Variation 23.95 | ECR/CAO/Con/WT/E-Tender/North/42/16-17/3438 dt.17.07.2017 ECR/CAO/Con/WT/Agt/19 Dated09.10.2017 | M/s R.N. Jha | 10.10.2017 | 30.06.2022 | 100% | Sri H.R. Chaudhary AEN/Con/SRGR | Work is completed. Final variation & Final bill is under process. |
| 54 | Balance work of construction of Major Bridge on well foundation in between Saraigarh - Forbesganj section in connection with gauge conversion work between Saharsa - Forbesganj section of Samastipur division of E. C. Railway | 7.05 | 6.74 after 1st Variation 7.27 | ECR/CAO/Con/WT/E-Tender/North/43/17-18/5706 dated 17.11.2017. ECR/CAO/Con/WT/Agt/01 Dated05.04.2018 | Kumar Piyush Construction Pvt.Ltd | 24.11.2017 | 31.12.2023 | 98% | Sri H.R. Chaudhary AEN/Con/SRGR | Work is completed. Final variation & Final bill is under process. |
| 55 | Provision of infrastructure related with mining of level crossing between SHC-FBG blanketing work between SHC-SRGR section other misc. work related with GC work of SHC-FBG section | 39.28 | 43.13 after 2nd Variation 53.03 | ECR/CAO/Con/WT/E-Tender/North/53/17-18/2515 dated 10.05.2018. ECR/CAO/Con/WT/Agt/15 Dt. 13.07.2918 | Doors Construction Co. | 15.05.2018 | 31.03.2024 | 86% | Sri H.R. Chaudhary AEN/Con/SRGR | Work in progress |
| 56 | Construction of foundation and substructure of major bridges on well foundation and its allied work between Saraigarh-Forbesganj section in connection with gauge conversion work between Saharsa-Forbesganj section of Samastipur division of E.C. Railway | 68.36 | 73.73 after 2nd Suppl. Value 77.50 | ECR/CAO/Con/WT/E-Tender/North/80/19-20/556 dtd 23.01.2020 ECR/CAO/Con/WT/Agt/130 Dtd 09.10.2020 | S.P. Malik and North Bihar (JV) | 27.02.2020 | 31.12.2023 | 95% | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--|--|---|----------------------|--|------------------|--|---|
| 57 | Supply of portion and welding on 60kg/52kg/90R (New/SH,90/72 UTS) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-2012 with contractor's materials, labour, T&P etc. including welding supervisor complete between Saraigarh -Forbesganj section of Samastipur division of E.C. Railway" | 4.91 | 3.93 | CAOP-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-84-19-20/00854630016056 Dtd 20/02/2020 ECR/CAO/Con/WT/Agt/138 dated 12.11.2020 | The India Thermit Corporation Ltd | 08.06.2020 | 30.09.2023 | 17% | Sri H.R. Chaudhary AEN/Con/SRGR | Work in progress |
| 58 | Supplying and laying boulder in wire crates and pitching on slopes and its allied in work as protection scheme of embankment between Saraigarh & Forbesganj section in connection with Gauge Conversion work of Saharsa-Forbesganj section of Samastipur Division of East Central Railway | 46.45 | 64.49 after 1st Suppl value- 67.75 | ECR/CAO/Con/WT/E-Tender/North/113/19-20/1203 Dtd 25.02.2020 ECR/Cao/Con/WT/Agt/113 Dt. 24.08.2020 | Bateshwar Singh | 10.03.2020 | 05.01.2024 | 60% | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |
| 59 | Supplying fabrication, erection and launching of 45.7m. OWG for (Br. No. 13, 33, 41, 92), 30.5m OWG for (Br. No. 99, 107, 111, 118, 121A) fixing of bearing and other associate work in connection with gauge conversion work of Saharsa-Forbesganj section of Samastipur Division of East Central Railway." | 16.91 | 19.49 | ECR-CAO-C-N-ETN-85-19-20/853600015328 Dtd 10/02/2020 ECR/CAO/Con/WT/Agt/147 Dtd 28.12.2020 | M/s Bimal Roy | 05.06.2020 | 30.06.2023 | 100% | Sri D.K. Bibhuti, AEN/C/DBG | Work is completed. Final variation & Final bill is under process. |
| 60 | Balance work of linking BG track with 20 rail panel, unloading of 20 rail panel from EUR rake/BFR , supply unloading, stacking & spreading of stone ballast on ready formation, installation of glued joint in situ, transportation of P.way materials like rails, sleepers, fittings etc. and other associated works as per Railway's specification and standard between Saraigarh (Ex.) to Forbesganj (Ex.) section in connection with Gauge conversion work from Saharsa - Forbesganj section of Samastipur division, ECR. | 28.84 | 27.51 after 1st Variation 32.58 | ECR-CAO-C-N-ETN-109-19-20/10114650014460 Dated 27.01.2020 ECR/CAO/Con/WT/Agt/94 Dtd 18.03.2020 | Jyoti Construction and Engineering Pvt Ltd. | 10.02.2020 | 27.11.2022 | 100% | Sri H.R. Chaudhary AEN/Con/SRGR | Work is completed. Final variation & Final bill is under process. |
| 61 | Miscellaneous work of Supply, Fabrication & execution of H. Beam Sleepers and Channel sleeper in connection with Gauge Conversion work from Sahrsha-Farbesganj section in Samastipur Division of E.C. Rly. | 3.41 | 3.24 | ECR/CAO/Con/WT/028/North/14-15/566 Dated 02.02.2015 | M/S Jai Mangla Con. | 17.02.2015 | 31.03.2022 | 100 | Sri D.K. Bibhuti, AEN/C/DBG | Work Completed. |
| 62 | Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Supaul station (Excl.) to Pipra station (Incl.) i.e Km 73.000 to Km 95.566 in connection with construction of new B.G. rail line between Arara- Supaul. | 172.54 | 179.03 after 2nd Suppl. Agt Value 230.50 | ECR-CAO-C-N-ETN-98-19-20/10271780018932 Dated 11.05.2020 ECR/CAO/Con/WT/Agt/152 Dtd. 04.02.2021 | M/S VKJ-JPW JV | 19.09.2020 | 31.03.2024 | 70% | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |
| 63 | Preparation of GAD, Detailed design & proof checking (from NIT/IIT) of foundation & substructure of Major bridges,ROB/RUB/LHS or any other type of structure in this section along with non standard superstructure if any between Supaul to Pipra station in connection with construction of new B.G.rail line between Araria - Supaul Station of Samastipur division of E.C.Railway. | 0.32 | 0.28 | ECR-CAO-C-N-ETN-98-19-20/10271780018932 Dated 11.05.2020 | M/s LKT Engineering Consultants Ltd. | 04.08.2021 | 03.07.2021 | 5% | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |
| 64 | Construction of foundation and substructure of major bridges on well foundation and its allied work between Supaul-Pipra station in connection with Construction of new B.G. line between Supaul-Araria in Samastipur division of E.C. Railway. | 64.95 | 67.89 1st Suppl. Agt value- 71.35 | ECR-CAO-C-N-ETN-39-20-21/00866770031271 Dtd 22/01/2021 ECR/CAO/Con/WT/Agt/162 Dated 12/04/2021 | M/s Lall Construction Co. | 15.12.2021 | 31.01.2024 | 52% | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|------------------------------------|---|--|----------------------|--|------------------|--|---|
| 65 | Misc. work of earthwork in formation, Station buildings, Platform, level crossing, approach road, Height guage etc. between Saraigarh & Forbesganj station in connection with Gauge Conversion work of Saharsa-Forbesganj section of Samastipur. | 19.28 | 15.72 19.65after 2nd Variation | ECR-CAO-C-N-ETN-10-21-22/00966070046217 | M/s Om Construction | 15.12.2021 | 05.08.2023 | 100% | Sri D.K. Bibhuti, AEN/C/DBG | Work is completed. Final variation & Final bill is under process. |
| 66 | Left over P.Way work between SRGR-FBG section which included linking of track, supply, unloading, stacking & spreading of stone ballast on ready formation, transportation of P.way materials like rails, sleepers, fittings, etc. and other associated works as per Railway's specification and standard between Saraigarh (Ex.) to Forbesganj (Ex.) section in connection with Gauge Conversion of Saharsa Forbesganj project. | 21.87 | 17.67 | ECR-CAO-C-N-ETN-16-21-22/10114650045093 dtd 18/11/2021 ECR/CAO/Con/WT/Agt/183 Dated 14/03/2022 | M/s Jyoti Construction and Engineering Private Limited. | 25.11.2021 | 31.01.2024 | 86% | Sri H.R. Chaudhary AEN/Con/SRGR | Work is completed. Final variation & Final bill is under process. |
| 67 | Construction of goods wharf with concrete flooring at Prataganj station with approach road and other allied misc. work in connection with GC work between SRGR-FBG GC section. | 5.39 | 4.23 | ECR-CAO-C-N-ETN-07-22-23/00868500057802 Dtd 11/07/2022 ECR/CAO/Con/WT/Agt/211 Dtd 03.11.2022 | M/s Bateshwar Singh | 20.08.2022 | 12.07.2023 | 98% | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |
| 68 | Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. work between Pipra station (Excl.) to Triveniganj station (Incl.) i.e. 64.605 to km 73.000 in connection with construction of new B.G. Rail line between Araria-Supaul. | 85.1 | 75.01 after 1st Suppl. Value 79.03 | ECR-CAO-C-N-ETN-36-21-22/10676480055005 Dtd 26/05/2022 ECR/CAO/Con/WT/Agt/201 Dtd 01.08.2022 | M/s RAM NIWAS SINGH BATESHWAR SINGH JV | 25.08.2023 | 30.06.2024 | 16% | Sri H.R. Chaudhary AEN/Con/SRGR | Work in progress |
| 69 | Rendering services for reparation of L-section, ESP, SIP, GAD and structural design of Bridges/LHS/UB/ROB, collection of Hydrological data of Bridges/LHS/EUB/ROB, Architectural and structural drawing station building & other type of building, soil exploration and preparation of bill of quantity between Triveniganj (excl.) -Araria Court (Incl.) (64.605 km) section in connection with construction of new BG rail line between Supaul-Araria station. | 3.77 | 2.59 | ECR-CAO-C-N-ETN-33-22-23/00861140067159 | M/S CE Testing Company Private Limited | 16.12.2022 | 04.11.2023 | 10% | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |
| 70 | Erection, launching & transportation of girder on remaining Major bridges and other allied work, between Saraigarh to Forbesganj section in connection with GC work of Saharsa-Forbesganj station in samastipur division of E.C. Railway. | 3.11 | 3.05 | ECR-CAO-C-N-ETN-05-23-24/10375900081520 Dtd 14.07.2023 | M/s BRBA INFRATECH LLP | 01.09.2023 | 13.01.2024 | | Sri D.K. Bibhuti, AEN/C/DBG | Work in progress |
| 71 | Earthwork in embankment, minor bridges and S&T building for construction of new By-Pass line at Lalitgram between SRGR-FBG section in Samastipur division of East Central Railway. | 7.2 | 7.96 | ECR-CAO-C-N-ETN-13-23-24/00973860085374 Dated 25/08/2023 | M/s SWATA CONSTRUCTION-BEGUSARAI AT PO BIHAT, TOLA KHEMKARANPUR BEGUSARAI-851135 | 25.09.2023 | 24.02.2024 | | Sri H.R. Chaudhary AEN/Con/SRGR | Work in progress |
| 72 | Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc and other associated work as per Railway's specifications and standards in connection with construction of permanent Diversion on major bridges between Saraigarh-Forbesganj section in Samastipur Division of East Central Railway. | 5.69 | 5.69 | ECR-CAO-C-N-ETN-40-23-24/01112730089991 Dated 30/10/2023 | M/s M K ENGINEERING-GUWAHATI, West maligaon Guwahati-781011 Assam, India | 28.11.2023 | 29.01.2024 | | | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|--|--|----------------------|--|------------------|---|--|
| 73 | Construction of foundation, substructure & superstructure of RUB No. 79 & 108 between Supaul-Pipra, superstructure of major bridges between Supaul-Pipra and foundation, substructure & superstructure of RUB/Major bridges on well/pile foundation and other allied works between Supaul-Triveniganj section in connection with construction of Araria-Supaul New Line in samastipur division of E.C. Railway. | 177.63 | 131.98 | ECR-CAO-C-N-ETN-03-23-24/00856500091113 Dated 15/11/2023 | M/s RAHEE INFRATECH LIMITED-KOLKATA, Kemwell Manor, 5th Floor, 10/D/2 Ho-Chi-Minh Sarani, Kolkata-700071 West Bengal, India | | 14.11.2024 | | | Work yet not started. |
| 74 | Linking BG track including dismantling MG track, carting and staking released material, Linking,level crossing, spreading of ballast, unloading 52 Kg/ 60 Kg Rails and PSC sleepers, Spreading of PSC sleepers, Linking and Packing of BG Points & Crossings etc betn Jhanjharpur(inc)-Laukaha Bazar(inc) station in connection with GC of Sakri-Nirmali-Jhanjharpur-laukaha Bazar. | 10.2 | 9.41 | LOA NO. ECR/CAO/Con/WT/E-Tender/ North/ 48/16-17 dt. 24.04.17. Agt. No. ECR/CAO/Con/WT/ Agt/06/17-18 dt 27.06.2017 | Sri Durga Enterprises, Bihat, Tola Chakbal, Garhare, Begusarai, Bihar | 02.06.17 | 23.12.2017/ Extended up to 26.03.2024 | 70% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 75 | Rebuilding/jacketing of major bridges on existing/Temporary/Permanent diversion with collection, erection, and dismantling of temporary RH Girder, Earth work in filling in approaches, temporary diversion, blanketing with brick soling at permanent diversion in section Sakri-Ghoghardiha and Jhanjharpur-Laukaha Bazar in connection with Gauge conversion of Sakri-Nirmali - Jhanjharpur-Laukhabazar section. ((Excluding rebuilding of Pile/Well foundation sub-structure). | 6.52 | 7.68 | LOA No. ECR/CAO/Con/WT/E-Tender/ North/ 48/16-17 dt. 24.04.17 CA No. ECR/CAO/Con/WT/AgT/ 06 dated 28.02.2012 | M/S Ganga Construction Co., At-Just East of Deepshikha Cinema, 1st Lane, Vishwanath Nagar, PO& Distt-Begusarai-851101, (Bihar) | 15.02.10 | 02.12.10/ Exended up to 31.05.2023 | 92% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | Notice issued to agency for applying extn of DOC |
| 76 | Balance work of Earthwork in formation and Construction/Rebuilding of Minor bridges and supplying & laying of Blanket materials in Jhanjharpur-Laukha Bazar section in connection with gauge conversion of Jhanjharpur-Laukha Bazar section | 17.66 | 17.39 | LOA No. ECR/CAO/Con/WT/E-Tender/ North/ 51/16-17/2105 dt. 08.05.17 Agt. No. ECR/CAO/ Con/ WT/AgT/15 dt. 09.08.2017 | Maa Bhagwati Construction, At Madhurapur Bichla Tola, PO- Barauni Deodhi, PS- Teghra, Begusarai, Bihar | 01.06.17 | 07.11.2018/ Extended up to 31.05.2023 | 100% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 77 | Transportation, Erection and launching of 30.50m span open web girder bridge No.133 (10x30.50m span) at km 62/3-4, bridge No. 77, bridge No. 81,bridge No. 116 in sakari nirmali section and bridge No. 40 and bridge No. 45 in jhanjharpur- laukaha Bazar sectionand other associatedwork in connection with gauge conversion work of SKI-NMA-JJP-LKQ section of samastipur Division. | 6.57 | 7.07 | LOA. No. ECR/CAO/Con/WT/E-Tender/North/32/17-18/ dated 17.11.17. Agt No. ECR/CAO/Con/WT/AgT/34 dt. 17.01.2018 | Pilcon Engg.16-19,Najaf colony,sadiqbad,Nagpur, Maharashtra-440030. | 17.11.2017 | 16.07.18/ Extended up to 30.11.2023 | 100% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 78 | Supply of portion and welding of 60 kg/52Kg (New/SH,90/72UTS) rail joints by SKV process (25mm gap) on coss/in situ as per IRS specification T-19-1994 with contractor's materials, labour, T&P etc. including welding supervisor complete between Sakri-Nirmali & Jhanjharpur-Laukaha Bazar section in connection with gauge conversion of SKI-NMA & JJP-LKQ section and between Nirmali-Saraigarh section in connection with Nirmali-Saraigarh new line (Kosi Bridge) Project | 5.04 | 5.37 | LOA. No. ECR/CAO/Con/WT/E-Tender/North/34/17-18/5836, dated 24.11.17. Agt No. ECR/CAO/Con/WT/AgT/37 dt. 07.02.2018 | The India Thermit Corporation Ltd. 84/22, Fazal Ganj, Kanpur-208012. | 08.01.19 | 23.05.18/ Extended up to 31.03.2024 | 55% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|--|------------------|---|--------------------------------|
| 79 | Construction of station building at Sakri, Mandan Mishra Halt, Mithiladeep Halt, Nemua Halt and Chikna Halt alongwith Platform wall, passenger amenities and other left over miscellaneous work between Sakri to Ghoghardiha (Excl) in connection with gauge conversion of Sakri-Nirmali section. | 17.51 | 19.58 | LOA No. ECR/CAO/CON/WT/E-Tender/N/31/18-19/6917 dated 19.11.18 Agt. No. ECR/CAO/Con/WT/AgT/38 dt 08.03.2019 | Jai Mata Di Construction Co. Professor Colony, Power House Road, Near Deepshikha Cinema Hall, Begusarai, | 19.11.2018 | 18.11.2019/ Extended DOC 31.03.2024 | 90% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 80 | Balance work of Linking BG track, including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading Rails, spreading of PSC sleepers , linking & packing of BG points and crossing etc between Sakri (incl) -Nirmali (Incl) in connection with Gauge conversion of Sakri-Nirmali-Jhanjharpur-Laukahabazar section. | 8.04 | 9.36 | LOA No ECR/CAO/Con/WT/E-Tender/ North/ 53/19-20/2034 dt. 03.10.2019. Agt. ECR/CAO/Con/WT/AgT/78 Date: 26.11.2019 | R. N. Jha Bihat, Ratan Chowk, Begusarai, Bihar | 03.10.2019 | 02.04.2020/Extended up to 29.02.2024 | 95% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 81 | Balance work of Earthwork in formation (on approaches of Minor bridges/LHS/Major bridges), Construction/Rebuilding of 37 Nos. Minor bridges & 19 Nos. LHS in Mahrail (Excl) -Laukaha Bazar section and laying & spreading of Blanketing materials in Chandeshwar Asthan (Excl) -Laukaha Bazar section | 33.45 | 40.65 | LOA No. ECR/CAO/Con/WT/E-tender/North/64/19-20/7953 dt. 22.11.2019. Agt No. ECR/CAO/Con/WT/AgT/ 100 dated 21.05.2020 | Bateshwar Singh Bihat, Tola- Jagir, Begusarai,Bihar | 22.11.2019 | 21.11.2020/ No extended up to 29.02.2024 | 90% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 82 | Supplying, fixing and fitting of new Galvanized Steel Channel Sleeper on Major Bridge No. 77, 80, 81, 88, 97A, 111, 116, 123, 133, 143A between Sakari-Nirmali & Br. No. 7A, 21C, 36A, 40, 45 between Jhanjharpur-Laukha Bazar section in connection with gauge conversion of Sakri-Nirmali & Jhanjharpur-Laukaha Bazar section | 4.67 | 4.2 | LOA No ECR/CAO/Con/WT/E-Tender/North/16/17-18/4284 dated 31.08.2017 Agt.ECR/CAO/Con/WT/AgT/25 dt. 19.12.2017 | M/S Jai Mangla Construction, Vill & Po- Bihat, Tola-Ibrahimpur, Refinery Road, Distt- Begusarai, Bihar -851135 | 31.08.2017 | 30.04.2018/Extended up to 15.02.2024 | 85% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 83 | Construction of substructure of Major Bridge No. 111 (1x45.72m OWG), 112 (1x30.5m, OWG) on well foundation and minor Bridge No. 113 (2x2.50m RCC Box) alongwith construction of permanent diversion and linking of track between Km 48/0 to 50/0 in Tamuria - Ghoghardiha section in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division | 21.19 | 20.57 | CA No. ECR/CA/Con/WT/AgT/140 dated 23.11.2020 LOA No.CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-11-20-21/00856460025726/2337 dt. 16.09.2020 | M/S Dooars Construction Company- Jalpaiguri, Madari Road, Falakata, Jalpaiguri-735211 (WB) | 29.09.20 | 15.05.2021/ Extended up to 31.03.2024 | 55% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 84 | Construction of Major Bridge No. 97A (2x30.5m, OWG) on well foundation, Minor Bridge No. 97B (2x5.00+1x5.00m RCC Box), Bridge No. 98 (2x4.00m RCC Box) along with construction of permanent diversion,linking of track and supply, fabrication, erection, launching of OWG, between Km 41.4 to 42.6 in Jhanjharpur-Tamuria section in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division | 20.13 | 21.2 | LOA No.CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-27-20-21/00856460027886/2607 dt. 04.11.2020 CA No. ECR/CAO/Con/WT/AgT/155 dated 13.2.2021 | M/S Dooars Construction Company- Jalpaiguri, Madari Road, Falakata, Jalpaiguri-735211 (WB) | 18.11.2020 | 03.07.2021/ 25.10.2023 | 40% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | Extn of PG under Verification. |
| 85 | Construction of platform and FOB at Manigarchi, FOB at Lohna Road and Tamuria, RCC overhead tank with tube well at Jhanjharpur, RPF Post at Jhanjharpur, Blanketing for loop lines between Manigachi-Nirmali and other miscellaneous works in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division | 16.29 | 13.85 | LOA No. CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-57-20-21/01007930036719 dt. 10.06.2021 CA No. ECR/CAO/Con/WT/AgT/172 dt 03.09.2021 | M/S LORD VISHNU CONSTRUCTIONS PRIVATE LIMITED-PATNA 102A, Lotus Apartment, New Patliputra Colony Patna-800013, | 22.06.21 | 09.12.2021/ 31.03.2024 | 35% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|--|------------------|---|----------|
| 86 | Balance work of Earth work in formation (including cess repairing), Supply, carting, laying and spreading of blanket material from VPH to LKQ, Construction of Sub Way at KHTN, Station Building at KHTN & LKQ, Construction of FOB & P.P. Shelter from CDNA to LKQ, Goods Wharf at MHRL, Construction of RCC Overhead Water Tank at LKQ and other miscellaneous works in MHRL-LKQ section in connection with gauge conversion of Jhanjharpur-Laukaha Bazar section of Samastipur Division. | 64.42 | 63.96 | LOA No. CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-13-21-22/ 01540740050918 dt. 10.03.2022 CA No. ECR/CAO/Con/WT/Agt/190 dt 20.05.2022 | M/S NNT Developers Private Limited - Patna, 104 Sriram Tower, Kankarbagh, Patna-800020, Bihar, India | 23.03.2022 | 09.03.2023/Extended upto 31.03.2024 | 75% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 87 | Supplying and stacking machine crushed stone track ballast Pakur / Shahebganj range as per Railway RDSO specification on cess spreading the same on formation between Jhanjharpur (Excl) -Laukaha Bazar section (Approx Km 0 to Km 43.00) in connection with gauge conversion work of Jhanjharpur-Laukaha Bazar section of Samastipur Division | 19.64 | 17.72 | LOA No. CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-45-21-22 / 00999530053677 dt 02.05.2022 CA No. ECR/CAO/Con/WT/Agt/188 dt. 17.05.2022 | M/s RAM NIWAS SINGH-BEGUSARAI AT PO BIHAT TOLA KHEMKARANPUR PS BARAUNI BEGUSARAI- 851135 Bihar, India | 15.07.2022 | 01.05.2023/ Extended upto 30.03.2024 | 90% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 88 | Construction of Major Bridge No. 21C(1x61.0 m, OWG) at Km 12.008 in MHRL-CDNA section and Major Bridge No. 36A (1X45.7M, OWG) at Km 31.749 in VPH- KHTN Section along with construction of permanent diversion, linking of track in connection with gauge conversion of Jhanjharpur -Laukaha Bazar section of Samastipur Division of East Central Railway. | 33.64 | 34.11 | LOA No. CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-19-23-24 / 00866770091493 dt 22.11.2023 | M/S Lall Construction India Limited- New Delhi, Third Floor, Plot No. 28, Karuna Kunj, Sector 03 Dwarka , New Delhi-110075 | 21.02.2025 | 21.02.2025 | 0% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 89 | Dismantling existing Girder with track of Br. No. 5 & 7 of span 30.5m OWG, Transporting, Assembling and Erection of open web Girder 4 nos. of 45.70m clear span all 25 tone loading including side pathway, utility tray, access ladder etc.) & their Erection (by suitable method) over Major Br. No. 5(2x45.7m) Br. No. 7(2x45.70m) between SRGR-NMA stations on permanent diversion and provision of side pathway, Inspection platform, Utility tray access ladder etc. on Br. No. 4, 6 & 10 (Kosi Bridge) between Nirmali & Saraigarh in connection with provision of New line between Nirmali and Saraigarh of Samastipur Division of East Central Railway. | 10.03 | 10.6 | LOA No. ECR-CAO/00833500034122/741 & 698 dated 05.01.2022 & 25.01.2022. CA No. ECR/CAO/Con/WT/Agt./174 dated 04.10.2021. | M/s KIRAN INFRA ENGINEERS LIMITED JAIPUR B 141 Road No.9D, VKI Area, JAIPUR-302013. | 05.09.2021 | 04.04.2022/ 31.12.2023 | 85% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 90 | "Provision of crated boulder apron drain on toe of embankment, boulder pitching on side slopes and slope drain on side slopes of embankment for protection of embankment in East and west Approach of Kosi Bridge between Km. 1.233 to Km. 18.700 in Nirmali-Saraigarh (Kosi Bridge) section in Samastipur Division of East Central Railway" | 36.69 | 43.11 | LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-02-21-22/00866770043145 dt 11.10.2021 CA. No. ECR/CAO/Con/WT/Agt./176 dated 23.12.2021. | M/s Lall Construction Company, AA-105, Shalimar Bagh, New Delhi-110088 | 28.11.2021 | 10.10.2022 31.12.2023 | 70% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 91 | Construction of Station building, Approach road, Rail Level Platform, PP shed, Circulating area, Retaining wall and other ancillary works, provision of one no. loop and other related P.way works for proposed crossing station at Asanpur Kupha between Saraigarh & Nirmali station in Samastipur division | 9.85 | 8.14 | LOA No: CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN 61-22-23 / 00978550073880 Dated: 22/03/2023 | M/s PERRON CONSTRUCTION PRIVATE LIMITED SITAMARHI Raj Lakshmi, Palace, Sursand Chowk, Sitamarhi Sitamarhi- 843331 Bihar, India | 21.11.2023 | 21.11.2023 | 0% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|--|------------------|---|---|
| 92 | Provision of Infrastructure related with manning of level Crossing between Saharsa to Forbesganj blanketing work between Saharsa to Saraigarh section and other miscellaneous work related with Gauge conversion work of SHC-FBG section. | 39.28 | 43.13 | LOA No. ECR/CAO/Con/WT/E-Tender/North/53/17-18/2515 dt. 10.05.2018 CA No. ECR/CAO/ Con/WT/Agt/15 dt. 13.07.2018. | Dooars Construction Co., Madari Road, Falakata, Jalpaiguri, West Bengal | 15.05.2018 | 09.03.2019/ 31.03.2024 | 92% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 93 | Construction of Traction Sub-Station & Switch post, Tower wagon shed, One depot and height gauge on Level Crossing between SHC-SRGR and SRGR - NMA in connection with electrification of newly commissioned section of SHC-SRGR & NMA-SRGR in Samastipur Division of E.C. Rly. | 6.01 | 7.04 | LOA No. ECR/CAO/Con/WT/E-Tender/North/12/19-20/4889 dt 03.07.2019 CA No. ECR/CAO/Con/ WT/Agt/158dt 17.03.2021 | OM Construction -Begusarai opposite Bus stand Brauni Begusarai-851112 | 26.03.2021 | 31.10.2021/ 31.12.2023 | 90% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 94 | Construction of Formation, Minor bridges, RUB/LHS, Station building at New Jhajha & Baijnathpur Andauli, Gate lodge and other ancillary works in connection with New Bypass Line at Saraigarh in between New Jhajha to Baijnathpur Andauli station in Samastipur division of East Central Railway. | 27.44 | 29.71 | LOA No. CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-08-23-24 / 00866770091492 dt 22.11.2023 | M/S Lall Construction India Limited- New Delhi, Third Floor, Plot No. 28, Karuna Kunj, Sector 03 Dwarka , New Delhi-110075 | 21.11.2024 | 21.11.2024 | 0% | R. K. Badal, CE/C/NE, Rakesh Kumar, Dy E/C/IV/SPJ, D K Choudhary, XEN/C/JJP | |
| 95 | Construction of passenger platform, station building, PF shed, FOB, gate lodge, circulating & warfage area and other allied misc. works between GWH(excluding) to KH(excluding) in connection with HJP-RD doubling project | 15.38 | 16.15 | LOA No. ECR/CAO/Con/WT/57/North/15.16/7 995 dated 09.05.2016 Agt. No. ECR/CAO/Con/WT/Agt/05/16-17 dt. 21.06.2016 | Asit Engicon Private Limited, 201, Nalani Apartment, Kidwaipuri, Patna-800001 | 25.02.2017 | Original 08.05.2017 Extended- 30.06.2023 Further extension under process | 95% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 96 | P.way linking work and other misc. allied works between Ghoswar(excl) to Kurhani(excl) in connection with doubling between Hajipur-Ramdayalu Nagar section. | 6.43 | 7.32 | LOA No. ECR/CAO/Con/WT/12/North/ 16-17/10321 dated 26.09.2016 Agt. No. ECR/CAO/Con/WT/Agt/18 dt. 27.12.2016 | M/s R.N. Jha, Bihat, Begusarai | 10.10.2016 | Original 25.10.2017 Extended- 31.10.2019 | 100% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Final bill passed, GST Neutrillisation under process |
| 97 | Supply of portion and welding of 60 Kg/52Kg/90R (New/SH, 90/72 UTS) Rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-1994 with contractor's materials, labour, T&P etc. including welding supervisor complete between Ramdayalu Nagar-Ghoswar Section in connection with HJP-RD doubling project. | 2.38 | 3.13 | LOA No. ECR/CAO/Con/WT/E-Tender/North/36/16-17/1349 dt. 28.03.2017 Agt No-ECR/CAO/Con/WT/Agt/22 dt. 20.11.2017 | The India Thermit Corporation Ltd, 84/22, Fazal Ganj, Kanpur- 208012 | 10.04.2017 | Original 27.03.2018 Extnded-31.10.2022 | 95% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 98 | Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Muzaffarpur(excl) to Nariyar (incl) stations in connection with doubling between Muzaffarpur - Sagauli section | 68.58 | 81.91 | LOA no. ECR/CAO/Con/WT/E-Tender/North/07/19-20/5067 dt. 08.07.2019 Agt. No. ECR/CAO/Con/WT/Agt/69 dated 25.10.2019 | REL-TCL(JV), Goharua House, 19, Patliputra Colony, Patna, Bihar | 31.07.2019 | Original 07.01.2021 Extended 30.09.2023 Further extension is under process | 55% | Sri. Nirmal Shalhata (AEN/Con/MFP) | Work in progress |
| 99 | Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Nariyar(excl) to Mehsi (incl) stations in connection with doubling between Muzaffarpur - Sagauli section | 71.75 | 77.15 | CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-71-19-20/00928540011847 dt. 16.12.19 | M/s Ram Kripal Singh Constructions Pvt. Ltd., 702, 7th floor, Panchwati Plaza, Kutchery Road, Ranchi, Jharkhand-834001 | 02.01.2020 | Original 15.06.2021 Extended 31.12.2023 | 90% | Sri. Nirmal Shalhata (AEN/Con/MFP) | Work in progress |
| 100 | Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Mehsi(excl) to Pipra (incl) stations in connection with doubling between Muzaffarpur - Sagauli section | 74.69 | 85.88 | LOA No. ECR/CAO/Con/WT/E-Tender/North/37/18-19/2807 dt. 03.04.2019 Agt. No. ECR/CAO/Con/WT/Agt/50 dated 27.05.2019 | Hari Construction and Associates Pvt. Ltd., Keshawe, Barauni, Begusarai | 28.03.2019 | Original 04.01.2020 Extended 31.10.2023 | 90% | Sri. Nirmal Shalhata (AEN/Con/MFP-1) | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|---|----------------------|---|------------------|--|------------------|
| 101 | Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Pipra(excl) to Jiwadhara (incl) stations in connection with doubling between Muzaffarpur - Sagauli section | 50.31 | 57.85 | LOA No. ECR/CAO/Con/WT/E-Tender/North/40/18-19/2097 dt. 05.03.2019 Agt. NO.ECR/CAO/Con/WT/Agt/54 dated 11.06.2019 | GVV Constructions Private Limited, Plot No. 358, Saheed Nagar, Bhubaneswar, Odisha | 05.03.2019 | Original 04.01.2020 Extended 30.12.2023 | 90% | Sri. Nirmal Shalhata (AEN/Con/MFP-1) | Work in progress |
| 102 | Construction of passenger platform, signal building, PF shed, yard drain, gate lodge, circulating & warfage area at Kanti & Mahwal station and other allied misc. works between Muzaffarpur(excl) to Mehshi(incl) in connection with MFP-SGL doubling project | 22.35 | 25.22 | LOA no. ECR/CAO/Con/WT/E-Tender/North/63/19-20/7906 dated 21.11.2019 | Saurabh Kumar & Brothers, Jaridih Bazar, Bermo, Bokaro, Jharkhand | 30.11.2019 | Original 20.11.2020 Extended 30.09.2023 Further extension under process | 82% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 103 | Construction of passenger platform, signal building, PF shed, yard drain, gate lodge, circulating area and other allied misc. works between Mehshi(excl) to Jiwadhara(incl) in connection with MFP-SGL doubling project | 14.44 | 15.86 | LOA no. ECR/CAO/Con/WT/E-Tender/North/86/18-19/4138 dt. 03.06.2019 Agt. No. ECR/CAO/Con/WT/Agt/61 dated 14.08.2019 | Trishul Engicon Pvt. Ltd, Anmol Orchid Mall, 3rd floor, Office No. 06, Opp-A.N. College, Boring Road, Patna | 15.06.2019 | Original 02.06.2020 Extended 31.10.2023 | 80% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 104 | Construction of foundation, substructure and superstructure of major bridge no. 139, 141, 145, 159, 164, 171, 195, 202, 203 & 213 in connection with doubling between Muzaffarpur-Sagauli section | 45.12 | 59.59 | ECR/CAO/Con/WT/Agt/73 dated 01.11.2019 | Hari Construction and Associates Pvt. Ltd., Keshawe, Barauni, Begusarai | 10.08.2019 | Original 16.01.2021 Extended 30.09.23 Further extension under process | 80% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 105 | Construction of foot over bridge at Kaparpura, Kanti, Piprahan, Motipur, Mahwal, Mehshi, Chakia, Pipra, Jiwadhara, Bapudham Motihari, & Semra Stations in connection with MFP-SGL doubling project | 23.17 | 21.63 | LOA no CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-79-19-20/00853500012916/56 dt. 02.01.2020 | M/s Brij Nandan Singh- Asansol, Triveni-A, Flat No. -1D, Shrininagar Asansol-713305 | 30.04.2020 | Original 01.01.2021 Extension 31.10.2023 | 18% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 106 | Linking BG track, linking track on level crossing, bridge, loading/unloading and spreading of ballast, unloading/loading rails, panel, PSC sleepers, spreading of PSC sleepers/Rails, carting of P.way materials, linking and packing of BG track between Mahwal- Jiwadhara in connection with doubling of MFP-SGL section | 12.18 | 15.23 | CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-55-19-20/00853500017193/1413 dt. 12.03.2020 | M/s Brij Nandan Singh- Asansol, Triveni-A, Flat No. -1D, Shrininagar Asansol-713305 | 25.04.2020 | Original 11.03.2021 Extended 30.09.23 Further extension under process | 80% | Sri. Nirmal Shalhata (AEN/Con/MFP-1) | Work in progress |
| 107 | Linking BG track, linking track on level crossing, bridge, loading/unloading and spreading of ballast, unloading/loading rails, panel, PSC sleepers, spreading of PSC sleepers/Rails, carting of P.way materials, linking and packing of BG track between Muzaffarpur (excluding)-Mahwal(including) in connection with doubling of MFP-SGL section | 12.52 | 15.66 | LOA no CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-54-19-20/00853500017226/1412 dt. 12.03.2020 | M/s Brij Nandan Singh- Asansol, Triveni-A, Flat No. -1D, Shrininagar Asansol-713305 | 26.04.2020 | Original 11.03.2021 Extension 31.12.2023 | 25% | Sri. Nirmal Shalhata (AEN/Con/MFP-1) | Work in progress |
| 108 | Construction of station building at Pipra, Kuriya halt and Bangari halt, construction of retaining wall, development of circulating area,renovation of Dy CE/Con/HJP-1 & PWI/C/TD office at HJP . Raising of Platform No 1 at Sarai and other allied misc. works between Mehshi(excluding) to Jiwadhara(Including) section in connection with MFP- SGL doubling project. | . | 19.21 | LOA No. CAO-C-HQ-ENGINEERING / ECR- CAO-C-N-ETN-34-21-22 / 00891750052902 dated 18.04.2022 | M/s A K CONSTRUCTION-Begusarai, Bihar, Ibrahimpur, Begusarai-851135 | 19.04.2022 | Original - 17.10.2023 | 75% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 109 | Construction of Station building at Kaparpura, Kanti and Piprahan, development of circulating area, construction of retaining wall and other allied misc. works between Muzaffarpur(including) to Mehshi(Including) section in connection with MFP-SGL doubling project. | -- | 25.49 | LOA No. CAO-C-HQ-ENGINEERING / ECR- CAO-C-N-ETN-25-21-22 / 00891750053016 | M/s A K CONSTRUCTION-Begusarai, Bihar, Ibrahimpur, Begusarai-851136 | 29.05.2022 | Original - 18.10.2023 | 45% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|--|------------------|---|--|
| 110 | Construction of new ROB (Maripur)at Muzaffarpur yard in lieu of existing ROB and dismantling of existing ROB in connection with Muzaffarpur-Sugauli doubling project. | 36.95 | 39.17 | LAO No. CAO-C-HQ ENGINEERING/ECR-CAO-C-N-ETN-12-22-23/00866770059121 dated 29.07.2022 | M/S Lall Construction(India) Limited.Plot No. 28, Third Floor, Karuna Kunj, Sector-3, Dwarka, New Delhi-110075 | 05.03.2023 | Original-28.07.2023 extended up to 31.07.2024 | 0% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 111 | Construction of new ROB (Damodarapur)between MFP-KVC section in lieu of existing ROB and dismantling of existing ROB in connection with Muzaffarpur-Sugauli doubling project. | 46.21 | 48.07 | LAO No. CAO-C-HQ ENGINEERING/ECR-CAO-C-N-ETN-13-22-23/00866770059124 dated 29.07.2022 | REL-TCL(JV), Goharua House, 19, Patliputra Colony, Patna, Bihar | 20.08.2022 | Original-29.07.2023 Further Extended upto 30.04.2024 | 5% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 112 | Works in connection with yard Remodeling work at Muzaffarpur, related with construction of two additional stabling tracks towards Ramdayalu Nagar end and Kaparpura end each including the basic facilities, involving E/w, extension of Bridges, track linking etc. at MFP yard. | 17.72 | 19.36 | LOA no CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-101-19-20/01110900016202 dt. 24.02.2020 | Ms Maa Bhagwati Construction, Begusarai, AT Madhurapur Bichla Tola, PO Barauni Deodhi PS teghra, Begusarai | 23.08.2020 | Original 23.08.2020 Extended 30.06.23 | 50% | Sri. Ajay Kumar Rai (XEN/Con/MFP) | Work in progress |
| 113 | From Km 39.26 to Km 54.65 E/work, Construction of Minor bridge, Road under bridges (RUB & approach roads supplying, transportation & spreading blanketing material any quarry i.c.w construction of construction of CPR-MFP New Rail line project | 61.41 | 64.47 | LoA No. ECR/CAO/Con/WT/E-tender/North/52/17-18/5145 dt 29.08.2018 Agreement ECR/CAO/Con/WT/AgT/27 dt 30.11.17 | MS Phular Construction Private Limited, At-Phular, PO-Mansoor Bihar, Muzaffarpur (Bihar) | 31.08.2018 | Original DOC 28.02.2020 (Extension 31.06.2022) | 15% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Surendra Singh, AEN/C/HJP | (No progress due to Non-sanction of Detailed Estimate and) Contractor Applied for closure of contract |
| 114 | Construction of ROB in lieu of Level crossings No. 32/C at Goldenganj, Saran | 50.68 | 59.64 | LoA No. ECR/CAO/Con/WT/E-tender/North/55/17-18/3919 dt 06.07.2018, Agreement ECR/CAO/Con/WT/AgT/24 dt 26.11.18 | S. P. Mallik and North Bihar (JV) 34-A, Metcalf Street, Kolkata, West Bengal | 16.07.2018 | Original DOC 05.07.2020 (Extension up to 31.01.2024) | 88% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Surendra Singh, AEN/C/HJP | Work in progress |
| 115 | Construction of Type-II, Type-III, Type-IV, Quarters RCC tanks, FOB, RUB extension of minor bridges, approach road, development of ciurculating area and other miscellaneous works at different stations from Ghoswar Station (Km 5.50) to Harsidhi Bazar station (km 136.863) in connection with HJP-SGL New Rail Line Project | 56.73 | 70.87 | ECR/CAO/Con/WT/AgT/29 Dated 08.01.2019 | Hari Construction and Associates Private Limited Keshawe, Barauni, Begusarai, Bihar | 27.09.2018 | Original DOC 16.03.2020 (Extension up to 31.03.2024) | 72% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/III/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 116 | (a). Balance work of Earth work in filling , Construction of Minor Bridges (25 Nos.), Major bridge (4 nos.) and RUBs (06 No.) , from Km 64.343 (Deoria excl) to 80.700.000, (b) Construction of gate lodges and approach roads at level crossings (11 Nos.) and loading/unloading and spreading of blanketing materials from Km 41.963 (Saraiya Excl) to 64.343 (Deoria Incl) (c) Construction of Gate lodges and approach roads at level crossing (7 nos.) and loading /unloading and spreading of blanketing material from Km 64.343 (Deoria excl) to Km 80.700.000 in connection with construction of Hajipur-Sagauli new BG Rail line project. | 35.09 | 38.15 | LOA No.ECR/CAO/Con/WT/E-Tender/North/23/16-17/828 dt. 22.02.2017 Agreement ECR/CAO/Con/WT/AgT/42 dated 24.04.2017 | M/S Phular Construction Private Limited, At -Phular, PO-Mansoor Bihar, Muzaffarpur (Bihar) | 05.03.2017 | Original DOC 21.12.2018, Extended DOC 30.05.2023) | 100% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/III/HJP, Anjani Kumar, AEN/C/Kesaria | Work completed |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--------------------------|--|--|----------------------|---|------------------|--|------------------|
| 117 | (a). Balance work of Earth work in filling , Construction of Minor Bridges (33 Nos.) and RUBs (01 No.) , from Km 41.983 (saraiya excl) to 64.343 (Deoria incl.), (b) Construction of gate lodges and approach roads at level crossings (11 Nos.) and loading/unloading and spreading of blanketing materials from Km 41.963 (Saraiya Excl) to 64.343 (Deoria Incl) (c) Construction of station building, platform sheds, PF walls, circulating area & other passenger amenities works at Parukhas & Deoria and Construction of PF wall & development of circulating area to Saraiya in connection with construction of Hajipur-Sagau; new BG Rail line project. | - | 47.99 | LOA No.ECR/CAO/Con/WT/14/North/16-17/10860 dt. 28.10.2016, Agreement ECR/CAO/Con/WT/Ag/25 dated 07.03.2017 & SCA No. ECR/CAO/Con/WT/Ag/25 dated 07.09.2018 | Hari Construction & Associates Pvt Ltd. , At & PO- Keshawe, PS- Barauni, Distt-Begusarai, Bihar- 851134 | 09.12.2016 | Original DOC 27.06.18(Extended DOC: 31.07.2023) | 100% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work completed |
| 118 | (a). Balance work of Earth work in filling , Construction of Minor Bridges (12 Nos.), Major bridges (01 No.) from KM 80.700 to Km 89.153 (Kesaria Incl) (b) Construction of Gate lodges and approach roads at level crossing (6 nos.) and loading/unloading and spreading of blanketing materials from Km 80.700 to Km 89.153 (Kesaria Incl),(c) Construction of Station building, platform sheds, PF walls, circulating area & other passenger amenities works at Shaebgang & Kesaria, in connection with construction of Hajipur-Sagau; new BG Rail line project. | 34.69 | 36.91 | ECR/CAO/Con/WT/E-Tender/ North/ 22/16-17/829 dt. 22.02.2017Agreement under executionECR/CAO/Con/WT/Ag/ 01/17-18 dated 15.05.2017 | PCPL & RK-JV, Rajlaxmi Palace, Sursand, Sitamarhi, Bihar | 05.03.2017 | Original DOC 21.12.2018, DOC extended up to 31.12.23) Further DOC under process | 84% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 119 | Name of Work: New bG track linking work between Vaishali yard (excluding) Ch: 35.900 to Sahebganj Yard (including) Ch: 82.342 in connection with Hajipur Sagauli New BG Rail Line Project | 7.13 | 7.37 | Agrr No-ECR/CAO/Con/WT/Ag/17 Dated 20.07.2018 | M/s R N Jha, Desh Bandhu Para, Siiguri, West Bengal. | 15.02.2019 | Original DOC 20.04.2020 (Extended DOC 31.03.2024) | 50% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 120 | Construction of foundation & sub-structure of Major Bridge No. 40 (1X45.7m) at Km 42.950, 72(1X45.7m) at Km 54.503, 156(1X45.7m) at Km 74.823, 192 (1X45.7m) at Km 87.203 in connection with construction of Hajipur-Sagauli New BG rail line project. | 24.3 | 27.18 | ECR/CAO/Con/WT/Ag/103 dated 15.06.2020 | M/s Jai Mata Di Construction, Shri Krishna Puri South, Begusarai (Bihar) | 30.02.2020 | 25.08.2021 (Extended DOC 30.11.23) Further DOC under process | 45% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 121 | Execution of Civil Work of Saraiya Station, balance minor Br. /Subway RUB work, handling of blanketing in between Vaishali-Deoria and other miscellaneous work in connection of New Line HJP-SGL project | 36.94 | 37.39 | ECR/CAO/Con/WT/Ag/103 dated 15.06.2020 | M/s A. K. Infra Projects Pvt. Ltd, Varanasi | 01.08.20 | 29.06.2021 (Extension up to 31.03.2024) | 60% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 122 | Supply, fabrication, erection & launching of OWG ofr Bridge No. 40 (1X45.7m) at Km 42.950, Bridge no. 72 (1X45.7m) at Km 54.503, Bridge No. 105 (1X45.7m) at Km 62.303, Bridge No. 156 (1X45.7m) at Km 74.823, Bridge No. 168 (3X45.7m) at Km 80.383, Bridge No. 192 (1X45.7m) at Km 87.203 in connection with construction of Haiipur-Sagauli New BG Rail Line project. | 16.03 | 17.92 | ECR/CAO/Con/WT/Ag/161 dt 01.04.21 | M/s Bridge Track and Tower Private Limited-Rajpur, Plot No. 403 to 407 and 413 to 415 Sector A Urla Industrial Area, 18 R.N Mukherjee Road, 6th Floor Kolkata, Raipur- 492003, Chhattisgarh, India | 02-07-2020 | Original upto 01.01.22) Extended up to 31.03.2024 | 60% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 123 | Earthwork in filling in embankment, blanketing, p.ww work, extension of bridges, PF wall, extension of FOB, boundary wall etc for the construction of Line No. 4 at Ghoswar in connection with New BG Rail Line HJP SGL project. | 8.12 | 6.95 | ECR/CAO/Con/WT/Ag/165 dt 17.06.21 | Lord Vishnu Construction Pvt. Ltd, 101 Lotus Apartment, New Patliputra Colony, Patna-800014 | 17.06.21 | Original upto 10.02.22) Extended up to 31.12.2023. Further DOC under process | 25% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Surendra Singh, AEN/C/HJP | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--------------------------|--|--|----------------------|--|------------------|--|------------------|
| 124 | Balance work of earthwork, construction of 15 nos minor bridges, 5 nos of RUBs, extension of 12 nos of bridges, retaining wall, drain in yards, development of circulating area, approach road and other misc works from Vaishali (Excl) to Deoria (incl) in connection with construction of Hajipur - Sagauli new rail line project. | 58.56 | 57.3 | ECR/CAO/Con/WT/Agt/187 dt 09.05.22 | M/s Barainfratech LLP-Alipurduar, Old Station Road, Alipurduar-736121 | 10.03.22 | DOC 09.03.23 (Extended up to 31.03.2024) | 35% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 125 | Linking of BG Track, transportation of P way material, carting and unloading 60kg/52kg rails, spreading of PSC sleepers, linking & packing of BG point and crossing etc at Harauli Fatehpur, Laiganj, and Vaishali station yard in connection with construction of Hajipur-Sagauli New BG Rail Line Project. | 3.21 | 2.84 | ECR/CAO/Con/WT/Agt/192 dt 30.05.22 | M/s JS Company-Begusarai, AT+PO-Bihat Ratan Chowk Dist-Begusarai-851135 | 03.02.2022 | 02.06.2022. Further DOC extended up to 31.03.2024 | 20% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Surendra Singh, AEN/C/HJP | Work in progress |
| 126 | Balance Earth work in filling in embankment, approach road and construction of Minor Bridges, Road Under Bridge (RUBs), Height gauge & other miscellaneous work between Deoria (Excl.) to Sahebganj (Excl) in connection with Hajipur-Sagauli New BG Rail Line. | 68.93 | 69.58 | ECR/CAO/Con/WT/Agt/197 dt 04.07.22 | M/s Barainfratech LLP-Alipurduar, Old Station Road, Alipurduar-736121 | 12.05.22 | DOC 11.04.2023 (DOC extended upto 31.03.24) | 20% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Surendra Singh, AEN/C/HJP | Work in progress |
| 127 | Supplying, spreading and compaction of blanketing material from Vaishali (Km 35) to Kesaria (incl) at scattered locations in connection with construction of Hajipur-Sagauli New BG Rail Line Project. | 34.5 | 32.86 | ECR/CAO/Con/WT/agt/203 dt 23.08.22 | M/s Jyoti Construction and Engineering Pvt Ltd, At and PO-Papraur PS Barauni, Begusarai-851210 | 30.05.22 | Original 29.11.2023. Further DOC upto 31.03.2024 | 40% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 128 | Supplying, and stacking machine crushed stone track ballast (Pakur/Sahebganj Range) on cess * spreading the same on formation between Vaishali (Excluding)-Kesaria (Including section in connection with construction of Hajipur-Sagauli New Line Projects. | 25.88 | 23.37 | ECR/CAO/Con/WT/Agt/189 dt 17.05.22 | M/s Ram Niwas Singh, At+PO-Bihat, Tola-Khemkaranpur, PS-Barauni, Begusarai-851135 | 16.04.22 | 15.04.2024 | 30% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Surendra Singh, AEN/C/HJP | Work in progress |
| 129 | Construction of foundation and sub - structure of major bridge No. 44 (pile foundation) at Km 43.727 between Saraiya-Parukhas, 211 (pile foundation) at Km 97.265, 220 (pile foundation) at Km 99.221, 228 (well foundation) at Km 102.565 between Kesaria -Bhopatpur in connection with construction of Hajipur-Sagauli New Rail Line Project. | 25.78 | 23.22 | CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-31-22-23/01211020063918 dt18.10.22 | M/s Jai Mata Di Construction, Shri Krishna Puri South, Begusarai (Bihar) | 18-10-2022 | Original DOC up to 17/10/2023. Further DOC under process | 20% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 130 | Earthwork in embankment, blanketing work, construction of minor bridges, RUB's & retaining wall, height gauge, approach road & other mic work from Bhopatpur Yard (excl) i.e Km 102.235 to Madhubani yard (incl) i.e Km 114.163 in connection with construction of Hajipur Sagauli New Rail Line project | 94.98 | 87.94 | CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-19-22-23 / 01023630063526 dt 11/10/22 | M/s Pragati Construction Consultants-New Delhi, 28/12, East Punjabi Bagh, Main Ring Road, New Delhi-110026 | 11-10-2022 | 10.07.24 | 15% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 131 | Earthwork in embankments, blanketing work, construction of minor bridges, RUB's & retaining wall, Height gauge, Subway, approach road etc from Kesaria (excl) i.e Km 90.350 to Bhopatpur yard (incl) i.e Km 102.235 in connection with construction of Hajipur Sagauli New Rail Line Project | 94.98 | 85.78 | CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-04-22-23/01241030059083 dt 28/07/2022 | M/s GPT-SKY JV At-Satkar Nagar Colony Lalapur, Bhader Kahalgaoon Bhagalpur, Bihar | 28-07-2022 | 27-07-2024 | 10% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|--|---|----------------------|--|------------------|---|------------------|
| 132 | Rendering services for preparation of L-section, ESP, SIP, GAD and Structural design of Bridges/LHS/RUB/ROB, Collection of Hydrological data of Bridges/LHS/RUB/ROB, Architectural and structural drawing of station building & other type of building, soil exploration and preparation of Bill of quantity between Madhubani (excl) – Sagauli (incl) (40Km) section in connection with construction of New BG Rail Line between Hajipur-Sagauli section. | 1.79 | 1.23 | CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-42-22-23 /00861140066245 dt 21.11.22. | M/s C.E.Testing Company Private Ltd 124-A N S C Bose Road, Kolkata-700092 W.B | 21-11-2022 | 20/03/2023 (Further DOC 10.10.2023) Further DOC under process | 10% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 133 | Earthwork in embankment from km 85.825 to km 89.20, & part of Kesariya yard, Construction of RUB's no.183,185, 189, 194 and 196, Br. no 193 & 195 Subway at Kesariya station in connection with construction of Hajipur - Sagauli new rail line project. | 46.11 | 42.76 | CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-67-22-23 / 01231990077058 dt 16.05.23 | M/s SINGLA CONSTRUCTIONS LIMITED-CHANDIGARH 1ST FLOOR, SCO 22-23, SECTOR 28C Chandigarh- 160002 Chandigarh , India | 16.05.2023 | 15.04.2024 | 15% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 134 | Construction of water treatment plant, Extension of Officer's Club at 2nd & 3rd floor, Provision of Rainwater Harvesting System, Waste Water Automatic Recycling plant, Lawn Tennis Court, Volleyball court, Vertical garden, Fountain, Sprinkler system, Heat & Chill pump, acoustic proofing of club & Sports Complex, modification of Sports Complex, Boundary wall, Drain and other miscellaneous work at Patlipura Rail Parishar, Dighaghat, Patna. | 25.93 | 23.34 | LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-129-19-20/01007930018747 DT 05.05.2020 ECR/CAO/Con/WT/Agt/101 Dated : 21.05.2020 | Lord Vishnu Construction Pvt. Ltd, 101 Lotus Apartment, New Patliputra Colony, Patna-800014 | 15.05.2020 | Original DOC 04.11.21 (Extended 31.12.2023) Further DOC under process. | 50% | R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria | Work in progress |
| 135 | Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Jiwadhara (Excl) to Chailah (Incl) stations in connection with doubling, between Muzaffarpur - Sugauli section. | 45.88 | 52.76 | ECR/CAO/Con/WT/Agt/52 dated 10.06.2019 | GVV Construction Private Limited Plot No. 358, Saheed Nagar, Bhubaneswar, Odisha | 12.04.2019 | 24.12.2019 Extended up to 31.12.2023 | 100.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | work completed. |
| 136 | Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Chailah (excl) to Sagauli (excl) stations in connection with doubling, between Muzaffarpur – Sugauli section. | 67.35 | 77.45 | ECR/CAO/Con/WT/Agt/51 dated 10.06.2019 | GVV Construction Private Limited Plot No. 358, Saheed Nagar, Bhubaneswar, Odisha | 02.06.19 | 04.01.2020 Extended up to 31.12.2023 Further Extension is in process. | 93.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |
| 137 | Preparation of drawing of Minor bridges & Yard plans on Auto CAD producing of drawing on good quality paper in connection with doubling work of Muzaffarpur - Sagauli section | 0.16 | 0.098 | ECR/CAO/Con/WT/Agt/9 dated 20.06.2018 | Digitech Solutions, X-16, Ashiana Nagar, Phase- 0, Patna, Bihar. | | 05.09.2018 Extended up to 01.01.2020 | 100% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |
| 138 | Construction of foundation, substructure, and superstructure of major bridge no. 139, 141, 145, 159, 164, 171, 195, 202,203 &213 in connection with doubling between Muzaffarpur -Sagauli section. | 45.11 | 59.58 | ECR/CAO/Con/WT/Agt/73 dt 01.11.2019 | Hari Construction and Associates Pvt. Ltd. Keshawe, Barauni, Begusaria, Bihar. | 28.03.2019 | 16.01.2021 Extended upto 31.12.2023 Further Extension is in process. | 35.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |
| 139 | Construction of passenger platform, signal building, PF shed, yard drain, gate lodge, circulating area and other allied misc. works between Jiwadhara (excl) to Sagauli (excl) in connection with MFP-SGL doubling project" | 9.56 | 10.15 | ECR/CAO/Con/WT/Agt/63 dt 20.08.2019 | Trishul Engicon Pvt. Lte. , Anmol Orchid Mall, 3rd floo, Office No. 06 Opp- A. N. College, Boring Road Patna. | 01.07.2019 | 02.06.2020 Extended upto 31.12.2023 Further Extension is in process. | 97.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|---|--|---|--|----------------------|--|------------------|--|--|
| 140 | Linking BG track, linking track on level crossing & bridge, loading/unloading, supply and spreading of ballast, unloading Rail/Rail panel/PSC sleepers, spreading of PSC sleepers/Rails, Carting of P.way materials, linking and assembling of Point&Crossing, SEJ &packing of BG track between Jiwadhara(Including) -SGL (Excluding) in connection with doubling of MFP-SGL section | 9.47 | 11.82 | ECR/CAO/Con/WT/Agt/116 dated 27.08.2020 | M/s BRIJ NANDAN SINGH-ASANSOL TRIVENI-A, FLAT No. 1D | 19.05.2022 | 11.03.2021 Extended upto 31.12.2023 Further Extension is in process. | 53.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |
| 141 | Supply of portion and welding of 60kg/52kg/90R (NEW/SH,90/72UTS) Rail Joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-2012 with contractor's materials, labour, T & P etc. including welding supervisor complete between Jiwadhara (excluding) to Sagauli (excluding) in connection with doubling of MFP-SGL section of Samastipur Division of E.C.Rly. | 1.31 | 1.06 | ECR/CAO/Con/WT/Agt/170 dated 16.08.2021 | M/s Chakradhar Industries LLP, Office no. 1, Jay Bhuvaneshwari Bldg, SahajeRaje Road, Vile Parie East Mumbai-400057 | 05.06.2023 | 10.02.2022 Extended up to 30.10.2023 Further Extension is in process. | 5% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |
| 142 | Construction of retaining wall on pile foundation in both approaches of Bridge no. 202 (CH. 72.00-72.600), 203 (CH.73.00-74.600), 208(CH 78.90-79.550), Chailah Platform no. 02 (Ch. 80.575-80.950) and other location (CH.90.400-90.600 &n92.600-92.700) between Jiwadhara (Excl.) -Sagauli (Excl.) section in connection with doubling between Muzaffarpur -Sagauli section. | 32.79 | 26.79 | ECR/CAO/Con/WT/Agt/194 dated 14.06.2022 | M/s Kumar Piyush Construction Private Limited, Flate No. 08, PRDA Block No. 01 Arya Kumar Road, Rajendra Nagar, Patna-800016 | 08.04.2022 | 27.03.2023 Extended up to 31.12.2023 | 98.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |
| 143 | Supplying and stacking machine crushed stone track ballast pakur/Shahabganj Range as per Railway RDSO specification on cess spreading the same on formation between Jiwadhara (Excl.) Sagauli (Excl.) section (Approx. CH. 70,000 to 97.600) in conction with doubling of Muzaffarpur - Sagauli section under Dy.CE/Con/IV/SPJ of SamastipurDivison. | 12 | 10.35 | ECR/CAO/Con/WT/Agt./207 dated 08.09.2022 | M/s Bajrang Infrastructure and Construction Pvt. Ltd. Patna | 15.09.2022 | 08.09.2023 Extended up to 08.02.2024 | 50.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI | Work in progress |
| 144 | E-TENDER NOTICE No. ECR/CAO/C/N/ETN/46/17-18 for the work of "Construction of ROB in lieu of Level Crossing No. 2 at Chhoani, Bettiah." | Not Available as tender schedule not prepared by this unit. | Original- 103.36 Cr. Revised (1st variation) - 113.72 Cr. | ECR/CAO/Con/WT/Agt/11 dated. 27.06.18 | Super Adyaraj Construction Co. (JV), Patna | 08.05.2018 | 07.05.2020 Extended DOC: 31.12.2023 Further Extension is in process. | 68.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |
| 145 | E-TENDER NOTICE No. ECR/CAO/C/N/ETN/48/18-19 for the work of "Earth work filling in embankment, supply and providing of quarry dust/blanketting material, Sagauli (incl.)CH: 186.00 to Bettiah (incl.)CH:210.60Km" | 83.59 Cr. | 91.92 Cr. Revised (1st variation)- 98.34 Cr. | ECR/CAO/Con/WT/Agt/40 dated. 11.03.2019. | MS Phular Construction Private Limited, At- Phular , PO-Mansoor Bihar, Muzaffarpur (Bihar). | 04.01.19 | 03.07.2020 Extended DOC: 31.03.2022 | 33% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work Terminated vide letter no. ECR/CAO/Con/WT/E- Tender/North/48/18-19 dt. 28.02.2022 |
| 146 | E-TENDER NOTICE No. ECR/CAO/C/N/ETN/49/18-19 for the work of "Earth work filling in embankment, supply and providing of quarry dust/blanketting material, Sagauli (incl.)CH: 210.600 to Bettiah (incl.)CH:226.60Km" | 34.74 Cr. | 38.21 Cr. | ECR/CAO/Con/WT/Agt/41 dated. 12.03.2019. | MS Phular Construction Private Limited, At- Phular , PO-Mansoor Bihar, Muzaffarpur (Bihar). | 04.01.19 | 03.07.2020 Extended DOC: 31.03.2022 | 20% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work Terminated vide letter no. DCE/C/ BTH/WT/49/Agt/08/ dt. 11.04.22 |
| 147 | E-TENDER NOTICE No. ECR/CAO/C/N/ETN/50/18-19 for the work of "Earth work filling in embankment, supply and providing of quarry dust/blanketting material, Chanpatia (excl.) CH: 226.600 to Narkatiaganj (excl.) CH:246.00Km" | 39.87Cr. | 43.81 Cr. | ECR/CAO/Con/WT/Agt./39 dated. 11.03.2019. | Saurabh Kumar and Brothers, Jaridih Bazar, Bermo, Bokaro, Jharkhand. | 18.01.19 | 17.07.2020 Extended DOC: 31.12.2023 Further Extension is in process. | 85% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--------------------------|---|---|----------------------|--|------------------|--|------------------|
| 148 | E-Tender no. ECR-CAO-Con-N-E-tender -02-19-20 for the work of construction of foundation and sub-structure of major bridge no.248, 260, 274, 279, 283, 286, 287 & 285. Earthwork, blanketing & bridge protection work in approaches and other ancillary & miscellaneous works in c/w doubling of Sagauli-Narkatiaganj section. | 65.52 Cr. | 75.13 Cr. | ECR/CAO/Con/WT/Agt/87 dated. 14.02.2020. | Hari Construction & Associates Private limited, At+PO- Keshawe, PS- Barauni, Begusarai-851134. | 05.09.19 | 04.09.2021 Extended DOC: 04.01.2024 Further Extension is in process. | 75% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH and Raj Kishore Prasad, AEN/Con/BMKI | Work in progress |
| 149 | E-Tender no. ECR-CAO-Con-N-E-tender-47-19-20 for the work of Construction of Station-Cum-S&T building, gate lodges, PF sheds, Foot Over Bridge, Passenger Platforms, Station approach roads, Level crossing roads, Supply and fixing of lifting barriers, yard drain, circulating area Construction and fixing of various sectional boards and other allied and misc. works between Sagauli (inc.) to Bettiah (inc.) in c/w SGL-NKE doubling project under Dy.CE/Con/BTH in SPJ Div. | 21.64 Cr. | 24.83 Cr. | ECR/CAO/Con/WT/Agt./08/ dated. 30.06.2020. | Durga Construction, 2A, Sneh Plaza Sardar Patel Path, North S.K. Puri Patna | 18.02.2020 | 17.08.2021 Extended DOC: 31.03.2024 | 80% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH and Raj Kishore Prasad, AEN/Con/BMKI | Work in progress |
| 150 | E-Tender No. ECR-CAO-C-N-ETN-08-20-21 closing date 28-05- 2020 14:30 for Construction of Station- Cum-S&T-building, gate, lodges, PF sheds, Foot Over Bridges, Passenger Platforms, Station approach roads, Level crossing roads, Supply and fixing of lifting barriers, yard drain, circulatory area, Construction and fixing of various sectional boards and other allied and misc. work between Bettiah (excluding) to Narkatiaganj (excluding) in connection with SGL-NKE doubling project under Dy.CE/Con/BTH in Samastipur Division. | 39.30 Cr. | 43.24 Cr. | ECR/CAO/Con/WT/Agt./134/ dated. 20.10.2020. | Saurabh Kumar and Brothers, Jaridih Bazar, Bermo, Bokaro, Jharkhand. | 26.08.2020 | 25.08.2022 Extended DOC: 31.12.2023 Further Extension is in process. | 55% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |
| 151 | Tender Notice No. ECR-CAO-C-N ETN-48-21-22/ 01540740052866 for the work of: (a) Balance work for the work of "Earth work filling in embankment, Supply and providing of quarry dust/blanketing material, Provision of Crated Boulder Apron on toe of embankment, Construction of minor bridges, retaining walls and other miscellaneous works between Sagauli (incl.) approx.CH:186.00 Km to Bettiah(incl.) approx. CH:210.60 Km section. (b) Construction of office of Dy. CE/C/BTH & Officer's Rest House (G+1), construction of boundary wall etc. at Bettiah, in connection with doubling of Sagauli - Narkatiaganj section under Dy. CE/Con/BTH. | 39.99 Cr. | 56.30 Cr. | ECR/CAO/Con/WT/Agt/204 Dated 24.08.2022 | M/S NNT Developers Private Limited- Patna, 104 Spiram Tower Kankarbagh Patna-800020 Bihar, India | 30.04.2022 | 14.07.2023 Extended up to 31.12.2023 Further Extension is in process. | 16% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH and Raj Kishore Prasad, AEN/Con/BMKI | Work in progress |
| 152 | Tender No. ECR-CAO-C-N-ETN-03-22-23 closing date 17-05-2022 14:30 for Balance work for the work of Earth work filling in embankment, Supplying and providing of quarry dust/blanket material, construction of minor bridges, and other miscellaneous works between Bettiah (Excl.) CH:210.600 Km approx. to Chanpatia (Incl.) CH:226.60 Km approx. section in connection with doubling of Sagauli - Narkatiaganj section, under Dy.CE/Con/BTH | 27.52 Cr. | 29.42 Cr. | CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-03-22-23 / 01007930055076 Dated: 27/05/2022 | M/S Lord Vishnu Constructions Private Limited-Patna 102 A, Lotus Apartment New Patliputra Colony Patna- 800013 Bihar, India | 09.06.2022 | 26.05.2023 Extended DOC: 31.03.2024 | 28% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|---|------------------|--|------------------|
| 153 | E-Tender no. ECR-CAO-Con-N-E-tender-47-19-20 for the work of Linking of BG track including dismantling BG track, transportation of P-way material, carting & stacking released materials, Unloading and spreading of ballast, 60 kg rails etc. other ancillary & miscellaneous works in c/w doubling of Sagauli-Narkatiaganj section. | 15.76 Cr. | 19.36 Cr. | ECR/CAO/Con/WT/Agt/114 dated. 27.08.2020. | Brijnandan Singh Triveni A, Flat No.1 DHristinagar, Asansol West Bengal. | 15.01.2020 | 14.01.2022 Extended DOC: 31.03.2024 | 48% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |
| 154 | E-Tender No. ECR-CAO-C-N-ETN-78-19-20 closing date 01-11-2019 14:30 for Supplying stacking, spreading Pakur Range/Sahebganj loop machine crushed stone track ballast as per Railway/RDSO specification on cess for Sagauli-Bettiah and Narkatiaganj-Harinagar section in c/w doubling of Sagauli-Valmikinagar doubling project under CE/Con/NE. | 16.4 | 19.17 Cr. | ECR/CAO/Con/WT/Agt./107 dated. 22.06.2020 | M/s Shivam Stone Works-Kolkata 18, Hochominh Sarani, Bakultala Behala Chowrasra DCW-T-10, F-5B Kolkata-700001 West Bengal, India | 05.02.2020 | 04.07.2020 Extended DOC: 13.12.2023 Further Extension is in process. | 75.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |
| 155 | E-Tender No. ECR-CAO-C-N-ETN-130-19-20 closing date 12-03- 2020 14:30 for Transportation, assembly, erection and launching of girders of major bridge No. 248, bridge No. 260, bridge No. 274, bridge No. 279, bridge No. 283, bridge No. 286, bridge No. 287, and important bridge No. 285; supply & fixing of bearings, supply & fabrication of H-beam/steel channel sleepers including track linking over bridges and other ancillary & miscellaneous work in connection with doubling work of Sagauli-Narkatiaganj section under Dy. CE/Con/Bettiah of East Central Railway. | 9.04 Cr. | 10.25 Cr. | ECR/CAO/C/N/ETN-130/19-20 dated. 02.07.2020 | M/s PILCON ENGINEERING-NAGPUR 16-19, NAJAF COLONY, SADIQABAD NAGPUR- 440030, Maharashtra, India | 02.07.2020 | 01.07.2022 Extended DOC: 28.02.2024 | 13% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |
| 156 | E-Tender No. ECR-CAO-C-N-ETN-31-21-22 closing date 30-12-2021 14:30 for Supplying and stacking of machine crushed stone track ballast Pakur/Sahebganj Range as per Railway/RDSO specification on cess and spreading the same on formation between Bettiah-Sathi (Approx Km.210/00 to Km. 235/00) including loop line of KUMB and CAI yard in connection with doubling of Sagauli-Valmikinagar doubling project under Dy.CE/C/BTH. | 12.98 | 11.25 Cr. | ECR-CAO-C-N-ETN-31-21-22/00998150050868 Dated. 09.03.2022 | M/s Bajrang Infrastructure and Construction Private Limited- Patna | 10.12.2022 | 08.09.2023 Extended up to 08.03.2024 | 11% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |
| 157 | E-TENDER No. ECR-CAO-C-N-ETN-93-19-20 for the work of "Supply of portion and welding of 60 KG/52 KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-19945 (latest version) in block/non-block period with contractors material, labour, T&P etc. Including welding, supervisor completed between Narkatiaganj (excluding) to Gaunaga (including) section in connection with Narkatiaganj- Gauge conversion of JYG-DBG-NKE-BKF gauge conversion work) and SGL-NKE doubling project (Km.186/200-246/00). | 3.96 Cr. (SGL-NKE doubling only) | 6.01 Cr. | ECR-CAO-C-N-ETN-93-19-20 dated. 04/06/2020 | M/s The India Thermit Corporation Limited Kanpur, 84/22 Fazalganj Kanpur-208012, Utter Pradesh, India | 04.06.2020 | 03.06.2021 Extended up to 30.04.2024 | 2.00% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |
| 158 | Tender No. ECR-CAO-C-N-ETN-54-20-21 closing date 04-02-2021 14:30 for Manufacturing, fabrication, installation of glued insulated joint 60 Kg/52 Kg (In situ) between Sagauli (incl.)-NKE (Excl) section for doubling project Sagauli-NKE under jurisdiction of Dy.CE/Con/BTH. | 1.41 | 1.68 Cr. | ECR-CAO-C-N-ETN-54-20-21 dated. 23/03/2021 | M/S Arvind Insutries-, Kolkata Stephen House 4 B B D Bag East Room No 51c 3rd Floor Kolkata 700001 Kolkata-700001 West Bengal, India | 05.12.2021 | 22.09.2021 Extended up to 31.03.2024 Further Extension is in process. | 38% | Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH. | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|---|----------------------|--|------------------|---|--|
| 159 | Linking BG/MG track, including dismantling MG track carting and stacking released materials, linking level crossing, spreading of ballast, unloading/loading 52kg rails/ panels, loading unloading of PSC sleepers, spreading of PSC sleepers/rails, linking & packing of BG points and crossing etc. between Sitamarhi (incl)-Bairgania (incl) stations in connection with gauge conversion of Jaynagar-Darbhanga-Narkatiaganj section. | 3.86 Cr. | 4.71 Cr. | LAO- ECR/CAO/Cn/WT/594 dt. 25.4.2008 & 4.9.2008CA No-Dy. CE/CON/III/DBG/04 Date: 30.6.2008/29.9.08 | M. L. Rajdev, 49 B. B. Ghosh Road, Distt- Burdwan (West Bengal)- 713101 | 30.5.08 | 24.10.2008 extended upto 30.09.2011 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Work completed. Under finalisation. |
| 160 | Construction of camp office and store for S&T and engineering staff at Narkatiaganj and Raxaul stations in connection with the gauge conversion of Jaynagar-Darbhanga-Narkatiaganj section. | 1.21 Cr. | 1.63 Cr. | LAO-DCE/CON1/DBG/WT/TN-31/2008-09 dated 25.02.2010, CA No- DCE/CON/RXL/ Agt/11-12/05 dated 13.12.2011 | Prashant Kumar Jha Behind Sanjay Cinema Brahampura Muzaffarpur | 10.3.2011 | 24.8.2010 extended upto 30.06.2015 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Final bill under process |
| 161 | Linking BG track, dismantling MG track, carting and stacking released materials, linking of track on level crossing & bridges, loading/unloading & spreading of ballast, unloading/loading rails/ panels/PSC sleepers, spreading of PSC sleepers/rails , linking & packing of BG points and crossing etc between Bairgania (excl) - Chauradano (excl) stations in connection with Gauge conversion of Jaynagar-Darbhanga-Narkatiaganj section. | 3.12 Cr. | 3.20 | DCE/CON/II/DBG/ Agt/09-10/06 dated 13.10.2009/07.5.2010 | Surendra Prasad Paras Nagar, Bagaha West Champaran (Bihar) | 11.7.2009 | 09.10.2014 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Work completed. Final Measurement to be done. |
| 162 | Construction extension of platform including earthwork, construction of S&T complexes, making gate lodges at level crossings, lifting barrier and other misc. works between Raxaul (excl) and Narkatiaganj (incl) stations in connection with gauge conversion of JYG-DBG-NKE section. | 3.50 Cr. | 5.40/10.66 | LAO-DCE/CON/II/DBG/WT/19/9-10 dated 07.5.2010CA-DCE/CON/II/DBG/ Agt/11-12/03 dated 06.9.2011 | Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4, Bhagwanpur Muzaffarpur | 20.8.2010 | 06.3.2011 extended upto 30.06.2018 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Final variation sent to Accts |
| 163 | Linking BG track, including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52kg Rails, spreading of PSC sleepers , linking & packing of BG points and crossing etc between Raxaul (Incl) - to km 207/0 in connection with Gauge conversion of JYG-DBG-NKE section. | 2.51 Cr. | 2.83 Cr. | DCE/CON/RXL/WT/02/11-12 dated: 07.11.2011, DCE/CON/RXL/Agt/12-13/01 dated: 25.4.2012 | Surendra Prasad Paras Nagar, Bagaha West Champaran | 16.11.2011 | 06.7.2012 extended upto 30.09.2018 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Suppl. Agreement vetted by Accts. |
| 164 | Construction of balance work of substructure of bridge no. 51 (3x18.30m) plate girder and bridge no. 52A (1x30.50m) OWG on permanent diversion on risk and cost basis and rebuilding of bridge no. 50 (4x6.10m) G by (4x6.00m) RCC box on permanent diversion at Km 202/5-6 and 205/2-3 and 201/10-11 respectively on RXL – NKE section in connection with GC work of JYG-DBG-NKE section. | 5.52 Cr. | 6.87 | DCE/CON/RXL/Agt/11-12/04 dated 02.01.2012 | M/S Yogendra Rai Netaji Nand Vihar Colony New Mithanpura, Near Dutta Baba Lane, Ramna Muzaffarpur | 19.7.2011 | 15.09.2015 (17A), upto 30.11.15 (17B) | 73% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Contract Terminated w.e.f. 30.11.2015 under arbitration |
| 165 | Earthwork in formation in block section, yards, Bridge approaches, extension of Bridge No. 47-A and improving of station building at Adapur-Bhelwa stations etc. between Adapur-Bhelva stations of Bairgania-Raxaul-Narkatiaganj section | 4.10 Cr. | 4.43 | DCE/CON/RXL/Agt/11-12/06 dated 18.01.2012 | M/S Sri Ram Construction, Binodpur, Katihar-854105 | 09.8.2011 | 31.10.2012 | 22.56% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | final variation not vetted by accounts due to ex party measurement |
| 166 | Construction of RCC boundary wall in 2x6 km length along the Railway track passing through Valmikinagar forest and provision of 2x6.10m underpass in VKNR-PNYA section. | 16.28 Cr. | 17.54 Cr. | ECR/CAO/CON/WT/135, dated: 30.9.2013, ECR/CAO/CON/WT/Agt/55, dated: 11.02.2014 | Salahuddin, 5, Raiganj South, Besides Gaylord Studio, Gorakhpur-273001 | 17.12.2013 | 29.3.2015 extended upto 30.06.2016 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | SCA vetted by Accounts. |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|---|----------------------|--|------------------|---|--|
| 167 | Welding of 52 Kg/90R (New/SH 90 UTS/72 UTS) rails between Raxaul to Narkatiaganj and Narkatiaganj to Bhikhana Thori in connection with the gauge conversion work of Jaynagar-Darbhanga-Narkatiaganj - Bhikhana Thori section | 1.31 Cr. | 2.75 Cr. | DCE/C/RXL/WT/11/12-13 dt. 06.11.2013, CA No. DCE/C/RXL/WT/11/12-13 dt. 30.01.2014 | The India Thermit Corporation Ltd. 84/22, Fazalgaanj Kanpur-208 012 | 16.12.2013 | 01.12.2015 extended up to 31.10.2018 | 100% | Ravi Shankar Singh AXEN/C/NKE | Final Bill returned by Account |
| 168 | Linking BG track including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52 Kg Rails, spreading of PSC sleepers, linking & packing of BG points and crossing etc. between km 207/0 to Narkatiaganj (Incl.) in connection with Gauge conversion of JYG-DBG-NKE section. | 3.65 Cr. | 4.25 Cr. | DCE/CON/RXL/WT /05/12-13 dt.29.9.2014, DCE/CON/RXL/Agt. /14-15/03 dt. 01.03.2015 | Chanakya Technos Pvt. Ltd. 34 A. N. Path, North S. K. Puri Boring Road, Patna-13 | 28.5.2015 | 31.12.2017 extended upto 30.04.2019 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Final SCA vetted by Finance |
| 169 | Loading/unloading, carting/ collection of 12.2m/18.3m span partly/fully assembled steel girders, launching/de-launching of steel girders/PSC slab for the bridges between Raxaul - Narkatiaganj - Bhikhathori section in connection with GC of JYG-DBG-NKE section. | 1.99 Cr. | 1.63 | DCE/CON/RXL/WT/07/14-15 dt. 10.10.2014, DCE/CON/RXL/Agt. /14-15/01 dt. 15.12.2014 | Suhakant Enterprises Private Limited Samastipur | 18.10.2014 | 09.8.2015 extended upto 31.12.2017 | 83% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Final SCA vetted by Finance |
| 170 | Fabricating, supplying and fixing of new galvanised steel channel sleepers on fabricated girder bridges between Raxaul - Narkatiaganj - Bhikhathori section in connection with gauge conversion of JYG-DBG-NKE-BKF section | 3.13 Cr. | 2.80 | DCE/CON/RXL/WT/09/12-13 dated 31.12.2014, DCE/CON/RXL/Agt/15-16/02 dated 25.05.2015 | Rawatsons Engineers (P) Ltd. 7C, Mani, Square, 164/1 Maniktala Main Road Kolkata-700054 | 12.01.2015 | 31.10.2015 extended upto 20.11.2018 | 47% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In arbitration . |
| 171 | Balance work in connection with yard remodelling work of Sikta station and provision of Road Under Bridge in lieu of LC No. 43A at Km 203/10-11 at Sikta station in connection with GC work of JYG-DBG-NKE section | 2.56 Cr. | 2.46 | DCE/C/RXL/Agt/ 15-16/01 dt.12.05.2015 | M/S Yogendra Rai Nand Vihar, New Mithanpura P.O. Ramna, Muzaffarpur 842002 | 14.3.2015 | 30.6.2016 | 24% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Contract Terminated on w.e.f. 30.06.2016 (under arbitration) |
| 172 | Left over work such as providing sub bank between approaches of Bridge No.1 to Bridge No. 5, protection of slope by boulder pitching and pitching by CC cubes near bridges, raising of cess between Gurhanwa to Ghorasahan station and between KM 160/6 to 161/6, widening cess between bridge No. 1 and bridge No.2 due to sharp curve, E/Work on platform no. 2 at KWC and other Misc. works between BGU-CAO stations. | 2.04 Cr. | 2.35 | LOA NO. DCE/C/RXL/WT/05/13-14 dt. 09.02.2015, DCE/C/RXL/Agt/ 14-15/08 dt.21.03.2015 | Lal Babu Pd. Srivastava Vill:- Sirisiya Mal PO:- Nonayadih Distt.- East Champaran | 10.02.2015 | 08.6.2015/ 31.10.2017 | 55% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Final variation prepared . |
| 173 | Balance work of construction of sub-structure of Major bridge No. 7, 7B-I and 8, construction of minor briges and earth work in filling/cutting in widening of bank, platform, level crossing and trolley refuses between Narkatiaganj and Bhikhathori stations (Risk & Cost basis) in connection with gauge conversion of JYG - DBG - NKE section. | 6.59 Cr. | 8.72 | LOA No. ECR/CAO/Con/WT/9/N/15-16/ 4858 dt. 13.10.2015, CA No. ECR/CAO/Con/Agt/41 dt. 31.3.2016 | Sidhu Enterprises Sir Ganeshdutt Nagar Bhagwanpur Muzaffarpur-842001 | 05.05.2016 | 12.10.2016, extended upto 30.09.2023 | 78% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 174 | Loading/Unloading/Leading and carting of all types of Rail, PSC sleeper and P.Way fittings in block section, Station yard under jurisdiction of Dy. CE/Con/RXL in connection with JYG-NKE-BKF GC work | 1.37 Cr. | 1.41 | LOA No. ECR/CAO/CON/WT/35/N/15-16 dated 04.02.2016, CA No. ECR/CAO/CON/WT/Agt/CA-40 dated 16.3.2016 | Karnani Construction New Line Gangashahar Bikaner (Raj) | 21.02.2016 | 03.6.2016 extended upto 15.10.2020 | 100% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Work completed. Under finalisation |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|---|----------------------|--|------------------|--|---|
| 175 | Linking BG track, including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52kg Rails, spreading of PSC sleepers, linking & packing of BG points and crossing etc. between Narkatiaganj (Incl.) - to km 18/0 (near BHWA) in connection with Gauge conversion of JYG-DBG-NKE-BKF section. | 2.79 Cr. | 2.97 | LOA No. ECR/CAO/CON/WT/52/N/15-16 dated 20.5.2016, CA No. ECR/CAO/CON/agt/21 dated 04.01.2017 | Surendra Prasad Paras Nagar, Bagha West Champaran | 19.7.2016 | 19.01.2017 extended upto 19.03.2020 | 35% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Contract closed on administrative ground. |
| 176 | Construction of station building, gate lodge, service building, misc. work at Amolwa, Bhittharwa ashram and Gawnaha and other ancillary work under jurisdiction of Dy. CE/C/RXL in connection with Gauge conversion of JYG-DBG-NKE-BKF section. | 6.06 Cr. | 7.25 | LOA No. ECR/CAO/CON/WT/65/N/15-16 dated 29.06.2016, CA no. ECR/CAO/CON/WT/AGT/13 18.7.2017 dated 29.06.2016 | M/s Hitendra Kumar Mishra, At+PO-Salaha, PS-Govind ganj, District- East Champaran, Bihar | 02.08.2016 | 28.01.2017 extended upto 28.02.2019 | 5% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | FINAL VARIATION RETURNED UNVETTED DUE TO EX PARTY MEASUREMENT. TO BE SUBMITTED. |
| 177 | Balance work of Level crossing, Platform, P.P Shelter and other misc. work related to passenger amenities at different stations between RXL- NKE section in connection with GC work of JYG-DBG-NKE-BKF section. | 5.66 Cr. | 7.17 | LOA No. ECR/CAO/CON/WT/22/SLT/16-17/North dt: 02.11.2016, CA No. ECR/CAO/CON/WT/AgT/16 dt: 22.12.2016 | Sudhakant Enterprises, Pvt Ltd, Punjabi Colony, Samastipur. | 18.11.2016 | 01.01.2017 extended upto 14.02.2020 | 100% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Final Bill Passed |
| 178 | Rebuilding of BR. No. 46B(2x2x5.00m.,RCC Box),48a(3x5.00m. RCC Box),49(1x45.72m.OWG) and 54(2x30.50m. OWG) on well foundation on permanent diversion between Raxaul- Sikta- Marjadwa stations of Raxaul - Narkatiaganj section. | 17.06 Cr. | 2.34 | LOA No. ECR/CAO/CON/North/ETN-17-17-18 dated 15.11.2017, CA no. ECR/CAO/CON/WT/AgT/40 dated 14.02.2018 | M/S UPS_A&R(JV), H.No. 7/94, Sri Nagar colony, Gobarsahi, PS-Sadar, Muzaffarpur | 01.12.2017 | 14.07.2018/15.12.2023 | 35% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress . |
| 179 | Manning of 22 nos unmanned level crossing between RXL- NKE stations in connection with GC work of JYG DBG-NKE-BKF section | 2.88 Cr. | 4.19 Cr. | LOA No. ECR/CAO/Con/North/ETN-65-17-18 dated 02.02.2018/ECR/CAO/CON/WT/AgT/07 dated 14.05.2018 | Raj Construction , AT+PO Bihat , Tola Jagir, district- Begusarai | 01.05.2018 | 01.08.2018/30.04.2023 | 84% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 180 | Balance work for construction of station buildings , platforms, gate lodges, PF sheds, approach roads, fixing of different types of boards and other allied works from NKE (excluding) to GAH (Including) in connection with gauge conversion of Narkatiaganj-Gaunaha section. | 9.18 Cr. | 10.00 | LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-82-19-20/01052380011396 | Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4 Bhagwanpur Muzaffarpur-842001 | 11.06.2020 | 30.04.2023 | 33% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 181 | Supply of portion and welding of (60/52KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cress/in situ as per IRS specification T-19-1994 (latest version) in block/ Non- block period with contactors material, labour, T&P etc including welding supervisor complete between Narkatiaganj (excluding) to Gaunaha (including) in connection with Narkatiaganj. | 6.39 Cr. | 6.01 | LOA No ECR/CAO/CON/North/ETN-93-19-20 dt. 04.06.2020 | The India Thermit Corporation Ltd., 84/22, FazalGanj, Kanpur - 208012. | - | 03.06.2021 | 0% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 182 | Construction of switching post at Sikta, Narkatiaganj & Gaunaha and Fabricagion, supply & fixing of RDSO standard height gauge at level crossings between RXL-NKE and NKE-GAH section in connection with gauge conversion work of RXL-NKE-GAH section. | 5.22 Cr. | 4.37 | LOA No ECR/CAO/CON/North/ETN-11-21-22 dt.29.09.2021.2021 | M/s Imperial Foundation Private Limited, 3rd Floor, Kunwar Complex, Opposite State Bank of India, Kankarbagh Main Road, Patna | - | 28.09.2022 | 0% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Contract Terminated |
| 183 | Construction switching post at Narkatiaganj , Sikta ,Gaunaha and Fabrication supply , fixing of RDSO standard height gauge at level crossings between RXL-NKE-GAH section in connection with gauge conversion of JYG-DBG-NKE-GAH-BKF gauge conversion work. | 8.59 Cr. | 8.70 | ECR/CAO/CON/N/SLT-23-21-22 dated 06.12.2021 | Hari Construction and Associates Private Limited, Keshawe, Barauni, Begusarai -851134 | 08.12.2021 | 20.01.2024 | 50% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--------------------------|---|--|----------------------|--|------------------|--|---|
| 184 | Final Location Survey (FLS) for Doubling Line between Narkatiaganj - Raxaul - Sitamarhi - Darbhanga & Sitamarhi - Muzaffarpur section (approx. 255.5 Kms.) and Final Location Survey (FLS) for 3rd & 4th line between Barauni - Bachhwara including Barauni Yard Remodeling (approx. 16 Kms.), Carrying out detail Engineering survey including Leveling, alignment, soil exploration, preparation of plans, L-section, GA plans of Bridges etc., bill of quantities and other related ancillary activities in connection with preparation of DPR in Samastipur division. | 2.53 Cr. | 2.40 | ECR/CAO/CON/WT/Agt/149 dated 25.01.2021 | M/S Matrix Gio Solution Pvt. Ltd., New Delhi 47, Sector-13, Pocket-B, Phase-2, Dwarka, New Delhi-110078. | 04.11.2020 | 20.02.2022 | 42% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 185 | Design, Supplying ,Fabrication ,assembling and launching of BOW string girder and its associated Road works for Railway portion in connection with Construction of ROB in lieu of LC-56 at Sitamarhi. | 8.61 Cr. | 7.75 | ECR/CAO/CON/N/ETN-32-21-22 dated 02.03.2022 | Lord Vishnu Constructions Private Limited, 102A, Lotus Apartment, New Patliputra Colony, Patna- 800013 | 16.04.2022 | 01.03.2023 | 0% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress. |
| 186 | PET survey for new electrified BG line between Raxaul and Kathmandu | 1.20 Cr. | 1.20 | LOA no. ECR/CAO/Con/North /single-13-18-19 dated 08.5.2018 | Konkan Railway corporation Limited , Balapur Bhawan, Sector-II, CBD,Belapur, Navi, Mumbai- 400614 | 29.09.2018 | 07.09.2018/ 30.03.2021 | 100% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Survey completed, Report sent to Rly. Board.work to be finalised. |
| 187 | Final Location survey for Raxaul - Kathmandu new electrified rail link (funded by MEA) (136 Km). | 36.39 Cr. | 30.44 | LOA No ECR/CAO/Con/North/Single-01-19-20 dated 13.03.2020 | Konkan Railway corporation Limited , Balapur Bhawan, Sector-II, CBD,Belapur, Navi, Mumbai- 400614 | 04.01.2021 | 31.12.2023 | 12% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress. |
| 188 | Construction of two girder bridges at Km 300/7-8 and Km 301/7-8 of 1x61m span OWG each between Valmikinagar Road station and Paniyahwa section in connection with operation of Railway line passing through Valmikinagar Tiger Reserve (VTR) in west champarn district. | 34.04 Cr. | 35.11 | LOA No ECR/CAO/Con/North/ETN 27-18-19/6191 dated 10.10.2018 | M/s Adityas - Chankya (JV) Flat no 102, Divya Apartmenr Ashiyana Digha road , Patna | 25.10.2018 | 15.11.2023 | 31% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress. |
| 189 | Soil exploration at all bridge location in between Narkatiaganj and Valmikinagar station in connection with doubling project under Dy.CE/Con/NKE | 2.17 Cr. | 1.39 | LOA no. ECR/CAO/Con/North /ETN-24-18-19 dated 07.9.2018 | City Engineering/and testing laboratory , 9, chitranjan avenue, Kolkata-72 | 29.10.2018 | 30.06.2019 | 100% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | Final bill passed |
| 190 | Earth work in embankment, blanketing, retaining wall, costruction of minor bridges between HIR (excl.) to KBP (ncl.) section, i.e. Km: 261/11 to Km: 278/11 in connection with doubling of Narkatiaganj-Valmikinagar Road section. | 48.14 Cr. | 52.46 | LOA No ECR/CAO/Con/North/ETN - 45-18-19/7582 dated 17.12.2018 | Fulena Construction Private Limited., Sri Krishna Nagar, Distt:- Begusarai- 851101 | 08.02.2019 | 30.11.2023 | 70% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | In progress |
| 191 | Earth work in embankment, blanketing, retaining wall, costruction of minor bridges between NKE (encl.) to HIR (ncl.) section, i.e. Km: 246/6 to Km: 261/11 in connection with doubling of Narkatiaganj-Valmikinagar Road section. | 40.43 Cr. | 44.01 | LOA No ECR/CAO/Con/North/ETN - 44-18-19/7582 dated 28.12.2018 | CANDC (JV), Supriya Cinema Road, Shanti Nagar Betiah, West Champaran. | 08.03.2019 | 31.12.2023 | 68% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | In progress |
| 192 | Earth work in embankment, blanketing, retaining wall, costruction of minor bridges between KBP (excl.) to VKNR (encl.) section, i.e. Km: 278/11 to Km: 296/11 in connection with doubling of Narkatiaganj-Valmikinagar Road section. | 58.89 Cr. | 67.47 | LOA No ECR/CAO/Con/North/ETN-60-18-19 dt. 08.01.2019 | Fulena Construction (P) Ltd., Sri Krishna Nagar, Begusarai-851101 | 08.02.2019 | 31.12.2023 | 65% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | In progress |
| 193 | Construction of Office cum Rest House, Station building, Passenger platform, yard drain, PP shelter, FOB and other ancillary works at NKE in connection with doubling of NKE – VKNR section. | 26.31 Cr. | 25.84 | LOA No ECR/CAO/Con/North/ETN-52-19-20 dt. 12.09.2019 | Lord Vishnu Constructions Private Limited., 102A, Lotus Apartment, New Patliputra Colony, Patna-800013. | 19.09.2019 | 31.12.2023 | 20% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | work is in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|--|--|----------------------|--|------------------|--|---------------------|
| 194 | Construction of foundation and substructure of major bridges and its allied work between Narkatiaganj and Valmikinagar Road station in connection with doubling of Narkatiaganj – Valmikinagar Road section. | 109.13 Cr. | 122.18 | LOA No ECR/CAO/CON/North/ETN-01-19-20 dt: 16.09.2019 | HARI GPT JV, At + PO – Keshawe, PS – Barauni, Begusarai 851134. | 02.12.2019 | 31.12.2023 | 54% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | work is in progress |
| 195 | Supply of portion and welding of (60/52KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-1994 with contactors material, labour, T&P etc including welding supervisor complete between Narkatiaganj (including) to Valmikinagar (including) section in connection with Sagauli - Valmikinagar doubling Project. | 7.29 Cr. | 7.14 | LOA No ECR/CAO/CON/North/ETN-18-19-20/5257 dt. 30.05.2019 | The India Thermit Corporation Ltd., 84/22, FazalGanj, Kanpur - 208012. | 31.01.2020 | 31.01.2024 | 5% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 196 | Linking of BG track dismantling BG track & point and crossing, carting & stacking of released materials, linking of level crossing, unloading & spreading of ballast, unloading 52 Kg/60 Kg rails and pannels, spreading od PSC sleeper, Linking and packing of BG track, point and crossing, transportation and leading P. Way materials etc. between NKE (including) to VKNR (including) in connection with doubling of NKE-VKNE | 14.37 Cr. | 16.49 | LOA No.:- ECR/CAO/Con/North/ETN-36-19-20 Dated-28.11.2019. | Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4 Bhagwanpur Muzaffarpur-842001 | 28.11.2019 | 31.03.2024 | 20% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | work is in progress |
| 197 | Construction of gate lodges, LC approach roads, supplying fabrication and fixing of height gauges, lifting barriers at LC gates, fixing of various sectional boards and other allied work between Harinagar (excluding) to Valmikinagar road station (including) in connection with doubling of NKE-VKNR section. | 7.96 Cr. | 8.13 | LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-96-19-20 dt. 11.12.2019 | M/S Amit Kumar, Vijay Nagar Kankarbagh, Patna-800020 | 08.02.2020 | 31.10.2023 | 23% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | work is in progress |
| 198 | Supplying stacking spreading Pakur Range/Sahebganj loop machine crushed stone track ballast as per railway/RDSO sepecification on cess for Sagauli-Bettiah and Narkatiaganj-Harinagar section in connection with doubling of Sagauli-Valmikinagar doubling project under CE/C/NKE. | 16.40 Cr. | 19.17 | LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-78-19-20/904160015087 dt.-05.02.2020 | M/s SHIVAM STONE WORKS- Kolkata 18, hochominh sarani, bakultala behala chowrasta dcw-t-10, f-5 b kolkata-700001 west bengal, india. | 15.03.2020 | 13.12.2023 | 62% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | Work is in progress |
| 199 | Construction of FOB, PF shed and low cost P. P. Shelters at Bhairoganj, Kharpokhra, Bugha, Awasani and Valmikinagar road stations between Harinagar (excluding) to Valmikinagar road station (including) in connection with doubling of NKE-VKNR section. | 21.05 Cr. | 21.48 | LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-97-19-20/01012140014649 dt.- 29.01.2020 | M/s Classic Amit JV Vijay Nagar, P.S. - Patraka Nagar, P. O.-B. H. Colony District- Patna-800026 | 13.02.2020 | 31.12.2023 | 51% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | In progress |
| 200 | Loading, unloading, leading and carting of all types of Rail, PSC sleepers and P way fittings in block section, station yard (New/ relased), boulder pitching on slopes at nominated locations under the jurisdiction of Dy. CE/Con/NKE in connection with doubling of NKE - VKNR and GC work of JYG-DBG-NKE-GAH section. | 29.19 Cr | 27.21 | LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-131-19-20/00910990019012 dt.- 12.05.2020 | M/S J. K. Constructuin, CO. Bikaner, Naya Bazar Nokha, Bikaner - 334803, Rajsthan, India | 08.08.2020 | 27.01.2024 | 25% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|--------------------------|---|--|----------------------|--|------------------|--|--------------|
| 201 | Construction of Station cum S&T building gate lodges, PF sheds, Foot over bridges Passenger Platform, Station approach roads, level crossing roads, Supplying and fixing of lifting barriers, yard brains, circulating area, Deep tube well, construction and fixing of various sectional boards and other allied and miscellaneous works between Narkatiaganj (excluding) to Harinagar (including) in connection with NKE-VKNR doubling project. | 26.27 Cr. | 30.13 | LOA No. CA. No. ECR/CAO/CON/NORTH/ETN-66-19-20 date24.02.2020 | CANDC (JV), Supriya Cinema Road, Shanti Nagar, Bettiah, West Champaran | 15.03.2020 | 31.12.2023 | 45% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | In progress |
| 202 | Construction of Station cum S&T building Passenger Platform, Station approach roads, yard brains, circulating area, Deep tube well, other allied and miscellaneous works between Harinagar (excluding) to Valmikinagar road station (including) in connection with NKE-VKNR doubling project." | 28.82 Cr. | 32.97 | LOA No. CA. No. ECR/CAO/CON/NORTH/ETN-95-19-20 date24.02.2020 | M/s Chanakya Technos Private Limited D-7, Lane-2, Vijay nagar, Rukanpura, Bailey Road, Patna | 15.03.2020 | 31.12.2023 | 25% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE | In progress. |
| 203 | Supplying, fabricating, transportation and fixing of galvanised, H-beam sleepers & linking of BG track on girder bridges with H-Beam sleepers, fixing of guard rails, chequered plate and other allied works over major bridges 303 (2x45.7m OWG) and Br. No. 304 (2x12.2m Composite Girder), 317 (10x6.10m PSC slab), 322 (5x30.5m OWG), 325 (4x12.2m composite girder), 329 (2x30.5m OWG), 332 (3x6.1m PSC slab), 341 (3x6.1 m PSC slab), 346 (3x6.10m span PSC slab), 347 (1x18.3m PG), 349 (2x45.7m OWG), 352 (2x30.5m OWG), 356 (1x30.5m OWG) between NKE-VKNR, 383B (1x61.0m OWG), 383C (1x61.0m OWG) between VKNR-PNYA section and Br. no. 54 (1x45.7m OWG), Br. no. 62 (2x30.5m OWG) between RXL-NKE section in connection with doubling of NKE-VKNR and GC work of RXL-NKE-GAH section. | 5.54 Cr. | 4.68 | LOA No. - ECR-CAO-C-N-ETN-117-19-20 dt.-13.03.2020 | M/S Jaimangla Construction, Bihar Tola - Ibrahimpur, Refinery Road, Begusarai- 851135. | - | 31.12.2023 | 0% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 204 | Fabrication, assembling, erection, launching of Girders of Br. No. 303 (2x45.7m OWG) and Br. No. 304 (2x12.2m Composite Girder), Transportation, erection girders of Major bridges 317 (10x6.10m PSC slab), 383B (1x61.0m OWG), 383C (1x61.0m OWG) between VKNR - PNYA section and Br. No. 54 (1x45.7m OWG), Br. No. 62 (2x30.5m OWG) RXL-NKE section and other associate works between Harinagar and Valmikinagar road station and RXL-NKE-GAH section in connection with doubling of NKE-VKNR and GC work of RXL-NKE-GAH section. | 10.95 Cr. | 13.68 | LOA No. ECR-CAO-C-N-ETN-119-19-20 dt. 21.07.2020 | M/S Pilcon Engineering, 16-19, Najaf Colony, Sadiqabad, Nagpur - 440030, Maharashtra. | 05.08.2020 | 30.09.2023 | 13% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 205 | Transportation, assembling, erection, launching girders of major bridges, 322 (5x30.05m OWG), 325(4x12.2m composite girder), 329 (2x30.5m OWG), 332 (x6.1m PSC slab), 341 (3x6.1m PSC slab), 346 (3x6.1m span PSC slab), 347 (1x18.3m PG), 349 (3x30.5m OWG), 351 (4x6.1m span PSC slab), 352 (2x30.5m OWG), 356 (1x30.5 OWG) of HIR-VKNR section and Br. no. 7, 7B1 of NKE-GAH section and its allied works in connection with doubling of NKE-VKNR and GC of NKE-GAH section. | 9.29 Cr. | 8.59 | LOA No. ECR-CAO-C-N-ETN-26-20-21 dt. 29.09.2020 | M/S Hi Tech Organisation -Kota, E-30 Road No. 2 IPIA Kota -324005, Rajasthan | - | 28.03.2022 | 0% | R. N. Roy, CE/C/N/MHX, Utakarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | Terminated |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|---|--|--------------------------|--|---|----------------------|--|------------------|---|------------------|
| 206 | Supplying, stacking, spreading, rolling of Pakur Range/Sahebganj loop machine crushed stone track ballast as per railway/RDSO specification on cess for Harinagar (Excl.) to Valmikinagar road station (Inc.) section in connection with doubling of Narkatiaganj-Vaimikinagar doubling project under Dy. CE/C/NKE. | 14.90 Cr. | 14.12 | LOA No. ECR-CAO-CN-ETN-38-20-21 dt. 24.12.2020 | M/s Jagdish and company - Mathura 91 RADHAORCHID MASANI ROAD MATHURA MATHURA- 281003 Uttar Pradesh, India | 30.06.2022 | 28.02.2024 | 20% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 207 | Manufacturing, fabricating,Installation of glued insulated joint 60Kg/52Kg (In situ) between Narkatiaganj-Valmikinagar in connection with doubling project of NKE-VKNR under jurisdiction of DY.CE/Con/NKE | 1.48 Cr. | 1.48 | CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-52-20-21/00922790033972 | M/s EDEN VINIMAY PRIVATELIMITED- KOLKATA 22 Strand Road Ground Floor,Kolkata -700001 West Bengal, India | 22.03.2022 | 30.03.2024 | 27% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 208 | Construction of foundation and substructure of major bridges 322(5x30.5m OWG), 352 (2x30.5m OWG) for double track on double D well foundation, sheet piling at Major Bridges of NKE-VKNR section and its allied works in connection with doubling of Narkatiaganj - Valmikinagar Road section). | 72.79 Cr. | 65.37 | ECR/CAO/CON/North/ETN-14-22-23 dated 11.08.2022 Online LAO 01530940059918 | M/S Dhariwal Bholeshanker JV, H.N.-193X, Bichhiya Jungle Tulsiram, P.O- PAC Camp, Gorakhpur (U.P.)- 273014. | - | 11.02.2024 | 0% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress |
| 209 | Design, Supplying, Fabrication, assembling and launching of BOW string girder and its associated Road works for Railway proton in connection with Construction of ROB in lieu of LC-56 at Sitamarhi | 7.75 Cr. | 7.75 | LOA No. ECR/CAO/CON/N/ETN-31-21-22 dated 02.03.2022. ECR/CAO/CON/WT/Agt/198 dated 28.05.2022 | Lord Vishnu Constructions Private Limited, 102A, Lotus Apartment, New Patliputra Colony, Patna- 800013 | 01.03.2023 | 01.03.2023 | 0% | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress. |
| 210 | Balance work such as Earthwork, blanketing, Widening of cess, Road work, Supplying and spreading ballast, BG track linking, transportation of P.way materials, dismantling of track, stacking of released materials and other ancillary works at NKE YARD (NKE-GAH line) and AMO-GAH section in connection with Gauge conversion of Narkatiaganj- Gaunaha section under Dy. CE/Con/NK | 18.03 | 18.03 | Online LAO 1530940075139 | BHOLESANKER ERECTION AND CONSTRUCTION PRIVATE LIMITED- GORAKHPUR | 13.04.2023 | 13.01.2024 | | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress. |
| 211 | Supplying and spreading of blanketing material and ballast , BG track linking on diversion of Br. No. 45, 54 and 62 of RXL-NKE section including transportation of P.way material,dismantling of track, stacking of released materials in connection with Gauge conversion of JYG-DBG-NKE-BKF, section. | 10.01 | 10.01 | LOA No: CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN- 36-22-23 / 00891750067769 Dated: 14/12/2022 | M/s A K CONSTRUCTION- BEGUSARAI BIHAT IBRAHIMPUR BEGUSARAI/BEGUSARAI- 851135 Bihar, India | 14.12.2022 | 28.10.2023 | | R. N. Roy, CE/C/N/MHX, Utkarsh Kumar, Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE | In progress. |
| 212 | Supply of 1,00,000 cum 50mm size machine crushed track ballast for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur for various projects under CAO/Con, ECR. | 13.27 | 14.29 | CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-49-21-22 Dt-09.05.22, Agt. No. ECR/CAO/Con/ WT/Agt/200 dt. 25.07.22 | M/s Otan Das & Co. Mining Pvt.Ltd. (PKR) | 17.07.22 | 08.05.2023/ 31.12.2023 | 58% | R.N.Roy, CE/C/N Ram Murti Meena, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Work in progress |
| 213 | Supply of 1,00,000 cum 50mm size machine crushed track ballast for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur for various projects under CAO/Con, ECR. | 13.68 | 13.85 | CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-01-22-23, Dt-19.05.22, Agt No. ECR/CAO/Con/ WT/Agt/199 dt. 14.07.2022 | M/S Mandhan Minerals Corporation (Pakur) | 22.05.22 | 18.05.2023/ 31.03.2024 | 72% | R.N.Roy, CE/C/N Ram Murti Meena, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Work in progress |
| 214 | Supply of 100000 cum ballast material from Bakudih quarry conforming to RDSO specification for the works under CAO/Con, E.C.Railway, Mahendrughat Patna | 13.68 | 13.86 | CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-02-22-23 Dt-19.05.2022 Agt No. ECR/CAO/Con/ WT/Agt/205 dt. 23.08.222 | M/S Hindustan Industries and mining corporation | 10.09.22 | 18.05.2023/ 31.05.24 | 60% | R.N.Roy, CE/C/N Ram Murti Meena, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Work in progress |

| SI No | Name of Works & Location | Estimate cost(Assessed cost of the work) Crore | Tendered Cost (in Crore) | Acceptance No. Date/Agreement No. Date | Agency | Date of work started | Original date of Completion/ Extended DOC. | Progress of work | Name of Officer in charge with address | Remarks. |
|-------|--|--|----------------------------------|---|--|----------------------|--|------------------|---|-------------------------------------|
| 215 | Supplying including loading , transportation , unloading of machine crushed track ballast (Pakur/Sahibganj area) as per Railway/RDSO's specification of track ballast IRS:GE-1, June'2004 with up-to-date correction slips and stacking the same at nominated place/location/stacks at Garhara Yard for B.G. Railway Track & loading the same into any type of railway wagons for various projects under CAO/Con/North, ECR. | 18.25 | 17.4 | LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-34-22-23 / 00999530066134 Dated: 19/11/2022. Agt. No. ECR/ECRNC/Civil/2022/0009 dt. 03.01.23 | M/s RAM NIWAS SINGH-BEGUSARAI | 16.02.23 | 18.11.2023/31.03.2024 | 79% | R.N.Roy, CE/C/N Ram Murti Meena, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Work in progress |
| 216 | Supply of 50,000 cum 50mm size machine crushed track ballast as per RDSO specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Bakudih /Barharwa/Taljhari for various projects under CAO/Con/N, ECR | 7.64 | 7.56 | LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-38-22-23 / 00882510066246 Dated: 21/11/2022 | M/s R J TRADERS-VARANASI | 13.12.22 | 20.05.23/ 30.01.2024 | 16% | R.N.Roy, CE/C/N Ram Murti Meena Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Work in progress. |
| 217 | Supplying of 50,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Japla for various projects under CAO/Con/North, ECR. | 10.48 | 10.06 | CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN- 39- 22-23 / 10114650066135 Dated: 19/11/2022 | M/s JYOTI CONSTRUCTION AND ENGINEERING PRIVATE LIMITED-BEGUSARAI | 19.02.23 | 18.05.23/ 30.04.2024 | 57% | R.N.Roy, CE/C/N Ram Murti Meena, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Work in progress. |
| 218 | Supplying of 50,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur siding for various projects under CAO/Con/North, ECR | 7.33 | 9.36 | CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-11-23-24 / 00863460087682 DT. 26.09.23 | M/s MASTER SUNDER DAS AND SONS-PAKUR | -- | 25-09-2024 | 49% | R.N.Roy, CE/C/N Ram Murti Meena, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Execution of agt. is under process. |
| 219 | Flash Butt Welding of 60Kg/52kg (90/72 UTS) New/S.H rails/rail panels of all lengths using road-cum-rail mobile flash butt welding plant for various Construction/ projects of East Central Railway under Chief Administrative Officer/ Construction/North/ East Central Railway. | 7.69 | 7.61/11.35 (1st variation value) | ECR/CAO/Con/TS/03/16/0199/FBW/ TS dt. 06.01.2017 | The India Thermit Corporation Ltd., 84/22, Fazalganj, Kanpur-208 012 | 12.01.17 | 17.11.20/ 31.10.23 | 80% | R.N.Roy, CE/C/N Ram Murti Meena, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur | Work in progress |