
	EAST CENTRAL RAILWAY (Construction Organisation)	Office of the Chief Admn. Officer (Con) Mahendrughat (1 st Floor) Patna-800004
No ECR/CAO/Con/WT/ North/CTE Statement/		Dated 09.07.2024

**Dy. CVO (Eng),
East Central Railway,
Hajipur.**

Sub:- CTE Statement for the works costing more than Rs. 1 Crore under CAO/Con/North, ECR, MHX, Patna for quarter ending June- 2024.

CTE Statement for the works costing more than Rs. 1 Crore under CAO/Con/North, ECR, MHX, Patna for quarter ending June- 2024 has been prepared based on field progress report and sent herewith for kind information and necessary action please. Soft copy also is being mailed.


09/07/2024

(Mintu Kumar)

Dy. Chief Engineer Con)/North
For CAO/Con/North.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
1	Construction of station building, platform and S&T complex at Kusheshwar Asthan and manned L.C. gates between Biraoul-Kusheshwar Asthan in connection with construction of New line between Sakari- Hasanpur Road.	6.57	7.33	W/C/247/SPJ/1/TN-4 (1) of 11-12 (Open) Dt 20.04.12 ** Dy CE/Con/1/SPJ/43 dt. 31.07.12	M/s Roy Construction, At- Hajipur, PO- Pipra Dewas, Distt.- Begusarai (Bihar).	14.04.13	19.04.2013 30.06.2017	20%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Dinesh Kumar, AEN/C/SPJ	DOC extension sought from contractor.
2	Linking BG track manually linking level crossing spreading of ballest, unloading of 52kg rail etc.bet.Biraoul (excl)-Kusheshwar Asthan(incl)	2.01	2.18	W/C/815/II/DBG/WT/09-10/17 Dt 29.11.10 ** DCE/Con/II/DBG/ Agt/09-10/03 dt.18.3.10/ 05.02.11	M/s Kamal kumar Jain,PO-Saram ,Distt-Bokaro (Jharkhand)	11.02.11	28.05.2011 30.10.2018	40%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Dinesh Kumar, AEN/C/SPJ	DOC extension sought from contractor.
3	Balance work (i.e. construction of 3 nos. gate lodges, approach road of 22 nos. LCs, etc. at JNKR, BNKI, Rupuli Halt & Harpati Halt, FOB at BNKI, shifting of P/F sheds, etc. w at JNKR between Dauram Madhepura to Banmankhi .	5.84	8.21	W/C/247/SHC/II/Tender/ no 09 of 2010-11 (Open) Dt 13.01.12 ** ECR/CAO/Con/WT/ Agt/34 dt. 30.06.13	M/s J.S. Company,At+Po.- Bihat,distt.- Begusarai.	15.03.12	12.10.2012 27.06.2019	87%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kumar Arya, AEN/C/SPJ	DOC extension sought from contractor.
4	Miscellaneous work of platform and passenger amenities work at BNKI, SRSI, KTNR, PRNC and Alinagar Tola haalt, earth work in cess repair, trolley refuges, approach road of LC around gate lodges etc, between Banmankhi to Purnea.	9.89	10.68	ECR/CAO/WT/07/N/13-1 4/17233 Dt 12.11.14 ** ECR/CAO/Con/WT / Agt/78 dt 25.02.2015	M/s Ganga Construction co. At-Just East of Deepshikha Cinemaa, Ist lane, Vishwanath Nagar, PO & Distt.- Begusarai.	26.11.14	11.08.2015 15.04.2019	100%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kumar Arya, AEN/C/SPJ	completed
5	Linking BG track manually including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52 kg rail, spreading of PSC sleepers, linking and packing of BG points crossing etc. of Banmankhi to Bihariganj stations.	7.13	6.22	ECR/CAO/C/WT/04/N/16 -17/8978 Dt 30.06.16 ** ECR/CAO/Con/WT/Agt/1 1 dt.08.09.2016.	Surendra Prasad, Paras Nagar, Bagha, West Champaran- 845101.	01.07.16	29.12.2016 15.05.2022	77%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kumar Arya, AEN/C/SPJ	Final bill send to MHX for payment.
6	Balance work of earthwork in filling in embankment, L-xing, trolley refuges, construction of major bridges, minor bridges, station building, miscellaneous work etc from Banmankhi to Bihariganj in connection with gauge conversion work.	18.89	18.36	ECR/CAO/C/N/ETN-48-17 -18 Dt 12.03.18 **ECR/CAO/Con / WT/ Agt/104 dt.04.06.2020	M/S. Subhash Kumar Yadav, Satkar Nagar Colony, PO-Lalapur Bhader, PS-Kahalgao, Bhagalpur-813203	04.02.20	19.10.2020 31.05.2024	80%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kumar Arya, AEN/C/SPJ	work In progress
7	Earth work, blanketing, level crossing, construction of new station building and platforms at Rambhadrapur and Hayaghat station etc. in connectionwith diversion of major bridges No.14,15,15A,16 & 17 of SPJ-DBG section.	37.96	39.62	ECR/CAO/C/wt/46/N/15-16/11003 Dt 10.11.16 ** ECR/ CAO/ Con / WT/ Agt/22 dt. 28.02.17	Hari Construction & Associates Private Limited, At & PO- Keshawe, Distt- Begusarai.	16.12.16	09.11.2018 31.01.2025	75%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kumar Arya, AEN/C/SPJ	Work in progress.
8	Earth work, blanketing, and construction of 09 Nos. minor bridges, 03 Nos major bridges (Open foundation) & 01 No. major bridge (well foundation) from Km.0 to 15 between SPJ- RBZ in connection with SPJ- DBG doubling.	53.01	56.37	ECR/CAO/C/WT/41/N/10 731 Dt 20.10.16 ** ECR/ CAO/ Con / WT/ Agt/23 dated 28.02.17	Hari- Triveni (JV) Hari Construction & Associates Private Limited, At & PO- Keshawe, Distt- Begusarai.	18.12.16	19.10.2018 31.03.2024	89%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kumar Arya, AEN/C/SPJ	Work in progress.
9	Left over work for construction of station building, platform, S&T complex, gate lodge & FOB etc. at Harnagar in connection with SKI- HPO new line.	8.03	8.81	ECR/CAO/C/WT/71/N/03 80 Dt 28.09.2016 ** ECR/ CAO/ Con / WT/ Agt/20 dated 30.12.16	M/s Ganga Construction co. Vishwanath Nagar, PO & Distt.- Begusarai.	17.10.16	27.3.2017 30.06.2024	85%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Dinesh Kumar, AEN/C/SPJ	Work In progress
10	Construction of S&T building, passenger amenities and other misc. works i.e. providing and fixing lifting barrier at level crossing, construction of gate lodge, staff quarters, platform wall etc. between Samastipur- Darbhanga station in connection with SPJ- DBG doubling.	40.32	42.04	ECR/CAO/C/WT/16/N/16 -17/10731 Dt 20.10.2016 ** ECR/CAO/Con / WT/ Agt/24 dt.28.02.17	Kumar Heights Private Limited, 302, Hem Plaza, Freser Road, Patna-800001.	08.12.16	19.07.2017 31.03.2024	87%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kr Arya, AEN/C/SPJ	work In progress
11	Construction of sub-structure of major bridge No. `14 & 15 on well foundation and earth work in filling and blanketing from Km.15.0 to 21.0 between KSP- HYT in connection with SPJ- DBG doubling.	44.75	53.92	ECR/CAO/C/N/ETN-35-16 -17 Dt 15.06.2017 ** ECR/CAO/Con / WT/ Agt/35 dt.19.01.2018	Hari- GPT (JV) At & PO- Keshawe, Distt- Begusarai.	29.04.18	14.12.2018 30.06.2024	55%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kr Arya, AEN/C/SPJ	work In progress
12	Construction of S&T building, and other misc. works at Samastipur & Darbhanga station in connection with SPJ- DBG Doubling.	2.73	3.01	ECR-CAO-C-N-ETN-25-16-17/889 Dt 20.02.2017 ** ECR/CAO/Con / WT/ Agt/12 dt.18.7.17	Mahnar Infratech Pvt. Ltd, House No.275, Road No.5, Rajput Nagar, Hajipur.-844101	05.08.17	19.06.2017 30.01.2021	70%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kr Arya, AEN/C/SPJ	DOC extension sought from contractor.
13	Linking of BG track manually, linking level crossing, unloading,spreading stone ballast, leading and unloading of 52/60kg. Rail, PSC sleeper etc. in Jagdishpur and Benipur yard in connection with SKI- HPO new line work.	1.41	1.41	ECR/CAO/C/N/ETN-47-16 -17 Dt 04.04.2017 ** ECR/CAO/Con / WT/ Agt/10 dt.18.7.17	Jagriti Construction, At & PO- Bihat, Zero Mile, Tola- Gurudasapur, Begusarai	15.04.17	03.08.2017 30.06.2024	65%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/1/SPJ, Arbind Kr Arya, AEN/C/SPJ	DOC extension sought from contractor.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
14	Linking of BG track manually, linking level crossing, supplying unloading & spreading of stone ballast, loading and unloading of 52/60kg. Rail & PSC sleeper etc. in connection with permanent diversion for Br.no.14,15,15A,16 & 17 in SPJ-DBG section	9.5	10.33	W/C/247/SHC/II/Tender no 19 of 2007-08 (Open)/322 Dt 04.11.2019 ** ECR/CAO/Con / WT/ Agt/09 dt.28.07.2016	M/s R.N.Jha, At & PO- Bihat, Ratan Chowk, Begusarai.	28.12.17	17.05.2017 30.06.2023	70%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Arbind Kr Arya, AEN/C/SPJ	Work In progress
15	Earth work, blanketing, and construction of 11 Nos. minor bridges, from Km26 to 38 between HYT-TLWA-LSI-DBG stations in connection with doubling of SPJ- DBG section.	35.6	39.61	ECR/CAO/C/N/ETN-48-17 -18 Dt 12.03.18 ** ECR/CAO/Con / WT/ Agt/12 dt.04.7.2018	PCPL & RK- JV, Rajlakshmi Palace, Sursand, Sitamarhi-883331	21.04.18	11.06.2019 09.08.2024	90%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Arbind Kr Arya, AEN/C/SPJ	Work In progress
16	Linking BG track manually, Linking level crossing, Unloading and spreading of stone ballast, leading and unloading 52 kg/60kg rails and PSC sleepers, spreading of PSC sleepers, linking and packing of BG track, PG Pts. & Xings etc. from SPJ (Excl.) to DBG (excl.) . in connection with doubling of Samastipur -Darbhanga section.	11.94	12.04	ECR/CAO/C/N/ETN-37-17 -18 Dt 23.12.17 ** ECR/CAO/Con / WT/ Agt/45 dt.23.3.2018	J.S.& Co. At & PO- Bihat, Ratan Chowk, Begusarai	30.12.17	22.12.2019 22.12.2023	65%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Arbind Kr Arya, AEN/C/SPJ	Sent H Q for clouser
17	Construction of sub-structure of Major Br. Nos. 15 A, 16 & 17 on well Foundation and Earthwork in filling & Blanketin from Km. 21.000 to Km. 26.185 between Hayaghat - Thalwara stations in connection with SPJ-DBG doubling.	53.17	57.33	ECR/CAO/C/N/ETN/34-1 8-19 dt 22/02/19 ** ECR/CAO/Con/WT/Agt/5 5 dt. 28.06.19	Hari Construction and Associates Pvt. Ltd., At. & Po.- Keshawe, P.S.: Barauni, Distt.: Begusarai, Bihar -851134	18.01.23	21.02.2020 20.08.2024	60%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Arbind Kr Arya, AEN/C/SPJ	Work In progress
18	Construction of S & R building, Passenger amenities and other Miscellaneous work I.e. Providing and fixing, Lifting Barrier at level crossing, Construction of Gate Lodge, Staff Quarters, Platform, Platform Shed, FOB, approach Road at Stations & Level Crossings etc, between Kakarghati - Shisho stations in connection with a new Bye-Pass Line from Kakarghati to Shisho (excluding Darbhanga Junction)	-	26.91	ECR-CAO-C-N-ETN-87-19-20/00863610018914 dt 11/05/20 ** ECR/CAO/Con/WT/Agt/1 36 dt. 09/10/2020	M/s R N Jha - Siliguri, Bihat, Ratan Chowk, Begusarai, Bihar, Siliguri-851135, WB, India	11.12.20	10.05.2021 31.10.2024	60%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Dinesh Kumar, AEN/C/SPJ	Work In progress
19	Construction of substructure of Major Br. No. 30 (7 x 12.20 m -Composite Girder) on Pile Foundation & Construction of Major Br. No. 35 (6 x 6.10 m - PSC Slabs) and Br.No. 2 (3 x 6.10 m - PSC Slabs) on Open/Raft Foundation, Construction of deck Slabs, Construction of retaining wall, etc. works between Kakarghati & Shisho stations in connection with Construction of Darbhanga Bye-Pass Line.	-	40.63	ECR-CAO-C-N-ETN-9-20-2 1/01020480025602 dt 14/09/20 ** ECR/CAO/Con/WT/Agt/1 48 dt. 08/12/2020	M/s JYOTI S P MALIK JV-KOLKATA 34 A, METCALF STREET 4TH FLOOR KOLKATA KOLKATA- 700013 West Bengal, India	05.02.21	13.03.2022 30.06.2024	89%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Dinesh Kumar, AEN/C/SPJ	Work In progress
20	Earthwork Blanketing and Construction of 16 nos RCC Bridges & 01 no RUB(RCC Box) from Km 0.000 to 9.840 between KKHT (DBG-SKI Section) to Shsho (DBG-SMI section)	-	42.97	ECR-CAO-C-N-ETN-77-19-20/00868500016426 dt 27/02/20 **ECR/CAO/Con/WT/Agt/ 154 dt. 08/02/2021	M/S Bateshwar Singh Bihat Tola jagir Begusarai - 851135	16.01.21	31.07.2022 30.06.2024	75%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Dinesh Kumar, AEN/C/SPJ	Work In progress
21	Supplying, fabrication, erection and launching of 45.7m OWG for Br. No 1(4 of 45.7 m) on Burhi Gandak river between Samastipur & Kumtapur Stations in Connection with doubling of SPJ-DBG section in Samastipur Division of East Central Railway.	-	10.47	ECR-CAO-C-N-ETN-108-19 -20/853600015321 dt 10/02/20 ** ECR/CAO/Con/WT/Agt/1 48 dt. 08/12/2020	M/s Bimal Roy Alipurduar Old Station Road Alipurduar 736121 West Bengal, India	10.10.20	15.04.2021 31.12.2022	85%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Arbind Kumar Arya, AEN/C/SPJ	Work In progress
22	Fusion Welding of 13/39/130/260 meters length 60 Kg/52Kg rails by SKV process in Samastipur-Darbhanga doubling Project.	-	1.94	ECR-CAO-C-N-ETN-23-19-200/00854630005607 dt 27/08/19 ** ECR/CAO/Con/WT/Agt/1 33 dt. 14/10/2020	M/s The India Thermit Corporation Limited-Kanpur 84/22 Fazalganj Kanpur-208012 UP	08.09.20	26.08.2021 31.10.2024	60%	Shri Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Arbind Kumar Arya, AEN/C/SPJ	Work In progress
23	Supplying, fabrication and erection of welded /riveted open web steel girders on Br. No 15(10x45.72) in connection with Hasanpur road - Kusheshwar Asthan new line project.	13.97	12.51/18.72	30.01.2015/ ECR/CAO/Con/WT/Agt/1 8 dated 13.06.15	Joyti Forge & Fabrication, Col. J. Ali Road, Lakhtokia, Guwahati- 781001	15-02-2016	31-7-2024	95%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	WORK UNDER COMPLETION
24	Foundation, substructure & superstructure of major Bridge No. 21 (3x45.7m OWG) and bridge No. 25 (2x45.7m OWG) on well foundation between Kaurahi - Husheshwar Asthan in connection with construction of new line project between Sakari Hasanpur Road.	22.39	28.21	15.05.2015/ ECR/CAO/Con/WT/Agt/1 8 dt. 30.07.15	Hari GPT (JV) C/o Hari Construction & Associate Private Ltd., At & PO-Keshawe, Begusarai, Bihat -851101	10-1-2016	30-09-2024 (under process)	80%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	WORK UNDER COMPLETION
25	Construction of platform, pp shelter ,approach road and balance work of station building at Bithan , construction of RUB No.6A & 9A balance work of minor Bridge No.7,8 & 9 and other miscellanies work between Hasanpur Road to Bithan in connection with construction of new Railway line between Sakri - Hasanpur Road.	6.8	7.41/8.75	19.11.2018 / ECR/CAO/Con/WT/Agt/3 5	M/s Surendra Prasad Singh, Sarvodaya Nagar, Begusarai	22-11-2018	31-12-2023	75%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	WORK IN PROGRESS

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
26	Earth work from private land in filling for new embankment, trolley refuges and ditches near toe line, supply and pitching of stone boulder, provision of blanketing, construction of minor bridges (No. 16,17,18,19,20,22,,23,26 & 27 and RUB no. 15A,17A,18A,20A,23A,25A,26A & 27A, deck slab for major bridge no. 24 and left over work between Km 13.00 to Kusheshwar asthan (excluding) in connection with Sakri - Hasanpur road new line construction project.	66.76	71.47	26.02.2019/ ECR/CAO/Con/WT/Agt/5 3 Dt 14.06.2019	Fulena Construction(p) Ltd. Sri Krishna Nagar, Begusarai - 851101	01-04-2019	31-05-2025	33%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
27	Supplying, fabricating, transportation and fixing Galvanized H-beam sleepers and linking of BG track on girder bridges with H- Beam sleepers and track fittings on Bridge no. 15 (10 x 45.70m), Br. No. 21 (3 x 45.70m) & Br. No. 25 (3 x 45.70m) as per RDSO approved drawing in connection with Sakri - Hasanpur Road new Railway line project.	4.13	3.77	28.01.2020	M/s Eastern Hardware Mart - Kolkata, 135A BRB Basu road 1st floor Kolkata- 700001 (WB)		29-07-2020		Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work can not Started.
28	Miscellaneous civil works in connection with yard remodeling of Hasanpur road station, construction of RUB no. 5A,16A,24A,24B,& other left over miscellaneous civil works in Hasanpur Road (including) - Kusheshwar asthan (Excluding), section in connectoopen with Sakri - Hasanpur road new line project.	23.93	28.53/39.03	12.08.2020/ ECR/CAO/Con/WT/Agt/1 39 Dt 11.11.2020	M/S Fulena Construction(p) Ltd. Sri Krishna Nagar, Begusarai - 851101	24-08-2020	30-06-2024	73%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
29	Linking BG Track, supplying and spreading of ballast from railway wagon, unloading of 260R rail panel, spreading of PSC sleeper, linking and packing of points and crossings etc. between Km 0.00 to Km 18.425 including Hasanpur Road and Bithan sataion yard in connection with Sakari - Hasanpur Road.	19.5	15.9	21/09/2022 ECR/ECRNC/CIVIL/2022/ 0001 Dt - 22/12/2022	Jyoti Construction and Engineering priwet limited, Begusarai, At + PO- Papraur PS- Barauni, Begusarai Bihar]- 851210		30.08.2024	87%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
30	Supplying, fabrication and erection of welded/riveted open veb steel girders on Br. No. 18(4x45.7m) Br. No. 20 (4x45.7m), Br. No. 23(4x45.7m) and steel plate girder/composite stee plate girder on Br. No. 3(8x12.2m) and Br. No. 8x12.2m) in connection with Khagaria - Kusheshwar Asthan new lines project.	21.59	19.58/23.30	09.11.2012/ ECR/CAO/Con/WT/Agt/3 3 Dated 29.04.2013	Joyti Forge & Fabrication, Col. J. Ali Road, Lakhtokia, Guwahati- 781001	01-12-2012	31-12-2020	100%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Completed (final bill measurment under progress)
31	Construction of sation building, Platform and S&T complex at Kamathan and Alauli station and construction of Bridge No. 26 (5x12.2m composite girder) on pile foundation at km 17 and other miscellaneous civil works in connection with Khagaria - Kusheshwar Asthan new rail line construction project.	6.64	7.23/8.79	11.01.2016 / ECR/CAO/Con/WT/Agt./0 3/North/16-17 dt. 10.05.2016	Budha Infrastructure Pvt. Ltd, Mondiar tola , Mokama Ward No. 13 Pathak Gat Patna	10-03-2016	30-4-2022	100%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Completed (final bill measurment under progress)
32	Fabricating, supplying and fixing in position Galvanized steel channel sleepers on Br. No. 3(8x12.2m), Br. No. 6(8x12.2m), Br. No.18(4x45.7m), Br. No.20(4x45.7m), Br. No.23(4x45.7m) in connection with Khagaria - Kusheshwar asthan new lines project.	3.51	2.91/3.64	08.04.2013/ ECR/CAO/CON/WT/Agt/4 6 DT. 07.08. 2013	M/s Jaimangla Construction, Begisarai	01-09-2014	31.03.2024	95%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
33	Balance work of construction of Signal and telecom complex building at Khaagaria, earthwork in embankment, sub bank and ditches near toe of formation & other miscellaneous work from Km. 0.00 to Km 10.00 in connection with Khagaria - Kusheshwar Asthan New BG Rail Line project."	7.42	6.58/8.14	01.12.2017/ ECR/CAO/Con/WT/Agt/3 9 dt. 14.02.18	M/s Swata Construction, At & PO-Bihat, Tola Khemkaranpur, Begusarai, Bihar-8551135	02-01-2018	31.10.2024	75%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
34	Balance work of Earthwork in formation, trolley refuse & other related works from Km. 10 to 13, blanketing wrok from Km.11.5 to 20.0, costruction of subway in Alauli yard and other miscellaneous work in connection with construction of new BG Railway line Project between Khagaria and Kusheshwar Asthan."	16.61	15.74	01.12.2017/ ECR/CAO/Con/WT/Agt/3 8 dt. 12.02.18	M/s Sunil Kumar, At & PO- Bihat, PS-Barauni, Begusarai.	01-12-2017	31-1-2024	72%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
35	The work of "Linking of track, points & crossing in yard and ancillary works and other miscellaneous items from 07 Km to 20 Km in connection with Khagaria - Kusheshwar Asthan new BG Rail line Project."	6.06	6.695/7.22	17.10.2017/ ECR/CAO/Con/WT/Agt/2 8 dt. 02.01.18	M/s R. N. Jha, Pramila Apartment, Desh Bandhura Para, Siliguri-734004	8-11-2017	31-10-2023	95%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
36	Balance work of earth work in formation in Km 16.00 to 19.00, trolley refuges, construction of RUB No. No. 6, 7 & 8 station approach road at Kamathan & Alauli, and other related work in connection with Khagaria - Kusheshwar Asthan new Railway Project.	9.25	9.79/12.55	13.12.2018/ ECR/CAO/Con/WT/Agt/3 6 dt. 30.01.2019	M/s Sunil Kumar, At & PO- Bihat, PS-Barauni, Begusarai.	22-12-2018	31-10-2023	85%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	
37	Hydrological study for stability/suitability of proposed new single rail alignment from Alauli to Kusheshwar Asthan in connection with construction of new BG line from Khagaria to Kusheshwar Asthan.	4.29	4.29	20.06.2019/ ECR/CAO/Con/WT/Agt/7 9 dt- 09.12.19	UTES LIMITED, RITES Bhawan, No.1, sector-29, Gurgaon-122001	31-01-2019	30-9-2022	100%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Completed

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
38	Balance miscellaneous civil works in khagaria (including) - Alauli (including) section and miscellaneous civil works for Goods Wharf and Goods handling facilities at Alauli station in connection with Khagaria - Kusheshwar asthan New line project.	38.298	39.36	28.01.2022/ ECR/CAO/Con/WT/Agt/1 84 DT-30.03.2022	M/S Jyoti Tribeni JV-Patna, A/3 Vivekanand Park Lane A, SE Patliputra colony Patna 800013	13-02-2022	20.01.2024	65%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
39	Supply and stacking Pakur range/ Sahebganj loop machine crushed stone tarck ballast as per Railway/RDSO specification on cess from Kmathan (including) to Alauli (including) in connection with Khagaria - Kusheshwar Asthan	8.018	7.76	ECR/CAO/CON/WT/AGT/ 89 DT-25/02/2022	Jyoti Construction and Engineering privet limited, Begusarai, At + PO- Papraur PS- Barauni, Begusarai Bihar)- 851210	05-01-2020	30-11-2023	89%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
40	Construction of foundation and substructure of Important bridge No. 10 (15x61m Span) at Km 41 in connection with construction of proposed 2nd bridge across river Kosi as a part doubling between Katareah and Kursela in Barauni - Katihar section	33.47	40.95	23.10.2015/ ECR/CAO/CON/WT/Agt/1 4 DT. 23.06.15	Narain Das Construction Pvt. Ltd. , 14/441, Vinodpur, Katihar, 85,41,05	10-12-2015	31-05-2021	100%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Completed
41	Construction of RRI and other Signal Building, Earthwork for Platform & Roads, 6.10m wide Foot Over Bridge, Passenger Platform, Platform Shelter, Yard Drains, Coach Washing Pit, Approach Road etc in Barauni Yard and construction of Gate Lodges and other S&T buildings between Barauni to Bachhwara.	57.05	47.21	00868500083493 Dt. 03.08.2023	M/S Bateshwar Singh, Bihat, Tola-Jagir, Begusarai, Bihar-851135	23-09-2023	02-02-2025	10%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
42	Earth work & Blanketing for railway Formation work, Minor bridges, 03 No. Composite girder bridges of 12.20m span each, One No. 3.0M wide Foot Over Bridge extension, Passenger platform, Yard drains, retaining wall, Staff quartersetc between Barauni - Bachhwarasection of Sonapur division of EC railway.	154.02	130.22	01238810092252 DT-02/12/2023	M/S Jyoti Infra JV - Patna	06-12-2023	01-06-2025	2%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
43	Construction of ROB (3x24m, Railway Portion) in lieu of level crossing No. 1/Spl. Between NNA - KTRH Section	6.08	7.36	14.08.2015/ ECR/CAO/CON/WT/Agt/3 5 DT. 13.01.16	M/s Sunil Kumar, Bihat, Begusarai	4-12-2015	31-03-2024	60%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
44	Provisioning of foot over bridge and left over work between Begusarai - Karhagola Road in connection with doubling work of Barauni - Katihar section	3.74	3.95	12.02.2015/ ECR/CAO/Con/WT/Agt/8 0 dt. 18.03.15	M/s R. K. Singh, House No. B/1 sector - D/1 Kankarbagh Patna	01-08-2015	30-04-2021	60%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
45	"Construction of Barrack, Road, Drain and residual work of Administrative building Staff Canteen, Staff Quarters (Type-II = units, Type-III=56 units, Type - IV =03 units & Type -V = 02 units), other offices etc. and other miscellaneous work in connection with setting up of new 11 BN/ RPSF battalion at Garhara."	19.02	23.09/33.21	16.10.2017/ ECR/CAO/Con/WT/Agt/2 9 dt. 03.01.18	M/s Surendra Prasad Singh, Sarvodaya Nagar, Begusarai	04-11-2017	30-4-2024	98%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
46	Construction of PEB type intermediate overhauling shed (35m x 20m) with Provision of Granty, Pathway etc. for EOT crane (10T Capacity) ,road work, RCC box culvert, boundary wall, office building, track work and other miscellaneous work at Sanastipur.	4.1	4.32/5.06	21.08.2018/ ECR/CAO/Agt/22 dt-16.11.2018	M/s Sunil Kumar, Bihat, Begusarai	10-12-2018	30-07-2022	80%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
47	Miscellaneous Civil works in connection with yard remodeling, construction of S&T building, FOB, Platform, approach, retaining wall, PF shed and other miscellaneous work at Barauni bye pass station in connection with improvement of traffic facilities.	10.193	11.77/14.33	01.12.2020/ ECR/CAO/Con/WT/Agt/1 56 DT-15.02.21	M/s Swata Construction, At & PO-Bihat, Tola Khemkaranpur, Begusarai, Bihar-8551135	22-12-2020	30-9-2024	82%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
48	Supplying of portion and welding of 60Kg/52Kg (New/SH, 90/72 UTS) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-2012 with contractor's materials, labours and T&P etc. including welding supervisor complete in the jurisdiction of Dy. CE/Con/II/SPJ	2.66	2.66	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-NETN-15-2223 /00854630060491 DT-24.08.2022	M/S The India Thermit Corporation Limited KANPUR 84/22 Fazalganj Kanpur 208012 (UP)	-	23-08-2023	-	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	
49	Construction of substructure of Major Bridge No.16 UP(4x61m span-OWG) on well foundation, Earthwork, Blanketing &Boulder Pitching in approaches, Transportation, Erection andLaunching of 61.0 m span open web girder and other associated works of Major Bridge No. 16 UP (4x61m span-OWG) at Km 128/8-10 inconnection with rebuilding of Bridge No-16 UP between Khagariaand Umeshnagar in Sonpur division.	59.847	54.995	05.10.2023	M/s HARI CONSTRUCTION AND ASSOCIATESPRIVATE LIMITED-BEGUSARAI KESHAWE BARAUNI BEGUSARAI- 851134	05-11-2023	04.10.2025	2%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
50	FLS for Barauni - Bachhwara (16 Km) 3rd & 4th line including Barauni yard remodelling and extended upto Rajendra Pul for provision of 3rd line.	2.46	2.43	ECR/CAO/CON/WT/AGT/ 149 DT 25.01.2021	M/S Matrix Geo Solution Privet Limited Delhi	04.11.2020	13.06.2021/	50%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
51	Final Location Survey (FLS) for New Line between Laheriyasarai - Saharsa stations (approx-100.0 KMs.) via Jamalpur and Mushariya, carrying out detail Engineering survey including leveling, alignment, soil exploration, preparation of plans, L-sections, GAD plans of Bridges etc., bill of quantities, preparation of detailed project report and other related ancillary activities in connection with Final Location Survey for New Line between Laheriyasarai - Saharsa stations.	2.3	1.71	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-NETN-60-22-2 3/00926540074550 DT-03.04.2023	M/S MS ANAND RAJ CONSTRUCTION, PATNA Dated - 03.04.2023	25.04.2023	03-08-2023	50%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
52	Carrying out Final location survey for construction of proposed 3rd & 4th line between Chhapra-Kacheri- Sonpur-Muzaffarpur-Samastipur-Bachhwar- Barauni-Katihar(excl. Barauni - Bachhwara section) and Hajipur-Bachhwara (via SPP)section 450.0 Kmin Sonpur Division of ECR	8.54	6.69	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-NETN-59-23-2 4/10242870097461 DT-13.02.2024	M/S ARDANUY ENGINIERIA S A DELHI	06.03.2024	13.11.2024	30%	Shri Mahboob Alam CE/C/NC/MHX, Avinash Sahani Dy.CE/C/II/SPJ Vinod Kumar XEN/Con/SPJ	Work in progress
53	Supply Febrication and erection of 30.5m and 45.7m span of open web steel girder (25 ton)loding standared Br. No. 123 (2x30.5m) at Km.151/4-5, Br. No. 113&114 (3x30.5m)at Km. 146/14 147/2 Br.No. 92 (1x45.7m) Km. 139/11-12Br. No. 88 (2x30.5) Km. 138/5-6 between Forbesganj - Narpatganj) Br. No.73 (4x30.5m) at Km. 131/4-7Between Narpatganj Lalit pur Br.No.52 (2x45.7 at Km. 120/1-3 between lalitpur Pratappganj Br.No. 38 (3x30.5m) at Km.111/10-12 between Pratappganj Raghopur Br. No. 19A (1X30.58M) AT km. 60/1-2 between Garhbaruri - Supaul in connection with gauge conversion work from Saharsa to Forbisganj.	24.21	20.99	ECR/CAO/Con/WT/108/N orth/ 4710 dt. 11.12.2012 ECR/CAO/Con/WT/Agt/5 0 Dt 28.10.13	JYOTI FORGE & Fabrication	30.12.12	30.06.2022	100%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work completed. Final variation & Final bill is under process.
54	Supply,Fabrication & Launching of Plate Girder, FOB & PF shed in connection with Gauge conversion work from Saharsa-Forbesganj section in Samastipur Division of East Central Railway	5.03	6.28	ECR/CAO/Con/WT/27/No rth/14-15/1853 dt. 27.04.2015 ECR/CAO/Con/WT/Agt/3 2 dt 07.12.2015	M/s Bimal Roy	08.09.2015	30.06.2022	100%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work completed. Final variation & Final bill is under process.
55	Balance earth work in Saraigarh-Raghopur section, balance work on 7 Nos major bridges with pile foundation, 3 Nos Major bridges as RCC box, 1 No major bridge substructure above well foundation and balance work on 47 no. minor bridges in between Saraigarh to Forbesganj in connection with Gauge conversion work from Saraigarh to Forbesganj	25.5	31.72	ECR/CAO/Con/WT/E-Ten der/North/42/16-17/3438 dt.17.07.2017 ECR/CAO/Con/WT/Agt/1 9 Dated09.10.2017	M/s R.N. Jha	10.10.2017	30.06.2022	100%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work completed. Final variation & Final bill is under process.
56	Balance work of construction of Major Bridge on well foundation in between Saraigarh - Forbesganj section in connection with gauge conversion work between Saharsa - Forbesganj section of Samastipur division of E. C. Railway.	7.05	6.74	ECR/CAO/Con/WT/E-Ten der/North/43/17-18/5706 dated 17.11.2017. ECR/CAO/Con/WT/Agt/0 1 Dated05.04.2018	Kumar Piyush Construction Pvt.Ltd	24.11.2017	28.02.2024	98%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work completed. Final variation & Final bill is under process.
57	Provision of infrastructure related with mining of level croisiing between SHC-FBG blanketing work between SHC-SRGR section other misc. work related with GC work of SHC-FBG section	39.28	43.13	ECR/CAO/Con/WT/E-Ten der/North/53/17-18/2515 dated 10.05.2018. ECR/CAO/Con/WT/Agt/1 5 Dt. 13.07.2918	Dooars Consruction Co.	15.05.2018	31.07.2024	93%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work in progress
58	Construction of foundation and substructure of major bridges on well foundation and its allied work between Saraigarh-Forbesganj section in connection with gauge conversion work between Saharsa-Forbesganj section of Samastipur division of E.C. Railway	68.36	73.73	ECR/CAO/Con/WT/E-Ten der/North/80/19-20/556 dtd 23.01.2020 ECR/CAO/Con/WT/Agt/1 30 Dtd 09.10.2020	S.P. Malik and North Bihar (JV)	27.02.2020	30.06.2024	95%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
59	Supply of portion and welding on 60kg/52kg/90R (New/SH.90/72 UTS) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-2012 with contractor's materials, labour, T&P etc. including welding supervisor complete between Saraigarh -Forbesganj section of Samastipur division of E.C. Railway"	4.91	3.93	CAOP-C-HQ-ENGINEERING /ECR-CAO-C-N-ETN-84-19 -20/00854630016056 Dtd 20/02/2020 ECR/CAO/Con/Wt/Agt/ 13 8 dated 12.11.2020	The India Thermit Corporation Ltd	08.06.2020	30.06.2024	17%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
60	Supplying and laying boulder in wire crates and pitching on slopes and its allied in work as protection scheme of embankment between Saraigarh & Forbesganj section in connection with Gauge Conversion work of Saharsa-Forbesganj section of Samastipur Division of East Central Railway	46.45	64.49	ECR/CAO/Con/WT/E-Tender/North/113/19-20/120 3 Dtd 25.02.2020 ECR/Cao/Con/WT/Agt/11 3 Dt. 24.08.2020	Bateshwar Singh	10.03.2020	30.06.2024	87%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
61	Supplying fabrication, erection and launching of 45.7m. OWG for (Br. No. 13, 33, 41, 92), 30.5m OWG for (Br. No. 99, 107, 111, 118, 121A) fixing of bearing and other associate work in connection with gauge conversion work of Saharsa-Forbesganj section of Samastipur Division of East Central Railway."	16.91	19.49	ECR-CAO-C-N-ETN-85-19-20/853600015328 Dtd 10/02/2020 ECR/CAO/Con/WT/Agt/1 47 Dtd 28.12.2020	M/s Bimal Roy	05.06.2020	30.06.2023	100%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work completed. Final variation & Final bill is under process.
62	Balance work of linking BG track with 20 rail panel, unloading of 20 rail panel from EUR rake/BFR , supply unloading, stacking & spreading of stone ballast on ready formation, installation of glued joint in situ, transporation of P.way materials like rails, sleepers, fittings etc. and other associated works as per Railway's specification and standard between Saraigarh (Ex.) to Forbesganj (Ex.) section in connection with Gauge conversion work from Saharsa - Forbesganj section of Samastipur division, ECR.	28.84	27.51	ECR-CAO-C-N-ETN-109-19-20/10114650014460 Dated 27.01.2020 ECR/CAO/Con/WT/Agt/9 4 Dtd 18.03.2020	Jyoti Construction and Engineering Pvt Ltd.	10.02.2020	27.11.2022	100%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work completed. Final variation & Final bill is under process.
63	Miscellaneous work of Supply, Fabrication & execution of H. Beam Sleepers and Channel sleeper in connection with Gauge Conversion work from Sahrsha-Farbesganj section in Samastipur Division of E.C. Rly.	3.41	3.24	ECR/CAO/Con/WT/028/N orth/14-15/566 Dated 02.02.2015	M/S Jai Mangla Con.	17.02.2015	31.03.2022	100	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work Completed.
64	Earthwork in embankment, blanketing,construction of minor bridges, RUB, LHS and other allied misc. works between Supaul station (Excl.) to Pipra station (Incl.) i.e Km 73.000 to Km 95.556 in connection with construction of new B.G. rail line between Ararai- Supaul.	172.54	179.03	ECR-CAO-C-N-ETN-98-19-20/10271780018932 Dated 11.05.2020 ECR/CAO/Con/WT/Agt/1 52 Dtd. 04.02.2021	M/S VKJ-JPW JV	19.09.2020	31.07.2024	85%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
65	Preparation of GAD, Detailed design & proof checking (from NIT/IIT) of foundation & substructure of Major bridges,ROB/RUB/LHS or any other type of structure in this section along with non standard superstructure if any between Supaul to Pipra station in connection with construction of new B.G.rail line between Araria - Supaul Station of Samastipur division of E.C.Railway.	0.32	0.28	ECR-CAO-C-N-ETN-98-19-20/10271780018932 Dated 11.05.2020	M/s LKT Engineering Consultants Ltd.	04.08.2021	31.03.2022	5%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
66	Construction of foundation and substructure of major bridges on well foundation and its allied work between Supaul-Pipra station in connection with Construction of new B.G. line between Supaul-Araria in Samastipur division of E.C. Railway.	64.95	67.89	ECR-CAO-C-N-ETN-39-20-21/00866770031271 Dtd 22/01/2021 ECR/CAO/Con/WT/Agt/1 62 Dated 12/04/2021	M/s Lall Construction Co.	15.12.2021	30.06.2024	70%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
67	Left over P.Way work between SRGr-FBG section which included linking of track, supply, unloading, stacking & spreading of stone ballast on ready formation,transportationof P.way materials like rails,sleepers, fittings, etc. and other associated works as per Railway's specification and standard between Saraigarh (Ex.) to Forbesganj (Ex.) section in connection with Gauge Conversion of Saharsa Forbesganj project.	21.87	17.67	ECR-CAO-C-N-ETN-16-21-22/10114650045093 dtd 18/11/2021 ECR/CAO/Con/WT/Agt/1 83 Dated 14/03/2022	M/s Jyoti Construction and Engineering Private Limited.	25.11.2021	31.01.2024	86%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work completed. Final variation & Final bill is under process.
68	Construction of goods whart with concrete flooring at Pratapganj station with approach road and other allied misc. work in connection with GC work between SRGR-FBG GC section.	5.39	4.23	ECR-CAO-C-N-ETN-07-22-23/00868500057802 Dtd 11/07/2022 ECR/CAO/Con/WT/Agt/2 11 Dtd 03.11.2022	M/s Bateshwar Singh	20.08.2022	12.07.2023	98%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work Completed.
69	Eartwork in embankment, blanketing, construction of minor bridges, RUB, LHS and oyher allied misc. work between Pipra station (Excl.) to Triveniganj station (Incl.) i.e. 64.605 to km 73.000 in connection with construction of new B.G. Rail line between Araria-Supaul.	85.1	75.01	ECR-CAO-C-N-ETN-36-21-22/10676480055005 Dtd 26/05/2022 ECR/CAO/Con/WT/Agt/2 01 Dtd 01.08.2022	M/s RAM NIWAS SINGH BATESHWAR SINGH JV	25.08.2023	30.06.2024	55.23%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
70	Rendering services for reparation of L-section, ESP,SIP,GAD and structural design of Bridges/LHS/UB/ROB, collection of Hydrological data of Bridges/LHS/EUB/ROB, Architectural and structural drawing station building & other type of building, soil exploration and preparation of bill of quantity between Triveniganj (excl.) -Araria Court (Incl.) (64.605 km) section in connection with construction of new BG rail line between Supaul-Araria station.	3.77	2.59	ECR-CAO-C-N-ETN-33-22-23/00861140067159	M/S CE Testing Company Private Limited	16.12.2022	05.07.2024	10%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
71	Erection, launching & tranportation of girder on remaining Major bridges and other allied work, between Saraigarh to Forbesganj section in connection with GC work of Saharsa-Forbesganj stationin samastipur division of E.C. Railway.	3.11	3.05	ECR-CAO-C-N-ETN-05-23-24/10375900081520 Dtd 14.07.2023	M/s BRBA INFRATECH LLP	01.09.2023	13.01.2024		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
72	Earthwork in embankment, minor bridges and S&T building for construction of new By-Pass line at Lalitgram between SRGR-FBG section in Samastipur division of East Central Railway.	7.2	7.96	ECR-CAO-C-N-ETN-13-23-24/00973860085374 Dated 25/08/2023	M/s SWATA CONSTRUCTION-BEGUSARAI AT PO BIHAT, TOLA KHEMKARANPUR BEGUSARAI-851135	25.09.2023	24.02.2024	41%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work in progress
73	Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc and other associated works as per Railway's specification and standard in connection with construction of new By-pass line at Lalitgram between Saraigarh – Forbesganj section in Samastipur Division of East Central Railway.	3.29	3.19	ECR-CAO-C-N-ETN-48-23-24/00973860092594 Dated 06/12/2023	M/S SWATA CONSTRUCTION-BEGUSARAI	22.01.2024	07.11.2024	6%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work in progress
74	Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc and other associated work as per Railway's specifications and standards in connection with construction of permanent Diversion on major bridges between Saraigarh-Forbesganj section in Samastipur Division of East Central Railway.	5.69	5.69	ECR-CAO-C-N-ETN-40-23-24/01112730089991 Dated 30/10/2023	M/s M K ENGINEERING-GUWAHATI, West maligaon Guwahati-781011 Assam, India	28.11.2023	28.04.2024	39%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri H.R. Chaudhary AEN/Con/SRGR	Work in progress
75	Construction of foundation, substructure & superstructure of RUB No. 79 & 108 between Supaul-Pipra, superstructure of major bridges between Supaul-Pipra and foundation, substructure & superstructure of RUB/Major bridges on well/pile foundation and other allied works between Supaul-Triveniganj section in connection with construction of Araria-Supaul New Line in samastipur division of E.C. Railway.	177.63	131.98	ECR-CAO-C-N-ETN-03-23-24/00856500091113 Dated 15/11/2023	M/s RAHEE INFRATECH LIMITED-KOLKATA, Kemwell Manor, 5th Floor, 10/D/2 Ho-Chi-Minh Sarani, Kolkata-700071 West Bengal, India	15.11.2023	15.11.2024	8%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ Sri D.K. Bibhuti, AEN/C/DBG	Work in progress
76	Construction of foundation, substructure of major bridges and other allied works from Ch. 0.00 to 28.00 between Araria-Raniganj in connection with construction of Araria-Supaul New line in samastipur division of E.C. Railway.	99.78	91.57	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-27-23 24/00964030096772	M/s DURGA KRISHNA STORE PRIVATE LIMITED-GUWAHATI		02.08.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
77	Construction of Station building, Service building, S&T T buildings, Electrical buildings, Residential building, Approach road, High level Platform, Wharf, PP shed, FOB, Circulating area, Height gauge and other Miscellaneous works between Suapul – Triveniganj section in connection with new rail line project of Araria-Supaul in Smastipur division of East Central Railway.	116.58	114.11	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-07-23-24/00823450097013	M/s HARI-GPT JV		06.02.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work in progress
78	Supply, fabrication, erection/launching of composite girder/open web girder and launching of PSC slab of Major bridges between Araria to Raniganj of Araria-supaul New line project in Samastipur division of E.C. Railway.	49.83	46.96	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-26-23-24/10375900099613	M/s BRBAINFRATECH LLP-JALPAIGURI		12.09.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
79	Supply, fabrication, erection/launching of composite girder/open web girder and launching of PSC slab of major bridges between Raniganj to Jadia i.e. from Km 28.000 to 51.800 of Araria-Supaul new line project in Samastipur division of E.C. Railway.	24.72	21.41	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-33-23-24/00873270099216	M/s HARI CONSTRUCTION AND ASSOCIATES		06.09.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
80	Construction of Station building, Service building, S&T buildings, Electrical buildings, Residential Qtrs., Approach road, High level Platform, PP shed, FOB, Circulating area, Height gauge and other Miscellaneous works between Raniganj-Jadia section (i.e. Km 28.000 to Km 51.800) in connection with new rail line project of Araria-Supaul in samastipur division of East Central Railway.	100.08	91.43	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-32-23-24/00873270099377	M/s HARI CONSTRUCTION AND ASSOCIATED PRIVATE LIMITED-BEGUSARAI		10.09.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
81	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Basethi station (Excl.) to Raniganj station (Incl.) i.e. from Km 19.0 to km 28.0 in connection with construction of new B.G. rail line between Araria-Supaul.	105.73	93.04	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-24-23-24/00927990099612	M/s R K INFRACORP PRIVATELIMITED-HYDERABAD		12.09.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
82	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Mirzapur (Excl.) to Basethi (Incl.) i.e. from Km 09.0 to km 19.0 in connection with construction of new B.G. rail line between Araria-Supaul.	117.89	103.75	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-23-23-24/00927990099611	M/s R K INFRACORP PRIVATELIMITED-HYDERABAD		12.09.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
83	Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Supaul-Pipra-Triveniganj of Araria-Supaul New line Project in Samastipur Division of East Central Railway.	59.15	59.55	ECR-CAO-C-N-ETN-01-23-24/10114650095968	M/s JYOTI CONSTRUCTION AND ENGINEERING PRIVATE LIMITED House A/3, Vivekanand Park Lane-A, S.e. Patliputra Colony, Patna-800013	15.02.2024	23.01.2025	21%	R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ AEN/Con/SRGR	Work in progress
84	Supply, fabrication, erection/launching of composite girder/open web girder and launching of PSC slab of Major bridges between Araria to Raniganj of Araria-supaul New line project in Samastipur division of E.C. Railway.	49.83	46.96	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-26-23-24/10375900099613	M/s BRBAINFRATECH LLP-JALPAIGURI		12.09.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
85	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Manolapatti Halt (excl.) to Baghaili (excl.) i.e. from Km 36.00 to KM 44.00 (including Khajuri Bazar as crossing station) in connection with construction of new B.G. rail line between Araria-Supaul.	112.53	103.61	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-30-23-24/10684730104503	M/s ARIHANT CONTRACTORS PRIVATE LIMITED-SUPAUL		04.12.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
86	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Raniganj station (Excl.) to Manolapatti Halt (Incl.) i.e. from Km 28.000 to Km 36.000 in connection with construction of new B.G. Rail line between Araria-Supaul.	99.58	89.57	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-29-23-24/01540740104181	NNT DEVELOPERS PRIVATE LIMITED-PATNA		30.11.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
87	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Baghaili halt (incl.) to Jadia station (excl.) i.e. from Km 44.0 to Km 51.80 in connection with construction of new B.G. rail line between Araria-Supaul.	89.61	77.91	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-47-23-24/10130830103519	M/s Raj Kumar Singh Raja Construction Private Limited-Patna		20.11.2025		R. N. Roy, CE/C/N/MHX, Nandlal Yadav Dy.CE/Con/III/SPJ	Work yet not started.
88	Linking BG track including dismantling MG track, carting and staking released material, Linking,level crossing, spreading of ballast, unloading 52 Kg/ 60 Kg Rails and PSC sleepers, Spreading of PSC sleepers, Linking and Packing of BG Points & Crossings etc betn Jhanjharpur(incl)-Laukaha Bazar(incl) station in connection with GC of Sakri-Nirmali-Jhanjharpur-laukaha Bazar.	10.2	9.41	LOA NO. ECR/CAO/Con/WT/E-Ten der/ North/ 48/16-17 dt. 24.04.17. Agt. No. ECR/CAO/Con/WT/ Agt/06/17-18 dt 27.06.2017	Sri Durga Enterprises, Bihat, Tola Chakbal, Garhare, Begusarai, Bihar	02.06.17	23.12.2017/ Extended up to 30.06.2024	90%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
89	Rebuilding/jacketing of major bridges on existing/Temporary/Permanent diversion with collection, erection, and dismantling of temporary RH Girder, Earth work in filling in approaches, temporary diversion, blanketing with brick soling at permanent diversion in section Sakri-Ghoghardiha and Jhanjharpur-Laukaha Bazar in connection with Gauge conversion of Sakri-Nirmali - Jhanjharpur- Laukhabazar section. ((Excluding rebuilding of Pile/Well foundation sub-structure).	6.52	7.68	LOA No. ECR/CAO/Con/WT/E-Ten der/ North/ 48/16-17 dt. 24.04.17 CA No. ECR/CAO/Con/WT/Agt/ 06 dated 28.02.2012	M/S Ganga Construction Co., At-Just East of Deepshikha Cinema, 1st Lane, Vishwanath Nagar, PO& Distt- Begusarai-851101, (Bihar)	15.02.10	02.12.10/ Extended up to 31.07.2023	100%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	Final mesaurement in process
90	Transportation, Erection and launching of 30.50m span open web girder bridge No.133 (10x30.50m span) at km 62/3-4, bridge No. 77, bridge No. 81,bridge No. 116 in sakari nirmali section and bridge No. 40 and bridge No. 45 in jhanjharpur- laukaha Bazar sectionand other associatedwork in connection with gauge conversion work of SKI-NMA-JJP-LKQ section of samastipur Division.	6.57	7.07	LOA. No. ECR/CAO/Con/WT/E-Ten der/North/32/17-18/ dated 17.11.17. Agt No. ECR/CAO/Con/WT/Agt/3 4 dt. 17.01.2018	Pilcon Engg.16-19,Najaf colony,sadiqbad,Nagpur, Maharashtra-440030.	17.11.2017	16.07.18/ Extended up to 30.11.2023	100%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	Final mesaurement in process
91	Supply of portion and welding of 60 kg/52Kg (New/SH,90/72UTS) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-1994 with contractor's materials, labour, T&P etc. including welding supervisor complete between Sakri-Nirmali & Jhanjharpur-Laukaha Bazar section in connection with gauge conversion of SKI-NMA & JJP-LKQ section and between Nirmali-Saraigarh section in connection with Nirmali-Saraigarh new line (Kosi Bridge) Project	5.04	5.37	LOA. No. ECR/CAO/Con/WT/E-Ten der/North/34/17-18/5836, dated 24.11.17. Agt No. ECR/CAO/Con/WT/Agt/3 7 dt. 07.02.2018	The India Thermit Corporation Ltd. 84/22, Fazal Ganj, Kanpur-208012.	08.01.19	23.05.18/ Extended up to 30.06.2024	55%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
92	Construction of station building at Sakri, Mandan Mishra Halt, Mithiladeep Halt, Nemua Halt and Chikna Halt alongwith Platform wall, passenger amenities and other left over miscellaneous work between Sakri to Ghoghardiha (Excl) in connection with gauge conversion of Sakri-Nirmali section.	17.51	19.58	LOA. No. ECR/CAO/CON/WT/E-Tender/N/31/18-19/6917 dated 19.11.18 Agt. No. ECR/CAO/Con/WT/Agt/38 dt 08.03.2019	Jai Mata Di Construction Co. Professor Colony, Power House Road, Near Deepshikha Cinema Hall, Begusarai,	19.11.2018	18.11.2019/ Extended DOC 20.04.2024	100%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	Final mesaurement in process
93	Balance work of Linking BG track, including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading Rails, spreading of PSC sleepers , linking & packing of BG points and crossing etc between Sakri (incl) -Nirmali (Incl) in connection with Gauge conversion of Sakri-Nirmali-Jhanjharpur-Laukahabazar section.	8.04	9.36	LOA. No ECR/CAO/Con/WT/E-Tender/ North/ 53/19-20/2034 dt. 03.10.2019. Agt. ECR/CAO/Con/WT/Agt/78 Date: 26.11.2019	R. N. Jha Bihat, Ratan Chowk, Begusarai, Bihar	03.10.2019	02.04.2020/Extended up to 31.07.2024	95%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
94	Balance work of Earthwork in formation (on approaches of Minor bridges/LHS/Major bridges), Construction/Rebuilding of 37 Nos. Minor bridges & 19 Nos. LHS in Mahrail (Excl) -Laukaha Bazar section and laying & spreadaing of Blanketing materials in Chandeshwar Asthan (Excl) -Laukaha Bazar section	33.45	40.65	LOA. No. ECR/CAO/Con/WT/E-tender/North/64/19-20/7953 dt. 22.11.2019. Agt. No. ECR/CAO/Con/WT/Agt/100 dated 21.05.2020	Bateshwar Singh Bihat, Tola- Jagir, Begusarai,Bihar	22.11.2019	21.11.2020/ No extended up to 15/07/2024	95%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
95	Supplying, fixing and fitting of new Galvanized Steel Channel Sleeper on Major Bridge No. 77, 80, 81, 88, 97A, 111, 116, 123, 133, 143A between Sakari-Nirmali & Br. No. 7A, 21C, 36A, 40, 45 between Jhanjharpur-Laukha Bazar section in connection with gauge conversion of Sakri-Nirmali & Jhanjharpur-Laukaha Bazar section	4.67	4.2	LOA. No ECR/CAO/Con/WT/E-Tender/North/16/17-18/4284 dated 31.08.2017, CA No. ECR/ CAO/ Con/ WT/Agt/25 dt. 19.12.17	M/S Jai Mangla Construction, Vill & Po- Bihat, Tola-Ibrahimpur, Refinery Road, Distt- Begusarai, Bihar -851135	31.08.2017	30.04.2018/Extended up to 15.02..2024	100%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	Final measurement is in process
96	Construction of substructure of Major Bridge No. 111 (1x45.72m OWG), 112 (1x30.5m, OWG) on well foundation and minor Bridge No. 113 (2x2.50m RCC Box) alongwith construction of permanent diversion and linking of track between Km 48/0 to 50/0 in Tamuria - Ghoghardiha section in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division	21.19	20.57	LOA No.CAO-C-HQ-Engineering /ECR-CAO-C-N-ETN-11-20 -21/00856460025726/233 7 dt. 16.09.2020, CA No. ECR/CA/Con/WT/Agt/140 dated 23.11.2020	M/S Dooars Construction Company-Jalpaiguri, Madari Road, Falakata, Jalpaiguri-735211 (WB)	29.09.20	15.05.2021/ 30/08/2024	75%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
97	Construction of Major Bridge No. 97A (2x30.5m, OWG) on well foundation, Minor Bridge No. 97B (2x5.00+1x5.00m RCC Box), Bridge No. 98 (2x4.00m RCC Box) along with construction of permanent diversion,linking of track and supply, fabrication, erection, launching of OWG, between Km 41.4 to 42.6 in Jhanjharpur-Tamuria section in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division	20.13	21.2	LOA No.CAO-C-HQ-Engineering /ECR-CAO-C-N-ETN-27-20 -21/00856460027886/260 7 dt. 04.11.2020 CA No. ECR/CAO/Con/WT/Agt/155 dated 13.2.2021	M/S Dooars Construction Company-Jalpaiguri, Madari Road, Falakata, Jalpaiguri-735211 (WB)	18.11.2020	03.07.2021/ 25.06.2024	55%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	Extn of DOC in process
98	Construction of platform and FOB at Manigarchi, FOB at Lohna Road and Tamuria, RCC overhead tank with tube well at Jhanjharpur, RPF Post at Jhanjharpur, Blanketing for loop lines between Manigachi-Nirmali and other miscellaneous works in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division	16.29	13.85	LOA No. CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-57-20-21/ 01007930036719 dt. 10.06.2021 CA No. ECR/CAO/Con/WT/Agt/172 dt 03.09.2021	M/S LORD VISHNU CONSTRUCTIONS PRIVATE LIMITED-PATNA 102A, Lotus Apartment, New Patliputra Colony Patna-800013,	22.06.21	09.12.2021/ 30/092024	36%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
99	Balance work of Earth work in formation (including cess repairing), Supply, carting, laying and spreading of blanket material from VPH to LKQ, Construction of Sub Way at KHTN, Station Building at KHTN &LKQ, Construction of FOB & P.P. Shelter from CDNA to LKQ, Goods Wharf at MHRl, Construction of RCC Overhead Water Tank at LKQ and other miscellaneous works in MHRl-LKQ section in connection with gauge conversion of Jhanjharpur-Laukaha Bazar section of Samastipur Division.	64.42	63.96	LOA No. CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-13-21-22/ 01540740050918 dt. 10.03.2022 CA No. ECR/CAO/Con/WT/Agt/190 dt 20.05.2022	M/S NNT Developers Private Limited -Patna, 104 Sriram Tower, Kankarbagh, Patna-800020, Bihar, India	23.03.2022	09.03.2023/ 30/09/2024	90%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
100	Supplying and stacking machine crushed stone track ballast Pakur / Shahebganj range as per Railway RDSO specification on cess spreading the same on formation between Jhanjharpur (Excl) -Laukaha Bazar section (Approx Km 0 to Km 43.00) in connection with gauge conversion work of Jhanjharpur-Laukaha Bazar section of Samastipur Division	19.64	17.72	LOA No. CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-45-21-22 / 00999530053677 dt 02.05.2022 CA No. ECR/CAO/Con/WT/Agt/188 dt. 17.05.2022	M/s RAM NIWAS SINGH-BEGUSARAI AT PO BIHAT TOLA KHEMKARANPUR PS BARAUNI BEGUSARAI- 851135 Bihar, India	15.07.2022	01.05.2023/ 30/07/2024	98%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
101	Construction of Major Bridge No. 21C(1x61.0 m, OWG) at Km 12.008 in MHRL-CDNA section and Major Bridge No. 36A (1X45.7M, OWG) at Km 31.749 in VPH- KHTN Section along with construction of permanent diversion, linking of track in connection with gauge conversion of Jhanjharpur -Laukaha Bazar section of Samastipur Division of East Central Railway.	33.64	34.11	LOA No. CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-19-23-24 / 00866770091493 dt 22.11.2023, CA No. ECR/ECRC/Civil/2024/0019 dt 19.03.24	M/S Lall Construction India Limited-New Delhi, Third Floor, Plot No. 28, Karuna Kunj, Sector 03 Dwarka , New Delhi-110075	-	21.02.2025	0%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
102	Dismantling existing Girder with track of Br. No. 5 & 7 of span 30.5m OWG, Transporting, Assembling and Erection of open web Girder 4 nos. of 45.70m clear span all 25 tone loading including side pathway, utility tray, access ladder etc.) & their Erection (by suitable method) over Major Br. No. 5(2x45.7m) Br. No. 7(2x45.70m) between SRGR-NMA stations on permanent diversion and provision of side pathway, Inspection platform, Utility tray access ladder etc. on Br. No. 4, 6 & 10 (Kosi Bridge) between Nirmali & Saraigarh in connection with provision of New line between Nirmali and Saraigarh of Samastipur Division of East Central Railway.	10.03	10.6	LOA No. ECR-CAO/0083350003412 2/741 & 698 dated 05.01.2022 & 25.01.2022. CA No. ECR/CAO/Con/WT/Agt./174 dated 04.10.2021.	M/s KIRAN INFRA ENGINEERS LIMITED JAIPUR B 141 Road No.9D, VKI Area, JAIPUR-302013.	05.09.2021	04.04.2022/ 30.06.2024	75%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
103	Provision of crated boulder apron drain on toe of embankment, boulder pitching on side slopes and slope drain on side slopes of embankment for protection of embankment in East and west Approach of Kosi Bridge between Km. 1.233 to Km. 18.700 in Nirmali-Saraigarh (Kosi Bridge) section in Samastipur Division of East Central Railway.	36.69	43.11	LOA No. CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-02-21-22/00866770043145 dt 11.10.2021 CA No. ECR/CAO/Con/WT/Agt./176 dated 23.12.2021.	M/s Lall Construction Company, AA-105, Shalimar Bagh, New Delhi-110088	28.11.2021	10.10.2022 30.08.2024	95%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
104	Construction of Station building, Approach road, Rail Level Platform, PP shed, Circulating area, Retaining wall and other ancillary works, provision of one no.. loop and other related P.way works for proposed crossing station at Asanpur Kupha between Saraigarh & Nirmali station in Samastipur division	9.85	8.14	LOA No: CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN 61-22-23 / 00978550073880 Dated: 22/03/2023, CA No. ECR/ECRC/Civil/2023/0038 dt 01.01.24	M/s PERRON CONSTRUCTION PRIVATE LIMITED SITAMARHI Raj Lakshmi, Palace, Sursand Chowk, Sitamarhi Sitamarhi- 843331 Bihar, India	21.11.2023	21.11.2023 22.07.2024	25%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
105	Provision of Infrastructure related with manning of level Crossing between Saharsa to Forbesganj blanketing work between Saharsa to Saraigarh section and other miscellaneous work related with Gauge conversion work of SHC-PBG section.	39.28	43.13	LOA No. ECR/CAO/Con/WT/E-Ten der/North/53/17-18/2515 dt. 10.05.2018 CA No. ECR/CAO/ Con/WT/Agt./15 dt. 13.07.2018.	Dooars Construction Co., Madari Road, Falakata, Jalpaiguri, West Bengal	15.05.2018	09.03.2019/ 31.07.2024	95%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
106	Construction of Traction Sub-Station & Switch post, Tower wagon shed, One depot and height gauge on Level Crossing between SHC-SRGR and SRGR - NMA in connection with electrification of newly commissioned section of SHC-SRGR & NMA-SRGR in Samastipur Division of E.C. Rly.	6.01	7.04	LOA No. ECR/CAO/Con/WT/E-Ten der/North/12/19-20/4889 dt 03.07.2019 CA No. ECR/CAO/Con/ WT/Agt/158dt 17.03.2021	OM Construction -Begusarai opposite Bus stand Brauni Begusarai-851112	26.03.2021	31.10.2021/ 30.06.2024	90%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
107	Construction of Formation, Minor bridges, RUB/LHS, Station building at New Jhahja & Baijnathpur Andauli, Gate lodge and other ancillary works in connection with New Bypass Line at Saraigarh in between New Jhahja to Baijnathpur Andauli station in Samastipur division of East Central Railway.	27.44	29.71	LOA No. CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-08-23-24 / 00866770091492 dt 22.11.2023, CA No. ECR/ECRC/Civil/2024/00 20 dt 19.03.24	M/S Lall Construction India Limited-New Delhi, Third Floor, Plot No. 28, Karuna Kunj, Sector 03 Dwarka , New Delhi-110075	, -	21.11.2024	0%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
108	Supply, stacking and spreading of stoneballast, linking of permanent way including transportation off-Way materials like Rail, Sleeper, fittings etc and other associated work as per Railway's specifications and standards in connection with New Bypass Line at Saraigarh in between New Jhahja to Baijnathpur Andauli station in Samastipur Division of E. C. Railway	6.6	6	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-03-24-25 / 01053470103722 dt 22.05.2024	M/s J S COMPANY-BEGUSARAI AT PO BIHAT RATAN CHOWK DIST BEGUSARAI- 851135 Bihar, India	, -	21.10.2024	0%	R. K. Badal, CE/C/NE, Mantu Kumar, Dy CE/C/IV/SPJ, D K Choudhary, XEN/C/JJP	
109	Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Nariyar(excl) to Mehshi (incl) stations in connection with doubling between Muzaffarpur - Sagauli section	71.75	77.15	CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-71-19-20/00928540011847 dt. 16.12.19	M/s Ram Kripal Singh Constructions Pvt. Ltd., 702, 7th floor, Panchwati Plaza, Kutchery Road, Ranchi, Jharkhand-834001	02.01.2020	Original 15.06.2021 Extended 31.07.2024	95%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
110	Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Muzaffarpur(excl) to Nariyar (incl) stations in connection with doubling between Muzaffarpur - Sagauli section	68.58	81.91	LOA no. ECR/CAO/Con/WT/E-Tender/North/07/19-20/5067 dt. 08.07.2019 Agt. No. ECR/CAO/Con/WT/Agt/6 9 dated 25.10.2019	REL-TCL(JV), Goharua House, 19, Patliputra Colony, Patna, Bihar	31.07.2019	Original 07.01.2021 Extended 31.12.2024	65%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
111	Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Mehshi(excl) to Pipra (incl) stations in connection with doubling between Muzaffarpur - Sagauli section	74.69	85.88	LOA No. ECR/CAO/Con/WT/E-Tender/North/37/18-19/2807 dt. 03.04.2019 Agt. No. ECR/CAO/Con/WT/Agt/5 0 dated 27.05.2019	Hari Construction and Associates Pvt. Ltd., Keshawe, Barauni, Begusarai	28.03.2019	Original 04.01.2020 Completed on 30.09.2023	100%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work completed
112	Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Pipra(excl) to Jiwadhara (incl) stations in connection with doubling between Muzaffarpur - Sagauli section	50.31	57.85	LOA No. ECR/CAO/Con/WT/E-Tender/North/40/18-19/2097 dt. 05.03.2019 Agt. NO.ECR/CAO/Con/WT/Agt/54 dated 11.06.2019	GVV Constructions Private Limited, Plot No. 358, Saheed Nagar, Bhubaneswar, Odisha	05.03.2019	Original 04.01.2020 Completed on 31.03.2024	100%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work completed
113	Construction of passenger platform, signal building, PF shed, yard drain, gate lodge, circulating & warfage area at Kanti & Mahwal station and other allied misc. works between Muzaffarpur(excl) to Mehshi(incl) in connection with MFP-SGL doubling project	22.35	25.22	LOA no. ECR/CAO/Con/WT/E-Tender/North/63/19-20/7906 dated 21.11.2019	Saurabh Kumar & Brothers, Jaridih Bazar, Bermo, Bokaro, Jharkhand	30.11.2019	Original 20.11.2020 Extended 30.06.2024 Further extension of DOC is in process	90%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
114	Construction of passenger platform, signal building, PF shed, yard drain, gate lodge, circulating area and other allied misc. works between Mehshi(excl) to Jiwadhara(incl) in connection with MFP-SGL doubling project	14.44	15.86	LOA no. ECR/CAO/Con/WT/E-Tender/North/86/18-19/4138 dt. 03.06.2019 Agt. No. ECR/CAO/Con/WT/Agt/6 1 dated 14.08.2019	Trishul Engicon Pvt. Ltd, Anmol Orchid Mall, 3rd floor, Office No. 06, Opp-A.N. College, Boring Road, Patna	15.06.2019	Original 02.06.2020 Completed on 12.06.2024	100%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work completed
115	Construction of foundation, substructure and superstructure of major bridge no. 139, 141, 145, 159, 164, 171, 195, 202, 203 & 213 in connection with doubling between Muzaffarpur-Sagauli section	45.12	59.59	ECR/CAO/Con/WT/Agt/7 3 dated 01.11.2019	Hari Construction and Associates Pvt. Ltd., Keshawe, Barauni, Begusarai	10.08.2019	Original 16.01.2021 Extended 11.07.2024	90%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
116	Construction of foot over bridge at Kaparpura, Kanti, Piprahan, Motipur, Mahwal, Mehshi, Chakia, Pipra, Jiwadhara, Bapudham Motihari, & Semra Stations in connection with MFP-SGL doubling project	23.17	21.63	LOA no CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-79-19-20/00853500012916/56 dt. 02.01.2020	M/s Brij Nandan Singh- Asansol, Triveni-A, Flat No. -1D, Shristinagar Asansol-713305	30.04.2020	Original 01.01.2021 Extension 30.07.2024	25%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
117	Linking BG track, linking track on level crossing, bridge, loading/unloading and spreading of ballast, unloading/loading rails, panel, PSC sleepers, spreading of PSC sleepers/Rails, carting of P.way materials, linking and packing of BG track between Mahwal- Jiwadhara in connection with doubling of MFP-SGL section	12.18	15.23	CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-55-19-20/00853500017193/1413 dt. 12.03.2020	M/s Brij Nandan Singh- Asansol, Triveni-A, Flat No. -1D, Shristinagar Asansol-713305	25.04.2020	Original 11.03.2021 Extended 30.06.2024 further extension of DOC is in process	55%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
118	Linking BG track, linking track on level crossing, bridge, loading/unloading and spreading of ballast, unloading/loading rails, panel, PSC sleepers, spreading of PSC sleepers/Rails, carting of P.way materials, linking and packing of BG track between Muzaffarpur (excluding)-Mahwal(including) in connection with doubling of MFP-SGL section	12.52	15.66	LOA no CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-54-19-20/00853500017226/1412 dt. 12.03.2020	M/s Brij Nandan Singh- Asansol, Triveni-A, Flat No. -1D, Shristinagar Asansol-713305	26.04.2020	Original 11.03.2021 Extension 30.06.2024 Further extension of DOC is in process	35%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
119	Construction of station building at Pipra, Kuriya halt and Bangari halt, construction of retaining wall, development of circulating area, renovation of Dy CE/Con/HJP-1 & PWI/C/TD office at HJP , Raising of Platform No 1 at Sarai and other allied misc. works between Mehshi(excluding) to Jiwadhara(Including) section in connection with MFP- SGL doubling project.	-	19.21	LOA No. CAO-C-HQ-ENGINEERING / ECR- CAO-C-N-ETN-34-21-22 / 00891750052902 dated 18.04.2022	M/s A K CONSTRUCTION-Begusarai, Bihar, Ibrahimpur, Begusarai-851135	19.04.2022	Original - 17.10.2023 Extended 17.08.2024	80%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
120	Construction of Station building at Kaparpura, Kanti and Piprahan, development of circulating area, construction of retaining wall and other allied misc. works between Muzaffarpur(including) to Mehshi(Including) section in connection with MFP-SGL doubling project.	--	25.49	LOA No. CAO-C-HQ-ENGINEERING / ECR- CAO-C-N-ETN-25-21-22 / 00891750053016	M/s A K CONSTRUCTION-Begusarai, Bihar, Ibrahimpur, Begusarai-851136	29.05.2022	Original - 18.10.2023 Extended 31.07.2024	60%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
121	Construction of new ROB (Maripur)at Muzaffarpur yard in lieu of existing ROB and dismantling of existing ROB in connection with Muzaffarpur-Sugauli doubling project.	36.95	39.17	LAO No. CAO-C-HQ ENGINEERING/ECR-CAO-C-N-ETN-12-22-23/008667 70059121 dated 29.07.2022	M/S Lall Construction(India) Limited.Plot No. 28, Third Floor, Karuna Kunj, Sector-3, Dwarka, New Delhi-110075	05.03.2023	Original-28.07.2023 extended up to 31.07.2024	5%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
122	Construction of new ROB (Damodarpur)between MFP-KVC section in lieu of existing ROB and dismantling of existing ROB in connection with Muzaffarpur-Sugauli doubling project.	46.21	48.07	LAO No. CAO-C-HQ ENGINEERING/ECR-CAO-C-N-ETN-13-22-23/008667 70059124 dated 29.07.2022	REL-TCL(JV), Goharua House, 19, Patliputra Colony, Patna, Bihar	20.08.2022	Original-29.07.2023 Further Extended upto 30.06.2025	10%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
123	Supplying and stacking Pakur Range/Sahebganj loop machine crushed stone track ballast as per Railway/RDSO specification on ready formation between Muzaffarpur(excl) Ch: 2.700) to Jiwadhara (incl) Ch: 70.000) in connection with doubling work of Muzaffarpur-Sagauli section.	25.75	23.95	LOA No. CAO-C-HQ--ENGINEERING /ECR-CAO-C-N-ETN-03-21-22/00999530053926 DATED 06.05.2022	M/s Ram Niwas Singh, AT & PO:- Bihat, Tola-Khemkaranpur, PS:Barauni, Begusarai-851135	26.05.2022	Original-05.08.2023 Extended 30.06.2024 Further extension of DOC is in process.	70%	Shri Mahboob Alam CE/C/NC/MHX D.S.Ambasta, Dy CE/C/I/HJP Sri. Mirmal Shalhata (AEN/Con/MFP)	Work in progress
124	From Km 39.26 to Km 54.65 E/work, Construction of Minor bridge, Road under bridges (RUB & approach roads supplying, transportation & spreading blanketing material any quarry i.c.w construction of construction of CPR-MFP new Rail line project	61.41	64.47	LoA No. ECR/CAO/Con/WT/E-tender/North/52/17-18/5145 dt 29.08.2018 Agreement ECR/CAO/Con/WT/Agt/2 7 dt 30.11.17	MS Phular Construction Private Limited, At-Phular, PO-Mansoor Bihar, Muzaffarpur (Bihar)	31.08.2018	Original DOC 28.02.2020 (Extension 31.03.2024)	15%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/HJP	(No progress due to Non-sanction of Detailed Estimate and) Contractor Applied for closure of contract
125	Construction of ROB in lieu of Level crossings No. 32/C at Goldenganj, Saran	50.68	59.64	LoA No. ECR/CAO/Con/WT/E-tender/North/55/17-18/3919 dt 06.07.2018, Agreement ECR/CAO/Con/WT/Agt/2 4 dt 26.11.18	S. P. Mallik and North Bihar (JV) 34-A, Metcalf Street, Kolkata, West Bengal	16.07.2018	Original DOC 05.07.2020 (Extension up to 31.12.2024)	88%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/HJP	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
126	Construction of Type-II, Type-III, Type-IV, Quarters RCC tanks, FOB, RUB extension of minor bridges, approach road, development of ciurculating area and other miscellaneous works at different stations from Ghoswar Station (Km 5.50) to Harsidhi Bazar station (km 136.863) in connection with HJP-SGL New Rail Line Project	56.73	70.87	ECR/CAO/Con/WT/Agt/29 Dated 08.01.2019	Hari Construction and Associates Private Limited Keshawe, Barauni, Begusarai, Bihar	27.09.2018	Original DOC 16.03.2020 (Extension up to 30.06.24) Further extension under process	80%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/HJP	Work in progress
127	(a). Balance work of Earth work in filling , Construction of Minor Bridges (12 Nos.), Major bridges (01 No.) from KM 80.700 to Km 89.153 (Kesaria Incl) (b) Construction of Gate lodges and approach roads at level crossing (6 nos.) and loading/unloading and spreading of blanketing materials from Km 80.700 to Km 89.153 (Kesaria Incl),(c) Construction of Station building, platform sheds, PF walls, circulating area & other passenger amenties works at Shaebgang & Kesaria, in connection with construction of Hajipur-Sagauli new BG Rail line project.	34.69	36.91	ECR/CAO/Con/WT/E-Tender/ North/ 22/16-17/829 dt. 22.02.2017Agreement under executionECR/CAO/Con/WT/Agt/ 01/17-18 dated 15.05.2017	PCPL & RK-JV, Rajlaxmi Palace, Sursand, Sitamarhi, Bihar	05.03.2017	Original DOC 21.12.2018, DOC extended up to 30.09.24)	87%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
128	Name of Work: New bG track linking work between Vaishali yard (excluding) Ch: 35.900 to Sahebganj Yard (including) Ch: 82.342 in connection with Hajipur Sagauli New BG Rail Line Project	7.13	7.37	Agrrt No-ECR/CAO/Con/WT/Agt /17 Dated 20.07.2018	M/s R N Jha, Desh Bandhu Para, Siliguri, West Bengal.	15.02.2019	Original DOC 20.04.2020 (Extended DOC 15.05.24)	100%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work completed
129	Construction of foundation & sub-structure of Major Bridge No. 40 (1X45.7m) at Km 42.950, 72(1X45.7m) at Km 54.503, 156(1X45.7m) at Km 74.823, 192 (1X45.7m) at Km 87.203 in connection with construction of Hajipur-Sagauli New BG rail line project.	24.3	27.18	ECR/CAO/Con/WT/Agt/103 dated 15.06.2020	M/s Jai Mata Di Construction, Shri Krishna Puri South, Begusarai (Bihar)	30.02.2020	25.08.2021 (Extended DOC 06.06.2024) Further DOC under process	50%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
130	Execution of Civil Work of Saraiya Station, balance minor Br. /Subway RUB work, handling of blanketing in between Vaishali-Deoria a;nd other miscdellaneous work in connection of New Line HJP-SGL project	36.94	37.39	ECR/CAO/Con/WT/Agt/103 dated 15.06.2020	M/s A. K. Infra Projects Pvt. Ltd, Varanasi	01.08.20	29.06.2021 (Extension up to 30.04.2024)	100%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work completed
131	Supply, fabrication, erection & launching of OWG ofr Bridge No. 40 (1X45.7m) at Km 42.950, Bridge no. 72 (1X45.7m) at Km 54.503, Bridge No. 105 (1X45.7m) at Km 62.303, Bridge No. 156 (1X45.7m) at Km 74.823, Bridge No. 168 (3X45.7m) at Km 80.383, Bridge No. 192 (1X45.7m) at Km 87.203 in connection with construction of Hajipur-Sagauli New BG Rail Line project.	16.03	17.92	ECR/CAO/Con/WT/Agt/161 dt 01.04.21	M/s Bridge Track and Tower Private Limited-Raipur, Plot No. 403 to 407 and 413 to 415 Sector A Urla Industrial Area, 18 R.N Mukherjee Road, 6th Floor Kolkata, Raipur-492003, Chhattisgarh, India	02-07-2020	Original upto 01.01.22) Extended up to 31.07.2024	80%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
132	Earthwork in filling in embankment, blanketing, p.way wwork, extension of bridges, PF wall, extension of FOB, boundary wall etc for the construction of Line No. 4 at Ghoswar in connection with New BG Rail Line HJP SGL project.	8.12	6.95	ECR/CAO/Con/WT/Agt/165 dt 17.06.21	Lord Vishnu Construction Pvt. Ltd, 101 Lotus Apartment, New Patliputra Colony, Patna-800014	17.06.21	Original upto 10.02.22) Extended up to 30.06.24. Further DOC under process	25%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
133	Balance work of earthwork, construction of 15 nos minor bridges, 5 nos of RUBs, extenson of 12 nos of bridges, retaining wall, drain in yards, development of circulating area, approach road and other misc works from Vaishali (Excl) to Deoria (incl) in connection with construction of Hajipur - Sagauli new rail line project.	58.56	57.3	ECR/CAO/Con/WT/Agt/187 dt 09.05.22	M/s Barainfratech LLP-Alipurduar, Old Station Road, Alipurduar-736121	10.03.22	DOC 09.03.23 (Extended up to 31.08.2024)	75%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
134	Linking of BG Track, transportationn of P way material, carting and unloading 60kg/52kg rails, spreaing of PSC sleepers, linking & packing of BG point and crossing etc at Harauli Fatehpur, Laiganj, and Vaishali station yard in connection with construction of Hajipur-Sagauli New BG Rail Line Project.	3.21	2.84	ECR/CAO/Con/WT/Agt/192 dt 30.05.22	M/s JS Company-Begusarai, AT+PO-Bihat Ratan Chowk Dist-Begusarai-851135	03.02.2022	02.06.2022. Further DOC extended up to 31.03.2024 . Applied for closure of work	20%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	No progress
135	Balance Earth work in filling in embannkment, approach road and constrution of Minor Bridges, Road Under Bridge (RUBs), Height gauge & other miscellaneous work between Deoria (Excl.) to Sahebganj (Excl) in connection with Hajipur-Sugauli New BG Rail Line.	68.93	69.58	ECR/CAO/Con/WT/Agt/197 dt 04.07.22	M/s Barainfratech LLP-Alipurduar, Old Station Road, Alipurduar-736121	12.05.22	DOC 11.04.2023 (DOC extended upto 31.01.25)	30%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
136	Supplying, spreading and compaction of blanketing material from Vaishali (Km 35) to Kesaria (incl) at scattered locations in connection with construction of Hajipur-Sagauli New BG Rail Line Project.	34.5	32.86	ECR/CAO/Con/WT/agt/203 dt 23.08.22	M/s Jyoti Construction and Engineering Pvt Ltd, At and PO-Papraur PS Barauni, Begusarai-851210	30.05.22	Original 29.11.2023. Further DOC upto 30.08.24.	50%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
137	Supplying, and stacking machine crushed stone track ballast (Pakur/Shahabganj Range) on cess * spreading the same on formation between Vaishali (Excluding)-Kesaria (Including) section in connection with construction of Hajipur-Sagauli New Line Projects.	25.88	23.37	ECR/CAO/Con/WT/Agt/189 dt 17.05.22	M/s Ram Niwas Singh, At+PO-Bihat, Tola-Khemkaranpur, PS-Barauni, Begusarai-851135	16.04.22	Original DOC. 15.04.2024. Further DOC upto 31.12.2024.	50%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
138	Construction of foundation and sub - structure of major bridge No. 44 (pile foundation) at Km 43.727 between Saraiya-Parukhas, 211 (pile foundation) at Km 97.265, 220 (pile foundation) at Km 99.221, 228 (well foundation) at Km 102.565 between Kesaria -Bhupatpur in connection with construction of Hajipur-Sagauli New Rail Line Project.	25.78	23.22	CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-31-22-23/012110 20063918 dt18.10.22	M/s Jai Mata Di Construction, Shri Krishna Puri South, Begusarai (Bihar)	18-10-2022	Original DOC up to 17/10/2023. DOC upto 31.12.24.	30%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
139	Earthwork in embankment, blanketing work, construction of minor bridges, RUB's & retaining wall, height gauge, approach road & other mic work from Bhopatpur Yard (excl) i.e Km 102.235 to Madhubani yard (incl) i.e Km 114.163 in connection with construction of Hajipur Sagauli New Rail Line project	94.98	87.94	CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-19-22-23 / 01023630063526 dt 11/10/22	M/s Pragati Construction Consultants-New Delhi, 28/12, East Punjabi Bagh, Main Ring Road, New Delhi-110026	11-10-2022	Original DOC upto 11.07.24. Further DOC under process	35%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
140	Earthwork in embankments, blanketing work, construction of minor bridges, RUB's & retaining wall, Height gauge, Subway, approach road etc from Kesaria (excl) i.e Km 90.350 to Bhopatpur yard (incl) i.e Km 102.235 in connection with construction of Hajipur Sagauli New Rail Line Project	94.98	85.78	CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-04-22-23/012410 30059083 dt 28/07/2022	M/s GPT-SKY JV At-Satkar Nagar Colony Lalapur, Bhader Kahalgao Bhagalpur, Bihar	28-07-2022	Original DOC upto 27.07.2024. Further DOC under process	30%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
141	Rendering services for preparation of L-section, ESP, SIP, GAD and Structural design of Bridges/LHS/RUB/ROB, Collection of Hydrological data of Bridges/LHS/RUB/ROB, Architectural and structural drawing of station building & other type of building, soil exploration and preparation of Bill of quantity between Madhubani (excl) – Sagauli (incl) (40Km) section in connection with construction of New BG Rail Line between Hajipur-Sagauli section.	1.79	1.23	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-42-22-2 3 /00861140066245 dt 21.11.22.	M/s C.E.Testing Company Private Ltd 124-A N S C Bose Road, Kolkata-700092 W.B	21-11-2022	20/03/2023 (Further DOC 10.10 2024)	20%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
142	Earthwork in embankment from km 85.825 to km 89.20, & part of Kesariya yard, Construction of RUB's no.183,185, 189, 194 and 196, Br. no 193 & 195 Subway at Kesariya station in connection with construction of Hajipur - Sagauli new rail line project.	46.11	42.76	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-67-22-23 / 01231990077058 dt 16.05.23	M/s SINGLA CONSTRUCTIONS LIMITED-CHANDIGARH 1ST FLOOR, SCO 22-23, SECTOR 28C Chandigarh- 160002 Chandigarh , India	16.05.2023	Original DOC 15.04.2024. Further DOC 13.03.25	30%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
143	Construction of water treatment plant, Extension of Officer's Club at 2nd & 3rd floor, Provision of Rainwater Harvesting System, Waste Water Automatic Recycling plant, Lawn Tennis Court, Volleyball court, Vertical garden, Fountain, Sprinkler system, Heat & Chill pump, acoustic proofing of club & Sports Complex, modification of Sports Complex, Boundary wall, Drain and other miscellaneous work at Patlipura Rail Parishar, Dighaghat, Patna.	25.93	23.34	LOA No. CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-129-19 -20/01007930018747 DT 05.05.2020 ECR/CAO/Con/WT/Agt/1 01 Dated : 21.05.2020	Lord Vishnu Construction Pvt. Ltd, 101 Lotus Apartment, New Patliputra Colony, Patna-800014	15.05.2020	Original DOC 04.11.21 (Extended 31.12.2024)	50%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
144	Construction of Station building, Platform, PP Shelter, Subway, approach road, development of circulating area, boundary wall, drain, RUB's earthwrk in yard and other misc. Work at Harsiddhi Station & Rampur Halt in connection with construction of Hajipur Sagauli New rail Line project	56.37	51.26	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-38-23-2 4/01141610093439 dt 18.12.23	M/s REL-AIL JV, Goharua House, 19, Patliputra colony, Patna-800014	18.12.23	Original DOC 17.09.25	0%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
145	Earthwork in embankment, blanketing work, construction of minor bridges, RUB's & retaining wall, height gauge, approach road etc from Harsiddhi yard (excl) to Sugauli Yard (incl)in connection with construction Hajipur Sagauli New rail Line project	198.94	204.65	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-37-23-2 4/10271780093416 dt 17.12.23	M/s VKJ JPW JV - Korba, Plot No. 14 A-1, Shyama Enclave TP nagar, Korba, Korba-495677, Chhattisgarh, India	17.12.2023	Original DOC 17.09.25	10%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
146	Construction of foundation oand sub-structure of major bridge No. 306 at Km 124,129,316 at Km 126.557, 336 at Km 131.58, 340 at Km 132.884, 347 at Km 135.187, 351 at Km 136.609, 361 at Km 139.075, 365 at Km 140.052 and 379 at Km 144.673 between Areraj-Sagauli in connection with construction of Hajipur-Sagauli New Rail Line project.	111.38	112.09	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-39-23-2 4/10552170092848 dt 29.12.2023	M/s Jyoti Tribeni JV-Patna A/3 Vivekanand Park, Lane A, SE Patliputra Colony Patna Patna-800014	29.12.2023	Original DOC 08.09.25	10%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
147	Earthwork in embankment, blanketing work, construction of minor bridges, RUB's & retaining wall, height gauge, approach road etc from Areraj Yard (excl) i.e Km 122.40 to Harisiddhi Yard (excl) Km 133.80 in connection with construction Hajipur Sagauli New rail Line project	198.95	200.89	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-36-23-2 4/10552170091283 dt 18.11.2013	M/s Jyoti Tribeni JV-Patna A/3 Vivekanand Park, Lane A, SE Patliputra Colony Patna Patna-800014	18.11..23	Original DOC 17.08.25	0%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
148	Construction of station building at Bhopatpur and Madhubani, Patna Siswa Halt, TSS at Parukhash Madhubani, SP/SSP at Deoria, Sahebganj, Siswa Patna, Platform, PP shelter, subway, drain in yard, approach road, development of circulating area, boundary wall and other misc work at Bhopatpur, Madhubani station, Siswa patan (Halt)in connection with construction of Hajipur-Sagauli New Rail Line project.	33.29	31.44	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-09-23-2 4/01284610088351 dt 05.10.23	M/s Kumar Piyush Construction Private Limited-Patna, Flate No. 08, PRDA Block No. 01, Arya Kumar Road, Rajendra Nagar, Patna-800017	05.10.23	Original DOC 04.09.2024	0%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
149	Transportation of P.way material's & Track linking works from CH:72900.00 to Madhubani yard in connection with construction of Hajipur-Sagauli new BG rail line project	40.31	38.78	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-15-23-2 4/01540740088169 dt 04.10.23	M/s NNT Developers Private Limited-Patna, 104, Sri Ram Tower, Kankarbagh, Patna-800021	04.10.23	Original DOC03.09.2024	0%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
150	Construction of major bridge No. 204 (1x30.5m) at Km 92.585, 235(1x12.2m) at Km 105.073, 239(1x30.5m) at Km 105.816, 243 (1x18.3m) at Km 106.264, 245 (1x18.3m) at Km 106.360,249 (1x18.3m) at Km 107.910, 255 (2x24.4m) at Km 109.038, 257 (1x18.3m) at Km 109.566 between Kesaria- Madhubani in connection with construction of Hajipur- Sagauli new Rail line project	66.22	64.67	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-18-23-2 4/01023630088170 dt 04.10.23	M/s PRAGATI CONSTRUCTION CONSULTANTS-NEW DELHI 28/12, East Punjabi Bagh, Main Ring Road, New Delhi- 110026	04.10.23	Original DOC 03.01.2026	0%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
151	Assembling, Erection/Launching of superstructure of major bridge No. 44 (1X30.5m Composite Girder) at Km 43.727 between Saraiya- Parukhas, 211 (1X18.3m Composite Girder) at Km 97.265, 220 (1X24.4 m Composite Girder) at Km 99.221, 228 (1X45.7m OWG) at Km 102.565 between Kesaria- Bhopatpur in connection with construction of Hajipur-Sagauli new Rail line project	27.44	29.41	Agt No. ECR/ECRC/Civil/2023/00 54 dt 19.12.23 CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-10-23-24 / 00851600084194 dt 10.08.23	M/s RATAN KUMAR DUBEY-JALPAIGURI new mal_mal jalpaiguri- 735221 West Bengal, India	10.08.23	Original DOC 10.08.24	35%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
152	Supply, fabricatio, erection/launching of superstructure for major bridge No. 211 (1X18.3m) at Km 97.265, 220 (1X24.4m) at Km 99.221, 228 (1X45.7m) Km 102.565, 306 (1X30.5m) at Km 124.129, 316 (6X24.4m) at Km 126.557, 336(2X30.5m) at Km 131.58, 340 (1X45.7m) at Km 132.884, 347 (1X24.4m) at Km 135.187, 351 (2X24.4m) at Km 136.609, 361 (3X45.7m) at Km 139.075, 365 (1X45.7m) at km 140.052 and 379 (1X45.7m) at Km 144.673 between Kesaria-Sagauli in connection with construction of Hajipur-Sugauli New rail Line project	41.81	39.12	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-45-23-24 / 00819610098125 dt 21.02.24	M/s Galvano India Private Limited-Uttarpradesh	21.02.2024	Original DOC 20.11.25	0%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
153	Earthwork in embankment, Blanketing work, construction of minor bridges, RUB's, Retaining wall, Height gauge, approach road etc. from Madhubani Yard (excl) to Areraj yard(incl.) in connection with construction of Hajipur-Sagauli new rail line project	146.38	136.94	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-57-23-24 / 00866770098478 dt 27.02.25	LALL CONSTRUCTION INDIA LIMITED- NEW DELHI Third Floor, Plot No. 28 Karuna Kunj, Sector 03 Dwarka New Delhi- 110075 Delhi , India	27.02.24	Original DOC 27.11.25	0%	R.K.Badal, CE/C/NE, Alok Kumar, DyCE/C/II/HJP, Anjani Kumar, AEN/C/Kesaria	Work in progress
154	Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Jiwadhara (Excl) to Chailah (Incl) stations in connection with doubling, between Muzaffarpur - Sugauli section.	45.88	52.76	ECR/CAO/Con/WT/Agt./5 2 dated 10.06.2019	GVV Construction Private Limited Plot No. 358, Saheed Nagar, Bhubaneswar, Odisha	12.04.19	24.12.2019/ 31.12.2023	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work completed.
155	Earthwork in embankment, trolley refuges, level crossings and construction of minor bridges, retaining wall, blanketing and other allied misc. works between Chailah (excl) to Sagauli (excl) stations in connection with doubling, between Muzaffarpur – Sugauli section.	67.35	77.45	ECR/CAO/Con/WT/Agt/5 1 dated 10.06.2019	GVV Construction Private Limited Plot No. 358, Saheed Nagar, Bhubaneswar, Odisha	02.07.19	04.01.2020/ 31.03.2024	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work completed.
156	Preparation of drawing of Minor bridges & Yard plans on Auto CAD producing of drawing on good quality paper in connection with doubling work of Muzaffarpur - Sagauli section	0.16	0.098	ECR/CAO/Con/WT/Agt/9 dated 20.06.2018	Digitech Solutions, X-16, Ashiana Nagar, Phase- 0, Patna, Bihar.		05.09.2018/ 01.01.2020	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work completed.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
157	Construction of foundation, substructure, and superstructure of major bridge no. 139, 141, 145, 159, 164, 171, 195, 202,203 &213 in connection with doubling between Muzaffarpur -Sagauli section.	45.11	59.58	ECR/CAO/Con/WT/Agt/7 3 dt 01.11.2019	Hari Construction and Associates Pvt. Ltd. Keshawe, Barauni, Begusaria, Bihar.	28.03.19	16.01.2021 / 30.03.2024	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work completed.
158	Construction of passenger platform, signal building, PF shed, yard drain, gate lodge, circulating area and other allied misc. works between Jiwadhara (excl) to Sagauli (excl) in connection with MFP-SGL doubling project"	9.56	10.15	ECR/CAO/Con/WT/Agt/6 3 dt 20.08.2019	Trishul Engicon Pvt. Lte. , Anmol Orchid Mall, 3rd floo, Office No. 06 Opp- A. N. College, Boring Road Patna.	01.07.19	02.06.2020/ 30.05.2024.	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work completed.
159	Linking BG track, linking track on level crossing & bridge, loading/unloading, supply and spreading of ballast, unloading Rail/Rail panel/PSC sleepers, spreading of PSC sleepers/Rails, Carting of P.way materials, linking and assembling of Point&Crossing, SEJ &packing of BG track between Jiwadhara(Including) -SGL (Excluding) in connection with doubling of MFP-SGL section	9.47	11.82	ECR/CAO/Con/WT/Agt/1 16 dated 27.08.2020	M/s BRIJ NANDAN SINGH-ASANSOL TRIVENI-A, FLAT No. 1D	19.05.22	11.03.2021 / 31.03.2024 Further Extension is in process.	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work Completed.
160	Supply of portion and welding of 60kg/52kg/90R (NEW/SH.90/72UTS) Rail Joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-2012 with contractor's materials, labour, T & P etc. including welding supervisor complete between Jiwadhara (excluding) to Sagauli (excluding) in connection with doubling of MFP-SGL section of Samastipur Division of E.C.Rly.	1.31	1.06	ECR/CAO/Con/WT/Agt/1 70 dated 16.08.2021	M/s Chakradhar Industries LLP, Office no. 1, Jay Bhuvaneshwari Bldg. SahajeRaje Road, Vile Parie East Mumbai-400057	05.06.23	10.02.2022 Extended up to 30.10.2023 Further Extension is in process.	100%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work Completed.
161	Construction of retaining wall on pile foundation in both approaches of Bridge no. 202 (CH. 72.00-72.600), 203 (CH.73.00-74.600), 208(CH 78.90-79.550), Chailah Platform no. 02 (Ch. 80.575-80.950) and other location (CH.90.400-90.600 &n92.600-92.700) between Jiwadhara (Excl.) -Sagauli (Excl.) section in connection with doubling between Muzaffarpur -Sagauli section.	32.79	26.79	ECR/CAO/Con/WT/Agt./1 94 dated 14.06.2022	M/s Kumar Piyush Construction Private Limited, Flate No. 08, PRDA Block No. 01 Arya Kumar Road, Rajendra Nagar, Patna-800016	08.04.22	27.03.2023 /31.03.2044	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work completed.
162	Supplying and stacking machine crushed stone track ballast pakur/Shahabganj Range as per Railway RDSO specification on cess spreading the same on formation between Jiwadhara (Excl.) Sagauli (Excl.) section (Approx. CH. 70,000 to 97.600) in connection with doubling of Muzaffarpur - Sagauli section under Dy.CE/Con/IV/SPJ of SamastipurDivision.	12	10.35	ECR/CAO/Con/WT/Agt./2 07 dated 08.09.2022	M/s Bajrang Infrastructure and Construction Pvt. Ltd. Patna	15.09.22	08.09.2023 / 08.05.2024	100.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Sri Raj Kisore Prasad, AEN/Con/BMKI	Work completed.
163	E-TENDER NOTICE No. ECR/CAO/C/N/ETN/46/17-18 for the work of "Construction of ROB in lieu of Level Crossing No. 2 at Chhoani, Bettiah."	-	103.36	ECR/CAO/Con/WT/Agt/1 1 dated. 27.06.18	Super Adyaraj Construction Co. (JV), Patna	08.05.18	07.05.2020 Extended DOC: 10.06.2024 Further Extension is in process.	75.00%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar, AEN/Con/BTH	Work in progress
164	E-TENDER NOTICE No. ECR/CAO/C/N/ETN/48/18-19 for the work of "Earth work filling in embankment, supply and providing of quarry dust/blanketting material, Sagauli (incl.)CH: 186.00 to Bettiah (incl.)CH:210.60Km"	83.59 Cr.	91.92	ECR/CAO/Con/WT/Agt/4 0 dated. 11.03.2019.	MS Phular Construction Private Limited, At- Phular , PO-Mansoor Bihar, Muzaffarpur (Bihar).	04.01.19	03.07.2020/ 31.03.2022	33%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work Terminated vide letter no. ECR/CAO/Con/WT/ E-Tender/North/48/18-19 dt. 28.02.2022
165	E-TENDER NOTICE No. ECR/CAO/C/N/ETN/49/18-19 for the work of "Earth work filling in embankment, supply and providing of quarry dust/blanketting material, Sagauli (incl.)CH: 210.600 to Bettiah (incl.)CH:226.60Km"	34.74 Cr.	38.21 Cr.	ECR/CAO/Con/WT/Agt/4 1 dated. 12.03.2019.	MS Phular Construction Private Limited, At- Phular , PO-Mansoor Bihar, Muzaffarpur (Bihar).	04.01.19	03.07.2020/ 31.03.2022	20%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work Terminated vide letter no. DCE/C/ BTH/WT/49/Agt/08 /dt. 11.04.22
166	E-TENDER NOTICE No. ECR/CAO/C/N/ETN/50/18-19 for the work of "Earth work filling in embankment, supply and providing of quarry dust/blanketting material, Chanpatia (excl.) CH: 226.600 to Narkatiaganj (excl.) CH:246.00Km"	39.87Cr.	43.81 Cr.	ECR/CAO/Con/WT/Agt./3 9 dated. 11.03.2019.	Saurabh Kumar and Brothers, Jaridih Bazar, Bermo, Bokaro, Jharkhand.	18.01.19	17.07.2020/ 31.03.2024 Further Extension is in process.	100%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work completed.
167	E-Tender no. ECR-CAO-Con-N-E-tender -02-19-20 for the work of construction of foundation and sub-structure of major bridge no.248, 260, 274, 279, 283, 286, 287 & 285. Earthwork, blanketing & bridge protection work in approaches and other ancillary & miscellaneous works in c/w doubling of Sagauli-Narkatiaganj section.	65.52 Cr.	75.13 Cr.	ECR/CAO/Con/WT/Agt/8 7 dated. 14.02.2020.	Hari Construction & Associates Private limited, At+PO- Keshawe, PS-Barauni, Begusarai-851134.	05.09.19	04.09.2021 / 04.07.2024 Further Extension is in process.	85%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH and Raj Kishore Prasad, AEN/Con/BMKI	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
168	E-Tender no. ECR-CAO-Con-N-E-tender-47-19-20 for the work of Construction of Station-Cum-S&T building, gate lodges, PF sheds, Foot Over Bridge, Passenger Platforms, Station approach roads, Level crossing roads, Supply and fixing of lifting barriers, yard drain, circulating area Construction and fixing of various sectional boards and other allied and misc. works between Sagauli (inc.) to Bettiah (inc.) in c/w SGL-NKE doubling project under Dy.CE/Con/BTH in SPJ Div.	21.64 Cr.	24.83 Cr.	ECR/CAO/Con/WT/Agt./08/ dated. 30.06.2020.	Durga Construction, 2A, Sneh Plaza Sardar Patel Path, North S.K. Puri Patna	18.02.20	17.08.2021/ 31.12.2024	60%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH and Raj Kishore Prasad, AEN/Con/BMKI	Work in progress
169	E-Tender No. ECR-CAO-C-N-ETN-08-20-21 closing date 28-05- 2020 14:30 for Construction of Station- Cum-S&T-building, gate, lodges, PF sheds, Foot Over Bridges, Passenger Platforms, Station approach roads, Level crossing roads, Supply and fixing of lifting barriers, yard drain, circulatin area, Cosntruction and fixing of various sectional boards and other allied and misc. work between Bettiah (excluding) to Narkatiaganj (excluding) in connection with SGL-NKE doubling project under Dy.CE/Con/BTH in Samastipur Division.	39.30 Cr.	43.24 Cr.	ECR/CAO/Con/WT/Agt./134/ dated. 20.10.2020.	Saurabh Kumar and Brothers, Jaridih Bazar, Bermo, Bokaro, Jharkhand.	26.08.20	25.08.2022/ 15.08.2024	75%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress
170	Tender Notice No. ECR-CAO-C-N ETN-48-21-22/ 01540740052866 for the work of: (a) Balance work for the work of "Earth work filling in embankment, Supply and providing of quarry dust/blanketing material, Provision of Crated Boulder Apron on toe of embankment, Construction of minor bridges, retaining walls and other miscellaneous works between Sagauli (incl.) approx.CH:186.00 Km to Bettiah(incl.) approx. CH:210.60 Km section. (b) Construction of office of Dy. CE/C/BTH & Officer's Rest House (G+1), construction of boundary wall etc. at Bettiah, in connection with doubling of Sagauli - Narkatiaganj section under Dy. CE/Con/BTH.	39.99 Cr.	56.30 Cr.	ECR/CAO/Con/WT/Agt/204 Dated 24.08.2022	M/S NNT Developers Private Limited-Patna, 104 Spiram Tower Kankarbagh Patna-800020 Bihar, India	30.04.22	15.07.2023/ 30.06.2024 Further Extension is in process.	40%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH and Raj Kishore Prasad, AEN/Con/BMKI	Work in progress
171	Tender No. ECR-CAO-C-N-ETN-03-22-23 closing date 17-05-2022 14:30 for Balance work for the work of Earth work filling in embankment, Supplying and providing of quarry dust/blanket material, construction of minor bridges, and other miscellaneous works between Bettiah (Excl.) CH:210.600 Km approx. to Chanpatia (Incl.) CH:226.60 Km approx. section in connection with doubling of Sagauli - Narkatiaganj section, under Dy.CE/Con/BTH	27.52 Cr.	29.42 Cr.	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-03-22-23 / 01007930055076 Dated: 27/05/2022	M/S Lord Vishnu Constructions Private Limited-Patna 102 A, Lotus Apartment New Patliputra Colony Patna-800013 Bihar, India	09.06.22	26.05.2023/ 31.07.2024	50%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress
172	E-Tender no. ECR-CAO-Con-N-E-tender-47-19-20 for the work of Linking of BG track including dismantling BG track, transportation of P-way material, carting & stacking released materials, Unloading and spreadinf of ballast, 60 kg rails etc. other ancillary & miscellaneouse works in c/w doubling of Sagauli-Narkatiaganj section.	15.76 Cr.	19.36 Cr.	ECR/CAO/Con/WT/Agt/114 dated. 27.08.2020.	Brijnandan Singh Triveni A, Flat No.1 DHristinagar, Asansol West Bengal.	15.01.20	14.01.2022/ 30.09.2024	60%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress
173	E-Tender No. ECR-CAO-C-N-ETN-78-19-20 closing date 01-11-2019 14:30 for Supplying stacking, spreading Pakur Range/Sahebganj loop machine crushed stone track ballast as per Railway/RDSO specification on cess for Sagauli-Bettiah and Narkatiaganj-Harinagar section in c/w doubling of Sagauli-Valmikinagar doubling project under CE/Con/NE.	16.4	19.17 Cr.	ECR/CAO/Con/WT/Agt./107 dated. 22.06.2020	M/s Shivam Stone Works-Kolkata 18, Hochominh Sarani, Bakultala Behala Chowrasa DCW-T-10, F-5B Kolkata-700001 West Bengal, India	05.02.20	04.07.2020/ 13.06.2024	75%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress
174	E-Tender No. ECR-CAO-C-N-ETN-130-19-20 closing date 12-03- 2020 14:30 for Transportation, assembly, erection and launching of girders of major bridge No. 248, bridge No. 260, bridge No. 274, bridge No. 279, bridge No. 283, bridge No. 286, bridge No. 287, and important bridge No. 285; supply & fixing of bearings, supply & fabrication of H-beam/steel channel sleepers including track linking over bridges and other ancillary & miscellaneous work in connection with doubling work of Sagauli-Narkatiaganj section under Dy. CE/Con/Bettiah of East Central Railway.	9.04 Cr.	10.25 Cr.	ECR/CAO/C/N/ETN-130/19-20 dated. 02.07.2020	M/s PILCON ENGINEERING-NAGPUR 16-19, NAJAF COLONY, SADIQABAD NAGPUR- 440030, Maharashtra, India	02.07.20	01.07.2022/ 31.10.2024	50%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress
175	E-Tender No. ECR-CAO-C-N-ETN-31-21-22 closing date 30-12-2021 14:30 for Supplying and stacking of machine crushed stone track ballast Pakur/Sahebganj Range as per Railway/RDSO specification on ccess and spreading the same on formation between Bettiah-Sathi (Approx Km.210/00 to Km. 235/00) including loop line of KUMB and CAI yard in connection with doubling of Sagauli-Valmikinagar doubling project under Dy.CE/C/BTH.	12.98	11.25 Cr.	ECR-CAO-C-N-ETN-31-21-22/00998150050868 Dated. 09.03.2022	M/s Bajrang Infrastructure and Construction Private Limited- Patna	10.12.22	08.09.2023 / 08.07.2024	40%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
176	E-TENDER No. ECR-CAO-C-N-ETN-93-19-20 for the work of "Supply of portion and welding of 60 KG/52 KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-19945 (latest version) in block/non-block period with contractors material, labour, T&P etc. Including welding, supervisor completed between Narkatiaganj (excluding) to Gaunaga (including) section in connection with Narkatiaganj- Gauge conversion of JYG-DBG-NKE-BKF gauge conversion work) and SGL-NKE doubling project (Km.186/200-246/00).	3.96 Cr. (SGL-NKE doubling only)	6.01 Cr.	ECR-CAO-C-N-ETN-93-19-20 dated. 04/06/2020	M/s The India Thermit Corporation Limited Kanpur, 84/22 Fazalganj Kanpur-208012, Utter Pradesh, India	04.06.20	03.06.2021/ 31.10.2024	15%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress
177	Tender No. ECR-CAO-C-N-ETN-54-20-21 closing date 04-02-2021 14:30 for Manufacturing, fabrication, Installation of glued insulated joint 60 Kg/52 Kg (In situ) between Sagauli (incl.)-NKE (Excl) section for doubling project Sagauli-NKE under jurisdiction of Dy.CE/Con/BTH.	1.41	1.68 Cr.	ECR-CAO-C-N-ETN-54-20-21 dated. 23/03/2021	M/S Arvind Industries-. Kolkata Stephen House 4 B B D Bag East Room No 51c 3rd Floor Kolkata 700001 West Bengal, India	05.12.21	22.09.2021/ 30.09.2024	85%	Sri R. K. Badal, CE/C/NE Sri D.S. Srivastava, Dy.CE/C/BTH Milan Kumar AEN/Con/BTH.	Work in progress
178	Supplying, fabrication, launching of BOW string Girder over railway portion over substructure of FOB & other ancillary works etc.	3.64	3.70Cr.	ECR/ECRC/Civil/2023/00 58 dated 09.01.2024	Hari Construction & Associates Private limited, At+PO- Keshawe, PS-Barauni, Begusarai-851134.	10.11.2023	01.02.2024/ 21.06.2024 Further Extension is in process.	45%	Sri R. K. Badal, CE/C/NE, Sri D.S. Srivastava, Dy.CE/C/BTH, Sri Milan Kumar, AEN/C/BTH	Work in progress
179	Linking BG/MG track, including dismantling MG track carting and stacking released materials, linking level crossing, spreading of ballast, unloading/loading 52kg rails/ panels, loading unloading of PSC sleepers, spreading of PSC sleepers/rails, linking & packing of BG points and crossing etc. between Sitamarhi (incl)-Bairgania (incl) stations in connection with gauge conversion of Jaynagar-Darbhangha-Narkatiaganj section.	3.86	3.71	ECR/CAO/Cn/WT/594 dt. 25.4.2008 & 4.9.2008 Dy. CE/CON/III/DBG/04 Date: 30.6.2008/29.9.08	M. L. Rajdev, 49 B. B. Ghosh Road, Distt- Burdwan (West Bengal)- 713101	30.5.08	24.10.2008 30.9.2011	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final measurement entered Due to non handing over of material statement by the then PWI M.K. Mandal
180	Construction of camp office and store for S&T and engineering staff at Narkatiaganj and Raxaul stations in connection with the gauge conversion of Jaynagar-Darbhangha-Narkatiaganj section.	1.21	1.63	DCE/CON1/DBG/WT/TN-31/2008-09 dated 25.02.2010 DCE/CON/RXL/ Agt/11-12/05 dated 13.12.2011	Prashant Kumar Jha Behind Sanjay Cinema Brahampura Muzaffarpur	10.3.2011	24.8.2010 30.06.2015	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final bill passed
181	Linking BG track, dismantling MG track, carting and stacking released materials, linking of track on level crossing & bridges, loading/un-loading & spreading of ballast, unloading/loading rails/ panels/PSC sleepers, spreading of PSC sleepers/rails , linking & packing of BG points and crossing etc between Bairgania (excl) - Chauradano (excl) stations in connection with Gauge conversion of Jaynagar-Darbhangha-Narkatiaganj section.	3.12	3.02	DCE/CON/1/DBG/ Agt/09-10/06 dated 13.10.2009/07.5.2010	Surendra Prasad Paras Nagar, Bagaha West Champaran (Bihar)	11.7.2009	09.10.2014	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Agency has not signed on the Material statement & final measurement
182	Construction extension of platform including earthwork, construction of S&T complexes, making gate lodges at level crossings, lifting barrier and other misc. works between Raxaul (excl) and Narkatiaganj (incl) stations in connection with gauge conversion of JYG-DBG-NKE section.	3.5	5.4	DCE/CON/1/DBG/WT/19/ 9-10 dated07.5.2010 DCE/CON/1/DBG/ Agt/11-12/03 dated 06.9.2011	Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4, Bhagwanpur Muzaffarpur	20.8.2010	06.3.2011 30.6.2018	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final variation sent to Accts
183	Linking BG track, including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52kg Rails, spreading of PSC sleepers , linking & packing of BG points and crossing etc between Raxaul (Incl) - to km 207/0 in connection with Gauge conversion of JYG-DBG-NKE section.	2.51	2.48	DCE/CON/RXL/Wt/02/11 -12 dated: 07.11.2011, DCE/CON/RXL/Agt/12-13 /01 dated: 25.4.2012	Surendra Prasad Paras Nagar, Bagaha West Champaran	16.11.2011	06.7.2012, 30.09.2018	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Suppl. Agreement vetted by Accts.
184	Construction of balance work of substructure of bridge no. 51 (3x18.30m) plate girder and bridge no. 52A (1x30.50m) OWG on permanent diversion on risk and cost basis and rebuilding of bridge no. 50 (4x6.10m) G by (4x6.00m) RCC box on permanent diversion at Km 202/5-6 and 205/2-3 and 201/10-11 respectively on RXL – NKE section in connection with GC work of JYG-DBG-NKE section.	5.52	6.87	DCE/CON/RXL/Agt/11-12 /04 dated 02.01.2012	M/S Yogendra Rai Netaji Nand Vihar Colony New Mithanpura, Near Dutta Baba Lane, Ramna Muzaffarpur	19.7.2011	15.09.2015 (17A), upto 30.11.15 (17B)	73%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Contract Terminated w.e.f. 30.11.2015 under arbitration
185	Earthwork in formation in block section, yards, Bridge approaches, extension of Bridge No. 47-A and improving of station building at Adapur and Bhelwa stations etc. between Adapur-Bhelva stations of Bairgania-Raxaul-Narkatiaganj section	4.1	4.43	DCE/CON/RXL/Agt/11-12 /06 dated 18.01.2012	M/S Sri Ram Construction, Binodpur, Katihar-854105	09.8.2011	31.10.2012	22.56%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	final variation not vetted by accounts due to ex party measurement

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
186	Construction of RCC boundary wall in 2x6 km length along the Railway track passing through Valmikinagar forest and provision of 2x6.10m underpass in VKNR-PNYA section.	16.28	16.83	ECR/CAO/CON/WT/135, dated: 30.9.2013 ECR/CAO/CON/WT/Agt/5 5, dated: 11.02.2014	Salahuddin, 5, Raiganj South, Besides Gaylord Studio, Gorakhpur-273001	17.12.2013	29.3.2015 30.06.2016	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	SD released
187	Welding of 52 Kg/90R (New/SH 90 UTS/72 UTS) rails between Raxaul to Narkatiaganj and Narkatiaganj to Bhikhana Thori in connection with the gauge conversion work of Jaynagar-Darbhanga-Narkatiaganj - Bhikhna Thori section	1.31	1.87	DCE/C/RXL/WT/11/12-13 dt. 06.11.2013 CA No. DCE/C/RXL/WT/11/12-13 dt. 30.01.2014	The India Thermit Corporation Ltd. 84/22, Fazalganj Kanpur-208 012	16.12.2013	01.12.2015 31.10.2018.	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final Bill returned by Account
188	Linking BG track including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52 Kg Rails, spreading of PSC sleepers, linking & packing of BG points and crossing etc. between km 207/0 to Narkatiaganj (Incl.) in connection with Gauge conversion of JYG-DBG-NKE section.	3.65	3.43	DCE/CON/RXL/WT /05/12-13 dt.29.9.2014 DCE/CON/RXL/Agt. /14-15/03 dt. 01.03.2015	Chanakya Technos Pvt. Ltd. 34 A. N. Path, North S. K. Puri Boring Road, Patna-13	28.5.2015	31.12.2017 30.4.2019	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final SCA vetted by Finance
189	Loading/unloading, carting/ collection of 12.2m/18.3m span partly/fully assembled steel girders, launching/de-launching of steel girders/PSC slab for the bridges between Raxaul - Narkatiaganj - Bhikhnathori section in connection with GC of JYG-DBG-NKE section.	1.99	1.63	DCE/CON/RXL/WT/07/14 -15 dt. 10.10.2014 DCE/CON/RXL/Agt. /14-15/01 dt. 15.12.2014	Sudhakant Enterprises Private Limited Samastipur	18.10.2014	09.8.2015 31.12.2017	83%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final SCA vetted by Finance
190	Fabricating, supplying and fixing of new galvanised steel channel sleepers on fabricated girder bridges between Raxaul - Narkatiaganj - Bhikhnathori section in connection with gauge conversion of JYG-DBG-NKE-BKF section	3.13	2.8	DCE/CON/RXL/WT/09/12 -13 dated 31.12.2014 DCE/CON/RXL/Agt/15-16 /02 dated 25.05.2015	Rawatsons Engineers (P) Ltd. 7C, Mani, Square, 164/1 Maniktala Main Road Kolkata-700054	12.01.2015	31.10.2015 20.11.2018	47%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In arbitration .
191	Balance work in connection with yard remodelling work of Sikta station and provision of Road Under Bridge in lieu of LC No. 43A at Km 203/10-11 at Sikta station in connection with GC work of JYG-DBG-NKE section	2.56	2.46	DCE/C/RXL/Agt/ 15-16/01 dt.12.05.2015	M/S Yogendra Rai Nand Vihar, New Mithanpura P.O. Ramna, Muzaffarpur 842002	14.3.2015	30.6.2016	24%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Contract Terminated on w.e.f. 30.06.2016 (under arbitration)
192	Left over work such as providing sub bank between approaches of Bridge No.1 to Bridge No. 5, protection of slope by boulder pitching and pitching by CC cubes near bridges, raising of cess between Gurhanwa to Ghorasahan station and between KM 160/6 to 161/6, widening cess between bridge No. 1 and bridge No.2 due to sharp curve, E/Work on platform no. 2 at KWC and other Misc. works between BGU-CAO stations.	2.04	2.35	LOA NO. DCE/C/RXL/WT/05/13-14 dt. 09.02.2015 DCE/C/RXL/Agt/ 14-15/08 dt.21.03.2015	Lal Babu Pd. Srivastava Vill:- Sirisiya Mal PO:- Nonayadih Distt.- East Champaran	10.02.2015	08.6.2015 31.10.2017	55%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final variation prepared .
193	Balance work of construction of sub-structure of Major bridge No. 7, 7B-I and 8, construction of minor briges and earth work in filling/cutting in wideining of bank, platform, level crossing and trolley refuses between Narkatiaganj and Bhikhinathori stations (Risk & Cost basis) in connection with gauge conversion of JYG - DBG - NKE section.	6.59	8.72	LOA No. ECR/CAO/Con/WT/9/N/1 5-16/ 4858 dt. 13.10.2015 CA No. ECR/CAO/Con/Agt/41 dt. 31.3.2016	Sidhu Enterprises Sir Ganeshdutt Nagar Bhagwanpur Muzaffarpur-842001	05.05.2016	12.10.2016 30.09.2023	78%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
194	Loading/Unloading/Leading and carting of all types of Rail, PSC sleeper and P.Way fittings in block section, Station yard under jurisdiction of Dy. CE/Con/RXL in connection with JYG-NKE-BKF GC work	1.37	1.37	LOA No. ECR/CAO/CON/WT/35/N /15-16 dated 04.02.2016 CA No. ECR/CAO/CON/WT/Agt/C A-40 dated 16.3.2016	Karnani Construction New Line Gangashahar Bikaner (Raj)	21.02.2016	03.6.2016 15.10.2020	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Work completed. Under finalisation
195	Linking BG track, including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52kg Rails, spreading of PSC sleepers, linking & packing of BG points and crossing etc. between Narkatiaganj (Incl.) - to km 18/0 (near BHWA) in connection with Gauge conversion of JYG-DBG-NKE-BKF section.	2.79	2.97	LOA No. ECR/CAO/CON/WT/52/N /15-16 dated 20.5.2016 CA No. ECR/CAO/CON/agt/21 dated 04.01.2017	Surendra Prasad Paras Nagar, Bagha West Champaran	19.7.2016	19.01.2017 19.03.2020	35%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Contract closed on administrative ground.
196	Construction of station building, gate lodge, service building, misc. work at Amolwa, Bhitiharwa ashram and Gawnaah and other ancillary work under jurisdiction of Dy. CE/C/RXL in connection with Gauge conversion of JYG-DBG-NKE-BKF section.	6.06	7.25	LOA No. ECR/CAO/CON/WT/65/N /15-16 dated 29.06.2016 CA no. ECR/CAO/CON/WT/AGT/ 13 18.7.2017 dated 29.06.2016	M/s Hitendra Kumar Mishra, At+PO-Salaha, PS-Govind ganj, District- East Champaran, Bihar	02.08.2016	28.01.2017 28.02.2019	5%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	FINAL VARIATION RETURNED UNVETTED DUE TO EX PARTY MEASUREMENT. TO BE SUBMITTED.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
197	Balance work of Level crossing, Platform, P.P Shelter and other misc. work related to passenger amenities at different stations between RXL- NKE section in connection with GC work of JYG-DBG-NKE-BKF section.	5.66	7.17	LOA No. ECR/CAO/CON/WT/22/SL T/16-17/North dt: 02.11.2016 CA No. ECR/CAO/CON/WT/Agt/1 6 dt: 22.12.2016	Sudhakant Enterprises, Pvt Ltd, Punjabi Colony, Samastipur.	18.11.2016	01.01.2017 14.02.2020	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Final Bill Passed
198	Rebuilding of BR. No. 46B(2x2x5.00m.,RCC Box),48a(3x5.00m. RCC Box),49(1x45.72m.OWG) and 54(2x30.50m. OWG) on well foundation on permanent diversion between Raxaul- Sikta- Marjadwa stations of Raxaul - Narkatiaganj section.	17.06	23.4	LOA No. ECR/CAO/CON/North/ET N-17-17-18 dated 15.11.2017 CA no. ECR/CAO/CON/WT/Agt/4 0 dated 14.02.2018	M/S UPS_A&R(JV), H.No. 7/94, Sri Nagar colony, Gobarsahi, PS-Sadar, Muzaffarpur	01.12.2017	14.07.2018 15.12.2023	35%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress .
199	Manning of 22 nos unmanned level crossing between RXL- NKE stations in connection with GC work of JYG DBG-NKE-BKF section	2.88	2.91	LOA No. ECR/CAO/Con/North/ETN -65-17-18 dated 02.02.2018 ECR/CAO/CON/WT/Agt/0 7 dated 14.05.2018	Raj Construction , AT+PO Bihat , Tola Jagir, district- Begusarai	01.05.2018	01.08.2018 30.04.2023	84%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
200	Balance work for construction of station buildings , platforms, gate lodges, PF sheds, approach roads, fixing of different typtes of boards and other allied works from NKE (excluding) to GAH (Including) in connection with gauge conversion of Narkatiaganj- Gaunaha section.	9.18	10	LOA No.- CAO-C-HQ-Engineering/EC R-CAO-C-N-ETN-82-19-20/ 01052380011396	Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4 Bhagwanpur Muzaffarpur-842001	11.06.2020	30.04.2023	33%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
201	Supply of portion and welding of (60/52KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-1994 (latest version) in block/ Non- block period with contactors material, labour, T&P etc including welding supervisor complete between Narkatiaganj (excluding) to Gaunaha (including) in connection with Narkatiaganj.	6.39	6.01	LOA No ECR/CAO/CON/North/ET N-93-19-20 dt. 04.06.2020	The India Thermit Corporation Ltd., 84/22, FazalGanj, Kanpur - 208012.	-.	03.06.2021	0%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
202	Construction of switching post at Sikta, Narkatiaganj & Gaunaha and Fabricagion, supply & fixing of RDSO standard height gauge at level crossings between RXL-NKE and NKE-GAH section in connection with gauge conversion work of RXL-NKE-GAH section.	5.22	4.37	LOA No ECR/CAO/CON/North/ET N-11-21-22 dt.29.09.2021.2021	M/s Imperial Faundation Private Limited, 3rd Floor, Kunwar Complex, Opposite State Bank of India, Kankarbagh Main Road, Patna	-.	28.09.2022	0%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Contract Terminated
203	Construction switching post at Narkatiaganj , Sikta ,Gaunaha and Fabrication supply , fixing of RDSO standard height gauge at level crossings between RXL-NKE-GAH section in connection with gauge conversion of JYG-DBG-NKE-GAH-BKF gauge conversion work.	8.59	8.7	ECR/CAO/CON/N/SLT-23- 21-22 dated 06.12.2021	Hari Construction and Associates Private Limited, Keshawe, Barauni, Begusarai -851134	08.12.2021	31.08.2024	50%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
204	Final Location Survey (FLS) for Doubling Line between Narkatiaganj - Raxaul - Sitamarhi - Darbhanga & Sitamarhi - Muzaffarpur section (approx. 255.5 Kms.) and Final Location Survey (FLS) for 3rd & 4th line between Barauni - Bachhwara including Barauni Yard Remodeling (approx. 16 Kms.), Carrying out detail Engineering survey including Leveling, alignment, soil exploration, preparation of plans, L-section, GA plans of Bridges etc., bill of quantities and other related ancillary activities in connection with preparation of DPR in Samastipur division.	2.53	2.4	ECR/CAO/CON/WT/Agt/1 49 dated 25.01.2021	M/S Matrix Gio Solution Pvt. Ltd., New Delhi 47, Sector-13, Pocket-B, Phase-2, Dwarka, New Delhi-110078.	04.11.2020	20.02.2022	42%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
205	Design, Supplying ,Fabrication ,assembling and launching of BOW string girder and its associated Road works for Railway portion in connection with Construction of ROB in lieu of LC-56 at Sitamarhi.	8.61	7.75	ECR/CAO/CON/N/ETN-32 -21-22 dated 02.03.2022	Lord Vishnu Constructions Private Limited, 102A, Lotus Apartment, New Patliputra Colony, Patna- 800013	16.04.2022	30.06.2024	12%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress.
206	PET survey for new electrified BG line between Raxaul and Kathmandu	1.2	1.2	LOA no. ECR/CAO/Con/North /single-13-18-19 dated 08.5.2018	Konkan Railway corporation Limited , Balapur Bhawan, Sector-II, CBD,Belapur, Navi, Mumbai- 400614	29.09.2018	07.09.2018/ 30.03.2021	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Survey completed, Report sent to Rly. Board.work to be finalised.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
207	Final Location survey for Raxaul - Kathmandu new electrified rail link (funded by MEA) (136 Km).	36.39	30.44	LOA No ECR/CAO/Con/North/Sing le-01-19-20 dated 13.03.2020	Konkan Railway corporation Limited , Balapur Bhawan, Sector-II, CBD,Belapur, Navi, Mumbai-400614	04.01.2021	30.07.2024	35%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress.
208	Construction of two girder bridges at Km 300/7-8 and Km 301/7-8 of 1x61m span OWG each between Valmikinagar Road station and Paniyahwa section in connection with operation of Railway line passing through Valmikinagar Tiger Reserve (VTR) in west champarn district.	34.04	35.11	LOA No ECR/CAO/Con/North/ETN 27-18-19/6191 dated 10.10.2018	M/s Adityas - Chankya (JV) Flat no 102, Divya Apartmenr Ashiyana Digha road , Patna	25.10.2018	15.11.2023	31%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress.
209	Soil exploration at all bridge location in between Narkatiaganj and Valmikinagar station in connection with doubling project under Dy.CE/Con/NKE	2.17	1.39	LOA no. ECR/CAO/Con/North /ETN-24-18-19 dated 07.9.2018	City Engineering/and testing laboratory , 9, chittranjan avenue, Kolkata-72	29.10.2018	30.06.2019	100%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	Final bill passed
210	Earth work in embankment, blanketing, retaining wall, costruction of minor bridges between HIR (excl.) to KBP (ncl.) section, i.e. Km: 261/11 to Km: 278/11 in connection with doubling of Narkatiaganj-Valmikinagar Road section.	48.14	52.26	LOA No ECR/CAO/Con/North/ETN -45-18-19/7582 dated 17.12.2018	Fulena Construction Private Limited., Sri Krishna Nagar, Distt:- Begusarai-851101	08.02.2019	30.04.2024	70%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	In progress
211	Earth work in embankment, blanketing, retaining wall, costruction of minor bridges between NKE (encl.) to HIR (ncl.) section, i.e. Km: 246/6 to Km: 261/11 in connection with doubling of Narkatiaganj-Valmikinagar Road section.	40.43	44.01	LOA No ECR/CAO/Con/North/ETN -44-18-19/7582 dated 28.12.2018	CANDC (JV), Supriya Cinema Road, Shanti Nagar Betiah, West Champaran.	08.03.2019	31.05.2024	88%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	In progress
212	Earth work in embankment, blanketing, retaining wall, costruction of minor bridges between KBP (excl.) to VKNR (encl.) section, i.e. Km: 278/11 to Km: 296/11 in connection with doubling of Narkatiaganj-Valmikinagar Road section.	58.89	67.47	LOA No ECR/CAO/Con/North/ETN -60-18-19 dt. 08.01.2019	Fulena Construction (P) Ltd., Sri Krishna Nagar, Begusarai-851101	08.02.2019	30.06.2024	56%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
213	Construction of Office cum Rest House, Station building, Passenger platform, yard drain, PP shelter, FOB and other ancillary works at NKE in connection with doubling of NKE – VKNR section.	26.31	25.84	LOA No ECR/CAO/Con/North/ETN -52-19-20 dt. 12.09.2019	Lord Vishnu Constructions Private Limited., 102A, Lotus Apartment, New Patliputra Colony, Patna-800013.	19.09.2019	31.10.2024	20%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	work is in progress
214	Construction of foundation and substructure of major bridges and its allied work between Narkatiaganj and Valmikinagar Road station in connection with doubling of Narkatiaganj – Valmikinagar Road section.	109.13	122.18	LOA No ECR/CAO/CON/North/ET N-01-19-20 dt: 16.09.2019	HARI GPT JV, At + PO – Keshawe, PS – Barauni, Begusarai 851134.	02.12.2019	30.06.2024	59%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	work is in progress
215	Supply of portion and welding of (60/52KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-1994 with contactors material, labour, T&P etc including welding supervisor complete between Narkatiaganj (including) to Valmikinagar (including) section in connection with Sagauli - Valmikinagar doubling Project.	7.29	7.14	LOA No ECR/CAO/CON/North/ET N-18-19-20/5257 dt. 30.05.2019	The India Thermit Corporation Ltd., 84/22, FazalGanj, Kanpur - 208012.	31.01.2020	31.01.2024	12%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
216	Linking of BG track dismantling BG track & point and crossing, carting & stacking of released materials, linking of level crossing, unloading & spreading of ballast, unloading 52 Kg/60 Kg rails and pannels, spreading of PSC sleeper, Linking and packing of BG track, point and crossing, transportation and leading P. Way materials etc. between NKE (including to VKNR (including) in connection with doubling of NKE-VKNE	14.37	16.49	LOA No.- ECR/CAO/Con/North/ETN -36-19-20 Dated-28.11.2019.	Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4 Bhagwanpur Muzaffarpur-842001	28.11.2019	31.12.2024	50%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	work is in progress
217	Construction of gate lodges, LC approach roads, supplying fabrication and fixing of height gauges, lifting barriers at LC gates, fixing of various sectional boards and other allied work between Harinagar (excluding) to Valmikinagar road station (including) in connection with doubling of NKE-VKNR section.	7.96	8.13	LOA No.- CAO-C-HQ-Engineering/EC R-CAO-C-N-ETN-96-19-20 dt. 11.12.2019	M/S Amit Kumar, Vijay Nagar Kankarbagh, Patna-800020	08.02.2020	31.03.2024	36%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	work is in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
218	Supplying stacking spreading Pakur Range/Sahebganj loop machine crushed stone track ballast as per railway/RDSO specification on cess for Sagauli-Bettiah and Narkatiaganj-Harinagar section in connection with doubling of Sagauli-Vaimikinagar doubling project under CE/C/NKE.	16.4	19.17	LOA No.- CAO-C-HQ-Engineering/EC R-CAO-C-N-ETN-78-19-20/ 904160015087 dt.-05.02.2020	M/s SHIVAM STONE WORKS- Kolkata 18, hochominh sarani, bakultala behala chowrasta dcw-t-10, f-5 b kolkata-700001 west bengal, india.	15.03.2020	15.06.2024	74%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Work is in progress
219	Construction of FOB, PF shed and low cost P. P. Shelters at Bhairoganj, Kharpokhra, Bugha, Awasani and Valmikinagar road stations between Harinagar (excluding) to Valmikinagar road station (including) in connection with doubling of NKE-VKNR section.	21.05	21.48	LOA No.- CAO-C-HQ-Engineering/EC R-CAO-C-N-ETN-97-19-20/ 01012140014649 dt.-29.01.2020	M/s Classic Amit JV Vijay Nagar, P.S. - Patraka Nagar, P. O.-B. H. Colony District- Patna-800026	13.02.2020	31.12.2023	53%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	In progress
220	Loading, unloadong, leading and carting of all types of Rail, PSC sleepers and P way fittings in block section, station yard (New/ relased), boulder pitching on slopes at nominated locations under the jurisdiction of Dy. CE/Con/NKE in connection with doubling of NKE - VKNR and GC work of JYG-DBG-NKE-GAH section.	29.19	27.21	LOA No.- CAO-C-HQ-Engineering/EC R-CAO-C-N-ETN-131-19-20 /00910990019012 dt.-12.05.2020	M/S J. K. Constructuin, CO. Bikaner, Naya Bazar Nokha, Bikaner - 334803, Rajsthan, India	08.08.2020	30.06.2024	25%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
221	Construction of Station cum S&T building gate lodges, PF sheds, Foot over bridges Passenger Platform, Station approach roads, level crossing roads, Supplying and fixing of lifting barriers, yard brains, circulating area, Deep tube well, construction and fixing of various sectional boards and other allied and miscellaneous works between Narkatiaganj (excluding) to Harinagar (including) in connection with NKE-VKNR doubling project.	26.27	30.13	LOA No. CA. No. ECR/CAO/CON/NORTH/E TN-66-19-20 date24.02.2020	CANDC (JV), Supriya Cinema Road, Shanti Nagar, Bettiah, West Champaran	15.03.2020	31.07.2024	73%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	In progress
222	Construction of Station cum S&T building Passenger Platform, Station approach roads, yard brains, circulating area, Deep tube well, other allied and miscellaneous works between Harinagar (excluding) to Valmikinagar road station (including) in connection with NKE-VKNR doubling project."	28.82	39.27	LOA No. CA. No. ECR/CAO/CON/NORTH/E TN-95-19-20 date24.02.2020	M/s Chanakya Technos Private Limited D-7, Lane-2, Vijay nagar, Rukanpura, Bailey Road, Patna	15.03.2020	30.10.2024	38%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	In progress.
223	Supplying, fabricating, transportation and fixing of galvanised, H-beam sleepers & linking of BG track on girder bridges with H-Beam sleepers, fixing of guard rails, chequered plate and other allied works over major bridges 303 (2x45.7m OWG) and Br. No. 304 (2x12.2m Composite Girder), 317 (10x60.10m PSC slab), 322 (5x30.5m OWG), 325 (4x12.2m composite girder), 329 (2x30.5m OWG), 332 (3x6.1m PSC slab), 341 (3x6.1 m PSC slab), 346 (3x6.10m span PSC slab), 347 (1x18.3m PG), 349 (2x45.7m OWG), 352 (2x30.5m OWG), 356 (1x30.5m OWG) between NKE-VKNR, 383B (1x61.0m OWG), 383C (1x61.0m OWG) between VKNR-PNYA section and Br. no. 54 (1x45.7m OWG), Br. no. 62 (2x30.5m OWG) between RXL-NKE section in connection with doubling of NKE-VKNR and GC work of RXL-NKE-GAH section.	5.54	4.68	LOA No.- ECR-CAO-C-N-ETN-117-19 -20 dt.-13.03.2020	M/S Jaimangla Construction, Bihat Tola - Ibrahimpur, Refinery Road, Begusarai- 851135.	13.02.2020	31.12.2024	18%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Yet to start
224	Fabrication, assembling, erection, launching of Girders of Br. No. 303 (2x45.7m OWG) and Br. No. 304 (2x12.2m Composite Girder), Transportation, erection girders of Major bridges 317 (10x6.10m PSC slab), 383B (1x61.0m OWG), 383C (1x61.0m OWG) between VKNR - PNYA section and Br. No. 54 (1x45.7m OWG), Br. No. 62 (2x30.5m OWG) RXL-NKE section and other associate works between Harinagar and Valmikinagar road station and RXL-NKE-GAH section in connection with doubling of NKE-VKNR and GC work of RXL-NKE-GAH section.	10.95	13.68	LOA No. ECR-CAO-C-N-ETN-119-19 -20 dt. 21.07.2020	M/S Pilcon Engineering, 16-19, Najaf Colony, Sadiqabad, Nagpur - 440030, Maharashtra.	05.08.2020	15.10.2024	45%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
225	Transportation, assembling, erection, launching girders of major bridges, 322 (5x30.05m OWG), 325(4x12.2m composite girder), 329 (2x30.5m OWG), 332 (x6.1m PSC slab), 341 (3x6.1m PSC slab), 346 (3x6.1m span PSC slab), 347 (1x18.3m PG), 349 (3x30.5m OWG), 351 (4x6.1m span PSC slab), 352 (2x30.5m OWG), 356 (1x30.5 OWG) of HIR-VKNR section and Br. no. 7, 7B1 of NKE-GAH section and its allied works in connection with doubling of NKE-VKNR and GC of NKE-GAH section.	9.29	8.59	LOA No. ECR-CAO-C-N-ETN-26-20- 21 dt. 29.09.2020	M/S Hi Tech Organisation -Kota, E- 30 Road No. 2 IPJA Kota -324005, Rajsthan	-	28.03.2022	0%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	Terminated

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
226	Supplying, stacking, spreading, rolling of Pakur Range/Sahebganj loop machine crushed stone track ballast as per railway/RDSO specification on cess for Harinagar (Excl.) to Valmikinagar road station (Inc.) section in connection with doubling of Narkatiaganj-Vaimikinagar doubling project under Dy. CE/C/NKE.	14.9	14.12	LOA No. ECR-CAO-CN-ETN-38-20-21 dt. 24.12.2020	M/s Jagdish and company - Mathura 91 RADHAORCHID MASANI ROAD MATHURA MATHURA- 281003 Uttar Pradesh, India	30.06.2022	15.11.2024	91%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
227	Manufacturing, fabricating, Instalation of glued insulated joint 60Kg/52Kg (In situ) between Narkatiaganj-Valmikinagar in connection with doubling project of NKE-VKNR under jurisdiction of DY.CE/Con/NKE	1.48	1.48	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-52-20-21/00922790033972	M/s EDEN VINIMAY PRIVATELIMITED- KOLKATA 22 Strand Road Ground Floor,Kolkata -700001 West Bengal, India	22.03.2022	30.09.2024	27%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Harinandan Ram AXEN/C/NKE	In progress
228	Construction of foundation and substructure of major bridges 322(5x30.5m OWG), 352 (2x30.5m OWG) for double track on double D well foundation, sheet piling at Major Bridges of NKE-VKNR section and its allied works in connection with doubling of Narkatiaganj - Valmikinagar Road section].	72.79	65.37	ECR/CAO/CON/North/ET N-14-22-23 dated 11.08.2022 Online LAO 01530940059918	M/S Dhariwal Bholeshanker JV, H.N.-193X, Bichhiya Jungle Tulsiram, P.O- PAC Camp, Gorakhpur (U.P.)- 273014.	25.08.2022	31.10.2024	41%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress
229	Design, Supplying, Fabrication, assembling and launching of BOW string girder and its associated Road works for Railway protion in connection with Construction of ROB in lieu of LC-56 at Sitamarhi	7.75	7.75	LOA No. ECR/CAO/CON/N/ETN-31-21-22 dated 02.03.2022. ECR/CAO/CON/WT/Agt/198 dated 28.05.2022	Lord Vishnu Constructions Private Limited, 102A, Lotus Apartment, New Patliputra Colony, Patna- 800013	01.03.2023	30.06.2024	6%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress.
230	Balance work such as Earthwork, blanketing, Widening of cess, Road work, Supplying and spreading ballast, BG track linking, transportation of P.way materials, dismantling of track, stacking of released materials and other ancillary works at NKE YARD (NKE-GAH line) and AMO-GAH section in connection with Gauge conversion of Narkatiaganj- Gaunaha section under Dy. CE/Con/NK	18.03	18.03	Online LAO 1530940075139	BHOLESHANKER ERECTION AND CONSTRUCTION PRIVATE LIMITED-GORAKHPUR	13.04.2023	31.07.2024	39%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress.
231	Supplying and spreading of blanketing material and ballast , BG track linking on diversion of Br. No. 45, 54 and 62 of RXL-NKE section including transportation of P.way material,dismantling of track, stacking of released materials in connection with Gauge conversion of JYG-DBG-NKE-BKF, section.	10.01	10.01	LOA No: CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-36-22-23 / 00891750067769 Dated: 14/12/2022	M/s A K CONSTRUCTION-BEGUSARAI BIHAT IBRAHIMPUR BEGUSARAIBEGUSARAI- 851135 Bihar, India	14.12.2022	25.04.2024	5%	R. N. Roy, CE/C/N/MHX, Utkarsh Kumar Dy.CE/Con/NKE Ravi Shankar Singh AXEN/C/NKE	In progress.
232	Supply of 1,00,000 cum 50mm size machine crushed track ballast for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur for various projects under CAO/Con, ECR.	13.27	14.29	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-49-21-22 Dt- 09.05.22, Agt. No. ECR/CAO/Con/WT/Agt./200 dt. 25.07.22	M/s Otan Das & Co. Mining Pvt.Ltd. (PKR)	17.07.22	08.05.2023/ 31.12.2024	72%	Indrajit Kumar, CE/C/N Mintu Kumar Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress
233	Supply of 1,00,000 cum 50mm size machine crushed track ballast for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur for various projects under CAO/Con, ECR.	13.68	13.85	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-01-22-23, Dt- 19.05.22 Agt No. ECR/CAO/Con/WT/Agt/199 dt. 14.07.2022	M/S Mandhan Minerals Corporation (Pakur)	22.05.22	18.05.2023/ 30.09.2024	88%	Indrajit Kumar, CE/C/N Mintu Kumar, Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress
234	Supply of 100000 cum ballast material from Bakudih quarry conforming to RDSO specification for the works under CAO/Con, E.C.Railway, Mahendrugat Patna	13.68	13.86	CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-02-22-23 Dt-19.05.2022 Agt No. ECR/CAO/Con/WT/Agt/205 dt. 23.08.222	M/S Hindustan Industries and mining corporation	10.09.22	18.05.2023/ 3108.2024	88%	Indrajit Kumar, CE/C/N Mintu Kumar , Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress
235	Supply of 50,000 cum 50mm size machine crushed track ballast as per RDSO specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Bakudih /Barharwa/Taljhari for various projects under CAO/Con/N, ECR	7.64	7.56	LOA No. CAO-C-HQ-ENGINEERING/ ECR-CAO-C-N-ETN-38-22-23 / 00882510066246 Dated: 21/11/2022 Agt. No. ECR/ECRNC/Civil/ 2022/0010 dt. 01.03.23	M/s R. J. Traders-Varanasi	13.12.22	20.05.23/ 30.09.2024	20%	Indrajit Kumar, CE/C/N Mintu Kumar Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending June-2024										
Sl No	Name of Works & Location	Estimate cost(Assessed cost of the work) Crore	Tendered Cost (in Crore)	Acceptance No. Date/Agreement No. Date	Agency	Date of work started	Original date of Completion/ Extended DOC.	Progress of work	Name of Officer in charge with address	Remarks.
236	Supplying of 50,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Japla for various projects under CAO/Con/North, ECR.	10.48	10.06	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN- 39-22-23 / 10114650066135 Dated: 19/11/2022 Agt. No. ECR/null/Civil/2023/0007 dt.15.02.23	M/s Jyoti Construction And Engineering Private Limited-Begusarai	19.02.23	18.05.23/ 30.07.2024	88%	Indrajit Kumar, CE/C/N Mintu Kumar Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress.
237	Supplying of 50,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur/Rajgram siding for various projects under CAO/Con/North, ECR	7.29	9.52	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-49-23-24 / 00863460095252 dt. 11.01.24 Agt. No. ECR/ECRC/Civil/2024/00 09 dt. 19.02.24	M/s Master Sunder Das And Sons-Pakur	03.04.2024	10.01.2025	57%	Indrajit Kumar, CE/C/N Mintu Kumar , Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress.
238	Supplying of 50,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Japla siding for various projects under CAO/Con/North, ECR	10.23	9.38	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-52-23-24 / 10114650094556 dt. 02.01.24 Agt. No. ECR/ECRC/Civil/2024/00 10 dt. 01.04.2024	M/s Jyoti Construction And Engineering Private Limited-Begusarai	----	01.01.2025	0%	Indrajit Kumar, CE/C/N Mintu Kumar , Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress.
239	Supplying including loading, transportation, unloading of 1,00,000 cum machine crushed track ballast (Pakur/Sahibganj area) as per Railway/RDSO's specification of track ballast IRS: GE-1, June'2004 with up-to-date correction slips and stacking the same at nominated place/location/stacks at Garhara Yard for B.G. Railway Track & loading the same into any type of railway wagons for various projects under CAO/Con/North, ECR	36.41	32.19	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-71-23-24 / 00999530101525 dt. 22.04.2024 Agt. No. ECR/ECRC/Civil/2024/00 10 dt. 01.04.2024	M/s Ram Niwas Singh-Begusarai	07.05.2024	21.04.2025	13%	Indrajit Kumar, CE/C/N Mintu Kumar , Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress.
240	Supplying of 1,00,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur/Bakudih siding various projects under CAO/Con/North, ECR.	14.88		CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-72-23-24 / 00880550101125 dt. 16.04.2024 Agt. No. ECR/ECRC/Civil/2024/00 10 dt. 01.04.2024	Cementone-Pakur	28.04.2024	15.04.2025	8%	Indrajit Kumar, CE/C/N Mintu Kumar , Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress.
241	Flash Butt Welding of 60Kg/52kg (90/72 UTS) New/S.H rails/rail panels of all lengths using road-cum-rail mobile flash butt welding plant for various Construction/ projects of East Central Railway under Chief Administrative Officer/ Construction/North/ East Central Railway.	7.69	7.61	ECR/CAO/Con/TS/03/16/ 0199/FBW/TS dt. 06.01.2017	The India Thermit Corporation Ltd., 84/22, Fazalganj, Kanpur-208 012	12.01.17	17.11.20/ 30.06.2024	80%	Indrajit Kumar, CE/C/N Mintu Kumar , Dy.CE/Con/North Vikash kumar XEN/Con /Ballast at Pakur	Work in progress.