

Details of Tender Position PD/DDU

10-06-2025

Description of Work	LOA No. & Date	Original DOC	Contractor Name	Agreement Value (in Rs.)	Present Contract Value (in Rs.)	Payment made till date	Balance	Payment done in %	Extended DOC Validity	DOC Remaining Day	Work Order No.	Consignee	PVC
Works Contract													
ing, Manufacturing, Fabrication, testing and g with studs etc. of normal head/round studs, shear connectors of 25mm dia and m length conforming to IS: 3935-66 on 18.3 M & 30.5 M span welded composite and 18.0 M, 24.0 M and 30.0 M Span Road bridge etc. along with ferrules on top flange of already fabricated at Plant Depot, DDU, as per direction/approval of Engineer-in-	BWS-MGS-ENGINEERING / CWMPD-04-2022-23 / 00833660065653 Dated 14-11-2022	13-03-2025	M/s Pappu Singh- Chandauli	12901707.00	12901707.00	4506566.26	8395140.74	34.93%	13-03-2026	276	23017005	SSE/ST/PD	Not Applicable
ortation of Open Web Girder, Plate Girder, ed, FOB, PSC Slabs, RCC Slab above 10'-0" / materialsetc. at Plant Depot, DDU to nt consignee and from outside agency to DDU.	BWS-MGS-ENGINEERING / CWMPD-05-2022-23 / 00906950067142 Dated 05-12-2022	04-12-2024	M/s Shiv Kumar Singh- Chandauli	29792022.61	32079706.95	25305906.56	6773800.39	78.88%	31-08-2025	82	23017002	SSE/ST/PD	Applicable
elding of different Structural Steel members ferent types of Bridge Girders in Structural at Engineering Workshop, E.C. Railway, Depot, DDU.	BWS-MGS-ENGINEERING / CWMPD-07-2023-24 / 00956640079079 Dated 13-06-2023	12-06-2025	M/s Singh Enterprises- Chandauli	5728620.49	5728620.49	2487845.23	3240775.26	43.43%	12-06-2025	2	24017001	SSE/ST/PD	Not Applicable
g of PSC & RCC Slabs of Standard Span with ballast retainers as per RDSO Drawing Ton Loading Standard- 2008 at Engineering hop, Plant Depot, Pt. Deen Dayal Upadhyaya.	BWS-MGS-ENGINEERING / CWMPD-10-2023-24 / 01002540093484 Dated 18-12-2023	17-06-2025	M/s Shree Tirupati Balaji Enterprises- Patna	88742797.36	119165036.09	93727050.64	25437985.45	78.65%	17-06-2025	7	24027001	SSE/FC/PD	Applicable
ing and Enhancement of Casting Beds and ork for Casting of PSC & RCC bridge slabs erent span including other related ancillary t Engineering Workshop, Plant Depot, DDU.	BWS-MGS-ENGINEERING / CWMPD-14-2023-24 / 00956640095543 Dated 16-01-2024	15-01-2025	M/s Singh Enterprises- Chandauli	18941106.87	26415594.62	10612340.36	15803254.26	40.17%	15-10-2025	127	24027002	SSE/FC/PD	Applicable
g, Punching, Cutting and Cleaning of cutting of different Structural Steel members for tion of different types of Bridge Girders in ral Yard at Engineering Workshop, E.C. y, Plant Depot, DDU.	BWS-MGS-ENGINEERING / CWMPD-02-2024-25 / 00992250113568, Dated 24-09-2024	23-09-2025	M/s Akash Enterprises- Allahabad	8977797.00	8977797.00	2323318.59	6654478.41	25.88%	23-09-2025	105	24017025	SSE/ST/PD	Not Applicable
asting, Metalizing and Painting of Fabricated Steel Girders at Engineering Workshop, Plant Pt. Deen Dayal Upadhyaya.	BWS-MGS-ENGINEERING / CWMPD-01-2024-25 / 10087250115597 Dated 23-10-2024	22-10-2025	M/s A R Enterprises- Lucknow	43866718.90	43866718.90	0.00	43866718.90	0.00%	22-10-2025	134		SSE/ST/PD	Applicable
tion, Metalizing and Supply of 61.0 M & M Span Open Web Girder (welded through s per RDSO drawing), etc. at Engineering hop, East Central Railway, Plant Depot, DDU.	BWS-MGS-ENGINEERING / CWMPD-03-2024-25 / 00973440117768 Dated 22-11-2024	21-11-2025	M/s Saurabh Kumar and Brothers- Bokaro	121320334.52	121320334.52	0.00	121320334.52	0.00%	21-11-2025	164		SSE/ST/PD	Applicable
g of PSC & RCC slabs of various span along allast retainers as per RDSO Drawing for 25 oading Standard - 2008 at Engineering hop, Plant Depot, Pt. Deen Dayal Upadhyaya.	BWS-MGS-ENGINEERING / CWMPD-05-2024-25 / 00799540124028 Dated 21.02.2025	20-02-2026	M/s Eagle and VRS Infra JV	179510240.85	179510240.85	0.00	179510240.85	0.00%	20-02-2026	255		SSE/FC/PD	Applicable
ing 02 Nos. Road Crane (Hydra) of 14 MT ty for 24 Months for the work of handling of aterials, shifting of bridge girders etc. as per ment at Plant Depot, DDU	BWS-MGS-ENGINEERING / CWMPD-06-2024-25 / 00259880121883 Dated 22-01-2025	31-01-2027	M/s S.G. Enterprises- Mughalsarai	3422924.72	3422924.72	519143.58	2903781.14	15.17%	31-01-2027	600		SSE/ST/PD	Not Applicable

Description of Work	LOA No. & Date	Original DOC	Contractor Name	Agreement Value (in Rs.)	Present Contract Value (in Rs.)	Payment made till date	Balance	Payment done in %	Extended DOC Validity	DOC Remaining Day	Work Order No.	Consignee	PVC
ation of part of crossing yard shed for TMC and other existing old sheds of Plant Depot,	BWS-MGS-ENGINEERING / CWMPD-07-2024-25 / 00932550124547 Dated 03.03.2025	02-03-2026	M/s Gaurav Construction- Chandauli	47911890.44	47911890.44	0.00	47911890.44	0.00%	02-03-2026	265		SSE/FC/PD	Applicable

Description of Work	LOA No. & Date	Original DOC	Contractor Name	Agreement Value (in Rs.)	Present Contract Value (in Rs.)	Payment made till date	Balance	Payment done in %	Extended DOC Validity	DOC Remaining Day	Work Order No.	Consignee	PVC
ABSS Work													
ing, Fabrication and Transportation of Foot ridge of 12 M / 6 M / 3 M wide at stations Narkatiaganj, Jaynagar, Samastipur, ani, Raxaul, Sagauli, Dauram Madhepura, Bakhtiyarpur, Sakri, Salauna, Laheria Sarai, r, Ghorasahan and Supaul of Samastipur a, East Central Railway.	BWS-MGS-ENGINEERING / CWMPD-04-2023-24 / 10257820090454 Dated 06-11-2023	05-11-2024	M/s Space Chem Engineers Private Limited- Ghaziabad	557614394.64	557614394.64	229807594.81	327806799.83	41.21%	31-08-2025	82	00873007	SSE/ST/PD	Applicable
ing, Fabrication and Transportation of Foot ridge of 12 M / 6 M / 3 M wide at stations a, Paharpur, Katrasgarh, Hazaribagh, Renukut, Nagaruntari, Garwa Town and upura of Dhanabad Division, East Central	BWS-MGS-ENGINEERING / CWMPD-05-2023-24 / 00827240090450 Dated 06-11-2023	05-11-2024	M/s Bridge and Roof Company India Limited- Kolkata	544374504.36	544374504.36	143062273.61	401312230.75	26.28%	30-09-2025	112	00873007	SSE/ST/PD	Applicable
ing, Fabrication and Transportation of Foot ridge of 12 M / 6 M / 3 M wide at stations n-sonne, Sasaram, Anugrah Narayan Road, Guraru, Durgawati, Chandauli, agar, Kudra, Mohamadganj, Nabinagar, ganj and Piro of Pt. Deen Dayal Upadhyaya a, East Central Railway.	BWS-MGS-ENGINEERING / CWMPD-08-2023-24 / 10257820093658 Dated 20-12-2023	19-12-2024	M/s Space Chem Engineers Private Limited- Ghaziabad	569172663.08	569172663.08	193172221.80	376000441.28	33.94%	31-08-2025	82	00873007	SSE/ST/PD	Applicable
ing, Fabrication and Transportation of ver Bridge of 12 M / 6 M / 3 M wide at Jamui, Barh, Bakhtiyarpur, Fatuha, Bihar Sharif, Taregana, Jahanabad, Bihniya, Dumraon, Raghunathpur, Chausa ldar Nagar of Danapur Division, East Railway.	BWS-MGS-ENGINEERING / CWMPD-11-2023-24 / 00816220105306 Dated 13-06-2024	12-06-2025	M/s Royal Infraconstru Limited- Kolkata	594798578.39	594798578.39	164411353.31	430387225.08	27.64%	12-06-2025	2	00873007	SSE/ST/PD	Applicable
ing, Fabrication and Transportation of ver Bridge of 12 Meter / 6 Meter / 3 wide at stations Hajipur, Sonpur, gh Sarai, Mansi, Naugachia and ia of Sonpur Division, East Central	BWS-MGS-ENGINEERING / CWMPD-12-2023-24 / 00816220105305 Dated 13-06-2024	12-06-2025	M/s Royal Infraconstru Limited- Kolkata	531529859.23	531529859.23	246022225.39	285507633.84	46.29%	12-06-2025	2	00873007	SSE/ST/PD	Applicable
ing, Fabrication and Transportation of ver Bridge of 12 Meter / 6 Meter / 3 wide at stations Gomoh, Parasnath, ana, Daltonganj, Latehar and Garwa of Dhanbad Division, East Central y.	BWS-MGS-ENGINEERING /CWMPD-13-2023-24 / 00833500105211 Dated 12-06-2024	11-06-2025	M/s Kiran Infra Engineers Limited- Jaipur	563096825.99	563096825.99	168476949.48	394619876.51	29.92%	11-06-2025	1	00873007	SSE/ST/PD	Applicable
ing, Fabrication and Transportation of tructures for Passenger Platform Shelter elter) for different stations of Dhanbad, en Dayal Upad hyaya, Sonpur and ipur Division of East Central Railway.	BWS-MGS-ENGINEERING / CWMPD-15-2023-24 / 00873270105097 Dated 11-06-2024	10-06-2025	M/s Hari Construction and Associates Private Limited- Begusarai	308021399.77	308021399.77	150661214.39	157360185.38	48.91%	10-06-2025	0	00873007	SSE/ST/PD	Applicable

Description of Work	LOA No. & Date	Original DOC	Contractor Name	Agreement Value (in Rs.)	Present Contract Value (in Rs.)	Payment made till date	Balance	Payment done in %	Extended DOC Validity	DOC Remaining Day	Work Order No.	Consignee	PVC
Service Contract													
ing, Sanitation and Disinfection Service - ne Based at Entire Engineering Workshop es, East Central Railway, Plant Depot, Pt. ayal Upadhyaya.	GEMC-511687798446741 Dated 23-09-2022	05-10-2025	A KUMAR AND ASSOCIATES- KANPUR	5547359.24	5547359.24	3618109.51	1929249.73	65.22%	05-10-2025	117	23027001	SSE/ST/PD	Not Applicable
y Basis Cab & Taxi Hiring Services - SUV; m x 320 hours; Local	GEMC-511687705596404 Dated 31.07.2024	31-06-2026	M/s TAZ Construction- MGS	705600.00	705600.00	176400.00	529200.00	25.00%	31-07-2026	416	Revenue	SSE/FC/PD	Not Applicable
y Basis Cab & Taxi Hiring Services - m SUV; 2000 km x 320 hours; Outstation	GEMC-511687770233717 Dated 27.12.2024	31-12-2026	M/s TAZ Construction- MGS	1319976.00	1319976.00	164997.00	1154979.00	12.50%	31-12-2026	569	Revenue	SSE/FC/PD	Not Applicable