

Statement showing the quarterly progress report of Civil Engineering works of Dhanbad Division each costing more than Rs.01(One) crore for quarter ending JUNE/2025

Sl No.	Name of work and location	Estimated cost (in Rs.)	Accepted cost (in Rs.)	%age above / below Sch. of rates applicable	Agreement No. & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of officer In -charge.	Remarks
Sr. DEN(Track)/DHN											
1	Elimination of level crossings by subways LC no. 6A/B/3T at Km-GS'0/5-6 between PEH-GHANODIH in DHN-PEH (1 No.) & LC no. 1/B/T at Km.6/11-12 between PKA-RKJE, 2A/C/T at Km.8/3-4 between RKJE-SDBH, 2B/C/T at Km.17/9-10 between SNMY-SNDT in PKA-SINDRI (3 Nos.) under AEN/2/DHN, E.C. Rly Dhanbad Division.	161280812	125103034	Various rate	ECR/DHN/CIVIL/2022/0032 DT. 11.06.22	M/s Subhash Singh Choudhary	12.06.2022	31.12.2025	80%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress.
2	SDBH-Replacement of 1.8M wide old & absolute FOB with 3.0M wide FOB at SDBH under AEN/2/DHN	24150143	13485301	Various rate	ECR/DHN/CIVIL/2022/0111 DT. 02.11.22	H S Virdi	26.08.2022	30.06.2025	55%	(R.Chandra) Sr.DEN (Track)/DHN	EOT under process.
3	Provision of boundary wall of height up to 2.25 m in DN line in connection with raising of sectional speed to 160 Kmph from PKA to DHN (Km 260.30 - Km 272) etc	87507985	81905175	Various rate	ECR/DHN/CIVIL/2023/0004 DT. 13.01.23	Permanent Fincon Pvt.Ltd.	26.11.2022	31.10.2025	80%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress
4	Rebuilding of Minor Bridge no. 15 at Km 7/27-29(BZS-BZE) in DHN-CRP section of Dhanbad Division.	15781462	17326731	Various rate	ECR/DHN/Civil/2024/0039 dtd.06.03.24	Krishna Construction and Contractors	12.03.2024	30.06.2025	35%	(R.Chandra) Sr.DEN (Track)/DHN	EOT under process.
5	DHN Divin- CTR(P)-24.014 TKM (11.96 TKM under DEN Estate) along with other ancillaries works	27196447	27934259	Various rate	ECR/DHN/Civil/2024/0089 dtd.25.07.24, LOA NO.01016070102981 dtd.11.05.24	Vivek Construction	20.09.2024	11.05.2025	15%	(R.Chandra) Sr.DEN (Track)/DHN	EOT under process.
6	Track maintenance work against vacancy of trackman under SSE(P.way)/KTH, PEH & DHN in jurisdiction of ADEN(2)/DHN	20882220	16893716	Various rate	ECR/DHN/Civil/2024/0010 dtd.28.03.2024	S.K.Enterprises	11.12.2023	30.06.2025	60%	(R.Chandra) Sr.DEN (Track)/DHN	EOT under process.
7	Dhanbad Division- TBR(Turnouts)-22sets (Loops & Yards) and TWS+WCMSC- 22 sets,FS+CS+CMSC-3 sets, TTR(TSR) - 32 sets, SEJs - 16Nos. & Glued joints -81 sets along with otherancillary work under ADEN/2/DHN in the jurisdictionof DEN(Estate)/DHN.	28202393	28202393	Various rate	ECR/DHN/Civil/2024/0134 dtd.10.03.2025	S. K. Enterprises	23.10.2024	23.09.2025	5%	(R.Chandra) Sr.DEN (Track)/DHN	Work in progress
8	Dhanbad Division- TRR(P) - 20.752 TKM in SSE/P.way/KTH & PEH section under ADEN/2/DHN	17878558	14124060	Various rate	ECR/DHN/Civil/2024/0057 dtd.16.07.2024,LOA No. 00974640091458 dtd.21.11.23	Shivam Construction	06.04.2024	22.08.2025	25%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress.
9	Provision of boundary wall along with GQ track & encroached area of division to protect Rly land from encroachment.	401863736	68389585	Various rate	ECR/DHN/CIVIL/2022/0061 DT. 25.07.2022	Permanent Fincon Private Ltd.	16.06.2022	30.09.2025	35%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress.
10	Construction of ward, shaded platform and offices for newly created division stores depot at dhanabad.	21899980	17146874	Various rate	ECR/DHN/CIVIL/2022/0132 DT. 14.12.2022	M/s Sonu & Saroj	25.12.2022	30.09.2025	80%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress

11	DHN-Upgradation of Coach Maintenance facility at DHN	25924824	27350689	Various rate	ECR/DHN/CIVIL/20 22/0124 DT. 04.016.2023	Permanent Fincon Pvt.Ltd.	04.09.2022	31.07.2025	75%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress
12	Proposal for Improvement of colony road in Hill & Hospital, Bekarbandh and Rangatang colony under ADEN/1/DHN	19442259	18427373	Various rate	ECR/DHN/CIVIL/20 24/0151 DT. 23.12.2024	Binod kumar singh	15.11.2024	21.08.2025	80%	(R.Chandra) Sr.DEN (Track)/DHN	Work in progress
13	Improvement to staff quarters in Bekarbandh, Rangatang, Hill & Hospital colonies under ADEN(1)/DHN.	19241267	14813852	Various rate	ECR/DHN/CIVIL/20 24/0138 DT. 25.11.2024	Manoj Kumar Singh	26.11.2024	17.08.2025	35%	(R.Chandra) Sr.DEN (Track)/DHN	Work in progress
14	Provision and improvement of officer's Rest house Room suites at Dhanbad.	13937091	11705752	Various rate	ECR/DHN/CIVIL/20 24/0141 DT. 25.11.2024	Manoj Kumar Singh	09.10.2024	03.07.2025	80%	(R.Chandra) Sr.DEN (Track)/DHN	EOT under process.
15	Improvement and Construction of yard drain at Patherdih	19452442	17368135	Various rate	ECR/DHN/Civil/202 5/0011 dtd.10.03.2025	Santosh Construction	24.04.2025	12.11.2025	5%	(R.Chandra) Sr.DEN (Track)/DHN	Work in progress
16	Dhanbad Division - Cess Repair - 4 Tkm (6 m height) under Sr.DEN(Track)/DHN in connection with the work ' Dhanbad Division - Cess Repair - 72.037 Tkm (8.133 Tkm - 3m height & 63.904 Tkm - 6 m height)	19181136	12567481	Various rate	LOA No.00993430123738 dtd.18.02.2024	Ram Dhwaja Pandey - Dhanbad		18.02.2026		(R.Chandra) Sr.DEN (Track)/DHN	Work to be started.
17	DHN- Renovation of unit canteen building, multistoried old building and recreation hall of RPSF at DHN.	18361545	14428497	Various rate	ECR/DHN/Civil/202 5/0086 dtd.19.05.2025	M/s Sona Construction- Dhanbad	03.02.2025	23.01.2026	25%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress
18	Transportation of all sorts of small fittings, tools & Plants, consumables, switches CMS crossing, SEJs Glued joint etc. heavy materials on emergency basis in concerned to IOW & PWI stores by road with Trailor or Trucks including loading, unloading, leading stacking from any depot or workshop over Indian Railway under SSE(PW)/TD/Dhanbad.	13173271	18047380.86	Various rate	ECR/DHN/Civil/202 5/0041 dtd.23.04.2025	AdityaTeleinfra And Agro Private Limited-Bhojpur	27.01.2025	23.07.2026	30%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress
19	Provision of work station in different office of DRM office DHN along with related ancillary work in the jurisdiction of ADEN(1)/DHN	27413588	29406321	Various rate	LOA NO.00927450123746 dt.18.02.2025	Rang Bahadur Singh-Dhanbad		18.02.2026		(R.Chandra) Sr.DEN (Track)/DHN	Work to be started.
20	PATHERDIH :- Improvement of Freight maintenance facilities at Patherdih depot	15521698	17332834/-	Various rate	Art No- ECR/DHN/Civil/202 5/0084, dtd- 16.06.2025	Roy Construction- Begusaria	16.04.2025	27.10.2025	5%	(R.Chandra) Sr.DEN (Track)/DHN	work in progress
Sr.DEN/1/DHN											
21	Provision of underground water reservoir with pipeline for filter house and overhead tank to improve water supply at DTO under Asstt. Engineer, E.C. Railway, Daltongani.	15991357.12	19481910.99	Various rate	28M/DTO/20-21 DT. 23.07.2020	M/s Manoj Kumar Singh	10-02-19	30.04.2025	70%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT (Extension of Time) required.
22	Reconditioning of worn out switch rails, crossing assembly, SEJs and removing seized/ corroded/broken rail/plates screw from sleepers of point-xing under ADEN/ LTHR & ADEN/DTO	9563503	10430495	Various rate	ECR/DHN/Civil/202 1/0108 dtd. 09.02.2022	M/s ADOR FONTECH LIMITED - BANGALORE	31-10-21	31.08.2025	60%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.

23	BRKA-GHD- Elimination of level crossings by subways section L.C. No. 2/B/T at Km-150/29-31 between RAY-KLRE, 16/C/T at Km-259/5-7 between BRWD-MAZ & 17/C/T at Km-259/37-39 between BRWD-MAZ (3 Nos.) under ADEN/LTHR & DTO in DHN Divn.	108699040.6	105662176.6 Rev 13,18,69,693	Various rate	ECR/DHN/Civil/202 2/0059 DT 05.10.2022	M/S Sinha InfraTech Pvt. Ltd.	03-12-22	31.05.2025	98%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT under process
24	Dhanbad Division: (i) TTR(TWS + WCMSC) 1 in 8.5 – 16 Sets, (ii) TTR(TWS + WCMSC) 1 in 12 – 78 Sets (iii) Glued Joints-377 Nos. & (iv) SEJ – 02 Sets under Assistant Engineer, E. C. Railway, Latehar & Daltonganj.	36,258,182.29	41870559	Various rate	ECR/DHN/CIVIL/ 2022/0034dt.30.05.20 22	ELECO CONSTRUCTION PVT. LTD. BEGUSARAI	19-04-22	31.08.2025	80%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
25	Supplying, stacking and loading of 60,000 cum (Nominal size 50mm gauge) machine crushed track ballast as per Railway specification and loading the same into any type of Railway wagons from Rajhura line no.5 under AEN, E.C.R, Daltonganj.	140965800	143655000	Various rate	ECR/DHN/Civil/202 3/0013 DT .20.03.2023	JYOTI CONSTRUCTION AND ENGINEERING PRIVATE LIMITED- BEGUSARAI	16-05-23	30.08.2025	62%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
26	Improvement of approach road & other passenger amenities of stations at BRWD, DTO & GHD in the section of ADEN/DTO E.C. Railway.	17357349.41	15005428.56	Various rate	00907400081287 dt. 13/07/2023 ECR/DHN/Civil/202 3/0092 dtd. 18/10/23	Krishna ram	17-08-23	13.10.2024	70%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
27	Improvement of Circulating area & approach road of stations at KLRE, RAY, MGME & LTHR under ADEN/LTHR.	26423624.73	27546628.78	Various rate	102-DHN-2023- 24/00916070087557 DT. 23.09.2023	K K AGRAWAL- LATEHAR	26-12-23		48%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
28	Barkakana-Garwa Road Jn-TSR(P)-29.175 TKm by TRT/PQRS machine, TRR(P)- 4.554 TKm & other ancillaries P.way works under the section of Sr.DEN(1)/DHN.	46380870	41666017.57	Various rate	00955400093756 dt 21.12.2023 ECR/DHN/Civil/202 4/0005 dtd. 03/04/24	SRI DURGA ENTERPRISES- BEGUSARAI	02-01-24	21.06.2025	39%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
29	Barkakana-Garwa Road CTR(S/P)-11.724 TKm , TSR(S/P)- 4.242 TKm & Other P.way ancillaries works under the section of Sr.DEN(1)/DHN.	41900387	38220912.35	Various rate	00955400093394 dt 16.12.2023 ECR/DHN/Civil/202 4/0043 dtd. 02.04.2024	SRI DURGA ENTERPRISES- BEGUSARAI	06-07-24	16.06.2025	33%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT under process
30	Dhanbad Division-TBSR-(H-Beam)-2254 Nos. under ADEN/DTO in the jurisdiction of Sr.DEN/1/DHN.	74127965	79522718.17	Various rate	00880060093811 dt 21.12.2023 ECR/DHN/Civil/202 4/0011 dtd. 05.02.2024	Rawatsons Engineers pvt ltd Kolkata	22-03-24	31.01.2026	71%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
31	Dhanbad Division-TBSR-(H-Beam)-1797 Nos. under ADEN/LTHR in the jurisdiction of Sr.DEN/1/DHN.	59103949	63516221.23	Various rate	00880060093812 dt 21.12.2023 ECR/DHN/Civil/202 4/0022 dtd. 28.02.2024	Rawatsons Engineers pvt ltd Kolkata	22-03-24	31.10.2025	60%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
32	BRKA-GHD:- Elimination of level crossings by subways of 13/B/T OR 13/1B/T at Km-286/19-21 between DTO-KFT, 9/C/T at Km-295/23-25 between DTO-KFT & 4/C/T at Km-302/39 - 41 between KFT-RHR (03 nos) in BRKA-GHD Section under ADEN/DTO East Central Railway, Dhanbad.	120010848.6	119489174	Various rate	178-DHN-2023-24/ ECR/DHN/Civil/202 4/0687 dtd. 30.04.2024	SINHA INFRA TECH PRIVATE LIMITED- SINGRAULI	19-08-24	23.06.2025	12%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT under process.

33	LBT-TRZ:- Elimination of level crossing LC No. 3/C/E at KM- 312/09-11 by LHS between Lalgah Bihar-Tolra under ADEN/DTO E.C. Railway Dhanbad Division.	36499037.69	39393571.85	Various rate	00927320096978 dt 07/02/2024 ECR/DHN/Civil/202 4/0054 dtd. 03.04.2024	SINHA INFRATECH PRIVATE LIMITED-SINGRAULI	12.11.2024	07.02.2025	16%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT under process.
34	TBR(Plain track)- 41.9 KM, TBR(Yard turnouts)- 1 in 12/1 in 8.5 - 98 nos. & other track renewal related activities in PTRU-GHD section under Sr. DEN/1/DHN jurisdiction.	47745173	43448067	Various rate	00974640091703 DT 24/11/2023 ECR/DHN/Civil/202 4/0023 dtd. 25.02.2024	SHIVAM CONSTRUCTION-KODERMA	25.02.2024	24.05.2025	25%	(Md. Akhter Ali) Sr. DEN/1/DHN	PG validity extension under process for EoT.
35	Provision of facilities for Divyangjan at stations in the jurisdiction of Sr.DEN/1/DHN	17375641	19210509	Various rate	AGRT NO. ECR/DHN/Civil/202 3/0035 dt 10.05.2023	Rajesh Kumar Choubey	22-06-23	02.07.2025	45%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT under process.
36	Left over p.way works, Track maintenance & other ancillary works of newly created RHR-SQS 3rd line section in connection with PTRU-SEB 3rd project of RVNL under ADEN/DTO jurisdiction.	45337508	38,948,075.22	Various rate	LOA NO.- 03-DHN-2024-25 ECR/DHN/Civil/202 4/0087 dtd. 26.06.2024	M/S DPS construction	19-05-24	16.05.2026	40%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
37	Provision of LHS on 3rd line side (Newly commissioned section) for L.C no. 3/C/E at Km 312/09-11 between (Lalgah Bihar- Tolra), 4/C/T at Km 302 39-41 between (KFT-RHR), 9/C/T at Km 295/23-25 between (DTO-KFT) and 13/B/T at Km 286/19-21 between (DTO-KFT) in connection with PTRU-GHD 3rd line section	50243896	5,67,24,963,.60	Various rate	00927320106022 dtd. 24.06.2024 ECR/DHN/Civil/202 4/0097 dtd. 03.08.2024	M/S Sinha Infratech Pvt. Ltd.	02.11.2024	24.06.2025	47%	(Md. Akhter Ali) Sr. DEN/1/DHN	PG validity extension under process for EoT.
38	Dhanbad Division:- Engineering Work in connection with Provision of Automatic Block Signaling System in Dhanbad Division (BRWD-CPDR-HHG-KMND) Station name 1. BRWD 2.BRWD-CPDR 3. CPDR 4. CPDR-HHG 5.HHG 6.HHG-KMND & 7. KMND under jurisdiction of Sr.DEN/1/DHN.	14174210	15493475.45	Various rate	00978310106024 dtd. 24.06.2024 ECR/DHN/Civil/202 4/0096 dtd. 10.09.2024	RABINDRA PRASAD-LATEHAR	25.10.2024	31.08.2025	10%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
39	RHR-LBT: Provision of LHS for elimination of Trespass at Km.306/01-03 near Panjarikala between RHR-LBT	58139097	62469305.9	Various rate	01128120106441 dtd. 28.06.2024	M/s Binod Kumar Yadav - KODERMA	19.12.2024	27.06.2025	10%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT required.
40	RHR-LBT: Provision of LHS for elimination of Trespass near Lalgah at Km.307/29-31 between RHR-LBT.	57368495	56964896	Various rate	00821210106394 dtd. 28.06.2024	M/s Moonhouse Projects LTD-Dhanbad	20.11.2024	27.06.2025	25%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT under process.
41	Suppy of welding portion and welding of rail joints by alumino thermit SKV process including supervision, tools, and plants and consumables etc. under jurisdiction of Sr. DEN/1/DHN, E. C. Railway.	20310897.62	15212862.32	Various rate	00854630113985 dtd. 30.09.2024	M/s ITC Ltd. - Kanpur	23.11.2024	30.09.2025	15%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
42	RCGT- DMX :- Provision of LHS for elimination of Trespass at Km. 206/27-29 between RCGT-DHX.	57160773.97	58131721.82	Various rate	10721720114598 dtd. 08.10.2024	M/s Deal Constructio	21.02.2025	08.10.2025	5%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
43	Flash butt welding of 60Kg/52Kg (90 UTS/72UTS, R-260), (New/SH/SR/SWR/LWR) rail at site with mobile flash butt welding in the jurisdiction of ADEN/DTO & ADEN/LTHR.	178505494	174042856.3	Various rate	179-DHN-2024-25 / 868280120598 dtd. 2025-01-03	KHEM CHAND-VARANASI.	27.05.2025	02.01.2026	1%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.

44	Provision of end-to-end FOB and extension, wedening & raising of PF No.04 & 05 at TORI station under ADEN/LTHR.	43757036.75	45645897	Various rate	00927320074976 dtd 11.04.2023	M/S Sinha Infratech Pvt. Ltd.	23.02.2024	11.02.2025	28%	(Md. Akhter Ali) Sr. DEN/1/DHN	EoT required.
45	Balance work of Track maintainance of CCL sidings & other ancilliary works in Tori-Shivpur section under ADEN/LTHR in the jurisdiction of Sr. DEN/1/DHN for period of 24 months.	47,994,158.80	41,802,912.31	Various rate	288-DHN-2024-25 / 00940660124240 dtd. 25.02.2025	M/s Sunil Kumar - Begusarai	20.02.2025	24.01.2027	5%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
46	Maintenance of new track assets & execution of left over work of TORI-SVPO 3rd line under ADEN/LTHR.	37358231.78	31,584,537.00	Various rate	291-DHN-24-25 /10072730122945 dt 06.02.2025	M/S DPS construction	08.02.2025	06-02-27	5%	(Md. Akhter Ali) Sr. DEN/1/DHN	Work in progress.
47	RCGT-DMX-Improvement of drains of LHS No. 32 at Km 211/15-17 between RCGT-DMX under ADEN/LTHR	15404449	16,549,189.00	Various rate	18-DHN-2025-2600916070131562, DT. 16.06.2025	K K AGRAWAL - LATEHAR	16.06.2026	(Md. Akhter Ali) Sr. DEN/1/DHN	Work not yet started
Sr.DEN/2/DHN											
48	Complete provision of water supply scheme at Koderma under ADEN/GJD like provision of two nos. RCC over head tank of capacity 50,000 gallons each, underground reservoir of capacity 20 lakh litre, Pressure filter plant bed 2x5000 GPH capacity with sedimentation tank, water hydrant system at Koderma station alongwith other ancillary work for distribution of pipe line at Koderma in connection with improvement of water supply arrangement at Koderma station.	60248952	57177707	Various rate	25M/GJD/20-21 dt 14.07.2020	M/S Surajmal Onkarmal Koderma	03.08.2020	28.02.2025	85%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
49	Rebuilding of Minor Bridges No.153(CCK-HZD), 165(HZD-CBH), 225(HRE-KQR), 317(GJD-GAP)=4 Nos. in GC Section of DHN Division.	20626764	23058655	Various rate	ECR/DHN/ Civil/2021/0096 dt 10.03.2022	Godawary Constructon	15.11.2021	31.07.2025	90%	Ashish Kumar Sr.DEN(2)/ DHN.	work in progress
50	GC Section: Provision of FOB at TKN & BNF under the jurisdiction of ADEN/GJD.	170585437	62142689	Various rate	ECR/DHN/ Civil/2022/0006 dt 10.02.2022	Krishna Ram	22.03.2021	31.03.2025	96%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
51	CTR(P) regarding raising of speed to 160 kmph on existing PKA-MPO section in Grand Chord route of DHN Division under Sr. DEN/2/DHN.	8999437344	41037680	Various rate	ECR/DHN/ Civil/2021/0031 dt 14.04.2021	M/s S.K. Enterprises	20.01.2021	30.06.2025	95%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process.
52	CTR(P) - 12.902 KM and TSR(P) - 13.968 KM by track relaying train & TSR(P) 1.693 KM manually and TRR(P) - 1.53 KM under Sr. DEN/2/DHN.	323477672	44626438.49	Various rate	ECR/DHN/ Civil/2021/0058 dt 26.07.2021	Shivam Construction	10.05.2021	30.06.2025	95%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
53	Repairs to cess and cutting, earth work in connection with raising of speed to 160 kmph under Sr. DEN/2/DHN.	8999437344	48459838	Various rate	ECR/DHN/Civil/2021/0072 dt. 20.10.2021	Tansam Engineering And Construction Company	03.04.2021	31.08.2025	60%	Ashish Kumar Sr.DEN(2)/ DHN.	work in progress
54	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from IBH 10 to Tankupa under Sr. DEN/2/DHN.	8999437344	59750015	Various rate	ECR/DHN/Civil/2021/0073 dt 05.10.2021	Amitabh Construction Private Limited	02.08.2021	31.03.2025	97%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited

55	TWS+WCMS (189 Sets) and SEJ (200 Sets) regarding raising of speed to 160 kmph on existing PKA-MPO section in Grand Chord route of DHN Division under Sr. DEN/2/DHN.	8999437344	63445849	Various rate	ECR/DHN/Civil/2021/0061 dt.30.07.2021	M/S S K Enterprises	22.06.2021	31.12.2025	97%	Ashish Kumar Sr.DEN(2)/ DHN.	work in progress
56	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Parsabad to Larabad under Sr. DEN/2/DHN.	8999437344	149438204	Various rate	ECR/DHN/Civil/2021/0111 dt.14.12.2021	Binod Kumar Yadav	16.08.2021	31.01.2025	95%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation unnder process
57	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Pradhankhunta to Nichitpur under Sr. DEN/2/DHN.	8999437344	139180971	Various rate	ECR/DHN/Civil/2021/0068dt.06.09.2021	Subhash Singh Choudhary	11.10.2021	30.06.2025	95%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed under the jurisdiction of Sr.DEN/2/DHN
58	Provision of boundary wall of height upto 2.25 m in connection with raising of sectional speed to 160 kmph from Gomoh to Hazaribagh Road under Sr. DEN/2/DHN.	8999437344	181055039	Various rate	ECR/DHN/Civil/2021/0077 dt.26.10.2021	Binod Kumar Yadav	24.09.2021	30.06.2025	96%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
59	GC Section: Provision of FOB at BLI & CDB under the jurisdiction of ADEN/1/GMO.	32202315	33383729	Various rate	ECR/DHN/Civil/2021/0118 dt.13.01.2022	Trishul Engicon Pvt Ltd	09.10.2021	28.10.2023	57%	Ashish Kumar Sr.DEN(2)/ DHN.	Closure of contract is under vetting
60	Demolition of existing and construction of new Railway utilities falling in Right of Way (ROW) of DFCCIL alignment from HZD to BNF (Km 345.17 to 462.71) under the jurisdiction of ADEN/GJD of Dhanbad Division of E.C. Railway.	164781164	159510082	Various rate	ECR/DHN/Civil/2022/0021 dt 15.03.2022	Trishul Engicon Pvt Ltd	08.02.2022	30.11.2025	85%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
61	GC: Strengthening of Minor Bridges No.3(DHN-BLI) & replacement of bridge No.80 (BLME-NMG) in GC Section of DHN Division.	23543700	23184382	Various rate	ECR/DHN/Civil/2022/0100 dtd. 15.09.2022	Bohra Obr Realdev P Ltd	25.06.2023	31.10.2024	50%	Ashish Kumar Sr.DEN(2)/ DHN.	A letter has issued to agency for further DOC extension
62	Provision of building and other ancillary work at TKN, PRP, GJD, HRE, CDB & PNME for replacement of signaling gears of six end panel stations to central panel SSI in GC Section of DHN Division. (Balance work).	32603704	15459189	Various rate	ECR/DHN/Civil/2022/0145 dt 16.12.2022	Baba Projects Private Limited	01.09.2022	15.10.2024	90%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
63	Provision of boundary wall of height upto 2.25M in connection with raising of sectional speed to 160 kmph from Nichitpur to Gomoh under Sr. DEN(2)/DHN (Balance work).	84295958	75648459	Various rate	ECR/DHN/Civil/2023/0025 dt 22.03.2023	M/s BAL MUKUND JHA	22.12.2022	12.02.2025	80%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process but extended BGB has not been submitted by agency
64	Provision of boundary wall of height upto 2.25 m in DN line in connection with raising of sectional speed to 160 kmph from NMG to CDB (KM 310.0 - KM 327.0) in the jurisdiction of ADEN/1/GMO	87507985	88593027	Various rates	ECR/DHN/Civil/2023/0009 dt 20.01.2023	M/s PREETI ENTERPRISES	15.11.2022	31.10.2024	90%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
65	Provision of boundary wall of height upto 2.25 m in DN line in connection with raising of sectional speed to 160 kmph from IBH10 to BNSL (KM 431.0 - KM 444.0) in the jurisdiction of ADEN/GJD.	99858261	103611923	Various rates	ECR/DHN/Civil/2023/0007 dt 20.01.2023	Amitabh Constructions Pvt Ltd	01.11.2022	31.03.2025	90%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited

66	Provision of boundary wall of height upto 2.25m in DN line in connection with raising of sectional speed to 160 kmph from BNSL to MPO (KM 444.0 - KM 462.71) in the jurisdiction of ADEN/GJD.	111095196	115271367	Various rates	ECR/DHN/Civil/2023/0011 dt.28.01.2023	Amitabh Constructions Pvt Ltd	02.12.2022	31.03.2025	90%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
67	Provision of boundary wall of height upto 2.25 m in DN line in connection with raising of sectional speed to 160 kmph from PSB to LRB (KM 367.0 - KM 388.30) in the jurisdiction of ADEN/GJD	172544029	170404483	Various rates	ECR/DHN/Civil/2023/0015 dt.08.02.2023	M/s PREETI ENTERPRISES	12.12.2022	30.06.2025	90%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process.
68	Provision of boundary wall of height upto 2.25 m in DN line in connection with raising of sectional speed to 160 kmph from HZD to PSB (KM 344.45 - KM 367.0) in the jurisdiction of ADEN/GJD.	112583036	113978723	Various rates	ECR/DHN/Civil/2023/0014 dt. 28.01.2023	M/s PREETI ENTERPRISES	25.12.2022	30.06.2025	95%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process.
69	Augmentation of SM&Panel Building at 3 stations (LBZ, DLW & LRB) in ghat section of GC under the jurisdiction of ADEN/GJD	10266985	10680663	Various rates	ECR/DHN/Civil/2023/0034 dt 22.03.2023	Koilwan Construction	03.12.2022	30.04.2025	92%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final variation awaited
70	Provision of boundary wall of height upto 2.25 m in DN line in connection with raising of sectional speed to 160 kmph from DHN to NPJE (KM 272.0 - KM 290.0) in the jurisdiction of ADEN/1/GMO.	104343286	98602085	Various rates	ECR/DHN/Civil/2023/0032 dt 24.03.2023	M/s PERMANENT FINCON PRIVATE LIMITED	22.03.2023	30.06.2025	92%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process.
71	Pradhankhanta - Manpur: CTR(S) - 5.975 KM & TRR(P) - 0.593 Km in the jurisdiction of Sr. DEN/2/DHN.	8925158	10453039	Various rates	ECR/DHN/Civil/2023/0055 dt 02.08.2023	M/S Raj Construction	06.07.2023	20.05.2025	70%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process.
72	TBR - 38.179 KM, Deep screening in 18 sets Points & Xing and tunnel deep screening in between DLW-BSCP -0.841 KM under the jurisdiction of Sr. DEN/2/DHN E.C. Railway.	14778939	16309754	Various rates	ECR/DHN/Civil/2023/0024 dt 17.03.2023	M/S S K Enterprises	22.01.2023	30.06.2025	60%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process.
73	Supply of welding portion and welding of rail joints by alumino thermit SKV process including supervision, tools and plants and consumables etc. under the jurisdiction of Sr. Divisional Engineer (2), E.C. Railway, Dhanbad.	16591334	17006117	Various rates	ECR/DHN/Civil/2023/0064 dtd. 29.08.2023	THE INDIA THERMIT CORPORATION LIMITED	28.06.2023	28.04.2025	92%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under Process.
74	Good Transportation service- monthly based service-Outside state Railway material machinery equipment etc Open boby Taurus	10056000	10056000	Various rates	GEMC- 511687704607551 dtd 17.02.2023	SRK Engineering		17.02.2025	80%	Ashish Kumar Sr.DEN(2)/ DHN.	Work completed and final bill awaited
75	GC:- Raising of PF at GAP(UP & DN) & Extension of PF at TET(1&2) & HRE(3&4) to accommodate full length trains under ADEN/1/GMO & ADEN/GJD.	55145324	46840439	Various rates	ECR/DHN/Civil/2024/0026 dt 23.02.2024	Singh Wahini Construction Co.	01.12.2023	24.09.2025	70%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
76	Provision of 03 M wide FOB at GAP in the jurisdiction of Sr.DEN/2/DHN.	30115051	34599182	Various rates	ECR/DHN/Civil/2024/0004 dt 04.04.2024	Foundation Engineers	06.12.2023	31.09.2025	70%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
77	Dhanbad Division - TFR-85.615 TKm under Sr. DEN/2/DHN.	16200094	14257703	Various rates	ECR/DHN/Civil/2024/0005 dt 15.01.2024	Shivam Construction	10.03.2023	13.07.2025	50%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
78	Dhanbad Division :- TRR(P)-25.391 TKm & CTRS(P)-21.749 TKm under Sr. DEN/2/DHN.	79090672	71974907	Various rates	ECR/DHN/Civil/2024/0004 dt 04.04.2024	Shivam Construction	27.10.2023	18.10.2025	55%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.

79	DHN Divn:- CS+CMSC - 43 sets, CS - 6 sets, TTR (TSR) - 144 sets & Glued Joint - 42 sets under the jurisdiction of Sr. DEN/2/DHN.	31237393	31237393	Various rates	ECR/DHN/Civil/2024/0076 dt 10.07.2024	M/S S K Enterprises	09.03.2024	07.03.2026	40%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
80	Extension of FOB due to utility shifting of DFCCIL alignment in GC section (Km.300-344) under ADEN/1/GMO..	72730359	88367387	Various rates	ECR/DHN/Civil/2024/0032 dt 27.02.2024	Om Construction	19.05.2025	01.09.2025	80%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
81	Extension of FOB due to utility shifting of DFCCIL alignment in GC section (Km.344-462) under ADEN/GJD.	116368583	142551514	Various rates	ECR/DHN/Civil/2024/0033 dtd. 27.02.2024	Om Construction	17.02.2024	09.10.2025	90%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
82	Dhanbad Division : TSR/P- 6 Tkm by PQRS and 16.531 Tkm by TRT along with other ancillary work under Sr. DEN/2/DHN.	21978381	22516888	Various rates	ECR/DHN/Civil/2024/0104 dtd. 29.08.2024	Vijai Kumar	31.07.2024	30.11.2025	70%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
83	Providing and erecting Metal beam crash barrier along the track to prevent CRO in GC Section (PKA-MPO) UP & DN Line of East Central Railway, Dhanbad Division.	352021610	364329831	Various rates	ECR/DHN/Civil/2024/0106 dtd. 29.08.2024	RCC Devlopers Limited	27.07.2024	19.08.2025	90%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
84	Ballasting of Track including 300 mm Deep screening with BCM- 17.088 Km and 250 mm Deep screening - 13.608 Km & TBR(Turnouts)- 48 Sets(1 in 8.5) and 11 Sets(1 in 12) under Sr. DEN/2/DHN	9727993	10695929	Various rates	ECR/DHN/Civil/2024/0121 dtd. 04/10/204	Pankaj Kumar	23.07.2024	23.07.2025	20%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
85	Construction of Electronic Interlocking Building at DLW under the Jurisdiction of ADEN/GJD.	16384367	15424983	Various rates	ECR/DHN/Civil/2025/0014 dtd. 05.10.2024	Singh Wahini	02.08.2024	02.08.2025	20%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
86	Provision of inspection steps, ballast retainer and epoxy grouting in the Bridges (74- minor Bridge, 7 major Bridge & 1 ROB) under ADEN/1/GMO.	26972611	25644874	Various rates	ECR/DHN/Civil/2024/0182 dtd. 08.01.2025	Binod Kumar Yadav	24.11.2024	26.08.2025	70%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
87	Supply of welding portion and welding of rail joints by alumino thermit SKV process including supervision, tools and plants and consumables etc. under the jurisdiction of Sr. Divisional Engineer(2), E.C. Railway, Dhanbad.	20308971	17384479	Various rates	ECR/DHN/Civil/2025/0056 dtd. 11.04.2025	ORA INDIA PRIVATE LIMITED-KANPUR	07.12.2024	07.06.2025	30%	Ashish Kumar Sr.DEN(2)/ DHN.	EOT under process
88	Gomoh - Koderma Jn. (DN) - TSR(P) - 38.773 Tkm & Koderma Jn. - Manpur Jn. - TSR(P) - 5.000 Tkm by TRT under Sr. DEN/2/DHN.	41716975	41008665	Various rates	ECR/DHN/Civil/2025/0008 dtd. 21.01.2025	RAJ KUMAR-MUZAFFARPUR	03.02.2025	25.11.2025	25%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
89	Flash butt welding of 60kg/52kg (90 UTS/72 UTS, R-260), (New/SH/SR/SWR/LWR) rail at site with mobile flash butt welding in Dhanbad Division under Sr. DEN/2/DHN.	24682783	24201357	Various rates	ECR/DHN/Civil/2025/0013 dtd. 11.02.2025	THE INDIA THERMIT CORPORATION LIMITED-KANPUR		16.11.2025	0%	Ashish Kumar Sr.DEN(2)/ DHN.	Work to be started
90	Provision of inspection steps, ballast retainer and Epoxy Grouting in the bridges of ADEN/GJD section.	30721028	29799398	Various rates	ECR/DHN/Civil/2025/0047 dtd. 11.04.2025	AMITABH CONSTRUCTION S PRIVATE LIMITED-KODERMA	12.11.2024	12.08.2025	50%	Ashish Kumar Sr.DEN(2)/ DHN.	Work in progress.
91	Dhanbad-Gomoh-Koderma (UP & DN)-TSR(P) - 58.342 Tkm & TBR(Turnouts)-13 Sets (1 in 8.5) and 27 Sets (1 in 12) under Sr. DEN/2/DHN	60141759	59193617	Various rates	377-DHN-2024-25/00955400131151 dtd. 09.06.2025	SRI DURGA ENTERPRISES-BEGUSARAI		09.06.2026	0%	Ashish Kumar Sr.DEN(2)/ DHN.	Work to be started

92	Construction Side Drain under Sr.DEN.2 - 0.957 km in section KQR-MPO-0.957 km (UP & DN).	11089453	10001281	Various rates	367-DHN-2024-25/10040220129675 dtd. 20.05.2025	MANISH KUMAR-DHANBAD		20.05.2026	0%	Ashish Kumar Sr.DEN(2)/ DHN.	Work to be started
93	(Balance work) Rebuilding of bridge No.264 at Km.404/14-16, bridge No.284 at Km.411/26-28, 314 at Km.420/24-26 & bridge No.358 at Km. 438/19-21 etc. in connection with "Rebuilding of Bridge No.234 at Km.392/26-28, 237 at Km.395/8-10, 244 at Km.396/24-26, 264 at Km.404/14-16, 268 at Km.405/22-24, 275 at Km.407/14-16, 286 at Km.411 / 34-36, 290 at Km.413/16-18, 314 at Km.420/24-26, 359 at Km.439/17-19, 368 at Km.442/12-14, 379 at Km.445/12-14 & 400 at Km.450/28-30 in connection with up-gradation of feeder routes to dedicated freight corridor in Grand Chord section under Asstt. Engineer, E.C. Railway, Gujhandi	16168392	18061011	Various rates	346-DHN-2024-25/00978310128812 dtd. 07.05.2025	RABINDRA PRASAD-LATEHAR		07.05.2026	0%	Ashish Kumar Sr.DEN(2)/ DHN.	Work to be started
94	Construction side drain in section GMO-KQR-2.095 km (UP) under Sr. DEN/2/DHN	24276275	21356461	Various rates	366-DHN-2024-25/10143920128472 dtd. 02.05.2025	RAM SWARUP KUMAR-KODERMA		02.05.2026	0%	Ashish Kumar Sr.DEN(2)/ DHN.	Work to be started
95	Construction Side Drain under Sr.DEN.2 - 2.090 km in section GMO-KQR-2.090 km (UP & DN).	24218328	21314940	Various rates	365-DHN-2024-25/10143920128470 dtd. 02.05.2025	RAM SWARUP KUMAR-KODERMA		02.05.2026	0%	Ashish Kumar Sr.DEN(2)/ DHN.	Work to be started
Sr.DEN/3/DHN											
96	Gomoh- Patratu – TTR (Sleeper+ switch+ Xing)- 4 sets, TBR-96.60Km & TTR(Switch+Xing)-91 Sets under Assistant Engineer (2), E. C. Railway, Gomoh & Assistant Engineer, E. C. Railway, Barkakana.	22915947.00	27342749.00	Various rates	40M/GMO-2 & BRKA/17-18 dt.20.11.17	M/s Krishna Ram	25.10.17	25.12.2024	76%	(Sonu Kumar) Sr.DEN/3/DHN.	EOT under process
97	Maintenance of Track including miscellaneous and other in connection with patch doubling work between GMIA (including) to Dumari bihar (including)	10376832.00	11677194.00	Various rates	ECR/DHN/Civil/202 0/0004dtd.07.10.20	Ramesh Chotalia	15.06.20	31.10.2023	100%	(Sonu Kumar) Sr.DEN/3/DHN.	Work completed. Final bill not received
98	Provision of 20 feet height fencing as pollution control measure at Goods Shed at BRKA under AEN/BRKA.	24584605.00	20845286.00	Various rates	ECR/DHN/Civil/202 0/0014 dt. 05.10.2020	M/s N D N Associates	19.12.20	26.11.2022	35%	(Sonu Kumar) Sr.DEN/3/DHN.	Agency advised for EOT.
99	Provision of 20 feet height fencing as pollution control measure at Goods Shed Bhurkunda & PTRU under AEN/BRKA.	24584605.00	21363832.00	Various rates	ECR/DHN/Civil/202 0/0014dtd.05.10.20	M/s Prayosha Infrastructure	12.01.21	31.07.2022	50%	(Sonu Kumar) Sr.DEN/3/DHN.	Agency advised for EOT.
100	Rebuilding and strengthening of monor bridges alongwith associated work on DFC feeder route under Sr.DEN(3)/Dhanbad.	393334784.00	26216085.00	Various rates	ECR/DHN/Civil/202 1/0096 dt. 10.03.22	M/s Godawary Const.	18.10.21	31.07.2025	76%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
101	Dhanbad Division (i) TTR(TWS + WCMSC) 1 in 8.5 - 5Sets, (ii) TTR (TWS + WCMSC) 1 in 12 - 31 Sets, & (iii) Glued Joints - 303 Nos under ADEN/2/GMO & ADEN/BRKA.	471095379.00	15391647.00	Various rates	ECR/DHN/Civil/202 2/0026 dt.19.05.2022	M/s R D P Construction	02.03.2022	02.09.2025	57%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
102	Dhanbad Division (i) TTR(TWS + WCMSC) 1 in 8.5 - 12 Sets, (ii) TTR (TWS + WCMSC) 1 in 12 - 58 Sets under ADEN/2/GMO & ADEN/BRKA, E.C.Railway.	465055839.00	18015494.00	Various rates	ECR/DHN/Civil/202 2/0027 dt.19.05.2022	M/s R D P Construction	02.03.2022	02.09.2025	68%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.

103	Improvement in Goods Shed of Barkakana Station & Provision of Rest room & Drinking Water facilities in DGD Goods Shed for the work under ADEN/2/GMO & ADEN/BRKA	20695992.00	20167081.00	Various rates	ECR/DHN/Civil/2022/0055 dt.07.07.2022	M/s Gobardhan Saw	18.05.2022	18.07.2025	84%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
104	Provision of facilities for Divyangjan at Stations in the jurisdiction of Sr.DEN/3/DHN.	12544023.00	15197527.00	Various rates	ECR/DHN/Civil/2022/0153 dt.03.03.2023	M/s Laxmi Infratech	13.09.2022	30.05.2025	58%	(Sonu Kumar) Sr.DEN/3/DHN.	EOT under process
105	(i) Dugda-Chandrapura & West Bokaro Siding-Elimination of level crossing by subways (02 Nos.) 19/B/E at Km 8/14-15(Dugda yard Chandrapura) & 1/C/E at STR of SDG of West Bokaro Siding by Sub-Ways under Divisional Engineer/HQ, E. C. Rly., Dhanbad. (ii)Provision of limited height Sub-Way in lieu of manned LC No. 5 at Km 09/29-31 between TELO-CRP under Asstt. Engineer(2) E.C. Railway Gomoh	75596447.00	74201246.00	Various rates	ECR/DHN/Civil/2021/0018 dt.15.06.2021	M/s Kumar & Roy Construction	24.12.2020	30.11.2024	37%	(Sonu Kumar) Sr.DEN/3/DHN.	EOT under process
106	Gomia-Barkakana & Barkakana-Hendigir-Elimination of level crossing by subways (4 + 1 Nos.).LC no 21/C/E (M) at Km 70/7-8 (DNEA-JGBR), 28/C/E (M) at Km 83/2-3 (CNPR-KMHT), 30/C/E (M) at Km 87/10-11(KMHT-RRME), 32/C/E (M) at Km90/17-18 (KMHT-RRME), 41/C/E (M) at Km 132/11-13 (TKS-HNDR)by sub-ways under Divisional Engineer/HQ, E. C. Railway Dhanbad. (By Single Box pushing method)	144648940.00	144647065.00	Various rates	ECR/DHN/Civil/2020/0009 dt.17.12.2020	M/s Kumar & Roy Construction	14.05.2020	30.09.2025	46%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
107	Gomoh-Patratu- Elimination of level crossing by subways (3 Nos.), 4/C/E (UM) at Km 6/19-21 (GMO-TELO), 1/C/E (UM) at Km 0/21-22 (JNN-KTA Asstd SDG), BHKD Siding (BHKD-SDG), (320m from SDG) in DHN Div. (By Single Box pushing method)	85144748.00	88455380.00	Various rates	36M/LHS/20-21 dt.23.10.2020	M/s G S Malhotra	05.09.2020	31.12.2023	11%	(Sonu Kumar) Sr.DEN/3/DHN.	Proposed work will be short close
108	Improvement and urgent repair works for BRKA-SDWR and SANI-TIS section under ADEN/BRKA	2900000.00	22967195.00	Various rates	ECR/DHN/Civil/2023/0058 dt.04.08.2023	M/s Atul Kumar Arun	02.06.2023	30.06.2025	34%	(Sonu Kumar) Sr.DEN/3/DHN.	EOT under process
109	Provision & improvement of pipe water supply at DMBR, DNEA, AMLO & BERMO	15795211.00	17395559.00	Various rates	ECR/DHN/Civil/2024/0003 dt.21.03.2024	M/s Shri Krishna Constructions and Contractors LLP	16.01.2025	24.10.2025	17%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
110	TBR(Turnout)-12Set, CTR(S)-8.64 TKM, TFR-14.928 Tkm, TTR (TWS+CMSC) 60 Kg (1 in 12)- 7 Sets, SEJs- 52 Sets & Glued Joint - 209 Nos. under ADEN/2/GMO & ADEN/BRKA E.C. Railway	940067703.00	22924948.00	Various rates	ECR/DHN/Civil/2024/0013 dt.01.02.2024	M/s Maihar Builders Pvt Ltd.	04.10.2023	04.10.2025	24%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
111	Jacketing of Arch Bridge No.159, 160 & 165 between Dumri Bihar & Danaa at Km. 62/17-18.	16794129.00	18599030.00	Various rates	ECR/DHN/Civil/2024/0007 dt.08.03.2024	M/s Maihar Builders Pvt Ltd.	17.01.2024	24.11.2025	38%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
112	GMO-BRKA Elimination of Level crossing by subways L.C. No 3/SPL/T (KM 35/35-37) BRMO -JAN & 18/C/T at kM-66/19-20 DNEA-JGBR Under AEN/2/GMO, E.C.Rly Dhanbad Division.	321200915.00	79735953.00	Various rates	ECR/DHN/Civil/2024/0017 dt.05.02.2024	M/s Binod Kumar Yadav	07.01.2024	30.07.2025	19%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.

113	CTR(P)-11 TKM, TSR(P)-15.6 TKM, TRR(P)-10.3 TKM under ADEN/2/GMO and ADEN/BRKA	311265704.00	64510111.00	Various rates	ECR/DHN/Civil/2023/0119 dt.26.12.2023	M/s Sri Durga Enterprises	04.10.2023	05.06.2025	90%	(Sonu Kumar) Sr.DEN/3/DHN.	EOT under process
114	Track maintenance and other track related works of newly constructed section handed over by construction organization under SSE/pwv/GMIA	3319662716.00	14570737.00	Various rates	ECR/DHN/Civil/2024/0008 dt.14.02.2024	M/s Vivek Construction	07.12.2023	06.12.2025	43%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
115	Dhanbad Division- TBSR-(H-Beam)- 1469 Nos. under ADEN/BRKA & AEN/2/GMO	393764028.00	50458433.00	Various rates	ECR/DHN/Civil/2024/0019 dt.08.03.2024	M/s Eastern Hardware Mart	01.05.2024	30.07.2025	94%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
116	Replacement of LC 4/spl/T gate lodge, provision of side & central drain, platform sheds, etc at JAN station in connection with balance work of construction between JAN and BKRO section.	24111156.00	23443277.00	Various rates	ECR/DHN/Civil/2024/0030 dt.08.04.2024	M/s Veer Construction	18.12.2023	30.06.2025	54%	(Sonu Kumar) Sr.DEN/3/DHN.	EOT under process
117	PTRU- Provision of 3.0 M wide F.O.B & extension of PF No. 1 and 2 & 3 at PTRU under ADEN/BRKA	49939800.00	55647786.00	Various rates	ECR/DHN/Civil/2024/0082 dt.12.06.2024	M/s Krishna Ram	08.02.2024	10.01.2025	12%	(Sonu Kumar) Sr.DEN/3/DHN.	EOT under process
118	CTR(P)-4 TKM by TRT machine, CTR(S/P)-10.5 TKM(KTA Assisted siding, BRKA loop line no. 2,6,7,8,9, DNEADN loop & BRKA Yard), TBR- 4.5 TKM, TRR(P)- 3.5 TKM,TBR (turnout)- 75 sets, TTR(TWS+WCMS)- 14 sets underADEN/2/GMO and ADEN/BRKA	224062265.00	54529338.00	Various rates	ECR/DHN/Civil/2024/0099 dt.13.09.2024	M/s Raj Kumar	20.05.2024	17.11.2025	43%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
119	Construction of boundary wall to prevent encroachment of railway land & to prevent tress-passing across track at RRME, PUS, DGD and BKRO	20201239.00	18517402.00	Various rates	DHANBAD DIVISION- ENGINEERING / 37-DHN-2024-25 / 01128120111096 dt.24.08.2024	Binod Kumar Yadav	----	05.08.2025	0%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
120	Provision of LHS for elimination of Tresspass in BRKA Yard at Km 103/7-9	94438025.00	82260269.00	Various rates	ECR/DHN/Civil/2024/0146 dt.05.12.2024	M/s Shivshail Construction Private LTD	03.03.2025	12.09.2025	13%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
121	Flash butt welding of 60kg/52kg (90 UTS/72 UTS, R260), (New/SH/SR/SWR/LWR) rail at site with mobile flash butt welding in the jurisdiction of Sr. DEN/3/DHN	26420180.00	25627574.00	Various rates	DIVISION- ENGINEERING / 202-DHN-2024-25 / 00826150118910 dt.09.12.2024	M/s RAILTECH INFRAVENTURE PVT LTDLUCKNOW	----	08.12.2025	0%	(Sonu Kumar) Sr.DEN/3/DHN.	Work will be commence
122	Supply of welding portion and other consumables under the jurisdiction of ADEN/2/GMO & ADEN/BRKA	12148122.00	10003861.00	Various rates	DHANBAD DIVISION- ENGINEERING / 201-DHN-2024-25 / 10434080118960 dt.10.12.2024	M/s ORA INDIA PRIVATE LIMITED-KANPUR	23.12.2024	10.12.2025	32%	(Sonu Kumar) Sr.DEN/3/DHN.	Work in progress.
123	Construction of 24 unit Type-II Quarters, Gang hut, Store Room, Watchman Hut, PWI office and 07 Nos. tube well etc. in BRKA-TIS Section under ADEN/BRKA	81479000.00	37179252.00	Various rates	DHANBAD DIVISION- ENGINEERING / 251-DHN-2024-25 / 10640330123494 dt.14.02.2025	M/s Chhotelal Construction Private Limited-Hazaribagh	----	04.02.2026	0%	(Sonu Kumar) Sr.DEN/3/DHN.	Work will be commence

124	Improvement, epoxy grouting, flooring, inspection steps, etc, of 9 minor (Br No. 63, 71, 74, 83, 84, 5, 7, 26, 28 etc.) & 1 major bridges (Br No. 61) under ADEN/BRKA.	33300787.00	32035357.00	Various rates	DHANBAD DIVISION-ENGINEERING / 339-DHN-2024-25 / 00891100126943, dt. 08.04.2025	M/s Viraj Construction-Deoria	----	07.04.2026	0%	(Sonu Kumar) Sr.DEN/3/DHN.	Work will be commence
125	BRKA - Extension of Coach maintenance Pit at Barkakana.	17030949.00	16818034.00	Various rates	DHANBAD DIVISION-ENGINEERING /355-DHN-2024-25/ 00975500128593, dt. 05.05.2025	M/s GOBARDHAN SAW-RAMGARH	----	04.05.2026	0%	(Sonu Kumar) Sr.DEN/3/DHN.	Work will be commence
126	Dhanbad Division- TTR-40 Set, DS - 05 Set, TFR - 47.945 TKm, SEJ- 10 Set and Glued joints 142 Nos. under jurisdiction of Sr.DEN/3/DHN.	14787537.00	14772749.00	Various rates	DHANBAD DIVISION-ENGINEERING /375-DHN-2024-25 /00855940130146, dt. 27.05.2025.	M/s Raj Kumar - MFP	----	26.04.2026	0%	(Sonu Kumar) Sr.DEN/3/DHN.	Work will be commence
127	Dhanbad Division:- TSR(P) - 45.415 TKm by TRT, CTR(S/P)- 8.478 TKm, TRR(P)- 4.828 TKm, TBR (Turnout- 1 in 12) - 40 Set, TBR (Turnout- 1 in 8.5) - 4 Set under jurisdiction of ADEN/2/GMO & ADEN/BRKA.	74715447.00	74300876.00	Various rates	DHANBAD DIVISION-ENGINEERING /11-DHN-2025-26 /00955400132937, dt. 03.07.2025.	Sri Durga Enterprises	----	02.07.2026	0%	(Sonu Kumar) Sr.DEN/3/DHN.	Work will be commence
Sr.DEN/4/DHN											
128	OBRA: Replacement of 35 units type-II staff quaaarter at Obra under aden/CPU	37985008	54503597	Various rates	237M/CPU/19-20 dt. 27.02.2020	Suman Engineering works	19.12.2019	04.12.20 upto 15.02.2025	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed. Final variation under process.
129	OBRADAM:- Provision of additional service building for sick line and yard office at obradam C&W depot.	19282945	24426126	Various rates	ECR/DHN/Civil/202 0/0028 dt. 11.01.2021	Godawary Construction	24.08.2020	04.06.2021, Extd. Upto 30.04.2025	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed, Final variation under process.
130	Track work upgradation of MHDA yard due to doubling work and connectivity to PRL siding at Gorbi Block-B(Under deposit terms for 3 lines only including shunting neck and connectivity with PRL sidings) under Asstt. Engineer E.C.Railway, Chopan.	22968545	35878422	Various rates	ECR/DHN/Civil/202 1/0045 dt. 23.12.2021	Raj Construction	13.08.2021	14.02.2022, Extd. upto 31.12.2024.	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed, final Variation received from field unit and in process.
131	Yard remodling of MHDA yard for provision of two additional looplines, wharf and shunting necks under Asstt. Engineer, E.C, railway, Chopan.	23615479	20729707 / 30836386	Various rates	ECR/DHN/Civil/202 2/0016, dt 2022/03/22	Roy Construction	27.01.2022	08.06.2022 extd. up to 31.03.2025	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed, Final variation under process.
132	Changing of Bed block of Br. No.11 at Km. 4/4-5 between KRLR-ANPR & Bed block of Br.No. 35 at Km. 16/4-5 between ANPR-KRSL under ADEN/CPU.	29438084	39628346 /35616704	Various rate	154M/CPU/19-20 dt. 14.11.2019	M/s Sinha Infratech Pvt. Ltd.	05.04.2022	26.05.2020 upto 31.10.2024 Further extension in process.	40%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
133	Repair of existing track, Construction of RCC drain and Boulder pitching for avoiding water log at IOCL SKTN siding under ADEN/CPU on deposit term basis.	22430873	19897254	Various rates	ECR/DHN/Civil/202 1/0063 dt.08.03.2022	Binod kumar Yadav	24.06.2021	28.04.2022, Extd. Upto 31.12.2024	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed, Final variation under process.

134	Upgradation of working facilities including office room, pathways, toilet facility and rolling examination facilities at Chopan depot under ADEN/CPU.	13774617	11802591	Various rates	ECR/DHN/Civil/202/0121, dt 09.11.2022	Vivek Construction	11.11.2022	17.08.2024 Extd. Upto 31.05.2025	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed, Final Bill awaited
135	Casual renewal of fittings for steel channel sleepers on bridges in Garhwa Road-Chopan and salaibanwa-Mahadiya section Total=3688 nos. under jurisdiction of Sr.DEN/4/DHN.	19881277	18806800	Various rates	ECR/DHN/Civil/202/0099 dt.22/03/2022	Ratan Kumar Dubey	24.09.2021	24-03-2023, Extd up to 31.10.2024	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed. Final Bill awaited.
136	MHDA:Track work for Yard remodling of Mahadiya yard for provision of two additional looplines, wharf & shunting necks under Asstt.Engineer,E.C.Railway, Chopan.	14314002	11749091 Variation 15252683	Various rates	ECR/DHN/Civil/202/0130 dt 15.02.2022	Vivek Construction	23-07-22	Orgn. DOC 15/12/2022 extd. Upto 31.10.2025	28%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
137	(Deposit work)Construction of additional track from Krishnashila Silo to buffer end of Bina siding at Krishnashila project of NCL under ADEN/CPU.	92682650	73020780 variation 96440298	Various rates	ECR/DHN/Civil/202/0151 dt. 05.12.2022	ANPR Project Pvt. Ltd.	18.10.2022	Orgn. DOC 17/04/2023, Extd. upto 29.01.2024 Further extension in process	80%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
138	GHD-CPU section Elimination of level crossing by subway (4 nos.) LC No. 19/C/T at Km.-20/10-11 between GHQ-MQX, 20/C/T at Km.-21/16-17 between MXY-RMF, 29/C/T at Km.-32/7-8 between MXY-RMF & 36/SPL/T at Km.-44/8-9 between NUQ-WDM in GHD-CPU section under ADEN/RNQ E. C. Railway Dhanbad	142117904	162445631 Variation 167893945	Various rates	ECR/DHN/Civil/202/0105, dt 06.02.2023	ANIL KUMAR	05.07.2022	Orgn. DOC 26/05/2023, extd up to 30.06.2025 Further extension in process.	70%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
139	GHD-CPU section:- Elimination of level crossing by subway (04 nos) LC No. 46/C/T at Km.-57/1-2 between WDM-MXY, 67/C/E at Km.-89/10-11 between JRQ-MPF, 56/C/E at Km.-69/20-21 between MXY-DXN & 65/C/T at Km.-84/5-6 between DXN-JRQ in GHD-CPU section under ADEN/RNQ E.C.Railway Dhanbad	141774798	147168716	Various rates	ECR/DHN/Civil/202/0056, dt 07.07.2022	Megotia Construction Pvt. Ltd.	20.11.2022	Orgn. DOC 31/03/2023, Extd. up to 31.05.2025 Further extension in process.	78%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
140	Improvement of cerculating area and station building at chopan under ADEN/CPU.	20475882	19657148	Various rates	ECR/DHN/Civil/202/0016 dt. 08.03.2021	M/s Binod Kumar Singh	01.08.2020	17.05.2021 Upto 10.01.2023	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work was closed on administrative ground. After that final variation has been sanctioned.
141	Providing /Replacement of damaged chequer plate pathway on mahor bridges under ADEN/RNQ (35 Nos.) & ADEN/CPU (18 Nos.).	23017295	27750000 variation 27610366	Various rates	ECR/DHN/Civil/202/0046, dt.18.05.2023	Sunil kumar - Begusarai	28.04.2023	Org.DOC 18.03.2024 extd upto 19.08.2024	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed, Final Bill under process.

142	Provision of facilities for Divyangjan at station in jurisdiction of Sr.DEN/4/DHN	18496094.36	20637950.63 Variation 22157760	Various rates	ECR/DHN/Civil/2023/0040, dt.08.05.2023	M/s Mangalam Construcion	10.07.2023	Org.DOC 08.02.2024 Extd upto 30.06.2025 Further extension in process.	22%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
143	Dhanbad Division-TRR(P): BXLL-KRLR (10.587 TKm), KRLR-KATNI (13.310 TKm),BXLL-OBRA (0.998 TKm) & KRLR-AVD (1.132 TKm) under ADEN/CPU in the jurisdiction of Sr.DEN(4)/DHN.	32642801	27523729 Rev. 32543729	Various rates	ECR/DHN/Civil/2024/0036 dt.06.12.2024	MANTUN ROY CONSTRUCTION	08.12.2023	Org.DOC 06.04.2025 extd. Upto 05.08.2025	85%	Pravin kumar alok Sr.DEN(4)/DHN	work in progress.
144	Supply of Portion and welding including supervision for welding of rail joints by SKV method in connection with various track renewal and repair works under ADEN/CPU and ADEN/RNQ in the jurisdiction of Sr. DEN/4/DHN of Dhanbad Division.	20377236	14671609.92 Rev 17076070	Various rates	ECR/DHN/Civil/2024/0034 dt 11.03.2024	ORA INDIA PRIVATE LIMITED	04.01.2024	Org.DOC 30.06.2025 Further extension in process.	28%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
145	Dhanbad Division-CTR(S/P): GHD-BXLL (8.9 TKm) and KRLR-NCL (4.5 TKm) under ADEN/RNQ and ADEN/CPU in the jurisdiction of Sr.DEN(4)/DHN.	30869342	26701980	Various rates	ECR/DHN/Civil/2024/0035 dt.18.03.2024	RAJNISH BAHADUR SINGH	11.12.2023	Org.DOC 11.12.2024. Extd. Upto 30.06.2025 Further extension in process.	45%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
146	Dhanbad Division-TBSR (H-Beam): KRLR-NCL Section (782 Nos), KRLR-KATNI Section (269 Nos), BXLL-KRLR Section (1010 Nos) under ADEN/CPU in the jurisdiction of Sr. DEN/4/DHN of Dhanbad Division.	60772988	65300576	Various rates	ECR/DHN/Civil/2024/0049 dt.27.04.2024	Rawatsons Engineers Pvt. Ltd.	23.05.24	Org.DOC 30.12.2024, Extd. Upto 31.10.2025	87%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
147	Dhanbad Division-TBSR (H-Beam): GHD-BXLL Section (5041 Nos) under ADEN/RNQ in the jurisdiction of Sr. DEN/4/DHN of Dhanbad Division.	143536305	153296774	Various rates	ECR/DHN/Civil/2024/0015 dt.03.01.2025	Eastern Hardware Mart	01.07.2024	Org.DOC 03.01.2025 extd. DOC 30.06.2025 Further extension in process.	82%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
148	Various works related to maintenance of track and track deficiency due to doubling in Karaila Road-Shaktinagar section in the jurisdiction of SSE/P.Way/SGRL under ADEN/CPU of Dhanbad Division.	16468685.25	13010261 Var. 16252184	Various rates	ECR/DHN/Civil/2024/0038 dt.15.03.2024	VIVEK CONSTRUCTION	08.02.2024	Org.DOC 15.01.2025, Ext. DOC 31.05.2025	100%	Pravin kumar alok Sr.DEN(4)/DHN	Work Completed, Final variation under process.
149	Various works related to maintenance of track and track deficiency due to doubling in PPKD-SGRL section in the jurisdiction of SSE/P.Way/SGRL and SSE/P.Way/ OBRA under ADEN/CPU of Dhanbad Division.	28441916	22326904 Rev. 27892671	Various rates	ECR/DHN/Civil/2024/0056 dt.19.04.2024	RAJNISH BAHADUR SINGH	08.02.2024	Org.DOC 06.02.2025 Ext. DOC 06.06.2025 Further extension in process.	80%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
150	Improvement of toe wall, curtain wall, boulder pitching & other protective works for major bridge (20, 40 & 27) under ADEN/CPU.	47137994	37166016.07 Rev. 44567543	Various rates	ECR/DHN/Civil/2024/0067 dt.17.05.2024	M/s Sinha Infratech Private Limited.	01.04.2024	Org.DOC 07.03.2025 Extd. Upto 07.07.2025	62%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress

151	Dhanbad Division: SLBN-CPU-MHDA section: (i) CTR(S)= 8.831 TKm (ii) TSR(P)= 2.392 TKm in the jurisdiction of SSE/P.Way/OBRA and SSE/P.Way/SGRL under ADEN/CPU.	19926176	16289649	Various rates	ECR/DHN/Civil/202 4/0149 dt.06.01.2025	Binod kumar Yadav	31.07.2024	Org.DOC 29.07.2025	24.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
152	Dhanbad Division: CTR(P): GHD-BXLL= 2.82 TKm & BXLL-KRLR= 4.274 TKm under ADEN/RNQ and ADEN/CPU in the jurisdiction of Sr.DEN/4/DHN.	23905238.76	22709977	Various rates	ECR/DHN/Civil/202 4/0117 dt.27.09.2024	M/s Maihar Builders Pvt.Ltd.	19.08.2024	Org.DOC 01.08.2025	54%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
153	Augmentation of power supply system by provision of 2X2MVA power transformer and provision of boundary wall at 33/11 KV substation at SGRL under Dhanbad Division: Civil Engineering works.	9638775.77	10500998	Various rates	ECR/DHN/Civil/202 4/0119 dt.16.12.2024	M/s Rabindra prasad	10.09.2024	Org.DOC 03.04.2025 extd. Upto 03.08.2025	21.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress.
154	OBRA-PPKD-Provision of LHS for elimination of Trespass at Km. 140/08-09 between OBRA-PPKD.	52736020.47	59426549	Various rates	ECR/DHN/Civil/202 4/0150 dt.16.12.2024	M/s Sinha Infratech Private Limited.		Org. DOC 16.04.2025 extd. upto 15.10.2025	0.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work to be commence.
155	Dhanbad Division: TBR (Turnouts): BXLL-KRLR (04 Sets), KRLR-KATNI (44 Sets) & KRLR-NCL (36 Sets) under ADEN/CPU and GHD-BXLL (24 Sets) under ADEN/RNQ in the jurisdiction of Sr.DEN(4)/DHN.	30025668.31	31523949.16 Rev. 38638412	Various rates	ECR/DHN/Civil/202 4/0158 Dt. 11.12.2024	Rajnish Bahadur singh	29.08.2024	Org.DOC 28.08.2025	64%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
156	GHD-SKTN:(i) TFR=33.396 Km and (ii) TBR(Turnout-44sets)=33 Km under the jurisdiction of Sr.DEN/4/ECR/Dhanbad.	13984793.89	13844946	Various rates	ECR/DHN/Civil/202 4/0173 Dt. 21.12.2024	M/s Maihar Builders Pvt.Ltd.	15.09.2024	Org.DOC 14.09.2025	41.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
157	Various works related to maintenance of track and track deficiency due to doubling in JRQ-MPF-RNQ, GMX-JGF-SLBN and MXY-DXN sections in the jurisdiction of SSE/P.Way/RNQ under ADEN/RNQ of Dhanbad Division.	27522324.2	21684839	Various rates	ECR/DHN/Civil/202 5/0001 dt.25.02.2025	Rajnish Bahadur singh	28.09.2024	Org.DOC 27.09.2025	34.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
158	Flash butt welding of 60 kg (90 UTS/72 UTS, R-260), (New/SH/SR/SWR/LWR) rail at site with mobile flash butt welding machine in the jurisdiction of Sr.DEN/4/DHN i.e. GHD to CPU & CPU to MHDA sections of Dhanbad Division.	47323448	46802890	Various rates	ECR/DHN/Civil/202 5/0033 Dt. 10.04.2025	The India Thermit Corporation Limited		Org. DOC 11.11.2025	0.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work to be commence.
159	CPU- Provision of ramp in FOB at CPU (4 nos. Ramp)	17681503	18837130	Various rates	ECR/DHN/GS/2023/ 0002 dt.30.05.2023	M/s Sinha Infratech Private Limited.	23.02.2023	Org. DOC 23.02.2024. Extd. Upto 30.06.2025 Further extension in process.	71.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress
160	OBRA: Upgradation of maintenance facility at Sick Line OBRA	28714162	24824748	Various rates	ECR/DHN/GS/2024/ 0010 dt.06.09.2024	Construction and construction	01.12.2024	Org. DOC 28.06.2025 Further extension in process.	6.00%	Pravin kumar alok Sr.DEN(4)/DHN	Work in progress

161	CPU-SGRL : Improvement of road surface and drain of LHS No.13,14,15 in between KRLR-SGRL and 6,8 & 10 in between MCQ-KDRD.	12886522.82	11301891.57	Various rates	03-DHN-2025-26/00927320131514 dt.13.06.2025	Sinha Infratech Pvt. Ltd.		Org. DOC 13.06.2026		Pravin kumar alok Sr.DEN(4)/DHN	To be commence
162	Flash butt welding of 60kg (90 UTS/72 UTS, R-260), New/SH/ SR/SWR/LWR) rail at site with mobile flash butt welding machine in the jurisdiction of Sr.DEN/4/DHN i.e. Garhwa Road Jn. - Billi (SL & UP) sections (TWR-78.845 TKM) of Dhanbad Division.	163837053.3	155481364	Various rates	357-DHN-2024-25/00854630128935 dt. 09.05.2025	The India Thermit Corporation Limited		Org. DOC 09.05.2026		Pravin kumar alok Sr.DEN(4)/DHN	To be commence
163	Dhanbad Division : TSR(P)- MCQ-KRLR (1.75+1.75+1.75+0.736)= 5.986 Km & GHD-BXLL= 0.200 TKm in the jurisdiction of ADEN/CPU & ADEN/RNQ of Dhanbad Division.	123881620	10022921	Various rates	ECR/DHN/Civil/2025/0102 dt. 16.06.2025	YOGENDRA KUMAR SINGH		Orgn. DOC 17.04.2026		Pravin kumar alok Sr.DEN(4)/DHN	To be commence
164	Dhanbad Division-TRR(P): KRLR-NCL= 1.915 Km and GHD-BXLL= 7.602 Km under ADEN/CPU and ADEN/RNQ of Dhanbad Division.	15711521	11943898.25	Various rates	80-DHN-2025-26/01161270132588 dt.30.06.2025	Mantun Roy Construction		Orgl. DOC 30.06.2026		Pravin kumar alok Sr.DEN(4)/DHN	To be commence
165	OBRA- Construction of 08 Units Type-III quarters at OBRA.	19423187	18083763.00	Various rates	ECR/DHN/Civil/2025/0092 dt. 07.05.2025	M/s Sinha Infratech Private Limited.		Orgl. DOC 03.02.2026		Pravin kumar alok Sr.DEN(4)/DHN	To be commence
166	Balance work of GHD-CPU Section- Elimination of level crossing (No.-36/SPL/T, 46/C/E, 56/C/E, 65/C/T & 67/C/E) by LHS (subway) in GHD-CPU section i.e : construction of LHS (subway) in lieu of level crossing no.-56/C/E at Km-69/20-21 between MXY-DXN station and Cover sheds for LHS of L.C. No. 36/SPL/T at Km-44/8-9 between WDM-NUQ station, 46/C/E at Km-57/1-2 between WDM-MXY station, 65/C/T at Km-84/5-6 between DXN-JRQ station, & 67/C/E at Km-89/10-11 between JRQ-MPF station and related ancillary works.	85145466	89,843,799	Various rates	373-DHN-2024-25/00875100130064 dt.24.05.2025	Anil Kumar		Orgl. DOC 24.05.2026		Pravin kumar alok Sr.DEN(4)/DHN	To be commence
167	Balance work of GHD-CPU Section- Elimination of level crossing (No.19/C/T, 20/C/E, & 29/C/T) by LHS (Subway) in GHD-CPU section i.e : retaining walls with approach road of LHS in lieu of LC No.19/C/T at Km-20/10-11 between GHQ-MQX station & 20/C/E at Km-21/16-17 between MQX-RMF station, Cover sheds for LHS of L.C. No. 19/C/T at Km-20/10-11 between GHQ-MQX station, 20/C/E at Km-21/16-17 between MQX-RMF & 29/C/T at Km-32/7-8 between MQX-RMF station and related ancillary works.	73935376	81,879,021	Various rates	372-DHN-2024-25/00875100132277 dt.25.06.2025	Anil Kumar		Orgl. DOC 25.04.2026		Pravin kumar alok Sr.DEN(4)/DHN	To be commence
DEN/5/DHN											
168	Construction of 6 unit type-II staff quarters at Salaiya Station and RCC drain at RUB No.222 and other associated work near by Salaiya station	13535960.64	11250854.60	Various rate	ECR/DHN/Civil/2025/0054 dt. 18.07.22	M/s Amod Kumar Singh	21-12-22	15-04-25	95%	Rajesh Meena DEN/5/ DHN	EOT Required

169	Provision of facilities for Divyangjan at station in the jurisdiction of Sr. DEN/5/DHN.	27106221.14	23921036.37	Various rate	ECR/DHN/Civil/2023/0016 dt. 21.04.2023	M/s Mangalam Construction- Auragabad	02-04-23	30.09.2025	65%	Rajesh Meena DEN/5/ DHN	Work is in progress.
170	Suitable mitigation work recommended by the consultant for slope stability at Br. no. 229 and Br no 206 in Barkakana - Koderma Section of Koderma - Ranchi new BG Rail line project...	53959387.51	48760081.20	Various rate	ECR/ECRC/Civil/2023/0030 dt. 01.06.2023	M/s Binod Kumar Yadav- koderma	23-01-23	15.07.2025	80%	Rajesh Meena DEN/5/ DHN	Work is in progress.
171	(Balance Work):- Provision of road & height gauge at Br.No.72 (Km.36.74) & Br. No.127 (Km. 67.56) from nearest unauthorized track crossing between KQR-ARGD section.	11573523.26	10951406.69	Various rate	ECR/ECRC/Civil/2023/0109 dt. 12/12/2023	M/s Mehta Contruction- Vadodara	03-10-23	30.06.2025	98%	Rajesh Meena DEN/5/ DHN	EOT Required
172	Remaining work of Construction of PWI office, stores & quarters, fixing boundary pillar, drain cleaning etc in the section KQR-MMD under ADEN/KQR.	27480446.86	25216066.56	Various rate	ECR/DHN/Civil/2023/0125 dt. 05/02/2024	KK and Son Constructions Pvt. Ltd.- Nawada	11-11-23	28-06-25	50%	Rajesh Meena DEN/5/ DHN	EOT Required
173	Through fitting renewal (TFR)= 80.600 TKm. from KQR (Km.- 0.9) excluding KQR yard to HZBN including HZBN yard in KQR-BRKA Single BG line under jurisdiction of ADEN/KQR	15338458.79	12568983.41	Various rate	ECR/DHN/Civil/2024/0002 dt. 11/03/2024	Shivam Construction Koderma	20/01/24	22-11-24	39%	Rajesh Meena DEN/5/ DHN	EOT under process
174	(Balance work): Construction of Running Room at HZBN under ADEN/KQR	15692889.19	14677521.54	Various rate	ECR/DHN/Civil/2024/0018 dt. 11/03/2024	Kumkum Yadav- Hazaribag	02-08-24	30.06.2025	100%	Rajesh Meena DEN/5/ DHN	work completed
175	(i) Provision of crash barrier in the approaches of various ROB's in KQR-NGRH Section in the jurisdiction of Sr. DEN/5/DHN. (ii) Provision of crash barrier in the approaches of various ROB's in KQR-HZBN-ARGD Section in the jurisdiction of Sr. DEN/5/DHN.	16020862.36	12050352.74	Various rate	ECR/DHN/Civil/2024/0072 dt. 09/05/2024	Anmol Construction- Koderma	11-04-24	30.06.2025	98%	Rajesh Meena DEN/5/ DHN	EOT Required
176	Provision of 20 bedded RPFbarrack at Hazaribagh Town with Recreation Hall,Dining Hall, Furniture and with other facilities.	21809010.33	15472781.1	Various rate	ECR/DHN/Civil/2025/0111 dtd. 14/05/2025	Kumkum Yadav- Hazaribag	----	11.03.2026	0%	Rajesh Meena DEN/5/ DHN	Work is in progress.