

East Central Railway, Danapur division, S&T department

STATUS OF AWARDED CONTRACTUAL WORKS OF S & T DEPARTMENT COSTING MORE THAN 01 Crore (dt.03.08.2024)

1	2	3	4	5	6	7	8	9
S.N.	Division	Dept.	NAME OF WORK	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
1	Danapur	S&T	Various signalling works in connection with track renewal work, shifting of gate, cable replacement by HDT and manual method etc in Danapur division.	Sachin Enterprises. Nakhas Sonpur Saran Bihar	08.02.2021	30.08.2024	51%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
2	Danapur	S&T	Provision of SSI at Bihta in connection with HPCL siding & upgradation and modification of Electronic interlocking system from warm standby to Hot standby configuration with Duel VDUs at Neora & Gahmer stations under Danapur Division.	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	29.05.2020	30.06.2024	92%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
3	Danapur	S&T	Various signalling works in connection with track renewal work, axle Counter replacement, cable replacement by HDT and manual method etc in Danapur division.	RENUKA ENTERPRISES-VARANASI ,D-65/422-B-15-B,RANA NAGAR COLONY LAHARTARA, VARANASI-	21.05.2020	30.09.2024	72.49%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
4	Danapur	S&T	Comprehensive Annual Maintenance Contract of Data logger (M/s Efftronics make) with FEP, FAS, Server, Fire Wall, Layer 2, Switch & Safety point alarm in Danapur division for a period of three years (03) years.	M/S Efftronics Systems Pvt. Ltd. 40-15-9, Brundavan colony Vijaywada-520010	01.12.2020	28.02.2024	Work completed. Final bill not passed due to	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
5	Danapur	S&T	Annual Maintenance Contract of Electronic Interlocking system with OEM/Authorised dealer (M/s Siemens Rail Automation Pvt. Ltd.) in Danapur division for a period of three years.	General Auto Electric Corporation, Mumbai	29.10.2020	30.12.2023	Work completed. Final bill not passed due to lack of fund.	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
6	Danapur	S&T	Provision of signalling indoor & outdoor work for interlocking of Level crossing gates (13 Gates)	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	26.08.2019	30.09.2024	70.32%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
7	Danapur	S&T	Provision of Signaling work in connection with Freight Terminal at Chakand & Dumraon stations, Loop/Common Loop at Banhipur & Mor stations, Crossing station at Silao, Warning alarm for track feed charger and miscellaneous Engineering works in Danapur Division of E.C.Railway	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	26.02.2020	30.09.2024	58.18%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
8	Danapur	S&T	Design, manufacture, supply,installation, testing & commissioning of solid - state interlockingtem (electronic interlocking) system confirming to RDSO specification No- RDSO/Spn/192/2005 with latest amendements at ARA in DNR Div.of E C Railway including all indoor & outdoor signalling works	Singh Enterprises 502,Om Sai Apartment Anantpur, Ranchi	14.01.2019	31.09.2024	87.59%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
9	Danapur	S&T	Indoor & Outdoor work for interlocking 07 level crossing gates (17 gates) in DNR Div.	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	22.12.2018	20.10.2024	88.88%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
10	Danapur	S&T	Signalling work in connection of upgradation of Level crossing gate to special class (23 No) 'A' class (05 No) & 'B' class (07 No) & provision of Electrically operated lifting barrier at 87 nos of Interlocked LC gates in DNR Div.	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	25.12.2015	31.12.2024	87.54%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
11	Danapur	S&T	Signaling works in connection with Upgradation of Level Crossing Gate to 'A' Class [07 Nos] & 'B' Class [16 Nos] (Total 23 nos.) in Danapur Division".	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	01.02.2016	30.06.2024	Work completed. Final bill to be paid.	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
12	DNR	S&T	Replacement of defective Quad cable of various sections of DNR division, provision of various telecom facility in connection with auditorium /conference hall at CSSH, Patna, provision of TIB at MDE and THA and provision of TMC link connectivity through OFC in pvt. siding UCPD-Daniyawan (Sigeriyawan)	Pixel infotech, Ward No. 12, Muradpur, Dumra, Sitamarhi, Bihar	23.06.2021	31.07.2024	84%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur

13	DNR	S&T	Danapur - Provision of VoIP based Train control and communication system (TCCS) including networking spec. no. RDSO/ SPN/TC-99/2012 Rev. 2.0 (WEBEL)	West Bengal Electronics Industry development corporation, Kolkata	26.11.2021	31.08.2024	64%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
14	DNR	S&T	Interlocking of 8 nos LC gates and various signaling works in connection with replacement of signaling cable and track renewal work in Danapur division	DKC Projects Private Limited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	23.12.2021	31.08.2024	28.62%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
15	DNR	S&T	Augmentation of Railnet connectivity for implimentation of E office at 25 stns. Under different section including provision of CCTV, Voice logger, RTU at 2 LC gate and provision of Telecom facilities at PNC, DNR stn, RPF barrak at LKR and Zonal S&T training school, hostel at DNR under DNR division.	World communication, Girls school road, near Ram Mandir, Katihar 854105	23.05.2022	28.05.2024	38.62%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
16	DNR	S&T	Provision of signalling work in connection with freight terminal at Kulharia station, replacement of defective signalling cable of various sections and misc work.	M/s Jitendra Kumar Singh, Dakshinichak, Athmalgola, Patna	12.05.2022	30.09.2024	41.71%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
17	DNR	S&T	Various signalling work in connection with CTR(P) and CTR(S) work in different section of DNR div.	Jitendra Kr. Singh, Patna	15.10.22	31.07.2024	11.21%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
18	DNR	S&T	Various signalling work in connection with Track renewal work at different section and S&T work in connection with improvement of good shet at JHD station of DNR div.	Jitendra Kr. Singh, Patna	07.12.2022	30.07.2024	5.82%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
19	DNR	S&T	Replacement of existing signalling gears (PI) with electronic interlocking (EI) system at KCA station under DNR division.	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata- 700129	16.05.2023	16.09.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
20	DNR	S&T	Provision of maintenance free earthing in S&T installation / location boxes of filled equipment (digital axle counter)/OFC equipment room and power segregation at axle counter location box and provision of electronic LC gate telephone with voice recording facility at non interlocked LC gate of DNR div.	Icon Power Solutions Pvt. Ltd., Plot 112 113, IMT Sector-5, Manesar, Gurgaon- 122050, Haryana	12.07.2023	30.08.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
21	DNR	S&T	Replacement of existing signaling gears (PI) with Electronic Interlocking (EI) System at Kuchman station under Danapur Division.	PANDIT ELECTRICALS PVT LTD, SOUTH BIRESHPALLY, MADHYAMGRAM, KOLKATA- 700129	16.05.2023	16.08.2024	5.64%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
22	DNR	S&T	Upgradation of Lifting Barrier to Electric Lifting Barrier by replacement of Mechanical Lifting Barrier at 10 No. of interlocked LC Gate in DNR div.	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	15.06.203	31.07.2024	43.61%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
23	DNR	S&T	Provision of maintenance free earthing in SnT installation/ Location boxes of field equipment (Digital axle counter)/ OFC equipment room and power segregation at axle counter location box to improve the reliability of the signalling equipment at various stations & Provision of Electronic LC gate Telephone with Voice Recording Facility at non- interlocked LC gate in danapur division.	ICON POWER SOLUTIONS PRIVATE LIMITED-GURGAON, Plot 112 113, IMT Sector-5 Manesar Gurgaon... 122050 Haryana,	12.07.2023	12.08.2024	9.33%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
24	DNR	S&T	Comprehensive Annual Maintenance Contract of UFSBI (Webfill Make) in Danapur Division for three years .	M/s TIRUPATI MAKETING AND SERVICES- KOLKAATA 71, MANDAL STREET, GROUND FLOOR, KOLKKATA-700006	07.09.2023	07.09.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
25	DNR	S&T	: Annual Maintenance Contract of Electronic Interlocking System (Kyosan make) in Danapur Division for a period of three years.	M/s TVM SIGNALLING AND TRANSPORATION SYSTEMS PVT. LTD.-BANEGALORE 610 NARAYANA FIRST FLOOR 15TH CROSS, 100 FEET ROAD JP NAGAR 6TH PHASE BANEGALORE-560078 KARNATAKA.	15.09.2023	15.09.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur

26	DNR	S&T	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s G.G.Trionics make) in Danapur Division for three years.	M/s G G TRONICS INDIA PVT. LTD.- BANGALORE, Plot No-10 3rd Phase 6th Main Peenya Industrial Area Bangalore- 560058	07.09.2023	06.09.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
27	DNR	S&T	Signalling work in connection with provision of IBH at MAI, Lohanda halt between JHD-THA and DHWN-HIL stations	M/s Jasumal & Co., Kolkata	01.11.2023	31.05.2025	25%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
28	DNR	S&T	S&T work in connection with interlocking of 07 Nos LC gate having more than 20000 TVU in DDU-JAJ section under DNR div.	DKC Projects Private Limited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	07.11.2023	07.11.2024	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
29	DNR	S&T	Comprehensive Annual Maintenance Contract (CAMC) of various telecom facilities at Patliputra Rail Parisar under Danapur Division for a period of 03	M/s Unicom Infotel Pvt. Ltd., M 3/5, S.K..Puri, Boaring Road. Patna Bihar-	23.03.2024	23.03.2027	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
30	DNR	S&T	Provision of alternate communication for Control Circuit/ Block working/Other Circuits through Wireless System for Long Sections of Danapur Division.	M/s ISL Wireless Pvt. Ltd., 1/56, Swami Vivekanand Nagar, Kota, Rajasthan-	06.04.2024	06.04.2025	52.21%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
31	DNR	S&T	Comprehensive Annual Maintenance Contract of Date Logger (M/s Efftronics make) with FEP,FAS, Server and Firewall in Danapur Division for a period of	M/s SACHIN ENTERERPRISES-SARAN Sonepur, Saran-841101 Bihar	25.07.2024	25.07.2027	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
32	DNR	S&T	S&T work in connection with effected structure to be demolished during construction of elevated road NHAI from Juggivan Stadium to circulating area	ICON POWER SOLUTIONS PRIVATE LIMITED-GURGAON, Plot 112 113, IMT	24.06.2024	24.03.2025	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
33	DNR	S&T	Provision of TIB at Patna Jn., facelifting of Sahyog counter at Patna Jn. and Danapur station including Passenger amenities at Angaridham Halt, Karahiya	M/s AUDIO VISUAL DIGITAL SYSTEMS DELHI,	27.06.2024	27.03.2025	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur