

East Central Railway, Danapur division, S&T department

STATUS OF AWARDED CONTRACTUAL WORKS OF S & T DEPARTMENT COSTING MORE THAN 01 Crore (Dtd.02.06.2025)

S.N	Division	Dept.	NAME OF WORK	Estt. Cost (in lakhs)	Tendered cost (in lakhs)	Agreement No & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
1	Danapur	S&T	Various signalling works in connection with track renewal work, shifting of gate, cable replacement by HDT and manual method etc in Danapur division.	195.5	204.35	ECR/DNR/S&T/2 021/0006 dtd. 11.08.2021	Sachin Enterprises.-Saran Bihar	08.02.2021	30.06.2025	53%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
2	Danapur	S&T	Provision of signalling indoor & outdoor work for interlocking of Level crossing gates (13 Gates)	1132.21	595.58	DNR/S&T/Sig/20 19/5 Dt 23.09.2019	Pandit Electricals Pvt Ltd- Kolkata- 700129	26.08.2019	30.06.2025	70.32%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
3	Danapur	S&T	Design, manufacture, supply, installation, testing & commissioning of solid - state interlocking system (electronic interlocking) system conforming to RDSO specification No- RDSO/Spn/192/2005 with latest amendments at ARA in DNR Div. of E C Railway including all indoor & outdoor signalling works	775.61	690.01	DNR/S&T/Sig/20 18-19/12 dtd 28.02.2019	Singh Enterprises- Anantpur, Ranchi	14.01.2019	31.07.2025	87.59%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
4	Danapur	S&T	Indoor & Outdoor work for interlocking 07 level crossing gates (17 gates) in DNR Div.	520.3	607.7	SG-W-DNR-OT- 04-2017-18 dt.05.12.2018	Pandit Electricals Pvt Ltd-Kolkata- 700129	22.12.2018	20.07.2025	91.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
5	Danapur	S&T	Signalling work in connection of upgradation of Level crossing gate to special class (23 No) 'A' class (05 No) & 'B' class (07 No) & provision of Electrically operated lifting barrier at 87 nos of Interlocked LC gates in DNR Div.	1526.76	805.35	DNR/S&T/Sig/20 14-15/1 dt 01.04.2015	Maruti Enterprises- Kolkata	25.12.2015	30.04.2025	Work compleated , Final Bill under	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
6	DNR	S&T	Replacement of defective Quad cable of various sections of DNR division, provision of various telecom facility in connection with auditorium /conference hall at CSSH, Patna, provision of TIB at MDE and THA and provision of TMC link connectivity through OFC in pvt. siding UCPD-Danivawan (Sigerivawan)	137.75	137.82	ECR/DNR/S&T/2 021/0012 dtd. 13.08.2021	Pixel infotech,- Sitamarhi, Bihar	23.06.2021	30.06.2025	84%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
7	DNR	S&T	Danapur - Provision of VoIP based Train control and communication system (TCCS) including networking spec. no. RDSO/ SPN/TC-99/2012 Rev. 2.0 (WEBEL)	362.16	316.61	ECR/DNR/S&T/2 021/0001 dtd. 14.06.2022	West Bengal Electronics Industry development corporation, Kolkata	26.11.2021	31.07.2025	75%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
8	DNR	S&T	Interlocking of 8 nos LC gates and various signaling works in connection with replacement of signaling cable and track renewal work in Danapur division	818.64	692	ECR/DNR/S&T/2 022/0002 dtd. 23.03.2022	DKC Projects Private Limited- Kolkata	23.12.2021	31.08.2025	42.92%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
9	DNR	S&T	Augmentation of Railnet connectivity for implimentation of E office at 25 stns. Under different section including provision of CCTV, Voice logger, RTU at 2 LC gate and provision of Telecom facilities at PNC, DNR stn, RPF barrak at LKR and Zonal S&T training school, hostel at DNR under DNR division.	104.16	111.92	ECR/DNR/S&T/2 022/0011 dtd. 26.07.2022	World communication-Katihar 854105	23.05.2022	28.12.2024	38.62%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
10	DNR	S&T	Various signalling work in connection with CTR(P) and CTR(S) work in different section of DNR div.	237.87	180.82	ECR/DNR/S&T/2 022/0017 dtd. 03.01.23	Jitendra Kr. Singh- Patna	15.10.22	30.06.2025	80.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
11	DNR	S&T	Various signalling work in connection with Track renewal work at different section and S&T work in connection with improvement of good shet at JHD station of DNR div.	241.8	186.86	ECR/DNR/S&T/2 022/0020 dtd. 09.02.23	Jitendra Kr. Singh-Patna	07.12.2022	31.07.2025	80.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
12	DNR	S&T	Replacement of existing signaling gears (PI) with Electronic Interlocking (EI) System at Kuchman station under Danapur Division.	516.002	514.71	ECR/DNR/S&T/2 023/007 Dt.16.08.2023	PANDIT ELECTRICALS PVT LTD- KOLKATA- 700129	16.05.2023	16.09.2025	13.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
13	DNR	S&T	Upgradation of Lifting Barrier to Electric Lifting Barrier by replacement of Mechanical Lifting Barrier at 10 No. of interlocked LC Gate in DNR div.	118.48	116.862	ECR/DNR/S&T/2 023/008 Dt.11.09.2023	Sonali Enterprises- Khagaul, Patna	15.06.203	31.07.2025	61.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur

14	DNR	S&T	Provision of maintenance free earthing in SnT installation/ Location boxes of field equipment (Digital axle counter)/ OFC equipment room and power segregation at axle counter location box to improve the reliability of the signalling equipment at various stations & Provision of Electronic LC gate Telephone with Voice Recording Facility at non- interlocked LC gate in danapur division.	208.97	154.32	ECR/DNR/S&T/2 023-0012 Dt.28.09.2023	ICON POWER SOLUTIONS PRIVATE LIMITED-Gurgaon. Haryana,	12.07.2023	12.05.2025	Final Bill under process	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
15	DNR	S&T	Comprehensive Annual Maintenance Contract of UFSBI (Webfill Make) in Danapur Division for three years .	121.68	121.68	ECR/DNR/S&T/2 024/0004 Dt.16.04.2024	M/s TIRUPATI MAKETING AND SERVICES- KOLKAATA	07.09.2023	07.09.2026	30.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
16	DNR	S&T	: Annual Maintenance Contract of Electronic Interlocking System (Kyosan make) in Danapur Division for a period of three years.	330.136	330.136	ECR/DNR/S&T/2 023/0013 Dt.16.04.2024	M/s TVM SIGNALLING AND TRANSPORATION SYSTEMS PVT.LTD.-BANEGALORE	15.09.2023	15.09.2026	39.12%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
17	DNR	S&T	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s G.G.Trronics make) in Danapur Division for three years.	306.2	306.2	ECR/DNR/S&T/2 024/0007 Dt.21.05.2024	M/s G G TRONICS INDIA PVT. LTD.-BANGALORE	07.09.2023	07.09.2026	32.32%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
18	DNR	S&T	Signalling work in connection with provision of IBH at MAI, Lohanda halt between JHD-THA and DHWN-HIL stations	246.81	318.70	ECR/DNR/S&T/2 023/001	M/s Jasumal & Co., Kolkata	01.11.2023	31.12.2025	31%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly,
19	DNR	S&T	S&T work in connection with interlocking of 07 Nos LC gate having more than 20000 TVU in DDU-JAJ section under DNR div.	399.82	279.7	ECR/DNR/S&T/2 023/0005 Dt.27.03.2024	DKC Projects PrivateLimited- Kolkata	07.11.2023	31.10.2025	29%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
20	DNR	S&T	Comprehensive Annual Maintenance Contract (CAMC) of various telecom facilities at Patliputra Rail Parisar under Danapur Division for a period of 03 years.	179.92	169.57	ECR/DNR/S&T/2 023/0021 Dt.22.08.2024	M/s Unicom Infotel Pvt. Ltd.-Patna Bihar-800001	23.03.2024	23.03.2027	33.33%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
21	DNR	S&T	Provision of alternate communication for Control Circuit/ Block working/Other Circuits through Wireless System for Long Sections of Danapur Division.	111.18	156.31	ECR/DNR/S&T/2 024/0009 Dt.17.05.2024	M/s ISL Wireless Pvt. Ltd.,-Kota, Rajasthan-324005	06.04.2024	05.10.2025	56.56%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
22	DNR	S&T	Comprehensive Annual Maintenance Contract of Date Logger (M/s Efftronics make) with FEP,FAS, Server and Firewell in Danapur Division for a period of three (03) years.	238.79	299.51	ECR/DNR/S&T/2 023/0026	M/s SACHIN ENTERERPRISES- SARAN	25.07.2024	25.07.2027	10.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
23	DNR	S&T	S&T work in connection with effected structure to be demolished during construction of elevated road NHAI from Jugjivan Stadium to circulating area in railway land under Danapur division.	209.22	115.51	ECR/DNR/S&T/2 024/0025 Dt.17.01.2025	ICON POWER SOLUTIONS PRIVATE LIMITED-GURGAON, Haryana	24.06.2024	24.09.2025	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
24	DNR	S&T	Provision of TIB at Patna Jn., facelifting of Sahyog counter at Patna Jn. and Danapur station including Passenger amenities at Angaridham Halt, Karahiya and other stations under DNR Division.	166.48	167.97	ECR/DNR/S&T/2 024/0022 Dt.22.08.2024	M/s AUDIO VISUAL DIGITAL SYSTEMS-DELHI,	27.06.2024	31.07.2025	32.65%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
25	DNR	S&T	Provision of station VHF communication recording facility for all stations in danapur division.	434.7	369.24	under process	M/s Micromap Electronic Systems Pvt.Ltd.- Lucknow(UP)	28.10.2024	28.10.2025	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly,
26	DNR	S&T	Provision for replacement of overaged Battery Bank confirming RDSO Spec. No.- IRS:S-88/ 93 or latest amd. of SMPS based power plant for Telecom equipments at all stations under Danapur Division.	150.34	140.42	ECR/DNR/S&T/2 024/0030 Dt.02.12.2024	Netsoft Integrator- Patna	16.08.2024	16.05.2025	55.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
27	DNR	S&T	S&T work in connection with TTR, TWS +WCMSC, CS+CMSC, TBR, TBTR work in Danapur Division.	181.4	144.01	ECR/DNR/S&T/2 023/0017 Dt.16.01.2024	Sonali Enterprises, Khagaul, Patna	02.11.2023	31.03.2025	78.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
28	DNR	S&T	Signalling works in connection with CTR ,TTR(TWS+WCMSC) ,TSR(P), TBR /TO works including replacement of defective signaling cable of various sections of Danapur Division (50KM)	180.94	132.63	ECR/DNR/S&T/2 025/0001	M/s Jitendra Kumar Singh- Athmalgola, Patna-803211	03.12.2024	03.12.2025	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
29	DNR	S&T	Provision of Multi Section Digital Axle Counter (MSDAC) with dual detection at JAJ Yard under Danapur Division.	973.85	698.81	ECR/DNR/S&T/2 025/0003	M/s DKC Projects Pvt Ltd- Kolkata- 700001(WB)	06.12.2024	06.09.2025	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur
30	DNR	S&T	Replacement and rehabilitation of defective/damage S&T cable in connection with doubling work of KIUL-GAYA section of Danapur division.	206.91	129.38	ECR/DNR/S&T/2 025/0008 Dtd.	M/s V K Singh Contruction Pvt. Ltd.,Lucknow	05.02.2025	05.02.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly,
31	DNR	S&T	Comprehensive Annual Maintenance Contract of Integrated Power Supply (IPIS) (M/s Amara Raja Make) in Danapur Division of E.C. Railway for a	458.37	535.44	under process	M/s Amararaja Power Systems Limited-Tirupathi, Andhra Pradesh	10.03.2025	10.03.2028	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly,

32	DNR	S&T	S&T work in connection with TTR (TWS+WCMSC), TRR(P) work in section PNBE-Gaya under Danapur Division.	177.00	159.87	ECR/DNR/S&T/2 025/0007 Dtd.	M/s Gangotri Enterprises-Patna	15.02.2025	15.02.2026	35.00%	Rajnish Kr. Singh Sr.DSTE/E.C.Rly,
33	DNR	S&T	along with Networking & other related items at Patliputra Rail Parisar at Digha & HJP under Danapur Division for a period of 03 years.	135.45	132.03	under process	M/s Unicom Infotel Pvt. Ltd.-Patna Bihar-800001	15.05.2025	15.05.2028	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly,
34	DNR	S&T	Signaling work in connection with track renewal work consisting of CTR, TRR, TSR, TTR, ISD, BCM/TTM/FRM, Rail replacement, GJ replacement etc. to improve signal reliability under Danapur division.	643.72	456.98	under process	M/s DKC Projects Pvt Ltd- Kolkata- 700001(WB)	28.04.2025	28.10.2026	work in progress	Rajnish Kr. Singh Sr.DSTE/E.C.Rly, Danapur