

East Central Railway, Danapur division, S&T department

STATUS OF AWARDED CONTRACTUAL WORKS OF S & T DEPARTMENT COSTING MORE THAN 01 Crore (dt.31.01.2023)

1	2	3	4	5	6	7	8	9	10	11	12
S.N.	Division	Dept.	NAME OF WORK	Estt. Cost (in lakhs)	Tendered cost (in lakhs)	Agreement No & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
1	Danapur	S&T	Reliability of signalling gears for the equipment Axle counter, UFSBI etc through media diversity arrangements at 35 nos of block section under DNR division.	195.81	181.71	DNR/S&T/Sig/2019/13 dtd. 25.02.2021	Solar LED Solutions A-8 lower Ground Floor Lajpat Nagar-1 Delhi-110024	29.01.2020	Work completed	100%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
2	Danapur	S&T	Reliability of signalling gears for the equipment Axle counter, UFSBI etc through media diversity arrangement of 44 nos of block section under Danapur Div.	215.08	176.62	ECR/DNR/S&T/2021/0011 dtd. 13.09.2021	Solar LED Solutions A-8 lower Ground Floor Lajpat Nagar-1 Delhi-110025	09.12.2020	28.02.2023 Work completed	85.49%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
3	Danapur	S&T	Provision of Class 'A' protection system and ring earthing for S&T installation at 37 stations in Kuchman - Jhajha, Patna - Gaya & Bakhtiyarpur - Tilaiya sections in Danapur division	572.03	195.87	ECR/DNR/S&T/2021/0004 dtd.24.03.2021	M/s ICON POWER SOLUTIONS PRIVATE LIMITED-GURGAON, Plot 112 113, IMT Sector-5 Manesar Gurgaon.- 122050 Haryana,	11.02.2021	Work completed	76.20%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
4	Danapur	S&T	Various signalling works in connection with track renewal work, shifting of gate, cable replacement by HDT and manual method etc in Danapur division.	195.5	204.35	ECR/DNR/S&T/2021/0006 dtd. 11.08.2021	Sachin Enterprises. Nakhas Sonpur Saran Bihar	08.02.2021	30.06.2023	80%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
5	Danapur	S&T	Upgradation & modification of Electronic Interlocking system (SSI) with Hot standby configuration of Bakhtiyarpur station under Danapur division of E.C. Railway.	235.48	227.74	ECR/DNR/S&T/2020/0009 dtd. 12/02/2021	DKC Projects PrivateLimited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	22.01.2021	28.02.2023	96.53%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
6	Danapur	S&T	Provision of SSI at Bihta in connection with HPCL siding & upgradation and modification of Electronic interlocking system from warm standby to Hot standby configuration with Dual VDUs at Neora & Gahmer stations under Danapur Division.	906.89	866.99	ECR/DNR/S&T/2020/0001 Dtd 14.08.2020	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	29.05.2020	31.12.2022	92%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
7	Danapur	S&T	Various signalling works in connection with track renewal work, axle Counter replacement, cable replacement by HDT and manual method etc in Danapur division.	327.31	340.34	ECR/DNR/S&T/2020/0002 Dtd 06.08.2020	RENUKA ENTERPRISES-VARANASI ,D-65/422-B-15-B,RANA NAGAR COLONY LAHARTARA, VARANASI-221002 ,Uttar Pradesh, India	21.05.2020	30.06.2023	84.97%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
8	Danapur	S&T	Provision of COA ( Control Office Application) at Six stations, Safety point alarm unit with counter at 05 stations, Displaying yard simulation of 68 stations at Danapur control, Provision of redundancy in existing server of Data logger at Danapur Control, Capacity Upgradation of Efftronics make data logger at 18 stations and version upgradation from S99/2001 to S99/2006 at 19 stations of Danapur Division	191.82	179.57	ECR/DNR/S&T/2020/0005 dtd.10.11.2020	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	23.07.2020	31.12.2022	83%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur

S.N.	Division	Dept.	NAME OF WORK	Estt. Cost (in lakhs)	Tendered cost (in lakhs)	Agreement No & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
9	Danapur	S&T	Comprehensive Annual Maintenance Contract of Data logger (M/s Efftronics make) with FEP, FAS, Server, Fire Wall, Layer 2, Switch & Safety point alarm in Danapur division for a period of three years (03) years.	163.78	178.52	ECR/DNR/S&T/2021/0005 dtd. 01.06.2021	M/S Efftronics Systems Pvt. Ltd. 40-15-9, Brundavan colony Vijaywada-520010	01.12.2020	30.11.2023	38%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
10	Danapur	S&T	Annual Maintenance Contract of Electronic Interlocking system with OEM/Authorised dealer (M/s Siemens Rail Automation Pvt. Ltd.) in Danapur division for a period of three years.	406.6	405.14	ECR/DNR/S&T/2021/0002 dtd. 27.04.2021	General Auto Electric Corporation, Mumbai	29.10.2020	28.10.2023	27.56%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
11	Danapur	S&T	Provision of signalling indoor & outdoor work for interlocking of Level crossing gates (13 Gates)	1132.21	595.58	DNR/S&T/Sig/2019/5 Dt 23.09.2019	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	26.08.2019	24.04.2023	62.47%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
12	Danapur	S&T	Provision of Electronic Interlocking (SSI) of Dildarnagar station in connection with Electrification work of Dildarnagar - Tarighat section.	775.61	481.52	DNR/S&T/Sig/2019/6 Dt. 05.02.2020	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	02.01.2020	31.03.2023	82.64%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
13	Danapur	S&T	Provision of Signaling work in connection with Freight Terminal at Chakand & Dumraon stations, Loop/Common Loop at Banshipur & Mor stations, Crossing station at Silao, Warning alarm for track feed charger and miscellaneous Engineering works in Danapur Division of	503.7	561.63	DNR/S&T/Sig/2019/12 dtd. 03.08.2020	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	26.02.2020	26.05.2023	46.72%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
14	Danapur	S&T	AMC of Digital Excel counter (M/S CEL make) in Danapur Division with OEM/Authorised Dealer for Three years	354.07	391.14	DNR/S&T/Sig/2019/Single/4 Dtd 08.11.2019	Ashok Kumar Singh, GKP HIG 1st/03,Sidharthpuram Ext Behind GDA Office Gorakhpur	01.06.2019	Work completed	87.84%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
15	Danapur	S&T	Design, manufacture, supply, installation, testing & commisioning of solid - state interlockingtem (electronic interlocking) system conforming to RDSO specification No-RDSO/Spn/192/2005 with latest amendements at ARA in DNR Div.of E C Railway including all indoor & outdoor signalling works	775.61	501.43	DNR/S&T/Sig/2018-19/12 dtd 28.02.2019	Singh Enterprises 502,Om Sai Apartment Anantpur, Ranchi	14.01.2019	31.03.2023	67.31%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
16	Danapur	S&T	Indoor & Outdoor work for interlocking 07 level crossing gates ( 17 gates ) in DNR Div.	520.3	607.7	SG-W-DNR-OT-04-2017-18 dt.05.12.2018	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	22.12.2018	26.04.2023	82.52%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
17	Danapur	S&T	Modification in PI in connection with platform extention at Zamania station of Danapur Division	294.16	114.86	DNR/S&T/Sig/2015-16/7 dtd. 30.11.2016	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	15.10.2016	under closure	68.76%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
18	Danapur	S&T	Signalling work in connection of upgradation of Level crossing gate to special class ( 23 No) 'A' class (05 No) & 'B' class (07 No) & provision of Electrically operated lifting barrier at 87 nos of Interlocked LC gates in DNR Div.	1526.76	883.46	DNR/S&T/Sig/2014-15/1 dt 01.04.2015	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	25.12.2015	31.12.2022	81.40%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
19	Danapur	S&T	Signaling works in connection with Upgradation of Level Crossing Gate to 'A' Class [07 Nos] & 'B' Class [16 Nos] (Total 23 nos.) in Danapur Division".	204.64	297.24	DNR/S&T/Sig/2014-15/2 dt 29.05.2015 & 27.08.2019	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	01.02.2016	31.12.2022	89.08%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur

S.N.	Division	Dept.	NAME OF WORK	Estt. Cost (in lakhs)	Tendered cost (in lakhs)	Agreement No & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
20	Danapur	S&T	Implimentation of new IP exchange along with networking of Digha & HJP of E.C.Rly.	373.58	373.58	DNRSnTTele2018-19/5 dtd.26.11.2018	Unicom Infotel Pvt. Ltd., M-3/5, S.K. Puri, Boring Road, Patna IRPSM Code- 66660	13.06.2019	20.07.24 work completed.AMC for 3yrs. in progress.	93%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
21	Danapur	S&T	Provision of monitoring of cleanliness at 5 Rly stations viz. PPTA, BTA, FUT, JHD, & TEA through CCTV surveillance system.	164.23	129.71	DNRSnTTele2020-4/01445910015237 dtd. 07.02.2020	Multilink Computers Pvt Ltd 405EROS Aptt, 56 Nehru Place New Delhi	07.02.2020	31.03.2023	60%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
22	Danapur	S&T	Provision of Integrated Passenger Information System at JMU, GMR and ZNA stations in Danapur division	125.38	148.55	DNR/S&T/Tele/2018-19/7 Dtd. 25.01.2019	DAT Informatics A-162A Sewak Park Matiala Uttam Nagar New Delhi	25.01.2019	Work completed	100%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
23	Danapur	S&T	Provision of Integrated passenger Information system, LED based TIB LCD based reservation chart display Board at diff stations of DNR Div	137.63	232.98	DNR/S&T/Tele/2016-17/1 Dtd 10.11.2017	DAT Informatics A-162A Sewak Park Matiala Uttam Nagar New Delhi	28.02.2019	Work completed	100%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
24	DNR	S&T	Sectional signal and Telecom maintenance contract in the section of ASTE/KEU & ASTE/DNR under Danapur division.	169.82	165.29	under process	M/s Sharp Enterprises, 136 A, Jhulelal Nagar Iikerganj, Allahabad.	31.05.2021	31.03.2023	15%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
25	DNR	S&T	Replacement of defective Quad cable of various sections of DNR division, provision of various telecom facility in connection with auditorium /conference hall at CSSH, Patna, provision of TIB at MDE and THA and provision of TMC link connectivity through OFC in pvt. siding UCPD-Daniyawar (Sigeriyawan)	137.75	104.56	ECR/DNR/S&T/2021/0012 dtd. 13.08.2021	Pixel infotech, Ward No. 12, Muradpur, Dumra, Sitamarhi, Bihar	23.06.2021	31.03.2023	40%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
26	DNR	S&T	Danapur - Provision of VoIP based Train control and communication system (TCCS) including networking spec. no. RDSO/ SPN/TC-99/2012 Rev. 2.0 (WEBEL)	362.16	265.98	ECR/DNR/S&T/2021/0012 dtd. 13.08.2022	West Bengal Electronics Industry development corporation, Kolkata	26.11.2021	31.03.2023	work in progress	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
27	DNR	S&T	Design, programming, supply, installation, testing and commissioning of Electronic Interlocking System (replacements of overaged PI system) conforming to DSO Specification No. RDSO/SPN/192/2019 or latest with latest amendments includes all indoor works at CHAKAND & BANSIPUR station in Danapur Division	383.29	438.56	ECR/DNR/S&T/2021/0017 dtd. 20/12/2021	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	03.11.2021	04.05.2023	67.40%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
28	DNR	S&T	Interlocking of 8 nos LC gates and various signaling works in connection with replacement of signaling cable and track renewal work in Danapur division	818.64	594.16	ECR/DNR/S&T/2022/002 dtd.23.03.2022	DKC Projects PrivateLimited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	23.12.2021	30.06.2023	50.00%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
29	DNR	S&T	Augmentation of Railnet connectivity for implimentation of E office at 25 stns. Under different section including provision of CCTV, Voice logger, RTU at 2 LC gate and provision of Telecom facilities at PNC, DNR stn, RPF barrak at LKR and Zonal S&T training school, hostel at DNR under DNR division.	104.16	111.92	under process	World communication, Girls school road, near Ram Mandir, Katihar 854105	23.05.2022	22.05.2023	15.00%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur

S.N.	Division	Dept.	NAME OF WORK	Estt. Cost (in lakhs)	Tendered cost (in lakhs)	Agreement No & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
30	DNR	S&T	Provision of signalling work in connection with freight terminal at Kulharia station, replacement of defective signalling cable of various sections and misc work.	169.46	149.88	ECR/DNR/S&T/2022/0013 dtd.02.08.2022	M/s Jitendra Kumar Singh, Dakshinichak, Athmalgola, Patna	12.05.2022	31.03.2023	23.00%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
31	DNR	S&T	Various signalling works in connection with CTR (P) and CTR(S) works in different sections of Danapur Division.	204.58	180.83	under process	M/s Jitendra Kumar Singh, Dakshinichak, Athmalgola, Patna	14.10.2022	14.04.2023	0.00%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
32	DNR	S&T	Provision of Remote Terminal Unit (RTU) along with its networking, Voice logger, hooter and fire extinguisher at mid section interlocked LC gate in danapur division	131.17	114.11	under process	DKC Projects Private Limited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	10.11.2022	10.05.2023	0.00%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
33	DNR	S&T	Various signalling work in connection with track renewal work at different section & S&T work in connection with improvement of Goods shade at JHD station of Danapur Division.	241.8	186.86	under process	M/s Jitendra Kumar Singh, Dakshinichak, Athmalgola, Patna	07.12.2022	07..09.2023	0.00%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur