

East Central Railway, Danapur division, S&T department

STATUS OF AWARDED CONTRACTUAL WORKS OF S & T DEPARTMENT COSTING MORE THAN 01 Crore (dt.02.07.23)

1	2	3	4	5	6	7	8	9	10	11	12
S.N.	Division	Dept.	NAME OF WORK	Estt. Cost (in lakhs)	Tendered cost (in lakhs)	Agreement No & Date	Agency	Date of commencement	Time of completion	Progress of work	Name of Officer incharge with address
1	Danapur	S&T	Various signalling works in connection with track renewal work, shifting of gate, cable replacement by HDT and manual method etc in Danapur division.	195.5	204.35	ECR/DNR/S&T/2021/0006 dtd. 11.08.2021	Sachin Enterprises. Nakhass Sonpur Saran Bihar	08.02.2021	30.10.2023	51%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
2	Danapur	S&T	Provision of SSI at Bihta in connection with HPCL siding & upgradation and modification of Electronic interlocking system from warm standby to Hot standby configuration with Duel VDUs at Neora & Gahmer stations under Danapur Division.	906.89	866.99	ECR/DNR/S&T/2020/0001 Dtd 14.08.2020	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	29.05.2020	30.10.2023	92%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
3	Danapur	S&T	Various signalling works in connection with track renewal work, axle Counter replacement, cable replacement by HDT and manual method etc in Danapur division.	327.31	398.93	ECR/DNR/S&T/2020/0002 Dtd 06.08.2020	RENUKA ENTERPRISES-VARANASI , D-65/422-B-15-B,RANA NAGAR COLONY LAHARTARA, VARANASI-	21.05.2020	30.09.2023	72.49%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
4	Danapur	S&T	Provision of COA (Control Office Application) at Six stations, Safety point alarm unit with counter at 05 stations, Displaying yard simulation of 68 stations at Danapur control, Provision of redundancy in existing server of Data logger at Danapur Control, Capacity Upgradation of Effronics make data logger at 18 stations and version upgradation from S99/2001 to S99/2006 at 19 stations of Danapur Division	191.82	179.57	ECR/DNR/S&T/2020/0005 dtd.10.11.2020	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	23.07.2020	30.08.2023	83%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
5	Danapur	S&T	Comprehensive Annual Maintenance Contract of Data logger (M/s Effronics make) with FEP, FAS, Server, Fire Wall, Layer 2, Switch & Safety point alarm in Danapur division for a period of three years (03) years.	163.78	178.52	ECR/DNR/S&T/2021/0005 dtd. 01.06.2021	M/S Effronics Systems Pvt. Ltd. 40-15-9, Brundavan colony Vijaywada-520010	01.12.2020	30.11.2023	61%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
6	Danapur	S&T	Annual Maintenance Contract of Electronic Interlocking system with OEM/Authorised dealer (M/s Siemens Rail Automation Pvt. Ltd.) in Danapur division for a period of three years.	406.6	405.14	ECR/DNR/S&T/2021/0002 dtd. 27.04.2021	General Auto Electric Corporation, Mumbai	29.10.2020	28.10.2023	42.56%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
7	Danapur	S&T	Provision of signalling indoor & outdoor work for interlocking of Level crossing gates (13 Gates)	1132.21	595.58	DNR/S&T/Sig/2019/5 Dt 23.09.2019	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	26.08.2019	30.07.2023	69.50%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
8	Danapur	S&T	Provision of Signaling work in connection with Freight Terminal at Chakand & Dumraon stations, Loop/Common Loop at Banshipur & Mor stations, Crossing station at Silao, Warning alarm for track feed charger and miscellaneous Engineering works in Danapur Division of E.C.Railway	503.7	600.84	DNR/S&T/Sig/2019/12 dtd. 03.08.2020	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	26.02.2020	30.09.2023	58.18%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
9	Danapur	S&T	Design, manufacture, supply, installation, testing & commissioning of solid - state interlocking (electronic interlocking) system conforming to RDSO specification No- RDSO/Spn/192/2005 with latest amendments at ARA in DNR Div.of E C Railway including all indoor & outdoor signalling works	775.61	690.01	DNR/S&T/Sig/2018-19/12 dtd 28.02.2019	Singh Enterprises 502,Om Sai Apartment Anantpur, Ranchi	14.01.2019	30.09.2023	87.59%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
10	Danapur	S&T	Indoor & Outdoor work for interlocking 07 level crossing gates (17 gates) in DNR Div.	520.3	607.7	SG-W-DNR-OT-04-2017-18 dt.05.12.2018	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	22.12.2018	30.09.2023	88.88%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
11	Danapur	S&T	Signalling work in connection of upgradation of Level crossing gate to special class (23 No) 'A' class (05 No) & 'B' class (07 No) & provision of Electrically operated lifting barrier at 87 nos of Interlocked LC gates in DNR Div.	1526.76	883.46	DNR/S&T/Sig/2014-15/1 dt 01.04.2015	Maruti Enterprises Swaila Centre 4A Pollok Street Kolkata	25.12.2015	30.09.2023	106.94%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
12	Danapur	S&T	Signaling works in connection with Upgradation of Level Crossing Gate to 'A' Class [07 Nos] & 'B' Class [16 Nos] (Total 23 nos.) in Danapur Division".	204.64	297.24	DNR/S&T/Sig/2014-15/2 dt 29.05.2015 & 27.08.2019	Sonali Enterprises, Neora Road, Jamaluddinchak, Khagaul, Patna	01.02.2016	30.07.23	89.08%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
13	DNR	S&T	Sectional signal and Telecom maintenance contract in the section of ASTE/KEU & ASTE/DNR under Danapur division.	169.82	165.29	ECR/DNR/S&T/2021/0014 dtd. 28.01.2022	M/s Sharp Enterprises, 136 A, Jhulelal Nagar Iikerganj, Allahabad.	31.05.2021	30.08.23	43.46%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur

14	DNR	S&T	Replacement of defective Quad cable of various sections of DNR division, provision of various telecom facility in connection with auditorium /conference hall at CSSH, Patna, provision of TIB at MDE and THA and provision of TMC link connectivity through OFC in pvt. siding UCPD-Daniyawar (Sigeriyawan)	137.75	137.82	ECR/DNR/S&T/2021/0012 dtd. 13.08.2021	Pixel infotech, Ward No. 12, Muradpur, Dumra, Sitamarhi, Bihar	23.06.2021	30.09.23	40%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
15	DNR	S&T	Danapur - Provision of VoIP based Train control and communication system (TCCS) including networking spec. no. RDSO/ SPN/TC-99/2012 Rev. 2.0 (WEBEL)	362.16	265.98	ECR/DNR/S&T/2021/0012 dtd. 13.08.2022	West Bengal Electronics Industry development corporation, Kolkata	26.11.2021	31.10.2023	work in progress	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
16	DNR	S&T	Design, programming, supply, installation, testing and commissioning of Electronic Interlocking System (replacements of overaged PI system) conforming to DSO Specification No. RDSO/SPN/192/2019 or latest with latest amendments includes all indoor works at CHAKAND & BANSIPUR station in Danapur Division	383.29	438.56	ECR/DNR/S&T/2021/0017 dtd. 20/12/2021	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	03.11.2021	03.11.23	81.22%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
17	DNR	S&T	Interlocking of 8 nos LC gates and various signaling works in connection with replacement of signaling cable and track renewal work in Danapur division	818.64	594.16	under process	DKC Projects PrivateLimited, Mercantile Building, Room No., 3/A/7, 9, Lal Bazar Street, 3rd Floor, Kolkata	23.12.2021	30.06.2023	28.62%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
18	DNR	S&T	Augmentation of Railnet connectivity for implementation of E office at 25 stns. Under different section including provision of CCTV, Voice logger, RTU at 2 LC gate and provision of Telecom facilities at PNC, DNR stn, RPF barrak at LKR and Zonal S&T training school, hostel at DNR under DNR division.	104.16	111.92	under process	World communication, Girls school road, near Ram Mandir, Katihar 854105	23.05.2022	31.10.23	35.18%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
19	DNR	S&T	Provision of signalling work in connection with freight terminal at Kulharia station, replacement of defective signalling cable of various sections and misc work.	169.46	149.88	under process	M/s Jitendra Kumar Singh, Dakshinichak, Athmalgola, Patna	12.05.2022	30.09.23	41.71%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
20	DNR	S&T	Various signalling work in connection with CTR(P) and CTR(S) work in different section of DNR div.	237.87	180.82	ECR/DNR/S&T/2022-0017 dtd. 03.01.23	Jitendra Kr. Singh, Patna	15.10.22	14.10.23	11.21%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
21	DNR	S&T	Various signalling work in connection with Track renewal work at different section and S&T work in connection with improvement of good shet at JHD station of DNR div.	241.8	186.86	ECR/DNR/S&T/2022-0020 dtd. 09.02.23	Jitendra Kr. Singh, Patna	07.12.2022	07.09.23	5.82%	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
22	DNR	S&T	S&T work in connection with provision of Interlocked LC gate (NHal) with necessary changes in existing signalling working system at HTZ station alongwith modification with EI system	138.96	115.84	ECR/DNR/S&T/2023-0003	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	13.02.2023	13.08.23	work in progress	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
23	DNR	S&T	Replacement of existing signalling gears (PI) with electronic interlocking (EI) system at KCA station under DNR division.	516.02	347.87	under process	Pandit Electricals Pvt Ltd, South Bireshpally, Madhyagram, Kolkata-700129	16.05.2023	16.05.2024	work in progress	Manish Kumar Sr.DSTE/E.C.Rly, Danapur
24	DNR	S&T	Provision of maintenance free earthing in S&T installation / location boxes of filled equipment (digital axle counter)/OFC equipment room and power segregation at axle counterlocation box and provision of electronic LC gate telephone with voice recording facility at non interlocked LC gate of DNR div.	158.67	150.46	under process	Icon Power Solutions Pvt. Ltd., Plot 112 113, IMT Sector-5, Manesar, Gurgaon- 122050, Haryana	12.07.2023	12.01.2024	work in progress	Manish Kumar Sr.DSTE/E.C.Rly, Danapur