

Statement showing Signal & Telecom Contract Awarded of Dhanbad Division each Costing more than Rs.1 Crore. (Signallig tender) - 28.10.2020

Sl. No.	Name of the work & Location.	Estt.Cost. In Lakhs	Accepted Cost	LOA/ Agreement No. & date.	Agency.	Division/ Department	Date of Commencement	Time of completion.	Financial Progress	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CAMC of UFSBI- Deltron make in DHN Division for three years.	127.16	127.16 Revised 137.98	LOA No.SG.664-08- Tender-Sig- DHN-2016-17 dt.24.06.2017. Agt. No.13/S&T/Sig./2017-18 dt.02.02.2018	Deltron Equipment & Systems Pvt. Ltd., 26, Convent Road, Kolkata – 700 014.	S&T/DHN	24.06.2017	23.06.2020 23.09.2020	7671533.58	100%	DSTE/DHN, BRKA ASTE/GMO,KQR	Variation extension for three month
2	CAMC of Data logger with FAS, Fep and COA Servers, Make - Efftronics system Pvt. Ltd. In DHN Divn., for 03 years.	125.82	130.6 Revised 141.48	LOA No.SG.664-12-Tender-Sig-DHN-2016-17 dt.24.06.2017 Agt. No.19/S&T/Sig./2017-18 dt.22.03.2018.	M/s Efftronics System Pvt. Ltd. 40.15.09 Goli Tower, Brundavan colony, Labbipet , Vijaywada-520010.	S&T/DHN	12.06.2017	11.06.2020 11.09.2020	11688644.82	100%	DSTE/DHN, BRKA ASTE/DHN, GMO, KQR & CPU	Variation extension for three month
3	CAMC of Electronic Inter-locking systems (Westrace - VLM6) make - M/S Siemens Rail Automation limited in Dhanbad Division for three years.	222.07	240.85 Revised 162.43	LOA No.SG.664-14-Tender-Sig-DHN-2016-17 dt.28.07.2017 Agt. No.10/S&T/Sig/2017-18 dt.14.12.2017	M/s Genral Auto Electric corporation, D/2017, Ansa Industrial Area , sakivihar Road, Saki Naka , Andheri (East), Mumbai-400072.	S&T/DHN	15.08.2017	14.08.2020 14.11.2020	17607380.7	95%	ASTE/DHN ASTE/CPU.	Variation extension for three month
4	Hiring of 05 Nos. of maintenance vehicles for SSE/Sig /1/DHN, SSE/Sig/2/DHN, SSE/ Sig/BRKA, SSE/ Sig/ KQR & SSE/Sig/CPU in Dhn Divn. for a period of three years.	123.36	119.67 Revised 135.58	LOA No.SG.664-01-Tender-Sig-DHN-2017-18 dt.03.07.2017 Agt. No.09/S&T/Sig/2017-18 dt.11.12.2017	S.R.K Engineering Naya Bazar, Bhatta Mohalla, Dhanbad - 826001	S&T/DHN	05.07.2017	06.07.2020 06.10.2020	12607474	100%	DSTE/DHN, KQR, BRKA , ASTE/DHN & CPU.	Variation extension for three month
5	CAMC of Digital Axle Counter (M/s CEL Make) in Dhanbad Div. for three years.	239.64	299.57	LOA No.SG.664-09-Sig-DHN-2017-18 dt.05.12.2017 Agt.No.17/S&T/Sig./17-18 dt.14.03.2018.	M/s.MRT Signal Ltd., Kolkata	S&T/DHN	05.12.2017	04.12.2020	0	90%	DSTE/DHN, KQR, BRKA, ASTE/GMO, DTO & CPU	Work in progress.
6	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s.G.G. Tronic make) in Dhanbad Division for three years	143.46	166.53	LOA NO.SG-664-17-Sig-2017-18. Dt.05 .02.2018 Agt. No.09/S&T/Sig/2018-19 dt.29.10.2018	M/s. G. G. Tronic, Plot No.10, 3rd. Phase, 6th Main Peenya Industrial Area, Bangalore	S&T/DHN	05.02.2018	04.02.2021	7044552	89%	DSTE/1/DHN, KQR, BRKA,ASTE/ GMO, ASTE/CPU	Work in progress.
7	Replacement of manually operated Interlocked lifting barriers by electrically operated barriers gates (85 Nos.).	660.42	797.91	LOA NO.SG.664-07-Sig.-2017-18 dated.23.04.2018 Agt. No. 02/S&T/Sig./2018-19 dt.11.06.2018	DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata	S&T/DHN	23.04.2018	24.04.2020 31.12.2020	51759834.27	65%	DSTE/DHN, BRKA ASTE/GMO, KQR, BRKA, DTO & CPU.	Work in progress.
8	S&T work in connection with various sanctioned Limited Height Sub-way in lieu of Manned level crossing Gates for year 2016-17 & 2017-18.	124.10	144.76	LOA NO.SG.664-12-Sig.-2018-19 dated.15.01.2019 CA No. 19/S&T/Sig./2018-19 dt. 08.03.2019	S.R.K Engineering Naya Bazar, Bhatta Mohalla, Dhanbad - 826001	S&T/DHN	03.04.2019	14.07.2019 14.12.2019 30.04.2020 31.12.2020	11360347.66	78%	DSTE/BRKA, ASTE/GMO, ASTE/DTO & CPU,	Work in progress.
9	Comprehensive Annual Maintenance Contract for Amara Raja Make IPS in Dhanbad Division for three years.	367.07	409.55	LOA NO.SG.664-20-Sig.-2018-19 dated.29.03.2019 Agt.15/S&T/Sig/2019-20 dt.31.10.2019	M/s.Amara Raja Power Systems Ltd., Renigunta – Cuddapa Road, Karakambadi, Tirupati, Andhra Pradesh, Pin - 517520.	S&T/DHN	29.03.2019	28.03.2022	6153121.2	50%	DSTE/DHN, BRKA ASTE/DHN, DTO, GMO, KQR & CPU	Work in progress.
10	Provision of 08 IBP in GC & CIC Section.	1319.68	1481.89	LOA NO.SG.664-30-Sig.-2018-19 dated.16.04.2019 Agt. No.05/S&T/Sig./2019-20 dt.24.05.2019	DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata	S&T/DHN	07.05.2019	15.04.2020 15.10.2020 15.04.2021	74666978.2	65%	DSTE/DHN, BRKA . ASTE/DTO ASTE/GMO & KQR	Work in progress.

Sl. No.	Name of the work & Location.	Estt.Cost. In Lakhs	Accepted Cost	LOA/ Agreement No. & date.	Agency.	Division/ Department	Date of Commencement	Time of completion.	Financial Progress	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2	3	4	5	6	7	8	9	10	11	12	13
11	Barkakana – Garwa Road-Chopan High Availability Single Section Digital Axle Counter (67 Sets), Tori-Garhwa Road –Replacement of RE Cable by Quad cable and rehabilitation of emergency communication (Tori - BRWD 73 KM only), Provision of "A" Class surge protection 80 station & Ring earth 66 Station in GC, CIC & CPU Section in Dhanbad Division and Rehabilitation of Axle counter associated work between BRKA – KQR section" of Dhanbad Division.	1019.04	1138.76	LOA NO.SG.664-14-Sig.-2019-20 /00872020010765 dated.28.11.2019 CA No.20/S&T/Sig/2019-20 dt.24.12.2019	DKC Projects Pvt. Ltd.Mercantile Building, Room No.3/A/7, 3rd Floor 9 Lal Bazar street,Kolkata	S&T/DHN	28.11.2019	27.11.2020	47868519	0.42	DSTE/BRKA, ASTE/GMO, KQR ASTE/DTO ,	Work in progress.
12	Isolation & upgradation of signalling at Jamuniatanr	298.4	333.62 Revised 357.95	SG-664-17-Sig- 2019 - 20 / 961000012781 Dated: 31/12/2019 AC No.22/S&T/Sig/2019-20 dt.05.03.2020	S.R.K Engineering , Naya Bazar, Bhatta Mohalla, Dhanbad - 826001	S&T/DHN	31.12.2019	31.03.2020 15.12.2020	23470383.67	0.65	DSTE/DHN, ASTE/DHN	Work in progress.
13	Replacement of defective Signallingh cable , Decayed Location Boxes over aged track relays and other equipments.	318.33	329.47	LOA No.SG.664-18-Sig-2019-20 /00961000013718 dt.15.01.2020 CA No.23/S&T/Sig/2019-20 dt. 05.03.2020	S.R.K Engineering Naya Bazar, Bhatta Mohalla, Dhanbad - 826001	S&T/DHN	20.01.2020	31.12.2020	21524395.4	0.6532	DSTE/DHN, BRKA ASTE/DHN, GMO, KQR, DTO & CPU	Work in progress.
14	PKA-MPO-TBR-SEJ-15 Sets,TTR-4 Sets FS+CS+CMSC), TRDS - 3 Sets,TTR-75 sets(1 in 12 -39 Sets, 1 in 8.5 -36 Sets) (TWS WCMSC)".	96	111.9	LOA No.SG.664-21-2019-20/ 00961000018120 dt.14.04.2020 CA No.06/S&T/Sig./2020-21 dt. 13 .07.2020	S.R.K Engineering , Naya Bazar, Bhatta Mohalla, Dhanbad - 826001	S&T/DHN	14.04.2019	28.02.2021	5895854.68	0.53	DSTE/DHN, BRKA ASTE/DHN, GMO, KQR, DTO & CPU	Work in progress.
15	Comprehensive Annual Maintenance Contract of UFSBI Deltron Make in Dhanbad Division for three years	145.3	145.3	No.SG.664-02-Sig-2020-21 /00884300024898 dated.31.08.2020	Deltron Equipment & Systems Pvt. Ltd., 26, Convent Road, Kolkata – 700 014.	S&T/DHN	01.09.2020	01.09.2023	0	0.05	DSTE/DHN, BRKA ASTE/GMO,KQR	CA under process