

**Status of tender & bill position more than 01 crore for Dec,2020**

Sl No	Firm's Name	Name of works in hand	Estimated cost	LOA value	LOA No. & Agrt.No.	Date of commencement	DOC valid up to	Percentage of work	Bill status upto Nov/20	Remark
1	Singh Electricals, Jai Prakash Nagar, Bartand, Dhanbad. Mobile-9470333744	NAME OF WORK:- Dhanbad Divn.- Provision of 8 IBP in GC & CIC (A.)Grand Chord (i) SMND- HRE (Length 7.75 KM) (ii) BNF-TKN (Length 7.63 KM) (iii) GMO-TELO(Length 9.25 KM)(B.) CIC (i) BRWD-CPDR (Length 9.76 KM) (ii) BRKA-BHKD (Length 11.91 KM) (iii) DMBR-DNEA (Length 10.98 KM) (iv) KMND- HHG (Length 10.76 KM) (V) DTO-KFT (Length 10.47 KM)."	2,31,12,888/-	Rs.24565280/-	ELD/367/8IBP/GC &CIC dt. 24.05.2019 & 06/TRD/2019-20 dt. 18.07.2019	01.10.2019	Original-23.02.2020 extended upto 23.11.2020	24.26	1,30,5,910/-	This month no bill put up
2	Singh Electricals, Jai Prakash Nagar, Bartand, Dhanbad. Mobile-9470333744	OHE modification and additional wiring at Dugdha yard in connection with PI work at Dugdha(ii) Kusunda-Electrification in connection with remodeling and extension of yard lines at Kusunda Yard.	1,87,92,518/-	Rs.17704432/-	Elect./OT/20/DGD-KDS/19-20 dt. 08.01.20 & 01/TRD/2020-21 dt. 27.05.20	25.01.2020	Original- 07.10.2020 Extended up to 07.01.2021	50	56,04,220/-	This month pending bill Rs.43,87,430/-
3	M/s Cummins India,Ltd,Pune Mobile-09674004949	Annual Maintenance Contract ('B','C' &'D' checks) of 10 Nos of Cummins Engine of 8 wheeler & 4 wheeler (Mark-III & Mark-IV) tower wagon for three years & POH of Cummins Engines of Tower Wagon of Dhanbad division	2,32,43,597/-	i) 26031957/- ii) Revised Value Rs.1,21,62,023/-	ELD/367/AMC/TW/20 15 dt.08.04.2016 & 09/TRD/2016-17 dt. 23.08.2016	08.04.2016	07.10.2019	100	10613639/-	Work completed . Rs 1548384/- due
4	M/s Cummins India,Ltd,Pune Mobile-09674004949	Annual Maintenance contract ('B', 'C' & 'D' checks) of 09 Nos of Cummins Engine of 8 wheeler & 4 wheeler (Mark-III & Mark-IV) tower wagon for three years & POH of Cummins Engines of Tower Wagon of Dhanbad Division	3,82,08,265/-	Rs. 38208265.10/-	Elect./TRD/ST/01/Cummins/19-20 dt. 30.12.19 & 08/TRD/2020-21 dt. 06.07.20	-	29.12.2022	15	-	Work in progress
5	M/s Shyam takniki udoyg, Dhanbad. Mobile-9431194959	Jamuniatand,Khelari,Parasnath & Dilwa Sub sectioning posts. Agt.No.14/TRD/2016-17	1,46,89,054/-	Rs 16458186/-	ELD/367/Sectioning post/16 dt. 20.01.2016 & 14/TRD/2016-17 dt. 18.02.2016	25.01.2016	Original -19.10.2016 Extn. Up to 15.11.2020	90	12549276/-	Work ccompleted and final bill is sent to Ac.
6	Ashida Electronics Pvt. Ltd. Mobile-Ashida house, Plot no. A-308,Road No. 21, Wagle Industrial Estate,Thane, Mumbai-400604.	Replacement of SCADA System of Dhanbad RCC".	3,47,18,733/-	Rs 36406524/-	ELD/367/SCADA/RCC/DHN/16 dt. 31.07.2017 & 11/TRD/2017-18 dt. 27.09.2017	22.12.2017	Original 30.08.2018 extrn. Up to 16.01.2019	100	28204024/-	Work completed.Under Guarntee period. AMC will be start after Guarntee period
7	Ashida Electronics Pvt. Ltd. Mobile-Ashida house, Plot no. A-308,Road No. 21, Wagle Industrial Estate,Thane, Mumbai-400604.	Provision of new SCADA system at BRKA as per RDSO specification No. TI/SPC/RCC/SCADA/0130 (Rev.2) (July'2016) with A&C Slip No. 1 or latest.	5,51,92,528/-	Rs 57716206.79/-	Elect./TRD/OT/02/SCADA/BRKA/20-21 dt.22.09.20	-	Original DOC 21.09.2021	-	-	Work in progress
8	M/S Shakti Enterprises,Akash Raj Apartment,J.C. Mallic Road,Hirapur,Dhanbad	OHE modification work in connection with(i) Extension of PF at KSHR,CBH,DSME,YDD,SMND,HRE(ii) Extension of PF(Up&Dn) at GJD,TKN,BNF(III)Extension of PF(Up&Dn) Parsabad( iv)Extension of FOB of 3.0M wide at KQR	1,44,11,013/-	Rs 15547050/-	Elect./TRD/OT/25/KSHR/19-20 dt.29.01.20 & 03/TRD/20-21 dt. 30.09.20	-	Original 28.10.2020 Extn. Upto 28.07.21	-	-	Work in progress
9	M/s R R Dura Fabs Pvt. Ltd.,House No.31,Flat No.101,Vengala raoNagar.Hyderabad-500038	Dhanbad division: Up-gradation of overhead equipment (OHE) Part-II in GC Section	18,33,90,994/-	Rs.204761202/-	ELD/367/Upgradation /Pt.II/18 dt. 04.01.2019 & 23/TRD/2018-19 dt. 25.02.2019	18.02.2019	Original - 03.01.2020 Extended up to 30.12.2020	85	158280632/-	This month no bill put up
10	M/s Jai Mata Dee Retired Employee Association,Flat No. 5/56 Kankarbagh colony Police Chowk,Patna,Bihar.	Manning & House Keeping of 15 TRD maintenance depots in Dhanbad division for the period of two years."	2,34,85,917/-	Rs. 25599650.18 /-	ELD/367/House keeping/19 dt. 28.06.2019 & 10/TRD/2019-20 dt. 05.09.2019	01.09.2019	31.07.2021	50	12799825/-	This month bill put for Rs. 31,99,956/- but returned due to lack of fund
11	M/s Jai Mata Dee Retired Employee Association,Flat No. 5/56 Kankarbagh colony Police Chowk,Patna,Bihar.	Manning of 10 Nos Traction Substation in Dhanbad Division for a period of two years	3,35,79,024/-	Rs. 34066991.76/-	Elect./TRD/OT/19/Manning/19-20 dt.21.01.20 & 04/TRD/2020-21 dt. 15.06.20	01.03.2020	20.01.2022	30	6813398/-	This month no bill put up work in progress
12	M/s J P ELECTRICALS-DHANBAD,Gupteshwar complex,3rd floor,A-block, Bekarbandh, Dhanbad	Extension of PFTto accommodate full length of stopping train at TELO, JNN, RUBE,BHME, AML0, BRMO station in the sect of ADEN/2/GMO andOHE modification work in in connection with Extension of platforms toaccommodate full length of stopping train at Tokisud, Chapar &Hendegir station in the section of ADEN/BRKA.	1,19,18,724/-	Rs. 12232540/-	Elect./TRD/OT/12/TELO/19-20 dt.10.10.19 & 14/TRD/2019-20 dt. 26.11.19	09.11.2019	Original - 09.07.2020 Extended up to 31.12.2020	30	7827778/-	This month no bill put up work in progress
13	UNIFIED ELECTRICALS ENGINEERS-DHANBAD, 201, GIRIJA APARTMENT, RAMSON RESIDENCY, BINAY VIHAR COLONY, DHAIYA, POST-ISM, DHANBAD-826004	OHE modification work in connection with "Extension of platforms at KLRE and MGME, NVA, MMLN, CTQ and DMX, RCGT, BENDI, & KMND, HHG and CPDR BRWD, KCKI, MAZ, CNF & Kajri station RHR, TRZ & Laigarh bihar station.	2,40,80,720/-	Rs.28055470/-	Elect./TRD/OT/17/PF/ KLRE/19-20 dt. 24.12.19 & 17/TRD/2019-20 dt.	20.01.2020	Original - 23.09.2020 Extn. Upto 23.06.2021	40	18394615/-	This month no bill put up work in progress
14	Shree Luxmi Construction,Behind ADM Bungalow,Ranchi Road Purullia. Mobile-9434018356	PEH: Yard remodeling for reception of full length train from SER and direct dispatch to DHN."	1,32,61,263/-	Rs. 138 30220/-	Elect./TRD/OT/11/PEH Yd/19-20 dt. 01.09.19 & 15/TRD/2019-20 dt. 12.12.2019	02.01.2020	Original 30.11.2020	25	4159667/-	This month no bill put up work in progress