

## M/CS ORDERED AND YET TO BE SUPPLIED

As on 15/01/21

M/C NAME	CAP.	AT NO KEY NO	AT D	QTY	SUPPLIE	CONSIGN	DP / DP EXT	COMM CO	COST per M/C (80%)	PSD
<b>ECR</b>										
<b>5300</b>										
1	AIR COMPRESSOR DIESEL DRIVEN									
	300 CF	<b>OP-307270B</b>	13-09-19	24						
		<b>219275</b>			KIRP		21-06-20	307270DNR1	12.29	30-08-21
					As per Sr.DME/DNR ltr dtd 6-5-20, site will be ready at PPTA coaching complex by March 21					
					<b>HD TL :-</b>	<b>100 %</b>		<b>15.37 80 %</b>		<b>12.29</b>
<b>MP</b>										
1	AIR COMPRESSOR ELECTRICAL DRIVEN									
	300 CF	<b>OP-304073B</b>	07-01-20	61						
		<b>219214</b>			KIRP		03-10-20	304073DNR3	11.85	30-08-21
					As per Sr.DME/DNR ltr dtd 6-5-20, site will be ready at ARA coaching complex by March 21					
	500 CF	<b>OP-307870C</b>	17-09-20	11						
		<b>220440</b>			ELGI		14-06-21	307870RNCC1	18.70	30-05-21
					PSD May-21					
2	CNC AXLE TURNING LATHE									
		<b>G-606341A</b>	25-11-20	1						
		<b>219490</b>			ASKAR		23-06-21	606341G/HRK	343.76	30-08-21
					PSD Aug-21					
3	COACH WASHING PLANT									
		<b>OP-308261A</b>	09-09-20	21						
		<b>219489</b>			INVENTA		04-09-21	308261BJU1	142.80	30-08-21
					PSD Aug-21					
4	CRANE EOT-10 TON									
	10 T	<b>OP-510810J</b>	10-02-20	1						
		<b>219659</b>			REVA		01-02-21	510810SHC1	29.86	30-01-21
					As per firm's report dtd 13-11-20, GAD approved on 25-6-20, PSD Dec-20					
5	CRANE EOT-20 TON									
	20 T	<b>OP-509310E</b>	26-07-19	1						
		<b>218559</b>			KRANE		21-04-20	509310OBR1	43.86	28-02-21
					Discussed with firm on 11-1-21, PSD Feb-21					
6	CRANE EOT-65 TON									
	65 T	<b>OP-206610A</b>	13-01-21	2						
		<b>220416</b>			CRANEX		10-10-21	206610GMO1	71.82	30-10-21
					PSD Oct-21					
		<b>220416</b>			CRANEX		10-10-21	206610GMO2	71.82	30-10-21
					PSD Oct-21					
7	CRANE GOLIATH-5									
	5 T	<b>04204023A</b>		1						
		<b>220346</b>			URB			04204023MGS	42.86	30-10-21
					PSD Oct-21					
8	DRILLING M/C RADIAL									
		<b>OP-404950C</b>	04-11-20	3						
		<b>220527</b>			ENERGY		30-09-21	404950JAJ1	14.50	30-09-21
					PSD Sep-21					
9	ELECTRONIC IN MOTION WEIGH BRIDGE									
		<b>OP-805131A</b>	12-07-19	24						
		<b>219287</b>			PRAGATI		10-04-20	805131GYA2	12.83	30-03-21
					As per firm's milestones dtd 18-8-20, DP extn required till March-21(Japla)					

# M/CS ORDERED AND YET TO BE SUPPLIED

As on 15/01/21

M/C NAME	CAP.	AT NO KEY NO	AT D	QTY	SUPPLIE	CONSIGN	DP / DP EXT	COMM CO	COST per M/C (80%)	PSD
		<b>219286</b>			PRAGATI		10-04-20	805131GYA3	12.83	30-09-21
					As per firm's milestones dtd 18-8-20, DP extn required till Sep-21					
10	HUCK BOLTS AND BOLTING EQUIPMENT	<b>OP-707971</b>	31-12-19	99						
		<b>219174</b>			ORIONE		29-10-21	707971BRWD1	14.94	28-02-21
					Discussed with firm on 30-12-20, PSD Feb-21					
11	HYD.RESCUE CUTTER WITH PUMP-CUTTING	<b>G-603011</b>	06-01-20	158						
		<b>219415</b>			HOLMATRO		06-06-20	603011G/BJU2	02.83	28-05-21
					Discussed with firm on 11-1-21, PSD will be advised after opening of LC with extended quantity.					
		<b>219416</b>			HOLMATRO		06-06-20	603011G/SEE2	02.83	30-05-21
					Discussed with firm on 11-1-21, PSD will be advised after opening of LC with extended quantity.					
12	LATHE CENTRE	<b>OP-105640</b>	24-05-19	1						
		<b>218376</b>			GEETA		18-04-20	105640HRK1	45.10	30-04-21
					Firm vide ltr dtd 31-12-20 requested for DP till 31-3-21					
13	LOAD BOX COMPUTERISED (WATER)	<b>OP-308871</b>		2						
		<b>219410</b>			AGMEASURE			308871SEE1	65.93	30-12-21
					As per firm's ltr dtd 29-9-20, cancellation of order by stores vide ltr 20-8-20 is not acceptable to firm.					
14	TEST M/C COIL SPRING SCRAGING &LOAD DEF.	<b>G-807270</b>	06-11-20	7						
		<b>219409</b>			ENKAY		30-04-22	807270G/HRK	111.50	30-07-21
					PSD July-21					
15	WELDING PLANT- MIG MAG SYENERGY PULSE	<b>G-705431B</b>	10-05-19	340						
		<b>218565</b>			KEMPPI		09-02-20	705431G/PTRU	02.05	28-02-21
					PSD Jan 2020					
		<b>G-708930</b>	30-10-19	57						
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ1	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ10	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ11	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ12	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ13	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ14	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ15	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ16	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ17	01.98	28-02-21
					PSD May-20					
		<b>219091</b>			KEMPPI		27-05-20	708930G/SPJ18	01.98	28-02-21
					PSD May-20					

**M/CS ORDERED AND YET TO BE SUPPLIED**

*As on* 15/01/21

M/C NAME	CAP.	AT NO KEY NO	AT D	QTY	SUPPLIE	CONSIGN	DP / DP EXT	COMM CO	COST per M/C (80%)	PSD
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ2	01.98	28-02-21
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ3	01.98	28-02-21
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ4	01.98	28-02-21
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ5	01.98	28-02-21
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ6	01.98	28-02-21
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ7	01.98	28-02-21
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ8	01.98	28-02-21
		<b>219091</b>			KEMPPI PSD May-20		27-05-20	708930G/SPJ9	01.98	28-02-21
		<b>G-709530</b>	23-12-20	30						
		<b>220107</b>			MIGATRONIC PSD Sep-21		06-07-21	709530G/HRK	03.08	30-09-21
		<b>220107</b>			MIGATRONIC PSD Sep-21		06-07-21	709530G/HRK	03.08	30-09-21
		<b>220107</b>			MIGATRONIC PSD Sep-21		06-07-21	709530G/HRK	03.08	30-09-21
		<b>220107</b>			MIGATRONIC PSD Sep-21		06-07-21	709530G/HRK	03.08	30-09-21
		<b>220107</b>			MIGATRONIC PSD Sep-21		06-07-21	709530G/HRK	03.08	30-09-21
		<b>220107</b>			MIGATRONIC PSD Sep-21		06-07-21	709530G/HRK	03.08	30-09-21
16	WELDING PLANT SUBMERGED ARC	<b>07207001</b>		2						
		<b>220157</b>			MOGORA PSD Aug-21			07207001MGS	03.00	30-08-21
		<b>220157</b>			MOGORA PSD Aug-21			07207001MGS	03.00	30-08-21
17	WHEEL LATHE UNDERFLOOR (BG)	<b>G-607840A</b>	10-07-20	10						
		<b>219544</b>			HYT As per firm's status report dtd 24-11-20, GAD approved on 13-3-20. Consignee reported about funds problem.		06-07-23	607840G/MGS	623.61	30-08-21
		<b>OP-60854 0</b>	08-01-21	9						
		<b>220516</b>			HYT PSD Nov-21		29-12-22	608540PPTA1	564.05	30-11-21
		<b>OP-608540A</b>	08-01-21	5						
		<b>220395</b>			HYT PSD Nov-21		29-12-22	608540GMO1	446.94	30-11-21
					<b>HD TL :-</b>	<b>100 %</b>		<b>3446.68 80 %</b>	<b>2757.35</b>	
WP										
1	AIR COMPRESSOR ELECTRICAL DRIVEN									
	300 CF	<b>OP-304073B</b>	07-01-20	61						

# M/CS ORDERED AND YET TO BE SUPPLIED

As on 15/01/21

M/C NAME	CAP.	AT NO KEY NO	AT D	QTY	SUPPLIE	CONSIGN	DP / DP EXT	COMM CO	COST per M/C (80%)	PSD
		<b>219175</b>			KIRP		03-10-20	304073MGS1	11.85	30-12-21
					Discussed with firm on 10-9-20, M/c passed by RITES on 2-9-20 but consignee is refusing to accept machine. Despatch on hold					
2	COACH WASHING PLANT	<b>OP-308261</b>	15-11-19	34						
		<b>219255</b>			ORIENTAL		07-07-21	308261PPTA1	142.80	30-04-21
					CME/Plg/ECR vide ltr dtd 5-2-20 advised to change consignee from PPTA to GAYA.					
		<b>OP-308261A</b>	08-11-19	21						
		<b>219101</b>			INVENTA		05-03-21	308261JAJ1	142.80	30-05-21
					As per con's ltr dtd 27-2-20, construction of washing pit is in final stage.					
3	CRANE GOLIATH-15									
	15 T	<b>OP-510711A</b>	07-10-20	1						
		<b>218784</b>			URB		04-07-21	510711MGS1	29.26	30-10-21
					PSD Oct-21					
4	GUILLOTINE SHEARING M/C DOUBLE COLUMN									
		<b>05195001</b>	06-12-19	1						
		<b>219530</b>			UNITED		01-09-20	05195001MGS	12.30	30-05-21
					As per firm's ltr dtd 26-11-20, PSD April-21					
5	WELDING PLANT- MIG MAG SYENERGY PULSE									
		<b>G-709530</b>	23-12-20	30						
		<b>219417</b>			MIGATRONIC		06-07-21	709530G/MGS	03.08	30-09-21
					PSD Sep-21					
		<b>219417</b>			MIGATRONIC		06-07-21	709530G/MGS	03.08	30-09-21
					PSD Sep-21					
		<b>219417</b>			MIGATRONIC		06-07-21	709530G/MGS	03.08	30-09-21
					PSD Sep-21					
		<b>219417</b>			MIGATRONIC		06-07-21	709530G/MGS	03.08	30-09-21
					PSD Sep-21					
					<b>HD TL :-</b>	<b>100 %</b>		<b>443.01 80 %</b>	<b>354.40</b>	
					<b>Rly Total :-</b>	<b>100 %</b>		<b>3905.06 80 %</b>		