

EAST CENTRAL RAILWAY

No. W-7A/582/09/PSC Sleeper

Annexure-II
Date: 27.07.2022

To,
The EDTK (M&MC.),
Railway Board (New Delhi)

Sub: Progress Report of PSC Sleeper (Line) from 25.06.2022 to 25.07.2022.

1. Under Contract CS-172/2018

Sl. No.	Name & location of the Plant	Drowing No.	Ordered Qty. under CS-172/18	Quantity produced based on IC issued during the FY 2022-23		Total updated Qty. produced against the contract CS-172/2018	Pending Qty. at the end of the month	Qty. Dispatched during the FY 2022-23						Stock at the end of the month
				During the month	Upto the month			During the month			Upto the month			
								OL	Const	RVNL	OL	Const	RVNL	
1	DEWL, Manpur, Gaya	(RT - 8527)	1950000	44475	186922	1468171	419845	21470	10934	24376	77330	88572	71189	80999
2		(RT - 8746)		17404	61984	61984		0	0	5922	0	0	5922	56037
3	NEPL Sarai	(RT - 8527)	810000	30068	128746	614656	195344	7300	25486	0	13250	68695	0	80781
4		(RT - 8746)		0	0	0		0	0	0	0	0	0	0
5	DEWS, Manpur, Gaya	(RT - 8527)	20000	0	0	20000	0	0	0	0	0	0	0	0
Total			2780000	91947	377652	2164811	615189	28770	36420	30298	90580	157267	77111	217817

2. Tender No. 02196439CS

Sl. No.	Name & location of the Plant	Drowing No.	Ordered Qty. under Tender No. 02196439CS	Quantity produced based on IC issued during the FY 2022-23		Total updated Qty. produced against the contract Tender No. 02196439CS	Pending Qty. at the end of the month	Qty. Dispatched during the FY 2022-23						Stock at the end of the month
				During the month	Upto the month			During the month			Upto the month			
								OL	Const	RVNL	OL	Const	RVNL	
1	DEWL, Manpur, Gaya	(RT-2496)	279370	0	0	279370	0	0	0	0	0	0	0	0
2	NEPL Sarai		59930	0	0	59930	0	0	0	0	0	0	0	28
3	DEWS, Manpur, Gaya		35000	5479	10268	12619	22381	0	0	0	2750	0	0	7664
Total			374300	5479	10268	351919	22381	0	0	0	2750	0	0	7692

Progress report of RVNL order for supply of PSC line sleepers (RT-2496) for the month of July-2022

Sl. No.	Name & location of the Plant	Drowing No.	Ordered Qty.	IC During the Month	Total IC issued	Pending Qty. at the end of the month	Disp. During the month	Disp. upto the month	Stock at the end of the month
1	DEWL, Manpur, Gaya	(RT-2496)	155000	0	40530	114470		0	0


 Dy. Chief Engineer/TSP/ECR/HJP

EAST CENTRAL RAILWAY

No. W-7A/582/09/PSC Sleeper

Annexure-III
Date: 27.07.2022

The EDTK (M&MC),
Railway Board (New Delhi)

Sub: Progress Report of PSC Sleeper (Turnout) from 25.06.2022 to 25.07..2022.

Railway	Type of PSC Turnouts	Contracted Qty.	Supplied Qty. Against the Contract as per IC issued up to date	Pending Qty. Against the Contract based on IC issued	Qty. Available in stock with location (Physical)
EAST CENTRAL RAILWAY	1 IN 12	88 Sets M/s Khemchand, Varanasi	50	38	6
		47 Sets M/s NEPL, Sarai	34	13	2
		33 Sets M/s DEWS, Gaya	0	33	0
EAST CENTRAL RAILWAY	1 IN 8.5	655 Sets. SIL, Chamagram	655	0	32
EAST CENTRAL RAILWAY	D/Switch	290 Sets + 87 Sets = 377 Sets M/s Pre- Stressed Udyog (India) Chhota Ambana	377	0	29
		170 Sets M/s Khemchand, Varanasi	135	35	98
Grand Total		1370	1251	119	167


Dy.Chief Engineer/TSP/ECR