

**EAST CENTRAL RAILWAY**

No. W-7A/582/09/PSC Sleeper


Annexure-III

Date: 27.09.2022

The EDTK (M&MC),  
Railway Board (New Delhi)

Sub: Progress Report of PSC Sleeper (Turnout) from 26.08.2022 to 25.09.2022.

Railway	Type of PSC Turnouts	Contracted Qty.	Supplied Qty. Against the Contract as per IC issued up to date	Pending Qty. Against the Contract based on IC issued	Qty. Available in stock with location (Physical)
EAST CENTRAL RAILWAY	1 IN 12	88 Sets M/s Khemchand, Varanasi	88	0	31
		47 Sets M/s NEPL, Sarai	34	13	0
		33 Sets M/s DEWS, Gaya	0	33	0
EAST CENTRAL RAILWAY	1 IN 8.5	655 Sets. SIL, Chamagram	655	0	30
EAST CENTRAL RAILWAY	D/Switch	290 Sets + 87 Sets = 377 Sets M/s Pre- Stressed Udyog (India) Chhota Ambana	377	0	29
		170 Sets M/s Khemchand, Varanasi	135	35	80
Grand Total		1370	1289	81	170

  
Dy. Chief Engineer/TSP/ECR

EAST CENTRAL RAILWAY

No. W-7A/582/09/PSC Sleeper

Annexure-II  
Date: 27.09.2022

To,  
The EDTK (M&MC ),  
Railway Board (New Delhi)

Sub: Progress Report of PSC Sleeper (Line) from 26.08.2022 to 25.09.2022.

**1. Under Contract CS-172/2018**

Sl. No.	Name & location of the Plant	Drowing No.	Ordered Qty. under CS-172/18	Quantity produced based on IC issued during the FY 2022-23		Total updated Qty. produced against the contract CS-172/2018	Pending Qty. at the end of the month	Qty. Dispatched during the FY 2022-23						Stock at the end of the month
				During the month	Upto the month			During the month			Upto the month			
								OL	Const	RVNL	OL	Const	RVNL	
1	DEWL, Manpur, Gaya	(RT - 8527)	1950000	48864	291211	1572460	250119	15960	4349	27670	123880	104133	126085	68240
2		(RT - 8746)		28279	127421	127421		0	0	5883	0	0	14869	112501
3	NEPL Sarai	(RT - 8527)	810000	16367	171724	657634	152366	21270	2910	0	44150	78516	0	83020
4		(RT - 8746)		0	0	0		0	0	0	0	0	0	0
5	DEWS, Manpur, Gaya	(RT - 8527)	20000	0	0	20000	0	0	0	0	0	0	0	0
Total			2780000	93510	590356	2377515	402485	37230	7259	33553	168030	182649	140954	263761

**2. Tender No. 02196439CS**

Sl. No.	Name & location of the Plant	Drowing No.	Ordered Qty. under Tender No. 02196439CS	Quantity produced based on IC issued during the FY 2022-23		Total updated Qty. produced against the contract Tender No. 02196439CS	Pending Qty. at the end of the month	Qty. Dispatched during the FY 2022-23						Stock at the end of the month
				During the month	Upto the month			During the month			Upto the month			
								OL	Const	RVNL	OL	Const	RVNL	
1	DEWL, Manpur, Gaya	(RT-2496)	279370	0	0	279370	0	0	0	0	0	0	0	0
2	NEPL Sarai		59930	0	0	59930	0	0	0	0	0	0	0	28
3	DEWS, Manpur, Gaya		35000	6232	27078	29429	5571	6000	0	0	9750	0	0	17467
Total			374300	6232	27078	368729	5571	6000	0	0	9750	0	0	17495

**Progress report of RVNL order for supply of PSC line sleepers (RT-2496) for the month of Sept-2022**

Sl. No.	Name & location of the Plant	Drowing No.	Ordered Qty.	IC During the Month	Total IC issued	Pending Qty. at the end of the month	Disp. During the month	Disp. upto the month	Stock at the end of the month
1	DEWL, Manpur, Gaya	(RT-2496)	155000	0	40530	114470		0	0

  
 Dy. Chief/Engineer/TSP/ECR/HJP