

**POSITION OF RUNNING CONTRACT OF ELECTRICAL (G/GS), VALUE MORE THAN 01 CRORE**

SN	Division	Deptt.	Name of Works & Location	Estt. Cost in Rs. Lakhs	Tendered Cost (in Lakhs)	LOA/Tender/Agreement No. & date	Agency	Date of commencement	Value Of payment	Progress of work (Percentage of work)	Name of Officer in charge with address	Remarks
1	DHN	Elect.(GS)	Provision of LED signages and station name boards at different stations to be developed under Amrit Bharat scheme in Dhanbad division	18428463.31	14030152.17	Dhanbad Division-Electrical/EL-GS-06-Open-2023-24 dated 13.06.23	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
2	DHN	Elect.(GS)	Electrical work in connection with "Improvement of traffic circulation, Beautification of Circulating area, Improvement of façade and elevation & provision of Entrance porches, Signalling & telecom works and Electrical Works of Paharpur, Koderma & Hazaribagh Road for Amrit Bharat Station Scheme	16131655.63	15300782.34	Dhanbad Division-Electrical/EL-GS-04-Open-2023-24 dated 23.06.23	M/S Shyam Takniki Udyog, Dhanbad	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
3	DHN	Elect.(GS)	Electrical work in connection with "Improvement of traffic circulation, Beautification of Circulating area, Improvement of façade and elevation & provision of Entrance porches, Signalling & telecom works and Electrical Works of Latehar, Barkakana & Chandrapura for Amrit Bharat Station Scheme	14192553.35	13432247.79	Dhanbad Division-Electrical/EL-GS-03-Open-2023-24 dated 03.07.23	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
4	DHN	Elect.(GS)	Electrical work in connection with "Improvement of traffic circulation, Beautification of Circulating area, Improvement of façade and elevation & provision of Entrance porches, Signalling & telecom works and Electrical Works of Gomoh, Parasnath & Katrasgarh for Amrit Bharat Station Scheme	16092213.28	15344191.83	Dhanbad Division-Electrical/EL-GS-02-Open-2023-24 dated 23.06.23	M/S Shyam Takniki Udyog, Dhanbad	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
5	DHN	Elect.(GS)	Electrical work in connection with "Improvement of traffic circulation, Beautification of Circulating area, Improvement of façade and elevation & provision of Entrance porches, Signalling & telecom works and Electrical Works of Garhwa Road, Daltonganj & Garhwa for Amrit Bharat Station Scheme".	16143134.28	16349824.22	Dhanbad Division-Electrical/EL-GS-01-Open-2023-24 dated 17.07.23	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress

SN	Division	Deptt.	Name of Works & Location	Estt. Cost in Rs. Lakhs	Tendered Cost (in Lakhs)	LOA/Tender/Agreement No. & date	Agency	Date of commencement	Value Of payment	Progress of work (Percentage of work)	Name of Officer in charge with address	Remarks
6	DHN	Elect.(G)	Electrical work in connection with (A) CPU, RNQ, NUQ & GHQ: -Improvement of interiors, waiting hall, toilet & Provision of PF shed at Chopan, Renukoot, Nagaruntari & Garhwa stations under Amrit Bharat station Scheme (B) CPU, RNQ, NUQ & GHQ: -Raising, extension & flooring of PF at Chopan, Renukoot, Nagaruntari & Garhwa stations under Amrit Bharat station Scheme (C) GHD, DTO & LTHR: -Improvement of interiors waiting hall, provision of PF sheds and other ancillary works at DTO, GHD & LTHR stations under Amrit Bharat station Scheme (D) GHD, DTO & LTHR: -Raising, extension, flooring, extension of one leg ramps at old DTO FOB and other ancillary works at DTO, GHD & LTHR station under Amrit Bharat station Scheme (E) KQR, GMO, PNME, PRP & HZD: -Improvement of interiors, waiting hall, toilet & Provision of PF Shed at Koderma, Gomoh, Parasnath, Paharpur & Hazaribagh Road Stations under Amrit Bharat Stations Scheme (ABSS) (F) KQR, GMO, PRP & HZD: - Raising, extension & flooring of PF at koderma, Gomoh, Paharpur & Hazaribagh Road Stations under Amrit Bharat Stations Scheme (ABSS) (G) KTH, BRKA & CRP : - Improvement of interiors, waiting hall, toilet & Provision of PF shed at Katrasgarh, Barkakana & Chandrapura stations under Amrit Bharat station Scheme (H) KTH, BRKA & CRP : -Raising, extension & flooring of PF at Katrasgarh, Barkakana & Chandrapura stations under Amrit Bharat station Scheme.	16203445.62	12939828.00	Dhanbad Division-Electrical/EL-09-Open-2023-24 dated 24.07.23	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
7	DHN	Elect.(G)	<b>Electrical work in connection with provision of pumping system for supply of water from Tilaya Dam to Koderma station</b>	11936943.27	10791814.47	Dhanbad Division-Electrical/EL-36-Open-2022-23 dated 31.03.23	<i>M/s Om Sai Traders, Dhanbad</i>	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
8	DHN	Elect.(G)	<b>(A) Replacement of street lights with LED street light fittings in railway colonies over Dhanbad Division (B)Rewiring of service buildings over Dhanbad division</b>	24019387.41	13592571.34	Dhanbad Division-Electrical/EL-35-Open-2022-23 dated 16.03.23	<i>Shree Sai Electricals, Munger</i>	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
9	DHN	Elect.(G)	CPU: Electrical (G) work in connection to Relocation of washing pit of Singrauli at Chopan Yard and provision of charging points and precooling points on PF No. 4 & 5 at <u>Chopan Railway Station.</u>	11510922.34	10142273.67	Dhanbad Division-Electrical/EL-15-Open-2022-23 dated 21.10.22	Unified Electricals Engineers, Dhanbad	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
10	DHN	Elect.(G)	Augmentation of power supply arrangement by providing 11 KV HT panels at different electric sub-station over dhanbad division	16276482.98	13825600	Dhanbad Division-Electrical/EL-29-Open-2021-22 dated 20.05.22	<i>Jagdish Singh Enterprises, Begusarai</i>	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
11	DHN	Elect.(G)	Electrical (G) works for various Utility Shifting at different stations excluding QQR main station building in connection with Utility Shifting from Bandhua to Gomoh due to DFCCIL alignment.	22982440.65	15326510	Dhanbad Division-Electrical/EL-24-Open-2021-22 dated 31.03.22	<i>M/s M.K. Enterprises, Chandauli</i>	-	5195120	-	Sr. DEE(GS)/E C Rly, DHN	Extension of DOC is under consideration
12	DHN	Elect.(G)	Modification/ Shifting of power supply and pumping arrangement at different stations in connection with Utility Shifting from Bandhua to Gomoh due to DFCCIL alignment.	26781194.06	22235410	Dhanbad Division-Electrical/EL-23-Open-2021-22 dated 19.05.22	<i>M/s D.K. Saha/Bhilai</i>	-	4182850	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress

SN	Division	Deptt.	Name of Works & Location	Estt. Cost in Rs. Lakhs	Tendered Cost (in Lakhs)	LOA/Tender/Agreement No. & date	Agency	Date of commencement	Value Of payment	Progress of work (Percentage of work)	Name of Officer in charge with address	Remarks
13	DHN	Elect.(G)	DHN-DIVN: Comprehensive maintenance contract of DG sets of Cummins & Kirloskar make, different model and capacity over DHN-DIVN (30 nos) for three years.	28366506	19981846.5	Dhanbad Division-Electrical/EL-22-Open-2021-22 dated 16.03.22	M/s Juvenile Engineers Pvt. Ltd, Vaishali	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
14	DHN	Elect.(G)	Shifting/Modification of 33/11/0.415kV overhead lines in connection with Utility Shifting from Bandhua to Gomoh due to DFCCIL alignment.	13194070.05	10812728.68	Dhanbad Division-Electrical/EL-21-Open-2021-22 dated 09.03.22	Singh Electrical/Dhanbad	-	-	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
15	DHN	Elect.(G)	BRWD- Provision of 33/11KV Power substation with 33KV independent feeder at Barwadih.	18165838.14	16435708.38	Dhanbad Division-Electrical/EL-15-Open-2021-22 dated 13.01.22	Singh Electrical/Dhanbad	-	5365475	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
16	DHN	Elect.(G)	Augmentation of lighting at Goods Sheds, having round the clock working in Dhanbad, Koderma & Barkakana area of Dhanbad division.	24960507	12624963.09	Dhanbad Division-Electrical/EL-01-Open-2021-22 dated 04.06.2021	Bhagat Engineering Works,Munger	-	8578373	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
17	DHN	Elect.(G)	Augmentation of lighting at Goods Sheds, having round the clock working in Patratu, Chopan & Singrauli area of Dhanbad division.	22738915	12054000	Dhanbad Division-Electrical/EL-18-Open-2020-21 dated 18.05.2021	Prince Construction-Danapur	-	4632600	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
18	DHN	Elect.(G)	DHN DIVN: Provision of Lifts 10 Nos at stations @ 2 Lift per station (DHN, GMO, PNME, DTO, SGRL)	19364000	15912000	EL/24/OPEN/2019-20, date 06.03.20	Omega Elevators, Ahmedabad	-	8353800	-	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
19	DHN	Elect.(G)	(I) Modification of powerline crossing through underground cables upto 33KV in Grand Chord section of Dhanbad division (II) Modification of powerline crossing through underground cables upto 33KV in CIC section of Dhanbad division	18734938.3	22055579	EL/40A/OPEN/2018-19, 04.09.19	M/s Singh Electricals, Dhanbad	03.12.19	13072387	59.27	Sr. DEE(GS)/E C Rly, DHN	Work in Progress.
20	DHN	Elect.(G)	(I) Improvement of manned LC gates in G.C section of DHN Divn [Electric(G) work]. (II) Improvement of manned LC gates in CIC section of DHN Divn [Electric(G) work].	14622851.1	18554459.31 enhanced to 21233618.64	EL/35A/OPEN/2018-19, 15.05.19	M/S Bhagat Engineering Works, 72, Bekapur, Munger, Bihar-811201.	-	2411243	11.36	Sr. DEE(GS)/E C Rly, DHN	Work Short closed Final bill under process.
21	DHN	Elect.(G)	Hiring of Air Conditioning machines for different running rooms over Dhanbad Division, for five years	24804317	25768115 enhanced to 25901445	EL/05A/OPEN/2018-19, 29.08.18	M/S Sonal Electricals, Near Football Ground, Barmasia, Dhanbad.	04.07.18	20098295	77.60	Sr. DEE(GS)/E C Rly, DHN	Work in Progress
22	DHN	Elect.(G)	Provision of Lifts at Dhanbad station-02 Nos & Koderma station -02 Nos (Total04 Nos)	11077120	10908000	EL/24A/Open/2016-17, 12.12.17	M/s Techno Crafts,Plot No. 1169, Road No. 8, Unit-IX, Bhubaneswar - 751022.	14.03.18	10405333	95.39	Sr. DEE(GS)/E C Rly, DHN	Contract completed. Final bill under process.