

Statement showing Signal & Telecom contract awarded of Dhanbad division each costing more than Rs. 01 Crore

SL No.	Name of Work & Location	Estimated Cost (in Rs.)	Accepted Cost (in Rs)	LOA/Agreement No. & Date	Agency	Department/Division	Date of Commencement	Time of completion	Financial Progress	Progress of work	Name of Officer in Charge with address	Remarks
1	Provision of Integrated Passenger Information System (IPIS) at Dhanbad Station and S&T works related with Redevelopment of BRKA Station including improvement of front facade, circulating area, waiting hall, boundary wall, LED light, Tactile files, SS benches etc.	22995231.03	26091634	No.SG-664-17-Tele-2018-19 dt.30.10.2018 Agt No. 13/SnT/Tele/2018-19 dt.23.10.2019	M/s. Advance Hi-Tech, 1765, MIE Part B, Bahadurgarh, Jajhar, Haryana-124507.	S&T/DHN	30.10.2018	28.02.2020	26051657.00	100%	DSTE/DHN & BRKA	Work Completed on 18.02.2020 & Final Payment made
2	Provision of integrated emergency response management system (Video Surveillance System) at 05 Stations viz Koderma, Daltonganj, Gomoh, Barkakana & Garwa Road Railway Stations of Dhanbad Division of E.C.Railway.	23214849.99	15995031.64	No.SG.664-30-Tele- 2018-19 dt.25.03.2019 Agt No. 05/SnT/Tele/2019-20 dt.19.08.2019	CYRUS ELECTRONICS PRIVATE LIMITED, Cyrus House, B44/69, Sector-Q, Aliganj, Lucknow, Uttar Pradesh- 226024	S&T/DHN	18.07.2019	31.12.2020	7405609.00	50%	DSTE/DHN BRKA,ASTE/GMO,KQR,DTO	Work in Progress
2019-20												
3	AMC of entire MTRC System installed in Dhanbad & Mughalsari Division for 03 (Three) years through OEM/Authorised dealer.	88226431	91641544	No.SG.664-01-Tele-2019-20 dt.17-09-2019 Agt No. 10/SnT/Tele/2019-20 dt.24.12.2019	M/s AE Telelink Systems Limited Roorkee D-18,Dev Bhoomi Industrial estate,VIII-Bantakhedi-Bhagwanpur, Roorkee-247661.	S&T/DHN	17.09.2019	16.09.2022	8405419.00	35%	DSTE/Tele/DHN, ASTE/GMO & KQR, DSTE/ASTE/DDU	Work in Progress
4	Combined work for 1) Implementation of Integration of Data-Logger with COA at major Terminal Stations at BRWD, DHN, SGRL & SKTN of Dhanbad division with Control Office at Dhanbad. 2) Provision for strengthening of TMS (FOIS) network along with connectivity of weighbridge with TMS network over Dhanbad division (at CNPR, DGD, GMO (Old), MHDA, SGRL, RNQ, MQX, BRKA, KQR, KRLR, DTO, KRSL, GMO (New) & CPU). 3) Communication cable for SCADA at Nagaruntari. 4) Shifting of 6-Quad underground/OFC cable from RUB at Ch-6+291 between TET-NPJE Railway KM-284-19/21.	11107095.05	12941699.61	No.SG.664-07-Tele- 2019-20 dt. 24.12.2019 Agt No. 14/SnT/Tele/2019-20 dt.03.03.2020	M/s SRK Engineering, Naya Bazar, Bhatta Mohalla, Dhanbad -826001.	S&T/DHN	06.03.2020	31.12.2020	4684836.00	40%	DSTE/Tele/DHN, DSTE/BRKA ASTE/DHN,GMO,KQR, DTO & CPU	Work in Progress
5	Replacement of over-aged and obsolete CGB, TIB and auto announcement system with IPIS system at GMO, PNME & SGRL station in Dhanbad division (GOMOH Only)	20154989.23	11689893.75	No.SG-664-15-Tele-2019-20 / 00925620017763 dt.20-03-2020	M/s INFOSOFT DIGITAL DESIGN AND SERVICES PVT. LTD. 104-105, Suneja Tower-1, district Centre Janak Puri New Delhi.- 110058	S&T/DHN	-	20.01.2021	-	10%	ASTE/GMO, DSTW/TELE/DHN	Work in Progress
6	Replacement of over aged Exchange at RNQ, DHN, CPU, GMO & BRKA with Server based IP based exchange.	28875639.32	25814821.55	No.SG-664-18-Tele-2019-20 / 00947150020734 dt.22-06-2020	M/s INTELLICON PVT. LTD. B-20, GIDC, Sector No.25, Electronics Estate,382024 Gandhinagar-Gujarat-382024	S&T/DHN	08.10.2020	21.12.2020	-	60%	DSTE/Tele/DHN, DSTE/BRKA,ASTE/GMO & CPU	Work in Progress