

Total List of Machines Due For Commissioning Railway Wise

ECOR	WP	OP-305271	AIR COMPRESSOR ELECTRICAL DRIVEN	77 305271VSKP 5/218038	VSKP/ C&W	31/10/2019	20.89	KIRP	Firm's vide letter dated 14.04.2021 advised that they are not able to commence erection activities due to non readiness of site . (Location : SSE/C&W near ROH Shed/VSKP)	
		OP-511510D	CRANE EOT-10 TON	78 511510VSKP 1/220047	VSKP/ C&W	09/08/2021	31.47	KRANE	As per Account's ledger, crane recd on 9-8-21	
		100 % CPM PLHD Total						403.91		
		100 % CPM Rly Total						1990.49		
ECR	MP	G-607840A	WHEEL LATHE UNDER FLOOR (BG)	79 607840G/MGS 1/219544	MGS/TRS	13/05/2021	779.51	HYT	M/s HYT vide position dated 09.08.2021 has advised that Shed work is in progress & target to complete the civil work upto 15.10.2021. However, seepage & continous rains in the area are slowing down the work as de watering has to be done every time.	
		G-807270	COIL SPRING SCRAGGING AND LOAD DEF TESTING M /C	80 807270G/HRK 1/219409	HRK	23/09/2021	139.37	ENKAY	As per Account's ledger, m/c recd on 23-09-21	
		OP-105640	LATHE CENTRE	81 105640HRK 1/218376	HRK	01/04/2021	56.38	GEETA	Machine under commissioning. PDC is 15/11/2021.	
		OP-307270B	AIR COMPRESSOR DIESEL DRIVEN	82 307270MFP 1/218671	MFP	04/06/2020	15.37	KIRP	As per PCDO agenda dated 01.07.2021 recd through whatsapp message from SSE/Plg/ECR, machine installed on 06.01.2021. Firm's representative has turned up on 05.03.2021 for commissioning of the machine but not succeeded. Firm's has assured on 25.06.2021, for commissioning of machine upto 05.07.2021	
		OP-307870	AIR COMPRESSOR ELECTRICAL DRIVEN	83 307870BRKA 1/220472	BRKA	08/09/2021	17.01	ELGI	As per Account's ledger, m/c recd on 8-9-21	
				84 307870GMO 1/220471	GMO	11/08/2021	17.01	ELGI	As per Account's ledger, m/c recd on 11-8-21	
				85 307870JAJ 1/220525	JAJ	09/09/2021	21.84	ELGI	As per Account's ledger, m/c recd on 9-9-21	
				86 307870RXL 1/221006	RXL	05/09/2021	17.01	ELGI	As per Account's ledger, m/c recd on 5-9-21	
		OP-805130	WEIGH BRIDGE ELECTRONIC	87 805130DHN 5/218620	DHN	08/05/2019	20.52	ESSAE	As per PCDO agenda dated 01.07.2021 recd through whatsapp message from SSE/Plg/ECR, Deficient materials have been supplied by firm on 15.05.2021. Installation work to be started by the firm	

Total List of Machines Due For Commissioning Railway Wise

ECR	MP	OP-805130	WEIGH BRIDGE ELECTRONIC	88 805130DHN 7/218622	DHN	08/06/2019	20.52	ESSAE	As per PCDO agenda dated 01.07.2021 recd through whatsapp message from SSE/Plg/ECR, Installation work in progress since 24.06.2021
		op-805131	ELECTRONIC IN MOTION WEIGH BRIDGE	89 805131GYA 2/219287	GYA	19/03/2021	16.04	PRAGATI	Sr.DME/C&W/DDU vide ltr dated 01.07.2021 advised to firm that only foundation & control room work has been completed at JPL.
				90 805131GYA 3/219286	GYA	14/04/2021	16.04	PRAGATI	Sr.DME/C&W/DDU vide ltr dated 01.07.2021 advised to firm that at GAYA all work is pending & waiting for firm response.
		100 % CPM PLHD Total						1136.62	
WP		OP-304073A	AIR COMPRESSOR ELECTRICAL DRIVEN	91 304073A/SPJ 1/219487	SPJ	22/11/2020	14.81	KIRP	As per PCDO agenda dated 01.07.2021 recd through whatsapp message from SSE/Plg/ECR, Shifted to SHC. JRI done on 20.01.2021. Installation/Erection completed. Firm's has assured on 25.06.2021 for commissioning of the machine by 05.07.2021
		OP-307270C	AIR COMPRESSOR DIESEL DRIVEN	92 307270SPJ 2/219486	SPJ	29/08/2020	20.03	KIRP	As per CME/Plg/ECR agenda dated 25-05-2021, Installation/Erection completed. Firm has assured on 22-05-2021 for commissioning of the machine after lockdown.
		OP-308261	COACH WASHING PLANT	93 308261GAYA 1/219347	GAYA	28/01/2020	178.51	ORIENTAL	As per meeting with M/s Oriental in COFMOW on 27.10.2021 with firm PDC for commissioning is 31.12.2021.
				94 308261GAYA 2/219255	GAYA	09/08/2021	178.51	ORIENTAL	As per meeting with M/s Oriental in COFMOW on 21.09.2021 firm advised that target to comp. erection and trail by 30.11.2021
		OP-510810A	CRANE EOT-10 TON	95 510810RNCC 1/219390	RNCC	06/10/2020	36.24	REVA	Structure strengthened. As per firm, SE will reach at site by 08.11.2021.
		OP-709730	WELDING PLANT- MIG MAG SYENERGY PULSE	96 709730DDU 5/220503	DDU	31/03/2021	3.26	ADOR	As per PCDO agenda dated 01.07.2021 recd through whatsapp message from SSE/Plg/ECR, firm has assured to visit DDU as normalcy returns for commissioning of welding plant.
				97 709730DDU 6/220503	DDU	31/03/2021	3.26	ADOR	As per PCDO agenda dated 01.07.2021 recd through whatsapp message from SSE/Plg/ECR, firm has assured to visit DDU as normalcy returns for commissioning of welding plant.

Total List of Machines Due For Commissioning Railway Wise

ECR	WP	OP-711831	SEMI AUTOMATIC WELDING PLANT	98 711831DDU 1/220506	DDU	01/07/2021	3.75	MOGOR A	As per Account's ledger, m/c recd on 1-7-21
				99 711831DDU 2/220506	DDU	01/07/2021	3.75	MOGOR A	As per Account's ledger, m/c recd on 1-7-21
				100 711831DDU 3/220506	DDU	01/07/2021	3.75	MOGOR A	As per Account's ledger, m/c recd on 1-7-21
				101 711831DDU 4/220506	DDU	01/07/2021	3.75	MOGOR A	As per Account's ledger, m/c recd on 1-7-21
		OP-906030D	GENERATOR SET DSL	102 906030MGS 1/219387	MGS	23/08/2020	43.99	ELECTR OEQ	Civil work under progress, expected to be completed by Jan-2022.
		100 % CPM PLHD Total				493.61			
		100 % CPM Rly Total				1630.23			
ER	MP	03203006	CLEANING PLANT -AXLE BOX CLEANING PLANT	103 03203006KPA 1/220242	KPA	21/09/2021	70.75	GLOBAL	As per JRI dtd 29-09-21, m/c recd on 21-9-21
		05205010	CRANE EOT-10 TON	104 05205010HWH 1/220248	HWH	04/10/2021	41.68	CRANEX	As per Account's ledger, m/c recd on 4-10-21
		G-607840B	WHEEL LATHE UNDER FLOOR (BG)	105 607840G/BMG 1/219372	HWH	31/03/2021	644.92	HYT	Machine under commissioning. PDC is 15.11.2021.
		OP-206410	CRANE EOT-25 TON	106 206410KPA 1/219380	KPA(P&D)	09/07/2021	60.3	KRANE	As per JRI dtd 14-7-21, crane recd on 9-7-21
		op-307270	AIR COMPRESSOR DIESEL DRIVEN	107 307270JMP 1/220277	JMP	04/03/2021	20.03	KIRP	As per JRI dtd 22-3-21, m/c recd on 4-3-21
				108 307270MLDT 1/220424	MLDT/ER	26/02/2021	20.03	KIRP	As per Account's ledger, m/c recd on 26-2-21
		OP-307870	AIR COMPRESSOR ELECTRICAL DRIVEN	109 307870JMP 1/220271	JMP	13/07/2021	17.87	ELGI	As per JRI dtd 21-7-21, m/c recd on 13-7-21
				110 307870JMP 2/220271	JMP	08/09/2021	17.87	ELGI	As per JRI dtd 22-9-21, m/c recd on 8-9-21
		OP-308261A	COACH WASHING PLANT	111 308261HWH 1/219370	HWH	06/02/2021	178.51	INVENT A	As per firm PDC for commissioning is 25.12.2021
		OP-710340A	SHOT PEENING M/C	112 710340KPA 1/220244	KPA	02/04/2021	45.75	SURFAC E	Machine is under trial. PDC for commissioning is 15.11.2021.
		OP-805131	ELECTRONIC IN MOTION WEIGH BRIDGE	113 805131DKAE 1/218480	DKAE/SM	26/04/2021	18.81	RICELA KE	As per JRI dtd 12-7-21, m/c recd on 26-4-21
				114 805131KPA 1/218514	KPA	05/04/2021	18.81	RICELA KE	As per JRI 11-5-21, m/c recd on 5-4-21(Rampurhat Howrah div.)