
ORGANIZATION STRUCTURE

Electric (G) Branch is headed by Sr. DEE (G) and is assisted by 01 AEE (G)



Electrical (G)/DDU is being looked after by three installation in-charges as under:

POWER GROUP:-

Sl.	Installation/ Depot	Installation in-charge	Territorial Jurisdiction	Details of works
01	DDU	Sr. SE/Elect/Power House/DDU	DDU - KMGE.	They have to supervise sanctioned works, preventive and break-down maintenance
02	DOS	Sr. SE/Elect/Power House/DOS	SSM - AUBR, B.D. Section from BCJ to SQS & SSM- ARA section.	work of transformers, Sub – Stations, ART, D.G. Sets, pumps, window A.C. and Split A.C, Water Coolers, Desert Coolers in their
03	GAYA	Sr. SE/Elect/Power House/ GYA	PES - MPO.	jurisdiction. They also procure stock / Non Stock items required for preventive maintenance.

TL & AC GROUP:-

Sl.	Installation/	Installation	Territorial	Details of works
	Depot	in-charge	Jurisdiction	
01	DDU	Sr. SE/Elect.	T.L. DEPOT /	They have to supervise
		/TL/ MGS	MGS	Primary and Secondary
02	GAYA	Sr. SE/Elect./	T.L. DEPOT /	maintenance works of A.C.
		TL/ GYA	GYA.	and TL Coaches in their
				jurisdiction. They also
				procure stock / Non Stock
				items required for preventive
				& Break down maintenance of
				A.C. and TL Coaches LHB
				Coaches.

Staff Position of Electrical (G) / DDU Department

POWER				SUMMARY ON ROLL			
Categories	Sanctioned	MOR	Vacancy	Supervisor	Artisan	Minis.	Remark
Sr. SE	17	15	2	22	264	5	
JE	8	7	1				
Skilled	189	173	16				
Unskilled	112	91	21				
Ministerial	7	4	3				01/W/U MHX
Peon		1	+01				
Total	333	291	42				

Train Lighting

Categories	Sanctioned	MOR	Vacancy	Supervisor	Artisan	Minis.	Remark
Supervisor							
Sr. SE	10	8	2	12	114	02	
JE	6	5	1				
Skilled	81	85	+4				
Unskilled	40	31	9				
Ministerial	3	2	1				
Total	140	131	9				

Sr.DEE(G)/DDU's Office

Categories	Sanctioned	MOR	Vacancy	Supervisor	Artisan	Minis.	Remark
Sr. SE	2	2	0	4	Nil	9	01 Sr. SE working at HQ (lien at DDU)
Sr. SE/Drg	1	1	0				
JE	1	1	0				
Unskilled/ Group "D" Peon	0	3	+03				
Ministrial	7	6	1				01/W/U/MHX
Total	11	13	+02				

Summary of Elect G Department's staffs

Summary	Total SS	Total MOR	Total Vacancy
Total Staffs	484	435	49
SSE	29	25	4
SSE/DRG	1	1	0
JE	15	13	2
Ministerial	17	12	5
Skilled	270	258	12
Unskilled	152	122	30
Peon	0	4	+04

Note: - Above summary of staffs is including TL & AC units

MAJOR ASSETS POWER SIDE:-

- A. DDU division has Two Nos. 33/11 KV Sub- Stations. (01at DDU & 01 at Gaya)
- B. 11 KV / 440 V Sub stations: 57 Nos.
- C. 70 kWp Solar Roof top Plant at ETTC/DDU Hostel Buildingand 20kWp at AUBR Station.

S1.	Descr	iption	Qty.	S1.	De	scription	Qty.	
01	Transformers 05 MVA	33/11 KV of	01 No.	12	Min	i Mast	52 Nos.	
02	Transforme rs 33/11 KV	03 MVA	05 Nos.	13	F.L.	Towers	65 Nos.	
	of	01/1.5	19 Nos.		111 1	aru		
	03 MVA	MVA						
03	Transforme	630 kVA	01 No.	14	High	h Mast	138 Nos.	
	rs	500 kVA	35 Nos.		Stad	lium Uiah	02 Nee of DDI Station	
	11KV/440V	300 kVA	02 Nos.		Mas	lium High	02 Nos. at DDU Station	
		315 kVA	01 No.		IVIas	it	Circulating Area	
		250 kVA	13 Nos.					
		200 kVA	4 Nos.					
		100 kVA	19 Nos.					
		Net Total:	75 Nos.					
04	-	o – Station –	02 Nos.	15	Esca	lators	DDU: 1 Set (UP &	
	•	SSM -01 &					DN)	
	SEB - 01)						GAYA: Nil	
						(dismantled due to re		
							development work.)	
05	D.G. Set (GAYA: 03,	10 Nos.	16	Lifts	S	DDU : 03 Nos.	
	DOS = 02, D	$\mathbf{DU} = 05)$					SSM : 03 Nos.	
	,	•					AUBR : 02 No.	
							DOS : 01 No.	
06	Submersible 1	Pumps	145 Nos.	17	UPS	3	60 nos.	
07	BLDC Fans	1200	984 Nos.	18	HVI	LS Fan	01 No.	
	MM		250 Nos.				at DDU Concourse Area	
	1400MM							
08	CLS Panel:	150 A	39 Nos.	19		Split AC	673 Nos.	
					AC	Tower AC	06 Nos.	
		60 A	61 Nos.			Window AC	240 Nos.	
09	Desert cooler	S	665 Nos.	20	Wat	er coolers	197 Nos.	
10			05 Nos.	21	Sola	r Street	15 Wp- 38 Nos.	
	•				Ligh	nt	60Wp 38 Nos.	
							18 Nos. DDU & 20 Nos. GAYA	
11	DCDW I lets	o (DMV	85 Nos.	22	Not	ional		
11	S (00 INUS.	22	National Monumental		05 Nos.(DDU, GAYA,	
	Controlled)						AUBR, SSM & BBU)	
<u> </u>					Flag	S		

3.7.2 PASSENGER AMENITIES ITEMS AT MODEL STATIONS:

S1.	Passeng Amenity I		DDU	SSM	DOS	AUBR	SEB	RFJ	GAYA	JPL
01	D.G. Set Su	ipply	Provided	Not avl	Provided 01 No	Not avl	Provided	Not avl.	Provided 02 No.	Not avl.
02	High Mast in Circulating Area.		01 No. 02 Nos.	01 No.	01 No. 01 No.	01 No.	01 No. 01 no.	01 no.	03 Nos. 02 Nos.	01 no.
03	Water Cool	er	11 Nos.	03 Nos.	05 Nos.	02 Nos.	02 Nos.	03 Nos.	11 Nos.	1 No.
04	Signage's		Provided	Provided	Provided	Provide d	Provided	Provided	Provided	Provide d
05	Fan On	UP	157	24	15	10	08	08	39	4
	PF	DN	114	26	18	08	10	11	52	8
06	Lift		03 Nos.	03 Nos.	01 No.	02 Nos.	Not avl	Not avl	NIL	Not avl
07	Escalator		01 Set (Up& DN)	*02 Nos.	Not avl	Not avl	Not avl	Not avl	NIL	Not avl

Note: -(i) All the Lift & Escalator installed at GAYA Station have been dismantled due to redevelopment work of this Station.

(ii) * Escalator to be started after finalization of 3rd party inspection by the agency.

HT Load Sanction (Non-Traction)

S1.	Location	Load	S1.	Location	Load
1	DDU 33 KV (Domestic) LMV – 1	5000 KVA	8	RFJ	100 KVA
2	DDU 33 KV (Industrial) HV -2	2000 KVA	9	JPL	100 KVA
3	DDU 11 KV (Plant Depot) LMV -2	2000 KVA	10	XBKJ	75 KVA
4	Gaya	1800 KVA	11	NBG	70 KVA
5	DOS	400 KVA	12	ANH	50 KVA
6	SEB	330 KVA	13	BSYA	50 KVA
7	SSM	110 KVA	14	BCJ	70 KVA

Performance of Electric (G)

Description	23-24	24-25	25-26
Energy in KWH (up to May)	6701501	7270842	7156795
Avg. / Month Consumption	3350751	3635421	3578398
% increased/decreased	-8.712	8.496	-1.569
HSD Oil in Ltr. (up to June)	1474	3014	2522
Avg. / Month Consumption	491.33	1004.67	840.67
% increased/ decreased	23.62	104.48	-16.32

^{* %} has been increased/decreased as compared with same period of last corresponding years.

Energy Consumption (Non- Traction) in MKWH and Energy bill paid

Energy consumption (NON- traction) in MKWH and Energy bill paid (Rs. In Cr): June. -23 to June-25

Electric	For the month (June.)				Cumulative up to the month of June)			
(G)	June -23	June- 24	June- 25	% Var	2023-24	2024-25	2025-26	% Var.
Energy consumed	3.98	4.17	3.92	(-) 5.99	10.68	11.44	11.07	(-)3.23
Energy bill Paid	3.26	3.38	2.85	(-) 15.68	9.02	9.49	8.83	(-)6.95

MAJOR ASSET for TL & AC

Primary / Secondary maintenance over division For Mail / Express:-

	nary / occondary n	idilitellalice over a	IVIDIOII I OI IVIGI	i / Empress.		
S1.	Train No	Train Name	Days of	Primary	Sec.	No. of
51.	Train No	Train Name	Maintenance	Depot	Depot	rakes
1	12397 /12398	Mahabodhi Exp.	7	GAYA	NDLS	02
2	12389/12390	GYA- MAS Express	1	GAYA	MS	01
3	22358/22357	GAYA-LTT- GAYA Weekly Exp.	1	GAYA	LTT	01
4	02397/98	GAYA –ANVT- GAYA	1	GAYA	ANVT	
				LHB:	Total	03
1	03697/03698	GAYA – ANVT Sp TOD	1 6	GAYA	DLI	02
2	03655/03656	GAYA - PNBE SPI	7	GAYA	PNBE	01
3	KG RAKE (53627/28)	GAYA- KIUL- GAYA Passenger & Spl.	7	GAYA	KIUL	01
4	53213/14, 13243/44	GAYA-PNBE-BBU Spl. Passenger BBU-PNBE-BBU Intercity	7	GAYA	PNBE	02
5	53615/16	GAYA-JMP-GAYA	A 7	GAYA	JMP	01
6	53641/42	DDU - DLN	1	DDU	DLN	01
				ICF:	Total	

Other Mail / Express Trains:-

S1.	Train No	Train Name	Days of Maintenance	Sec. Depot
1	15619/20	KYQ-GAYA-KYQ	Weekly	GAYA
2	22409/10	ANVT-GAYA-ANVT	Weekly	GAYA
3	14261/62	GAYA-LKO-GAYA	Bi-weekly	GAYA
4	14259/60	GAYA-LKO-GAYA	Weekly	GAYA
5	06217/18	GAYA- YPR-GAYA	Weekly	GAYA

Holding of AC/TL coaches

1. TL Depot DDU

Depot	Passenger BG TL Coaches	Others TL coaches (ART, ARME, Saloon etc.)	Total
TL/DDU	8	10 (06 ART + Crane, 03 Saloon & ARME-1)	TL Coach-16 AC Coach-2

2. TL Depot GAYA

Type of coaches		A	7	CNEAA	()	7				NC NC	
	LFAC	LWACC	LWACCI	LWACCI	LWCBA	LWLRR	LWSCN	LWS	LSLRD	WGSCZ	Total
LHB Type	06	09	14	15	05	05	26	18	05	-	103

Type of coaches									
	CCW	CCN	ENAC	CZAC		PER	9		
	WGA	WGA	MGC	WGSG	SS	SLEE	GSLR	ART	Total
ICF Type	04	07	08	02	91	25	19	05	161

Solar Energy at a glance:

Carbon emission is being reduced through installation of Rooftop Solar Power Plants at Railway stations and further planning to installed more plants at various location over DDU Division to cater the load as under:-

A. Solar Works already been completed

SI.	Station/ Location	State	Installed Cap. (KWp)	Solar Rooftop/ Land based	Date of commissio ning /under installation	Generatio n started /not started	Commissione by Department /Agency					
OFF	OFFGRID PLANTS:											
1	СРВН	BR	10.00	Rooftop	Nov-19	Started (Mar 2020)	Departmen	t Off Grid				
2	KYF	JH	10.00	Rooftop	Nov-19	Started (Mar 2020)	Departmen	t Off Grid				
3	NCC/ GAYA	BR	10.00	Rooftop	Jan-23	Started (Jan 2023)	Aman Enterprises/S Off Grid PJ					
4	Sick Line/ GAYA	BR	10.00	Rooftop	Jan-23	Started (Jan 2023)	Aman Enterprises Off Grid					
5	JHN	BR	10.00	Rooftop	Feb-23	Started (Feb 2023)	Aman Enterprises /SPJ	Off Grid				
6	GRRU	BR	10.00	Rooftop	Feb-23	Started (Feb 2023)	Aman Enterprises /SPJ	Off Grid				
7	WCC/ DDU	UP	20.00	Rooftop	5th Mar 2023	Started (Mar 2023)	Aman Enterprises /SPJ	Off Grid				
			80	KWp								
ON	ON GRID PLANT:											
1	GAYA	BR	272	Rooftop	April 2022	Started	RVNL	ONGRID				
2	SSM	BR	90.35	Rooftop	Dec-19	Started (Dec 2019)	Agency (AZURE POWER)	On-grid Solar Plant Installed at Station Building				

3	DDU	UP	1000.00	Rooftop	Dec-19	Started (April 2021)	Agency (AZURE POWER)	On-grid Solar Plant Installed at DDU Railway Stn, TRS Shed, RPF Barrack building, Swimming Pool building, Running Rooms & DRH/DDU 155 KWp Plant Dismantled at TRD/DDU due to redevelopment work of TRS
4	ВСЈ	BR	24.00	Rooftop	8 July 2022	Started (Apr 2023)	Through RVNL/BSB	ON Grid
5	ETTC /DDU Hostel	UP	70	Rooftop	Mar-25	Started (Mar 2025)	CAPEX Aman Enterprises/ SPJ	ON Grid
6	ANH	BR	50	Rooftop	Mar-25	Started (Mar 2025)	CAPEX Aman Enterprises/ SPJ	ON Grid
7	BSYA	BR	20	Rooftop	Mar-25	Started (Mar 2025)	CAPEX Aman Enterprises/ SPJ	ON Grid
8	AUBR	BR	20	Rooftop	May-2025	Started	Makhayan Engg/	ON Grid
9	DOS	BR	20	Rooftop	May-2025	Started	Makhayan Engg/	ON Grid
10	RFJ	BR	20	Rooftop	May-2025	Started	Makhayan Engg/	ON Grid
11	JPL	BR	20	Rooftop	May-2025	Started	Makhayan Engg/	ON Grid
	Net Total:		1.45	MW				

B. Solar Power plant work under progress:-

1	SEB Near Rly Colony	BR	Provision of 720 KWp Solar ON-GRID, Ground Mount Power Plant at SONNAGAR through RVNL	Work under progress.
2	Over DDU Division	BR UP JH	Provision of 500 KWp Solar ON-GRID plant over DDU Division. (15 stations and 08 services buildings)	TC finalization LOA to be issued by 04/08/2025

Summary of Achievements by division in Financial Year 2025–26

Power Group: -

- 03 nos. 20HP defective Pumps have been replaced at WCC/DDU, KMS and Down Yard/DDU.
- 08 Nos. Flood light fittings provided for better illumination at different locations at DN. yard/DDU.
- Maintenance and proper cleaning of Loco & TRS Sub-Station at DDU.
- Tree trimming work has been done in LT feeder European Colony & Manas Nagar, HT Feeder Backley Loco Colony, Loco Marshling Yard & Khakhura Colony at GAYA.
- Cleaning of Solar Plant has been done at MEMU Shed/GAYA, Sick Line/GAYA & TLI office/GAYA.
- Anti-Theft Drive has been launched at Railway Colonies in GAYA.
- Station building of DDU, BBU, SSM, DOS, AUBR& GAYA have been illuminated with Tri-Colour for Seven days.
- 05 Nos. LED Flood lights have been provided in Dn. Yard/DDU at different location to improved illumination level at deficient locations.
- Maintenance of GOS has been done at European Colony, Roza Colony & Dn. Sick line.
- Provision of net metering done for newly installed 20 kWp Roof Top System at AUBR Station.
- Gasket has been changed in 500 KVA transformer old sub-station Manas Nagar DDU, 100 KVA Transformerat KTO Stn
- 08 Nos defective flood light fittings in high mast have been replaced in Dn Reception yard DDU.
- Transformer oil top up in 100 KVA Transformerat KTQ Stn, 1000 KVA & 500 KVA at old sub-station Manas Nagar DDU.
- 10 No. AC & 02 No water cooler has been installed at different location in DDU division.
- 65 Nos of bare cable joints have been properly done through straight jointing kit at different locations in DDU division.
- Tree trimming has been done in LT Feeder Diesel Colony & Loco Colony DDU.
- One new 60A CLS Panel installed at PRS/DOS.
- NI work at PES & BHKH has been done successfully.
- One CLS panel (60A) replaced at Dy.SS office GNK and at gate no 66 for RH between KMS & DCX. One CLS panel (150A) replaced at Dy.SS office NBG.
- 11 No AC (08 split AC & 03 window AC) have been installed at different location in DDU division.

TL&AC Group:-

• ALEROSO Fire Detection and Suppression System provide in LHB AC coaches are as follows LWACCN 151573, LWACCN 192844, LWACCN 192827, LWACCW 221890, LWLLRM 181642(AC Panel) LWLRRM 181642 (DG panel), LWACCN 182432, LWFAC 071558, LWLRRM 195290 (DG Panel). LWACCW 182907, LWLRRM 183191 (DG Panel), 183191 (AC Panel), LWFAC 111498, LWACCW 192911, LWACCW 182345, LWACCN 151676, LWACCN 071582, LWACCW 131809, LWLRRM 193285 (AC Panel) LWLRRM 193285 (DG panel), LWACCW 121691, LWCRAC 196822, LWFAC 091367, LWFAC 221022, LWACCW 121522,

LWLRRM 195136 (DG Panel), 195136 (AC Panel), LWCBAC181628 in the month of April'2025 and (i) LWACCW 171700 (ii) LWCBAC 181647 in the month of May'2025.

- AEROSOL Fire Detection and Suppression System provide in SG ACcoaches are as follows:-(i) WGACCN 141532 (ii) WGACCN 061303 (iii) WGACCN 05102 (iv)WGACCN 151489, (v) WGACCW 091316, (vi) WGACCW Q7L279, (vii) WGACCN 101406. In the month of April 2025and (i) WGACCW 081346 (ii) WGACCW081328 (iii) WGACCW101291 (iv)WCACCN061275 (v) WCACCN111948 (vi) WCACCN071297 (vii) WCACCN071278(viii)WCACCN151440 (ix) WCACCN071512 in the month of May' 2025.
- In Coach No. WGCWNAC 091316, 01 Set (56 Nos.) 2V, 1100Ah battery replaced with new one.
- IN COACH NO WGCWNAC 071279 01 SET (56 NOS) 2V, 1100 AH BATTERY NEW REPLACED.
- 02 NO MONO BLOCK PUMP REPLACED IN COACH NO LWSCN 154464.
- 04 NO FAN REPLACED IN COACH NO GS 246753, GS 256395, GS 191650 AND IN LWSCN 154439
- Modification with replacement of MPCB and interlocking with heater connector in LHB AC coaches at Gaya Depot are as follows-
- LWFAC 111498, 2.LWCBAC 196822, 3.LWACCW 182345, 4.LWACCN 151676, 5.LWLRRM 193285, 6.LWACCW 121522. 7.CBAC 181628, 8.LWLRRM 181642, 9. LWCBAC 181647, 10.LWACCN 192827, 11.LWCBAC 131809, 12.LWACCN 151573, 13. LWLRRM 195136, 14. LWFAC071558, 15.LWFAC 0913667, 16. LWACCN 0710582, 17. LWACCN 182432, 18. LWACCW 182907, 19. LWACCW 121691