

LINE CAPACITY STATEMENT OF DHANBAD DIVISION (FY:2023-24)																			
SL	SECTION	GROUP ROUTE	HDN ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/ QL/QSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY.		WORKS IN PROGRESS.
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
1	PRADHANKHANTA - DHANBAD	A	1	N	BG	9.57	DL	ELEC.	ABS	2023-24	73	65	35.10	24.00	1.80	60.90	83.42	93.69	MULTITRACKING SANCTIONED
										2028-29	73	65	38.70	26.40	2.00	67.10	91.92	103.2	
2	DHANBAD-N.S.C.B.GOMOH	A	1	N	BG	29.3	DL	ELEC.	ABS	2023-24	74	65	23.10	20.00	1.50	44.60	60.27	68.62	AUTOMATIC SIGNALLING, MULTITRACKING, DHN-RJB 3RD LINE & GMO ROR SANCTIONED
										2028-29	74	65	25.40	22.00	1.70	49.10	66.35	75.54	
3	N.S.C.B.GOMOH-KODERMA	A	1	N	BG	93.4	DL	ELEC.	ABS	2023-24	62	53	27.10	37.00	2.50	66.60	107.42	125.66	AUTOMATIC SIGNALLING & MULTITRACKING SANCTIONED
										2028-29	62	53	29.80	40.70	2.80	73.30	118.23	138.30	
4	KODERMA-BANDHUA	A	1	N	BG	64.8	DL	ELEC.	ABS	2023-24	62	53	27.10	29.00	1.50	57.60	92.90	108.68	AUTOMATIC SIGNALLING & MULTITRACKING SANCTIONED
										2028-29	62	53	29.80	31.90	1.70	63.40	102.26	119.62	
5	BANDHUA-MANPUR	A	1	N	BG	7.05	DL	ELEC.	AUTO	2023-24	62	53	27.10	28.00	1.50	56.60	91.29	106.79	NIL
										2028-29	62	53	29.80	30.80	1.70	62.30	100.48	117.55	
6	PRADHANKHANTA-PATHERDIH	E	N	N	BG	20.6	SL	ELEC.	ABS	2023-24	35	30	5.00	6.00	2.00	13.00	37.14	43.33	AUTOMATIC SIGNALLING & DOUBLING OF PEH-PKA SECTION SANCTIONED
										2028-29	35	30	5.50	6.60	2.20	14.30	40.86	47.67	
7	N.S.C.B.GOMOH-CHANDRAPURA	E	N	N	BG	16.9	DL	ELEC.	ABS	2023-24	54	46	15.40	14.00	3.50	32.90	60.93	71.52	NIL
										2028-29	54	46	17.00	15.40	3.90	36.30	67.22	78.91	
8	CHANDRAPURA-RAJABERA	E	N	N	BG	4	DL	ELEC.	ABS	2023-24	62	52	18.10	8.00	3.50	29.60	47.74	56.92	NIL
										2028-29	62	52	20.00	8.80	3.90	32.70	52.74	62.88	
9	DHANBAD - KATRASGARH	E	N	N	BG	13.2	TSL	ELEC.	ABS	2023-24	38	31	9.27	11.00	1.70	21.97	57.82	70.87	NIL
										2028-29	38	31	10.20	12.10	1.87	24.17	63.61	77.97	
10	KATRASGARH - JAMUNIATANR	E	N	N	BG	12.9	TSL	ELEC.	ABS	2023-24	38	25	9.27	4.00	1.95	15.22	40.05	60.88	NIL
										2028-29	38	25	10.20	4.40	2.15	16.75	44.08	67.00	
11	JAMUNIATANR-CHANDRAPURA	E	N	N	BG	6.84	SL	ELEC.	ABS	2023-24	39	35	11.70	5.00	2.00	18.70	47.95	53.43	NIL
										2028-29	39	35	12.87	5.50	2.20	20.57	52.74	58.77	
12	CHANDRAPURA-JARANGDIH	E	N	N	BG	20.3	TSL	ELEC.	ABS	2023-24	53	45	4.42	8.80	8.20	21.42	40.42	47.60	DOUBLING
										2028-29	53	45	4.86	9.68	9.02	23.56	44.45	52.36	
13	JARANGDIH-DUMRI BIHAR	E	N	N	BG	18.2	DL	ELEC.	ABS	2023-24	66	56	4.42	13.40	4.00	21.82	33.06	38.96	NIL
										2028-29	66	56	4.86	14.74	4.40	24.00	36.36	42.86	
14	DUMRI BIHAR-CHAINPUR	E	N	N	BG	24	DL	ELEC.	ABS	2023-24	66	55	4.42	13.40	4.00	21.82	33.06	39.67	NIL
										2028-29	66	55	4.86	14.74	4.40	24.00	36.36	43.64	
15	CHAINPUR-ARIGADA	E	N	N	BG	17.9	DL	ELEC.	ABS	2023-24	55	47	4.42	20.50	4.00	28.92	52.58	61.53	NIL
										2028-29	55	47	4.86	22.55	4.40	31.81	57.84	67.68	
16	ARIGADA-BARKAKANA	E	N	N	BG	3.36	TSL	ELEC.	ABS	2023-24	55	47	4.42	26.20	4.00	34.62	62.95	73.66	NIL
										2028-29	55	47	4.86	28.82	4.40	38.08	69.24	81.02	

SL	SECTION	GROUP ROUTE	HDM ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/QL/OSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY.		WORKS IN PROGRESS
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
17	BARKAKANA-PATRATU	E	N	2	BG	20.2	DL	ELEC.	ABS	2023-24	57	48	10.14	24.50	2.00	36.64	64.28	76.33	AUTOMATIC SIGNALLING SANCTIONED
18	PATRATU-TORI	E	N	2	BG	64.5	DL	ELEC.	ABS	2028-29	57	48	11.15	26.95	2.20	40.30	70.70	83.96	THIRD LINE PTRU- GHD- SEB; PTRU ROR; AUTOMATIC SIGNALLING SANCTIONED
										2023-24	56	48	10.14	35.50	7.80	53.44	95.43	111.3	
										2028-29	56	48	11.15	39.05	8.58	58.78	104.96	122.46	
19	TORI-BARWADIH	'D' SPL.	N	2	BG	73.2	DL	ELEC.	ABS	2023-24	50	42	10.14	54.90	5.20	70.24	140.48	167.24	THIRD LINE PTRU- GHD- SEB UNDER PROGRESS; AUTOMATIC SIGNALLING SANCTIONED
										2028-29	50	42	11.15	60.39	5.72	77.26	154.52	183.95	
										2023-24	45	39	13.14	57.20	5.00	75.34	167.42	193.18	
20	BARWADIH-GARWA ROAD	'D' SPL.	N	2	BG	60.5	DL	ELEC.	ABS	2028-29	45	39	14.45	62.92	5.50	82.87	184.16	212.49	THIRD LINE PTRU- GHD- SEB UNDER PROGRESS; AUTOMATIC SIGNALLING; GHD ROR SANCTIONED
21	GARWA ROAD-RENUKUT	'D' SPL.	N	2	BG	99.5	DL	ELEC.	ABS	2023-24	47	40	5.86	14.30	4.12	24.28	51.66	60.70	
										2028-29	47	40	6.45	15.73	4.53	26.71	56.83	66.78	
										2023-24	37	32	5.86	23.80	5.30	34.96	94.49	109.25	
22	RENUKUT-BILLI	'D' SPL.	N	2	BG	35.6	SL	ELEC.	ABS	2028-29	37	32	6.45	26.18	5.83	38.46	103.95	120.19	PATCH DOUBLING RMF- SGRL UNDER PROGRESS; AUTOMATIC SIGNALLING SANCTIONED
23	BILLI-CHOPAN	'D' SPL.	N	2	BG	6.27	DL	ELEC.	ABS	2023-24	47	40	17.58	14.60	7.30	39.48	84.00	98.70	
										2028-29	47	40	19.34	16.06	8.03	43.43	92.40	108.58	
										2023-24	46	39	6.57	14.60	9.40	30.57	66.46	78.38	
24	BILLI-OBRADAM	'E'	N	2	BG	6.5	SL	ELEC.	ABS	2028-29	46	39	7.23	16.06	10.34	33.63	73.11	86.23	AUTOMATIC SIGNALLING SANCTIONED
25	OBRADAM-KARAILA ROAD	'E'	N	2	BG	37.6	SL*	ELEC.	ABS	2023-24	44	37	6.57	32.40	6.85	45.82	104.14	123.84	
										2028-29	44	37	7.23	35.64	7.54	50.41	114.57	136.24	
										2023-24	52	44	5.57	33.40	3.95	42.92	82.54	97.55	
26	KARAILA ROAD-SINGRAULI	'E'	N	2	BG	13.2	DL	ELEC.	ABS	2028-29	52	44	6.13	36.74	4.35	47.22	90.81	107.32	AUTOMATIC SIGNALLING SANCTIONED
27	SINGRAULI-MAHADIYA	'E'	N	2	BG	5.76	DL	ELEC.	ABS	2023-24	62	53	5.00	17.50	3.60	26.10	42.10	49.25	
										2028-29	62	53	5.50	19.25	3.96	28.71	46.31	54.17	
										2023-24	35	30	1.00	20.40	2.65	24.05	68.71	80.17	
28	KARILA ROAD-SHAKTINAGAR	'E'	N	N	BG	32.1	SL	ELEC.	ABS	2028-29	35	30	1.10	22.44	2.92	26.46	75.60	88.20	PATCH DOUBLING KRLR- SKTN UNDER PROGRESS
29	KODERAMA-NEW GIRIDIH	'E'	N	N	BG	104	SL	ELEC.	ABS	2023-24	34	30	1.71	3.70	1.00	6.41	18.85	21.37	
										2028-29	34	30	1.88	4.07	1.10	7.05	20.74	23.50	
										2023-24	32	27	3.56	12.60	3.25	19.41	60.66	71.89	
30	KODERMA-HAZARIBAGH TOWN	'E'	N	N	BG	79.6	SL	ELEC.	ABS	2028-29	32	27	3.92	13.86	3.58	21.36	66.75	79.11	NIL
31	HAZARIBAGH TOWN-ARIGADA	'E'	N	N	BG	53.6	SL	ELEC.	ABS	2023-24	32	27	2.50	25.60	3.00	31.10	97.19	115.19	
										2028-29	44	27	2.75	28.16	3.30	34.21	77.75	126.70	
										2023-24	42	36	0.00	31.60	2.10	33.70	80.24	93.61	
32	TORI-SHIVPUR	'E'	N	N	BG	41.5	DL	ELEC.	ABS	2028-29	42	36	0.00	34.76	2.31	37.07	88.26	102.97	3RD LINE UNDER PROGRESS

LINE CAPACITY STATEMENT OF PT.DEENDAYAL UPADHYAYADHANBAD DIVISION (FY:2023-24)

SL	SECTION	GROUP ROUTE	HDN ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/ QL/QSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY		WORKS IN PROGRESS
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
1	MANPUR-GAYA	A	1	N	BG	5.24	DL	ELEC.	ABS	2023-24	91	77	63	61	3	127	139.56	164.94	NIL
										2028-29	91	77	70	67	5	142	156.04	184.42	
2	GAYA-SONNAGAR	A	1	N	BG	79.4	DL	ELEC.	ABS	2023-24	79	67	42	36	3	81	102.53	120.90	NIL
										2028-29	79	67	46	40	4	90	113.92	134.33	
3	GARHWA ROAD- SONNAGAR	D.SPL	N	2	BG	92.79	DL	ELEC.	ABS	2023-24	68	58	78	9	3	90	132.35	155.17	CONSTRUCTION OF 3RD LINE BETWEEN PATRATU & SONNAGAR IS UNDER PROGRESS.
										2028-29	68	58	85	12	5	102	150.00	175.86	
4	SONNAGAR-SASARAM	A	1	N	BG	23.6	TL	ELEC.	ABS	2023-24	99	84	90	44	3	137	138.38	163.10	NIL
										2028-29	99	84	99	48	5	152	153.54	180.95	
5	SASARAM- PT.DEENDAYAL UPADHYAYA	A	1	N	BG	100.0	TL	ELEC.	ABS	2023-24	88	75	90	38	3	131	148.86	174.67	NIL
										2028-29	88	75	99	42	5	146	165.91	194.67	
6	ARA-SASARAM	E	N	N	BG	97.2	SL	ELEC.	ABS	2023-24	14	12	4	7	2	13	92.86	108.33	NIL
										2028-29	14	12	6	10	3	19	135.71	158.33	

LINE CAPACITY STATEMENT OF DANAPUR DIVISION (FY:2023-24)

SL	SECTION	GROUP ROUTE	HDN ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/QL/QSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY		WORKS IN PROGRESS
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
1	JHAJHA-KIUL	B	N	1	BG	53	DL	ELEC.	ABS	2023-24	54	46	34.00	16.00	5.00	55.00	101.85	119.83	PROVISION OF SAND HUMP AT JMU-02 & MNP-02.
										2028-29	54	46	37.54	17.67	5.52	60.72	112.45	132.30	
2	KIUL-RAMPUR DUMRA	B	N	1	BG	22	DL	ELEC.	ABS	2023-24	54	46	52.00	16.00	5.00	73.00	135.19	159.04	OPERATIONALISATION OF BRIDGE LINE COMMON LOOP AT RDUM.
										2028-29	54	46	57.41	17.67	5.52	80.60	149.26	175.59	
3	RAMPUR DUMRA-TALL	B	N	1	BG	7	DL	ELEC.	ABS	2023-24	48	41	31.00	3.00	5.00	39.00	81.25	95.59	NIL
										2028-29	48	41	34.23	3.31	5.52	43.06	89.71	105.54	
4	TALL-MOKAMA	B	N	1	BG	5	DL	ELEC.	ABS	2023-24	54	46	41.00	7.00	5.00	53.00	98.15	115.47	NIL
										2028-29	54	46	45.27	7.73	5.52	58.52	108.36	127.49	
5	MOKAMA-BAKHTIYARPUR	B	N	1	BG	44	DL	ELEC.	ABS	2023-24	63	54	43.00	16.00	5.00	64.00	101.59	119.51	UP LOOP AT MOR , & ROR LINE AT BAKHTIYARPUR.
										2028-29	63	54	47.48	17.67	5.52	70.66	112.16	131.95	
6	BAKHTIYARPUR-FATUHA	B	N	1	BG	24	DL	ELEC.	ABS	2023-24	60	51	48.00	10.00	5.00	63.00	105.00	123.53	NIL
										2028-29	60	51	53.00	11.04	5.52	69.56	115.93	136.39	
7	FATUHA-RAJENDRA NAGAR (T)	B	N	1	BG	20	DL	ELEC.	ABS	2023-24	59	50	53.00	5.00	5.00	63.00	106.78	125.62	NIL
										2028-29	59	50	58.52	5.52	5.52	69.56	117.89	138.70	
8	RAJENDRA NAGAR (T)-PATNA	B	N	1	BG	2	DL	ELEC.	ABS	2023-24	60	51	47.00	6.00	5.00	58.00	96.67	113.73	NIL
										2028-29	60	51	51.89	6.62	5.52	64.04	106.73	125.56	
9	PATNA-DANAPUR	B	N	1	BG	9	DL	ELEC.	ABS	2023-24	60	51	54.00	6.00	5.00	65.00	108.33	127.45	NIL
										2028-29	60	51	59.62	6.62	5.52	71.77	119.61	140.72	
10	DANAPUR-ARA	B	N	1	BG	39	DL	ELEC.	ABS	2023-24	60	51	50.00	7.00	5.00	62.00	103.33	121.57	CONSTRUCTION OF FREIGHT TERMINAL AT KUA UNDER PROCESS.
										2028-29	60	51	55.20	7.73	5.52	68.45	114.09	134.22	
11	ARA-BUXAR	B	N	1	BG	69	DL	ELEC.	ABS	2023-24	60	51	48.00	7.00	5.00	60.00	100.00	117.65	CONSTRUCTION OF FREIGHT TERMINAL AT DURE UNDER PROGRESS.
										2028-29	60	51	53.00	7.73	5.52	66.24	110.41	129.89	
12	BUXAR-PT. DEENDAYAL UPADHYAYA	B	N	1	BG	94	DL	ELEC.	ABS	2023-24	60	51	47.00	7.00	5.00	59.00	98.33	115.69	WORK OF NEW DN COMMON LOOP AT KCA IS UNDER PROCESS.
										2028-29	60	51	51.89	7.73	5.52	65.14	108.57	127.73	
13	DILDARNAGAR-TARIGHAT	E	N	N	BG	19	SL	ELEC.	OTOS	2023-24	8	7	3.00	0.00	1.00	4.00	50.00	58.82	NIL
										2028-29	8	7	3.31	0.00	1.10	4.42	55.20	64.95	
14	BAKHTIYARPUR-RAJGIR	E	N	N	BG	53	SL	ELEC.	ABS	2023-24	30	26	18.00	22.00	2.00	42.00	140.00	164.71	WORK OF BAKHTIYARPUR FLY OVER IS UNDER PROGRESS .
										2028-29	30	26	19.87	24.29	2.21	46.37	154.57	181.85	
15	FATUHA-ISLAMPUR	E	N	N	BG	43	SL	ELEC.	ABS	2023-24	25	21	12.00	4.00	3.00	19.00	76.00	89.41	WORK OF 2 NEW GOODS LINE AT DHWN & ONE NEW GOODS LINE AT SGYN IS UNDER PROGRESS.
										2028-29	25	21	13.25	4.42	3.31	20.98	83.91	98.72	

SL	SECTION	GROUP ROUTE	HDN ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/QL/OSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY		WORKS IN PROGRESS
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
16	MANPUR -TILAIYA (KIUL-GAYA)	E	N	1	BG	18	DL	ELEC.	ABS	2023-24	38	32	11.00	15.00	2.00	28.00	73.68	86.69	IBH AT MANJHWE(TIA-WZJ),BAGHI BARDIHA (NWD-WRS) & CHATTAR (TIA-NWD) IS UNDER PROCESS.
										2028-29	38	32	12.14	16.56	2.21	30.91	81.35	95.71	
17	TILAIYA- KIUL (KIUL-GAYA)	E	N	1	BG	106	SL	ELEC.	ABS	2023-24	32	27	11.00	4.00	2.00	17.00	53.13	62.50	DOUBLING WORK BETWEEN LKR TO NWD & TIA-PMI IS COMPLETED. NWD TO TIA DOUBLING WORK IS UNDER PROCESS.SHK-BARBIGHA NEW LINE IS UNDER CONSTRUCTION.
										2028-29	32	27	12.14	4.42	2.21	18.77	58.65	69.01	
18	PATNA-GAYA	E	N	N	BG	92	DL	ELEC.	ABS	2023-24	52	44	18.00	4.00	2.00	24.00	46.15	54.30	IBH AT MAI IS SANCTIONED WORK UNDER PROGRESS.
										2028-29	52	44	19.87	4.42	2.21	26.50	50.96	59.95	
19	TALL-RAJENDRAPUL	E	N	N	BG	13	SL	ELEC.	ABS	2023-24	35	30	20.00	12.00	5.00	37.00	105.71	124.37	DOUBLING OF TAL - RJO BRIDGE IS UNDER PROGRESS .
										2028-29	35	30	22.08	13.25	5.52	40.85	116.72	137.31	
20	RAJENDRAPUL-RAMPUR DUMRA	E	N	N	BG	7	SL	ELEC.	ABS	2023-24	35	30	26.00	12.00	5.00	43.00	122.86	144.54	NIL
										2028-29	35	30	28.71	13.25	5.52	47.48	135.64	159.58	
21	RAJGIR-TILAIYA	E	N	N	BG	46	SL	ELEC.	ABS	2023-24	32	27	3.00	20.00	1.00	24.00	75.00	88.24	NIL
										2028-29	32	27	3.31	22.08	1.10	26.50	82.81	97.42	
22	PATLIPUTRA-PHULWARISHARIFF	E	N	1	BG	6	SL	ELEC.	ABS	2023-24	20	17	10.00	4.00	1.00	15.00	75.00	88.24	02 NOS. OF STABLING LINE AT PPTA IS UNDER PROGRESS.
										2028-29	20	17	11.04	4.42	1.10	16.56	82.81	97.42	
23	PATLIPUTRA-DANAPUR	E	N	1	BG	6	SL	ELEC.	ABS	2023-24	30	26	22.00	4.00	2.00	28.00	93.33	109.80	NIL
										2028-29	30	26	24.29	4.42	2.21	30.91	103.05	121.23	
24	DANIYAWAN-BIHARSHARIFF	E	N	N	BG	38	SL	ELEC.	ABS	2023-24	15	13	1.00	2.00	1.00	4.00	26.67	31.37	NIL
										2028-29	15	13	1.10	2.21	1.10	4.42	29.47	34.67	
25	BANDHUA-PAIMAR	E	N	N	BG	11.76	SL	ELEC.	ABS	2023-24	26	22	0.00	24.00	0.00	24.00	92.31	108.60	NIL
										2028-29	26	22	0.00	26.50	0.00	26.50	101.92	119.90	
26	KARNAUTI-BAKHTIYARPUR LINK	E	N	N	BG	3.7	SL	ELEC.	ABS	2023-24	30	26	0.00	24.00	1.00	25.00	83.33	98.04	NIL
										2028-29	30	26	0.00	26.50	1.10	27.60	92.01	108.24	
27	SHEKHPURA-SARSAJAMALPUR	E	N	N	BG	11.7	SL	DSL.	ABS	2023-24	10	9	0.00	0.00	0.00	0.00	0.00	0.00	NIL
										2028-29	10	9	0.00	0.00	0.00	0.00	0.00	0.00	
28	TILAYA-KHERIOUNDH	E	N	N	BG	24.5	SL	DSL.	ABS	2023-24	10	9	0.00	0.00	0.00	0.00	0.00	0.00	NIL
										2028-29	10	9	0.00	0.00	0.00	0.00	0.00	0.00	
29	ISLAMPUR-NATESAR	E	N	N	BG	21	SL	ELEC.	ABS	2023-24	10	9	1.00	2.00	1.00	4.00	40.00	47.06	NIL
										2028-29	10	9	1.10	2.21	1.10	4.42	44.16	51.96	
30	PAHLEGAGHAT-PATLIPUTRA	E	N	N	BG	11.46	TSL	ELEC.	ABS	2023-24	42	36	17.00	6.00	1.00	24.00	57.14	67.23	NIL
										2028-29	42	36	18.77	6.62	1.10	26.50	63.09	74.22	

LINE CAPACITY STATEMENT OF SONPUR DIVISION (FY:2023-24)

SL	SECTION	GROUP ROUTE	HDN ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/ QL/QSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY.		WORKS IN PROGRESS
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
1	CHHAPRA GRAMIN-SONPUR	'D' SPL.	4	N	BG	48.48	DL	ELC.	ABS	2023-24	54	45	33.00	15.00	3.00	51.00	94.44	113.33	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	54	45	36.30	16.50	3.30	56.10	103.89	124.67	
2	PARMANANDPUR-PAHLEZAGHAT	'E'	N	1	BG	5.11	SL	ELC.	ABS	2023-24	28	23	3.00	2.50	0.50	6.00	21.43	26.09	NIL
										2028-29	28	23	3.30	2.75	0.55	6.60	23.57	28.70	
3	PAHLEZAGHAT-SONPUR	'E'	N	1	BG	3.81	SL	ELC.	ABS	2023-24	30	25	19.0	3.0	1.0	23.00	76.67	92.00	NIL
										2028-29	30	25	20.9	3.3	1.1	25.30	84.33	101.20	
4	SONPUR-HAJIPUR	'D' SPL.	4	N	BG	5.58	DL	ELC.	ABS	2023-24	54	45	50	17.0	3.0	70.00	129.63	155.56	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	54	45	55	18.7	3.3	77.00	142.59	171.11	
5	HAJIPUR-MUZAFFARPUR	'D' SPL.	4	5	BG	53.78	DL	ELC.	ABS	2023-24	51	43	34	7.0	2.0	43.00	84.31	100.00	NIL
										2028-29	51	43	37.4	7.7	2.2	47.30	92.75	110.00	
6	MUZAFFARPUR-SAMASTIPUR	'D' SPL.	4	5	BG	51.76	DL	ELC.	ABS	2023-24	52	43	33.0	16.0	2.5	51.50	99.04	119.77	NIL
										2028-29	52	43	36.3	17.6	2.75	56.65	108.94	131.74	
7	SAMASTIPUR-BACHHWARA	'D' SPL.	4	5	BG	34.45	DL	ELC.	ABS	2023-24	52	43	29.00	13.50	2.50	45.00	86.54	104.65	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	52	43	31.90	14.85	2.75	49.50	95.19	115.12	
8	BACHHWARA-BARAUNI	'D' SPL.	4	N	BG	16.52	DL	ELC.	ABS	2023-24	54	45	44.0	21.5	3.5	69.00	127.78	153.33	3RD & 4TH LINE SANCTIONED.
										2028-29	54	45	48.4	23.65	3.85	75.90	140.56	168.67	
9	BARAUNI-DINKAR GRAM SIMARIA	'E'	N	N	BG	6.26	TSL	ELC.	ABS	2023-24	46	38	23.0	18.0	2.0	43.00	93.48	113.16	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	46	38	25.3	19.8	2.2	47.30	102.83	124.47	
10	BARAUNI-KHAGARIA	'D' SPL.	4	N	BG	55.46	DL	ELC.	ABS	2023-24	51	43	29.00	22.00	2.50	53.50	104.90	124.42	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	51	43	31.90	24.20	2.75	58.85	115.39	136.86	
11	KHAGARIA-MANSI	'D' SPL.	4	N	BG	8.74	DL	ELC.	ABS	2023-24	52	43	37.00	19.00	3.00	59.00	113.46	137.21	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	52	43	40.70	20.90	3.30	64.90	124.81	150.93	
12	MANSI-KOSHI BLOCK 'HUT'	'D' SPL.	4	N	BG	73.18	DL	ELC.	ABS	2023-24	51	43	22.00	16.00	2.00	40.00	78.43	93.02	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	51	43	24.20	17.60	2.20	44.00	86.27	102.33	

SL	SECTION	GROUP ROUTE	HDN ROUTE		GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/ QL/QSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY.		WORKS IN PROGRESS
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
13	SAHEBPUR KAMAL- SABDALPUR	'E'	N	N	BG	5.45	SL	ELC.	ABS	2023-24	30	25	4.00	7.50	1.50	13.00	43.33	52.00	NIL
										2028-29	30	25	4.40	8.25	1.65	14.30	47.67	57.20	
14	SABDALPUR- UMESHNAGAR	'E'	N	N	BG	4.53	SL	ELC.	ABS	2023-24	30	25	4.00	5.50	1.00	10.50	35.00	42.00	NIL
										2028-29	30	25	4.40	6.05	1.10	11.55	38.50	46.20	
15	KOSHI BLOCK'HUT'- KURSELA	'D' SPL.	4	N	BG	2.64	TSL	ELC.	ABS	2023-24	50	42	22.00	16.00	2.00	40.00	80.00	95.24	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	50	42	24.20	17.60	2.20	44.00	88.00	104.76	
16	KURSELA-KATIHAR	'D' SPL.	4	N	BG	39.18	DL	ELC.	ABS	2023-24	49	41	22.00	16.00	2.00	40.00	81.63	97.56	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	49	41	24.20	17.60	2.20	44.00	89.80	107.32	
17	BACHHWARA- HAJIPUR	'D' SPL	N	N	BG	71.31	DL	ELC.	ABS	2023-24	46	38	15.00	14.00	2.00	31.00	67.39	81.58	AUTOMATIC SIGNALLING WORK SANCTIONED.
										2028-29	46	38	16.50	15.40	2.20	34.10	74.13	89.74	
18	GHOSWAR- VAISHALI	E	N	N	BG	29.65	SL	ELC.	ABS	2023-24	20	17	1.00	1.00	0.00	2.00	10.00	11.76	WORK IN PROGRESS BETWEEN VAISHALI-SAGAULI.
										2028-29	20	17	1.10	1.10	0.00	2.20	11.00	12.94	

LINE CAPACITY STATEMENT OF SAMASTIPUR DIVISION (FY:2023-24)

S. NO.	SECTION	GROUP ROUTE	HBN ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TS/ DL/TL/ QL/OSL	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY.		WORKS IN PROGRESS.
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
1	VALMIKI NAGAR ROAD - NARKATIAGANJ	D	N	5	BG	50.99	SL	ELEC.	ABS	2023-24	24.0	20.0	11.85	9.00	1.00	21.85	91.04	109.25	TRACK DOUBLING UNDER PROCESS.
										2028-29	36.0	31.0	13.04	9.90	1.25	24.19	67.19	78.03	
2	NARKATIAGANJ - SAGAULI	D	N	5	BG	58.54	SL	ELEC.	ABS	2023-24	23.0	19.0	11.57	7.42	1.00	19.99	86.91	105.21	
										2028-29	36.0	31.0	12.73	8.16	1.10	21.99	61.08	70.94	
3	SAGAULI - MUZAFFARPUR	D	N	5	BG	100.6	SL	ELEC.	ABS	2023-24	24.0	20.0	13.14	7.68	1.50	22.32	93.00	111.60	
										2028-29	36.0	31.0	14.45	8.45	1.65	24.55	68.19	79.19	
4	SAGAULI - RAXAUL	D	N	N	BG	29.19	SL	ELEC.	ABS	2023-24	18.0	15.0	7.85	3.87	1.00	12.72	70.67	84.80	NIL
										2028-29	18.0	15.0	8.71	4.26	1.10	14.07	78.17	93.80	
5	SAMASTIPUR - DARBHANGA	D	N	5	BG	37.42	SL	ELEC.	ABS	2023-24	38.0	32.0	25.57	5.00	5.00	35.57	93.61	111.16	TRACK DOUBLING UNDER PROGRESS.
										2028-29	54.0	46.0	28.13	5.50	5.50	39.13	72.46	85.07	
6	DARBHANGA - SAKARI	D	N	5	BG	19.31	SL	ELEC.	ABS	2023-24	28.0	24.0	23.28	2.49	2.50	28.27	100.96	117.79	NIL
										2028-29	28.0	24.0	25.70	2.75	2.76	31.21	111.46	130.04	
7	SAKARI - JAYNAGAR	D	N	5	BG	48.69	SL	ELEC.	ABS	2023-24	25.0	21.0	16.00	0.91	2.50	19.41	77.64	92.43	NIL
										2028-29	25.0	21.0	17.67	1.00	2.76	21.43	85.72	102.05	
8	SAMASTIPUR - KHAGARIA	D	N	5	BG	85.88	SL	ELEC.	ABS	2023-24	22.0	19.0	11.71	3.00	0.50	15.21	69.14	80.05	NIL
										2028-29	22.0	19.0	12.93	3.31	0.50	16.74	76.09	88.11	
9	MANSI - SAHARSA	D	N	5	BG	43.13	SL	ELEC.	ABS	2023-24	25.0	21.0	16.28	4.25	2.00	22.53	90.12	107.29	NIL
										2028-29	25.0	21.0	17.97	4.69	2.21	24.87	99.48	118.43	
10	LAUKAHA BAZAR - JHANJHARPUR	E	N	N	BG	43.00	SL	DSL.	ABS	2023-24	5.0	4.0	0.00	0.49	0.025	0.52	10.30	12.88	NIL
										2028-29	5.0	4.0	0.00	0.54	0.03	0.57	11.40	14.25	
11	DARBHANGA - SITAMARHI	D	N	N	BG	68.01	SL	ELEC.	ABS	2023-24	21.0	18.0	8.00	2.79	2.50	13.29	63.29	73.83	NIL
										2028-29	21.0	18.0	8.83	3.08	2.76	14.67	69.86	81.50	
12	SITAMARHI - RAXUAL	D	N	5	BG	86.04	SL	ELEC.	ABS	2023-24	21.0	18.0	8.71	7.50	2.00	18.21	86.71	101.17	NIL
										2028-29	21.0	18.0	9.62	8.28	2.21	20.11	95.76	111.72	
13	SAHARSA - PURNEA COURT	E	N	N	BG	98.57	SL	ELEC.	ABS	2023-24	17.0	15.0	8.28	2.50	0.50	11.28	66.35	75.20	NIL
										2028-29	17.0	15.0	9.14	2.76	0.55	12.45	73.24	83.00	
14	SAHARSA - SARAIGARH	E	N	N	BG	51.72	SL	DSL.	ABS	2023-24	17.0	15.0	6.00	0.23	0.50	6.73	39.59	44.87	NIL
										2028-29	17.0	15.0	6.62	0.25	0.55	7.42	43.65	49.47	
15	BANMANKHI - BIHARIGANJ	E	N	N	BG	27.52	SL	ELEC.	ABS	2023-24	17.0	15.0	2.00	0.34	0.25	2.59	15.24	17.27	NIL
										2028-29	17.0	15.0	2.21	0.38	0.28	2.87	16.88	19.13	

S. NO.	SECTION	GROUP ROUTE	EDN ROUTE	HUN ROUTE	GAUGE	LENGTH (KMS.)	SL/TSL/DL/TL/ QI/QSI	TRACTION	SYSTEM OF WORKING	YEAR	CHARTED LINE CAPACITY EACH WAY.		AVERAGE NOS. OF TRAIN SERVICES EACH WAY.				%AGE UTILISATION OF CHARTED CAPACITY.		WORKS IN PROGRESS.
											W/O MB	WITH MB	PASSENGER	GOODS	OTHERS	TOTAL	W/O MB	WITH MB	
16	SAKARI-BIRaul-HARNAGAR	E	N	N	BG	35.05	SL	DSL.	OTOS	2023-24	5.0	4.0	2.00	0.15	0.5	2.65	53.00	66.25	NIL
										2028-29	5.0	4.0	2.21	0.17	0.55	2.93	58.60	73.25	
17	SITAMARHI - MUZAFFARPUR	D	N	N	BG	64.52	SL	ELEC.	ABS	2023-24	15.0	13.0	4.71	4.51	0.50	9.72	64.80	74.77	NIL
										2028-29	15.0	13.0	5.20	4.98	0.55	10.73	71.53	82.54	
18	NARKATIAGANJ - RAXAUL	E	N	N	BG	40.64	SL	ELEC.	ABS	2023-24	19.0	16.0	6.85	3.52	1.50	11.87	62.47	74.19	NIL
										2028-29	19.0	16.0	7.56	3.89	1.66	13.11	69.00	81.94	
19	SAKARI-JHANJHAPUR	E	N	N	BG	19.32	SL	ELEC.	ABS	2023-24	28.0	24.0	5.28	0.52	0.25	6.05	21.61	25.21	NIL
										2028-29	28.0	24.0	5.83	0.57	0.28	6.68	23.86	27.83	
20	JHANJHAPUR-NIRMALI-SARAIGARH	E	N	N	BG	50.33	SL	DSL.	ABS	2023-24	17.0	15.0	5.28	0.52	0.125	5.93	34.85	39.50	ELECTRIFICATION OF NMA-SRGR UNDER PROGRESS.
										2028-29	17.0	15.0	5.83	0.57	0.14	6.54	38.47	43.60	
21	SARAIGARH-FORBESGANJ	E	N	N	BG	59.02	SL	DSL.	ABS	2023-24	15.0	13.0	4.28	0.14	0.025	4.45	29.63	34.19	ELECTRIFICATION UNDER PROGRESS.
										2028-29	15.0	13.0	4.73	0.15	0.03	4.91	32.73	37.77	
22	NARKATIAGANJ - GAUNHA	E	N	N	BG	22.00	SL	DSL.	SECTION TO BE OPENED	2023-24	5.0	4.0	1.00	0.00	0.00	1.00	20.00	25.00	NIL
										2028-29	5.0	4.0	1.10	0.00	0.00	1.10	22.00	27.50	