PANEL DETAIL
MAIN SIGNAL BUTTONS:- 1,2,3,4,5,6,7,8,9.
CALLING-ON SIGNAL BUTTONS:-C-1, C-8.
POINTS BUTTONS:- 51 & 52.
CRANK HANDLE BUTTONS:-CH1,CH2.
GATE CONTROL BUTTON :- G-31

NOTE :-
1. ABSOLUTE BLOCK SYSTEM OF WORKING WITH NALANDA & BIHAR SHARIF.
2. ~~SINGLE LINE NEALS TYPE TOKEN INSTRUMENT WORKING WITH NALANDA & BIHAR SHARIF LOCATED AT PANEL CABIN.~~
3. CONTROL TELEPHONE PROVIDED AT PANEL CABIN & LC GATE NO. 41 SPL', 45'C' & 46'C'
4. MAGNETO TELEPHONE PROVIDED AT PANEL CABIN.
5. ANGLE OF X-INGS OF ALL POINTS ARE 1 IN 12 OTHERWISE INDICATED
6. LED LAMPS TO BE USED
7. ~~BLOCK PROVING AXLE COUNTER PROVIDED BETWEEN PAWAPURI ROAD - BIHARSHARIF STATION AND PAWAPURI ROAD - NALANDA STATION & INTERLOCKED WITH BLOCK INSTRUMENT.~~
8. UFSBI BLOCK PANEL WITH HASSDAC WORKING BETWEEN PAWAPURI - NALANDA
9. UFSBI BLOCK PANEL WITH HASSDAC WORKING BETWEEN PAWAPURI - BIHARSHARIF
10. ELECTRICAL LIFTING BARRIER PROVIDED AT LC NO: 41 SPL'
11. ROAD SIGNAL SHALL DISPLAY RED ASPECT AT LC NO: 41 SPL' WHEN SLIDING BOOM IS USED TO CLOSED THE ROAD TRAFFIC.
12. SLIDING BOOM PROVIDED AT LC GATE NO: 41 SPL'

SPECIAL INSTRUCTIONS/APPROVED SPECIAL INSTRUCTIONS

SL.NO	INSTRUCTIONS	ISSUED BY	AUTHORITY	DATE	REMARKS
1	IN TERMS OF PARA 3.40(1) (b) OF G.R. INCASE OF RECEPTION OF TRAINS ADEQUATE DISTANCE HAS BEEN RECKONED FROM NORMAL PLACE OF STOPPING i.e.FROM- UP & DN. STARTER SIGNAL NO.5 & 6 FOR COMMON LOOP LINE ~~WITH POINT 52 N 51N RESPECT~~ -IVELY.				

ALT.	DESCRIPTION	REFERENCE	CHECKED					APPVD.	COUNTER SIGNED	CRS'S SANCN. NO.&DT.	COMP.
			SSE/DRG	SE/SIG	ASTE	SSTE	DY.CSTE/ECR	f CSTE/ECR	f COM/ECR		
I	COMPLIANCE OF CRS OBSERVATION, BPAC PROVIDED BETWEEN PAWAPURI ROAD-BIHAR SHARIF & PAWAPURI ROAD -NALANDA WITH RESPECT-IVE BLOCK INSTRUMENT.	(i) VIDE SR.DSTE/DNR /L.NO- SG/CRS/DNR DATED- 19-12-13 (ii) CRS/EASTERN CIRCLE/KKK'S L.NO -3/1/C/2/VIII/13/332/H, DATED- 03.10.13.					12.2.14	24.2.14	20.2.14		
II	PROVISION OF UFSBI BLOCK PANEL WITH HASSDAC WORKING BETWEEN- a) PAWAPURI – NALANDA b) PAWAPURI – BIHARSHARIF	DY.CSTE/W/DNR, L.NO:- DY.CSTE/W /DNR/UFSBI/HQ. DT- 03/05/18	JE/D	SSE/S	ASTE/D&D	SSTE/D&D	DY.CSTE/W&D	CSTE/PLG	f COM/ECR		
III	MANNING & PROVISION OF TELEPHONE LC GATE NO- 45 'C' ATKM-37/05-06 BETWEEN POE-NLD ii) ASPECT CONTROL CHART CORRECTED	CE' DRG NO- Y- 62- 2005 ALT-I 2-D-87-2018	JE/D	SSE/S	ASTE/D&D	SSTE/D&D	DY.CSTE/W&D	(S.KUMAR) CSTE/PLG	f COM/ECR		
IV	PROVISION OF MOTOR OPERATED ELECTRICAL LIFTING BARRIER AT LC GATE NO. 41 'SPL'.	Sr. DSTE(co-ord)/ DNR, L.NO. SG/ DRG/DNR. DT. 18.01.2018	JE/D	SSE/S	ASTE/D&D	SSTE/D&D	DY. CSTE/W&D	(RISHI GUPTA) CSTE/PLG/HJP	f COM/ECR/HJP		
V	COMPLETION DRAWING MADE FOR ALT-II(b) (NO CHANGE)	DY.CSTE/W/DNR, L.NO: SG/WORKS/ DNR/HQ. DT: 04/01/2019	JE/D	SSE/S	ASTE/D&D	SSTE/D&D	DY.CSTE/W&D	(RISHI GUPTA) CSTE/PLG/HJP			12/11/2018
VI	PROVISION OF INTERLOCKED SLIDING BOOM IN ADDITION TO LIFTING BARRIER AT LC GATE NO: 41 'SPL'	SR.DSTE/DNR L.NO: SG/DRG/DNR DT: 23.05.2022	SSE/D	SSE/S	ASTE/D&D	ASTE/PLG	DY. CSTE/PLG	(RISHI GUPTA) CSTE/PLG/HJP	f COM/HJP		

AUTHORITY OF WORK :- L.B. No. 23 OF 2007-08

E.C. RAILWAY
पू.म. रेल
DANAPUR DIVISION
दानापुर मंडल

APPROVED	COUNTER SIGNED	C H E C K E D					DRAWN.
13/5/08	13/5/08	7/5/08	7/5/08	09.05.08		8/02/08	18.02.08
(S.K.BISWAS) CSTE/PLG. f CSTE/E.C.R./HJP	(S.K NAYAK)CTPM f COM/ECR/HJP	DY.CSTE/W/DESIGN/HJP	S.S.T.E./D&D/HJP	A.S.T.E/D&D/HJP	S.S.E./DRG/HJP	S.E./SIG/HJP	JE-II/DRG

C.R.S. SANCTION No.
DATE:-

SCALE
LONGITUDINAL:- 1cm = 10m.
TRANSVERSE :- 1cm = 5m.

TO SUIT C.E.'S DRG. NO. Y - 62-2005

CENTRAL-PANEL
SIGNAL INTERLOKING PLAN
(MACLS. STD-III CLASS-B.)

पावापुरी रोड
PAWAPURI ROAD

SIP No.
ECR/SIP/DNR/445/2007

PAWAPURI - 210 - KYAN