STATUS OF AWARDED CONTRACTUAL WORKS OF S & T DEPARTMENT COSTING MORE THAN 01 Crore (Dtd.10.12.2025)

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion.	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 &3	4	5	6	7	8	9	10	11	12	13
1	S&T/DHN	Comprehensive Annual Maintenance Contract of Data Loggers With FAS, FEP & COA server, Make- M/s Efftronics System Pvt.Ltd in Dhanbad Division for three years.	238.62	253.26	LOA No. SG-664-13-SIG-2020-21 / 00083070029804 Dated: 18/12/2020	M/s EFFTRONICS SYSTEMS PRIVATE LIMITEDVIJAYAWADA 40-15-9, GOLI TOWERS Brundavan Colony VIJAYAWADA- 520010	18.12.2020	17.12.2023 18.06.2024	100%	Concerned Section officers	Work Completed. 2nd variation sanctioned. Final bill under process.
2	S&T/DHN	Patratu -- Garhwa Road-- Provision of 3 IBP in CIC	364.57	372.51	LOA No. SG-664-14-Sig-2020-21 / 00872020029723 Dated: 17/12/2020	M/s DKC PROJECTS PRIVATE LIMITEDKOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7, 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700001	17.12.2020	16.06.2021 16.04.2022 31.12.2022 30.09.2023 30.06.2025	100%	DSTE/DHN, DSTE/BRKA, & ASTE/DTO	Work Completed. 2nd variation sanctioned. Revision of etimate under process.
3	S&T/DHN	S&T work in connection with various sanctioned Limited Height Sub-way in lieu of Manned level crossing Gates for year 20-21.	104.97	100.04	LOA No. SG-664-20-Sig-2020-21 / 10181700036415 Dated: 03/06/2021	M/s R. K. CONSTRUCTION-NAGPUR SHOP NO 58 NIT COMPLEX SANTRA MARKET NAGPUR- 440018	03.06.2021	03.12.2021 03.06.2022 03.11.2022 03.04.2023 31.12.2023 30.06.2025	85%	Concerned Section officers	Work in progress.
4	S&T/DHN	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s G.G.Tronics Make)in Dhanbad Division of three years.	706.19	735.2	LOA No. SG-664-01-SIG-2021-22 / 01284430041445 Dated: 09/09/2021	M/s G G TRONICS INDIA PRIVATE LIMITED-BANGALORE. Plot No 10 3rd Phase 6th Main Peenya Industrial Area Bangalore 560058	09.09.2021 09.02.2025	09.09.2024	100%	Concerned Section officers	Work Completed. Final bill not yet
5	S&T/DHN	S&T works related with Utility Shifting (BNF - GMO SECTION) infringing DFCCIL alignment(Signaling related) in Dhanbad Division.	1779.96	1730.11	LOA No. DHANBAD DIVISION-S AND T / SG-664-12-Sig-2021-22/00903060049037 Dated: 01/02/2022	M/s BABA PROJECTS PRIVATE LIMITED-RANCHI 2K-74, Bariatu Housing Colony, Ranchi Ranchi- 834009	01.02.2022	31.01.2023 31.03.2024 01.12.2025	80%	ASTE/GMO & KQR	Work in progress.
6	S&T/DHN	MHDA: Yard remodeling of Mahdeiya yard for provision of twoadditional loop lines, wharf & shunting necks.	138.16	129.36	Loa No. DHANBAD DIVISION-S AND T / SG-664-01-Sig-2022-23 / 00872020059520 Dated: 04/08/2022	M/s DKC PROJECTS PRIVATE LIMITED-KOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700001	05.08.2022	04.02.2023 30.04.2023 31.10.2025 (Applied)	40%	ASTE/ CPU	Work in progress.
7	S&T/DHN	Comprehensive Annual Maintenance contract for Amara Raja Make IPS in Dhanbad Division for three years.	596.94	606.74	LOA No. DHANBAD DIVISION-S AND T / SG-664-07-Sig-2022-23 / 00887000058065 Dated: 14/07/2022	M/s AMARARAJA POWER SYSTEMS LIMITED-TIRUPATHI RENIGUNTA - CUDDAPA ROAD KARAKAMBADI TIRUPATHI- 517520	15.07.2022	13.07.2025	90%	Concerned Section officers	Work in progress.
8	S&T/DHN	KTH:- Yard remodeling of KTH along with removal of DDS and conversion of single line working into double line.	762.29	815.00	LOA No. DHANBAD DIVISION-S AND T / SG-664-08-Sig-2022-23 / 00829980065774 Dated: 15/11/2022	M/s DURGA SIGNAL INFRA PRIVATE LIMITEDKOLKATA JABAKUSUM HOUSE, 3RD FLOOR, ROOM-1 34, CHITTARANJAN AVENUE KOLKATA- 700012	15.11.2022	15.08.2023 15.02.2024 15.09.2025	35%	ASTE/DHN	Work in progress.
9	S&T/DHN	S&T work in connection with various construction of 5 Nos. of sub-wayin lieu of LC Nos.-12/C/T at Km. 311/25-27, 13/C/E at Km. 314/9-11,16/C/E at Km. 322/7-9, 17/C/T at Km. 327/29-31/1 & 19/C/E at Km.336/31-337/1 & 6 Nos. of sub-way in lieu of LC Nos.- 4/C/E at Km.277/22-24, 5/C/T at Km. 278/18-20, 6/C/T at Km. 281/4-6, 7/C/E at Km.283/16-18, 10A/C/E at Km. 306/11-13 & 11/C/T at Km. 309/19-21 inDFC route/New Delhi-Howrah Rajdhani Route in GC section of Dhanbad Division."	235.83	218.14	LOA No: DHANBAD DIVISION-S AND T / SG-664-10-Sig-2022-23 / 00913420063484 Dated: 11/10/2022	M/s B ARUP AND CO-KOLKATA 97 BANGUR AVENUE BLOCK A KOLKATA- 700055	11.10.2022	11.04.2023 31.03.2024 30.06.2025 31.12.2025 (Applied)	80%	Concerned Section officers	Work in progress.

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion .	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 &3	4	5	6	7	8	9	10	11	12	13
10	S&T/DHN	Signal and Telecom related work in connection with various Construction of 6 Nos. of sub-way in lieu of LC Nos.- 22/C/E at Km. 349/21-23, 23/C/T at Km. 354/13-15, 24/C/T at Km. 355/13-15, 25/C/T at Km. 360/17-19, 26/C/T at Km. 365/15-17 & 28/C/E at Km. 372/19-21 & 6 Nos. of sub-way in lieu of LC Nos.- 29/C/T at Km. 375/23-25, 30/C/E at Km. 378/12-14, 31/C/E at Km. 382/7-9, 32/C/T at Km. 384/31-385/1, 33/C/E at Km. 387/23-25 & 35/C/2T at Km. 402/25-27 in DFC route / New Delhi - Howrah Rajdhani Route in GC section of Dhanbad Division."	278.28	269.72	LOA No: DHANBAD DIVISION-S AND T / SG-664-12-Sig-2022-23 / 00961000064147 Dated: 20/10/2022	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	20.10.2022	20.04.2023 31.10.2023 30.06.2024	60%	Concerned Section officers	Work in progress
11	S&T/DHN	Signal and Telecom related work for "Pradhankhanta-Manpur -LHS/Subways in lieu of level crossings (4 No.s) (LC Nos.- 36/C/2T at Km.404/27-29, 37/B/T at Km. 426/3-5, 38/B/E at Km. 434/9-11 & 39/A/T atKm. 437/21-23) in DFC route/new delhi-howrah rajdhani route in GCsection of Dhanbad division	131.15	137.59	LOA No. DHANBAD DIVISION-S AND T / SG-664-13-Sig-2022-23 / 00961000064930 Dated: 02/11/2022	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826002	02.11.2022	02.05.2023 31.10.2023 30.06.2024	60%	Concerned Section officers	Work in progress
12	S&T/DHN	Comprehensive Annual maintenance Contract of Electronic Interlocking (EI) of Kyosan make in Dhanbad Division for three years.	526.91	628.67	LOA No. DHANBAD DIVISION-S AND T / SG-664-19-Sig-2022-23 /00828980086177 Dated: 05.09.2023	M/s TVM SIGNALLING AND TRANSPORTATION SYSTEMS PRIVATE LIMITED-BANEGALORE -560078	05.09.2023	05.09.2026	60%	Concerned Section officers	Work in progress
13	S&T/DHN	Signaling Work for Double distant and Motor Points in connectionwith Up gradation of feeder routes to DFC in Dhanbad Division.	1407.34	1299.40	LOA No. DHANBAD DIVISION-S AND T / SG-664-06-Sig-2023-24 /00872020094767 Dated:04/01/2024	M/s DKC PROJECTS PRIVATE LIMITED-KOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700001	04.01.2024	04.01.2025 04.10.2025	30%	Concerned Section officers	Work in progress
14	S&T/DHN	PROVISION OF four IBP BETWEEN KQR-HZBN-ARGD.(I) Barhi- Padma 12.5 km (ii) Katkamsandi- kansar nawada 17.00 km (iii) Bes- Charhi 17.40 and (iv)Charhi- Kuju 15.2 km, PROVISION OF TWO IBP BETWEEN KQR-HZBN (i) Pipradih- Barhi 14.5 km (ii) Khurgada- Katkamsandi 13.5 km, Obra Dam Shaktinagar PROVISION OF THREE IBP BETWEEN OBRA- SKTN (i) MCQ-KRLR 8.13 KM (ii) KRLR-ANPR 11.06 KM (iii) KRSL-SKTN 10.71 KM.	1844.78	2175.33	LOA No. DHANBAD DIVISION-S AND T / SG-664-05-Sig-2023-24 / 00919660101352 Dated: 19/04/2024	M/s MARUTI ENTERPRISES-KOLKATA. 4A POLLOCK STREET SWAIKA CENTRE KOLKATA.- 700001	19.04.2024	19.10.2024 30.11.2025	40%	Concerned Section officers	Work in progress
15	S&T/DHN	Utility shifting & Yard Remodeling work at PTRU under Deposit Terms of PUVNL (RDPMS related work)	302.87	344.97	LOA No. DHANBAD DIVISION-S AND T / SG-664-09-Sig-2023-24 / 00919660092310 Dated: 04.12.2023	M/s MARUTI ENTERPRISES, 4A POLLOCK STREET SWAIKA CENTRE, KOLKATA., West Bengal-700001	04.12.2023	04.12.2024	40%	ASTE/BRKA	Work in progress
16	S&T/DHN	Comprehensive Annual Maintenance Contract of UFSBI - Deltron Make in Dhanbad Division for the three years.	184.34	206.48	LOA No. DHANBAD DIVISION-S AND T / SG-664-10-Sig-2023-24 /00884300091765 Dated:25.11.2023	M/s DELTRON EQUIPMENT AND SYSTEMS PRIVATE LIMITED, 26 Convent Road Near Moulali, Kolkata, West Bengal-700014	25.11.2023	25.11.2026	58%	Concerned Section officers	Work in progress
17	S&T/DHN	Comprehensive Annual Maintenance Contract (CAMC) of M/s Statcon Make Integrated Power Supply (IPS) system in Dhanbad Division for three years.	114.97	121.86	LOA No. DHANBAD DIVISION-S AND T / SG-664-12-Sig-2023-24 / 00997110097743 Dated: 16/02/2024	M/s STATCON ELECTRONICS INDIA LIMITED-NOIDA. A-34, Sector-59 Noida NOIDA.- 201301	16.02.2024	16.02.2027	40%	Concerned Section officers	Work in progress
18	S&T/DHN	Dhanbad Div.-CS+CMSC - 34 sets, TWS+WCMSC - 24 sets, CS - 6 sets, FS+CS+CMSC - 3 sets, TTR(TSR) - 176 sets, SEJs - 31 Nos. & Glued Joints - 222 sets	111.56	109.87	LOA No. DHANBAD DIVISION-S AND T / SG-664-15-Sig-2023-24 / 01292730098654 Dated: 29/02/2024	M/s DIGITAL ENGINEERING-DHANBAD tetulmari sijua dhanbad dhanbad- 828121	29.02.2024	28.02.2025 30.08.2025	70%	Concerned Section officers	Work in progress
19	S&T/DHN	Replacement of shunt signal from CLS Lamp to LED at Dhanbad Station.	91.53	109.65	Letter No: DHANBAD DIVISION-S AND T / SG-664-20-Sig-2023-24 / 00944320103438 Dated: 17/05/2024	M/s SHRINATH CONSTRUCTION-MUMBAI 1307, 13TH FLOOR, HUBTOWN SOLARIS, N.S.PHADKE ROAD, NEAR FLYOVER BRIDGE ANDHERI EAST MUMBAI- 400069	17.05.2024	17.11.2024 31.07.2025	80%	DSTE/DHN	Work in progress

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion .	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 &3	4	5	6	7	8	9	10	11	12	13
20	S&T/DHN	Provision of Multi Section Digital Axle Counter (MSDAC) in Mahadiya (MHDA) Yard under Dhanbad Division.	178.77	159.53	LOA No. DHANBAD DIVISION-S AND T / SG-664-16-Sig-2023-24 / 00909510103624 Dated: 21/05/2024	M/s CENTRAL ELECTRONICS LIMITED-GHAZIABAD. Industrial Area Site -4 Sahibabad Ghaziabad.- 201010	21.05.2024	21.11.2024 20.05.2025 Applied DOC upto 20.11.2025	20%	DSTE/CPU	Work in progress
21	S&T/DHN	Comprehensive Annual Maintenance Contract of UFSBI (Webfil Make) in Dhanbad Division for three years.	302.03	324.99	LOA No. DHANBAD DIVISION-S AND T / SG-664-01-Sig-2024-25 / 00955460106179 Dated: 26/06/2024	M/s TIRUPATI MARKETING AND SERVICES-KOLKKATA. 71, MANDAL STREET GROUND FLOOR KOLKKATA.- 700006	26.06.2024	26.06.2027	33%	Concerned Section officers	Work in progress
22	S&T/DHN	Signaling work in connection with various sanctioned Engineering works for CTR, TTR(TWS+WCMSC), TRR, TSR, in Dhanbad Division under Engg. Main Estimate No. 18, 09, 21, 12, 14, 11 and 13 /TR/DHN of 2023-24 and Signaling Sub Estt. No. 47, 34, 31, 33, 37, 38 and 36/S&T/DHN of 2023-2024.	173.55	192.95	LOA No. DHANBAD DIVISION-S AND T / SG-664-02-Sig-2024-25 / 00961000107402 Dated: 09/07/2024	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	09.07.2024	09.07.2025	70%	Concerned Section officers	Work in progress
23	S&T/DHN	Comprehensive Annual Maintenance Contract of Data Loggers With FE, COA, SPAU, SSI Protocol conveter, LFD & server, Make- M/s Efftronics System Pvt. Ltd in Dhanbad Division for three years.	551.45	652.28	LOA No. DHANBAD DIVISION-S AND T / SG-664-03-Sig-2024-25 / 00961000107102 Dated: 05/07/2024	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	05.07.2024	05.07.2027	27%	Concerned Section officers	Work in progress
24	S&T/DHN	Provision of Self restoring/Auto change over fuse alarm system in balance stations of GC & CIC section of Dhanbad Division.	331.67	303.71	LOAr No. DHANBAD DIVISION-S AND T / SG-664-06-Sig-2024-25 / 00913420107857 Dated: 15/07/2024	M/s B ARUP AND CO-KOLKATA 97 BANGUR AVENUE BLOCK A KOLKATA- 700055	15.07.2024	15.01.2025 31.07.2025	40%	Concerned Section officers	Work in progress
25	S&T/DHN	Provision of Automatic Fire Suppression System for signaling installation at Central Relay Room with two Object Controller (OC) at Patratu Station.	132.77	141.99	LOA No. DHANBAD DIVISION-S AND T / SG-664-07-Sig-2024-25 / 01052900112869 Dated: 14/09/2024	M/s CEASEFIRE INDUSTRIES PRIVATE LIMITED-NEW DELHI B1/H1 Mohan Cooperative Industrial Estate Mathura Road New Delhi- 110044	14.09.2024	14.03.2025 25.09.2025	15%	ASTE/BRKA	Work in progress
26	S&T/DHN	Comprehensive Annual Maintenance Contract of Electronic Interlocking System , Make-Siemens Rail Automation Limited in Dhanbad Division for three years.	1634.97	1706.44	LOA No. DHANBAD DIVISION-S AND T / SG-664-09-Sig-2024-25 / 00936150109927 Dated: 08/08/2024	M/s GENERAL AUTO ELECTRIC CORPORATION-MUMBAI. D-207, Ansa Industrial Estate Saki Vihar Road, Sakinaka, Andheri E Mumbai.- 400072	08.08.2024	08.08.2027	30%	Concerned Section officers	Work in progress
27	S&T/DHN	Execution of S&T Work of Godavari siding taking off from Churki station and S&T work in connection with construction of one shunting neck line at Churki Station.	120.9	119.68	LOA No. DHANBAD DIVISION-S AND T / SG-664-11-Sig-2024-25 / 01292730110028 Dated: 09/08/2024	M/s DIGITAL ENGINEERING-DHANBAD tetulmari sijua dhanbad dhanbad- 828121	09.08.2024	09.02.2025 08.07.2025	25%	ASTE/DSTE	Work in progress
28	S&T/DHN	Comprehensive Annual Maintenance Contract of Digital Axle Counter (M/s G.G. Tronics Make) in Dhanbad Division of three years.	1368.01	1422.73	LOA No. DHANBAD DIVISION-S AND T / SG-664-12-Sig-2024-25 / 01284430114641 Dated: 09/10/2024	M/s G G TRONICS INDIA PRIVATE LIMITED-BANGALORE. Plot No 10 3rd Phase 6th Main Peenya Industrial Area Bangalore 560058 Bangalore.- 560058	09.10.2024	09.10.2027	25%	Concerned Section officers	Work in progress
29	S&T/DHN	Signaling work in connection with various sanctioned Engineering works for CTR(P), TRR(P), TTR (CS+CMSC), TBR & TBR(Turnouts) and TBSR(H-Beam) in Dhanbad Division under Engg. Main Estimate No. 06, 07, 17, 20, 10, 15, 16, 19, 05, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39 and 40 /TR/DHN of 2023-24 and Signaling Sub Estt. No. 29, 28, 40, 39, 30, 45, 46, 44, 55, 82, 83, 84, 85, 86, 90, 91, 92, 93, 94, 95, 78, 79 and 80/S&T/DHN of 2023-2024.	293.40	272.54	LOA No. DHANBAD DIVISION-S AND T / SG-664-13-Sig-2024-25 / 00824650114340 Dated: 05/10/2024	M/s KARAVIN SEGCOM PRIVATE LIMITED-RANCHI B403 HEC DHURWA PS HATIA RANCHI- 834004	05.10.2024	05.10.2025	40%	Concerned Section officers	Work in progress
30	S&T/DHN	Comprehensive Annual Maintenance Contract of Multi Section Digital Axle Counter for Siemens- Make over Dhanbad Division for 03 (Three) years.	240.81	253.81	LOA No. DHANBAD DIVISION-S AND T / SG-664-15-Sig-2024-25 / 00055820115360 Dated: 19/10/2024	M/s GENERAL AUTO ELECTRIC CORPORATION-MUMBAI D 207 ANSA INDUSTRIAL ESTATE SAKI VIHAR ROAD ANDHERI EAST MUMBAI- 400072	19.10.2024	19.10.2027	20%	Concerned Section officers	Work in progress
31	S&T/DHN	S&T work at SKTN station in connection to Providing Connectivity to New Silo of Incremental CHP at Jayant Project of NCL, Singrauli (M.P.)	201.58	216.00	LOA No. DHANBAD DIVISION-S AND T / SG-664-16-Sig-2024-25 / 00926770115357 Dated: 19/10/2024	M/s NANDI ENTERPRISES-BILASPUR. Nandi Niwas, Block C, H.No. 138 Saibhumi, Near Guru Nanak Chowk, Torwa Bilaspur.- 495001	19.10.2024	19.04.2025 30.10.2025 applied	10%	DSTE/CPU	Work in progress

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion .	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 &3	4	5	6	7	8	9	10	11	12	13
32	S&T/DHN	Provision of Multi Section Digital Axle Counter (MSDAC) in Barkakana (BRKA) Yard under Dhanbad Division.	764.07	711.88	LOA No: DHANBAD DIVISION-S AND T / SG-664-18-Sig-2024-25 / 00961000116842 Dated: 11/11/2024	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	11.11.2024	11.05.2025 31.12.2025 Applied	45%	ASTE/BRKA	Work in progress
33	S&T/DHN	S&T work in connection with Elimination of level crossing (No.- 63/C/T, 77/B/T & 79/C/T = 3 Nos.) by RUB in GHD-CPU-SGRL section, Provision of LHS for elimination of Trespass at Km.140/08-09 between OBRA-PPKD, BRKA Yard near TRD office at Km 101/15-15A and BRKA Yard at Km. 103/7-9.	140.13	146.15	LOA No: DHANBAD DIVISION-S AND T / SG-664-19-Sig-2024-25 / 00824650118956 Dated: 10/12/2024	M/s KARAVIN SEGCOM PRIVATE LIMITED-RANCHI B403 HEC DHURWA PS HATIA RANCHI- 834004	10.12.2024	10.06.2025	20%	Concerned Section officers	Work in progress
34	S&T/DHN	Provision of Multi Section Digital Axle Counter (MSDAC) in Shaktinagar (SKTN) Yard under Dhanbad Division.	513.3	458.14	LOANo: DHANBAD DIVISION-S AND T / SG-664-20-Sig-2024-25 / 00961000118373 Dated: 02/12/2024	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	02.12.2024	02.06.2025 31.12.2025 Applied	30%	DSTE/CPU	Work in progress
35	S&T/DHN	Comprehensive Annual maintenance Contract of Multi Section Digital Axle Counter for Eldyne - Make in Dhanbad Division for 03 (Three) years.	661.85	721.99	LOA No: DHANBAD DIVISION-S AND T / SG-664-21-Sig-2024-25 / 00834380119170 Dated: 12/12/2024	M/s ELDYNE ELECTRO SYSTEMS PVT LTD-KOLKATA P-21 OLD BALLYGUNGE ROAD KOLKATA- 700019	12.12.2024	12.12.2027	17%	Concerned Section officers	Work in progress
36	S&T/DHN	Provision of IBP between Kathautia- Katkamsandi (KAUA-KKAS)	137.69	130.81	LOA No: DHANBAD DIVISION-S AND T / SG-664-22-Sig-2024-25 / 01141620121260 Dated: 13/01/2025	M/s RAMSETHU ELECTRICAL AND MECHANICAL SOLUTIONS PVT LTD-HAZARIBAGH sijhua bariyath hazaribagh- 825402	13.01.2025	13.07.2025	15%	ASTE/KQR	Work in progress
37	S&T/DHN	Signalling work related for (i) Signalling work at Shivpur yard to enable connectivity for AKA Siding in Dhanbad Division. (ii) Execution of S&T work of Godavari siding taking off from Shivpur station. (iii) Alteration at Shivpur yard for the connectivity of AKA Logistic work for signaling work in connection with Construction of Shivpur-Kathautia New B.G Electrified Rail Line project in Jharkhand.	230.66	242.48	LOA No: DHANBAD DIVISION-S AND T / SG-664-24-Sig-2024-25 / 01183510122730 Dated: 04/02/2025	M/s FRIENDS INDIA CONSTRUCTION-RANCHI 201 DIVYA APPARTMENT KANKE ROAD RANCHI- 834001	04.02.2025	04.08.2025	15%	Concerned Section officers	Work in progress
38	S&T/DHN	Provision of maintenance aids, measuring equipment & tools for S&T equipment at various stations of Dhanbad Division.	185.91	162.93	LOA No: DHANBAD DIVISION-S AND T / SG-664-27-Sig-2024-25 / 01001610124665 Dated: 04/03/2025	M/s R.K.ENGINEERING-BHUBANESWAR. M G Enclave, Flat No-104-C Mahadevnagar, Jharpada. Bhubaneswar.- 751006	04.03.2025	04.09.2025	10%	Concerned Section officers	Work in progress
39	S&T/DHN	Provision of Maintenance Terminal Console (MTC)/Network Management System for Kyosan make Electronic Interlocking in Dhanbad Division.	187.58	219.47	LOA No: DHANBAD DIVISION-S AND T / SG-664-30-Sig-2024-25 / 00824650125391 Dated: 17/03/2025	M/s KARAVIN SEGCOM PRIVATE LIMITED-RANCHI B403 HEC DHURWA PS HATIA RANCHI- 834004	17.03.2025	17.03.2026	10%	Concerned Section officers	Work in progress
40	S&T/DHN	Provision of 03 IBP between DMBR-DNEA, HZBN- BES and Kujju- AGRD	488.14	498.97	LOA No. SnT-GS-DHN-07-Sig-2023-24/00961000094146 dated 27/12/2023	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	27.12.2024	27.09.2024 27.03.2025 31.12.2025 Applied	45%	Concerned Section officers	Work in progress
41	S&T/DHN	Signaling work in connection with various sanctioned Engineering works for TSR(P), TRR/S, TRR(P), TTR(FS Sleeper), CTR, TBSR, TBR, TFR, TRR(FS+CS+CMSC), TBR(Turnout), CTR(P), TTR(TWS+WCMSC) under Engg. Main Estimate No. 06, 05, 38, 34, 37, 11, 09, 08, 14, 10, 29, 30, 03, 12, 13, 35, 36, 17, 16, 15, 32, 33 & 18/TR/DHN of 2024-25 and Signaling Sub Estt. No. 39, 36, 118, 110, 109, 37, 50, 49, 64, 51, 119, 120, 32, 62, 35, 117, 116, 72, 56, 63, 111, 112 and 74/S&T/DHN of 2024-25.	450.41	465.83	LOA No. DHANBAD DIVISION-S AND T / SG-664-05-Sig-2025-26 / 00961000135533 Dated: 31/07/2025	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	31.07.2025	31.07.2026	20%	Concerned Section officers	Work in progress
42	S&T/DHN	Enhancement of earthing and Class A Surge protection for signaling gears across key locations under Dhanbad Division.	459.87	365.14	LOA No. DHANBAD DIVISION-S AND T / SG-664-06-Sig-2025-26 / 01052960136885 Dated: 18/08/2025	M/s M K TRADERS-RATLAM HIG JR 66 GANGA SAGAR COLONY RATLAM RATLAM- 457001	18.08.2025	18.08.2026	20%	Concerned Section officers	Work in progress

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion .	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 &3	4	5	6	7	8	9	10	11	12	13
43	S&T/DHN	Comprehensive Annual Maintenance Contract of Automatic Fire Alarm system in Dhanbad Division for a period of three year.	236.07	256.68	LOA No. DHANBAD DIVISION-S AND T / SG-664-07-Sig-2025-26 / 00961000137848 Dated: 29/08/2025	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	29.08.2025	29.08.2028	20%	Concerned Section officers	Work in progress
44	S&T/DHN	Comprehensive Annual Maintenance contract for Amara Raja Make IPS in Dhanbad Division for three years.	682.65	706.56	LOA No. DHANBAD DIVISION-S AND T / SG-664-08-Sig-2025-26 / 00887000135424 Dated: 30/07/2025	M/s AMARARAJA POWER SYSTEMS LIMITED-TIRUPATHI RENIGUNTA - CUDDAPA ROAD KARAKAMBADI TIRUPATHI- 517520	30.07.2025	30.07.2028	20%	Concerned Section officers	Work in progress
45	S&T/DHN	Comprehensive Annual maintenance Contract of Multi Section Digital Axle Counter for Frauscher- Make in Dhanbad Division for 03 (Three) years.	870.09	927.87	LOA No. DHANBAD DIVISION-S AND T / SG-664-11-Sig-2025-26 / 00961000137552 Dated: 26/08/2025	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	26.08.2025	26.08.2028	20%	Concerned Section officers	Work in progress
46	S&T/DHN	Provision of IBP between Koderma-Pipradih.	256.50	268.43	LOA No. DHANBAD DIVISION-S AND T / SG-664-12-Sig-2025-26 / 00913420138369 Dated: 06/09/2025	M/s B ARUP AND CO-KOLKATA 97 BANGUR AVENUE BLOCK A KOLKATA- 700055	06.09.2025	06.09.2026	20%	Concerned Section officers	Work in progress
47	S&T/DHN	Provision of Multi Section Digital Axle Counter (MSDAC) in water logging prone area of Dhanbad Yard.	342.25	338.42	LOA No. DHANBAD DIVISION-S AND T / SG-664-13-Sig-2025-26 / 00961000139979 Dated: 24/09/2025	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	24.09.2025	24.09.2026	20%	Concerned Section officers	Work in progress
48	S&T/DHN	Provision of IBP between Hazaribagh Town and Kansar Nawada	226.16	225.57	LOA No. DHANBAD DIVISION-S AND T / SG-664-14-Sig-2025-26 / 00961000138752 Dated: 11/09/2025	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	11.09.2025	11.09.2026	20%	Concerned Section officers	Work in progress
49	S&T/DHN	Provision of Multi Section Digital Axle Counter (MSDAC) in Chainpur (CNPR) Yard under Dhanbad Division. (ii) Provision of Multi Section Digital Axle Counter (MSDAC) in Chopan (CPU) Yard under Dhanbad Division. (iii) Provision of 03 IBP between DMBR-DNEA, HZBN- BES and Kujju- AGRD.	887.14	974.48	LOA No. DHANBAD DIVISION-S AND T / SG-664-15-Sig-2025-26 / 00961000139974 Dated: 24/09/2025	M/s SRK ENGINEERING-DHANBAD NAYA BAZAR BHATTA MOHALLA DHANBAD- 826001	24.09.2025	24.09.2026	20%	Concerned Section officers	Work in progress
50	S&T/DHN	Signaling work in connection with various sanctioned Engineering works for TSR P TRR S TRR P TTR FS Sleeper CTR TBSR TBR TFR TRR FS CS CMSC TBR Turnout CTR P TTR TWS CMSC Provision of LHS DHN Replacement of worn out girders under Engg Main Estimate No 15 16 12 11 13 14 17 18 09 08 10 19 01 02 TR DHN of 2025 26 12 of 2025-26 193 297 of 2024 25 50 of 2025 26 38 34 37 29 30 35 36 32 33 TR DHN 2024 25 and signaling Sub Estt No 49 50 45 46 47 48 52 54 38 37 39 53 04 05 33 SnT DHN of 2025 26 122 124 121 118 110 109 119 120 117 116 111 112 S&T DHN of 2024 25 and Signaling Main Estt No 10 SnT DHN of 2025 26 Upgradation Replacement of Data Logger and Provision of failure analysis Terminals in Dhanbad Division.	773.52	836.44	LOA No. DHANBAD DIVISION-S AND T / SG-664-19-Sig-2025-26 / 00926770145934 Dated: 05/12/2025	M/s NANDI ENTERPRISES-BILASPUR. Nandi Niwas, Block C, H.No. 138 Saibhumi, Near Guru Nanak Chowk, Torwa Bilaspur.- 495001	05.12.2025	05.12.2026	10%	Concerned Section officers	Work in progress
53	S&T/DHN	Annual Maintenance Contract (AMC) of entire MTRC System installed in Dhanbad & Mughalsari Division for 03 (Three) year through OEM/ authorised dealears.	882.26	916.41	LOA No.SG.664-01-Tele-2019-20/ 00816290006602 dt.17.09.2019 Agt.10/S&T/Tele/2019-20 dt.24.12.2019	M/s. A E Telelink Systems Ltd. D-18, Dev Bhoomi Indistrial State, Roorkee, Uttaranchal - 247661.	17.09.2019	16.09.2022	100%	DSTE/T/DHN & ASTE/MGS	Work Completed. Final Payment not done

Sl. No.	Division/ Department	Name of the work & Location.	Estt.Cost. In Lakhs	Tendered Cost (In Rs. Lakhs)	Agreement No. & date.	Agency.	Date of Commencement	Time of completion .	Progress of work.	Name of Officer in Charge with address.	Remarks.
1	2 &3	4	5	6	7	8	9	10	11	12	13
54	S&T/DHN	S&T works (Telecom) related with Utility Shifting (BNF - GMO Section) Infringing DFCCIL alignment in Dhanbad Division.(Cabling Work)	1722.59	1452	LOA No. DHANBAD DIVISION-S AND T / SG-664-14-Tele-2021-22 / 00872020050561 Dated: 02/03/2022	M/s DKC PROJECTS PRIVATE LIMITED-KOLKATA. MERCANTILE BUILDING ROOM NO 3 A 7 3RD FLOOR 9 LAL BAZAR STREET KOLKATA.- 700001	02.03.2022	02.03.2023, 31-05-2023, 30-09-2023, 31-03-2024, 30-09-2024, 31-12-2024, 04-04-2025, 04-07-2025, 04-12-2025,	44.00%	ASTE/GMO & KQR	Work in progress.
55	S&T/DHN	S&T works (Telecom) related with Utility Shifting (BNF - GMO SECTION) Infringing DFCCIL alignment in Dhanbad Division. (Tower Shifting, Passenger Amenity etc.)	412.8	410.3	LOA No. DHANBAD DIVISION-S AND T / SG-664-15-Tele-2021-22 / 00925620050926, Dated: 28/01/2022	M/s INFOSOFT DIGITAL DESIGN AND SERVICES PVT. LTD.-NEW DELHI. 104-105, Suneja Tower-1, district Centre Janak Puri New Delhi.- 110058	28.01.2022	10.03.2023, 31-12-2023, 09-04-2024, 31-07-2024, 31-12-2024, 25-07-2025, 25/01/2026	35%	ASTE/GMO & KQR	Work in progress.
56	S&T/DHN	Provision of VoIP based Train Control and Communication System (TCCS) including networking as per RDSO spec no-RDSO/SPN/TC-99/2012 Rev.2 over DHN Div.	433.85	383.95	LOA No.DHANBAD DIVISION-S AND T / SG-664-02-Tele-2023-24 / 00874280085792, Dated:31/08/2023	WEBFIL LIMITED-KOLKATA.	31-08-2023	31-05-2024, 31-10-2024, 27-01-2025, 30-04-2025, 31-07-2025	65.00%	DSTE/W/DHN	Work in progress
57	S&T/DHN	Provision of CIB, TIB and Auto Announcement with IPIS system at BKRO, GMIA, RRME, PTRU, PUS, TORI, BRWD and DHN PF-7&8 and north & South Side	392.05	205.73	LOA No.DHANBAD DIVISION-S AND T / SG-664-12-Tele-2024-25 /00925620119358, dt-16-12-2024	INFOSOFT DIGITAL DESIGN AND SERVICES PVT. LTD.-NEW DELHI.	16-12-2024	16-06-2025	40.00%	DSTE/W/DHN	Work in progress
58	S&T/DHN	Provision of Essential Spares for ELB and CCTV Surveillance Systems at High-Traffic Level Crossing Gates (TVU > 50,000) across DhanbadDivision.	124.21	110.57	LOA No.DHANBAD DIVISION-S AND T / SG-664-02-Tele-2025-26 / 00914480132904, dt-02/07/2025	M/s MADHU CONSTRUCTIONS-BANGALORE	22-10-2025	02-12-2025	20.00%	Concerned Section officers	Work in progress
59	S&T/DHN	Provision of ELD for Quad Cable in ASTE/KQR, ASTE/GMO, DSTE/DHNand ASTE/2/DHN Sections over Dhanbad division.	268.22	149.66	LOA No. DHANBAD DIVISION-S AND T / SG-664-04-Tele-2025-26 / 00961000135063, Dt- 25/07/2025	M/s SRK ENGINEERING-DHANBAD	25-07-2025	25-07-2026	20.00%	ASTE/KQR, ASTE/GMO, DSTE/DHN and ASTE/2/DHN	Work in progress
60	S&T/DHN	Provision of Intrusion Detection System (in CCK-HZD &KSHR-CBH section) in GC Section of DHN Div. for monitoring elephant movements with tracking.	483.62	396.46	LOA No: DHANBAD DIVISION-S AND T / SG-664-06-Tele-2025-26 / 01083820136615, dt. 13/08/2025	M/s ASHOK KUMAR SINGH-GORAKHPUR	13-08-2025	13-08-2026	20.00%	ASTE/KQR	Work in progress
61	S&T/DHN	Provision of 6-QUAD & OFC for Ring Protection in KRLR - SKTN Section including rehabilitation of Quad Cable of CPU section over DHN division.	289.65	329.48	LOA No: DHANBAD DIVISION-S AND T / SG-664-11-Tele-2025-26 / 00808420145942 dt.05/12/2025	M/s RAMA TELECOM LIMITED-KOLKATA	05-12-2025	05-12-2026	10.00%	DSTE/CPU	Work in progress
62	S&T/DHN	Provision of Tunnel Radio communication system for Tunnels falling under GC sections of Dhanbad Division as per RDSOspecification.	387.77	244.17	LOA No. DHANBAD DIVISION-S AND T / SG-664-09-Tele-2025-26 / 00808420142346	M/s RAMA TELECOM LIMITED-KOLKATA	24-10-2025	24-04-2026	10.00%	ASTE/KQR	Work in progress