	EAST CENTRAL RAILWAY **(Construction Organisation)**	Office of the Chief Admn. Officer (Con) Mahendrughat (1st Floor) Patna-800004
No ECR/CAO/Con/WT/ North/CTE Statement/		Dated 07.04.2026

Dy. CVO (Eng),
East Central Railway,
Hajipur.

Sub:- CTE Statement for the works costing more than Rs. 1 Crore under CAO/Con/North, ECR, MHX, Patna for quarter ending December-2025.

CTE Statement for the works costing more than Rs. 1 Crore under CAO/Con/North, ECR, MHX, Patna for quarter ending March-2026 has been prepared based on field progress report and sent herewith for kind information and necessary action please. Soft copy also is being mailed.

07/04/2026.

(Mintu Kumar)
Secy. To CAO/Con/North
For CAO/Con/North.

07/04/2026

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
1	Linking BG track manually linking level crossing spreading of ballest, unloading of 52kg rail etc.bet.Biraul (excl)-Kusheshwar Asthan(incl)	2.01	2.18	W/C/815/II/DBG/WT/09-10/17 Dt 29.11.10 ** DCE/Con/II/DBG/Agt/09-10/03 dt.18.3.10/ 05.02.11	M/s Kamal kumar Jain,PO-Saram ,Distt-Bokaro (Jharkhand)	11.02.11	28.05.2011 30.10.2018	40%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	DOC extension sought from contractor.
2	Earth work, blanketing, level crossing, construction of new station building and platforms at Rambhadrapur and Hayaghat station etc. in connectionwith diversion of major bridges No.14,15,15A,16 & 17 of SPJ-DBG section.	37.96	39.62	ECR/CAO/C/wt/46/N/15-16/11003 Dt 10.11.16 ** ECR/ CAO/ Con / WT/ Agt/22 dt. 28.02.17	Hari Construction & Associates Private Limited, At & PO-Keshawe, Distt- Begusarai.	16.12.16	09.11.2018 31.01.2025 31.03.2026	77%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work in progress.
3	Left over work for construction of station building, platform, S&T complex, gate lodge & FOB etc. at Harnagar in connection with SKI- HPO new line.	8.03	8.81	ECR/CAO/C/WT/71/N/0380 Dt 28.09.2016 ** ECR/ CAO/ Con / WT/ Agt/20 dated 30.12.16	M/s Ganga Construction co. Vishwanath Nagar, PO & Distt.-Begusarai.	17.10.16	27.3.2017 31.12.2024	85%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work In progress
4	Construction of S & R building, Passenger amenities and other Miscellaneous work I.e. Providing and fixing, Lifting Barrier at level crossing, Construction of Gate Lodge, Staff Quarters, Platform, Platform Shed, FOB, approach Road at Stations & Level Crossings etc, between Kakarghati -Shisho stations in connection with a new Bye-Pass Line from Kakarghati to Shisho (excluding Darbhanga Junction)	-	26.91	ECR-CAO-C-N-ETN-87-19-20/00863610018914 dt 11/05/20 ** ECR/CAO/Con/WT/Agt/136 dt. 09/10/2020	M/s R N Jha - Siliguri, Bihat, Ratan Chowk, Begusarai, Bihar, Siliguri-851135, WB, India	11.12.20	10.05.2021 31.10.2025 31.05.2026	80%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work In progress
5	Construction of substructure of Major Br. No. 30 (7 x 12.20 m - Composite Girder) on Pile Foundation & Constructionof Major Br. No. 35 (6 x 6.10 m - PSC Slabs) and Br.No. 2 (3 x 6.10 m - PSC Slabs) on Open/Raft Foundation, Construction of deck Slabs, Construction of retaining wall, etc. works between Kakarghati & Shisho stations in connection with Construction of Darbhanga Bye-Pass Line.	-	40.63	ECR-CAO-C-N-ETN-9-20-21/01020480025602 dt 14/09/20 ** ECR/CAO/Con/WT/Agt/148 dt. 08/12/2020	M/s JYOTI S P MALIK JV-KOLKATA 34 A, METCALF STREET 4TH FLOOR KOLKATA KOLKATA- 700013 West Bengal, India	05.02.21	13.03.2022 30.11.2024	90%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work Completed
6	Earthwork Blanketing and Construction of 16 nos RCC Bridges & 01 no RUB(RCC Box) from Km 0.000 to 9.840 between KKHT (DBG-SKI Section) to Shsho (DBG-SMI section)	-	42.97	ECR-CAO-C-N-ETN-77-19-20/00868500016426 dt 27/02/20 **ECR/CAO/Con/WT/Agt/154 dt. 08/02/2021	M/S Bateshwar Singh Bihat Tola jagir Begusarai - 851135	16.01.21	31.07.2022 30.04.2025	90%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work Completed & final bill passed.
7	Balance work (i.e. construction of 3 nos. gate lodges, approach road of 22 nos. LCs, etc. at JNKR, BNKI, Rupuli Halt & Harpati Halt, FOB at BNKI, shifting of P/F sheds, etc. w at JNKR between Dauram Madhepura to Banmankhi .	5.84	8.21	W/C/247/SHC/II/Tender/no 09 of 2010-11 (Open) Dt 13.01.12 ** ECR/CAO/Con/WT/Agt/34 dt. 30.06.13	M/s J.S. Company,At+Po.-Bihat,distt.- Begusarai.	15.03.12	12.10.2012 27.06.2019	87%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	DOC extension sought from contractor.
8	Linking BG track manually including dismantling MG track, carting and stacking released materials, linking level crossing, spreading of ballast, unloading 52 kg rail, spreading of PSC sleepers, linking and packing of BG points crossing etc. of Banmankhi to Bihariganj stations.	7.13	6.22	ECR/CAO/C/WT/04/N/16-17/8978 Dt 30.06.16 ** ECR/CAO/Con/WT/Agt/11 dt.08.09.2016.	Surendra Prasad, Paras Nagar, Bagha, West Champaran-845101.	01.07.16	29.12.2016 15.05.2022	77%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Final bill under process.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
9	Earth work, blanketing, and construction of 09 Nos. minor bridges, 03 Nos major bridges (Open foundation) & 01 No. major bridge (well foundation) from Km.0 to 15 between SPJ-RBZ in connection with SPJ- DBG doubling.	53.01	56.37	ECR/CAO/C/WT/41/N/10731 Dt 20.10.16 ** ECR/ CAO/ Con / WT/ Agt/23 dated 28.02.17	Hari- Triveni (JV) Hari Construction & Associates Private Limited, At & PO- Keshawe, Distt- Begusarai.	18.12.16	19.10.2018 31.03.2024	91%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	DOC extension sought from contractor.
10	Construction of S&T building, passenger amenities and other misc. works i.e. providing and fixing lifting barrier at level crossing, construction of gate lodge, staff quarters, plaform wall etc. between Samastipur- Darbhanga station in connection with SPJ- DBG doubling.	40.32	42.04	ECR/CAO/C/WT/16/N/16-17/10731 Dt 20.10.2016 ** ECR/CAO/Con / WT/ Agt/24 dt.28.02.17	Kumar Heights Private Limited, 302, Hem Plaza, Freser Road, Patna-800001.	08.12.16	19.07.2017 31.03.2024	87%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	DOC extension sought from contractor.
11	Construction of sub-structure of major bridge No. `14 & 15 on well foundation and earth work in filling and blanketing from Km.15.0 to 21.0 between KSP- HYT in connection with SPJ-DBG doubling.	44.75	53.92	ECR/CAO/C/N/ETN-35-16-17 Dt 15.06.2017 ** ECR/CAO/Con / WT/ Agt/35 dt.19.01.2018	Hari- GPT (JV) At & PO- Keshawe, Distt- Begusarai.	29.04.18	14.12.2018 28.12.2025 30.06.2026	70%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	work In progress
12	Construction of S&T building, and other misc. works at Samastipur & Darbhanga station in connection with SPJ- DBG Doubling.	2.73	3.01	ECR-CAO-C-N-ETN-25-16-17/889 Dt 20.02.2017 ** ECR/CAO/Con / WT/ Agt/12 dt.18.7.17	Mahnar Infratech Pvt. Ltd, House No.275, Road No.5, Rajput Nagar, Hajipur.-844101	05.08.17	19.06.2017 30.01.2021	70%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	DOC extension sought from contractor.
13	Linking of BG track manually, linking level crossing, unloading,spreading stone ballast, leading and unloading of 52/60kg. Rail, PSC sleeper etc. in Jagdishpur and Benipur yard in connection with SKI- HPO new line work.	1.41	1.41	ECR/CAO/C/N/ETN-47-16-17 Dt 04.04.2017 ** ECR/CAO/Con / WT/ Agt/10 dt.18.7.17	Jagriti Construction, At & PO- Bihat, Zero Mile, Tola-Gurudaspur, Begusarai	15.04.17	03.08.2017 31.05.2019	65%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	DOC extension sought from contractor.
14	Earth work, blanketing, and construction of 11 Nos. minor bridges, from Km26 to 38 between HYT-TLWA-LSI-DBG stations in connection with doubling of SPJ- DBG section.	35.6	39.61	ECR/CAO/C/N/ETN-48-17-18 Dt 12.03.18 ** ECR/CAO/Con / WT/ Agt/12 dt.04.7.2018	PCPL & RK- JV, Rajlakshmi Palace, Sursand, Sitamarhi-883331	21.04.18	11.06.2019 10.12.2025	90%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work In progress
15	Linking BG track manually, Linking level crossing, Unloading and spreading of stone ballast, leading and unloading 52 kg/60kg rails and PSC sleepers, spreding of PSC sleepers, linking and packing of BG track, PG Pts. & Xings etc. from SPJ (Excl.) to DBG (excl.) . in connection with doubling of Samastipur -Darbhanga section.	11.94	12.04	ECR/CAO/C/N/ETN-37-17-18 Dt 23.12.17 ** ECR/CAO/Con / WT/ Agt/45 dt.23.3.2018	J.S.& Co. At & PO- Bihat, Ratan Chowk, Begusarai	30.12.17	22.12.2019 22.12.2023	65%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Final bill under process.
16	Construction of sub-structure of Major Br. Nos. 15 A, 16 & 17 on well Foundation and Earthwork in filling & Blanketin from Km. 21.000 to Km. 26.185 between Hayaghat - Thalwara stations in connection with SPJ-DBG doubling.	53.17	57.33	ECR/CAO/C/N/ETN/34-18-19 dt 22/02/19 ** ECR/CAO/Con/WT/Agt/55 dt. 28.06.19	Hari Construction and Associates Pvt. Ltd., At. & Po.- Keshawe, P.S.: Barauni, Distt.: Begusarai, Bihar -851134	18.01.23	21.02.2020 28.12.2025 30.06.2026	80%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work In progress
17	Supplying, fabrication, etection and launching of 45.7m OWG for Br. No 1(4 of45.7 m) on Burhi Gandak river between Samastipur & Kumtapur Stations in Connection with doubling of SPJ-DBG section in Samastipur Division of East Central Railway.	-	10.47	ECR-CAO-C-N-ETN-108-19-20/853600015321 dt 10/02/20 ** ECR/CAO/Con/WT/Agt/148 dt. 08/12/2020	M/s Bimal Roy Alipurduar Old Station Road Alipurduar 736121 West Bengal, India	10.10.20	15.04.2021 31.12.2022	85%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work Completed

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
18	Fusion Welding of 13/39/130/260 meters length 60 Kg/52Kg rails by SKV process in Samastipur-Darbhanga doubling Project.	-	1.94	ECR-CAO-C-N-ETN-23-19-200/00854630005607 dt 27/08/19 ** ECR/CAO/Con/WT/Agt/133 dt. 14/10/2020	M/s The India Thermit Corporation Limited-Kanpur 84/22 Fazalganj Kanpur-208012 UP	08.09.20	26.08.2021 30.04.2025	60%	Mahboob Alam CE/C/NC/MHX Vinod Kumar Gupta, Dy CE/C/I/SPJ, Vijay Shankar Singh, AEN/C/SPJ	Work In progress
19	Construction of platform, pp shelter ,approach road and balance work of station building at Bithan , constraction of RUB No.6A & 9A balance work of minor Bridge No.7,8 & 9 and other miscelliances work between Hasanpur Road to Bithan in connection with construction of new Railway line between Sakri - Hasanpur Road.	6.8	7.41/8.75	19.11.2018 / ECR/CAO/Con/WT/Agt/35	M/s Surendra Prasad Singh, Sarvodaya Nagar, Begusarai	22-11-2018	31.12.2025	82%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	DOC under process
20	Earth work from private land in filling for new embankment, trolley refuges and ditches near toe line, supply and pitching of stone boulder, provision of blanketing, construction of minor bridges (No. 16,17,18,19,20,22,,23,26 & 27 and RUB no. 15A,17A,18A,20A,23A,25A,26A & 27A, deck slab for major bridge no. 24 and left over work between Km 13.00 to Kusheshwar asthan (excluding) in connection with Sakri - Hasanpur road new line construction project.	66.76	71.47	26.02.2019/ ECR/CAO/Con/WT/Agt/53 Dt 14.06.2019	Fulena Construction(p) Ltd. Sri Krishna Nagar, Begusarai - 851101	01-04-2019	31.05.2026	37%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress
21	Miscellaneous civil works in connection with yard remodeling of Hasanpur road station, construction of RUB no. 5A,16A,24A,24B,& other left over miscellaneous civil works in Hasanpur Road (including) - Kusheshwar asthan (Excluding), section in connectoopn with Sakri - Hasanpur road new line project.	23.93	28.53/39.03	12.08.2020/ ECR/CAO/Con/WT/Agt/139 Dt 11.11.2020	M/S Fulena Construction(p) Ltd. Sri Krishna Nagar, Begusarai - 851101	24-08-2020	30.09.2026	87%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress
22	Linking BG Track, supplying and spreading of ballast from railway wagon, unloading of 260R rail panel, spreading of PSC sleeper, linking and packing of points and crossings etc. between Km 0.00 to Km 18.425 including Hasanpur Road and Bithan sataion yard in connection with Sakari - Hasanpur Road.	19.5	15.9	21/09/2022 ECR/ECRNC/CIVIL/2022/0001 Dt - 22/12/2022	Jyoti Construction and Engineering privet limited, Begusarai, At + PO- Papraur PS-Barauni, Begusarai Bihar)-851210	21-09.2022	28.02.2026	88%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	DOC under process
23	Balance work of construction of Signal and telecom complex building at Khaagaria, earthwork in embankment, sub bank and ditches near toe of formation & other miscellaneous work from Km. 0.00 to Km 10.00 in connection with Khagaria - Kusheshwar Asthan New BG Rail Line project."	7.42	6.58/9.50	01.12.2017/ ECR/CAO/Con/WT/Agt/39 dt. 14.02.18	M/s Swata Construction, At & PO-Bihat, Tola Khemkaranpur, Begusarai, Bihar-8551135	02-01-2018	28.02.2026	82%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	DOC under process
24	Balance miscellaneous civil works in khagaria (including) - Alauli (including) section and miscellaneous civil works for Goods Wharf and Goods handling facilities at Alauli station in connection with Khagaria - Kusheshwar asthan New line project.	38.298	39.37	28.01.2022/ ECR/CAO/Con/WT/Agt/184 DT-30.03.2022	M/S Jyoti Tribeni JV-Patna, A/3 Vivekanand Park Lane A, SE Patliputra colony Patna 800013	13-02-2022	28.02.2026	80%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	DOC under process
25	Construction of RRI and other Signal Building-Earthwork for platform & Roads 6.10m wide foot over Bridge, passenger platform, Shelter, yard Drains, Coach, Washing pit construction of gate lodges and other S&T Bulding between Barauni to Bachhwara.	57.05	47.21	00868500083493 dt. 03.08.2023	M/s Bateshwar Singh Bihat Begusarai	09.02.2023	03.02.2026	36%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	DOC under process
26	Earth Work & Blanketing for Railway Formationwork,Minor bridges, 03 No Composite girder bridges of 12.2mspan each, One No 3.0m wide Foot Over Bridge Extension,Passenger Platform, Yard drains, Retaining wall, Staff quartersetc between Barauni and Bachhwara stations in connection with3rd & 4th line work of Barauni-Bachhwara section of SonepurDivision of E.C.Railway.	154.02	130.22	01238810092252 dt. 02.12.2023	M/s JYOTI INFRA JV-PATNA	12.06.2023	02.06.2026	40%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
27	Linking BG Track, spreading of ballast carriage of P.way materials, spreading of PSC sleeper, linking and packing of points and crossings etc. in connction with 3rd & 4th line work of Barauni - Bachhwara section project including Barauni yard remodiling in Sonpur Division ECR.	24.01	21.46	CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-70-23-24/00999530104382 dt. 03.06.2024	M/s Ramniwas Singh Begusarai	03.06.2025	31.07.2026	10%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress
28	Construction of substructure of Major Bridge No.16 UP(4x61m span-OWG) on well foundation, Earthwork, Blanketing &Boulder Pitching in approaches, Transportation, Erection andLaunching of 61.0 m span open web girder and other associated worksof Major Bridge No. 16 UP (4x61m span-OWG) at Km 128/8-10 inconnection with rebuilding of Bridge No-16 UP between Khagariaand Umeshnagar in Sonpur division.	59.847	54.995	05.10.2023	M/s HARI CONSTRUCTION AND ASSOCIATESPRIVATE LIMITED-BEGUSARAI KESHAWE BARAUNI BEGUSARAI- 851134	05-11-2023	31.03.2027	20%	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress
29	Final Location Survey (FLS) for New Line between Laheriyasarai - Saharsa stations (approx-100.0 KMs.) via Jamalpur and Mushariya, carrying out detail Engineering survey including leveling, alignment, soil exploration, preparation of plans, Lsections, GAD plans of Bridges etc., bill of quantities, preparation of detailed project report and other related ancillary activities in connection with Final Location Survey for New Line between Laheriyasarai - Saharsa station	2.3	1.71	CAO-C-HQ-ENGINEERING/ECR-CAO-C-NETN-15-2223/00854630060491 DT-24.08.2022	M/s Anand RAj Patna	25.04.2023	02.02.2026	55	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	DOC under process
30	Carrying out Final location survey for construction of proposed 3rd & 4th line between Chhapra- Kacheri- Sonpur-Muzaffarpur-Samastipur- Bachhwar- Barauni-Katihar(excl. Barauni - Bachhwara section) and Hajipur-Bachhwara (via SPP)section 450.0 Kmin Sonpur Division of ECR	8.54	6.69	CAO-C-HQ-ENGINEERING/ECR-CAO-C-NETN-59-23-24/10242870097461 dated13.02.2024 DT-24.08.2022	M/s ARDANUY ENGINERIA SA DELHI	06.03.2024	31.05.2026	25	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress
31	Yard Remodelling of DKGS sation in view of Phase-2 work	5.78	4.88	CAO-C-HQ-ENGINEERING/ECR-CAO-C-NETN-12-25-26/00999530139022 dt 13.09.25	M/s Ram Niwas Singh-Begusarai	12.03.2026	12.03.2026	10	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	DOC under process
32	Manufacture, Supply and sacking of 50mm gauge nominal size machine crushed stone track ballast of approved quality conforming to latest Railway/RDSO specifications at approved locations on cess/on prepared formation along newly constructed Railway Formmation. Source Pakur, Sahibganj & Bakudih range in connection with 3rd & 4th Line work of Barauni-Bachhwara section project in Sonpur Division of East Central Railway		21.6	CAO-C-HQ-ENGINEERING/ECR-CAO-C-NETN-11-24-25/00999530114794 dt 10.10.24	M/s Ram Niwas Singh-Begusarai	09.10.2025	10.10.2026	7	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress
33	Tilrath :-Provision of additional goods line with direct receiption/despatch facility		4.045	CAO-C-HQ-ENGINEERING/ECR-CAO-C-NETN-09SEE24-25-01/00955400124029 dt 21.02.25	M/s Durga Enterprises-Begusarai	20.08.2025	04.04.2026	5	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
34	Composite Works (Civil, Electrical, Mechanical & Telcom) involving construction of Industrial sheds, Track works, ESS building, Drainage system, Road works, Landscaping, Electrification, and illumination works, procurement and commissioning of Specified Mechanical Machineries & Plant (EOT cranes etc) in connection with (i) Facilities for SSI/IOH of LHB bogies at SPJ depot (ii) Extension of C-Category shed at extended area of Samastipur Workshop for augmentation of production of new wagons at Mechanical Workshop Samastipur, Dist-Samastipur, Bihar	0	27.81	WPO-HQ-Mechanical/WP-Mech-SPJ-WT/30-Open/10040880079938 dt 26.06.23	M/s HYT Engineering Co Pvt Ltd-Pune	25.09.2024	31.07.2026	15	Mahboob Alam CE/C/NC/MHX Avinash Sahani. Dy.CE/C/II/SPJ	Work In progress
35	Supply Febrication and erection of 30.5m and 45.7m span of open web steel girder (25 ton)loding standared Br. No. 123 (2x30.5m) at Km.151/4-5, Br. No. 113&114 (3x30.5m)at Km. 146/14 147/2 Br.No. 92 (1x45.7m) Km. 139/11-12Br. No. 88 (2x30.5) Km. 138/5-6 between Forbesganj - Narpatganj) Br. No.73 (4x30.5m) at Km. 131/4-7Between Narpatganj Lalit pur Br.No.52 (2x45.7 at Km. 120/1-3 between lalitpur Pratapganj Br.No. 38 (3x30.5m) at Km.111/10-12 between Pratapganj Raghopur Br. No. 19A (1X30.58M) AT kM. 60/1-2 between Garhbaruri - Supaul in connection with gauge conversion work from Saharsa to Forbisganj.	24.21	20.99 After 1st Variation 22.59	ECR/CAO/Con/WT/108 / North/ 4710 dt. 11.12.2012 ECR/CAO/Con/WT/Agt/ 50 Dt 28.10.13	JYOTI FORGE & Fabrication	30.12.12	30.06.2022	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation approved & Final bill is under process.
36	Supply,Fabrication & Launching of Plate Girder, FOB & PF shed in connection with Gauge conversion work from Saharsa-Farbesganj section in Samastipur Division of East Central Railway	5.03	6.28 After 1st Variation 8.96	ECR/CAO/Con/WT/27/ North/14-15/1853 dt. 27.04.2015 ECR/CAO/Con/WT/Agt/ 32 dt 07.12.2015	M/s Bimal Roy	08.09.2015	30.06.2022	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation approved & Final bill is under process.
37	Balance earth work in Saraigarh-Raghopur section, balance work on 7 Nos major bridges with pile foundation, 3 Nos Major bridges as RCC box, 1 No major bridge substructure above well foundation and balance work on 47 no. minor bridges in between Saraigarh to Forbesganj in connection with Gauge conversion work from Saraigarh to Forbesganj	25.5	31.72 after 2nd Variation 23.95	ECR/CAO/Con/WT/E-Tender/North/42/16-17/3438 dt.17.07.2017 ECR/CAO/Con/WT/Agt/ 19 Dated09.10.2017	M/s R.N. Jha	10.10.2017	30.06.2022	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work completed. Final variation & Final bill is under process.
38	Provision of infrastructure related with mining of level crosiing betweenn SHC-FBG blanketing work between SHC-SRGR section other misc. work related with GC work of SHC-FBG section	39.28	43.13 after 2nd Variation 53.03	ECR/CAO/Con/WT/E-Tender/North/53/17-18/2515 dated 10.05.2018. ECR/CAO/Con/WT/Agt/ 15 Dt. 13.07.2918	Dooars Consruction Co.	15.05.2018	31.07.2024	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work completed. Final variation & Final bill is under process.
39	Supply of portion and welding on 60kg/52kg/90R (New/SH,90/72 UTS) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-2012 with contractor's materials, labour, T&P etc. including welding supervisor complete between Saraigarh -Forbesganj section of Samastipur division of E.C. Railway"	4.91	3.93	CAOP-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-84-19-20/00854630016056 Dtd 20/02/2020 ECR/CAO/Con/Wt/Agt/ 138 dated 12.11.2020	The India Thermit Corporation Ltd	08.06.2020	31.10.2025	31%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
40	Supplying and laying boulder in wire crates and pitching on slopes and its allied in work as protection scheme of embankment between Saraigarh & Forbesganj section in connection with Gauge Conversion work of Saharsa-Forbesganj section of Samastipur Division of East Central Railway	46.45	64.49 after 1st Suppl value- 67.75	ECR/CAO/Con/WT/E-Tender/North/113/19-20/1203 Dtd 25.02.2020 ECR/Cao/Con/WT/Agt/113 Dt. 24.08.2020	Bateshwar Singh	10.03.2020	28.02.2025	91%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation & Final bill is under process.
41	Supplying fabrication, erection and launching of 45.7m. OWG for (Br. No. 13, 33, 41, 92), 30.5m OWG for (Br. No. 99, 107, 111, 118, 121A) fixing of bearing and other associate work in connection with gauge conversion work of Saharsa-Forbesganj section of Samastipur Division of East Central Railway."	16.91	19.49	ECR-CAO-C-N-ETN-85-19-20/853600015328 Dtd 10/02/2020 ECR/CAO/Con/WT/Agt/147 Dtd 28.12.2020	M/s Bimal Roy	05.06.2020	30.06.2023	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation approved & Final bill is under process.
42	Miscellaneous work of Supply, Fabrication & execution of H. Beam Sleepers and Channel sleeper in connection with Gauge Conversion work from Sahrsha-Farbesganj section in Samastipur Division of E.C. Rly.	3.41	3.24	ECR/CAO/Con/WT/028/North/14-15/566 Dated 02.02.2015	M/S Jai Mangla Con.	17.02.2015	31.03.2022	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation & Final bill is under process.
43	Earthwork in embankment, blanketing,construction of minor bridges, RUB, LHS and other allied misc. works between Supaul station (Excl.) to Pipra station (Incl.) i:e Km 73.000 to Km 95.556 in connection with construction of new B.G. rail line between Ararai- Supaul.	172.54	179.03 after 2nd Supp. Agt Value 230.50	ECR-CAO-C-N-ETN-98-19-20/10271780018932 Dated 11.05.2020 ECR/CAO/Con/WT/Agt/152 Dtd. 04.02.2021	M/S VKJ-JPW JV	19.09.2020	31.10.2025	95%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation is under process.
44	Preparation of GAD, Detailed design & proof checking (from NIT/IIT) of foundation & substructure of Major bridges,ROB/RUB/LHS or any other type of structure in this section along with non standard superstructure if any between Supaul to Pipra station in connection with construction of new B.G.rail line between Araria - Supaul Station of Samastipur division of E.C.Railway.	0.32	0.28	ECR-CAO-C-N-ETN-98-19-20/10271780018932 Dated 11.05.2020	M/s LKT Engineering Consultants Ltd.	03.07.2021	31.03.2022	0%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	DOC of work and agency didn't apply further extension. Contract abandoned.
45	Construction of foundation and subsructure of major bridges on well foundation and its allied work between Supaul-Pipra station in connection with Construction of new B.G. line between Supaul-Araria in Samastipur division of E.C. Railway.	64.95	67.89 1st Suppl. Agt value- 71.35	ECR-CAO-C-N-ETN-39-20-21/00866770031271 Dtd 22/01/2021 ECR/CAO/Con/WT/Agt/162 Dated 12/04/2021	M/s Lall Construction Co.	15.12.2021	31.03.2026	91%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress
46	Left over P.Way work between SRGr-FBG section which included linking of track, supply, unloading, stacking & spreading of stone ballast on ready formation,transportationof P.way materials like rails,sleepers, fittings, etc. and other associated works as per Railway's specification and standard between Saraigarh (Ex.) to Forbesganj (Ex.) section in connection with Gauge Conversion of Saharsa Forbesganj project.	21.87	17.67	ECR-CAO-C-N-ETN-16-21-22/10114650045093 dtd 18/11/2021 ECR/CAO/Con/WT/Agt/183 Dated 14/03/2022	M/s Jyoti Construction and Engineering Private Limited.	25.11.2021	31.01.2024	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work completed. Final variation & Final bill is under process.
47	Construction of goods whart with concrete flooring at Pratapganj station with approach road and other allied misc. work in connection with GC work between SRGR-FBG GC section.	5.39	4.23	ECR-CAO-C-N-ETN-07-22-23/00868500057802 Dtd 11/07/2022 ECR/CAO/Con/WT/Agt/211 Dtd 03.11.2022	M/s Bateshwar Singh	20.08.2022	12.07.2023	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation & Final bill is under process.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
48	Eartwork in embankment, blanketing, construction of minor bridges, RUB, LHS and oyher allied misc. work between Pipra station (Excl.) to Triveniganj station (Incl.) i.e. 64.605 to km 73.000 in connection with construction of new B.G. Rail line between Araria-Supaul.	85.1	75.01 after 1st Suppl. Value 79.03	ECR-CAO-C-N-ETN-36-21-22/10676480055005 Dtd 26/05/2022 ECR/CAO/Con/WT/Agt/201 Dtd 01.08.2022	M/s RAM NIWAS SINGH BATESHWAR SINGH JV	25.08.2023	31.10.2025	100%	Sri Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work completed. Final variation & Final bill is under process.
49	Rendering services for reparation of L-section, ESP,SIP,GAD and structrural design of Bridges/LHS/UB/ROB, collection of Hydrological data of Bridges/LHS/EUB/ROB, Architectural and structural drawing station building & other type of building, soil exploration and preparation of bill of quantity betwen Triveniganj (excl.) -Araria Court (Incl.) (64.605 km) section in connection with construction of new BG rail line between Supaul-Araria station.	3.77	2.59	ECR-CAO-C-N-ETN-33-22-23/00861140067159	M/S CE Testing Company Private Limited	16.12.2022	31.05.2026	44%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress
50	Erection, launching & tranportation of girder on remaining Major bridges and other allied work, between Saraigarh to Forbesganj section in connection with GC work of Saharsa-Forbesganj stationin samastipur division of E.C. Railway.	3.11	3.05	ECR-CAO-C-N-ETN-05-23-24/10375900081520 Dtd 14.07.2023 CA-ECR/ECRC/Civil/2023/0046 Dt 13.11.2023	M/s BRBA INFRATECH LLP	01.09.2023	31.01.2026	53%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation is under process.
51	Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc and other associated works as per Railway's specification and standard in connection with construction of new By-pass line at Lalitgram between Saraigarh – Forbesganj section in Samastipur Division of East Central Railway.	3.29	3.19	ECR-CAO-C-N-ETN-48-23-24/00973860092594 Dated 06/12/2023 CA-ECR/ECRC/Civil/2024/0001 Dt 22.01.2024	M/S SWATA CONSTRUCTION-BEGUSARAI	22.01.2024	31.03.2025	100%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work completed. Final variation & Final bill is under process.
52	Supply, stacking and spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc and other associated work as per Railway's specifications and standards in connection with construction of permanent Diversion on major bridges between Saraigarh-Forbesganj section in Samastipur Division of East Central Railway.	5.69	5.69	ECR-CAO-C-N-ETN-40-23-24/01112730089991 Dated 30/10/2023 CA-ECR/ECRC/Civil/2023/0063 Dt 08.02.2024	M/s M K ENGINEERING-GUWAHATI, West maligaon Guwahati-781011 Assam, India	28.11.2023	09.06.2025	81%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work completed. Final variation & Final bill is under process.
53	Construction of foundation, substructure & superstructure of RUB No. 79 & 108 between Supaul-Pipra, superstructure of major bridges between Supaul-Pipra and foundation, substructure & superstructure of RUB/Major bridges on well/pile foundation and other allied works between Supaul-Triveniganj section in connection with construction of Araria-Supaul New Line in samastipur division of E.C. Railway.	177.63	131.98	ECR-CAO-C-N-ETN-03-23-24/00856500091113 Dated 15/11/2023 CA-ECR/ECRC/Civil/2024/0021 Dt 21.03.2024	M/s RAHEE INFRATECH LIMITED-KOLKATA, Kemwell Manor, 5th Floor, 10/D/2 Ho-Chi-Minh Sarani, Kolkata-700071 West Bengal, India	15.11.2023	31.12.2025	88%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work completed. Final variation is under process.
54	Construction of foundation, substructure of major bridges and other allied works from Ch. 0.00 to 28.00 between Araria-Raniganj in connection with construction of Araria-Supaul New line in samastipur division of E.C. Railway.	99.78	91.57	CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-27-23 24/00964030096772	M/s DURGA KRISHNA STORE PRIVATE LIMITED-GUWAHATI	03.08.2025	31.05.2026	28%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
55	Construction of Station building, Service building, S&T T buildings, Electrical buildings, Residential building, Approach road, High level Platform, Wharf, PP shed, FOB, Circulating area, Height gauge and other Miscellaneous works between Suapul – Triveniganj section in connection with new rail line project of Araria-Supaul in Smastipur division of East Central Railway.	116.58	114.11	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-07-23-24/00823450097013	M/s HARI-GPT JV	15.03.2024	01.05.2026	84%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
56	Supply, fabrication, erection/launching of composite girder/open web girder and launching of PSC slab of Major bridges between Araria to Raniganj of Araria-supaul New line project in Samastipur division of E.C. Railway.	49.83	46.96	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-26-23-24/10375900099613	M/s BRBAINFRATECH LLP-JALPAIGURI	10.04.2024	31.05.2026	28%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
57	Supply, fabrication, erection/launching of composite girder/open web girder and launching of PSC slab of major bridges between Raniganj to Jadia i.e. from Km 28.000 to 51.800 of Araria-Supaul new line project in Samastipur division of E.C. Railway.	24.72	21.41	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-33-23-24/00873270099216	M/s HARI CONSTRUCTION AND ASSOCIATES	07.09.2025	31.08.2026	0%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress
58	Construction of Station building, Service building, S&T buildings, Electrical buildings, Residential Qtrs., Approach road, High level Platform, PP shed, FOB, Circulating area, Height gauge and other Miscellaneous works between Raniganj-Jadia section (i.e. Km 28.000 to Km 51.800) in connection with new rail line project of Araria-Supaul in samastipur division of East Central Railway.	100.08	91.43	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-32-23-24/00873270099377	M/s HARI CONSTRUCTION AND ASSOCIATED PRIVATE LIMITED-BEGUSARAI	11.09.2025	30.06.2026	0%	Mahboob Alam CE/C/N/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress
59	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Basethi station (Excl.) to Raniganj station (Incl.) i.e. from Km 19.0 to km 28.0 in connection with construction of new B.G. rail line between Araria-Supaul.	105.73	93.04	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-24-23-24/00927990099612	M/s R K INFRACORP PRIVATELIMITED-HYDERABAD	21.11.2024	31.08.2026	4%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
60	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Mirzapur (Excl.) to Basethi (Incl.) i.e. from Km 09.0 to km 19.0 in connection with construction of new B.G. rail line between Araria-Supaul.	117.89	103.75	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-23-23-24/00927990099611	M/s R K INFRACORP PRIVATELIMITED-HYDERABAD	05.01.2025	13.08.2026	6%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
61	Supply, Stacking and Spreading of stone ballast, linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Supaul-Pipra-Triveniganj of Araria-Supaul New line Project in Samastipur Division of East Central Railway.	59.15	59.55	ECR-CAO-C-N-ETN-01-23-24/10114650095968 CA-ECR/ECRC/Civil/2024/0030 Dt 12/04/2024	M/s JYOTI CONSTRUCTION AND ENGINEERING PRIVATE LIMITED	15.02.2024	30.03.2026	88%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
62	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Manolapatti Halt (excl.) to Baghaily (excl.) i.e. from Km 36.00 to KM 44.00 (including Khajuri Bazar as crossing station) in connection with construction of new B.G. rail line between Araria-Supaul.	112.53	103.61	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-30-23-24/10684730104503	M/s ARIHANT CONTRACTORS PRIVATE LIMITED-SUPAUL	20.12.2024	31.12.2026	20%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
63	Earthwork in embankment, blanketing, contruction of minor bridges, RUB, LHS and other allied misc. works between Raniganj station (Excl.) to Manolapatti Halt (Incl.) i.e. from Km 28.000 to Km 36.000 in connection with construction of new B.G. Rail line between Araria-Supaul.	99.58	89.57	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-29-23-24/01540740104181	NNT DEVELOPERS PRIVATE LIMITED-PATNA	20.01.2025	30.06.2026	11%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress
64	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Baghaily halt (incl.) to Jadia station (excl.) i.e. from Km 44.0 to Km 51.80 in connection with construction of new B.G. rail line between Arariaa-Supaul.	89.61	77.91	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-47-23-24/10130830103519	M/s Raj Kumar Singh Raja Construction Private Limited-Patna	22.04.2025	30.06.2026	17%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
65	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. works between Araria Court station (Excl.) to Mirzapur station (Incl.) i.e. from Km 0.000 (Excld.) ARQ yard of NFR portion) to Km 9.0 in connection with construction of new B.G. rail line between Araria-Supaul.		74.17	CAO-C-HQ-ENGINEERING-ECR-CAO-C-N-ETN-06-24-25/00932850110620 DATED 19.08.2024	Dinesh Chandra R Agrawal Infracon pvt ltd, Ahamdabad	31.10.2024	19.02.2026	6%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress
66	Construction of foundation, substructure of major bridges and other allied works between Raniganj-Jadia i.e. from Km. 28.000 to Km 51.800 in connection with construction of Araria-Supaul New line in Samastipur division of E.C. Railway.		66.69	CAO-C-HQ-ENGNEERING/ECR-CAO-C-N-ETN-34-23-24/00964030102668 Dtd 08.05.2024	M/s DURGA KRISHNA STORE PRIVATE LIMITED-GUWAHATI	08.11.2025	31.05.2026	25%	Mahboob Alam CE/C/NC/MHX Pankaj Kumar, Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
67	Construction of Station building, Service building, S & T buildings, Electrical buildings, Residential Qtrs, Approach road, High level Platform, Wharf, PP shed, FOB, Circulating area, Height gauge and other Miscellaneous works between Araria - Raniganj section (i.e. Km 00.00 to Km 28.00) in connection with new rail line project of Araria Supaul in Samastipur division of East Central Railway.		121.52	CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-25-23-24/01049260107312 Dtd 08/07/2024	JPW INFRATECH PRIVATE LIMITED ,KORBA ,A1 SHYAMA ENCLAVE TP NAGAR , Chhattisgarh-495677	25.11.2024	08.07.2027	2%	Mahboob Alam CE/C/NC/MHX Sri Pankaj Kumar Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
68	Earthwork in embankment, blanketing, construction of minor bridges, RUB, LHS and other allied misc. work between Triveniganj (Excl.) to Jadia station (Incl.) i.e. from 64.00 to Km 51.800 in connection with construction of new B.G. Rail line between Araria-Supaul.		85.04	ECR-CAO-C-N-ETN-18-24-25/10847970121862 dtd 22.01.2025 CA no ECR/ECRC/Civil/2025/0017 Dt. 08.04.2025	M/s TCL RNS JV	22.07.2026	22.07.2026	20%	Mahboob Alam CE/C/NC/MHX Pankaj Kumar, Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
69	Construction of foundation. Substructure of major bridges and other allied works from 51.800 Km to 64.000 Km between Jadia and Triveniganj in connection with construction of new BG Rail line between Araria-Supaul under Samastipur dicision of E. C. Railway.		86.14	ECR-CAO-C-N-ETN-20-24-25/00868500132253 dtd 22.01.2025	M/s Bateshwar Singh	24.12.2026	24.12.2026	16%	Mahboob Alam CE/C/NC/MHX Pankaj Kumar, Dy CE/C/III/SPJ Sri A K Sinha AEN/C/DBG	Work in progress
70	Construction of Station building, Service building, S&T buildings, Approach road, High level Passenger & Rail level Platform, Underpass, PP/Low Cost shed, Circulating area, Height gauge and other Miscellaneous works between Triveniganj (excl.) - Jadia (incl.) section inconnection with construction of new BG rail line between Araria-Supaul project in Samastipur division of East Central Railway		30.98	ECR-CAO-C-N-ETN -16-25-26/10368780151798 Dated: 23/02/2026	M/s BN Infra projects Llp-Sonitpur Ambagan Road, Ward No 8, Thirdpart Tezpur Sonitpur – 784001 Assam, India		22.05.2027		Mahboob Alam CE/C/NC/MHX Pankaj Kumar, Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
71	Linking of permanent way including transportation of P.Way materials like Rail, Sleeper, fittings etc. and other associated works as per Railway's specification and standard between Triveniganj to Araria Court of Araria-Supaul New line Project in Samastipur Division of East Central Railway against LOA no. CAO-C-HQ-ENGINEERING/		33.36	ECR-CAO-C-N-ETN-18-25-26/ 00999530147615 Dated: 29/12/2025	M/s RAM NIWAS SINGH, Begusarai, At+Po Bihat Tola Khemkaranpur, Ps Barauni, Begusarai-851135, Bihar, India		28.03.2027		Mahboob Alam CE/C/NC/MHX Pankaj Kumar, Dy CE/C/III/SPJ Sri H R Chaudhary AEN/C/SRGR	Work in progress
72	Supply of portion and welding of 60 kg/52Kg (New/SH,90/72UTS) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-1994 with contractor's materials, labour, T&P etc. including welding supervisor complete between Sakri-Nirmali & Jhanjharpur-Laukaha Bazar section in connection with gauge conversion of SKI-NMA & JJP-LKQ section and between Nirmali-Saraigarh section in connection with Nirmali-Saraigarh new line (Kosi Bridge) Project	5.04	5.37	LOA. No. ECR/CAO/Con/WT/E-Tender/North/34/17-18/5836, dated 24.11.17. Agt No. ECR/CAO/Con/WT/Agt/37 dt. 07.02.2018	The India Thermit Corporation Ltd. 84/22, Fazal Ganj, Kanpur-208012.	08.01.19	23.05.18/ 20.10.2025	70%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Notice issued to apply extension of DOC.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
73	Construction of substructure of Major Bridge No. 111 (1x45.72m OWG), 112 (1x30.5m, OWG) on well foundation and minor Bridge No. 113 (2x2.50m RCC Box) alongwith construction of permanent diversion and linking of track between Km 48/0 to 50/0 in Tamuria - Ghoghardiha section in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division	21.19	20.57	LOA No.CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-11-20-21/00856460025726/2337 dt. 16.09.2020, CA No. ECR/CA/Con/WT/Agt/140 dated 23.11.2020	M/S Dooars Construction Company-Jalpaiguri, Madari Road, Falakata, Jalpaiguri-735211 (WB)	29.09.20	15.05.2021/ 28.01.2026	95%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	DOC under process
74	Construction of Major Bridge No. 97A (2x30.5m, OWG) on well foundation, Minor Bridge No. 97B (2x5.00+1x5.00m RCC Box), Bridge No. 98 (2x4.00m RCC Box) along with construction of permanent diversion,linking of track and supply, fabrication, erection, launching of OWG, between Km 41.4 to 42.6 in Jhanjharpur-Tamuria section in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division	20.13	21.2	LOA No.CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-27-20-21/00856460027886/2607 dt. 04.11.2020 CA No. ECR/CAO/Con/WT/Agt/155 dated 13.2.2021	M/S Dooars Construction Company-Jalpaiguri, Madari Road, Falakata, Jalpaiguri-735211 (WB)	18.11.2020	03.07.2021/ 28.02.2026	90%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	DOC under process
75	Construction of platform and FOB at Manigarchi, FOB at Lohna Road and Tamuria, RCC overhead tank with tube well at Jhanjharpur, RPF Post at Jhanjharpur, Blanketing for loop lines between Manigachi-Nirmali and other miscellaneous works in connection with gauge conversion of Sakri-Nirmali section of Samastipur Division	16.29	13.85	LOA No. CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-57-20-21/01007930036719 dt. 10.06.2021 CA No. ECR/CAO/Con/WT/Agt/172 dt 03.09.2021	M/S LORD VISHNU CONSTRUCTIONS PRIVATE LIMITED-PATNA 102A, Lotus Apartment, New Patliputra Colony Patna-800013,	22.06.21	09.12.2021/ 31.03.2026	66%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
76	Construction of Major Bridge No. 21C(1x61.0 m, OWG) at Km 12.008 in MHRL-CDNA section and Major Bridge No. 36A (1X45.7M, OWG) at Km 31.749 in VPH- KHTN Section along with construction of permanent diversion, linking of track in connection with gauge conversion of Jhanjharpur -Laukaha Bazar section of Samastipur Division of East Central Railway.	33.64	34.11	LOA No. 00866770091493 dt 22.11.2023, CA No. ECR/ECRC/Civil/2024/0019 dt 19.03.24	M/S Lall Construction India Limited-New Delhi, Third Floor, Plot No. 28, Karuna Kunj, Sector 03 Dwarka , New Delhi-110075	11.02.2025	21.02.2025/ 30.04.2026	50%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
77	Construction of substructure and superstructure of major Bridge No. 21B (4x18.3m) composite girder on permanent diversion at Km 11/516 along with construction of permanent diversion, construction and extension of LHS No 16 (1x6.00x3.6m) at Km 11/778 between MHRL-CDNA, Construction LHS No. 35A (1x5.00x 2.50m) at Km 27/600, LHS No. 38 (1x5.00x3.00m) at Km 20/800 between VPH-KHTN and protection of bank along the water body at various locations and other miscellaneous works in between JJP and LKQ stations in connection with gauge conversion of Jhanjharpur-Laukaha Bazar section in SPJ Division of E.C. Railway	27.23	27.9	LOA No. 00866770107324 dt 09.07.2024 CA No. ECR/ECRC/Civil/2024/0096 dt 25.10.2024	M/S Lall Construction India Limited-New Delhi, Third Floor, Plot No. 28, Karuna Kunj, Sector 03 Dwarka , New Delhi-110075	15-10-2024	08.03.2025/ 30.04.2026	38%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
78	Provision of crated boulder apron drain on toe of embankment, boulder pitching on side slopes and slope drain on side slopes of embankment for protection of embankment in East and west Approach of Kosi Bridge between Km. 1.233 to Km. 18.700 in Nirmali-Saraigarh (Kosi Bridge) section in Samastipur Division of East Central Railway.	36.69	43.11	LOA No.CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-02-21-22/00866770043145 dt 11.10.2021 CA. No. ECR/CAO/Con/WT/Agt./176 dated 23.12.2021.	M/s Lall Construction Company, AA-105, Shalimar Bagh, New Delhi-110088	28.11.2021	21.11.2023/ 31.03.2026	93%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
79	Construction of Station building, Approach road, Rail Level Platform, PP shed, Circulating area, Retaining wall and other ancillary works, provision of one no.. loop and other related P.way works for proposed crossing station at Asanpur Kupha between Saraigarh & Nirmali station in Samastipur division	9.85	8.14	LOA No: 00978550073880 Dated: 22/03/2023, CA No. ECR/ECRC/Civil/2023/ 0038 dt 01.01.24	M/s PERRON CONSTRUCTION PRIVATE LIMITED Raj Lakshmi, Palace, Sursand Chowk, Sitamarhi Sitamarhi- 843331 Bihar, India	21.11.2023	21.11.2023/ 28.02.2026	80%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
80	Construction of Formation, Minor bridges, RUB/LHS, Station building at New Jhajha & Baijnathpur Andauli, Gate lodge and other ancillary works in connection with New Bypass Line at Saraigarh in between New Jhahja to Baijnathpur Andauli station in Samastipur division of East Central Railway.	27.44	29.71	LOA No. 00866770091492 dt 22.11.2023, CA No. ECR/ECRC/Civil/2024/ 0020 dt 19.03.24	M/S Lall Construction India Limited-New Delhi, Third Floor, Plot No. 28, Karuna Kunj, Sector 03 Dwarka , New Delhi-110075	04.12.2023	21.11.2024/ 31.03.2026	90%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
81	Supply, stacking and spreading of stoneballast, linking of permanent way including transportation ofP-Way materials like Rail, Sleeper, fittings etc and otherassociated work as per Railway's specifications and standardsin connection with New Bypass Line at Saraigarh in betweenNew Jhahja to Baijnathpur Andauli station in SamastipurDivision of E. C.Railway	6.6	6	LOA NO. 01053470103722 dt 22.05.2024 CA No. ECR/ECRC/Civil/2024/ 0104 dt 29.10.2024	M/s J S COMPANY-BEGUSARAI AT PO BIHAT RATAN CHOWK DIST BEGUSARAI BEGUSARAI- 851135 Bihar, India	01-07-2024	21.10.2024/ 31.12.2025	95%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	DOC under process
82	P-way works for Sakri Yard remodelling along with balance work of Bridge No. 55, 75A and 129 (Drop wall, Curtain wall and Boulder flooring and boulder pithing etc) in Sakri-Nirmali section in connection with gauge conversion of Sakri-Nirmali section in Samastipur Division of E. C. Railway (Source of ballaat supply Pakur/Shahebganj Range)	4.86	4.23	LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-16-24-25/01053470119914 dt 23/12/2024	M/s J S COMPANY-BEGUSARAI AT PO BIHAT RATAN CHOWK DIST BEGUSARAI BEGUSARAI- 851135 Bihar, India	05.01.2025	22.06.2025/ 15.04.2026	30%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
83	Balance work ofJhanjharpur-Laukaha Bazar section such as PP Shed,Low Cost shed, Seating arrangement, Platform andLC fencing, Cess repair, Deeper Drop/Curtain wall atMajor Br No. 21A, Side Pathway at Major Br No. 7A(3x12.2m PG), Major Br No. 40 (4x18.3m PG) andMajor Br No. 45 (2x18.3m) , Approach road fromLHS No. 25 to VPH Railway station, platform slopedrains at CDNA & VPH and inspection steps at 15nos LHS from MHRL to LKQ etc. & Balance work of(G+3) 12 units Type-II qtrs. at NMA in SamastipurDivision of East Central Railway.	15.26	12.7	LOA No. 01110900123643 dt. 17.02.2025 CA No. ECR/ECRC/Civil/2025/ 0024 dt 19.05.2025	M/s MAA BHAGWATI CONSTRUCTION-BEGUSARAI AT MADHURAPUR BICHLA TOLA PO BARAUNI DEODHI PS TEGHRA BEGUSARAI- 851113 Bihar, India	11-04-2025	17.11.2025/ 30.04.2026	50%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
84	Major Upgradation of DarbhangaRailway Station of Samastipur Division of East CentralRailway.	314.26	335.91	LOA No. 10497630105539 dated 15.06.2024	M/s Skylark Infra Engineering Pvt Ltd -ALTIS HOLDING CORPORATION (Joint Venture) 1/84, Ist Floor, Sadar Bazar, Delhi Cantt, Delhi -110010	24.03.2025	1095 Days	0.80%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	Work In progress
85	Construction of Light ROB near LC no.26 in Darbhanga Yard	9.45	8.99	LOA No. 00978550096582 dt. 01.02.2024	M/s PERRON CONSTRUCTION PRIVATELIMITED-SITAMARHI Raj Lakshmi, Palace, Sursand Chowk, Sitamarhi, Sitamarhi-843331	,-	30.04.2025	0%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	DOC under process
86	Request forProposal (RFP) for appointment of AuthorityEngineer for providing project managementservices for "Major Upgradation of DarbhangaRailway Station in Samastipur Division of EastCentral Railway on Engineering, Procurement andConstruction (EPC) basis.	6.01	5.52	LOA No. CAO-C-HQ-ENGINEERING /ECR-CAO-C-N-ETN-15-25-26 / 10742210151196	M/s L N MALVIYA INFRA PROJECTSPVT LTD-DELHI Plot no 29 F/F Sector-11 Dwarka New Delhi Delhi- 110078 Delhi , India	,-	15.08.2028	0%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Vinod Kumar, AXEN/Con/DBG	

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
87	Construction of 4 Nos. additional platforms, full length Goods shed with wharf, bridges, ART/ARME siding with pathway, earthwork and blanket works for new lines, shifting of LC No. 31 Spl. and other associated Civil works in connection with yard remodelling of Saharsa Yard.	61.73	52.43	LOA No. CAO-C-HQ-ENGINEERING / ECR-CAO-CN-ETN-01-25-26 / 01076650135541 dated 31.07.2025.4	M/s A S BUILDERS-DELHI 38-A LIG DDA FLATS MOTIA KHAN Delhi- 110055 Delhi , India.	22.09.2025	30.06.2027	10%	Mahboob Alam, CE/C/NC/MHX Mantu Kumar, Dy CE/C/IV/SPJ, Sunil Kumar, AXEN/Con/SHC	Work In progress
88	Construction of foundation, substructure and superstructure of major bridge no. 139, 141, 145, 159, 164, 171, 195, 202, 203 & 213 in connection with doubling between Muzaffarpur-Sagauli section	45.12	59.59	ECR/CAO/Con/WT/Agt/73 dated 01.11.2019	Hari Construction and Associates Pvt. Ltd., Keshawe, Barauni, Begusarai	10.08.2019	16.01.2021/10.05.2026	94%	Indrajit Kumar, CE/C/NW/MHX Avanish Sonu, Dy CE/C/I/HJP Sri. Ravi Shankar Singh (AEN/Con/MFP-I)	Work in progress
89	Construction of foot over bridge at Kaparpura, Kanti, Piprahan, Motipur, Mahwal, Mehsi, Chakia, Pipra, Jiwdhara, Bapudham Motihari, & Semra Stations in connection with MFP-SGL doubling project	23.17	21.63	LOA no CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-79-19-20/00853500012916/56 dt. 02.01.2020	M/s Brij Nandan Singh-Asansol, Triveni-A, Flat No. -1D, Shristinagar Asansol-713305	30.04.2020	01.01.2021 / 20.05.2026	32%	Indrajit Kumar, CE/C/NW/MHX Avanish Sonu, Dy CE/C/I/HJP Sri. Ravi Shankar Singh (AEN/Con/MFP-I)	Work in progress
90	Linking BG track, linking track on level crossing, bridge, loading/unloading and spreading of ballast, unloading/loading rails, panel, PSC sleepers, spreading of PSC sleepers/Rails, carting of P.way materials, linking and packing of BG track between Muzaffarpur (excluding)-Mahwal(including) in connection with doubling of MFP-SGL section	12.52	15.66	LOA no CAO-C-HQ-Engineering ECR-CAO-C-N-ETN-54-19-20/00853500017226/1412 dt. 12.03.2020	M/s Brij Nandan Singh-Asansol, Triveni-A, Flat No. -1D, Shristinagar Asansol-713305	26.04.2020	11.03.2021 / 31.03.2026	70%	Indrajit Kumar, CE/C/NW/MHX Avanish Sonu, Dy CE/C/I/HJP Sri. Ravi Shankar Singh (AEN/Con/MFP-I)	Work in progress
91	Construction of new ROB (Damodarpur)between MFP-KVC section in lieu of existing ROB and dismantling of existing ROB in connection with Muzaffarpupr-Sugauli doubling project.	46.21	48.07	LAO No. CAO-C-HQ ENGINEERING/ECR-CAO-C-N-ETN-13-22-23/00866770059124 dated 29.07.2022	REL-TCL(JV), Goharua House, 19, Patliputra Colony, Patna, Bihar	20.08.2022	29.07.2023 /31.03.2026	26%	Indrajit Kumar, CE/C/NW/MHX Avanish Sonu, Dy CE/C/I/HJP Sri. Ravi Shankar Singh (AEN/Con/MFP-I)	Work in progress
92	Construction of Road over Bridge in lieu of Level crossing no. 145 at Pipra in Muzaffarpur- Sagauli section.		43.02	LOA No. ECR-CAO-C-HQ-ENGINEERING/ECR-CAO-C-HQ-10-24-25/001146550118721 dated 06.12.2024	S.T. Construction Pvt. Ltd-Gautam Budh Nagar -201301	Not started	05.06.2026	0%	Indrajit Kumar, CE/C/NW/MHX Avanish Sonu, Dy CE/C/I/HJP Sri. Ravi Shankar Singh (AEN/Con/MFP-I)	
93	Yard extension work e.g. Earthwork, blanketing, construction of minor bridges, retaining wall, platform, gate lodges, approach road, yard drain, wharfage and other misc. works including P.way works & ballast between Kaparpura-Jiwdhara section in connection with Muzaffarpur-Sagauli doubling project.		78.72	LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N=ETN-29-25-26/00868500149134 Dated 19.01.2026.	M/s Bateshwar Singh-Swata JV (Joint Venture) At Post Bihat, Tolakhemkaranpur, Dist-Begusarai, Bihar-851135	20.02.2026	19.07.2027	0%	Indrajit Kumar, CE/C/NW/MHX Avanish Sonu, Dy CE/C/I/HJP Sri. Ravi Shankar Singh (AEN/Con/MFP-I)	Work in progress.
94	From Km 39.26 to Km 54.65 E/work, Construction of Minor bridge, Road under bridges (RUB & approach roads supplying, transportation & spreading blanketing material any quarry i.c.w construction of construction of CPR-MFP new Rail line project	61.41	64.47	LoA No. ECR/CAO/Con/WT/E-tender/North/52/17-18/5145 dt 29.08.2018 Agreement ECR/CAO/Con/WT/Agt/27 dt 30.11.17	MS Phular Construction Private Limited, At-Phular, PO-Mansoor Bihar, Muzaffarpur (Bihar)	31.08.2018	28.02.2020/31.03.2024	15%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	(No progress due to Non-sanction of Detailed Estimate and Contractor Applied for closure of contract)

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
95	Construction of ROB in lieu of Level crossings No. 32/C at Goldenganj, Saran	50.68	59.64 after 5th variation value 61.82	LoA No. ECR/CAO/Con/WT/E-tender/North/55/17-18/3919 dt 06.07.2018, Agreement ECR/CAO/Con/WT/Agt/24 dt 26.11.18	S. P. Mallik and North Bihar (JV) 34-A, Metcalf Street, Kolkata, West Bengal	16.07.2018	05.07.2020/28.02.2026	95%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process
96	Construction of Type-II, Type-III, Type-IV, Quarters RCC tanks, FOB, RUB extension of minor bridges, approach road, development of ciurculating area and other miscellaneous works at different stations from Ghoswar Station (Km 5.50) to Harsidhi Bazar station (km 136.863) in connection with HJP-SGL New Rail Line Project	56.73	70.87 after 3rd variation value 88.31	ECR/CAO/Con/WT/Agt/29 Dated 08.01.2019	Hari Construction and Associates Private Limited Keshawe, Barauni, Begusarai, Bihar	27.09.2018	16.03.2020 / 31.03.26	92%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process
97	Supply, fabrication, erection & launching of OWG ofr Bridge No. 40 (1X45.7m) at Km 42.950, Bridge no. 72 (1X45.7m) at Km 54.503, Bridge No. 105 (1X45.7m) at Km 62.303, Bridge No. 156 (1X45.7m) at Km 74.823, Bridge No. 168 (3X45.7m) at Km 80.383, Bridge No. 192 (1X45.7m) at Km 87.203 in connection with construction of Hajipur-Sagauli New BG Rail Line project.	16.03	17.92 after 1st variation value 19.99	ECR/CAO/Con/WT/Agt/161 dt 01.04.21	M/s Bridge Track and Tower Private Limited-Raipur, Plot No. 403 to 407 and 413 to 415 Sector A Urla Industrial Area, 18 R.N Mukherjee Road, 6th Floor Kolkata, Raipur-492003, Chhattisgarh, India		01.01.22 / 30.06.25	93%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process
98	Earthwork in filling in embankment, blanketing, p.way wwork, extension of bridges, PF wall, extension of FOB, boundary wall etc for the construction of Line No. 4 at Ghoswar in connection with New BG Rail Line HJP SGL project.	8.12	6.95	ECR/CAO/Con/WT/Agt/165 dt 17.06.21	Lord Vishnu Construction Pvt. Ltd, 101 Lotus Apartment, New Patliputra Colony, Patna-800014	17.06.21	10.02.22 / 15.06.25	25%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
99	Balance Earth work in filling in embannkment, approach road and constrution of Minor Bridges, Road Under Bridge (RUBs), Height gauge & other miscellaneous work between Deoria (Excl.) to Sahebganj (Excl) in connection with Hajipur-Sugauli New BG Rail Line.	68.93	69.58 after 2nd variation value 99.57	ECR/CAO/Con/WT/Agt/197 dt 04.07.22	M/s BRBA infratech LLP-Alipurduar, Old Station Road, Alipurduar-736121	12.05.22	11.04.2023 /31.03.26	87.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process
100	Supplying, spreading and compaction of blanketing material from Vaishali (Km 35) to Kesaria (incl) at scattered locations in connection with construction of Hajipur-Sagauli New BG Rail Line Project.	34.5	32.86 after 1st variation value- 48.97	ECR/CAO/Con/WT/agt/203 dt 23.08.22	M/s Jyoti Construction and Engineering Pvt Ltd, At and PO-Papraur PS Barauni, Begusarai-851210	30.05.22	29.11.2023 / 25.12.25.	96.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process
101	Supplying, and stacking machine crushed stone track ballast (Pakur/Shahebganj Range) on cess * spreading the same on formation between Vaishali (Excluding)-Kesaria (Including_section in connection with construction of Hajipur-Sugauli New Line Projects.	25.88	23.37	ECR/CAO/Con/WT/Agt/189 dt 17.05.22	M/s Ram Niwas Singh, At+PO-Bihat, Tola-Khemkaranpur, PS-Barauni, Begusarai-851135	16.04.22	15.04.2024 / 31.10.25	97.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
102	Construction of foundation and sub - structure of major bridge No. 44 (pile foundation) at Km 43.727 between Saraiya-Parukhas, 211 (pile foundation at Km 97..265, 220 (pile foundation) at Km 99.221, 228 (well foundation) at Km 102.565 between Kesaria -Bhupatpur in connection with construction of Hajipur-Sagauli New Rail Line Project.	25.78	23.22 after 1st variaiton value 30.60	CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-31-22-23/01211020063918 dt18.10.22	M/s Jai Mata Di Construction, Shri Krishna Puri South, Begusarai (Bihar)	18-10-2022	17/10/2023/ 20.04.2026	79.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Final bill is under process
103	Earthwork in embankment, blanketing work, construction of minor bridges, RUB's & retaining wall, height gauge, approach road & other mic work from Bhopatpur Yard (excl) i.e Km 102.235 to Madhubani yard (incl) i.e Km 114.163 in connection with construction of Hajipur Sagauli New Rail Line project	94.98	87.94 after 1st variation 99.88	CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-19-22-23 / 01023630063526 dt 11/10/22	M/s Pragati Construction Consultants-New Delhi, 28/12, East Punjabi Bagh, Main Ring Road, New Delhi-110026	11-10-2022	11.07.24 /30.09.2026	68.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
104	Earthwork in embankments, blanketing work, construction of minor bridges, RUB's & retaining wall, Height gauge, Subway, approach road etc from Kesaria (excl) i.e Km 90.350 to Bhopatpur yard (incl) i.e Km 102.235 in connection with construction of Hajipur Sagauli New RAil Line Project	94.98	85.78 after 1st variaiton 90.80	CAO-C-HQ-Eng/ECR-CAO-C-N-ETN-04-22-23/01241030059083 dt 28/07/2022	M/s GPT-SKY JV At-Satkar Nagar Colony Lalapur, Bhader Kahalgaon Bhagalpur, Bihar	28-07-2022	27.07.2024 / 31.03.26	44.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process
105	Rendering services for preparation of L-section, ESP, SIP, GAD and Structural design of Bridges/LHS/RUB/ROB, Collection of Hydrological data of Bridges/LHS/RUB/ROB, Architectural and structural drawing of station building & other type of building, soil exploration and preparation of Bill of quantity between Madhubani (excl) – Sagauli (incl) (40Km) section in connection with construction of New BG Rail Line between Hajipur-Sagauli section.	1.79	1.38	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-42-22-23 /00861140066245 dt 21.11.22.	M/s C.E.Testing Company Private Ltd 124-A N S C Bose Road, Kolkata-700092 W.B	21-11-2022	20/03/2023 / 10.06.2026	38.00%	Indrajeet Kumar, CE/C/NW,Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
106	Earthwork in embankment from km 85.825 to km 89.20, & part of Kesariya yard, Construction of RUB's no.183,185, 189, 194 and 196, Br. no 193 & 195 Subway at Kesariya station in connection with construction of Hajipur - Sagauli new rail line project.	46.11	42.76 after 1st variaiton 49.52	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-67-22-23 / 01231990077058 dt 16.05.23	M/s SINGLA CONSTRUCTIONS LIMITED-CHANDIGARH 1ST FLOOR, SCO 22-23, SECTOR 28C Chandigarh- 160002 Chandigarh , India	16.05.2023	15.04.2024 03.06.2026	74.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Vikash Anand, XEN/C/MFP	Work in progress
107	Construction of water treatment plant, Extension of Officer's Club at 2nd & 3rd floor, Provision of Rainwater Harvesting System, Waste Water Automatic Recycling plant, Lawn Tennis Court, Volleyball court, Vertical garden, Fountain, Sprinkler system, Heat & Chill pump, acoustic proofing of club & Sports Complex, modification of Sports Complex, Boundary wall, Drain and other miscellaneous work at Patlipura Rail Parishar, Dighaghat, Patna.	25.93	23.34 after 1st variation value 23.37	LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-129-19-20/01007930018747 DT 05.05.2020 ECR/CAO/Con/WT/Agt/101 Dated : 21.05.2020	Lord Vishnu Construction Pvt. Ltd, 101 Lotus Apartment, New Patliputra Colony, Patna-800014	15.05.2020	15.04.2024./ 30.06.2026	47.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
108	Construction of Station building, Platform, PP Shelter, Subway, approach road, development of circulating area, boundary wall, drain, RUB's earthwrk in yard and other misc. Work at Harsiddhi Station & Rampur Halt in connection with construction of Hajipur Sagauli New rail Line project	56.37	51.26	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-38-23-24/01141610093439 dt 18.12.23	M/s REL-AIL JV, Goharua House, 19, Patliputra colony, Patna-800014	18.12.23	17.09.25 / 31.07.2026	1%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, K K Bharti, AEN/C/Kesaria	Work in progress
109	Earthwork in embankment, blanketing work, construction of minor bridges, RUB's & retaining wall, height gauge, approach road etc from Harsiddhi yard (excl) to Sugauli Yard (incl)in connection with construction Hajipur Sagauli New rail Line project	198.94	204.65 after 1stvariation value 229.10	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-37-23-24/10271780093416 dt 17.12.23	M/s VKJ JPW JV - Korba, Plot No. 14 A-1, Shyama Enclave TP nagar, Korba, Korba-495677, Chhattisgarh, India	17.12.2023	17.09.25 / 30.06.2026	57%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, K K Bharti, AEN/C/Kesaria	Work in progress
110	Construction of foundation oand sub-structure of major bridge No. 306 at Km 124,129,316 at Km 126.557, 336 at Km 131.58, 340 at Km 132.884, 347 at Km 135.187, 351 at Km 136.609, 361 at Km 139.075, 365 at Km 140.052 and 379 at Km 144.673 between Areraj-Sagauli in connection with construction of Hajipur-Sagauli New Rail Line project.	111.38	112.09 after 1st variation value 136.65	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-39-23-24/10552170092848 dt 29.12.2023	M/s Jyoti Tribeni JV-Patna A/3 Vivekanand Park, Lane A, SE Patliputra Colony Patna Patna-800014	29.12.2023	30.09.2026	45.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, K K Bharti, AEN/C/Kesaria	Work in progress
111	Earthwork in embankment, blanketing work, construction of minor bridges, RUB's & retaining wall, height gauge, approach road etc from Areraj Yard (excl) i.e Km 122.40 to Harisiddhi Yard (excl) Km 133.80 in connection with construction Hajipur Sagauli New rail Line project	198.95	200.89 after 2nd variation value 243.30	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-36-23-24/10552170091283 dt 18.11.2013	M/s Jyoti Tribeni JV-Patna A/3 Vivekanand Park, Lane A, SE Patliputra Colony Patna Patna-800014	18.11..23	30.09.2026	58.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, K K Bharti, AEN/C/Kesaria	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
112	Construction of station building at Bhopatpur and Madhubani, Patna Siswa Halt, TSS at Parukhash Madhubani, SP/SSP at Deoria, Sahebganj, Siswa Patna, Platform, PP shelter, subway, drain in yard, apprach road, development of circulating area, boundary wall and other misc work at Bhopatpur, Madhubani station, Siswa patan (Halt)in connection with construction of Hajipur-Sagauli New Rail Line project.	33.29	31.44 after 1st variation value 38.45	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-09-23-24/01284610088351 dt 05.10.23	M/s Kumar Piyush Construction Private Limited-Patna, Flate No. 08, PRDA Block No. 01, Arya Kumar Road, Rajendra Nagar, Patna-800017	05.10.23	04.09.2024 / 04.08.2026	27.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
113	Transportation of P.way material's & Track linking works from CH:72900.00 to Madhubani yard in connection with construction of Hajipur-Sagauli new BG rail line project	40.31	38.78	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-15-23-24/01540740088169 dt 04.10.23	M/s NNT Developers Private Limited-Patna, 104, Sri Ram Tower, Kankarbagh, Patna-800021	04.10.23	03.09.2024 / 31.08.26	15.00%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
114	Construction of major bridge No. 204 (1x30.5m) at Km 92.585, 235(1x12.2m) at Km 105.073, 239(1x30.5m) at Km 105.816, 243 (1x18.3m) at Km 106.264, 245 (1x18.3m) at Km 106.360,249 (1x18.3m) at Km 107.910, 255 (2x24.4m) at Km 109.038, 257 (1x18.3m) at Km 109.566 between Kesaria- Madhubani in connection with construction of Hajipur- Sagauli new Rail line project	66.22	64.67	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-18-23-24/01023630088170 dt 04.10.23	M/s PRAGATI CONSTRUCTION CONSULTANTS-NEW DELHI 28/12, East Punjabi Bagh, Main Ring Road, New Delhi- 110026	04.10.23	04.01.2026 /30.09.2026	34%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
115	Assembling, Erection/Launching of superstructure of major bridge No. 44 (1X30.5m Composite Girder) at Km 43.727 between Saraiya- Parukhas, 211 (1X18.3m Composite Girder) at Km 97.265, 220 (1X24.4 m Composite Girder) at Km 99.221, 228 (1X45.7m OWG) at Km 102.565 between Kesaria- Bhopatpur in connection with construction of Hajipur-Sagauli new Rail line project	27.44	29.41	Agt No. ECR/ECRC/Civil/2023/0054 dt 19.12.23 CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-10-23-24 / 00851600084194 dt 10.08.23	M/s RATAN KUMAR DUBEY-JALPAIGURI new mal ,mal jalpaiguri- 735221 West Bengal, India	10.08.23	10.08.24	35%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work to be closed
116	Supply, fabricatio, erection/launching of superstructure for major bridge No. 211 (1X18.3m) at Km 97.265, 220 (1X24.4m) at Km 99.221, 228 (1X45.7m) Km 102.565, 306 (1X30.5m) at Km 124.129, 316 (6X24.4m) at Km 126.557, 336(2X30.5m) at Km 131.58, 340 (1X45.7m) at Km 132.884, 347 (1X24.4m) at Km 135.187, 351 (2X24.4m) at Km 136.609, 361 (3X45.7m) at Km 139.075, 365 (1X45.7m) at km 140.052 and 379 (1X45.7m) at Km 144.673 between Kesaria-Sagauli in connection with construction of Hajipur-Sugauli New rail Line project	41.81	39.12	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-45-23-24 / 00819610098125 dt 21.02.24	M/s Galvano India Private Limited-Uttarpradesh	21.02.2024	20.11.25 / 31.12.2026	0%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
117	Earthwork in embankment, Blanketing work, construction of minor bridges, RUB's, Retaining wall, Height gauge, approach road etc. from Madhubani Yard (excl) to Areraj yard(incl.) in connection with construction of Hajipur-Sagauli new rail line project	146.38	136.94	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-57-23-24 / 00866770098478 dt 27.02.25	LALL CONSTRUCTION INDIA LIMITED- NEW DELHI Third Floor, Plot No. 28 Karuna Kunj, Sector 03 Dwarka New Delhi- 110075 Delhi , India	27.02.24	27.11.25 / 31.07.2027	14%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
118	Balance earthwork, Blanketing work in embankment and construction of minor bridges/RUBs from Sahebgang to Madhubani in connection with construction of Hajipur-Sagauli new BG rail line project.	89.48	78.61 after 1st variation value 110.59	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-02-24-25 / 00910690103878 dt 27.05.24	GVV CONSTRUCTIONS PRIVATE LIMITED-BHUBANESWAR PLOT NO 358 SAHEED NAGAR, BHUBANESWAR, Odisha-751007 India	27.05.2024	Original DOC 27.05.25 (Extended upto 31.03.2026) In process	25%	Indrajeet Kumar, CE/C/NW,Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
119	Construction of Station building, ORH, Platform, PP Shelter, Subway, approach road, development of circulating area, boundary wall, drain in yard and other misc. work at Areraj Station in connection with construction of Hajipur-Sagauli new rail line project.	24.65	19.61	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-73-23-24 / 10593500102184 dt 01.05.24	GOLLO GROUP OF INDUSTRIES-PAPUMPARE DIPHU BALIJAN, PAPUMPARE, Arunachal Pradesh-791123 India	01.05.2024	01.11.2025	1%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Vishal Anand, XEN/C/MFP	DOC under process
120	Earthwork, spreading of second hand PSC sleeper over prepared surface, approach road & misc. work for construction of Rail level wharf as per five line crossing at Harauli Fatehpur in connection with construction of Hajipur - Sagauli new rail line project	24.51	21.7	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-46-23-24 / 10231030102327 dt 03.05.24	HARI SWATA JV-BEGUSARAI At P.O.: Bihat, Tola-Khemkaranpur P.S.: Barauni, Dist.: Begusarai, Bihar - 851135, India	03.05.24	03.04.2025 - 31.07.2026	37%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
121	Construction of Type-VI Qtrs. (28 Units) above existing Block-C (G+5 storeid) structure at Patliputra Rail Parisar, Digha Ghat, Patna		28.37	ECR-CAO-C-N-ETN-07-25-26/01146550137343 dated 23/08/2025	M/s S T CONSTRUCTION PVT LTD- GAUTAM BUDH NAGAR, SF 24 ANSAL FORTUNE ARCADE, SECTOR-18 NOIDA DIST. GAUTAM BUDH NAGAR-201301 Uttar Pradesh, India	02.10.2025	22.08.2027	0%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	Work in progress
122	Rendering services for Conducting Aerial Topographical Survey using DGPS based integrated Drone, traffic studies, calculation of EIRR & FIRR, preparation of revised L-section, ESP, SIP & GAD, soil exploration, preparation of report & bill of quantity and EPC tender documents and other ancillary works in connection with Chhapra-Muzaffarpur New Line project under Sonpur Division of E.C.Railway against A/L no.- ECR-CAO-C-N-ETN-04-24-25/10030000134387 dtd 18/07/2025		1.18	ECR-CAO-C-N-ETN-04-24-25/10030000134387 dtd 18/07/2025	M/s S R CHAUDHRI CONSULTANCY SERVICES PVT LTD-KOLKATA 23, J.C. Guha Sarani Lake Place, Kolkata-700029 West Bengal, India		18.11.2025	0%	Indrajeet Kumar, CE/C/NW, Prabhat Kumar, DyCE/C/II/HJP, Raj Kumar Mandal, AEN/C/HJP	DOC under process
123	E-Tender no. ECR-CAO-Con-N-E-tender-47-19-20 for the work of Construction of Station-Cum-S&T building, gate lodges, PF sheds, Foot Over Bridge, Passenger Platforms, Station approach roads, Level crossing roads, Supply and fixing of lifting barriers, yard drain, circulating area Construction and fixing of various sectional boards and other allied and misc. works between Sagauli (inc.) to Bettiah (inc.) in c/w SGL-NKE doubling project under Dy.CE/Con/BTH in SPJ Div.	21.64 Cr.	24.83 Cr.	ECR/CAO/Con/WT/Agt. /108/ dated. 30.06.2020.	Durga Construction, 2A, Sneh Plaza Sardar Patel Path, North S.K. Puri Patna	18.02.20	17.08.2021 / 31.03.2026	99%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	DOC under process
124	E-Tender No. ECR-CAO-C-N-ETN-08-20-21 closing date 28-05-2020 14:30 for Construction of Station- Cum-S&T-building, gate, lodges, PF sheds, Foot Over Bridges, Passenger Platforms, Station approch roads, Level crossing roads, Supply and fixing of lifting barriers, yard drain, circulatin area, Cosntruction and fixing of various sectional boards and other allied and misc. work between Bettiah (excluding) to Narkatiaganj (excluding) in connection with SGL-NKE doubling project under Dy.CE/Con/BTH in Samastipur Division.	39.30 Cr.	43.24 Cr.	ECR/CAO/Con/WT/Agt. /134/ dated. 20.10.2020.	Saurabh Kumar and Brothers, Jaridih Bazar, Bermo, Bokaro, Jharkhand.	26.08.20	25.08.2022/ 30.09.2025	100%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work physically completed. Final bill under process.
125	Tender Notice No. ECR-CAO-C-N ETN-48-21-22/ 01540740052866 for the work of: (a) Balance work for the work of "Earth work filling in embankment, Supply and providing of quarry dust/blanketing material, Provision of Crated Boulder Apron on toe of embankment, Construction of minor bridges, retaining walls and other miscellaneous works between Sagauli (incl.) approx.CH:186.00 Km to Bettiah(incl.) approx. CH:210.60 Km section. (b) Construction of office of Dy. CE/C/BTH & Officer's Rest House (G+1), construction of boundary wall etc. at Bettiah, in connection with doubling of Sagauli - Narkatiaganj section under Dy. CE/Con/BTH.	39.99 Cr.	56.30 Cr.	ECR/CAO/Con/WT/Agt/ 204 Dated 24.08.2022	M/S NNT Developers Private Limited-Patna, 104 Spiram Tower Kankarbagh Patna-800020 Bihar, India	30.04.22	15.07.2023/ 30.12.2025	99%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
126	Tender No. ECR-CAO-C-N-ETN-03-22-23 closing date 17-05-2022 14:30 for Balance work for the work of Earth work filling in embankment, Supplying and providing of quarry dust/blanket material, construction of minor bridges, and other miscellaneous works between Bettiah (Excl.) CH:210.600 Km approx. to Chanpatia (Incl.) CH:226.60 Km approx. section in connection with doubling of Sagauli - Narkatiaganj section, under Dy.CE/Con/BTH.	27.52 Cr.	29.42 Cr.	CAO-C-HQ-ENGINEERING / ECRCAO-C-N-ETN-03-22-23 / 01007930055076 Dated: 27/05/2022	M/S Lord Vishnu Constructions Private Limited-Patna 102 A, Lotus Apartment New Patliputra Colony Patna-800013 Bihar, India	09.06.22	26.05.2023/ 30.06.2026	95%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	. Work in progress.
127	E-Tender no. ECR-CAO-Con-N-E-tender-47-19-20 for the work of Linking of BG track including dismantling BG track, transportation of P-way material, carting & stacking released materials, Unloading and spreadinf of ballast, 60 kg rails etc. other ancillary & miscllaneouse works in c/w doubling of Sagauli-Narkatiaganj section.	15.76 Cr.	19.36 Cr.	ECR/CAO/Con/WT/Agt/ 114 dated. 27.08.2020.	Brijnandan Singh Triveni A, Flat No.1 DHristinagar, Asansol West Bengal.	15.01.20	14.01.2022/ 31.03.2026	98%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work in progress
128	E-Tender No. ECR-CAO-C-N-ETN-130-19-20 closing date 12-03-2020 14:30 for Transportation, assembly, erection and launching of girders of major bridge No. 248, bridge No. 260, bridge No. 274, bridge No. 279, bridge No. 283, bridge No. 286, bridge No. 287, and important bridge No. 285; supply & fixing of bearings, supply & fabrication of H-beam/steel channel sleepers including track linking over bridges and other ancillary & miscellaneous work in connection with doubling work of Sagauli-Narkatiaganj section under Dy. CE/Con/Bettiah of East Central Railway.	9.04 Cr.	10.25 Cr.	ECR/CAO/C/N/ETN-130/19-20 dated. 02.07.2020	M/s PILCON ENGINEERING-NAGPUR 16-19, NAJAF COLONY, SADIQABAD NAGPUR- 440030, Maharashtra, India	02.07.20	01.07.2022/ 30.06.2026	99%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work in progress
129	E-Tender No. ECR-CAO-C-N-ETN-31-21-22 closing date 30-12-2021 14:30 for Supplying and stacking of machine crushed stone track ballast Pakur/Sahebganj Range as per Railway/RDSO specification on cess and spreading the same on formation between Bettiah-Sathi (Approx Km.210/00 to Km. 235/00) including loop line of KUMB and CAI yard in connection with doubling of Sagauli-Valmikinagar doubling project under Dy.CE/C/BTH.	12.98 Cr.	11.25 Cr.	ECR-CAO-C-N-ETN-31-21-22/00998150050868 Dated. 09.03.2022	M/s Bajrang Infrastructure and Construction Private Limited-Patna	10.12.22	08.09.2023/ 30.04.2026	100%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work physically completed.
130	E-TENDER No. ECR-CAO-C-N-ETN-93-19-20 for the work of "Supply of portion and welding of 60 KG/52 KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-19945 (latest version) in block/non-block period with contractors material, labour, T&P etc. Including welding, supervisor completed between Narkatiaganj (excluding) to Gaunaga (including) section in connection with Narkatiaganj- Gauge conversion of JYG-DBG-NKE-BKF gauge conversion work) and SGL-NKE doubling project (Km.186/200-246/00).	3.96 Cr. (SGL-NKE doubling only)	6.01 Cr.	ECR-CAO-C-N-ETN-93-19-20 dated. 04/06/2020	M/s The India Thermit Corporation Limited Kanpur, 84/22 Fazalganj Kanpur-208012, Utter Pradesh, India	04.06.20	03.06.2021/ 31.10.2026	75%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work in progress
131	Tender No. ECR-CAO-C-N-ETN-54-20-21 closing date 04-02-2021 14:30 for Manufacturing, fabrication, Installation of glued insulated joint 60 Kg/52 Kg (In situ) between Sagauli (incl.)-NKE (Excl) section for doubling project Sagauli-NKE under jurisdiction of Dy.CE/Con/BTH.	1.41Cr.	1.68 Cr.	ECR-CAO-C-N-ETN-54-20-21 dated. 23/03/2021	M/S Arvind Insustries-. Kolkata Stephen House 4 B B D Bag East Room No 51c 3rd Floor Kolkata 700001 West Bengal, India	05.12.21	22.09.2021/ 31.03.2026	98%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work in progress
132	Construction of ROB in lieu of Level Crossing No. 184 at KM 200/36-38 between Majhowlia- Bettiah section.	51.73Cr.	53.06 Cr.	ECR/ECRC/Civil/2024/ 0022 dated 28.03.2024	Dayal Hitech Engineers Pvt. Ltd., Patna	15.11.25	15.11.2025/ 30.10.2026	30%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Nirmal Shalhata, AEN/Con/II/BTH	Work in progress

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
133	Major Upgradation of Bapudham Motihari Railway Station of Samastipur Division of East Central Railway on Engineering, Procurement and Construction (EPC) Mode.	194.71	183.91 Cr.	SAMASTIPUR DIVISION - GATI KHAKTI/SPJ-GSU-SD-BMKI/01292190083743 DATE 06.08.2023	M/s Super Adyaraj Construction Company JV)	09.11.2023	05.03.2026	20.50%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Virendra Kumar, AEN/Con/BTH	Work in progress
134	Request for proposal (RFP) for appointment of Authority Engineer for providing project management service for Major Upgradation of Bapudham Motihari Railway Station of Samastipur Division of East Central Railway on Engineering, Procurement and Construction (EPC) Mode.		3.88 Cr.	1069960092285 Dated 18.07.2024	The Team Leader Cum Project Manager PEMS Engineering Consultants Pvt. Ltd.	10.12.2023	04.03.2026/ 04.03.2027	50%	Sri Indrajit Kumar, CE/C/NW Sri Ajay Kumar, Dy.CE/C/BTH Sri Virendra Kumar, AEN/Con/BTH	Work in progress
135	Balance work for construction of station buildings , platforms, gate lodges, PF sheds, approach roads, fixing of different tyjpes of boards and other allied works from NKE (excluding) to GAH (Including) in connection with gauge conversion of Narkatiaganj-Gaunaha section.	9.18 Cr.	10	LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-82-19-20/01052380011396	Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4 Bhagwanpur Muzaffarpur-842001	11.06.2020	31.03.2026	90%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	DOC under process
136	Final Location Survey (FLS) for Doubling Line between Narkatiaganj - Raxaul - Sitamarhi - Darbhanga & Sitamarhi - Muzaffarpur section (approx. 255.5 Kms.) and Final Location Survey (FLS) for 3rd & 4th line between Barauni - Bachhwara including Barauni Yard Remodeling (approx. 16 Kms.), Carrying out detail Engineering survey including Leveling, alignment, soil exploration, preparation of plans, L-section, GA plans of Bridges etc., bill of quantities and other related ancillary activities in connection with preparation of DPR in Samastipur division.	2.53 Cr.	2.4	ECR/CAO/CON/WT/Agt /149 dated 25.01.2021	M/S Matrix Gio Solution Pvt. Ltd., New Delhi 47, Sector-13, Pocket-B, Phase-2, Dwarka, New Delhi-110078.	04.11.2020	20.01.2026	60%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI Milan Kumar AEN/C/NKE	DOC under process
137	Final Location servey for Raxaul - Kathmandu new electrified rail link (funded by MEA) (136 Km).	36.39 Cr.	30.44	LOA No ECR/CAO/Con/North/Single-01-19-20 dated 13.03.2020	Konkan Railway corporation Limited , Balapur Bhawan, Sector-II, CBD,Belapur, Navi, Mumbai- 400614	04.01.2021	31.03.2026	95%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI Milan Kumar AEN/C/NKE	DOC under process
138	Construction of two girder bridges at Km 300/7-8 and Km 301/7-8 of 1x61m span OWG each between Valmikinagar Road station and Paniyahwa section in connection with operation of Railway line passing through Valmikinagar Tiger Reserve (VTR) in west champarn district.	34.04 Cr.	35.11	LOA No ECR/CAO/Con/North/ETN 27-18-19/6191 dated 10.10.2018	M/s Aditys - Chankya (JV) Flat no 102, Divya Apartmenr Ashiyana Digha road , Patna	25.10.2018	31.05.2026	60%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI Milan Kumar AEN/C/NKE	. Work in progress.
139	Earth work in embankment, blanketing, retaining wall, costruction of minor bridges between KBP (excl.) to VKNR (encl.) section, i.e. Km: 278/11 to Km: 296/11 in connection with doubling of Narkatiaganj-Valmikinagar Road section.	58.89 Cr.	67.47	LOA No ECR/CAO/Con/North/ETN-60-18-19 dt. 08.01.2019	Fulena Construction (P) Ltd., Sri Krishna Nagar, Begusarai-851101	08.02.2019	31.03.2026	95.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI Milan Kumar AEN/C/NKE	DOC under process
140	Construction of Office cum Rest House, Station building, Passenger platform, yard drain, PP shelter, FOB and other ancillary works at NKE in connection with doubling of NKE – VKNR section.	26.31 Cr.	25.84	LOA No ECR/CAO/Con/North/ETN-52-19-20 dt. 12.09.2019	Lord Vishnu Constructions Private Limited., 102A, Lotus Apartment, New Patliputra Colony, Patna-800013.	19.09.2019	28.02.2026	35.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI Harinandan Ram AEN/C/NKE	DOC under process
141	Supply of portion and welding of (60/52KG/New/SH, 90/72 uts) rail joints by SKV process (25mm gap) on cess/in situ as per IRS specification T-19-1994 with contactors material, labour, T&P etc including welding supervisor complete between Narkatiaganj (including) to Valmikinagar (including) section in connection with Sagauli - Valmikinagar doubling Project.	7.29 Cr.	7.14	LOA No ECR/CAO/CON/North/ETN-18-19-20/5257 dt. 30.05.2019	The India Thermit Corporation Ltd., 84/22, FazalGanj, Kanpur - 208012.	31.01.2020	31.03.2026	24.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/NKE Harinandan Ram AEN/C/NKE	. Work in progress.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
142	Linking of BG track dismantling BG track & point and crossing, carting & stacking of released materials, linking of level crossing, unloading & spreading of ballast, unloading 52 Kg/60 Kg rails and pannels, spreading od PSC sleeper, Linking and packing of BG track, point and crossing, transportation and leading P. Way materials etc. between NKE (including to VKNR (including) in connection with doubling of NKE-VKNE	14.37 Cr.	16.49	LOA No.:- ECR/CAO/Con/North/ETN-36-19-20 Dated-28.11.2019.	Sidhu Enterprises Sir Ganeshdutt Nagar Road No. 4 Bhagwanpur Muzaffarpur-842001	28.11.2019	31.10.2026	64.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI Harinandan Ram AEN/C/NKE	. Work in progress.
143	Construction of gate lodges, LC approach roads, supplying fabrication and fixing of height gauges, lifting barriers at LC gates, fixing of various sectional boards and other allied work between Harinagar (excluding) to Valmikinagar road station (including) in connection with doubling of NKE-VKNR section.	7.96 Cr.	8.13	LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-96-19-20 dt. 11.12.2019	M/S Amit Kumar, Vijay Nagar Kankarbagh, Patna-800020	08.02.2020	25.05.2026	65.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.
144	Supplying stacking spreading Pakur Range/Sahebganj loop machine crushed stone track ballast as per railway/RDSO sepecification on cess for Sagauli-Bettiah and Narkatiaganj-Harinagar section in connection with doubling of Sagauli-Vaimikinagar doubling project under CE/C/NKE.	16.40 Cr.	19.17	LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-78-19-20/904160015087 dt.-05.02.2020	M/s SHIVAM STONE WORKS-Kolkata 18, hochominh sarani, bakultala behala chowrasta dcw-t-10, f-5 b kolkata-700001 west bengal, india.	15.03.2020	31.03.2026	75.00%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI Milan Kumar AEN/C/NKE	DOC under process
145	Construction of FOB, PF shed and low cost P. P. Shelters at Bhairoganj, Kharpokhra, Bugha, Awasani and Valmikinagar road stations between Harinagar (excluding) to Valmikinagar road station (including) in connection with doubling of NKE-VKNR section.	21.05 Cr.	21.48	LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-97-19-20/01012140014649 dt.-29.01.2020	M/s Classic Amit JV Vijay Nagar, P.S. - Patraka Nagar, P. O.-B. H. Colony District- Patna-800026	13.02.2020	31.12.2025	60.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI Milan Kumar AEN/C/NKE	DOC under process
146	Loading, unloadong, leading and carting of all types of Rail, PSC sleepers and P way fittings in block section, station yard (New/ relased), boulder pitching on slopes at nominated locations under the juridiction of Dy. CE/Con/NKE in connection with doubling of NKE - VKNR and GC work of JYG-DBG-NKE-GAH section.	29.19 Cr	27.21	LOA No.- CAO-C-HQ-Engineering/ECR-CAO-C-N-ETN-131-19-20/00910990019012 dt.-12.05.2020	M/S J. K. Constructuin, CO. Bikaner, Naya Bazar Nokha, Bikaner - 334803, Rajsthan, India	08.08.2020	31.12.2025	40.00%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.
147	Construction of Station cum S&T building gate lodges, PF sheds, Foot over bridges Passenger Platform, Station approach roads, level crossing roads, Supplying and fixing of lifting barriers, yard brains, circulating area, Deep tube well, construction and fixing of various sectional boards and other allied and miscellaneous works between Narkatiaganj (excluding) to Harinagar (including) in connection with NKE-VKNR doubling project.	26.27 Cr.	30.13	LOA No. CA. No. ECR/CAO/CON/NORTH/ETN-66-19-20 date24.02.2020	CANDC (JV), Supriya Cinema Road, Shanti Nagar, Bettiah, West Champaran	15.03.2020	31.12.2025	95%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Harinandan Ram AEN/C/NKE	. Work in progress.
148	Construction of Station cum S&T building Passenger Platform, Station approach roads, yard brains, circulating area, Deep tube well, other allied and miscellaneous works between Harinagar (excluding) to Valmikinagar road station (including) in connection with NKE-VKNR doubling project."	28.82 Cr.	32.97	LOA No. ECR/CAO/CON/NORTH/ETN-95-19-20 date24.02.2020	M/s Chanakya Technos Private Limited D-7, Lane-2, Vijay nagar, Rukanpura, Bailey Road, Patna	15.03.2020	31.03.2026	70.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Harinandan Ram AEN/C/NKE	DOC under process

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
149	Supplying, fabricating, transportation and fixing of galvanised, H-beam sleepers & linking of BG track on girder bridges with H-Beam sleepers, fixing of guard rails, chequered plate and other allied works over major bridges 303 (2x45.7m OWG) and Br. No. 304 (2x12.2m Composite Girder), 317 (10x60.10m PSC slab), 322 (5x30.5m OWG), 325 (4x12.2m composite girder), 329 (2x30.5m OWG), 332 (3x6.1m PSC slab), 341 (3x6.1 m PSC slab), 346 (3x6.10m span PSC slab), 347 (1x18.3m PG), 349 (2x45.7m OWG), 352 (2x30.5m OWG), 356 (1x30.5m OWG) between NKE-VKNR, 383B (1x61.0m OWG), 383C (1x61.0m OWG) between VKNR-PNYA section and Br. no. 54 (1x45.7m OWG), Br. no. 62 (2x30.5m OWG) between RXL-NKE section in connection with doubling of NKE-VKNR and GC work of RXL-NKE-GAH section.	5.54 Cr.	4.68	LOA No.- ECR-CAO-C-N-ETN-117-19-20 dt.- 13.03.2020	M/S Jaimangla Construction, Bihat Tola - Ibrahimpur, Refinery Road, Begusarai- 851135.	13.02.2020	31.03.2026	38.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	DOC under process
150	Fabrication, assembling, erection, launching of Girders of Br. No. 303 (2x45.7m OWG) and Br. No. 304 (2x12.2m Composite Girder), Transportation, erection girders of Major bridges 317 (10x6.10m PSC slab), 383B (1x61.0m OWG), 383C (1x61.0m OWG) between VKNR - PNYA section and Br. No. 54 (1x45.7m OWG), Br. No. 62 (2x30.5m OWG) RXL-NKE section and other associate works between Harinagar and Valmikinagar road station and RXL-NKE-GAH section in connection with doubling of NKE-VKNR and GC work of RXL-NKE-GAH section.	10.95 Cr.	13.68	LOA No. ECR-CAO-C-N-ETN-119-19-20 dt. 21.07.2020	M/S Pilcon Engineering, 16-19, Najaf Colony, Sadiqabad, Nagpur - 440030, Maharashtra.	05.08.2020	31.03.2026	84.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	DOC under process
151	Manufacturing, fabricating,Instalation of glued insulated joint 60Kg/52Kg (In situ) between Narkatiaganjj-Valmikinagar in connection with doubling project of NKE-VKNR under juridiction of DY.CE/Con/NKE	1.48 Cr.	1.48	CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-52-20-21/00922790033972	M/s EDEN VINIMAY PRIVATELIMITED- KOLKATA 22 Strand Road Ground Floor,Kolkata -700001 West Bengal, India	22.03.2022	15.06.2026	77.00%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Harinandan Ram AEN/C/NKE	. Work in progress.
152	Construction of foundation and substructure of major bridges 322(5x30.5m OWG), 352 (2x30.5m OWG) for double track on double D well foundation, sheet piling at Major Bridges of NKE-VKNR section and its allied works in connection with doubling of Narkatiaganj - Valmikinagar Road section).	72.79 Cr.	65.37	ECR/CAO/CON/North/ETN-14-22-23 dated 11.08.2022 Online LAO 01530940059918	M/S Dhariwal Bholeshanker JV, H.N.-193X, Bichhiya Jungle Tulsiram, P.O- PAC Camp, Gorakhpur (U.P.)- 273014.	25.08.2022	31.05.2026	61.00%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.
153	Design, Supplying, Fabrication, assembling and launching of BOW string girder and its associated Road works for Railway protion in connection with Construction of ROB in lieu of LC-56 at Sitamarhi	8.61 Cr.	7.75	LOA No. ECR/CAO/CON/N/ETN-31-21-22 dated 02.03.2022. ECR/CAO/CON/WT/Agt/198 dated 28.05.2022	Lord Vishnu Constructions Private Limited, 102A, Lotus Apartment, New Patliputra Colony, Patna- 800013	01.03.2023	15.06.2026	45%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.
154	Supplying and spreading of blanketing material and ballast , BG track linking on diversion of Br. No. 45, 54 and 62 of RXL-NKE section including transportation of P.way material,dismantling of track, stacking of released materials in connection with Gauge conversion of JYG-DBG-NKE-BKF, section.	9.75	10.01	LOA No: CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN- 36-22-23 / 00891750067769 Dated: 14/12/2022	M/s A K CONSTRUCTION-BEGUSARAI BIHAT IBRAHIMPUR BEGUSARAI BEGUSARAI- 851135 Bihar, India	14.12.2022	30.04.2026	30%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
155	Supplying, Fabrication, Erection and launching of open web Girders, supplying and fixing of H beam sleepers , track linking ,Trolley refuse, Gang pathway etc and other associated works at for Major Br. No. 322(5x30.5m OWG) , 352(2X30.5M OWG) and 356(1x30.5m OWG) UP line of NKE-VKNR section in connection with doubling of Narkatiaganj-Valmikinagar section under Dy.CE/Con/NKE.".	15.5	13.99	ECR/ECRC/Civil/2024/ 0036 Dt.19.04.2024	BRBA INFRATECH LLP -ALIPURDUAR	05.02.2024	31.03.2026	25%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	DOC under process
156	Request for Proposal (RFP) for appointment of Authority Engineer for providing project management services for "Major Upgradation of Sitamarhi Railway Station in Samastipur Division of East Central Railway on Engineering, Procurement and Construction (EPC) basis planned for execution through open tender No. SPJ-GSU-SDSMI dated 30.10.2023	5.22	4.83	ECR/ECRC/Civil/2025/ 0016 dt. 25.03.2025	CHAITANYA PROJECTS CONSULTANCY PVT LTD-GHAZIABAD	24.07.2024	24.07.2026	20%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.
157	Major Upgradation of Sitamarhi Railway Station of Samastipur Division of East Central Railway.	255.76	263.89	ECR/SPJ/GS/2024/000 6 dt. 20.08.2024	SIPL CCPL JV ,Plot No. B-1, Infocity Sector@45"44@ Gurugram Haryana 122004	24.07.2024	730 days/ 24.07.2026	20%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.
158	Supplying and spreading of Blanketing, Ballast, supplying and laying boulder pitching over slopes of embankment, BG track linking ,transportation of P.way material, dismantling of track, for diversion work of Br. No. 383B and 383C of VKNR -PNYA section including in connection with construction of two Girder bridge of VKNR-PNYA section.	17.21	18.87	ECR/ECRC/Civil/2023/ 0019 Date 12.06.2023	BATESHWAR SINGH-BEGUSARAI ,BIHAT TOLA JAGIR, BEGUSARAI, Bihar-851135 India	02.08.2023	21.12.2025	0%	Indrajeet Kumar CE/C/NW/MHX Kumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	DOC under process
159	Construction of foundation and substructure of important bridge (1x30.5m + 9x61.0m + 1x30.5m) through girder over Bagmati river on well foundation and Guide bund between Sitamarhi-Sheohar in connection with construction of Sitamarhi-Sheohar new line in samastipur division of E.C. Railway""	73.1	69.25	ECR/ECRC/Civil/2024/ 0032 Date- 20.04.2024	DURGA KRISHNA STORE PRIVATE LIMITED-GUWAHATI ,2ND FLOOR, SC-5, PARMESHWARI BUILDING, CHATRIBARI ROAD, GUWAHATI, KAMRUP, ASSAM , GUWAHATI, Assam -781001 India	16.12.2025	31.05.2027	5%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	. Work in progress.
160	Preparation of GAD of bridges, soil exploration, preparation of bill of quantity and EPC tender documents and other ancillary works between Sitamarhi - Sheohar (Approx-28.00Kms) in connection with construction of new BG rail line between Shitamarhi- Sheohar under Dy. CE/Con/NKE.	2.37	2.2	LOA -CAO-C-N-ETN-09-24-25 Date 09.12.2024 CA-ECR/ECRC/Civil/2025/ 0005 Date 20.02.2025ECR	GEO DESIGNS AND RESEARCH PVT LTD-VADODARA ,B-10 KRISHNA INDUSTRIAL ESTATE OPP. BIDC GORWA, VADODARA., VADODARA, Gujarat -390016 India	09.03.2025	31.08.2025	20%	Indrajeet Kumar CE/C/NW/MHXKumar Sanu Raj, Dy. CE/Con/SMI, Milan Kumar AEN/C/NKE	DOC under process
161	Supply of 50,000 cum 50mm size machine crushed track ballast as per RDSO specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Bakudih /Barharwa/Taljhari for various projects under CAO/Con/N, ECR	7.64	7.56	LOA No. CAO-C-HQ-ENGINEERING/ECR-CAO-C-N-ETN-38-22-23 / 00882510066246 dt. 21/11/2022 Agt. No. ECR/ECRNC/Civil/ 2022/0010 dt. 01.03.23	M/s R. J. Traders-Varanasi	13.12.22	20.05.23/ 15.04.2026	68%	Indrajit Kumar, CE/C/NW Mintu Kumar, Secy. to CAO/C/North Vikash kumar XEN/Con /Ballast at Pakur	. Work in progress.

CTE's Statement works costing more than One crore under CAO/Con/North/MHX for Quater ending March- 2026										
Sl No	**Name of Works & Location**	**Estimate cost(Assessed cost of the work) Crore**	**Tendered Cost (in Crore)**	**Acceptance No. Date/Agreement No. Date**	**Agency**	**Date of work started**	**Original date of Completion/ Extended DOC.**	**Progress of work**	**Name of Officer in charge with address**	**Remarks.**
162	Supplying of 50,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur/Rajgram siding for various projects under CAO/Con/North, ECR	7.29	9.52	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-49-23-24 / 00863460095252 dt. 11.01.24Agt. No. ECR/ECRC/Civil/2024/ 0009 dt. 19.02.24	M/s Master Sunder Das And Sons-Pakur	03.04.2024	10.01.25/ 31.05.2026	95%	Indrajit Kumar, CE/C/NW Mintu Kumar, Secy. to CAO/C/North Vikash kumar XEN/Con /Ballast at Pakur	. Work in progress.
163	Supplying of 50,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Japla siding for various projects under CAO/Con/North, ECR.	10.23	9.38	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-52-23-24 / 10114650094556 dt. 02.01.24 Agt. No. ECR/ECRC/Civil/2024/ 0010 dt. 01.04.2024	M/s Jyoti Construction And Engineering Private Limited-Begusarai	15.10.2024	01.01.25/ 30.07.2026	13%	Indrajit Kumar, CE/C/NW Mintu Kumar, Secy. to CAO/C/North, Vikash kumar XEN/Con /Ballast at Pakur	. Work in progress.
164	Supplying including loading, transportation, unloading of 1,00,000 cum machine crushed track ballast (Pakur/Sahibganj area) as per Railway/RDSO's specification of track ballast IRS: GE-1, June'2004 with up-to-date correction slips and stacking the same at nominated place/location/stacks at Garhara Yard for B.G. Railway Track & loading the same into any type of railway wagons for various projects under CAO/Con/North, ECR	36,41	32.19	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-71-23-24 /00999530101525 dt. 22.04.2024 Agt. No. ECR/ECRC/Civil/2024/ 0010 dt. 01.04.2024	M/s Ram Niwas Singh-Begusarai	07.05.24	21.04.25/ 28.01.26	81%	Indrajit Kumar, CE/C/NW Mintu Kumar, Secy. to CAO/C/North Vikash kumar XEN/Con /Ballast at Pakur	DOC under process
165	Supplying of 1,00,000.00 cum 50 mm size machine crushed track ballast as per Railway RDSO's specification for B.G. Railway track & loading the same into any type of railway wagons F.O.R. Pakur/Bakudih siding various projects under CAO/Con/North, ECR.	14.88	19.64	CAO-C-HQ-ENGINEERING / ECR-CAO-C-N-ETN-72-23-24 /00880550101125 dt. 16.04.2024 Agt. No. ECR/ECRC/Civil/2024/ 0010 dt. 01.04.2024	Cementone-Pakur	28.04.24	16.04.25/ 15.04.26	29%	Indrajit Kumar, CE/C/NW Mintu Kumar, Secy. to CAO/C/North Vikash kumar XEN/Con /Ballast at Pakur	. Work in progress.
166	Flash Butt Welding of 60Kg/52kg (90/72 UTS) New/S.H rails/rail panels of all lengths using road-cum-rail mobile flash butt welding plant for various Construction/ projects of East Central Railway under Chief Administrative Officer/ Construction/ North/ East Central Railway.	7.69	7.61/11.35 (1st variation value)	ECR/CAO/Con/TS/03/16/0199/FBW/TS dt. 06.01.2017 Agt.No.	The India Thermit Corporation Ltd., 84/22, Fazalganj, Kanpur-208 012	12.01.17	17.11.20/ 31.03.25	80%	Indrajit Kumar, CE/C/NW Mintu Kumar, Secy. to CAO/C/North Vikash kumar XEN/Con /Ballast at Pakur	Physical verificatin of BG has been done but does not uploaded on SFMS. Agecy and issuing bank has requested to upload the BG on SFMS vide letter dt. 28.01.26 & 20.03.26 as per guideline of associate finance.
167	Flash Butt Welding of 60Kg/52kg (R260/90/72 UTS) New/S.H rails/rail panels of all lengths using road-cum-rail mobile flash butt welding plant for various Construction/projects of East Central Railway under Chief Administrative Officer/Construction/North/ East Central Railway	12.35	12.91	ECR-CAO-C-N-ETN-02-25-26/00924850132596 dated 30.06.2025	M/s Synergy Rail Engineering Private Limited, Plot No 5-1-526, Office-5, 1st Floor, Sanmati Enclave, Jambagh, Hyderabad-500095		30.06.2027	3%	Indrajit Kumar, CE/C/NW Mintu Kumar, Secy. to CAO/C/North Z.A. Mallick XEN/Con/TS	Work in progress.